#### **Year 4 Monitoring Report**

## **CATBIRD SITE**

NCDMS Project #100022 (Contract #7186) USACE Action ID: SAW-2017-01506 DWR Project #20171039

> Davie County, North Carolina Yadkin River Basin HUC 03040101



#### Provided by:



Resource Environmental Solutions, LLC For Environmental Banc & Exchange, LLC

#### **Provided for:**

NC Department of Environmental Quality Division of Mitigation Services

December 2023





Corporate Headquarters

6575 W Loop S #300 Bellaire, TX 77401 Main: 713.520.5400

December 4, 2023

Harry Tsomides NC DEQ Division of Mitigation Services 5 Ravenscroft Drive, Suite 102 Asheville, NC 28801

RE: Catbird Site: Year 4 Monitoring Report (NCDMS ID 100022)

Listed below are comments provided by DMS on October 10, 2023 regarding the Catbird Site: Year 4 Report and RES' responses.

As a reminder, full delivery providers are required to walk the entire boundary of all DMS
projects and report any property issues in the project's annual monitoring reports. Please
confirm the integrity of the boundary and easement, or note any issues present and follow up
actions.

The easement is intact, and no issues are known at this time, this has been noted in the first paragraph of section 1.7 of the report.

Γable of Contents	
1.0 Project Summary	1
1.1 Project Location and Description	
1.2 Project Goals and Objectives	1
1.3 Project Success Criteria	2
Stream Restoration Success Criteria	2
Vegetation Success Criteria	3
1.4 Project Components	4
1.5 Stream Design/Approach	
1.6 Construction and As-Built Conditions	5
1.7 Year 4 Monitoring Performance (MY4)	5
Vegetation	5
Stream Geomorphology	5
Stream Hydrology	
2.0 Methods	6
3.0 References	7
Appendix A: Background Tables Table 1: Project Mitigation Components	

Table 2: Project Activity and Reporting History

Table 3: Project Contacts Table

Table 4: Project Background Information Table

Figure 1: Site Location Map

#### **Appendix B: Visual Assessment Data**

Figure 2: Current Conditions Plan View

Table 5. Visual Stream Morphology Stability Assessment

Table 6. Vegetation Condition Assessment

Vegetation Plot Photos

Monitoring Device Photos

Stream and Vegetation Problem Areas

#### **Appendix C: Vegetation Plot Data**

Table 7: Planted Species Summary

Table 8: Vegetation Plot Mitigation Success Summary

Table 9. Stem Count Total and Planted by Plot Species

#### **Appendix D: Stream Measurement and Geomorphology Data**

Table 10. Baseline Stream Data Summary

Table 11. Cross Section Morphology Data Table

**Cross Section Overlay Plots** 

#### **Appendix E: Hydrology Data**

Table 12. 2023 Rainfall Summary

Table 13. Documentation of Geomorphically Significant Flow Events

#### 1.0 Project Summary

#### 1.1 Project Location and Description

The Catbird Site (the "Project") is located in Davie County, North Carolina, approximately eight miles west of Clemmons and five miles northwest of Bermuda Run. Water quality stressors affecting the Project included livestock production, agricultural production, and lack of riparian buffer. The Project presents stream restoration and enhancement generating 2,075.600 Warm Stream Mitigation Units (SMU).

The Project's total easement area is 6.33 acres within the overall drainage area of 53 acres. Grazing livestock historically had access to all the stream reaches within the Project. The lack of riparian buffer vegetation, deep-rooted vegetation, and unstable channel characteristics contributed to the degradation of stream banks throughout the Project area.

The stream design approach for the Project was to combine the analog method of natural channel design with analytical methods to evaluate stream flows and hydraulic performance of the channel and floodplain. The analog method involved the use of a reference reach, or "template" stream, adjacent to, nearby, or previously in the same location as the design reach. The template parameters of the analog reach were replicated to create the features of the design reach. The analog approach is useful when watershed and boundary conditions are similar between the design and analog reaches. Hydraulic geometry was developed using analytical methods to identify the design discharge.

The Project has been constructed and planted and will be monitored on a regular basis throughout the seven-year post-construction monitoring period, or until performance standards are met. The Project will be transferred to the NCDEQ Stewardship Program. This party shall serve as conservation easement holder and long-term steward for the property and will conduct periodic inspection of the site to ensure that restrictions required in the conservation easement are upheld. Funding will be supplied by the responsible party on a yearly basis until such time an endowment is established.

#### 1.2 Project Goals and Objectives

Through the comprehensive analysis of the Project's maximum functional uplift using the Stream Functions Pyramid Framework, specific, attainable goals and objectives were realized by the Project. These goals clearly address the degraded water quality and nutrient input from farming that were identified as major watershed stressors in the 2009 Upper Yadkin Pee-Dee River RBRP. These goals also reflect the goals and objectives as stated in the Catbird Site Final Mitigation Plan.

The Project goals are:

- Improve water transport from watershed to the channel in a non-erosive manner in a stable channel;
- Improve flood flow attenuation on site and downstream by allowing for overbank flows and connection to the floodplain;
- Improve instream habitat;
- Reduce sediment, nutrient and fecal coliform inputs into stream system;
- Restore and enhance native floodplain vegetation;
- Indirectly support the goals of the 2009 Upper Yadkin Pee-Dee RBRP to improve water quality and to reduce sediment and nutrient loads; and
- Protect Water Supply Watersheds (WSW).

The Project objectives to address the goals are:

- Design and reconstruct stream channels sized to convey bankfull flows that will maintain a stable dimension, profile, and planform;
- Add in-stream structures and bank stabilization measures to protect restored streams;
- Install habitat features such as brush toes, constructed riffles, woody materials, and pools of varying depths to restored streams;
- Increase forested riparian buffers to at least 50 feet on both sides of the channel along the Project reaches with a hardwood riparian plant community;
- Install approximately 4,200 linear feet of livestock exclusion fencing along the easement boundary to ensure livestock will no longer have stream access;
- Implement one agricultural BMP structure in order to limit inputs of sediment, nutrients, and fecal coliform to streams from surrounding farming operations;
- Treat exotic invasive species; and
- Establish a permanent conservation easement on the Project that will exclude future livestock from stream channels and their associated buffers.

Functional uplift, benefits, and improvements within the Project area, as based on the Function Based Framework, are outlined in the Mitigation Plan.

#### 1.3 Project Success Criteria

The success criteria for the Project follows the 2016 USACE Wilmington District Stream and Wetland Compensatory Mitigation Update, the Catbird Site Final Mitigation Plan, and subsequent agency guidance. Cross section and vegetation plot monitoring takes place in Years 0, 1, 2, 3, 5, and 7. Stream hydrology and visual monitoring takes place annually. Specific success criteria components are presented below.

#### Stream Restoration Success Criteria

Four bankfull flow events must be documented within the seven-year monitoring period. The bankfull events must occur in separate years. Otherwise, the stream monitoring will continue until four bankfull events have been documented in separate years. Stage recorders were installed on DS1 and DS2-B to document bankfull events.

There should be little change in as-built cross sections. If changes do take place, they should be evaluated to determine if they represent a movement toward a less stable condition (for example down-cutting or erosion) or are minor changes that represent an increase in stability (for example settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio). Cross sections shall be classified using the Rosgen stream classification method, and all monitored cross sections should fall within the quantitative parameters defined for channels of the design stream type. Bank height ratio shall not exceed 1.2, and the entrenchment ratio shall be above 2.2 within restored riffle cross sections (for C and E streams). Channel stability should be demonstrated through a minimum of four bankfull events documented in the seven-year monitoring period.

Digital images are used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures. Longitudinal images should not indicate the absence of developing bars within the channel or an excessive increase in channel depth. Lateral images should not indicate excessive erosion or continuing degradation of the banks over time. A series of images over time should indicate successional maturation of riparian vegetation.

Stream restoration reaches will be monitored to document intermittent or seasonal surface flow. This will be accomplished through direct observation and the use of hydraulic pressure transducers with data loggers.

Intermittent reaches must demonstrate a minimum of 30 consecutive days of flow. A flow gauge was installed in the upper portion of DS1.

#### Vegetation Success Criteria

Specific and measurable success criteria for plant density within the riparian buffers on the Project follow IRT Guidance. The interim measures of vegetative success for the Project is the survival of at least 320 planted three-year old trees per acre at the end of Year 3, 260 trees per acre with an average height of seven feet at the end of Year 5, and the final vegetative success criteria is 210 trees per acre with an average height of ten feet at the end of Year 7. Volunteer trees are counted, identified to species, and included in the yearly monitoring reports, but are not be counted towards the success criteria of total planted stems. Moreover, any single species can only account for up to 50 percent of the required number of stems within any vegetation plot. Any stems in excess of 50 percent will be shown in the monitoring table but will not be used to demonstrate success.

L	evel	Treatment	Objective	Monitoring Metric	Performance Standard
1	Hydrology	Converted land-use of Project reaches from pasture to riparian forest  Installed one agricultural sediment load attenuation structure to limit inputs of sediment from surrounding farming operations coming into the reach (DS1)	Improve the transport of water from the watershed to the Project reaches in a non-erosive way	Visually monitor integrity of runoff attenuation structure: Performed semiannually (indirect measurement)	NA  Identify and document instability and/or flaws to the structure
2	Hydraulic	Reduced bank height ratios and increased entrenchment ratios by reconstructing channels to mimic reference reach conditions	Improve flood bank connectivity by reducing bank height ratios and increase entrenchment ratios	Stage recorders and flow gauges: Inspected semiannually Cross sections: Surveyed in Years 1, 2, 3, 5 and 7	Four bankfull events occurring in separate years  At least 30 days of continuous flow each year  Entrenchment ratio shall be above 2.2 within restored reaches (C and E)  Bank height ratio shall not exceed 1.2
3	Geomorphology	Established a riparian buffer to reduce erosion and sediment transport into project streams. Established stable banks with livestakes, erosion control matting, and other in stream structures.	Reduce erosion rates and channel stability to reference reach conditions  Improve bedform diversity (pool spacing, percent riffles, etc.  Increase buffer width to 50 feet	As-built stream profile Cross sections: Surveyed in Years 1, 2, 3, 5 and 7 Visual monitoring  Visual monitoring: Performed at least semiannually  Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7	NA Entrenchment ratio shall be no less than 2.2 within restored reaches Bank height ratio shall not exceed 1.2 Identify and document significant stream problem areas; i.e. erosion, degradation, aggradation, etc. MY 1-3: 320 trees/acre MY 5: 260 trees/acre (7 ft. tall) MY 7: 210 trees/acre (10 ft. tall)
4	Physicochemical	Excluded livestock from riparian areas with exclusion fence and conservation easement, and planted a riparian buffer	Unmeasurable Objective/Expected Benefit Establish native hardwood riparian buffer and exclude livestock.	Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7 (indirect measurement) Visual assessment of established fencing and conservation signage: Performed at least semiannually (indirect measurement)	MY 1-3: 320 trees/acre MY 5: 260 trees/acre (7 ft. tall) MY 7: 210 trees/acre (10 ft. tall)  Inspect fencing and signage. Identify and document any damaged or missing fencing and/or signs

#### 1.4 Project Components

The restoration reaches were significantly impacted by livestock production, agricultural practices, and a lack of riparian buffer. Improvements to the Project help meet the river basin needs expressed in the 2009 Upper Yadkin Pee-Dee River Basin Restoration Priorities (RBRP) as well as ecological improvements to the riparian corridor within the easement.

Through stream restoration and enhancement, the Project presents 2,223 LF of stream, generating 2,075.6 Warm Stream Mitigation Units (SMU) (**Table 1**). This is 19.4 SMU below the contract amount (2,095 SMU). Following As-Built Report review, the IRT requested the credit ratio on DS2-A reduce from 2.5:1 to 3:1 due to the easement change and subsequent buffer reduction. This change resulted in a 5.2 SMU loss.

Mitigation Approach	Linear Feet	Ratio	Warm SMU
Restoration	1,986	1	1,986
Enhancement II	159	2.5	63.6
Enhancement II	78	3	26
Total	2,223		2,075.6

#### 1.5 Stream Design/Approach

The Project includes Priority I and II Restoration and Enhancement Level II. Stream restoration incorporates the design of a single-thread meandering channel, with parameters based on data taken from reference sites, published empirical relationships, regional curves developed from existing project streams, and NC Regional Curves. Analytical design techniques were also a crucial element of the project and were used to determine the design discharge and to verify the design as a whole.

The Project is broken into the following reaches:

Reach DS1—Priority I and II Restoration was used for Reach DS1. The upstream portion of this reach required Priority II floodplain excavation as the profile transitions from the existing entrenched channel to the Priority I channel at the downstream end. To prevent any hydrology loss, the transition from Priority II to Priority I takes place over several hundred feet and includes multiple channel plugs. Both in-line and offline restoration was used, and locations were driven by valley constraints. In-stream structures such as rock sills, log sills and cross vanes were installed for vertical stability and to improve bedform diversity. The restoration of the riparian areas included planting wider riparian buffers and excluding cattle. A self-maintaining sediment pack was installed at the upper end of the reach to provide sediment load attenuation from the adjacent pasture.

**Reach DS2-A** – Enhancement Level II was used for Reach DS2-A. Enhancement activities included livestock exclusion and riparian buffer plantings. Livestock fencing follows current NRCS specifications.

**Reach DS2-B** – A combination of Priority I Restoration and Enhancement Level II was used for Reach DS2-B. Restoration activities realigned the existing channel to improve stability and floodplain connection. Rock and log structures were used to provide vertical stability and improve bedform diversity. Log toe structures were installed on the outside of certain meander bends to provide bank stability. The restoration of the riparian areas included planting wider riparian buffers and excluding cattle. The Enhancement Level II portion of the reach contains a diverse channel bed profile, and this portion of the reach does contain localized areas of bank erosion caused by hoof shear. The Enhancement of this reach involved livestock exclusion and buffer planting.

#### 1.6 Construction and As-Built Conditions

Stream construction and planting was completed in March 2020. The Catbird Site was built to design plans and guidelines. Two structures were identified as needing repair during the initial post-construction site visit with DMS. The first was located at the top of DS-B (Lower) and included resetting a rock sill. The second was on the bottom of DS2-B (Lower) (below the confluence with DS-1) where a rock drop structure was repaired, and the left bank was graded to alleviate shear stress. The first area was repaired in April 2020 and the second was repaired in June 2020.

Following Mitigation Plan approval, RES adjusted the easement to allow for an existing farm path (per landowner request). This 0.19-acre reduction only affected ephemeral stream channel therefore there was no change in credits.

Planting plan changes included removing black gum (*Nyssa sylvatica*) and adding silky dogwood (*Cornus amomum*), sugarberry (*Celtis laevigata*), elderberry (*Sambucus canadensis*), and eastern redbud (*Cercis canadensis*). Planting plan changes were based on bare root availability. Black walnut (*Juglans nigra*) and Southern crabapple (*Malus angustifolia*) were originally included in the planting plan but are being treated when possible, throughout the monitoring year. Minor monitoring device location changes were made during as-built installation, however, the quantities remained as proposed in the Mitigation Plan.

#### 1.7 Year 4 Monitoring Performance (MY4)

The Catbird Year 4 Monitoring activities were performed in July and September 2023. All Year 4 Monitoring data is presented below and in the appendices. The Site is on track to meeting vegetation and stream interim success criteria, and the easement boundary is intact with no encroachments or issues present.

#### Vegetation

Vegetation data was not required for MY4. Monitoring of the four permanent vegetation plots and one random vegetation plot for MY3 was completed on, October 5<sup>th</sup> 2022. Vegetation data is in **Appendix C**, associated photos are in **Appendix B**, and plot locations are in **Appendix B**.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project. Small, localized areas of Chinese privet and Multiflora rose were observed in late MY3, these areas will be treated this year (MY4). RES continued to remove black walnut and southern crabapple stems in MY4 and will continue as needed throughout the monitoring period.

#### Stream Geomorphology

Geomorphology data was not required for MY4. Cross section setup and geomorphology data collection for MY3 was collected on June 22, 2022. Summary tables and cross section plots are in **Appendix D**. Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. The channel is transporting sediment as designed and will continue to be monitored for aggradation and degradation. The rock drop structure below the confluence of DS2-B and DS-1 that was repaired in April 2021 is stable and functioning as intended.

#### Stream Hydrology

Two stage recorders and one flow gauge were installed on March 4, 2020: one stage recorder on DS1 (Lower), one stage recorder on DS2-B (Lower), and one flow gauge on DS1 (Upper). The stage recorder on DS1 (Lower) recorded 11 bankfull events in MY4 with the highest reading being 1.06 feet above top of bank. The stage recorded on DS2-B (Lower) recorded four bankfull events with the highest reading being 2.64 feet above top of bank. The flow gauge on DS1 (Upper) recorded two flow events with the longest flow event lasting 165 consecutive days. Gauge locations can be found on Figure 2 and data is located in **Appendix E**.

#### 2.0 Methods

Stream monitoring was conducted using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 12 cross-sections. Survey data were imported into CAD, ArcGIS®, and Microsoft Excel® for data processing and analysis. The stage recorders include an automatic pressure transducer placed in PVC casing in a pool. The elevation of the bed and top of bank at each stage recorder are used to detect bankfull events. The flow gauge was also installed in a pool and records flow conditions at an hourly interval. Water level data from the flow gauge is corrected using the height of the downstream riffle to detect stream flow events.

Vegetation success is being monitored at four permanent monitoring plots and one random monitoring plot. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are to be taken from the origin each monitoring year. The random plots are to be collected in locations where there are no permanent vegetation plots. Random plots are being collected in the form of 25x4 square meter belt transects. Tree species and height will be recorded for each planted stem and the transects will be mapped and new locations will be monitored in subsequent years.

#### 3.0 References

- Griffith, G.E., J.M.Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).
- Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. CVS-EEP Protocol for Recording Vegetation Level. Version 4.2
- Resource Environmental Solutions (2019). Catbird Site Final Mitigation Plan.
- Schafale, M.P. 2012. Classification of the Natural Communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.
- USACE. (2016). Wilmington District Stream and Wetland Compensatory Mitigation Update. NC: Interagency Review Team (IRT).

# **Appendix A**

Background Tables

Table 1. Catbird (100022) - Mitigation Assets and Components

	Existing	Mitigation							
	Footage	Plan					Mitigation	As-Built	
	or	Footage or	Mitigation	Restoration	Priority	Mitigation	Plan	Footage or	
Project Segment	Acreage	Acreage	Category	Level	Level	Ratio (X:1)	Credits	Acreage	Comments
DS1 (Upper)	300	288	Warm	R	2	1.00000	288.00000	288	Channel restoration, planting, livestock exclusion
DS1 (Lower)	668	661	Warm	R	1 & 2	1.00000	661.00000	661	Channel restoration, planting, livestock exclusion
DS2-A*	78	78	Warm	EII	N/A	3.00000	26.00000	78	Planting, livestock exclusion
DS2-B (Upper)	515	526	Warm	R	1 & 2	1.00000	526.00000	526	Channel restoration, planting, livestock exclusion
DS2-B (Middle)	181	159	Warm	EII	N/A	2.50000	63.60000	159	Planting, livestock exclusion
DS2-B (Lower)	522	511	Warm	R	1	1.00000	511.00000	511	Channel restoration, planting, livestock exclusion

<sup>\*</sup>After as-built review, IRT reduced the credit ratio from 2.5:1 to 3:1 on DS2-A due to the easement change and reduced buffer

#### **Project Credits**

		Stream		Riparian Wetland		Non-Rip	Coastal
Restoration Level	Warm	Cool	Cold	Riverine	Non-Riv	Wetland	Marsh
Restoration	1986.000						
Re-establishment							
Rehabilitation							
Enhancement							
Enhancement I							
Enhancement II	89.600						
Creation							
Preservation							
Total	2075.600						

# Table 2. Project Activity and Reporting History Catbird Mitigation Site

Elapsed Time Since grading complete: 3 years 8 months Elapsed Time Since planting complete: 3 years 7 months


Number of reporting Years<sup>1</sup>: 4

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan	NA	Jan-19
Final Design – Construction Plans	NA	Oct-19
Stream Construction	NA	Jan-20
Site Planting	NA	Feb-20
DS2-B Structure Repair 1	NA	Apr-20
DS2-B Structure Repair 2	NA	Jun-20
As-built (Year 0 Monitoring – baseline)	Mar-20	Jul-20
Year 1 Monitoring	XS: Oct-20 VP: Oct-20	Nov-20
DS2-B Structure Repair 3	NA	Apr-21
Year 2 Monitoring	XS: Jul-21 VP: Oct-21	Oct-21
Supplemental Planting/Seeding	NA	Mar-22
Invasive Treatment	NA	Aug-22
Year 3 Monitoring	XS: Jun-22 VP: Oct-22	Nov-22
Year 4 Monitoring	Sep-23	Sep-23
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

<sup>1 =</sup> The number of reports or data points produced excluding the baseline


	Table 3. Project Contacts Table Catbird Mitigation Site						
Designer	RES / 3600 Glenwood Ave., Suite 100, Raleigh, NC 27612						
Primary project design POC	Ben Carroll						
Construction Contractor	KBS Earthwork Inc. / 5616 Coble Church Rd., Julian, NC 27283						
Construction contractor POC	Kory Strader						
Survey Contractor	Matrix East, PLLC / 906 N. Queen St., Suite A, Kinston, NC 28501						
Survey contractor POC	Chris Paderick, PLS						
Planting Contractor	H&J Forestry						
Planting contractor POC	Matt Hitch						
Monitoring Performers	RES / 3600 Glenwood Ave, Suite 100, Raleigh, NC 27612						
Stream Monitoring POC	Daniel Dixon (864) 567-7761						
Vegetation Monitoring POC	Daniel Dixon (864) 567-7761						

Table 4. Projec	t Background Information	1					
Project Name	-	(	Catbird				
County	Davie						
Project Area (acres)			6.33				
Project Coordinates (latitude and longitude)	Latit	ude: 36.03064	4 Longitude: -8	0.500865			
Planted Acreage (Acres of Woody Stems Planted)			5.26				
Project Waters	hed Summary Informatior	1					
Physiographic Province		Southern	Outer Piedmont	t			
River Basin		Yadk	in Pee-Dee				
USGS Hydrologic Unit 8-digit 03040101	USGS Hydrologic Uni	it 14-digit	(	030401011600	)10		
DWR Sub-basin		3.	/7/2002				
Project Drainage Area (Acres and Square Miles)		53 ac	(0.083 sqmi)				
Project Drainage Area Percentage of Impervious Area			4%				
CGIA Land Use Classification		erbaceous Cov	er and Mixed U	pland Hardwo	ods		
Reach St	ummary Information						
Parameters	DS1	DS	2-A	D	\$2-B		
Length of reach (linear feet)	968	7	8	,	1218		
Valley confinement (Confined, moderately confined, unconfined)	mod. confined	mod. un	confined	со	nfined		
Drainage area (Acres and Square Miles)	26 (0.041)	12 (0	.019)	27	(0.042)		
Perennial, Intermittent, Ephemeral	Intermittent	Intern	nittent	nittent Perennial			
NCDWR Water Quality Classification	C, WS-IV	C, W	/S-IV	C,	WS-IV		
Stream Classification (existing)	G4	F:	5b		G5		
Stream Classification (proposed)	E4	F:	5b		E4		
Evolutionary trend (Simon)	III/IV	III	/IV	I	II/IV		
FEMA classification	N/A	N	/A		N/A		
Regulate	ory Considerations						
Parameters	Applicable?	,	Resol	ved?	Supporting Docs?		
Water of the United States - Section 404	Yes		Ye	es	SAW-2017- 01506		
Water of the United States - Section 401	Yes		Ye	Yes			
Endangered Species Act	Yes		Ye	Mit Plan			
Historic Preservation Act	Yes Yes I			Mit Plan			
Coastal Zone Management Act (CZMA or CAMA)	No	No N/A N/A			N/A		
FEMA Floodplain Compliance	Yes		Υe	N/A			
Essential Fisheries Habitat	No		N/	A	N/A		



# Appendix B

## Visual Assessment Data



#### Table 5. Visual Stream Morphology Stability Assessment Catbird Site - DS1 Assessed Length 288 feet Number Footage Adjusted % Number % Stable, Total Number of Amount of with with for Major Channel Channel Stable, Performing Stabilizing Stabilizing Metric Number in Unstable Unstable Stabilizing **Sub-Category** Performing Category As-built Segments Footage as Intended Woody Woody Woody as Intended Vegetation Vegetation Vegetation 1. Bed . Aggradation - Bar formation/growth sufficient to significantly deflect 0 0 100% flow laterally (not to include point bars). 1. Vertical Stability (Riffle and Run Units) 2. Degradation - Evidence of downcutting. 0 0 100% 1. Texture/Substrate - Riffle maintains coarser substrate. 12 12 100% 2. Riffle Condition . Depth Sufficient (Max Pool Depth : Mean Bankfull Depth≥ 1.6). 13 13 100% 3. Meander Pool 2. Length appropriate (>30% of centerline distance between tail of Condition 13 13 100% upstream riffle and head of downstream riffle). Bank lacking vegetative cover resulting simply from poor growth 2. Bank 1. Scoured / Eroding 0 0 100% 0 0 100% and/or scour and erosion. Banks undercut/overhanging to the extent that mass wasting appears 2. Undercut likely. Does NOT include undercuts that are modest, appear sustainable 0 0 100% 0 0 100% and are providing habitat. Bank slumping, calving, or collapse. 0 0 100% 0 0 100% 3. Mass Wasting Totals 0 100% 0 100% 0 3. Engineered 1. Overall Integrity Structures physically intact with no dislodged boulders or logs. 6 6 100% Structures Grade control structures exhibiting maintenance of grade across the sill 6 2. Grade Control 100% Structures lacking any substantial flow underneath sills or arms. 6 6 100% 2a. Piping Bank erosion within the structures extent of influence doesNOT exceed 3. Bank Protection 6 6 100%

6

6

100%

Pool forming structures maintaining~ Max Pool Depth: Mean Bankfull

Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.

Date of last site inspection - 09/11/2023

4. Habitat

# Table 5. Cont'd Visual Stream Morphology Stability Assessment Catbird Site - DS1 Assessed Length 665 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability	Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
	(Riffle and Run Units)	2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	Texture/Substrate - Riffle maintains coarser substrate.	23	23			100%			
	3. Meander Pool	Depth Sufficient (Max Pool Depth : Mean Bankfull Depth≥ 1.6).	25	25			100%			
	Condition	Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	25	25			100%			
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	15	15			100%			
	4. Habitat	Pool forming structures maintaining~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	15	15			100%			

#### Table 5 Cont'd. Visual Stream Morphology Stability Assessment Catbird Site - DS2 Assessed Length 526 feet Number Footage Adjusted % Number % Stable, Total Number of Amount of with with for **Major Channel** Channel Stable, Performing Stabilizing Stabilizing Metric Number in Unstable Unstable Stabilizing **Sub-Category** Performing Category As-built Segments Footage as Intended Woody Woody Woody as Intended Vegetation Vegetation Vegetation 1. Bed . Aggradation - Bar formation/growth sufficient to significantly deflect 0 0 100% flow laterally (not to include point bars). 1. Vertical Stability (Riffle and Run Units) 2. Degradation - Evidence of downcutting. 0 0 100% 1. Texture/Substrate - Riffle maintains coarser substrate. 22 100% 2. Riffle Condition 22 . Depth Sufficient (Max Pool Depth : Mean Bankfull Depth≥ 1.6). 23 23 100% 3. Meander Pool 2. Length appropriate (>30% of centerline distance between tail of Condition 23 23 100% upstream riffle and head of downstream riffle). Bank lacking vegetative cover resulting simply from poor growth 2. Bank 1. Scoured / Eroding 0 0 100% 0 0 100% and/or scour and erosion. Banks undercut/overhanging to the extent that mass wasting appears 0 0 100% 0 0 2. Undercut likely. Does NOT include undercuts that are modest, appear sustainable 100% and are providing habitat. Bank slumping, calving, or collapse. 0 0 100% 0 100% 3. Mass Wasting Totals 0 0 100% 0 0 100% 3. Engineered 14 1. Overall Integrity Structures physically intact with no dislodged boulders or logs. 14 100% Structures Grade control structures exhibiting maintenance of grade across the sill. 14 14 100% 2. Grade Control Structures lacking any substantial flow underneath sills or arms. 14 14 100% 2a. Piping Bank erosion within the structures extent of influence doesNOT exceed 3. Bank Protection 14 14 100% 15%. Pool forming structures maintaining~ Max Pool Depth : Mean Bankfull 4. Habitat 14 14 100%

Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.

# Table 5 Cont'd. Visual Stream Morphology Stability Assessment Catbird Site - DS2 Assessed Length 511 feet

Major Channel Category	Channel Sub-Category  1. Vertical Stability (Riffle and Run Units)	Metric  1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
	2. Riffle Condition	Degradation - Evidence of downcutting.     Texture/Substrate - Riffle maintains coarser substrate.	22	22	0	0	100%			
	3. Meander Pool	Depth Sufficient (Max Pool Depth : Mean Bankfull Depth≥ 1.6).	19	19			100%			
	Condition	Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	19	19			100%			
		_								
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	11	11			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	11	11			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	11	11			100%			
	4. Habitat	Pool forming structures maintaining~ Max Pool Depth: Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	11	11			100%			

## Table 6 <u>Vegetation Condition Assessment</u> Planted Acreage<sup>1</sup> 5.76

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Red Simple Hatch	0	0.00	0.0%	
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Orange Simple Hatch	0	0.00	0.0%	
			Total			0.0%	
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Orange Simple Hatch	0	0.00	0.0%	
	Cumulative Total						

Easement Acreage<sup>2</sup> 6.33

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Yellow Crosshatch	1	0.03	0.4%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Red Simple Hatch	0	0.00	0.0%

- 1 = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.
- 2 = The acreage within the easement boundaries.
- 3 = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.
- 4 = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern spcies are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, being the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likley trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in red italics are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly ealry in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolzing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point o

## Catbird MY3 Vegetation Monitoring Plot Photos



Vegetation Plot 1 (10/5/2022)



Vegetation Plot 3 (10/5/2022)



Vegetation Plot 2 (10/5/2022)



Vegetation Plot 4 (10/5/2022)

## Catbird MY3 Random Vegetation Monitoring Plot Photo



Random Vegetation Plot 1 (10/5/2022)

### **Catbird Monitoring Device Photos (07/26/2023)**



Vegetation	Problem Areas
C	atbird
Feature Category / Location / Size	Photo
Multiflora Rose Patch/ DS1/ 0.03 acres	

# **Appendix C**

Vegetation Plot Data MY3 (2022)

**Table 7. Planted Species Summary** 

Common Name	Scientific Name	<b>Total Stems Planted</b>
Persimmon	Diospyros virginiana	1,100
Water Oak	Quercus nigra	800
Willow Oak	Quercus phellos	800
River Birch	Betula nigra	800
Sycamore	Platanus occidentalis	800
Crab Apple	Malus angustifolia	800
Green Ash	Fraxinus pennyslvanica	600
Northern Red Oak	Quercus rubra	600
Yellow Poplar	Liriodendron tulipifera	600
Silky Dogwood	Cornus amomum	400
Sugarberry	Celtis laevigata	350
Black Walnut	Juglans nigra	300
Elderberry	Sambucus canadensis	300
Eastern Redbud	Cercis canadensis	300
	Total	8,550
	Planted Area	5.26
	As-built Planted Stems/Acre	1,625

**Table 8. Vegetation Plot Mitigation Success Summary** 

Plot#	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Planted Stem Height (ft)	
1	850	0	850	Yes	8.2	
2	567	0	567	Yes	5.0	
3	809	0	809	Yes	2.8	
4	850	0	850	Yes	5.6	
R1	526	0	526	Yes	5.2	
<b>Project Avg</b>	720	0	720	Yes	5.4	

**Table 9. Stem Count Total and Planted by Plot Species** 

	Catbird	-						Curr	ent Plot	Data	(MY3 2	2022)						Annual Means											
			1000	22-01-	0001	1000	22-01-	0002	10002	22-01-	0003	100	022-01	-0004	100	022-01	-R1	M	Y3 (202	2)	M	Y2 (202	21)	М	Y1 (202	20)	M	Y0 (202	20)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	T	PnoL	S P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer negundo	boxelder	Tree																					6			5			
Betula nigra	river birch	Tree				3	3	3				7	7 7	7	2	2	2	12	12	12	10	10	10	11	11	11	17	17	17
Celtis laevigata	sugarberry	Tree																									1	1	1
Cephalanthus occidentalis	buttonbush	Shrub													2	2	2	2	2	2									
Cercis canadensis	eastern redbud	Tree										1	1 1	. 1				1	1	1	3	3	3	3	3	3	4	4	4
Cornus amomum	silky dogwood	Shrub				2	2	2										2	2	2	2	2	2	2	2	2	4	4	4
Diospyros virginiana	common persimmon	Tree							9	9	9	1	l 1	. 1				10	10	10	11	11	11	13	13	13	15	15	15
Fraxinus pennsylvanica	green ash	Tree	9	9	9	2	2	2	5	5	5				2	2	2	18	18	18	20	20	20	17	17	17	18	18	18
Juglans nigra	black walnut	Tree																									4	4	4
Liriodendron tulipifera	tuliptree	Tree							1	1	1							1	1	1	1	1	1	1	1	1	8	8	8
Malus angustifolia	southern crabapple	Tree																									3	3	3
Platanus occidentalis	American sycamore	Tree	3	3	3	5	5	5				4	1 4	4	1	1	1	13	13	13	16	16	16	13	13	13	8	8	8
Quercus	oak	Tree	1	1	1													1	1	1	1	1	1				31	31	31
Quercus lyrata	overcup oak	Tree													1	1	1	1	1	1									
Quercus nigra	water oak	Tree	1	1	1							5	5 5	5	3	3	3	9	9	9	7	7	7	7	7	7	5	5	5
Quercus phellos	willow oak	Tree	6	6	6	1	1	1	5	5	5	2	2 2	. 2				14	14	14	14	14	14	15	15	15	9	9	9
Quercus rubra	northern red oak	Tree	1	1	1	1	1	1				1	1 1	. 1	2	2	2	5	5	5	3	3	3	3	3	3	7	7	7
Salix nigra	black willow	Tree																					2			6			
Ulmus americana	American elm	Tree																					4						
		Stem count	21	21	21	14	14	14	20	20	20	21	21	. 21	13	13	13	89	89	89	88	88	100	85	85	96	134	134	134
		size (ares)		1			1			1			1	,		1			5			5			4			4	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.12			0.12			0.10			0.10	
		Species count	6	6	6	6	6	6	4	4	4	7	7	7	7	7	7	13	13	13	11	11	14	10	10	12	14	14	14
	S	tems per ACRE	850	850	850	567	567	567	809	809	809	850	850	850	526	526	526	720	720	720	712	712	809	860	860	971	1356	1356	1356


## **Appendix D**

Stream Measurement and Geomorphology Data
MY3 (2022)





#### Upstream Downstream




		Cross Section 1 (Pool)												
	MY0	MY1	MY2	MY3	MY5	MY7	MY+							
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	756.50	756.4	756.5	756.5										
Bankfull Width (ft) <sup>1</sup>	5.0	4.7	6.1	5.9										
Floodprone Width (ft) <sup>1</sup>	1	-	-	-										
Bankfull Max Depth (ft) <sup>2</sup>	1.6	1.7	1.4	1.5										
Low Bank Elevation (ft)	756.50	756.4	756.5	756.5										
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	3.9	4.2	3.9	3.8										
Bankfull Entrenchment Ratio <sup>1</sup>	-	-	-	-										
Bankfull Bank Height Ratio <sup>1</sup>	-	-	-	-										

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation








	Cross Section 2 (Riffle)												
	MY0	MY1	MY2	MY3	MY5	MY7	MY+						
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	756.64	756.6	756.8	756.7									
Bankfull Width (ft) <sup>1</sup>	7.3	4.7	6.5	4.9									
Floodprone Width (ft) <sup>1</sup>	>33.6	>33.7	>34.5	>34.7									
Bankfull Max Depth (ft) <sup>2</sup>	0.7	0.7	0.6	0.6									
Low Bank Elevation (ft)	756.64	756.7	765.7	756.7									
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	1.9	2.1	1.8	1.8									
Bankfull Entrenchment Ratio <sup>1</sup>	>6.9	>7.2	>5.3	>7.0									
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.1	1.0	1.0									

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation










			Cross	Section 3	(Riffle)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	741.62	741.7	741.7	741.9			
Bankfull Width (ft) <sup>1</sup>	5.1	5.4	8.6	6.9			
Floodprone Width (ft) <sup>1</sup>	26	26.6	26.1	>26.5			
Bankfull Max Depth (ft) <sup>2</sup>	1.3	1.1	1.0	1.1			
Low Bank Elevation (ft)	741.62	741.6	741.6	741.8			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	3.5	3.0	2.6	3.1			
Bankfull Entrenchment Ratio 1	9.9	4.9	3.0	3.8			
Bankfull Bank Height Ratio <sup>1</sup>	1.0	0.9	0.9	1.0			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation










	Cross Section 4 (Pool)												
	MY0	MY1	MY2	MY3	MY5	MY7	MY+						
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	741.04	741.4	741.4	741.5									
Bankfull Width (ft) <sup>1</sup>	5.6	5.0	6.3	6.1									
Floodprone Width (ft) <sup>1</sup>	-	-	-	-									
Bankfull Max Depth (ft) <sup>2</sup>	1.5	1.2	1.2	1.0									
Low Bank Elevation (ft)	741.04	741.1	741.2	741.2									
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	4.6	3.0	3.3	2.6									
Bankfull Entrenchment Ratio <sup>1</sup>	-	-	-	-									
Bankfull Bank Height Ratio <sup>1</sup>	-	-	-	-									

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation








	Cross Section 5 (Riffle)												
	MY0	MY1	MY2	MY3	MY5	MY7	MY+						
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	735.70	735.8	735.8	735.8									
Bankfull Width (ft) <sup>1</sup>	5.6	5.5	6.7	6.9									
Floodprone Width (ft) <sup>1</sup>	24	25.5	26.0	>25.3									
Bankfull Max Depth (ft) <sup>2</sup>	0.9	0.9	0.9	0.9									
Low Bank Elevation (ft)	735.70	735.7	735.8	735.8									
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	3.1	2.8	2.9	3.1									
Bankfull Entrenchment Ratio 1	9.0	4.6	3.9	3.6									
Bankfull Bank Height Ratio <sup>1</sup>	1.0	0.9	1.0	1.0									

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation





3X Vertical Exaggeration




			Cross	Section 6	(Pool)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	735.46	735.4	735.5	735.5			
Bankfull Width (ft) <sup>1</sup>	6.5	6.4	6.5	6.3			
Floodprone Width (ft) <sup>1</sup>	=	-	-	-			
Bankfull Max Depth (ft) <sup>2</sup>	1.7	1.7	1.9	1.6			
Low Bank Elevation (ft)	735.46	735.5	735.6	735.4			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	5.1	5.6	6.0	4.8			
Bankfull Entrenchment Ratio 1	-	-	-	-			
Bankfull Bank Height Ratio 1	-	-	-	-			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation








			Cross	Section 7	(Pool)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	774.52	774.5	774.5	774.6			
Bankfull Width (ft) <sup>1</sup>	5.5	5.4	4.7	4.7			
Floodprone Width (ft) <sup>1</sup>	-	-	-	-			
Bankfull Max Depth (ft) <sup>2</sup>	1.3	1.3	1.4	1.5			
Low Bank Elevation (ft)	774.52	774.5	774.6	774.7			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	3.1	3.2	3.7	4.7			
Bankfull Entrenchment Ratio <sup>1</sup>	-	-	-	-			
Bankfull Bank Height Ratio 1	-	-	-	-			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation










			Cross	Section 8	(Riffle)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	774.81	774.8	774.9	775.0			
Bankfull Width (ft) <sup>1</sup>	5.6	5.1	5.9	5.2			
Floodprone Width (ft)1	20	19.8	21.5	21.2			
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.7	0.9	0.9			
Low Bank Elevation (ft)	774.81	774.7	774.9	775.0			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	2.6	1.8	2.6	2.8			
Bankfull Entrenchment Ratio 1	8.8	3.9	3.7	4.1		·	
Bankfull Bank Height Ratio 1	1.0	0.8	1.0	1.1			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation









			Cross	Section 9	(Pool)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	763.39	763.4	763.5	763.4			
Bankfull Width (ft) <sup>1</sup>	4.8	4.5	4.2	4.4			
Floodprone Width (ft) <sup>1</sup>	-	-	-	-			
Bankfull Max Depth (ft) <sup>2</sup>	1.1	1.3	1.4	1.3			
Low Bank Elevation (ft)	763.39	763.4	763.5	763.4			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	2.7	2.7	2.7	2.8			
Bankfull Entrenchment Ratio <sup>1</sup>	-	-	-	-			·
Bankfull Bank Height Ratio <sup>1</sup>	-	_	_	_			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation




MY0 2020 -

MY1-2020



Floodprone Area ••••• Low Bank

3X Vertical Exaggeration



			Cross	Section 10	(Riffle)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	763.73	763.9	763.9	764.0			
Bankfull Width (ft) <sup>1</sup>	4.2	4.7	3.5	4.3			
Floodprone Width (ft) <sup>1</sup>	24	25.3	25.8	>24.1			
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.6	0.7	0.6			
Low Bank Elevation (ft)	763.73	763.8	763.8	763.8			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	2.2	1.7	1.5	1.3			
Bankfull Entrenchment Ratio 1	11.8	5.4	3.5	5.6	·		
Bankfull Bank Height Ratio 1	1.0	0.9	0.8	0.7	·		

MY3 2022 - - Approx. Bankfull

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


MY2 2021 -

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation










			Cross S	Section 11	(Riffle)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	737.51	737.6	737.5	737.7			
Bankfull Width (ft) <sup>1</sup>	5.7	5.3	6.8	6.4			
Floodprone Width (ft) <sup>1</sup>	>43.9	>44.2	>46.1	>46.7			
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.7	1.1	0.8			
Low Bank Elevation (ft)	737.51	737.5	737.7	737.6			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	2.9	2.3	4.4	2.7			
Bankfull Entrenchment Ratio 1	>8.7	>8.7	>6.8	>7.3			
Bankfull Bank Height Ratio <sup>1</sup>	1.0	0.9	1.2	1.0			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation







			Cross	Section 12	(Pool)		
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA <sup>1</sup>	737.29	737.3	737.2	737.3			
Bankfull Width (ft) <sup>1</sup>	4.6	5.0	4.5	3.8			
Floodprone Width (ft) <sup>1</sup>	-	-	-	-			
Bankfull Max Depth (ft) <sup>2</sup>	1.2	0.7	1.6	1.5			
Low Bank Elevation (ft)	737.29	737.3	737.4	737.5			
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	3.1	2.3	4.4	4.3			
Bankfull Entrenchment Ratio <sup>1</sup>	-	-	-	-			
Bankfull Bank Height Ratio <sup>1</sup>	-	-	-	-			

- 1 Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
- 2 Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

	Table 10. Baseline Stream Data Summary Catbird Mitigation Site - Reach DS1																								
Parameter	Gauge <sup>2</sup>	Re	gional Cι	ırve		Pr	e-Existin	g Conditi	ion			Refe	erence R	each(es) l	Data			Design			N	/lonitorin	g Baselin	е	
			_																				_		
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Med	Max	SD⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)					3.0		5.4	7.4		3	4.4			6.6		2		4.5		5.1	6.0	5.6	7.3	1.2	3
Floodprone Width (ft)					5.4		6.8	10.0		3	10.0			15.0		2		30.0		50.0	50.0	50.0	50.0	0.1	3
Bankfull Mean Depth (ft)					0.5		0.7	8.0		3	0.6			0.6		2		0.5							
<sup>1</sup> Bankfull Max Depth (ft)					0.8		1.1	1.1		3	0.9			1.2		2		0.7		0.7	1.0	0.9	1.3	0.3	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.3		3.4	3.7		3	2.8			3.9		2		2.1		1.9	2.8	3.1	3.5	8.0	3
Width/Depth Ratio					3.9		7.8	16.1		3	6.9			10.9		2		9.7							
Entrenchment Ratio					1.3		1.4	1.8		3	2.2			2.2		2		6.7		6.9	8.6	9.0	9.9	1.5	3
<sup>1</sup> Bank Height Ratio					1.0		1.8	2.5		3	1.0			1.2		2		1.0		1.0	1.0	1.0	1.0	0.0	3
Profile																									
Riffle Length (ft)											4			18			3		15	2.2	8.7	7.2	17.9	4.3	35
Riffle Slope (ft/ft)																				0.4	2.5	1.7	8.0	1.8	35
Pool Length (ft)											3			10			3		7	2.1	6.4	6.0	17.1	2.5	38
Pool Max depth (ft)																									
Pool Spacing (ft)											12			35			10		30	5.9	25.6	20.9	75.2	16.4	37
Pattern				•	1						T	<u> </u>		•	1		ı	1	•	T	•	•			
Channel Beltwidth (ft)											18			35			13		30						
Radius of Curvature (ft)											7			19			5		15						
Rc:Bankfull width (ft/ft)											1.6			4.3			1.1		3.3						
Meander Wavelength (ft)											30			44			20		37						
Meander Width Ratio											4.1			8			2.9		6.7						
Transport parameters	S .										1						_			1					
Reach Shear Stress (competency) lb/f <sup>2</sup>								<b></b>																	
Max part size (mm) mobilized at bankfull								-																	
Stream Power (transport capacity) W/m <sup>2</sup>							-	-														-			
Additional Reach Parameters																	T			•			<u> </u>		
Rosgen Classification				•			(	64					E	4				E4				E	4		
Bankfull Velocity (fps)								-																	
Bankfull Discharge (cfs)													,	40											
Valley length (ft)							11							46			<u> </u>	924							
Channel Thalweg length (ft)						1179								85			<u> </u>	1211					211		
Sinuosity (ft)						1.04								27			1	1.31							
Water Surface Slope (Channel) (ft/ft)					0.0305											1	0.017								
Channel slope (ft/ft)					0.0305								013			1	0.017					-			
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks	5																								
Channel Stability or Habitat Metric	;																								
Biological or Other							-																		

Shaded cells indicate that these will typically not be filled in.

<sup>1 =</sup> The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3.</sup> Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4 =</sup> Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

							Tab		Baseline I Mitigat																
Parameter	Gauge <sup>2</sup>	Re	gional Cı	urve		Pı	re-Existin						<u> </u>	each(es)	Data			Design			N	Monitorin	g Baselin	e	
	j		9.0					9													-		9	-	
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
Bankfull Width (ft)					4.3			4.8		2	4.4			6.6		2		4.5		4.2	4.9	4.9	5.6	1.0	2
Floodprone Width (ft)					5.6			7.6		2	10.0			15.0		2		30.0		50.0	50.0	50.0	50.0	0.1	2
Bankfull Mean Depth (ft)					0.5			0.7		2	0.6			0.6		2		0.5							
<sup>1</sup> Bankfull Max Depth (ft)					0.7			1.2		2	0.9			1.2		2		0.7		0.8	0.8	0.8	0.8	0.0	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.1			3.1		2	2.8			3.9		2		2.2		2.2	2.4	2.4	2.6	0.3	2
Width/Depth Ratio					7.3			9.0		2	6.9			10.9		2		9.3							
Entrenchment Ratio					1.3			1.6		2	2.2			2.2		2		6.7		8.8	10.3	10.3	11.8	2.1	2
<sup>1</sup> Bank Height Ratio					0.8			8.4		2	1.0			1.2		2		1.0		1.0	1.0	1.0	1.0	0.0	2
Profile																									
Riffle Length (ft)																				2.4	6.6	5.8	18.2	3.2	44
Riffle Slope (ft/ft)																				0.3	4.1	3.7	14.8	3.1	45
Pool Length (ft)																				1.1	5.1	5.0	13.7	2.4	50
Pool Max depth (ft)																									
Pool Spacing (ft)															3.1	19.2	19.1	40.5	7.5	48					
Pattern										- 40	T		0.5	1	T	1.0	1		1	T		T	1	1	
Channel Beltwidth (ft)											18			35			13		30						
Radius of Curvature (ft)											7			19			5		15						
Rc:Bankfull width (ft/ft)											1.6			4.3			1.1		3.3						
Meander Wavelength (ft)											30			44			20		37 6.7						
Meander Width Ratio Transport parameters											4.1 8					2.9		0.7							
• •					I												I			Ī					
Reach Shear Stress (competency) lb/f²																									
Max part size (mm) mobilized at bankfull								-																	
Stream Power (transport capacity) W/m <sup>2</sup>																						-			
Additional Reach Parameters  Rosgen Classification								35			1		-	- 1			т —	Ε4					<u>-</u> 4		
Rosgen Classification Bankfull Velocity (fps)														Ξ4				E4							
Bankfull Velocity (tps) Bankfull Discharge (cfs)																									
Valley length (ft)			<u>I</u>	<u> </u>				90					1	46				482				_			
Channel Thalweg length (ft)											-			85			1	526		1			26		
Charmer Thatweg length (it) Sinuosity (ft)					<b>—</b>	1051 1.06								.27			1	1.09		1					
Water Surface Slope (Channel) (ft/ft)						1.06												1.09							
Channel slope (ft/ft)					0.0383								013				0.02		1						
<sup>3</sup> Bankfull Floodplain Area (acres)					0.0383										0.02										
<sup>4</sup> % of Reach with Eroding Banks																									
% of Reach with Eroding Banks Channel Stability or Habitat Metric																									
Biological or Other											-														
biological of Other																									

Shaded cells indicate that these will typically not be filled in.

<sup>1 =</sup> The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3.</sup> Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4 =</sup> Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

									Baseline I Mitigati																
Parameter	Gauge <sup>2</sup>	Red	gional Cı	urve		Pr	e-Existin							each(es) l	Data			Design			N	/lonitorin	g Baselin	e	
																							_		
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
Bankfull Width (ft)					4.3			4.8		2	4.4			6.6		2		5.2				5.7			
Floodprone Width (ft)					5.6			7.6		2	10.0			15.0		2		30.0				50.0			
Bankfull Mean Depth (ft)					0.5			0.7		2	0.6			0.6		2		0.5							
<sup>1</sup> Bankfull Max Depth (ft)					0.7			1.2		2	0.9			1.2		2		8.0				8.0			
Bankfull Cross Sectional Area (ft²)					2.1			3.1		2	2.8			3.9		2		2.8				2.9			
Width/Depth Ratio					7.3			9.0		2	6.9			10.9		2		9.7							
Entrenchment Ratio					1.3			1.6		2	2.2			2.2		2		5.8				8.7			
<sup>1</sup> Bank Height Ratio					0.8			8.4		2	1.0			1.2		2		1.0				1.0			
Profile																									
Riffle Length (ft)						-														2.4	6.6	5.8	18.2	3.2	44
Riffle Slope (ft/ft)																				0.3	4.1	3.7	14.8	3.1	45
Pool Length (ft)																				1.1	5.1	5.0	13.7	2.4	50
Pool Max depth (ft)																									
Pool Spacing (ft)																			3.1	19.2	19.1	40.5	7.5	48	
Pattern																									
Channel Beltwidth (ft)											18			35			13		30						
Radius of Curvature (ft)											7			19			5		15						
Rc:Bankfull width (ft/ft)											1.6			4.3			1.1		3.3						
Meander Wavelength (ft)											30			44			20		37						
Meander Width Ratio											4.1 8					2.9		6.7							
Transport parameters																									
Reach Shear Stress (competency) lb/f²							-															-			
Max part size (mm) mobilized at bankfull							-															-			
Stream Power (transport capacity) W/m <sup>2</sup>							-															-			
Additional Reach Parameters																									
Rosgen Classification							(	<b>9</b> 5					E	4		<u>-</u>		E4				E	4		
Bankfull Velocity (fps)							-						-									-			
Bankfull Discharge (cfs)																									
Valley length (ft)								90						46				450							
Channel Thalweg length (ft)						1051								85				512				5	12		
Sinuosity (ft)						1.06							1.	27				1.14				-			
Water Surface Slope (Channel) (ft/ft)																					-				
Channel slope (ft/ft)					0.0383						0.0	013				0.0175				-					
<sup>3</sup> Bankfull Floodplain Area (acres)											-									-					
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric													-	-											
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

<sup>1 =</sup> The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3.</sup> Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4 =</sup> Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

## Appendix D. Table 11 - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross Sections) Project Name/Number: Catbird #100022 Cross Section 1 (Pool) Cross Section 2 (Riffle) Cross Section 3 (Riffle) Cross Section 4 (Pool) Cross Section 5 (Riffle) MY1 MY2 MY3 MY5 MY7 MY+ Base MY1 MY2 MY3 MY5 MY7 MY+ Base Base Base Base 741.6 741.7 741.7 756.4 756.5 756.5 756.6 756.6 756.8 756.7 741.9 741.0 741.4 741.4 741.5 735.7 735.8 735.8 Bankfull Elevation (ft) - Based on AB-XSA 756.5 735.8 Bankfull Width (ft 5.0 4.7 6.1 5.9 7.3 4.7 6.5 4.9 5.1 5.4 8.6 6.9 5.6 5.0 6.3 6.1 5.6 5.5 6.9 >33.6 >33.7 >34.5 >34.7 26 26.6 26.1 >26.5 24 25.5 26.0 >25.3 Floodprone Width (ft) 1.2 1.2 0.9 0.9 1.4 0.7 0.7 0.6 0.6 1.3 1.1 1.0 1.1 1.5 1.0 0.9 0.9 Bankfull Max Depth (ft) 1.7 1.5 1.6 Low Bank Elevation (f 756.50 756.4 756.5 756.5 756.6 756.7 765.7 756.7 741.6 741.6 741.6 741.8 741.0 741.1 741.2 741.2 735.7 735.7 735.8 735.8 1.9 3.1 3.0 2.8 2.9 3.1 Bankfull Cross Sectional Area (ft<sup>2</sup> 3.9 4.2 3.9 3.8 1.8 3.0 2.6 3.3 2.6 3.1 3.9 >6.9 >7.2 >5.3 >7.0 9.9 4.9 3.0 >3.8 9.0 4.6 >3.6 Bankfull Entrenchment Ratio 1.0 1.0 1.0 0.9 0.9 0.9 1.0 1.0 Bankfull Bank Height Ratio 1.1 1.0 1.0 1.0 Cross Section 7 (Pool) Cross Section 8 (Riffle) Cross Section 9 (Pool) **Cross Section 10 (Riffle) Cross Section 6 (Pool)** MY7 MY7 MY2 MY7 MY+ MY7 Base MY1 MY2 MY3 MY5 MY+ Base MY1 MY2 MY3 MY5 MY+ Base MY1 MY3 MY5 Base MY1 MY2 MY3 MY5 MY+ Base MY1 MY2 MY3 MY5 MY7 MY+ 735.5 735.5 774.5 774.5 774.6 774.8 774.9 775.0 763.4 763.4 763.5 763.4 763.9 763.9 764.0 Bankfull Elevation (ft) - Based on AB-XSA 735.5 735.4 774.5 774.8 763.7 6.4 6.5 6.3 5.5 5.4 4.7 4.7 5.6 5.1 5.9 5.2 4.8 4.5 4.2 4.4 4.2 4.7 3.5 4.3 Bankfull Width (ft) 6.5 Floodprone Width (ft) 20 19.8 21.5 21.2 24 25.3 25.8 >24.1 Bankfull Max Depth (ft) 1.7 1.7 1.9 1.6 1.3 1.4 1.5 0.7 0.9 0.9 1.4 1.3 0.8 0.6 0.7 0.6 735.6 735.5 735.4 774.5 774.5 774.7 774.8 774.7 774.9 775.0 763.4 763.5 763.4 763.8 763.8 763.8 Low Bank Elevation (ft 735.5 774.6 763.4 763.73 5.1 5.6 6.0 4.8 3.1 3.2 3.7 4.7 2.6 1.8 2.6 2.8 2.7 2.7 2.7 2.8 2.2 1.7 1.5 1.3 Bankfull Cross Sectional Area (ft<sup>2</sup> 3.9 4.1 3.5 >5.6 Bankfull Entrenchment Ratio 8.8 3.7 11.8 5.4 Bankfull Bank Height Ratio 1.0 0.8 1.0 1.1 1.0 0.9 0.8 0.7 Cross Section 11 (Riffle) **Cross Section 12 (Pool)** MY1 MY2 MY3 MY5 MY7 MY+ Base MY1 MY2 MY3 MY5 MY7 MY+ Bankfull Elevation (ft) - Based on AB-XSA 737.6 737.3 737.3 737.5 737.5 737.7 737.2 737.3 4.6 Bankfull Width (ft 5.3 6.8 6.4 5.0 4.5 3.8 5.7 Floodprone Width (ft) >43.9 >44.2 >46.1 >46.7

0.8

737.51

2.9

>8.7

1.0

Bankfull Max Depth (ft)2

Low Bank Elevation (f

Bankfull Entrenchment Ratio

Bankfull Bank Height Ratio<sup>1</sup>

Bankfull Cross Sectional Area (ft<sup>2</sup>

0.7

737.5

2.3

>8.7

0.9

1.1 0.8

1.2 1.0

737.6

2.7

>7.3

737.7

4.4

>6.8

1.2

737.3

3.1

0.7

737.3

2.3

1.6

737.4

4.4

1.5

737.5

4.3

<sup>1 -</sup> Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

<sup>2 -</sup> Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

## **Appendix E**

Hydrology Data

Table 12. MY4 Rainfall Summary

		Norma	l Limits	Project Location
Month	Average	30 Percent	70 Percent	Precipitation*
September (2022)	4.32	2.73	5.21	3.81
October (2022)	3.27	1.96	3.94	3.48
November (2022)	3.18	1.71	3.89	4.37
December (2022)	3.72	2.55	4.44	4.41
January	3.64	2.62	4.30	4.55
February	3.32	2.35	3.93	3.42
March	3.83	2.64	4.56	2.60
April	3.96	2.52	4.77	5.63
May	3.89	2.55	4.68	2.89
June	4.27	3.13	5.01	6.78
July	4.90	3.51	5.79	3.80
August	4.44	3.09	5.28	3.57
Total Annual **	45.64	41.65	49.09	49.31
Above Normal Limits	Below Normal Limits			

WETS Station: Yadkinville, NC. Approximately 13 miles from the site.

<sup>\*</sup>Project Location Precipitation is a location-weighted average of surrounding gauged data retrieved by the USACE Antecedent Precipitation Tool. Gauges used include Elkin, King, Yadkinville 6 E.

<sup>\*\*</sup>Total Annual represents the average total precipitation, annually, as calculated by the 30-year period.

**Table 13. Documentation of Geomorphically Significant Flow Events** 

Year	Number of Bankfull Events	Maximum Bankfull Height (ft above TOB)	Date of Maximum Bankfull Event				
Stage Recorder I	OS1 (Lower)						
MY1 2020	8	0.92	8/15/2020				
MY2 2021	16	0.61	5/3/2021				
MY3 2022	6	0.36	2/23/2022				
MY4 2023	11	1.06	7/8/2023				
Stage Recorder I	OS2-B (Lower)						
MY1 2020	8	0.62	8/15/2020				
MY2 2021	1	0.08	5/3/2021				
MY3 2022	4	0.23	2/23/2022				
MY4 2023	4	2.64	7/8/2023				
Year	Number of Flow Events	Maximum Consecutive	Maximum Cummlative				
Icai	Number of Flow Events	Flow Days	Flow Days				
Flow Gauge DS1	(Upper)						
MY1 2020	1	215	215				
MY2 2021	1	278	278				
MY3 2022	11	86	140				
MY3 2023	2	165	243				

