CUTAWHISKIE CREEK STREAM AND WETLAND RESTORATION SITE 2009 ANNUAL MONITORING REPORT (YEAR 2)

HERTFORD COUNTY, NORTH CAROLINA NCEEP CONTRACT NO. D06066-A



PREPARED FOR: NCDENR – ECOSYSTEM ENHANCEMENT PROGRAM 1652 Mail Service Center Raleigh, North Carolina 27699-16152



PREPARED BY: RESTORATION SYSTEMS, LLC 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 Tel (919) 755-9490 Fax (919) 755-9492

AND

PBS&J 1616 East Millbrook Road, Suite 310 Raleigh, North Carolina 27609 Tel (919) 876-6848 Fax (919) 828-3518

TABLE OF CONTENTS

1.0	EXE	CUTIVE SUMMARY1
2.0	PRO.	JECT BACKGROUND3
	2.1	Project Objectives
	2.2	Project Structure, Restoration Type, and Approach
	2.3	Location and Setting4
	2.4	History and Background5
3.0	PRO.	JECT MONITORING AND RESULTS7
	3.1	Vegetation Assessment
	3.2	Stream Assessment8
	3.3	Wetland Assessment
4.0	MET	HODOLOGY
5.0	REFI	ERENCES
APPEN	NDICE	S
		LIST OF TABLES
Table I		Project Mitigation Objectives and Structure
Table I	Ι	Project Activity and Reporting History5
Table I	II	Project Contacts6
Table I	V	Project Background
Table V	V	Vegetation Plot Summary8
Table V	VI	Hydrological (Bankfull) Verification8
Table V	VII	Categorical Stream Feature Visual Stability Assessment
Table V	VIII	Baseline Morphology and Hydraulic Summary
Table I	X	Morphology and Hydrologic Monitoring Summary
Table Y	X	Wetland Criteria Attainment
		LIST OF FIGURES
_		Location
_		3: Current Conditions Area Plan View
Figure	3: 200	8 Precipitation Graph Appendix C

APPENDIX A: VEGETATION RAW DATA

Vegetation Survey Data Tables 1-7 Site Vegetation Photo Stations Vegetation Monitoring Plot Photos

APPENDIX B: GEOMORPHOLOGIC RAW DATA

Table B2. Visual Morphological Stability Assessment Cross-Section Plots: B-1 to B-6 and Stream Photos Longitudinal Profile Plot Bankfull Event Photos

APPENDIX C: WETLAND RAW DATA

Monitoring Gauge Hydrographs

APPENDIX D: CURRENT CONDITIONS AREA PLAN VIEW

1.0 EXECUTIVE SUMMARY

The Cutawhiskie Creek Restoration Site (hereafter referred to as the "Site") was constructed for the North Carolina Ecosystem Enhancement Program (EEP) to provide compensatory stream and wetland mitigation in the Chowan River Basin. This restoration project is located on an unnamed tributary (UT) to Cutawhiskie Creek on a 23.9 acre Site located in Hertford County (Figure 1). The project includes stream restoration (Priority 1) and preservation, as well as riparian wetland restoration and enhancement.

The following report summarizes the monitoring activities that have occurred in the second year of project monitoring (2009) at the Site. Site construction began and was completed in November 2007. As-built surveys for the Site were performed in February 2008, and first year monitoring was conducted throughout the growing season of 2008. The Site must demonstrate vegetative and hydrologic success criteria and a stable restored stream channel for a minimum of five years or until the Site is deemed successful. The following paragraphs summarize the results of the 2009 monitoring.

Vegetation Monitoring

Vegetation monitoring for Year 2 was performed based on the Carolina Vegetation Survey (CVS) Levels 1 and 2 (Lee et al. 2006). CVS methodology determines density and survival of planted species, and individuals resulting from natural regeneration. Plot locations are shown in Figures 2A and 2b (Appendix D) and are 10m x 10m each. The taxonomic standard for vegetation follows *Flora of the Carolinas, Virginia, Georgia, and surrounding areas* (Weakley, 2007).


Vegetative monitoring success will be achieved by plot data indicating an average number of planted stems per acre exceeding 320 stems/acre after the third year of monitoring and 260 stems/acre after the fifth and final year of project monitoring. Based on Year 2 surveys, the average count of the surviving planted species is 599 stems per acre. If volunteer species are included, the total number of stems increases to 3861 stems per acre. The Site meets and exceeds the established success criteria for vegetation based on the survival of the planted species.

Stream Monitoring

Success criteria for the restored stream reach has been established to confirm that no significant changes have occurred to the dimension, pattern, profile, and bed material over the 5-year monitoring period. Location surveys of the constructed features were conducted to verify the performance of the stream. A total station survey was performed to describe the stream longitudinal profile and six permanent stream cross-sections (3 riffles and 3 pools). Overall, the stream channel bed form and banks are stable. Based on the cross-sections, longitudinal profile and visual observations, the channel dimensions have not changed compared to as-built conditions.

Wetland Hydrology Monitoring

The 2009 hydrologic monitoring results indicate moderate hydrologic success within the Site. Two of the on-Site gauges (Gauges 3 and 4) exhibited saturation within 12 inches of the ground surface for at least 12.5 percent (consecutive days) of the growing season (March 28 – November 7 or 225 days). Gauges 1 and 5 exhibited saturation within 12 inches of the ground surface for 5 to 12.5 percent of the growing



season. Due to the unsuccessful results of Gauge 2 this year (saturation within 12 inches of the ground surface for less than 5 percent of the growing season) and last year, the gauge will be moved. Gauge 2 is believed to be influenced by its close proximity to the stream channel and the subsequent lowering of ground water levels. A new location further from the stream channel will eliminate any dewatering influence the stream might have towards the water table. The new location of Gauge 2 will be established prior to the beginning of the 2010 (Year 3) growing season and will be included in the 2010 monitoring report.

2.0 PROJECT BACKGROUND

2.1 Project Objectives

Site restoration activities included the excavation of a new stream channel, limited floodplain excavation, removal of stumps and debris, existing channel backfilling, on-Site drainage ditch removal, and final grading and soil preparation within the adjacent floodplain. These activities were proposed to reintroduce surface water flood hydrodynamics from a 0.9-square mile watershed along the newly restored length of stream and floodplain. The new channel was constructed to reflect regional stream characteristics and accommodate bankfull flows. Characteristic wetland soil features, groundwater wetland hydrology, and hydrophytic vegetation communities are expected develop in areas adjacent to the constructed channel. Wetland and adjacent slope soil surfaces were restored and the Site reforested to riparian and upland slope hardwood communities. Plant community associations were designed to mimic various communities described by Schafale and Weakley (1990), including Coastal Plain Levee Forest, Cypress-Gum Swamp, Mesic–Mixed Hardwood Forest, and Coastal Plain Small Stream Swamp.

Specific ecological benefits anticipated as a result of on-Site restoration activities are as follows:

- Stream channel restoration will reintroduce stable bankfull dimension, pattern, and profile along restored stream reaches, which is expected to greatly enhance lotic habitat quality and stream function.
- Floodplain excavation adjacent to restored streams will restore the characteristic flood regime as well as provide a lateral hydrologic input to restored wetland areas adjacent to the UT and within the greater Cutawhiskie Creek floodplain.
- Restored and enhanced wetland areas will help to improve water quality via nutrient removal, increase local vegetative biodiversity, provide wildlife habitat, and serve as a forested corridor, linking the Site with adjacent forested areas.

2.2 Project Structure, Restoration Type, and Approach

The primary restoration features within the Site include the UT to Cutawhiskie Creek and approximately 12.9 acres of drained, hydric soils. The UT has been dredged and straightened, such that it no longer retained stable dimension, pattern, and profile. Side-cast material (spoil piles) from dredging was deposited along the west bank of the channel. A moderate headcut (approximately 2 foot drop in elevation over 20 linear feet of stream channel) was observed near the upstream (north) extent of the Site boundary, indicating vertical instability. Due to its high level of entrenchment because of dredging/incision, large flooding events were confined within the channel at its current dimension.

On-Site restoration activities provide the following project mitigation units:

Cut			Restoration Compone n Site – EEP Contrac		
Project Segment or Reach ID	Mitigation Type	Approach	Mitigation Units Linear Footage (LF) or Acreage (AC)	Stationing	Comment
UT to Cutawhiskie Creek (active restoration)	R	P1	2,540 LF	0+00 - 25+40	
UT to Cutawhiskie Creek (passive restoration)	R	NA	359 LF	NA	Passive restoration through floodplain not stationed. Braided reach measured as straight line distance
Stream Preservation (Cutawhiskie Creek)	Р	NA	519 LF	NA	2593 LF actual design units, however only 20 percent is available for SMU
Riparian Wetland Restoration	R	NA	11.9 AC	NA	
Riparian Wetland Enhancement	WE	NA	0.6 AC	NA	1.1 AC actual design units, however only 0.6 LF available as WMU
R = Restoration P = Preservation WE = Wetland Enhancement			P1 = Priority 1 NA = Not applicable		

2.3 Location and Setting

Land uses in the vicinity of the Site consist primarily of agriculture, forest, pastureland, roadside shoulders, and residential lots. Row crops including soybeans, cotton, and corn were actively cultivated on the Site and surrounding areas. The Site is immediately adjacent to a farm and timberland. There is no livestock or poultry production in the vicinity. Timber is actively harvested from adjacent forested areas. A large, contiguous bottomland hardwood stand was harvested just west of the Site along the Cutawhiskie floodplain in the spring of 2006. The Site encompasses approximately 23.9 acres of primary and secondary floodplain associated with Cutawhiskie Creek. The Site includes a UT that flows into Cutawhiskie Creek from the north (Figure 1). Portions of the Site had been logged prior to restoration activities, while other areas within the Site were actively managed for timber or agricultural production. Prior to restoration, the Site vegetation was generally characterized by bottomland hardwood forests along un-logged areas on the Cutawhiskie Creek floodplain and low terraces, row crops including soybeans and corn, and successional communities associated with cut-over timberland.

2.4 History and Background

Table II. Project A	ctivity and Reporting l	History	
Cutawhiskie Creek Restorat	ion Site – EEP Contra	ct No. D06066-A	
			Actual
	Scheduled	Data Collection	Completion or
Activity Report	Completion	Complete	Delivery
Restoration Plan	N/A*	December 2007	January 2007
Final Design (90%)	N/A*	December 2007	January 2007
Construction	N/A*	N/A*	November 2007
Temporary S&E mix applied to entire project area	November 2007	N/A*	November 2007
Permanent seed mix applied to reach/segments	November 2007	N/A*	November 2007
Bare Root Seedling Installation	February 2008	N/A*	February 2008
Mitigation Plan	April 2008	February 2008	April 2008
Minor repairs made filling small washed out areas	N/A*	N/A*	N/A*
Final Report	N/A*	N/A*	N/A*
Year 1 Vegetation Monitoring	November 2008	August 2008	November 2008
Year 1 Stream Monitoring	November 2008	September 2008	November 2008
Year 2 Vegetation Monitoring	November 2009	September 2009	December 2009
Year 2 Stream Monitoring	November 2009	September 2009	December 2009

^{*}N/A- Activities and reporting history for these items are not applicable to this restoration project

	Table III. Project Contacts
Prime Contractor	Restoration Site – EEP Contract No. D06066-A Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, NC 27604 (919) 755-9490
Designer	PBS&J (previously EcoScience Corporation) 1616 East Millbrook Road, Suite 310 Raleigh, NC 27609 (919) 876-6888
Construction Contractor	Anderson Farms 179 NC 97 East Tarboro, NC 27886 (252) 823-4730
Planting Contractor	Carolina Silvics 908 Indian Trail Road Edenton, NC 27932 (919) 523-4375
Seeding Contactor	Anderson Farms 179 NC 97 East Tarboro, NC 27886 (252) 823-4730
Seed Mix Sources	Erosion Supply Company 8817 Midway West Rd Raleigh, NC 27617 (919) 787-0334
Nursery Stock Suppliers	South Carolina Super Tree Nursery Company 5594 Highway 38 South Blenheim, SC 29516 (800) 222-1290
Monitoring Performers	PBS&J 1616 East Millbrook Road, Suite 310 Raleigh, NC 27609 (919) 876-6888
Stream Monitoring POC	Jens Geratz
Vegetation Monitoring POC	Elizabeth Scherrer

1	ect Background
	ite – EEP Contract No. D06066-A
Project County	Hertford
Drainage Area	0.9 square miles
Impervious cover estimate (%)	<1 percent
Stream Order	1st order
Physiographic Region	Coastal Plain
Ecoregion (Griffith and Omernik)	Mid-Atlantic Flatwood
Rosgen Classification of As-built	E5
Cowardin Classification	Stream (R3UB2)
Dominant soil types	Craven fine sandy loam (Aquic Hapludults)
	Leaf loam (Typic Albaquults)
	Wilbanks silty clay loam (Cumulic Humaquepts)
Reference Site ID	Black Branch, Bullard Branch, UT to Town Creek
USGS HUC for Project	03010204
NCDWQ Sub-basin for Project	03-01-02
NCDWQ classification for Project	C-NSW
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d	No
listed segment?	
Reasons for 303d listing or stressor	N/A
Percent of project easement fenced	N/A

3.0 PROJECT MONITORING AND RESULTS

3.1 Vegetation Assessment

Five vegetation monitoring (10 X 10m²) plots were established to monitor planted vegetation within Site restoration and enhancement areas. Site vegetation was monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey (CVS) (CVS-EEP Protocol for Recording Vegetation, Level 1-2 Plot Sampling Only, Version 4.0, 2006). Established vegetation monitoring plot locations are displayed on the Current Conditions Area Plan View (Appendix D). Vegetative monitoring success will be achieved by plot data indicating an average number of planted stems per acre exceeding 320 stems/acre after the third year of monitoring and 260 stems/acre after the fifth and final year of project monitoring. During Year 2 monitoring, the Site exceeded the vegetation success criteria with an average of 599 planted stems per acre. The following Table V summarizes vegetation plot density for Year 1 and Year 2 monitoring. Refer to Appendix A for vegetation data collected during Year 2 Monitoring. No vegetation problem areas were identified during Year 2 monitoring.

Table V. Vegetation Plot Summary Planted Stems per Acre Cutawhiskie Creek Restoration Site – EEP Contract No. D06066-A												
Plot	MY-01	MY-02	MY-03	MY-04	MY-05							
1	728	688										
2	688	647										
3	688	688										
4	688	486										
5	567	486										
MEAN	672	599										

3.2 Stream Assessment

Т	able VI Hydro	logical (Bankfull) Verifications											
Cutawhiski	Cutawhiskie Creek Restoration Site – EEP Contract No. D06066-A												
Date of													
Date of Data Collection Occurrence Method Photo Number													
11-16-09	1-2 (Appendix B)												

Ta	able VII. Cate	gorical Stream	Feature Visua	al Stability Ass	sessment							
C	utawhiskie Cre	ek Restoratio	n Site – EEP C	ontract No. D	06066-A							
Segment/Reach: 2,540 feet												
Feature Initial MY-01 MY-02 MY-03 MY-04 MY-05												
A. Riffles	100%	100%	100%									
B. Pools	100%	100%	100%									
C. Thalweg	100%	100%	100%									
D. Meanders	100%	100%	100%									
E. Bed General	100%	100%	100%									
F. Bank Condition	100%	100%	100%									
G. Rock Vanes N/A N/A N/A												
H. Root Wads	N/A	N/A	N/A									

To ensure stable bankfull dimension, pattern, and profile along the restored channel, annual stream assessment surveys (longitudinal profile and six channel cross-sections) were undertaken (Current Conditions Area Plan View [Appendix D]). Profile and cross-section plots are located in Appendix C. Channel geomorphic data is summarized on Tables VIII and IX. Success criteria for stream restoration and Level 1 enhancement will include 1) successful classification of the reach as a functioning system (Rosgen 1996) and 2) channel stability indicative of a stable stream system. During Year 2 monitoring, cross-section data indicates some areas of localized, minor scouring (XS1-2), while XS-3 shows signs of an influx of bed material as sediment was redeposited. Cross-sections XS4-6 are largely unchanged. Overall the stream is stable and free of erosion, with balanced aggradation/degradation processes, and a robust riparian buffer. A bankfull event documented on 11-14-09 further demonstrates stream stability. No stream problem areas were identified during Year 2 monitoring.

Table VIII. Baseline Morphology and Hydraulic Summary Cutawhiskie Creek Restoration Site – EEP Contract No. D06066-A

			Cu	tawhisk	ie Cree	k Resto	ration S	Site – El	SP Cont	tract No	o. D0606	6-A						
Parameter	USC	GS Gage	Data	Regiona	al Curve	Interval	Pre-Ex	isting Co	ndition	Proj	ect Refer Stream	ence		Design			As-built	
Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width (ft)	N/A	N/A	N/A	N/A	N/A	9.0	8.4	9.6	9.1	7.2	9.8	8.7	6.0	8.0	7.0	6.4	7.5	7.0
Floodprone Width (ft)	N/A	N/A	N/A	N/A	N/A	N/A	12	13	12.5	175	225	200	150+	150+	150+	150+	150+	150+
BF Cross Sectional Area (ft ²)	N/A	N/A	N/A	N/A	N/A	9.5	64	137	100.5	9	11.5	10.2	7.0	11.0	9.0	6.6	10.4	8.7
BF Mean Depth (ft)	N/A	N/A	N/A	N/A	N/A	0.9	0.9	1.1	1.0	1.1	1.3	1.2	0.7	1.4	1.3	1.0	1.4	1.2
BF Max Depth (ft)	N/A	N/A	N/A	N/A	N/A	N/A	1.5	1.7	1.6	1.5	1.9	1.7	1.5	3.5	1.8	1.5	3.1	2.4
Width/Depth Ratio	N/A	N/A	N/A	N/A	N/A	10.0	8.7	9.3	9.0	5.5	8.4	7.4	4	5.7	5.4	6.4	5.4	5.8
Entrenchment Ratio	N/A	N/A	N/A	N/A	N/A	N/A	1.3	1.4	1.35	20.3	23.1	21.4	1.2	5.9	>18.0	1.2	5.9	4.3
Wetted Perimeter(ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	7.6	35.6	17.6
Bank Height Ratio							3.4	5.0	4.2	1.1	1.3	1.2	1.0	1.1	1.0	1.0	1.1	1.0
Hydraulic radius (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0.7	1.2	0.9	0.7	1.2	0.9
Pattern																		
Channel Beltwidth (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	12.0	113.0	38.3	28.0	49.0	40.0	28.0	49.0	40.0
Radius of Curvature (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	7.0	58.0	19.4	9.0	14.0	11.0	9.0	14.0	11.0
Meander Wavelength (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	28.0	175.0	75.7	40.0	60.0	50.0	40.0	60.0	50.0
Meander Width ratio	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	2.1	21.6	8.1	5.7	10	7.9	5.7	10	7.9
Profile																		
Riffle length (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	N/A	N/A	N/A	3.0	25.0	12.0	3.2	21.3	11.1
Riffle slope (ft/ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	N/A	N/A	N/A	0.00	0.050	0.001	0.000	0.082	0.013
Pool length (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	5.0	84.0	29.8	4.0	25.0	12.0	4.1	25.6	13.4
Pool spacing (ft)	N/A	N/A	N/A	N/A	N/A	N/A	N/A*	N/A*	N/A*	19.0	113.0	52.6	8.0	30.0	20.0	10.4	36.3	20.0
Substrate																		
d50 (mm)	N/A	N/A	N/A	N/A	N/A	N/A	NA	NA	NA	1.5	1.5	1.5	N/A	N/A	N/A	NA	NA	NA
d84 (mm)	N/A	N/A	N/A	N/A	N/A	N/A	NA	NA	NA	1.9	1.9	1.9	N/A	N/A	N/A	NA	NA	NA
Additional Reach Parameters																		
Valley Length (ft)		N/A			N/A			2,200			N/A			1,775			1,775	
Channel Length (ft)		N/A			N/A			2,200			N/A			2,540			2,540	
Sinuosity		N/A			N/A			1.0			1.4-1.6			1.4			1.4	
Water Surface Slope (ft/ft)		N/A			N/A			0.0031			0.002			N/A			0.0004	
BF slope (ft/ft)				N/A			N/A			0.004			N/A			0.0005		
Rosgen Classification		N/A			N/A		G5		E5			E5			E5			
Habitat Index / Macrobenthos		NA			N/A			N/A			N/A			N/A		N/A		
di.				1			I									I		

^{*} No Distinct Riffles and Pools or Repetitive Channel Pattern due to Dredging and Straightening

Table IX. Morphology and Hydraulic Monitoring Summary Cutawhiskie Creek Restoration Site – EEP Contract No. D06066-A

Parameter		Cross	s-Section	1			Cross-S		12		C	Cross-Se		3		Cross-Section 4					
			Pool				R	ffle				Po	ol					Rit	ffle		
Dimension	MV1	MV2 M	V2 MV4	MV5 N	AV. N	MV1 M	va Mva	MV4	MY5 MY+	MV1	MV2	MV2	MV4	MV5	MV	MY1	MV2	MY3	MY4	MV5	MY
			13 W114	WIIJ	_			WI 1 4	WIIJ WII+	1		WIIS	IVI I 4	WHI	IVI I			WIIS	WI 1 4	WIIJ	IVI I
BF Width (ft)		9.2					.8			26.9	15.5					7.9	7.7				
Floodprone Width (ft)		150+					0+			150+						150+	150+				
BF Cross Sectional Area (ft ²)		9.2					.2			26.4	11.5					9.4	9.4				
BF Mean Depth (ft)		1.3					.2			1.0	0.7					1.2	1.2				
BF Max Depth (ft)		2.2					.9			3.1	2.3					1.8	1.8				
Width/Depth Ratio		5.5					.7			27.5	22.1					6.6	6.4				
Entrenchment Ratio		20.8			_		0.0			5.6	9.6					19.0	19.4				
Wetted Perimeter(ft)	20.8	8.7				10.7 8				28.8	10.1					9.0	8.9				
Hydraulic radius (ft)	0.9	0.9				0.8 0	.8			0.9	0.9					1.0	1.0				
Substrate																					
d50 (mm)	Silt	Silt				Silt S	ilt			Silt	Silt					Silt	Silt				
d84 (mm)	Silt	Silt				Silt S	lt				Silt Silt					Silt	Silt				
Parameter	N	/IY-01 (20	08)	M	Y-02 ((2009) MY-03 (2010)					MY-04 (2011) MY-05					(2012) MY+					
Pattern	Min	Max	Med	Min	Max	K Me	d Mir	M	Iax Med	Min	Ma	ax N	Лed	Min	M	ax I	Med	Min	Max	N	Med
Channel Beltwidth (ft)	28.0	49.0	40.0	28.0	49.0	40.)														
Radius of Curvature (ft)	9.0	14.0	11.0	9.0	14.0) 11.)														
Meander Wavelength (ft)	40.0	60.0	50.0	40.0	60.0	50.)														
Meander Width ratio	5.7	10	7.9	5.7	10	7.9															
Profile																					
Riffle length (ft)	4.0	21.0	11.5	4.0	21.0) 11.	5														
Riffle slope (ft/ft)	0.000	0.074	0.007	0.000	0.07	4 0.00	7														
Pool length (ft)	1.0	23.8	12.5	1.0	23.8	3 12.	5														
Pool spacing (ft)	9.6	36.0	20.6	9.6	36.0	20.	5														
Additional Reach Parameters		•			•	•		•			·				·					·	
Valley Length (ft)		1,775			1,77	5															
Channel Length (ft)				2,54	0																
Sinuosity																					
Water Surface Slope (ft/ft))4																	
BF slope (ft/ft)																					
* : :		E5																			

								_		nd Hydr 1 Site – F			_		-							
Parameter	rameter Cross Section 5 Riffle						Cross Section 6 Pool															
Dimension	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4 M	IY5 M	MY+	MY1	MY2	MY3	MY4 MY5	MY+	MY1 MY2	MY3	MY4	MY5	MY+
BF Width (ft)	7.0	7.2					15.1	13.7														
Floodprone Width (ft)	150+	150+					150+	150+														
BF Cross Sectional Area (ft ²)	6.7	6.2					16.8	14.1														
BF Mean Depth (ft)	1.0	0.8					1.1	1.0														
BF Max Depth (ft)	1.4	1.4					2.7	2.5														
Width/Depth Ratio	7.4	5.1					13.5	13.7														
Entrenchment Ratio	21.5	20.8					10.0	10.9														
Wetted Perimeter(ft)	7.8	7.8					17.1	16.2														
Hydraulic radius (ft)	0.9	0.9					1.0	1.0														
Substrate																						
d50 (mm)	Silt	Silt					Silt	Silt														
d84 (mm)	Silt	Silt					Silt	Silt														

3.3 Wetland Assessment

Success criteria for wetland hydrology require that restored areas be inundated or saturated by groundwater within 12-inches of the ground surface for a period of 12.5% of the growing season. The growing season in Hertford County begins on March 28 and ends on November 7 (225 days). In order to achieve hydrologic success, saturation within 12 inches of the ground surface is required for 29 consecutive days. The results of the Year 2 hydrologic monitoring indicate moderate success within the Site. Two of the on-Site gauges (Gauges 3 and 4) exhibited saturation within 12 inches of the ground surface for at least 12.5 percent (consecutive days) of the growing season while gauges 1 and 5 exhibited saturation within 12 inches of the ground surface for 5 to 12.5 percent of the growing season. Due to the unsuccessful results of Gauge 2 this year (saturation within 12 inches of the ground surface for less than 5 percent of the growing season) and last year, the gauge will be moved. Gauge 2 is believed to be influenced by its close proximity to the stream channel and the subsequent lowering of ground water levels. A new location further from the stream channel will eliminate any dewatering influence the stream might have towards the water table. The new location of Gauge 2 will be established prior to the beginning of the 2010 (Year 3) growing season and will be included in the 2010 monitoring report.

Figure 3 shows the monthly precipitation for Hertford County in 2009 with the 30th and 70th percentile rainfall amounts. Monthly rainfall amounts were below the 30th percentile in three out of the four months of data available for the growing season. Table X summarizes wetland hydrology criteria for Year 2 monitoring.

	Table X. Wetland Criteria Attainment Cutawhiskie Creek Restoration Site – EEP Contract No. D06066-A													
Tract	Gauge ID	Consecutive Days Saturated (Percentage)	Total Non- consecutive Days Saturated	Tract Mean	Vegetation Plot ID	Vegetation Density Met (320 stems/acre)	Tract Mean							
1	1	11.6%	54		1	Yes								
1	2	3.1%	32		2	Yes								
1	3	12.9%	54	40%	3	Yes	100%							
1	4	14.2%	59		4	Yes								
1	5	9.8%	39		5	Yes	1							

4.0 METHODOLOGY

No unavoidable deviations from initially prescribed methodologies were implemented as part of Year 2 monitoring activities.

5.0 REFERENCES

- Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006 CVS-EEP Protocol for Recording Vegetation, Version 4.0 (http://cvs.bio.unc.edu/methods.htm)
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado.
- Weakley, A.S. 2007. Flora of the Carolinas, Virginia, Georgia, and surrounding areas. Working draft of January 2007. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina. 1015pp.



Table 1: Vegetation Metadata

n in in	I. CC C: 1 - CC				
Report Prepared By	Jeffrey Siceloff				
Date Prepared	11/4/2009 15:46				
database name	cvs-eep-entrytool-v2.2.6.mdb				
database location	C:\Documents and Settings\23508\My Documents				
computer name	RAL5Z0DXF1				
file size	41103360				
DESCRIPTION OF WO	RKSHEETS IN THIS DOCUMENT				
	Description of database file, the report worksheets,				
Metadata	and a summary of project(s) and project data.				
	Each project is listed with its PLANTED stems per				
Proj, planted	acre, for each year. This excludes live stakes.				
z z oj, piumou	Each project is listed with its TOTAL stems per				
	acre, for each year. This includes live stakes, all				
Proj, total stems	planted stems, and all natural/volunteer stems.				
110j, wai swiis	1				
DI 4	List of plots surveyed with location and summary				
Plots	data (live stems, dead stems, missing, etc.).				
T 70	Frequency distribution of vigor classes for stems				
Vigor	for all plots.				
1 77 1 C	Frequency distribution of vigor classes listed by				
Vigor by Spp	species.				
	List of most frequent domage classes with number				
	List of most frequent damage classes with number of occurrences and percent of total stems impacted				
Damage	by each.				
Damage	by each.				
Damage by Spp	Damage values tallied by type for each species.				
Dumage by Spp	Damage varies tarried by type for each species.				
Damage by Plot	Damage values tallied by type for each plot.				
	A matrix of the count of total living stems of each				
	species (planted and natural volunteers combined)				
ALL Stems by Plot and spp	for each plot; dead and missing stems are excluded.				
Time by Tiot and spe					
PROJECT SUMMARY					
Project Code	D04020				
V					
project Name	Cutawhiskie Stream Restoration				
Description	restoration monitoring				
River Basin	Chowan				
length(ft)	2,540				
stream-to-edge width (ft)					
area (sq m)					
Required Plots (calculated)					
Sampled Plots	5				
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					

Table 2 Vegetation Vigor by Species

	Species	4	3	2	1	0	Missing	Unknown
	Liquidambar styraciflua		1					
	Nyssa biflora	1	18	8	1	1		
	Quercus lyrata		13			2	3	
	Quercus michauxii		3					
	Quercus pagoda		4					
	Quercus phellos		6			1		
	Taxodium distichum	3	15	1			2	
TOT:	7	4	60	9	1	4	5	

Table 3.Vegetation Damage by Species

	Species	All Damage Categories	(no damage)
	Liquidambar styraciflua	1	1
	Nyssa biflora	29	29
	Quercus lyrata	18	18
	Quercus michauxii	3	3
	Quercus pagoda	4	4
	Quercus phellos	7	7
	Taxodium distichum	21	21
TOT:	7	83	83

Table 4. Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)
	D06066a-12345-0001-year:2	18	18
	D06066a-12345-0002-year:2	17	17
	D06066a-12345-0003-year:2	17	17
	D06066a-12345-0004-year:2	17	17
	D06066a-12345-0005-year:2	14	14
TOT:	5	83	83

Table 5. Stem Count by Plot and Species

Species	Total Planted Stems	# plots	avg#	plot D06066a- 12345- 0001- year:2	plot D06066a- 12345- 0002- year:2	plot D06066a- 12345- 0003- year:2	plot D06066a- 12345- 0004- year:2	plot D06066a- 12345- 0005- year:2
Liquidambar styraciflua	1	1	1				1	
Nyssa biflora	28	4	7	4	10	10	4	
Quercus lyrata	13	4	3.25		1	3	4	5
Quercus michauxii	3	1	3	3				
Quercus pagoda	4	2	2		2			2
Quercus phellos	6	1	6	6				
Taxodium distichum	19	5	3.8	4	3	4	3	5
Total	74	7		17	16	17	12	12

Table 6. All Stems by Plot and Species

Out of the	Total	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	avg#	D06066a- 12345- 0001-	D06066a- 12345- 0002-	D06066a- 12345- 0003-	D06066a- 12345- 0004-	D06066a- 12345- 0005-
Species Baccharis	Stems	# plots	stems	year:2	year:2	year:2	year:2	year:2
halimifolia	4	1	4					4
Fraxinus			•					
pennsylvanica	56	5	11.2	9	8	4	5	30
Ligustrum sinense	10	1	10				10	
Liquidambar styraciflua	4	2	2	2			2	
Lyonia lucida	2	1	2				2	
Nyssa biflora	30	4	7.5	5	10	10	5	
Pinus taeda	97	4	24.25	3	1	88	5	
Quercus lyrata	16	4	4		1	3	7	5
Quercus michauxii	3	1	3	3				
Quercus pagoda	12	5	2.4	1	2	2	1	6
Quercus phellos	8	1	8	8				
Taxodium distichum	19	5	3.8	4	3	4	3	5
Rhus copallinum	3	1	3			3		
Platanus occidentalis	1	1	1				1	
Populus deltoides	4	1	4					4
Acer rubrum	208	5	41.6	2	64	30	46	66
тот:	477	16		37	89	144	87	120

Table 7: Planted and Volunteer Stems

	5	5	2		((0000					ľ		ľ				I
					In S	rent P	lot Dai	Current Plot Data (MY2 2009)	5003)							₹	Annual Means	Means		
	92547-1-0001	1-000-1	92	92547-1-00	0002	925	92547-1-0003	003	925	92547-1-0004	004	925	92547-1-0005	902	M	MY2 (2009)	(6	M	MY1 (2008)	8)
Scientific Name	P-LS P-all	<u> </u>	P-LS	P-all	T	B-LS	P-all	T	B-LS	P-all	1	P-LS	P-all T		P-LS	P-all T	_	P-LS	P-all	T
Baccharis halimifolia														4			4			
Fraxinus pennsylvanica			o		8			4			5			30			56			20
Ligustrum sinense											10						10			
Liquidambar styraciflua			2							-	2					-	4		-	က
Lyonia lucida											2						2			
Nyssa biflora		4	2	10	10		10	10		4	4					28	29		29	29
Pinus taeda			3		1			88			5						97			
Quercus lyrata				1	1		3	3		4	5		2	5		13	14		18	18
Quercus michauxii		3	ဗ													3	က		3	က
Quercus pagoda			1	2	2			2			-		2	9		4	12		4	9
Quercus phellos		9	7													9	7		7	8
Sambucus canadensis																				21
Taxodium distichum		4	4	က	က		4	4		က	က		2	5		19	19		21	21
Rhus copallinum								က									က			
Platanus occidentalis											-						1			1
Populus deltoides														4			4			
Acer rubrum			2		64			30			46			99			208			24
Stem count	0 1	17 36		0 16	89	0	17	144	0	12	84	0	12	120	0	74	473	0	83	154
size (ares)	1			1			-			-			-			2			2	
size (ACRES)	0.02	2		0.02			0.02			0.02			0.02			0.12			0.12	
Species count	0	4	6	0 4	7	0	က	∞	0	4	-	0	က	7	0	7	16	0	7	11
Stems per ACRE	0 68	688 1457		0 647	3602	0	688	5827	0	486	3399	0	486	4856	0	599	3828	0	672	1246

Photo Stations: Year-2 Monitoring





Photo Station 1





Photo Station 3

Vegetation Plots: Year-2 Monitoring



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4



Vegetation Plot 5





Table B2. Visual Morphological Stability Assessment Cutawhiskie Creek Restoration Site - EEPContract No. D06066-A 2,540 linear feet Feature Metric (per As-built and reference baselines) (# Stable) Total Total % Feature Category Number number Number Perform Perform Performing / feet in in Stable Mean or per as As-built unstable Condition Total Intended state A. Riffles 1. Present? 77 77 N/A 100 77 100 2. Armor stable (e.g. no displacement)? 77 N/A 3. Facet grade appears stable? 77 77 N/A 100 4. Minimal evidence of embedding/fining? 77 77 N/A 100 5. Length appropriate? 77 77 N/A 100 100% 1. Present? (e.g not subject to severe aggrad. or B. Pools 76 N/A 100 76 migrat.?) 76 2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?) 76 N/A 100 3. Length appropriate? 76 76 N/A 100 100% 1. Upstream of meander bend (run/inflection) centering? C. Thalweg N/A N/A N/A 100 2. Downstream of meander (glide/inflection) centering? N/A N/A N/A 100 100% D. Meanders 1. Outer bend in state of limited/controlled erosion? N/A N/A N/A 100 2. Of those eroding, # w/concomitant point bar N/A N/A N/A 100 formation? 3. Apparent Rc within spec? N/A N/A N/A 100 100% 4. Sufficient floodplain access and relief? N/A 100 N/A N/A 1. General channel bed aggradation areas (bar E. Bed N/A 0/2540 N/A 100 formation) General 2. Channel bed degradation - areas of increasing down-N/A N/A 0/2540 100 100% cutting or head cutting? 0/2540 100%F. Bank 1. Actively eroding, wasting, or slumping N/A N/A 100 G. Vanes 1. Free of back or arm scour? N/A N/A N/A N/A 2. Height appropriate? N/A N/A N/A N/A 3. Angle and geometry appear appropriate? N/A N/A N/A N/A 4. Free of piping or other structural failures?³ N/A N/A N/A N/A N/A H. Wads/ 1. Free of scour? N/A N/A N/A N/A 2. Footing stable? N/A Boulders N/A N/A N/A N/A



(Pool)

XS1

ELEVATION (FEET)

0+20

0+40

0+20

0 + 10


00+0

STATION (FEET)



XS1 LEFT BANK LOOKING RIGHT BANK

XS1 LOOKING DOWNSTREAM



5

52

(Riffle)

XS2

52

57

50

50

ELEVATION (FEET)

49

84

45

46

43

0+20

0 + 40

0+30

0+10

00+0


STATION (FEET)

44



XS2 LEFT BANK LOOKING RIGHT BANK





ELEVATION (FEET)



XS3 LOOKING DOWNSTREAM

RIGHT RANK	, ;; ;; ;; ;; ;; ;; ;; ;; ;; ;; ;; ;; ;;
AC RIGH)
_ _	
FFT BANK	
X.S.3)

Field Team	Location	
メージを	A CONTRACTOR OF THE PROPERTY O	



NOV 2009

Geratz, Schmid

XS3

Sunny

Survey Weather

NO SCALE

ΤAL

ΤĀΓ

OCT. 2009

Survey Date


HERTFORD COUNTY, NC

1. All cross—sections facing the downstream direction

CROSS SECTION XS3-POOL

06-306

SHEET



5

5

52

50

52

(Riffle)

XS4

50

49

84

84

ELEVATION (FEET)

49

46

45

44

45

44

46

43

0+20

0+40

0 + 30

0+10

0+00

43

STATION (FEET)



XS4 LOOKING DOWNSTREAM

XS4 LEFT BANK LOOKING RIGHT BANK

B4

NOV 2009 06-306 ΤAL NO SCALE HERTFORD COUNTY, NC CROSS SECTION XS5-RIFFLE CUTAWHISKIE CREEK RESTORATION SITE YEAR-2 MONITORING REPORT **B**5 SHEET ΤĀΓ Ckd. By: roject STATION ELEVATION FEATURE 0.8 FT. 20.8 5.1 Geratz, Schmid OCT. 2009 Sunny XS5 SUMMARY DATA 1. All cross—sections facing the downstream direction SURVEY DATA BANKFULL CROSS SECTIONAL AREA FEATURE BANKFULL MEAN DEPTH ENTRENCHMENT RATIO Survey Weather WIDTH-DEPTH RATIO RPIN Survey Date Field Team Location STATION ELEVATION

5

52

(Riffle)

XS5

52

50

ELEVATION (FEET)

51

50

49

84

45

44

46

43

0+20

0+40

STATION (FEET)

0+10



XS5 LOOKING DOWNSTREAM

BANK
RIGHT
LOOKING
BANK LO
EFT BA
XS5 L

06-306

Geratz, Schmid

Field Team

XS6

Location

Sunny

Survey Weather

OCT. 2009

Survey Date

Natural Resources Restoration & Conservation	ject:	CUTAWHISKIE
2	Į.ė	_

SUMMARY DATA

43

0+20

0 + 40

STATION (FEET)

0+10

0+00

BANKFULL CROSS SECTIONAL AREA

BANKFULL MEAN DEPTH

ENTRENCHMENT RATIO

WIDTH-DEPTH RATIO

CREEK RESTORATION SITE

YEAR-2 MONITORING REPORT

HERTFORD COUNTY, NC

1. All cross—sections facing the downstream direction

SECTION	-POOI
CROSS	-95X

Dsn. By:	Dwn. By:	
TAL		TAL
Ckd. By:	Date:	
MCG		NOV 2009
Scale:		
	2	1

B6

EL EVATION	ELEVAIION	46.7	47.18	46.6	46.44	45.41	44	43.9	43.97	45.52	46.16	47.02	46.88	46.83																
NOTATA	zl	0	3.91	8.93	14.68	15.9	16.19	17.49	19.35	20.24	25.55	34.15	39.41	39.54																
		35				<u></u>			i	20 T				49 49) -		+			40			45			44		
																				_										
XS6 (Pool)																					/									
) 9SX	,																			ſ	_		=	=		_	}	>		

STATION ELEVATION FEATURE

SURVEY DATA

FEATURE

52

57

50

ELEVATION (FEET)



XS6 LOOKING DOWNSTREAM

XS6 LEFT BANK LOOKING RIGHT BANK

ΤĀΓ NO SCALE 06-306 NOV 2009 HERTFORD COUNTY, NC LONGITUDINAL PROFILE CUTAWHISKIE CREEK RESTORATION SITE YEAR-2 MONITORING REPORT Natural Resources
Restoration & Conservatio.
Project: SHEET TAL Project No.: Dsn. By: Ckd. By:



ELEVATION IN FEET

YEAR-2 SURVEY (2009) YEAR-2 WATER SURFACE YEAR-1 SURVEY (2008) - AS-BUILT SURVEY

B7

٠

12+00 13+00 15+00 15+00 15+00 17+00 18+00 19+00 20+00 21+00 22+00 23+00 25+00 26+00 STATION IN FEET 50 4 4 48 44 10+00 11+00 00+6 8+00 7+00 -09 +9 2+00 4+00 3+00 2+00 1+00

0+00

47 45 44

ELEVATION IN FEET

43 42

50 49 48

Bankfull Event 11-14-09: Year-2 Monitoring



Floodplain wrack line



Water in channel near bankfull. Streamside vegetation matted down along the banks.

