

MONITORING YEAR 2 ANNUAL REPORT FINAL

January 2024

DYNAMITE CREEK MITIGATION SITE

Rockingham County, NC Roanoke River Basin HUC 03010103

DMS Project No. 100125 NCDEQ Contract No. 7911 DMS RFP No. 16-007727 NCDWR Project No. 2019-0868 v1 USACE Action ID No. 2019-00909

Data Collection Period: January - November 2023

PREPARED FOR:



NC Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652 **PREPARED BY:**



312 West Millbrook Road, Suite 225 Raleigh, NC 27609

> Jason Lorch jlorch@wildlandseng.com Phone: 919.851.9986

DYNAMITE CREEK MITIGATION SITE

Monitoring Year 2 Annual Report

TABLE OF CONTENTS

Section 1	: PROJECT OVERVIEW	1-1
1.1	Project Quantities and Credits	1-1
1.2	Project Goals and Objectives	1-2
1.3	Project Attributes	1-4
Section 2	: MONITORING YEAR 2 DATA ASSESSMENT	2-1
2.1	Vegetative Assessment	2-1
2.2	Vegetation Areas of Concern and Management	2-1
2.3	Stream Assessment	2-2
2.4	Stream Areas of Concern and Management	2-2
2.5	Hydrology Assessment	2-2
2.6	Wetland Assessment	
2.7	Monitoring Year 2 Summary	2-3
Section 3	: REFERENCES	3-1

TABLES

Table 1: Project Quantities and Credits	1-1
Table 2: Goals, Performance Criteria, and Functional Improvements	
Table 3: Project Attributes	

FIGURES

Figure 1-1b	Current Condition	Plan View Map
	current contaition	i iaii view iviap

APPENDICES

Appendix A	Visual Assessment Data
Table 4	Visual Stream Morphology Stability Assessment Table
Table 5	Vegetation Condition Assessment Table
	Stream Photographs
	Bridge Photographs
	Vegetation Plot Photographs
	Vegetation Area of Concern Photographs– Conservation Easement Encroachment
	Groundwater Well Gauge Photographs
Appendix B	Vegetation Plot Data
Table 6	Vegetation Plot Data
Table 7	Vegetation Performance Standards Summary Table
Appendix C	Stream Geomorphology Data
	Cross-Section Plots
Table 8	Baseline Stream Data Summary
Table 9	Cross-Section Morphology Monitoring Summary
Appendix D	Hydrology Data
Table 10	Bankfull Events
Table 11	Rainfall Summary



Table 12	Recorded Bankfull Events Plot Groundwater Gauge Summary Groundwater Gauge Plots
	Soil Temperature Probe Plot
Appendix E	Project Timeline and Contact Info
Table 13	Project Activity and Reporting History
Table 14	Project Contact Table
Appendix F	Additional Documentation MY2 IRT Site Walk Meeting Summary – September 28, 2023



Section 1: PROJECT OVERVIEW

The Dynamite Creek Mitigation Site (Site) is located in Rockingham County, approximately three miles east of the City of Eden. The Site includes two unnamed tributaries (Dynamite Creek and UT1) draining to Town Creek, which drains to the Dan River, and subsequently the Roanoke River. The project streams are surrounded by forested land on the upper reaches and a cattle farm on the lower reaches. It is included in the Eden Area Watershed Restoration Plan (EAWRP) which identifies sediment, fecal coliform bacteria, and nutrients as the main water quality and habitat stressors. The Restoration Watershed S-09 in the EAWRP includes the Site and identifies the area as a significant source of bacteria loading from livestock. Table 3 presents information related to the project attributes.

1.1 Project Quantities and Credits

Mitigation work within the Site included restoration, enhancement I, and preservation of perennial and intermittent stream channels along with wetland rehabilitation and re-establishment. Table 1 below shows stream credits by reach, wetland credits by type, and credit totals expected by project closeout.

	PROJECT MITIGATION QUANTITIES							
Project Segment	Mitigation Plan Footage	As-Built Footage	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Credits ¹	Comments	
				Stream				
Dynamite Creek R1	498	498	Warm	Р	10.0	49.800	Conservation Easement	
	361	356	Warm	R	1.0	361.000	Full Channel Restoration	
Dynamite Creek R2	30	30	N/A	N/A	0.0	N/A	Easement Break	
CICCKINZ	359	362	Warm	R	1.0	359.000	Full Channel Restoration	
Dynamite Creek R3	155	158	Warm	R	1.0	155.000	Full Channel Restoration	
Dynamite Creek R4	522	522	Warm	Р	10.0	52.200	Conservation Easement	
Dynamite Creek R5	555	610	Warm	EI	1.5	370.000	Pattern and Bank Stabilization, Conservation Easement	
Dynamite	656	651	Warm	R	1.0	656.000	Full Channel Restoration	
Creek R6	22	22	N/A	N/A	0.0	N/A	Internal Crossing	
Dynamite Creek R7	1,570	1,563	Warm	R	1.0	1,570.000	Full Channel Restoration	
UT1	287	287	Warm	Р	10.0	28.700	Conservation Easement	
					Total:		3,601.700	

Table 1: Project Quantities and Credits

¹A light touch approach was used on Dynamite Creek Reach 5, only short sections of work were done without full design parameters. As-Built footage is more than projected because it was not necessary to move Reach 5 as much as anticipated to stabilize it. Credits are calculated using Mitigation Plan Footage.

Yellow = Enhancement I

Blue = Restoration

tion

Green = Preservation



	PROJECT MITIGATION QUANTITIES							
Project Segment	Mitigation Plan Acreage	As-Built Acreage	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Credits	Comments	
	,			Wetland				
Wetland Rehabilitation	5.475	5.475	Riverine	Rehabilitation	1.5	3.650		
Wetland Re-establishment	5.541	5.541	Riverine	Re-establishment	1.0	5.541		
		Total:		9.191				

Destantion Loval	Stream	Riparian Wetland
Restoration Level	Warm	Riverine
Restoration	3,101.000	
Enhancement I	370.000	
Enhancement II		
Preservation	130.700	
Re-Establishment		5.541
Rehabilitation		3.650
Total Credits	3,601.700	9.191

1.2 Project Goals and Objectives

The project is intended to provide numerous ecological benefits. Table 2 below describes expected outcomes to water quality and ecological processes and provides project goals and objectives.

Goal	Objective/ Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results
Exclude livestock from streams.	Install fencing around the conservation easement adjacent to livestock pastures.	Reduction in sediment, nutrient, and fecal coliform bacteria inputs through livestock exclusion.	Prevent encroachment by livestock.	Visually inspect the perimeter of the site to ensure no livestock access is occurring.	Evidence of cow access was found in the CE. Wildlands is working with landowners on a solution.
Improve the stability of stream channels.	Construct stream channels that will maintain stable cross- sections, patterns, and profiles over time. Repair eroding stream banks with bioengineering methods. Restore profile to remove dam breach headcut.	Reduce shear stress on channel boundary. Reduce sediment inputs from bank erosion.	Entrenchment ratio over 2.2 for C/E or 1.4 for B restoration reaches and bank height ratio below 1.2 with visual assessments showing progression towards stability.	Cross-section data will be collected during MY1, MY2, MY3, MY5, and MY7 and visual inspections will be performed annually.	Cross-sections show streams are stable and functioning as designed. ERs are over 2.2 and BHRs are below 1.2.

Table 2: Goals, Performance Criteria, and Functional Improvements



Goal	Objective/ Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results
Improve in-stream habitat.	Install habitat features such as constructed riffles, cover logs, and brush toes into restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth.	Increase and diversify available habitats for macroinvertebrates, fish, and amphibians leading to colonization and increase in biodiversity over time. Add complexity including LWD to the streams.	There is no required performance standard for this metric.	N/A	N/A
Reconnect channels with floodplains.	Reconstruct stream channels with appropriate bankfull dimensions and depth relative to the existing floodplain.	Allow more frequent flood flows to disperse on the floodplain. Improve wetland hydrology on Dynamite Creek Reach 7.	Four bankfull events in separate years within monitoring period.	Crest gauge and/or pressure transducer recording flow elevations.	Two bankfull events were recorded on Dynamite Creek.
Improve wetland hydrology.	Remove livestock to allow soil profiles to stabilize. Remove drain effect of channelized stream and floodplain berms and swales.	Increased surface water residency time will provide contact treatment and groundwater recharge potential.	Free groundwater table within 12 inches of the ground surface for 12% of the growing season.	Groundwater gauges recording water table elevation.	Five groundwater gauges met the performance standard, the other five did not.
Restore and enhance native floodplain and streambank vegetation.	Plant native tree and understory species in riparian zones and plant native shrub and herbaceous species on streambanks. Treat invasive species within project area.	Reduce sediment inputs from bank erosion and runoff. Increase nutrient cycling and storage in floodplain. Provide riparian habitat. Add a source of LWD and organic material to stream.	210 planted stems per acre at MY7. Interim survival rate of 320 planted stems per acre at MY3 and 260 at MY5. Trees in each plot must average 7 ft at MY5 and 10 ft at MY7.	One hundred square meter vegetation plots are placed on 2% of the planted area of the Site. Data will be collected during MY1, MY2, MY3, MY5, and MY7 and visual inspections will be performed annually.	All 13 vegetation plots have a planted stem density greater than 320 stems per acre.
Permanently protect the project Site from harmful uses.	Establish a conservation easement on the site. Preserve high quality stream reaches through the placement of a conservation easement on site.	Protect Site from encroachment on the riparian corridor and direct impact to streams and wetlands.	Prevent easement encroachment.	Visually inspect the perimeter of the Site to ensure no easement encroachment is occurring.	Vehicle access occurred near the bridge crossing. The CE boundary has been more clearly marked and it is no longer a concern. Note cow encroachment above.



1.3 Project Attributes

The Site consists of streams on lands which are forested along the upper reaches and which have been historically farmed along the lower reaches on the greater Dan River floodplain. Trees on the hilltops east of project streams were logged in 2007, but the area is nearly entirely reforested. The project includes two perennial streams, Dynamite Creek and UT1, as well as three not for credit intermittent streams. Dynamite Creek begins at a headcut and is buffered by mature hardwood forest, it flows through a powerline easement, a relic dam, and was situated against valley walls causing erosion. As Dynamite Creek flows out of the forest and onto the Dan River floodplain, it previously flowed through an online pond and open cattle pasture. Cattle had full access to the pond and stream, which was dredged by the farmer approximately every ten years. UT1 flows through mature hardwood forest to its confluence with Dynamite Creek in Reach 4. Aerial photography shows land use and riparian buffer extents have remained essentially unchanged since at least 1951. Table 3 below and Table 8 in Appendix C present additional information on pre-restoration conditions.

	Р	ROJECT INFORMAT	ION		
Project Name	Dynamite Creek Mitigation Site	County		Rockingham County	
Project Area (acres)	22.9	Project Coordinates	5	36°29'3.32"N, 7	′9°42'39.31"W
	PROJECT WAT	ERSHED SUMMAR	(INFORMATION	-	
Physiographic Province	Piedmont	River Basin		Roanoke River	
USGS HUC 8-digit	03010103	USGS HUC 14-digit		030101032300	40
DWR Sub-basin	03-02-2003	Land Use Classificat	tion	75% forested; 2 herbaceous cov 2.5% shrubland	•
Project Drainage Area (acres)	119	Percentage of Impe	ervious Area	0.5%	
	RESTORATION T	RIBUTARY SUMMA	RY INFORMATION	N	
Davam	-	Dynamite Creek			
Param	leters	Reach 2	Reach 3	Reach 6	Reach 7
Pre-project length (feet)		947	206	703	1,376
Post-project (feet)		748	158	673	1,563
Valley confinement		Confined		Unconfined	
Drainage area (acres)		35	36	75	119
	RESTORATION T	RIBUTARY SUMMA	RY INFORMATION	N	
Daman	- •	Dynamite Creek			
Parameters		Reach 2	Reach 3	Reach 6	Reach 7
Perennial, Intermittent, E	phemeral	Perennial			
DWR Water Quality Class	ification	С			
Dominant Stream Classifi	cation (existing)	E4	C4	E4	C5
Dominant Stream Classifie	cation (proposed)	B4/C4	B4/C4	C4	C4/E4
Dominant Evolutionary cl	ass (Simon) if applicable	Stage III/IV Stage IV			ge IV

Table 3: Project Attributes



REGULATORY CONSIDERATIONS							
Parameters	Applicable?	Resolved?	Supporting Documentation				
Water of the United States - Section 404	Yes	Yes	USACE Nationwide Permit No.				
Water of the United States - Section 401	Yes	Yes	27 and DWQ 401 Water Quality Certification No. 4134.				
Endangered Species Act	Yes	Yes	Categorical Exclusion in				
Historic Preservation Act	Yes	Yes	Mitigation Plan (Wildlands, 2021)				
Coastal Zone Management Act (CZMA or CAMA)	No	No	N/A				
Essential Fisheries Habitat	No	N/A	N/A				



Section 2: MONITORING YEAR 2 DATA ASSESSMENT

Annual monitoring and site visits were conducted during MY2 to assess the condition of the project. The vegetation and stream success criteria for the Site follow the approved success criteria presented in the Mitigation Plan (Wildlands, 2021). Performance criteria for vegetation, stream, and hydrologic assessment are located in Section 1.2 Table 2: Goals, Performance Criteria, and Functional Improvements. Methodology for annual monitoring is described in the Monitoring Year 0 Annual Report (Wildlands, 2022).

2.1 Vegetative Assessment

The MY2 vegetation survey was completed in August 2023. Vegetation monitoring resulted in an average density of 492 stems per acre of project planting list species across all vegetation plots, which is well above the interim success criteria of 320 stems per acre required at MY3. All vegetation plots individually met the interim success criteria. Planting list stem densities for each plot range from 324 to 850 stems per acre. Despite being in the old pond bed, vegetation plot 3 shows thick herbaceous vegetation and is exceeding interim success criteria with 324 stems per acre consisting of 8 individuals of 7 different species. Additionally, dense herbaceous vegetation is covering the floodplain. Refer to Appendix A for Vegetation Plot Photographs and the Vegetation Condition Assessment Table and Appendix B for Vegetation Plot Data.

Mature trees in the existing forest seem to be surviving well. There were multiple large mature trees that had fallen in the preservation area across the stream long before construction began. These trees continue to add varied habitat and large woody debris to the forest floor. A few more trees have fallen in the preservation area during storms. Two mature trees along Dynamite Creek Reach 6 (restoration) have fallen, one just after as-built install was completed. Both were removed from the stream. A few large trees on the floodplain around Dynamite Creek Reach 7 have died but are still standing snags. However, it is difficult to tell the cause of mortality for these trees. Cause of death could be attributed to many things including change in water table elevation, insect infestation, being blown over in a storm because of loss of neighboring mature trees for stability, or in some areas damage from heavy machinery. The vast majority of existing mature trees are healthy and surviving.

2.2 Vegetation Areas of Concern and Management

To help trees outcompete dense herbaceous vegetation, herbicide was applied in rings around planted trees where necessary in April 2023. Additionally, soil tests were done to learn what was lacking. Appropriate soil amendments were then applied to the base of trees across the floodplain along Dynamite Creek Reach 7 in order to improve soil fertility and boost tree growth. In an effort to give planted trees a good head start, herbicide ring sprays will again be applied to herbaceous vegetation around planted trees in areas where vegetation is thick in Spring 2024. Soil amendments will be applied again to the base of smaller trees to help them continue to compete with surrounding herbaceous vegetation.

Small, scattered populations of multiflora rose (*Rosa multiflora*) were treated on the floodplain along Dynamite Creek Reach 7 in May 2023 using glyphosate in a foliar spray application. Wildlands recognizes that multiple treatments are typically needed for effective invasive plant control. The Site will continue to be monitored for resprouts of multiflora rose and other invasive species. Additional treatments will be applied as needed.

A small vehicular access encroachment was discovered near the bridge crossing in January 2023 (see Figure 1b for location). We believe one of the landowner's family members did not see the signs and followed an old dirt path down the hill from the house to the bridge crossing. Another t-post was added



in the middle of the old path, and polytape was strung between the t-post signs to make the edge of the conservation easement obvious. No other vehicular encroachments have occurred since, vegetation is growing well, and this area is no longer a concern. See Vegetation Area of Concern Photographs– Conservation Easement Encroachment in Appendix A for current photographs from November 2023.

Additionally, evidence has been found that cows from the adjacent field have been accessing the conservation easement. Wildlands has been in contact with both the landowners and the tenant farmer. Both have been responsive, and no permanent damage has been done. It was thought the problem had been resolved but it now seems that the calves are still finding a way to access the easement. Figure 1b shows a polygon connecting the approximate area where a few spread out droppings have been observed, indicating cow access. Wildlands is in the process of setting up a meeting with the landowners and tenant farmer so we can work together to find a solution. Wildlands will continue working to resolve the problem and monitor for cow access.

2.3 Stream Assessment

Morphological surveys for MY2 were completed in March 2023. All streams within the Site are stable and functioning as designed. Cross-sections show minimal change in max depth and bankfull crosssectional area. Bank height ratios are less than 1.2 and entrenchment ratios are over 2.2. Specific entrenchment ratio numbers are not included in this report template but are available upon request. Cross-sections show slight deviations from as-built due to sediment deposition and establishment of vegetation. Some sediment deposition in pools is natural and expected. Pebble count data is no longer required per the September 29, 2021 Technical Work Group Meeting and is not included in this report. The North Carolina Interagency Review Team (IRT) reserves the right to request pebble count data/particle distributions if deemed necessary during the monitoring period. Refer to Appendix A for the Visual Stream Morphology Stability Assessment Table, Current Condition Plan View Maps, Stream Photographs, and Bridge Photographs. Refer to Appendix C for the morphological data and cross-section plots.

2.4 Stream Areas of Concern and Management

While waiting for the live stakes to grow and shade the stream channels, in-stream vegetation was treated with glyphosate in August 2023 on the lower reaches of Dynamite Creek. Additional live stakes will be planted along the stream banks of Dynamite Creek Reach 7 in areas where those planted at asbuilt did not survive. Dynamite Creek Reaches 2, 3, and 6 will also be inspected for live stake survival, with additional live stakes planted as needed.

During the September 2023 IRT site walk, a stretch of the Dynamite Creek Reach 2 stream channel was observed to be damp but did not show active flow. A flow gauge was requested and was installed on November 16. Please see Section 2.5 below for more details and Figure 1a for flow gauge location. Wildlands will monitor stream flow both visually and through the gauge data.

Additionally at the confluence of UT1 and Dynamite Creek, the stream was observed flowing through a hole on the downstream right side of the channel, behind an old fallen tree that had been acting as grade control. The IRT requested an additional photo point be added to monitor the area and confirm stream stability. The photo point (PP16) was installed, and photos were taken on November 16, 2023. Please see Stream Photographs in Appendix A and Figure 1a for the location.

2.5 Hydrology Assessment

By the end of MY7, four bankfull events must have occurred in separate years on Dynamite Creek. Bankfull events were recorded on Reach 6 in both February and April 2023. Refer to Appendix D for hydrology summary data and the Recorded Bankfull Events Plot. Dynamite Creek was identified as a perennial stream before project construction so only the crest gauge to record bankfull events was required. The crest gauge was installed like a flow gauge (beneath the thalweg of the stream channel) to keep the transducer from freezing. This also allows the gauge to function in both roles, and it has shown consistent flow since installation. However, this gauge is located on Dynamite Creek Reach 6, lower in the watershed and elevation. At the end of September 2023, during the IRT site walk a stretch of the Dynamite Creek Reach 2 channel was damp but did not show stream flow. The IRT requested a flow gauge to confirm consistent flow in the area. The flow data for 2024 will be included in this section of the MY3 annual report.

2.6 Wetland Assessment

Ten groundwater gauges were installed across wetland areas. The performance criterion for wetland hydrology is groundwater within 12 inches of the ground surface consecutively for 12.0% (31 days) of the growing season. A soil temperature probe was installed to help confirm growing season, data shows soil temperature did not drop below 41 degrees Fahrenheit between the end of February and mid-November. Since the growing season for this project has been set as March 1 through November 14 (258 days) and was approved by the IRT during the April 2023 Credit Release Meeting, the soil temperature probe is no longer necessary and will be removed.

Of the ten groundwater gauges, gauges 2, 5, 7, 9, and 10 met the success criteria with hydroperiods ranging from 13.1% (34 consecutive days) to 31.3% (81 consecutive days). The other five groundwater gauge hydroperiods ranged from 1.2% (3 consecutive days) to 2.7% (7 consecutive days).

According to the National Integrated Drought Information System, all of Rockingham County was abnormally dry January 2022, and a portion of the county was abnormally dry mid-June through late August 2022, and late October through November 2022 (NOAA, 2023). From mid-March through the end of May 2023 the county was abnormally dry and from mid-October until report writing, all of Rockingham County was in the first level of drought (NOAA, 2023). Originally, it was thought that groundwater levels needed more time and rain to return to within 12 inches of the soil surface across the Dynamite Creek Reach 7 floodplain. Given that rainfall seems to have been closer to normal for much of 2023 and only half of the groundwater wells are meeting success criterion, Wildlands would like to investigate further. While 2 years of data is not enough to show a consistent pattern, it does seem that groundwater wells closer to the hillslope on the south side of Dynamite Creek record groundwater levels closer to the surface. Groundwater wells further from the toe of slope, and especially on the north side of the stream, show deeper levels of groundwater. There are multiple theories on why groundwater well gauges may not show the expected wetland data, however, we do not know the cause. In order to investigate where on the floodplain the groundwater seems to drop below the 12 inches standard, Wildlands will install two more groundwater well gauges in winter 2023/2024.

Refer to Figures 1-1b for groundwater well gauge locations and Appendix D for groundwater hydrology data and plots.

2.7 Monitoring Year 2 Summary

Vegetation across the Site is exceeding performance standards, and all vegetation plots individually are on track to achieve the MY3 interim requirement of 320 planted stems per acre. MY2 data shows an average density of 492 stems per acre of project planting list species across plots. Scattered stems of multiflora rose were treated, and invasive vegetation will be monitored and follow up treatments will be scheduled as necessary. Dense herbaceous vegetation has filled in across the floodplain. Ring sprays and soil amendments will be applied around the base of trees in spring 2024 to help planted trees compete with herbaceous vegetation. The easement boundary has been walked, any signage issues found were resolved, and two encroachments were observed during MY2. One vehicular access easement



encroachment was observed at the beginning of the year, has been resolved, and is no longer a concern. Evidence of cow access has been observed in the easement and Wildlands is working with the landowners and tenant farmer to find a solution. All project streams are stable and functioning as intended. Two bankfull events were observed on Dynamite Creek Reach 6. A flow gauge was installed on Dynamite Creek Reach 2 in November. Stream flow data will be included in future reports. An additional photo point was added at the confluence of Dynamite Creek and UT1 to monitor for stream stability. Five of the ten groundwater well gauges surpassed the success criterion. Two additional groundwater gauges will be installed to narrow down where on the floodplain groundwater seems to be dropping below the success standard.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 3: REFERENCES

Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration, A Natural Channel Design Handbook.

Harrelson, C.C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique.* Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station.

Lee, M.T., Peet, R.K., Roberts, S.D., & Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Accessed at: http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-2.pdf

NOAA. 2023. National Integrated Drought Information System. Drought Conditions for Rockingham County. Accessed at: https://www.drought.gov/states/north-carolina/county/rockingham

North Carolina Interagency Review Team (NCIRT). 2016. Wilmington District Stream and Wetland Compensatory Mitigation Update. Accessed at: https://sawreg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf

Piedmont Triad Regional Council. 2014. Eden Area Watershed Restoration Plan. Accessed at: https://www.ptrc.org/home/showpublisheddocument/3540/636573374393630000

Rosgen, D. L. 1994. A classification of natural rivers. Catena 22:169-199.

Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.

Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.


United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

United States Geological Survey. 1998. North Carolina Geology.

Wildlands Engineering, Inc. (2021). Dynamite Creek Mitigation Site Final Mitigation Plan. DMS, Raleigh, NC.

Wildlands Engineering, Inc. (2022). Dynamite Creek Monitoring Year O Annual Report. DMS, Raleigh, NC.





WILDLANDS ENGINEERING

0 200 400 Feet

gure 1. Current Condition Plan View Map Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023







Figure 1a. Current Condition Plan View Map Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

A

Ŵ

Rockingham County, NC







150 300 Feet 0

Figure 1b. Current Condition Plan View Map Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

Rockingham County, NC

APPENDIX A. Visual Assessment Data

Table 4. Visual Stream Morphology Stability Assessment TableDynamite Creek Mitigation SiteDMS Project No. 100125Monitoring Year 2 - 2023

Dynamite Creek Reach 2 and 3

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assesse	ed Stream Length	876
				Asses	ssed Bank Length	1,752
	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
Bank	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
	Totals: 0				100%	
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	24	24		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	5	5		100%

Visual assessment was completed November 16, 2023.

Dynamite Creek Reach 5

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assesse	ed Stream Length	610
	-			Asse	ssed Bank Length	1,220
Bank	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
Totals: 0					100%	
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	6	6		100%

Visual assessment was completed November 16, 2023.

Table 4. Visual Stream Morphology Stability Assessment TableDynamite Creek Mitigation SiteDMS Project No. 100125Monitoring Year 2 - 2023

Dynamite Creek Reach 6 and 7

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
	Assessed Stream Length			d Stream Length	2,214	
				Asses	sed Bank Length	4,428
Bank	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
	Totals: 0				100%	
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	20	20		100%

Visual assessment was completed November 16, 2023.

Table 5. Vegetation Condition Assessment Table

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

Planted Acreage Vegetation Category	15.4 Definitions	Mapping Threshold (ac)	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10	0	0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10	0	0%
		Total	0	0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10	0	0%
	Curr	nulative Total	0.0	0%

Visual assessment was completed November 16, 2023.

Easement Acreage 22.9

Vegetation Category	Definitions	Mapping Threshold (ac)	Combined Acreage	% of Easement Acreage		
Invasive Areas of Concern	Pe Areas of Concern potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Invasive species included in summation above should be identified in report summary.		0	0%		
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	2 Encroachments Noted* / 2.7 ac			

Visual assessment was completed November 16, 2023.

*Tire tracks from a vehicle and evidence of cow access were discovered inside the easement. The vehicular access encroachment has been resolved.

STREAM PHOTOGRAPHS



PHOTO POINT 3 Dynamite Creek R2 – upstream (03/01/2023)

PHOTO POINT 3 Dynamite Creek R2 – downstream (03/01/2023)





PHOTO POINT 6 Dynamite Creek R5 – upstream (03/01/2023)

PHOTO POINT 6 Dynamite Creek R5 – downstream (03/01/2023)





PHOTO POINT 9 Dynamite Creek R6 – upstream (03/01/2023)

PHOTO POINT 9 Dynamite Creek R6 – downstream (03/01/2023)





PHOTO POINT 12 Dynamite Creek R7 – upstream (03/01/2023) PHOTO POINT 12 Dynamite Creek R7 – downstream (03/01/2023)






PHOTO POINT 15 UT1 – upstream (03/01/2023)

PHOTO POINT 15 UT1 – downstream (03/01/2023)





*Photo Point 16 was added 11/16/2023 to monitor stability around the natural log sill seen in the upstream view as requested by the IRT.



BRIDGE PHOTOGRAPHS



Dynamite Creek R7 - Looking Upstream (03/01/2023)

Dynamite Creek R6 - Looking Downstream (03/01/2023)



VEGETATION PLOT PHOTOGRAPHS



FIXED VEG PLOT 3 (08/02/2023)

FIXED VEG PLOT 4 (08/02/2023)



R





FIXED VEG PLOT 9 (08/02/2023)

FIXED VEG PLOT 10 (08/02/2023)



FIXED VEG PLOT 11 (08/02/2023)







VEGETATION AREA OF CONCERN PHOTOGRAPHS Conservation Easement Encroachment


Easement Encroachment – Vehicle Access



Photo taken November 16, 2023 along the edge of the easement showing the polytape clearly marking the edge of the conservation easement. Dirt path is to the left and comes down the hill behind the large trees, the easement is to the right.

Photo taken November 16, 2023 standing in the dirt path, facing into the easement toward Dynamite Creek and the bridge crossing. The added t-post and polytape marking the easement boundary are visible. Vegetation is growing well and no new vehicle tracks have been observed.

GROUNDWATER WELL GAUGE PHOTOGRAPHS



GROUNDWATER WELL GAUGE 5 – (11/16/2023)

GROUNDWATER WELL GAUGE 6 – (11/16/2023)





GROUNDWATER WELL GAUGE 9 – (11/16/2023)

GROUNDWATER WELL GAUGE 10 - (11/16/2023)



APPENDIX B. Vegetation Plot Data

Table 6. Vegetation Plot Data

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

Planted Acreage	15.4
Date of Initial Plant	2022-01-11
Date of Current Survey	2023-08-02
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/	Indicator	Veg P	lot 1 F	Veg Pl	ot 2 F	Veg P	lot 3 F	Veg P	lot 4 F	Veg P	lot 5 F	Veg P	lot 6 F
	Scientific Name	Common Name	Shrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
	Acer negundo	boxelder	Tree	FAC	1	1	2	2	1	1	2	2			1	1
	Alnus serrulata	hazel alder	Tree	OBL					1	1						l
	Betula nigra	river birch	Tree	FACW	3	3	1	1			1	1	2	2	2	2
	Celtis laevigata	sugarberry	Tree	FACW					1	1	1	1	2	2		1
	Diospyros virginiana	common persimmon	Tree	FAC												1
	Fraxinus pennsylvanica	green ash	Tree	FACW												1
Species	Platanus occidentalis	American sycamore	Tree	FACW	3	3	4	4	2	2	2	2			3	3
Included in	Quercus lyrata	overcup oak	Tree	OBL			1	1			1	1			1	1
Approved	Quercus michauxii	swamp chestnut oak	Tree	FACW	1	1					3	3				1
Mitigation Plan	Quercus rubra	northern red oak	Tree	FACU												1
	Salix nigra	black willow	Tree	OBL	2	2	1	1	1	1	2	2	1	1	2	2
	Salix sericea	silky willow	Shrub	OBL	2	2	2	2			1	1	1	1	3	3
	Sambucus canadensis	American black elderberry	Tree								1	1	1	1		
	Ulmus americana	American elm	Tree	FACW			1	1	1	1	2	2	1	1	1	1
	Ulmus rubra	slippery elm	Tree	FAC					1	1					1	1
Sum			Performa	ince Standard	12	12	12	12	8	8	16	16	8	8	14	14
		Cu	rrent Yea	ir Stem Count		12		12		8		16		8		14
Mitigation Plan				Stems/Acre		486		486		324		648		324		567
Performance				Species Count		6		7		7		10		6		8
Standard		Dominant Sp	ecies Co	mposition (%)		25		33		25		19		25		21
		Av	verage Pl	ot Height (ft.)		4		2		3		3		1		2
				% Invasives		0		0		0		0		0		0
		Cu	rrent Yea	r Stem Count		12		12		8		16		8		14
Post Mitigation	Stems/Acre			486		486		324		648		324		567		
Plan	Species Count				6		7		7		10		6		8	
Performance				mposition (%)		25		33		25		19		25		21
Standard		Av	verage Pl	ot Height (ft.)		4		2		3		3		1		2
	% Invasives				0		0		0		0		0		0	

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 6. Vegetation Plot Data

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

Planted Acreage	15.4
Date of Initial Plant	2022-01-11
Date of Current Survey	2023-08-02
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/	Indicator	Veg P	lot 7 F	Veg P	lot 8 F	Veg Pl	ot 9 F	Veg Ple	ot 10 F	Veg Pl	ot 11 F	Veg Plot 12 R	Veg Plot 13 R
	Scientific Name	Common Name	Shrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total	Total
	Acer negundo	boxelder	Tree	FAC			1	1			1	1	2	2	7	3
	Alnus serrulata	hazel alder	Tree	OBL			1	1	1	1	1	1			1	
	Betula nigra	river birch	Tree	FACW	1	1	1	1	2	2			1	1		
	Celtis laevigata	sugarberry	Tree	FACW									1	1	3	1
	Diospyros virginiana	common persimmon	Tree	FAC												2
	Fraxinus pennsylvanica	green ash	Tree	FACW												1
Species	Platanus occidentalis	American sycamore	Tree	FACW	3	3			3	3	1	1	4	4	5	6
Included in	Quercus lyrata	overcup oak	Tree	OBL	1	1	1	1								
Approved	Quercus michauxii	swamp chestnut oak	Tree	FACW					1	1	1	1				
Mitigation Plan	Quercus rubra	northern red oak	Tree	FACU							1	1				
	Salix nigra	black willow	Tree	OBL	1	1	1	1	2	2	1	1	1	1	2	2
	Salix sericea	silky willow	Shrub	OBL	1	1	1	1	2	2			1	1	2	1
	Sambucus canadensis	American black elderberry	Tree		2	2					1	1	1	1		
	Ulmus americana	American elm	Tree	FACW			2	2			1	1	1	1	1	
	Ulmus rubra	slippery elm	Tree	FAC	1	1			1	1			1	1		
Sum			Performa	ance Standard	10	10	8	8	12	12	8	8	13	13	21	16
		Cu	rrent Yea	ar Stem Count		10		8		12		8		13	21	16
Mitigation Plan				Stems/Acre		405		324		486		324		526	850	648
Performance				Species Count		7		7		7		8		9	7	7
Standard		Dominant Sp	ecies Co	mposition (%)		30		25		25		12		31	33	38
		Av	verage Pl	ot Height (ft.)		2		3		3		2		4	3	3
				% Invasives		0		0		0		0		0	0	0
		Cu	rrent Yea	ar Stem Count		10		8		12		8		13	21	16
Post Mitigation				Stems/Acre		405		324		486		324		526	850	648
Plan		Species Count			7		7		7		8		9	7	7	
Performance		Dominant Species Composition (%)				30		25		25		12		31	33	38
Standard	Average Plot Height (ft.)					2		3		3		2		4	3	3
	% Invasives			% Invasives		0		0		0		0		0	0	0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.


Table 7. Vegetation Performance Standards Summary Table Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

		Veg P	lot 1 F			Veg P	lot 2 F			Veg P	lot 3 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	486	4	6	0	486	2	7	0	324	3	7	0
Monitoring Year 1	486	2	6	0	526	2	8	0	486	2	8	0
Monitoring Year 0	526	2	6	0	526	2	8	0	607	2	9	0
		Veg P	lot 4 F			Veg P	lot 5 F			Veg P	lot 6 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	648	3	10	0	324	1	6	0	567	2	8	0
Monitoring Year 1	648	2	10	0	445	2	7	0	688	2	9	0
Monitoring Year 0	648	2	10	0	567	2	8	0	729	2	9	0
		Veg P	lot 7 F			Veg P	lot 8 F			Veg P	lot 9 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7			-									
Monitoring Year 5												1
Monitoring Year 3												1
Monitoring Year 2	405	2	7	0	324	3	7	0	486	3	7	0
Monitoring Year 1	445	1	7	0	486	2	7	0	526	2	8	0
Monitoring Year 0	607	2	9	0	607	2	9	0	648	2	11	0
		Veg Pl	ot 10 F			Veg Pl	ot 11 F			Veg Plot 0	Group 12 R	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	324	2	8	0	526	4	9	0	850	3	7	0
Monitoring Year 1	526	2	12	0	607	2	9	0	364	2	4	0
Monitoring Year 0	526	2	12	0	607	2	9	0	567	2	10	0
		Veg Plot G	iroup 13 R									
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives								
Monitoring Year 7					1							
Monitoring Year 5												
Monitoring Year 3					1							
	C 4 0	3	7	0	1							
Monitoring Year 2	648	3	/	0								
Monitoring Year 2 Monitoring Year 1	364	2	6	0								

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

APPENDIX C. Stream Geomorphology Data

Cross-Section Plots




	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	539.89	540.09	540.11			
LTOB Elevation	541.32	541.29	541.31			
LTOB Max Depth	1.43	1.20	1.20			
LTOB Cross-Sectional Area	7.39	5.62	5.86			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	540.96	541.02	541.03			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.92	0.92			
Thalweg Elevation	540.11	540.16	540.14			
LTOB Elevation	540.96	540.95	540.96			
LTOB Max Depth	0.85	0.79	0.82			
LTOB Cross-Sectional Area	3.53	3.08	3.04			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	528.72	528.80	528.78			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.93	0.92			
Thalweg Elevation	527.57	527.62	527.59			
LTOB Elevation	528.72	528.71	528.69			
LTOB Max Depth	1.15	1.09	1.10			
LTOB Cross-Sectional Area	4.45	3.90	3.84			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	511.85	511.97	511.97			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	1.09	1.02			
Thalweg Elevation	510.22	510.30	510.34			
LTOB Elevation	511.85	512.09	512.00			
LTOB Max Depth	1.62	1.79	1.66			
LTOB Cross-Sectional Area	11.45	12.80	11.80			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	505.25	505.57	505.51			
LTOB Elevation	507.54	507.62	507.57			
LTOB Max Depth	2.29	2.05	2.06			
LTOB Cross-Sectional Area	11.01	9.74	8.74			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	507.42	507.56	507.55			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.92	0.93			
Thalweg Elevation	506.50	506.63	506.66			
LTOB Elevation	507.42	507.49	507.49			
LTOB Max Depth	0.92	0.86	0.83			
LTOB Cross-Sectional Area	4.06	3.51	3.57			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	499.09	499.18	499.14			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.92	0.90			
Thalweg Elevation	497.61	497.67	497.72			
LTOB Elevation	499.09	499.06	499.00			
LTOB Max Depth	1.47	1.39	1.28			
LTOB Cross-Sectional Area	8.84	7.51	7.24			



Downstream (03/07/2023)






	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	494.75	494.79	494.74			
LTOB Elevation	498.59	498.51	498.52			
LTOB Max Depth	3.79	3.72	3.78			
LTOB Cross-Sectional Area	23.62	20.38	21.13			



Downstream (03/07/2023)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	497.58	497.68	497.68			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.99	0.99			
Thalweg Elevation	496.05	496.11	496.12			
LTOB Elevation	497.58	497.66	497.66			
LTOB Max Depth	1.53	1.55	1.54			
LTOB Cross-Sectional Area	9.61	9.36	9.34			



Downstream (03/07/2023)



Table 8. Baseline Stream Data SummaryDynamite Creek Mitigation SiteDMS Project No. 100125Monitoring Year 2 - 2023

		E-EXISTIN		DESIGN		MONITORING BASELINE (MY0)			
Parameter	Dy			namite Cro	namite Creek Reach 2				
Riffle Only	Min	Max	n	Min	Max	Min	Max	n	
Bankfull Width (ft)	4		1	6.			.7	1	
Floodprone Width (ft)	6	.6	1	90	C	9	90	1	
Bankfull Mean Depth (ft)	0	.7	1	0.	5	0	.5	1	
Bankfull Max Depth (ft)	1	.0	1	0.	8	0	.9	1	
Bankfull Cross Sectional Area (ft ²)	3	.1	1	3.	0	3	.5	1	
Width/Depth Ratio	6	.0	1	12	.6	12	2.7	1	
Entrenchment Ratio	1	.6	1	>2	.2	13	3.4	1	
Bank Height Ratio	5	.3	1	1.	0	1	.0	1	
Max particle size (mm) mobilized at bankfull		67		4()		40		
Rosgen Classification		E4		B4/	C4		B4/C4		
Bankfull Discharge (cfs)	10).3	1	8.	8		8.8		
Sinuosity		1.30		1.1	LO		1.10		
Water Surface Slope (ft/ft)	0.0	155	1	0.01	177		0.0270		
Other					-				
Parameter			Dy	namite Cro	eek Reac	h 3			
Riffle Only	Min	Max	n	Min	Max	Min	Max	n	
Bankfull Width (ft)	7	.8	1	6.	4	7	.0	1	
Floodprone Width (ft)	ç	Э	1	40		Ĺ	10	1	
Bankfull Mean Depth (ft)			1	0.5		0.6		1	
Bankfull Max Depth (ft)	0	.5	1	0.	7	1.2		1	
Bankfull Cross Sectional Area (ft ²)	3	.1	1	3.	0	4.5		1	
Width/Depth Ratio	19	9.5	1	13	.6	10.9		1	
Entrenchment Ratio	1	.2	1	>2	.2	5.8		1	
Bank Height Ratio	5	.6	1	1.	0	1	.0	1	
Max particle size (mm) mobilized at bankfull		70		40			40		
Rosgen Classification	C4			B4/C4		B4/C4			
Bankfull Discharge (cfs)		10.5		9.2		9.0			
Sinuosity		1.00		1.1	L0		1.10		
Water Surface Slope (ft/ft)	0.0120	0.0300	1	0.01	192		0.0253		
Other					-				
Parameter			Dy	namite Cre	ek Reach	n 5 ¹			
Riffle Only	Min	Max	n	Min	Max	Min	Max	n	
Bankfull Width (ft)	8	.7	1	N/	A	1:	1.1	1	
Floodprone Width (ft)	1	1	1	N/	A	7	77	1	
Bankfull Mean Depth (ft)	0	.6	1	N/	A	1.0		1	
Bankfull Max Depth (ft)	0	.8	1	N/	A	1	.6	1	
Bankfull Cross Sectional Area (ft ²)	5	.3	1	N/	A	11	1.4	1	
Width/Depth Ratio	14.5		1	N/A		10.9		1	
Entrenchment Ratio	1.3		1	N/A		6.9		1	
Bank Height Ratio	2.6		1	N/A		1.0		1	
Max particle size (mm) mobilized at bankfull		N/A		N/A		N/A			
Rosgen Classification				N/A		E4			
Bankfull Discharge (cfs)	16.0			N/	A	14.4			
Sinuosity		1.70		N/	A	1.70			
Water Surface Slope (ft/ft)	0.0090	0.0140	1	N/	A	0.0116			
Other					-				

¹A light touch approach was used on Reach 5, only short sections of work were done without full design parameters.

Table 8. Baseline Stream Data SummaryDynamite Creek Mitigation SiteDMS Project No. 100125

Monitoring Year 2 - 2023

	PRE-EXIST CONDITIO		DESIGN	MONIT	MONITORING BASELINE (MY0)		
Parameter		Dy	namite Creek Reac	h 6			
Riffle Only	Min Max	n	Min Max	Min	Max	n	
Bankfull Width (ft)	8.3	1	8.5	8	.6	1	
Floodprone Width (ft)	11.4	1	>19	-	39	1	
Bankfull Mean Depth (ft)	0.9	1	0.7	0	.5	1	
Bankfull Max Depth (ft)	1.1	1	1.1	0	.9	1	
Bankfull Cross Sectional Area (ft ²)	7.2	1	5.7	4	.1	1	
Width/Depth Ratio	9.2	1	12.6	18	3.0	1	
Entrenchment Ratio	1.4	1	>2.2	4	.6	1	
Bank Height Ratio	2.9	1	1.0	1	.0	1	
Max particle size (mm) mobilized at bankfull	51		28		28		
Rosgen Classification	E4		C4		C4		
Bankfull Discharge (cfs)	22.2	1	15.4	15.5			
Sinuosity	1.30		1.30		1.30		
Water Surface Slope (ft/ft)	0.0093	1	0.0094		0.0074		
Other							
Parameter		Dynamite Creek Reach 7					
Riffle Only	Min Max	n	Min Max	Min	Max	n	
Bankfull Width (ft)	9.9	1	10.9	12.3	12.5	2	
Floodprone Width (ft)	>500	1	>24	300	473	2	
Bankfull Mean Depth (ft)	0.9	1	0.9	0.7	0.8	2	
Bankfull Max Depth (ft)	2.0	1	1.4	1.5	1.5	2	
Bankfull Cross Sectional Area (ft ²)	12.8	1	9.4	8.8	9.6	2	
Width/Depth Ratio	7.6	1	12.7	16.3	17.1	2	
Entrenchment Ratio	>2.2	1	>2.2	23.2	37.8	2	
Bank Height Ratio	1.0	1	1.0	1	.0	2	
Max particle size (mm) mobilized at bankfull	18		17.8		17.8		
Rosgen Classification	C5		E4		E4		
Bankfull Discharge (cfs)	33.3	1	24.1		24.0		
Sinuosity	1.00		1.10		1.10		
Water Surface Slope (ft/ft)	0.00303	1	0.0470	0.0043			
			1				

Table 9. Cross-Section Morphology Monitoring Summary

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

					Dyna	imite C	reek Re	ach 2						Dyna	imite Cr	eek Re	ach 3	
		Cross-Section 1 (Pool)			Cros	s-Section	on 2 (Ri	ffle)			Cros	s-Section	on 3 (Ri	ffle)				
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	N/A	N/A	N/A				540.96	541.02	541.03				528.72	528.80	528.78			
Bank Height Ratio - Based on AB Bankfull ¹ Area	N/A	N/A	N/A				1.00	0.92	0.92				1.00	0.93	0.92			
Thalweg Elevation (ft)	539.89	540.09	540.11				540.11	540.16	540.14				527.57	527.62	527.59			
LTOB ² Elevation (ft)	541.32	541.29	541.31				540.96	540.95	540.96				528.72	528.71	528.69			
LTOB ² Max Depth (ft)		1.20	1.20				0.85	0.79	0.82				1.15	1.09	1.10			
LTOB ² Cross Sectional Area (ft ²)	7.39	5.62	5.86				3.53	3.08	3.04				4.45	3.90	3.84			
		Dyna	imite Cr	eek Re	ach 5	•					Dyna	mite C	reek Re	ach 6				
		Cros	ss-Section	on 4 (Ri	ffle)			Cro	ss-Secti	on 5 (P	ool)			Cros	ss-Section	on 6 (Ri	ffle)	
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	511.85	511.97	511.97				N/A	N/A	N/A				507.42	507.56	507.55			
Bank Height Ratio - Based on AB Bankfull ¹ Area	1.00	1.09	1.02				N/A	N/A	N/A				1.00	0.92	0.93			
Thalweg Elevation (ft)	510.22	510.30	510.34				505.25	505.57	505.51				506.50	506.63	506.66			
LTOB ² Elevation (ft)		512.09	512.00				507.54	507.62	507.57				507.42	507.49	507.49			
LTOB ² Max Depth (ft)	1.62	1.79	1.66				2.29	2.05	2.06				0.92	0.86	0.83			
LTOB ² Cross Sectional Area (ft ²)	11.45	12.80	11.80				11.01	9.74	8.74				4.06	3.51	3.57			
								Dyna	mite Cr	eek Re	ach 7							
		Cros	s-Section	on 7 (Ri	ffle)			Cro	ss-Secti	on 8 (P	ool)			Cros	s-Section	on 9 (Ri	ffle)	
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area							N/A	N/A	N/A				497.58		497.68			
Bank Height Ratio - Based on AB Bankfull ¹ Area		0.92	0.90				N/A	N/A	N/A				1.00	0.99	0.99			
Thalweg Elevation (ft)			497.72				494.75	494.79	494.74				496.05	496.11	496.12			
LTOB ² Elevation (ft)		499.06	499.00				498.59	498.51	498.52				497.58		497.66			
LTOB ² Max Depth (ft)		1.39	1.28				3.79	3.72	3.78				1.53	1.55	1.54			
LTOB ² Cross Sectional Area (ft ²)	8.84	7.51	7.24				23.62	20.38	21.13				9.61	9.36	9.34			

¹Bank Height Ratio (BHR) takes the As-built bankful area as the basis for adjusting each subsequent years bankfull elevation.

²LTOB Area and Max depth - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recroded and tracked above as LTOB max depth.

APPENDIX D. Hydrology Data

Table 10. Bankfull Events

Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023**

Reach	MY1 (2022)	MY2 (2023)*	MY3 (2024)	MY4 (2025)	MY5 (2026)	MY6 (2027)	MY7 (2028)
Describe Court	3/12/2022	2/17/2023					
Dynamite Creek Reach 6	8/22/2022	4/20/2022					
Reaction	12/22/2022	4/30/2023					

*Data was collected 1/1/2023 to 11/16/2023. Data from the remainder of MY2 will be updated in MY3.

Table 11. Rainfall Summary

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023

	MY1 (2022)	MY2 (2023)	MY3 (2024)	MY4 (2025)	MY5 (2026)	MY6 (2027)	MY7 (2028)
Annual Precipitation Total	46.33 in	33.55 in*					
30 Year Average Precip WETS 30th Percentile	41.44 in	41.83 in					
30 Year Average Precip WETS 70th Percentile	50.51 in	50.48 in					
Annual Precipitation Compared to Normal	Normal	*					

Annual Precipitation Source: Eden COOP Station, Rockingham County, NC, State Climate Office (Approximately 1.9 miles from Site)

30 Year Average Precipitation Source: Eden Station, Rockingham County, NC, AgACIS (Approximately 1.9 miles from Site)

*Annual precipitation was collected 1/1/2023 to 11/16/2023. Data from the remainder of MY2 will be updated in MY3.

Recorded Bankfull Events Plot Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023




Table 12. Groundwater Gauge Summary

Dynamite Creek Mitigation Site DMS Project No. 100125 Monitoring Year 2 - 2023


Course			Max. Consecu	itive Hydroperiod	d (Percentage)		
Gauge	MY1 (2022)	MY2 (2023)	MY3 (2024)	MY4 (2025)	MY5 (2026)	MY6 (2027)	MY7 (2028)
1	3 Days	5 Days					
1	(1.2%)	(1.9%)					
2	13 Days	34 Days					
2	(5.0%)	(13.1%)					
3	3 Days	5 Days					
5	(1.2%)	(1.9%)					
4	4 Days	7 Days					
-	(1.5%)	(2.7%)					
5	29 Days	36 Days					
5	(11.2%)	(13.9%)					
6	4 Days	6 Days					
0	(1.5%)	(2.3%)					
7	12 Days	35 Days					
/	(4.6%)	(13.5%)					
8	3 Days	3 Days					
0	(1.2%)	(1.2%)					
9	8 Days	52 Days					
5	(3.1%)	(20.1%)					
10	59 Days	81 Days					
10	(22.8%)	(31.3%)					

Performance Standard: Free groundwater table within 12 inches of the ground surface for 12% (31 days) of the growing season.


Growing Season: 3/1/2023 to 11/14/2023 (258 Days)

Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023**

Wetland Re-establishment Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023** Wetland Rehabilitation Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023**

Wetland Re-establishment Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023**

Wetland Re-establishment Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023** Wetland Rehabilitation Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023**


Wetland Re-establishment Area




Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023** Wetland Rehabilitation Area





Dynamite Creek Mitigation Site DMS Project No. 100125 **Monitoring Year 2 - 2023** Wetland Rehabilitation Area












Soil Temperature Probe Plot



APPENDIX E. Project Timeline and Contact Info

Table 13. Project Activity and Reporting HistoryDynamite Creek Mitigation SiteDMS Project No. 100125Monitoring Year 2 - 2023

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery		
Project Instituted		NA	May 2019		
Mitigation Plan Approved		NA	February 2021		
Construction (Grading) Completed		NA	November 2021		
As-Built Survey Completed		December 2021	December 2021		
Planting Completed		NA	January 2022		
Descline Monitoring Desument (Veer 0)	Stream Survey	November 2021	Maush 2022		
Baseline Monitoring Document (Year 0)	Vegetation Survey	January 2022	March 2022		
	Invasive Vegetation Treatment		August 2022		
	In-stream Vegetation Treatment	August 2022			
Year 1 Monitoring	Stream Survey	June 2022	December 2022		
	Vegetation Survey	August 2022	December 2022		
	Easement Encroachment - Vehicle a	nd Cow Access	January 2023		
	Competitive Vegetation Treatment ¹		April 2023		
Voor 2 Monitoring	Invasive Vegetation Treatment	May 2023			
Year 2 Monitoring	In-stream Vegetation Treatment	August 2023			
	Stream Survey	March 2023	December 2023		
	Vegetation Survey	August 2023	December 2023		
Year 3 Monitoring	Stream Survey	2024	December 2024		
rear 3 Monitoring	Vegetation Survey	2024	December 2024		
Year 4 Monitoring		2025	December 2025		
Veer E Menitering	Stream Survey	2026	December 2020		
Year 5 Monitoring	Vegetation Survey	2026	December 2026		
Year 6 Monitoring	· ·	2027	December 2027		
Year 7 Monitoring	Stream Survey	2028	December 2028		
	Vegetation Survey	2028	December 2028		

¹Herbicide ring sprays and soil amendments around the base of planted stems.

Table 14. Project Contact Table

	Wildlands Engineering, Inc.
Designer	312 West Millbrook Road, Suite 225
Angela Allen, PE	Raleigh, NC 27609
	919.851.9986
	Wildlands Construction
Construction Contractor	312 West Millbrook Road, Suite 225
	Raleigh, NC 27609
Monitoring Performers	Wildlands Engineering, Inc.
Monitoring, POC	Jason Lorch
	919.851.9986

APPENDIX F. Additional Documentation



MEETING SUMMARY

MEETING:	MY2 IRT Site Walk
	Dynamite Creek Mitigation Site
	Roanoke 03010103; Rockingham County, NC
	DEQ Contract No. 7911
	DMS Project No. 100125
	USACE ID: 2019-00909
DATE:	On-Site Meeting: Thursday, September 28, 2023
	Meeting Notes Distributed: Wednesday, October 4, 2023
Attendees	

Kim Isenhour, USACE Casey Haywood, USACE Travis Wilson, WRC

Maria Polizzi, DWR Jeremiah Dow, DMS Danielle Mir, DMS Hanna Peterman, Wildlands Jason Lorch, Wildlands Tasha King, Wildlands

Meeting Notes

- General Site Notes
 - USACE would like a sentence added in each yearly monitoring report to discuss mature tree mortality in the existing forest.
 - More live stakes planted along the stream banks on upper reaches in existing forest areas were requested.
- Dynamite Creek Reach 2
 - There was no flow in the lower part of Reach 2 below the utility crossing. This is worrisome because there is water both above and below this stretch of channel. The IRT would like a flow gauge to be installed, possibly 2, to document flow on what is marked as a perennial stream.
- Dynamite Creek Reach 4
 - While this is a preservation section, the IRT still expects that it will show stability. A tree across the Dynamite Creek channel near the confluence of UT1 has been holding channel grade. At the time of the site walk, water was flowing behind the log on the downstream right side of the channel that could potentially form a headcut. The IRT has requested a photo point be installed at the confluence to monitor channel stability.
- Dynamite Creek Reach 5
 - Wildlands showed the IRT the "light touch" work completed on this enhancement I reach.



• Dynamite Creek Reach 6

- The IRT confirmed that a resolved driving encroachment will be documented in the Monitoring Year 2 report.
- The treatment of pasture grass during construction and via ring sprays in MY1 was discussed. Ring sprays were done around trees along Reach 7 in MY1, but not along Reach 6 where there is existing mature forest.

• Dynamite Creek Reach 7

- The wetland groundwater well data and next steps were discussed. Wildlands explained plans to install two extra groundwater well gauges to find the edge between wetlands meeting the hydrology performance standard and those where credits could be put at risk. The IRT agreed with this strategy and indicated it was unnecessary to put credits at risk this early in the project life cycle. Once a couple more years of data have been collected and we are more confident of groundwater levels in the area, then wetland crediting should be revisited.
 - USACE requested a copy of a map showing possible locations for the two extra groundwater well gauges and a soils map for the area.
 - A theory was discussed that since this is in the Dan River floodplain, a layer of sandy material may have formed at the ground surface. It is possible that these sandy soils are draining groundwater and making it difficult to maintain a water table near the ground surface.
- A few small piles of cow poop were noticed in multiple places along Reach 7 and the lower end of Reach 6 near the bridge. These were likely from young cows gaining access to the conservation easement. Wildlands will work with the landowner and tenant farmer to keep the cows from accessing the conservation easement.

