As-built Baseline Monitoring Report Hofler Property

DMS Project ID #: 95355 DMS Contract #: 004628 USACE AID# SAW-2012-01393 Gates County, North Carolina Submitted July 21, 2015



NC Department of Environment and Natural Resources
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Submitted by:
ALBEMARLE RESTORATIONS, LLC
P.O. Box 176
Fairfield, NC 27826
(252) 333-0249

Table of Contents

1.0: Project Summary	1
1.1: Project Goals	
1.2: Project Success Criteria	
1.3: Pre-existing Site Conditions	
1.4: Mitigation Components	
1.5: Design Approach	
1.6: Construction and Planting Timeline	2
1.7: Post-Construction Mitigating Factors	2
1.8: Figure 1 – As-built Vicinity Map	2
Appendix A: Background Tables	
Appendix B: CCPV and As-built Photos	
Appendix C: Vegetation Plot As-built Data	

1.0: PROJECT SUMMARY

1.1: Project Goals

The project goals of the Hofler property per the approved mitigation plan are as follows:

- Reduce sediment and nutrient loading from agricultural runoff
- Improve downstream anadromous fish habitat and onsite wildlife habitat
- Restore groundwater and surface water hydrology in heavily ditched areas
- Restore natural drainage patterns where appropriate

1.2: Project Success Criteria

Wetland hydrology data must consistently document the appropriate hydroperiod has been restored for all areas proposed for wetland mitigation. The targeted hydroperiod for the Hofler Property is 6% or greater. Planted vegetation will be considered successful if at least 320 three year-old planted stems/acre are present after year three. At year five, density must be no less than 260 five year-old planted stems/acre. At year 7, density must be no less than 210 seven year-old planted stems/acre. Additionally, planted vegetation must average 10 feet in height in each plot at year 7. Per the recommendations of the NCIRT, the following understory species were incorporated in the planting schedule on the condition they be exempted from the minimum 10-foot height criterion and exempted from the calculation of average height as a measure of that success criterion: Button bush (*C. occidentalis*), Sweet bay (*M. virginiana*), Wax myrtle (*M. cerifera*), and Laurel oak (*Q. laurifolia*). These species will be included in the calculations for the survival criterion. All vegetative monitoring will follow CVS-EEP Protocol for Recording Vegetation-Version 4.0.

Additionally, the project will strive to establish a variety of hydrologic regimes ranging from shallow inundated areas to intermittently saturated conditions, restoring diffuse flow patterns through what will ultimately be a forested wetland. The successful establishment of these conditions, mimicking nearby reference wetlands will help determine the overall success of the project.

1.3: Pre-existing Site Conditions

The Hofler property consists of +/- 345 acres, of which 27 acres of which had been designated for this project. The site consisted of a rectangular tract of land primarily being used for cotton and small grain production. The prior converted wetlands on the site had been extensively ditched and drained, lowering the local water table and diminishing aquatic habitat and water quality. The site drained from south to north to an unnamed tributary of Lassiter Swamp and Bennets Creek upstream of Merchants Mill Pond. The project site along with the surrounding areas has undergone expansive hydrologic alterations and excessive sediment and nutrient inputs from agricultural production resulting in overall water quality degradation. Figure 1 and Table 4 contain additional information project regarding location and attributes.

Page: 1 As-built Baseline Monitoring Report Hofler Property, Project ID# 95355

1.4: Mitigation Components

The proposed mitigation components are 23 acres of non-riparian wetland restoration with a credit ratio of 1:1 (Restoration:WMU), please refer to Table 1 for more information.

1.5: Design Approach

A natural design approach focused on mimicking nearby wetlands, including non-riparian hardwood flats and swamp forests both in hydrologic regime and vegetative diversity. Grading was specifically formulated to provide storage for overland flow while creating densely vegetated plots interspersed with shallow diffuse flows. All of these features contribute to nutrient and sediment attenuation, improving downstream habitat and promoting diversity of ecological communities. The reference area for this project is a nearby pine/hardwood flat with the same soils and topography and similar hydrologic function.

1.6: Construction and Planting Timeline

Construction commenced on August 12th, 2014 with the installation of recommended erosion control practices and was completed on Oct. 14th, 2014. Planting was officially concluded on May 6th, 2015 (Table 2).

The construction sequence was as follows:

- 1. Removal and stockpiling of topsoil.
- 2. Subsoil graded to proposed elevations and interior ditches filled.
- 3. Stockpiled topsoil regraded to complete wetland grading.
- 4. Ditch plugs constructed to finish on site earthwork.
- 5. As-built survey completed.
- 6. Wetlands ripped and seeded after As-built along with the plugs and buffer areas
- 7. Easement boundary signage and monitoring wells installed along with vegetative monitoring plots.
- 8. Trees were planted in late April and early May of 2015.

1.7: Post-Construction Mitigating Factors

The only major setback occurred from September 4- 9th when 3.5" of rain fell on site causing a paused in construction. These rains completely flooded the project, which was 85% completed at the time. Restoration activities finally resumed on Sept. 22 and were completed a few weeks later.

1.8: Figure 1 – As-built Vicinity Map

See Appendix B. Vicinity Map is part of the CCPV

Page: 2 As-built Baseline Monitoring Report Hofler Property, Project ID# 95355

Appendix A: Background Tables

			Table 1	. Proj	ect Comp	ponent	ts and Mi	tigation (Credits				
			Н	ofler l	Project #	95355	, Contrac	t #00462	.8				_
				M	itigation	Credi	t Summa	tions					
	Stream	tream Riparian Non-riparian Buffer Nitrogen Nutrient Offset					Phosphorous l Offset						
Overall Credit					2	23							
					Projec	ct Con	nponents						
Project Component - or- Reach	Stationing	Foo	tisting tage or creage	Foo				Restora	ation or Equiv.	Mitigatio Ratio	on	Mitigation Credits	Notes
Wetland 1			23		23 Restoration 1:1					23			
				L	ength and	d Area	Summat	ions					
Restoration Level	Stream (Linear Fe		Riparia	an We	tland (ac	res)		riparian d (acres)	_	uffer are feet)		Upland (act	res)
			Riveri	ne	Non Riveri								
Restoration					23								
Enhancement													
Enhancement I													
Enhancement II													
Creation													
Preservation													
High Quality Preservation													

Table 2. Project Activity and Reporting History Hofler Property Wetland Mitigation Project #95355									
Activity, Dolivonoble on Milestone	Data Collection	Actual Completion							
Activity, Deliverable or Milestone Project Institution	Complete N/A	or Delivery May-12							
Mitigation Plan	May 2014	July 2014							
Permits Issued	May 2014	July 2014							
Final Design Construction Plans	May 2014	July 2014							
Construction	N/A	October 2014							
Temporary S & E mix applied to entire project area	N/A	N/A							
Permanent seed mix applied to entire project area	N/A	October 2014							
Containerized and BR Planting over entire project area	N/A	May 2015							
Baseline Monitoring Document (Year 0 Monitoring-baseline)	May 2015	Sept. 2015							
Year 1 monitoring									
Year 2 monitoring									
Year 3 monitoring									
Year 4 monitoring									
Year 5 monitoring									

Table 3. Project Contacts							
Hofler Propert	y Wetland Mitigation Project #95355						
Designer Primary Project design POC	Ecotone, Inc. Scott McGill (410) 420-2600 2120 High Point Rd, Forest Hill, MD 21050						
Construction Contractor Construction contractor POC	Jennings Land Development Rodney Jennings (252) 202-6954 156 Trotman Rd. Camden, NC 2791						
Planting Contractor Planting contractor POC	Carolina Silvics, Inc. Mary-Margaret McKinney (252-482-8491) 908 Indian Trail Road Edenton, NC 27932						
Seeding Contractor Seed planting contractor POC	Woods, Water and Wildlife, Inc. Ed Temple (252) 333-0249 P. O. Box 176, Fairfield, NC 27826						
Seed mix sources	Earnst Conservation Seeds, LLP, Meadville, PA						
Nursery stock suppliers	Carolina Silvics (from various sources)						
Monitoring Performers Wetland and Vegetation POC	Woods, Water and Wildlife, Inc. Ashby Brown (757) 651-3162 P. O. Box 176, Fairfield, NC 27826						

	Table 4. Project Inf	Cormation and Attribu	ıtes							
Project name		HOFLER PROPER								
County		GATES								
Project Area (ac)		27.0 AC								
Project Coordinates (Lat and	Long)	+36° 25' 48.44", -7	6° 39' 10.91	"						
	<u> </u>	ned Summary Information								
Physiographic province		INNER COASTAL								
River basin		CHOWAN RIVER	BASIN							
USGS Hydrologic Unit 8-	03010203	USGS Hydrologic		030102	203040040					
digit		digit								
DWQ Sub-basin		BENNETTS CREE	K LOCAL W	ATERS	HED					
Project Drainage Area (acres))	103.8								
Project Drainage Area Percer	ntage of Impervious Area	5%								
CGIA Land Use Classification	n	2.01.01.07 Annual l	Row Crop Ro	tation						
	4.2 Wetland St	ummary Information	_							
		·			T					
	meters	Wetland 1	Wetlan	d 2	Wetland 3					
Size of Wetland (acres)		23.0								
Wetland Type (non-riparian, non-riverine)	riparian riverine or riparian	Non-riparian								
Mapped Soil Series		BnA & PnA								
Drainage Class		Poorly drained &								
Soil Hydric Status		very poorly drained Hydric								
		Surface and Ground								
Source of Hydrology		Surface and Ground								
Hydrologic Impairment		44.8' to 155.2'								
Native Vegetation Communit	у									
Percent Composition of Exot	ic Invasive Vegetation	N/A								
	4.3 Regulato	ory Considerations								
Regu	llation	Applicable?	Resolv	ed?	Supporting Documents					
Waters of the United States -	Section 404	Y	Y							
Waters of the United States -	Section 401	Y	Y							
Endangered Species Act		N	Y							
Historic Preservation Act		N	Y							
Coastal Zone Management A Management Act (CAMA)	ct (CZMA)/ Coastal Area	N	Y							
FEMA Floodplain Complian	ce	N	Y							
Essential Fisheries Habitat		N	Y							

Appendix B:

Current Condition Plan View

As-built Photos

This page left intentionally blank for insertion of CCPV drawing.






Photo 1: Photo of wetland area pre-construction



Photo 2: Disking site to remove vegetation prior to construction



Photo 3: Removal of subsoil during construction



Photo 4: Redistribution of topsoil and final grading

Page: 10 As-built Baseline Monitoring Report Hofler Property, Project ID# 95355



Photos 5&6: Completed ditch plugs after construction

Page: 11 As-built Baseline Monitoring Report Hofler Property, Project ID# 95355



Photo 7:

Subsoiling site prior to tree planting to break up clay



Photo 8: Planted trees and wetland hydrology, July 2015.

Appendix C: Vegetation Plot As-built Data

Planted and Total Stem Counts (Stems and Species by Plot with Annual Means)

Species	Common Name	Туре	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	AB Mean
Quercus phellos	Willow Oak	Tree	3	3			1		4	5	4	2	2	1			1		4		1.67
Quercus bicolor	Swamp White Oak	Tree	2	3	1			4	2	1	1	4	2		3	4	1	2	1	2	1.83
Quercus nigra	Water Oak	Tree	2	1	4	2	1	1		2			3	4	3	3	4	2	2		1.89
Taxodium distichum	Bald Cypress	Tree	1		1		1	3	1	2	3	3		2	4	2	3	1	2	6	1.94
Quercus michauxii	Swamp Chestnut Oak	Tree	4	4	5	4	5	3	2	1	2	1	4	3	2	3	4	5	2	4	3.22
Cephalanthus occidentalis	Button Bush	Shrub				4		2						2				1			0.50
Magnolia virginiana	Sweet Bay	Tree			1	2	3	1				1							1		0.50
Myrica cerifera	Wax Myrtle	Shrub		1		3			2	2	3	2	1					1			0.83
Quercus laurifolia	Laurel Oak	Tree			1		1			1			1			1		1			0.33
	Plot Area (acres)		0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.025
Type = Shrub or Tree	Species Count		5	5	6	5	6	6	5	7	5	6	6	5	4	5	5	7	6	3	5.39
No live stakes on this project	Stem Count		12	12	13	15	12	14	11	14	13	13	13	12	12	13	13	13	12	12	12.72
1 0	Stems/Acre		480	480	520	600	480	560	440	560	520	520	520	480	480	520	520	520	480	480	509

Page: 14 As-built Baseline Monitoring Report Hofler Property, Project ID# 95355

Quantity 1,100 1,000 350 650	Common Name Willow Oak Willow Oak Swamp White Oak	Scientific Name Quercus phellos Quercus phellos	Containerized 1 gallon	Bare Root	Spacing
1,000 350	Willow Oak	*	1 gallon		·
350		Quercus phellos			11X8
	Swamp White Oak			2' - 4'	11X8
650	1	Quercus bicolor	3 gallon		11X8
	Swamp White Oak	Quercus bicolor	1 gallon		11X8
1,300	Swamp White Oak	Quercus bicolor		2' - 4'	11X8
670	Water Oak	Quercus nigra	3 gallon		11X8
330	Water Oak	Quercus nigra	1 gallon		11X8
700	Water Oak	Quercus nigra		2' - 4'	11X8
1,250	Bald Cypress	Taxodium distichum	1 gallon		11X8
800	Bald Cypress	Taxodium distichum		2' - 4'	11X8
1,250	Swamp Chestnut Oak	Quercus michauxii	1 gallon		11X8
1,300	Swamp Chestnut Oak	Quercus michauxii		2' - 4'	11X8
500	Button Bush	Cephalanthus occidentalis		as available	11X8
500	Sweet Bay	Magnolia virginiana		as available	11X8
500	Wax Myrtle	Myrica cerifera		as available	11X8
500	Laurel Oak	Quercus laurifolia	tublings		11X8
12,700	Total Stems		-		
552	Stems per Acre				