# Richland Creek Stream Restoration Monitoring Report EEP Project # 304 Monitoring Year – 01 2005



Submitted to:



#### **Monitoring Firm**



Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Phone: (919) 783-9214 Fax: (919) 783-9266

Project Contact: Adam Spiller Email: <u>aspiller@kci.com</u>

**Design Firm** 



701 Corporate Drive, Suite 475 Raleigh, NC 27607 Phone: (919) 854-6200 Fax: (919) 854-6259

#### **TABLE OF CONTENTS**

| 1.0 | PR(  | DJECT BACKGROUND                        | 1 |
|-----|------|---|---|
| 1.1 | L    | ocation and Setting                     | 1 |
| 1.2 | St   | tructure and Objectives                 | 1 |
| 1.3 | P    | roject History and Background           | 3 |
| 1.4 |      | Ionitoring Plan View                    |   |
| 2.0 |      | DJECT CONDITIONS AND MONITORING RESULTS |   |
| 2.1 | V    | egetation Assessment                    | 7 |
| 2   | .1.1 | Soil Data                               |   |
| 2   | .1.2 | Vegetative Problem Areas                | 7 |
| 2   | .1.3 | Vegetative Problem Area Plan View       |   |
| 2   | .1.4 | Stem Counts                             |   |
| 2   | .1.5 | Vegetation Plot Photos                  |   |
| 2.2 | St   | tream Assessment                        |   |
| 2   | .2.1 | Stream Problem Areas Plan View          | 8 |
| 2   | .2.2 | Stream Problem Areas Table              | 8 |
| 2   | .2.3 | Stream Issue Photos                     | 8 |
| 2   | .2.4 | Fixed Station Photos                    | 8 |
| 2   | .2.5 | Stream Assessment Tables                |   |
| 2   | .2.6 | Quantitative Measures Summary Tables    |   |
|     |      |   |   |

#### LIST OF TABLES

| Table 1.  | Project Structure Table                                | 1  |
|-----------|--|----|
| Table 2.  | Project Objectives Table                               | 1  |
| Table 3.  | Project Activity and Reporting History                 |    |
| Table 4.  | Project Contact Table                                  |    |
| Table 5.  | Project Background Table                               |    |
| Table 6.  | Soil Data  |    |
| Table 7.  | Vegetative Problem Areas                               | 7  |
| Table 8.  | Stem Count For Each Species Arranged by Plot           | 7  |
| Table 9.  | Stream Problem Areas                                   | 8  |
| Table 10. | Categorical Stream Feature Visual Stability Assessment | 9  |
| Table 11. | Baseline Morphology and Hydraulic Summary              | 9  |
| Table 12. | Morphology and Hydraulic Monitoring Summary            | 10 |

#### LIST OF FIGURES

| Figure 1. | Vicinity Map         | .2 |
|-----------|----------------------|----|
| Figure 2. | Monitoring Plan View | .5 |

#### APPENDIX A - VEGETATION RAW DATA

| A1. | Vegetation Survey Data Table      | .12 |
|-----|-----------------------------------|-----|
| A2. | Vegetation Monitoring Plot Photos | .13 |

#### APPENDIX B – GEOMORPHOLOGIC RAW DATA

| B1. | Representative Stream Problem Area Photos | .15 |
|-----|---|-----|
|     | Stream Photo Station Photos               |     |
| B3. | Qualitative Visual Stability Assessment   | .28 |

#### **EXECUTIVE SUMMARY**

The Richland Creek Stream Restoration site is located adjacent to the RBC Center in Wake County, North Carolina. The project is broken up into three separate reaches. Two reaches are associated with the two sides of Richland Creek as it flows under Collector Road and the other reach is located immediately upstream of the Edwards Mill Road Extension culvert on Richland Creek. The watershed is located within USGS 14-digit HUC 03020201080020 and NCDWQ Sub-basin 03-04-02 of the Neuse River Basin. The restoration was designed to correct problems concerning lack of habitat, an unstable streambed, and debris blockages. This site is made up of three small reaches; therefore traditional stream monitoring has been replaced by visual monitoring and the establishment of two (2) vegetation monitoring plots. This report is a description of the findings of the first year monitoring that took place in 2005.

The restoration consisted of replanting measures along the stream banks, within the riparian buffer, and along the adjacent slopes. The first year vegetation monitoring plots were established in October of 2005. The two plots are not surveyed, but their approximate locations are depicted in the monitoring plan view. The corners of these plots were marked with metal conduit, three-foot (3') wooden stakes, and flagging. The first year monitoring counted an average of 709 stems per acre.

A visual inspection of the stream reaches found them to be functioning well. The cross vanes appeared to be working as designed, although the cross vane in reach 2 had some bank scour around the vane. The conditions of the stream can be evaluated by comparing the yearly monitoring photos from the established photo stations and the tables within the report. These photo stations were not surveyed, but their approximate locations are depicted in the monitoring plan view.

#### **1.0 PROJECT BACKGROUND**

#### **1.1** Location and Setting


This project is located within Wake County, North Carolina. From Interstate I-40 take exit 289 for Edwards Mill Rd. Turn south on Edwards Mill Rd. Approximately 1,200 feet on the left where Richland Creek flows under Edwards Mill Rd. is one part of the site. To access the second part of the site, continue on Edwards Mill Rd. and take the first left onto Collector Rd. There is a small parking lot for the greenway on the left. From this parking lot, there is access to Richland Creek, before and after it flows under Collector Rd. The other part of the project can be accessed by walking back out to Edwards Mill Rd., or by parking along the shoulder of Edwards Mill Rd. where the creek flows under the road. Refer to Figure 1.

#### **1.2 Structure and Objectives**

Previously unstable and debris clogged Richland Creek was restored where the stream flows into and out of a culvert under Collector Road and before flowing through a culvert under Edward's Mill Road. Channel profile is maintained through the use of rock cross vanes.

| Table 1. Project Structure Table              |                  |  |  |
|---|------------------|--|--|
| Project Number and Name: 304 – Richland Creek |                  |  |  |
| Segment/Reach ID Linear Feet or Acerage       |                  |  |  |
| Richland Creek                                | approx. 415 feet |  |  |

| Table 2. Project Objectives Table<br>Project Number and Name: 304 – Richland Creek |                             |                           |  |  |  |  |
|--|-----------------------------|---------------------------|--|--|--|--|
| Segment/Reach ID   | Objectives                  | Linear Feet or<br>Acerage | Comment  |  |  |  |
| Richland Creek - Reach 1   | Restoration                 | approx. 100 feet          | Installation of 1 rock cross<br>vane and adjustments to<br>stream cross section  |  |  |  |
| Richland Creek - Reach 2   | Restoration                 | approx. 140 feet          | Installation of 1 rock cross<br>vane and adjustments to<br>stream cross section  |  |  |  |
| Richland Creek - Reach 3   | Restoration                 | approx. 175 feet          | Installation of 2 rock cross<br>vanes and adjustments to<br>stream cross section |  |  |  |
| Richland Creek - Riparian Area   | Establish / improve habitat | N/A                       | Complete replanting and streamside stabilization                                 |  |  |  |





### 1.3 Project History and Background

| Table 3. Project Activity and Reporting History<br>Project Number and Name: 304 – Richland Creek |   |                              |  |  |  |
|--|---|------------------------------|--|--|--|
| Activity or Report   | Calendar Year of<br>Completion or Planned<br>Completion | Actual<br>Completion<br>Date |  |  |  |
| Restoration Plan   | N/A   | N/A                          |  |  |  |
| Construction   | 2002  | 2002                         |  |  |  |
| Riparian Buffer Planting   | 2003  | 2003                         |  |  |  |
| Stream Maintenance and Planting  | N/A   | N/A                          |  |  |  |
| Year 1 Monitoring  | N/A   | 2005                         |  |  |  |

| Table 4. Project Contact Table                     |  |  |  |
|--|--|--|--|
| Project Number and Name: 304 – Richland Creek      |  |  |  |
| Design Firm  |  |  |  |
| Earth Tech   |  |  |  |
| 701 Corporate Center Dr., Suite 475                |  |  |  |
| Raleigh, North Carolina 27607                      |  |  |  |
| Contact: Ms. Jan Patterson and Mr. George Lankford |  |  |  |
| Phone: (919) 854-6200                              |  |  |  |
| Fax: (919) 854-6259                                |  |  |  |
| Construction Contractor                            |  |  |  |
| North State Environmental, Inc.                    |  |  |  |
| 2889 Lowery St., Suite B                           |  |  |  |
| Winston Salem, North Carolina 27101                |  |  |  |
| Contact: Mr. Darrell Westmoreland                  |  |  |  |
| Phone: (336) 725-2010                              |  |  |  |
| Fax: (336) 725-2405                                |  |  |  |
| Monitoring Performers                              |  |  |  |
| MY-01  |  |  |  |
| KCI Associates of NC                               |  |  |  |
| Suite 220  |  |  |  |
| 4602 Six Forks Rd.                                 |  |  |  |
| Raleigh, NC 27609                                  |  |  |  |
| Contact: Mr. Adam Spiller                          |  |  |  |
| Phone: (919) 783-9214                              |  |  |  |
| Fax: (919) 783-9266                                |  |  |  |

| Table 5. Project Background Table                                     |                         |
|---|-------------------------|
| Project Number and Name: 304 – Richland Creek<br>Project County       | Wake County             |
| Drainage Area   | N/A                     |
| Drainage Impervious Cover Estimate (%)                                | N/A                     |
| Stream Order  | Second Order            |
| Physiographic Region  | Piedmont                |
| Ecoregion   | Northern Outer Piedmont |
| Rosgen Classification of As-built                                     | N/A                     |
| Dominant Soil Types   | Chewacla                |
| Reference Site ID   | N/A                     |
| USGS HUC for Project and Reference                                    | 03020201080020          |
| NCDWQ Sub-basin for Project and Reference                             | 03-04-02                |
| NCDWQ Classification for Project and Reference                        | C-NSW                   |
| Any portion of the project segment 303d listed?                       | No - not rated          |
| Any portion of the project segment upstream of a 303d listed segment? | N/A                     |
| Reasons for 303d Listing or Stressor                                  | N/A                     |
| % of Project Easement Fenced  | 0%                      |





#### 2.0 PROJECT CONDITIONS AND MONITORING RESULTS

#### 2.1 Vegetation Assessment

#### 2.1.1 Soil Data

| Table 6. Preliminary Soil Data |   |                   |      |   |      |  |  |
|--------------------------------|---|-------------------|------|---|------|--|--|
| Project Num                    | Project Number and Name: 304 – Richland Creek |                   |      |   |      |  |  |
| Series                         | Max Depth (in.)                               | % Clay on Surface | K    | Т | % OM |  |  |
| Chewacla                       | 72  | 10-27             | 0.28 | 5 | 1-4  |  |  |

#### 2.1.2 Vegetative Problem Areas

| Table 7. Vegetative Problem Areas<br>Project Number and Name: 304 – Richland Creek |                   |                             |         |  |  |
|--|-------------------|-----------------------------|---------|--|--|
| Feature/Issue  | Station # / Range | Probable Cause              | Photo # |  |  |
| N/A  | N/A               | See Photo Log and Narrative |         |  |  |

#### 2.1.3 Vegetative Problem Area Plan View

N/A

#### 2.1.4 Stem Counts

| Table 8. Stem counts for each species arranged by plotProject Number and Name: 304 – Richland Creek |    |     |                |               |            |  |  |  |
|---|----|-----|----------------|---------------|------------|--|--|--|
|   | Pl | ots |                |               |            |  |  |  |
| Species   | 1  | 2   | Initial Totals | Year 1 Totals | Survival % |  |  |  |
| Shrubs  |    |     |                |               |            |  |  |  |
| Sambucus canadensis   | 2  | 7   | N/A            | 9             |            |  |  |  |
| Cornus amomum   | 9  | 9   | N/A            | 18            |            |  |  |  |
| Alnus serrulata   |    | 5   | N/A            | 5             |            |  |  |  |
| Trees   |    |     |                |               |            |  |  |  |
| Betula nigra  | 3  |     | N/A            | 3             |            |  |  |  |

Both vegetation plots are located within the streamside assemblage planting zones. The streamside assemblage zone is the only part of the planting plan that appeared to be planted at a density aimed at a successful number of stems per acre. The hardwood zones are made up of only balled and burlap trees that are not planted at a density high enough to attain traditional success criteria. The monitoring plots are rectangular in shape (measuring 5 meters by 20 meters) due to their location in the streamside assemblage zone. Within the streamside area, the plants appear to be in good condition. Some of the streamside vegetation along reach 3 appears to have been grazed on by beavers, but there was no evidence of a beaver dam in the immediate stream area.

The hardwood ball and burlap trees were stressed because of dry summer conditions. All of the trees had watering Treegator devices attached to them, but it did not appear that these had been used recently. Volunteer trees noted throughout the site include a large number of sweetgum (*Liquidambar styraciflua*) and loblolly pine (*Pinus taeda*) and a smaller number of yellow poplar (*Liriodendron tulipifera*). Invasive species did not appear to be a major problem at the site, but multiflora rose (*Rosa multiflora*), Chinese privet (*Ligustrum sinense*), and Russian olive (*Elaeagnus angustifolia*) were scattered throughout.

#### 2.1.5 Vegetation Plot Photos

See vegetation plot photos in Appendix A2.

#### 2.2 Stream Assessment

#### 2.2.1 Stream Problem Areas Plan View

N/A

#### 2.2.2 Stream Problem Areas Table

| Table 9a. Stream Problem Areas<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 1 |                 |                 |         |  |
|---|-----------------|-----------------|---------|--|
| Feature Issue   | Station numbers | Suspected Cause | Photo # |  |
| No Visible Problems   | N/A             | N/A             |         |  |

| Table 9b. Stream Problem Areas<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 2 |                 |                 |         |  |
|---|-----------------|-----------------|---------|--|
| Feature Issue   | Station numbers | Suspected Cause | Photo # |  |
| Cross Vane – back or arm scour  | 20+85           | unknown         | SP1     |  |

| Table 9c. Stream Problem Areas<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 3 |   |     |  |  |  |
|---|---|-----|--|--|--|
| Feature Issue   | Feature Issue Station numbers Suspected Cause Photo # |     |  |  |  |
| No Visible Problems   | N/A   | N/A |  |  |  |

#### 2.2.3 Stream Issue Photos

N/A

#### 2.2.4 Fixed Station Photos

Stream photos from established photo stations in Appendix B

#### 2.2.5 Stream Assessment Tables

| Table 10a. Categorical Stream Feature Visual Stability Assessment<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 1 |         |         |         |         |         |         |  |
|--|---------|---------|---------|---------|---------|---------|--|
| Feature  | Initial | MY - 01 | MY - 02 | MY - 03 | MY - 04 | MY - 05 |  |
| A. Riffles   | 100%    | 100%    |         |         |         |         |  |
| B. Pools   | 100%    | 100%    |         |         |         |         |  |
| C. Thalweg   | 100%    | 100%    |         |         |         |         |  |
| D. Meanders  | N/A     | N/A     |         |         |         |         |  |
| E. Bed General   | 100%    | 100%    |         |         |         |         |  |
| F. Vanes   | 100%    | 100%    |         |         |         |         |  |

| Table 10b. Categorical Stream Feature Visual Stability Assessment<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 2 |         |         |         |         |         |         |  |
|--|---------|---------|---------|---------|---------|---------|--|
| Feature  | Initial | MY - 01 | MY - 02 | MY - 03 | MY - 04 | MY - 05 |  |
| A. Riffles   | 100%    | 100%    |         |         |         |         |  |
| B. Pools   | 100%    | 100%    |         |         |         |         |  |
| C. Thalweg   | 100%    | 100%    |         |         |         |         |  |
| D. Meanders  | 100%    | 100%    |         |         |         |         |  |
| E. Bed General   | 100%    | 100%    |         |         |         |         |  |
| F. Vanes   | 100%    | 75%     |         |         |         |         |  |

| Table 10c. Categorical Stream Feature Visual Stability Assessment<br>Project Number and Name: 304 – Richland Creek<br>Segment/Reach: Reach 3 |         |         |         |         |         |         |  |
|--|---------|---------|---------|---------|---------|---------|--|
| Feature  | Initial | MY - 01 | MY - 02 | MY - 03 | MY - 04 | MY - 05 |  |
| A. Riffles   | 100%    | 100%    |         |         |         |         |  |
| B. Pools   | 100%    | 100%    |         |         |         |         |  |
| C. Thalweg   | 100%    | 100%    |         |         |         |         |  |
| D. Meanders  | 100%    | 100%    |         |         |         |         |  |
| E. Bed General   | 100%    | 100%    |         |         |         |         |  |
| F. Vanes   | 100%    | 100%    |         |         |         |         |  |

### 2.2.6 Quantitative Measures Summary Tables

| Table 11. Baseline Morphology and Hydraulic Summary<br>Project Number and Name: 304 – Richland Creek |  |  |  |
|--|--|--|--|
| N/A  |  |  |  |


Table 12. Morphology and Hydraulic Monitoring Summary

Project Number and Name: 304 – Richland Creek

No cross sections established for monitoring

# Appendix A Vegetation Raw Data

## **App A1 - Vegetation Data Sheet**






**App A2 - Vegetation Monitoring Plot Photos** 

Plot 1 Photo – Taken from photo station 3 looking to center of vegetation plot across stream. Note rock cross vane in foreground. 10/19/05 - MY 01.



Plot 2 Photo – Taken from photo station 14 looking to center of vegetation plot across stream. 10/19/05 - MY 01.

# Appendix B Geomorphologic Raw Data



**App B1 – Representative Stream Problem Area Photos** 

SP 1 (Reach 2) – Back arm scour on left arm of cross vane.

App B2 – Stream Photo-Station Photos

Photo Station 1 (Reach 1) – View looking southwest at the left bank and the slope above.



Photo Station 1 (Reach 1) – View looking southeast at the right bank and vegetation monitoring plot 1.



Photo Station 1 (Reach 1) – View looking upstream with rock cross vane in center of photo.




Photo Station 2 (Reach 1) – View looking downstream with culvert under Collector Rd. in center of photo.



Photo Station 3 (Reach 1) – View looking northeast, towards culvert under Collector Rd.



Photo Station 3 (Reach 1) – View looking southeast, with rock cross vane in center of photo.



Photo Station 4 (Reach 1) – View looking upstream, with rock cross vane in center of photo.



Photo Station 5 (Reach 2) – View looking north.



Photo Station 5 (Reach 2) – View looking northeast, towards greenway trail and water impoundment.



Photo Station 6 (Reach 2) – View looking downstream, towards rock cross vane.



Photo Station 6 (Reach 2) – View looking upstream, towards culvert under Collector Rd.



Photo Station 7 (Reach 2) – View looking downstream, with rock cross vane in foreground of photo.



Photo Station 7 (Reach 2) – View looking upstream, towards culvert under Collector Rd.



Photo Station 8 (Reach 2) – View looking upstream at rock cross vane, note loss of back fill material in front of cross vane arm on right side of photo.



Photo Station 9 (Reach 3) - View looking downstream towards culvert under Edwards Mill Rd.



Photo Station 9 (Reach 3) – View looking upstream towards two rock cross vanes.



Photo Station 10 (Reach 3) – View looking upstream at rock cross vane.



Photo Station 11 (Reach 3) – View looking upstream at rock cross vane.



Photo Station 12 (Reach 3) – View looking downstream towards culvert under Edwards Mill Rd.



Photo Station 12 (Reach 3) – View looking upstream.



Photo Station 13 (Reach 3) – View looking southwest towards left bank with Edwards Mill Rd. at the top of the photo.



Photo Station 14 (Reach 3) – View looking east towards right bank with vegetation monitoring plot 2 in lower right corner of photo.



Photo Station 14 (Reach 3) – View looking south.

# App B3 – Qualitative Visual Stability Assessment

| Feature<br>Category         | Metric (per As-built and reference baselines)   | (# Stable)<br>Number<br>Performing as<br>Intended | Total<br>Number per<br>As-built* | Total<br>Number /<br>feet in<br>unstable<br>state | % Perform.<br>in Stable<br>Condition | Feature<br>Perform<br>Mean or<br>Total |
|-----------------------------|---|---|----------------------------------|---|--------------------------------------|--|
| A. Riffles                  | 1. Present?   | 6   | 6                                | N/A   | 100                                  |  |
|                             | 2. Armor stable (e.g. no displacement)?   | 6   | 6                                | N/A   | 100                                  |  |
|                             | 3. Facet grade appears stable?  | 6   | 6                                | N/A   | 100                                  |  |
|                             | 4. Stable interval grade?   | 6   | 6                                | N/A   | 100                                  |  |
|                             | 5. Feature spacing appropriate?   | 6   | 6                                | N/A   | 100                                  |  |
|                             | 6. Minimal evidence of embedding/fining?  | 6   | 6                                | N/A   | 100                                  |  |
|                             | 7. Depth appears appropriate for current discharge?   | 6   | 6                                | N/A   | 100                                  |  |
|                             | 8. Length appropriate?  | 6   | 6                                | N/A   | 100                                  | 100                                    |
| . Pools                     | 1. Present? (e.g. no severe aggradation)  | 7   | 7                                | N/A   | 100                                  |  |
|                             | 2. Sufficiently deep (Dmax pool:Mean Bkf > 1.6?)  | 7   | 7                                | N/A   | 100                                  |  |
|                             | 3. Thalweg located outer bend?  | 7   | 7                                | N/A   | 100                                  |  |
|                             | 4. Feature spacing appropriate?   | N/A   | N/A                              | N/A   | N/A                                  |  |
|                             | 5. Non-aggrading?   | 7   | 7                                | N/A   | 100                                  |  |
|                             | 6. Length appropriate?  | N/A   | N/A                              | N/A   | N/A                                  | 100                                    |
| . Thalweg                   | 1. Upstream of meander bend centering?  | 2   | 2                                | N/A   | 100                                  |  |
|                             | 2. Downstream of meander centering?   | 2   | 2                                | N/A   | 100                                  | 100                                    |
| D. Meanders                 | 1. Outer bend in state of limited/controlled erosion?   | 2   | 2                                | N/A   | 100                                  | 100                                    |
|                             | 2. Of those eroding, # w/ concomitant point bar formation?  | 2   | 2                                | N/A<br>N/A  | 100                                  |  |
|                             | 3. Apparent Rc within spec?   | N/A   | N/A                              | N/A<br>N/A  | 100<br>N/A                           |  |
|                             |   | 2   | 2                                |   | 100                                  | 100                                    |
| . Bed General               | <ul><li>4. Sufficient floodplain access and relief?</li><li>1.General channel bed aggradation areas (bar formation)</li></ul> |   | Z<br>N/A                         | N/A<br>0/0  | 100                                  | 100                                    |
|                             | <ol> <li>Channel bed degradation - areas of increasing down cutting or head<br/>cutting?</li> </ol>                           | N/A<br>N/A  | N/A                              | 0/0   | 100                                  | 100                                    |
| . Channel<br>Capac / Dimen. | 1. Channel width:depth appears out of design/type spec?   | N/A   | N/A                              | 0/0   | 100                                  | 100                                    |
| 3. Banks                    | 1. Apparent scour points from channel processes   | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 2. Apparent cut points from overland flow   | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 3. Apparent cut or scour from flood water re-entry to channel (e.g. inadequate floodplain access?)                            | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 4. Tension cracks   | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 5. Unstable cantilever blocks (e.g. height/undercut/soil type versus vegetation penetration and extent)                       | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 6. Collapse/slumping  | N/A   | N/A                              | 0/0   | 0.0                                  |  |
|                             | 7. Ratio of bank height: bankfull height elevated   | N/A   | N/A                              | 0/0   | 0.0                                  | 100                                    |
| . Vanes                     | 1. Free of back or arm scour?   | 4   | 5                                | N/A   | 80                                   |  |
|                             | 2. Height appropriate?  | 5   | 5                                | N/A   | 100                                  |  |
|                             | 3. Angle and geometry appear appropriate?   | 5   | 5                                | N/A   | 100                                  |  |
|                             | 4. Free of piping or other structural failures?   | 5   | 5                                | N/A   | 100                                  | 95                                     |