Monitoring Report MY01

Sandy Bridge Restoration Site DMS Contract 6400 DMS Project Number 96920

DWR #: 15-0414 USACE Action ID: 201500827 Rutherford County, North Carolina



Prepared for: NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

> Monitoring Data Collected: October 2017 Date Submitted: January 2018

Monitoring and Design Firm





KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

> Project Contact: Tim Morris Email: <u>tim.morris@kci.com</u>

> > February 2018



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Road, Suite 400 • Raleigh, NC 27609

February 13, 2018

Mr. Harry Tsomides Project Manager North Carolina Division of Mitigation Services 5 Ravenscroft Dr. #102 Asheville, NC 28801

Re: Response to Sandy Bridge Farm MY01 Report Comments

Dear Mr. Tsomides,

KCI has reviewed the comments prepared by the DMS for the Sandy Bridge Farm MY01 Report and has prepared the following responses:

General Comments

1. Site visit by DMS staff in January 2018 revealed an area of active bank erosion on both sides of the gully adjacent to the project reach along 25+00 to 26+00, the downstream end of the project. While this stream itself (noted as "Logan Creek" on the easement plat) is not a project reach, the erosion appears to be actively cutting in a westerly direction towards the project channel (as well as a steep eroding bank on the east side) and creating a water quality issue within the project limits. The fence line along this section is now falling into the creek. Photos from the site visit can be provided by DMS if helpful. In looking at the easement plat, the corners along this gully boundary are calculated points, and markers could not be found in the field so it was difficult to tell where the calculated point coordinates are in the field without a GPS. Recommend keeping an eye on this area, assessing how it changes over time, and determining the potential threat to stream assets if it keeps migrating laterally.

KCI Response: KCI will monitor this area to ensure it doesn't begin to negatively impact the project and remedial steps will be taken if it does.

- 2. Recommend removing the attached/loose tubular steel gate hanging off the red gates at the upstream project limit, which is just catching debris.
- KCI Response: KCI will be in contact with the landowner about removing this gate.3. A couple sign posts at the lower end of the project had easement signage on either side of the same post. Easement signage should only be evident when looking into the easement.

KCI Response: At the next site visit KCI will remove any improperly installed signs.

Goals and Objectives

1. Please indicate that the Goals and Objectives reflect those from the approved Mitigation Plan (2016).

KCI Response: This verbiage has been added to the report



ISO 9001:2008 CERTIFIED

ENGINEERS PLANNERS SCIENTISTS CONSTRUCTION MANAGERS

4505 Falls of Neuse Road, Suite 400 • Raleigh, NC 27609

Monitoring Results

 Spatial average of gauges is indicated, however during IRT review (see 5/30/2016 IRT memo) it was noted that spatial averaging would not be used to determine success. Recommend removing this statement.

KCI Response: This statement has been removed.

- 2. Typo third paragraph, "Three addition groundwater monitoring gauges..." KCI Response: This typo has been corrected.
- 3. It is indicated that three new gauges will be installed per DWR concerns over soils in a wetland reestablishment area (to the south of the abandoned stream channel); while a hand-marked map was provided in December 2017, DMS recommends coordinating/confirming with DWR before installation to optimize the exact field locations of the new gauges and to meet the intent of the comment.

KCI Response: KCI will be in contact with DWR concerning the location of these gauges.

<u>Hydrology</u>

1. It is unusual to have seven bank full events during the 8-month monitoring period (starting in March) in a year described as having below average rain fall. Can the as-built bank full height be reviewed / confirmed? Is the bank full elevation that is being used at the top of bank?

KCI Response: As documented in the Mitigation Plan, the riffle cross-section at the site was designed smaller than typical bankfull flow to encourage frequent overbank flooding into the stream/wetland complex. It is believed that this is the reason for the high number of bankfull events, but at the next site visit KCI will confirm that the top of gauge and bankfull elevations recorded during the baseline survey are correct.

Cross-sections - Bank Height Ratios

1. A couple of methods are currently being utilized to calculate the BHR from year to year. To compare subsequent monitoring years to the as-built condition one can hold the bankfull depth static (denominator) while allowing the low TOB max depth (numerator) to vary. Another method that has been proposed and is being evaluated is to hold the asbuilt cross sectional area static within each years new cross section and allow that to determine the maximum bankfull depth for each year. However if there are large changes in the W/D ratio, either method can make for somewhat distorted BHR values depending upon the direction and magnitude of the change in the W/D ratio. Please explain in detail as a table footnote how the calculations were made, and be prepared to discuss the method used for credit release and justify through context whether or not any changes observed in a cross section represent an issue.

KCI Response: Based on a draft DMS guidance from February 2018, all calculations have been updated to reflect a fixed cross-sectional area. Verbiage explaining this has been added to the report.



ISO 9001:2008 CERTIFIED

ENGINEERS · PLANNERS · SCIENTISTS · CONSTRUCTION MANAGERS

4505 Falls of Neuse Road, Suite 400 Raleigh, NC 27609

Figures

- 1. Aerial on Asset map is dated 2010 while CCPV shows 2015 aerial. Is it possible to update the asset map with the 2015 aerial? *KCI Response: This change has been made.*
- 2. CCPV figure indicates "EDMS" project. Should this be "DMS"? KCI Response: This typo has been corrected.

Tables

- 1. Table 1 Linear feet/acres are typically not shown in the Credits section, as they already appear in the Component Summation section. Recommend to remove. *KCI Response: This change has been made.*
- Table 2 Photo point dates and gauge download dates need not be shown in the history table as separate line items. Vegetation and stream survey dates are the necessary elements to distinguish/ include (as you have done). KCI Response: This change has been made.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

tan Sille

Adam Spiller Project Manager

TABLE OF CONTENTS

PROJECT SUMMARY	. 1
BASELINE CONDITONS	
Figure 1. Project Site Vicinity Map	.3
Figure 2. Site Asset Map	.4
REFERENCES	

Appendix A – Background Tables

Table 1. Project Components and Mitigation Credits	.7
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts	
Table 4. Project Information	.9

<u>Appendix B – Visual Assessment Data</u>

CCPV	. 12
Photo Reference Points	
Vegetation Plot Photos	. 15

Appendix C – Vegetation Plot Data

Table 5. Stem Count Total and Planted by Plot and Species 19

Appendix D – Stream Measurement and Geomorphology Data

Table 6. Baseline Stream Data Summary	. 22
Table 7. Cross-section Morphology Data Table	
Cross-section Plots	
Pebble Counts	
	0

Appendix E – Hydrologic Data

30-70 Percentile Graph	31
Table 8. Verification of Bankfull Events	
Precipitation and Water Level Plots	33
Table 9. Wetland Hydrology Criteria Attainment	

PROJECT SUMMARY

The Sandy Bridge Farm Restoration Site (SBFRS) was completed in March 2017 and restored a total of 6.85 acres of riparian wetland (1.29 acres of wetland rehabilitation and 5.56 acres of wetland reestablishment) and 1,626 linear feet of stream. The SBFRS is a riparian system located in the Broad River Basin (03050105 8-digit cataloging unit) in Rutherford County, North Carolina that had been substantially modified to maximize the use of the area for grazing. The completed project will restore impacted agricultural lands to a functioning stream and wetland ecosystem with enhanced water quality, restored hydrology, and improved fish and wildlife habitat.

The SBFRS is protected by a 9.5 acre permanent conservation easement, held by the State of North Carolina. The site is located off of Rock Road, approximately 3 miles north of Rutherfordton, North Carolina. The project site is bounded by interspersed pastureland and forested land to the east, agricultural land and Rock Road to the north-northwest, and Catheys Creek to the southwest.

The North Carolina Ecosystem Enhancement Program's (NCEEP) publication in 2009 identified HUC 03050105070020 (Catheys Creek) as a Targeted Local Watershed (TLW). The goals and priorities for SBRFS are based on the information presented in the Broad River Basin Restoration Priorities: to restore wetland and stream functions, to maintain and enhance water quality, to restore hydrology, and to improve fish and wildlife habitat (NCEEP 2009). The project goals, which reflect those from the approved Mitigation Plan, are in line with the following basin priorities:

- Reduce sources of sediment and nutrients by restoring riparian buffer vegetation, excluding livestock, and restoring natural geomorphology.
- Prioritize project implementation in the Catheys Creek local watershed planning area.

The goals for the project are to:

- Restore a channelized stream to a meandering C-type channel with a floodplain.
- Buffer and reduce sediment impacts to the project stream.
- Restore a Piedmont Alluvial Forest Community.
- Restore a wetland hydroperiod to drained and livestock-impacted land.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install an appropriately-sized channel cross-section.
- Install bedform diversity with pools, riffles, and habitat structures.
- Demarcate the project easement boundaries and fence out livestock.
- Plant the site with native trees and shrubs and an herbaceous seed mix that supports the development of a Piedmont Alluvial Forest.
- Fill field ditches and redevelop wetland microtopography to slow the flow of surface and subsurface drainage.

To restore the site, select ditches across the site were modified or filled and incoming surface inputs and seeps were integrated to create a stream/wetland complex. Additionally, Tributary 1 to Catheys Creek was improved with Priority 1 stream restoration to re-meander the stream and elevate the groundwater table. The entire site was planted as a Piedmont Alluvial Forest community (Schafale 2012). The site was constructed as designed with no modification from the design plan.

The monitoring components were installed in March 2017. Nine groundwater monitoring wells were installed to evaluate the attainment of jurisdictional wetland hydrology. A stream gauge was installed on Tributary 1 to Catheys Creek to record the occurrence of bankfull events. To determine the success of the planted mitigation areas, eight 10 m x 10 m permanent vegetation monitoring plots were established. The location of the planted stems relative to the origin within these plots, as well as the species, was recorded

and planted stems were grouped into size categories (0-10 cm, 10-50 cm, 50-100 cm, >137 cm). Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Six permanent photo reference points were established and will be taken annually. Four permanent cross-sections (two sets of coupled riffles and pools) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at both of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS by the end of each monitoring year.


Vegetative success criteria for the site is 320 woody stems/acre after three years, 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. The baseline monitoring counted an average of 728 woody stems/acre. To meet the hydrologic success criteria, the upper 12 inches of the soil profile must have continuously saturated or inundated conditions for at least 10% of the growing season during normal weather conditions. The soil survey for Rutherford County estimates the growing season begins April 4 and ends November 6 (217 days), meaning the water table must be within 12 inches of the surface for at least 22 consecutive days during the growing season. A minimum of two bankfull events must also be recorded during the monitoring period. Bank height ratios should not exceed 1.2 and the entrenchment ratios should be 2.2 or greater. Visual assessments will also be used to identify problem areas.


MONITORING RESULTS

The site was planted in March 2017 with tree tube protection installed around many of the planted stems. The first-year monitoring was conducted October 26, 2017. The site averaged 491 planted stems/acre across all 8 plots. Seven of the 8 plots had greater than 320 planted stems/acre, with Plot 8 being the only plot below the success criteria, likely due to the large amount of tearthumb (*Polygonum sagittatum*) growing in this area. Including volunteers, the site averaged 511 total stems/acre. In general the site is well vegetated, with widespread herbaceous coverage and healthy planted stems. KCI is evaluating the need for a supplemental planting in areas where the herbaceous vegetation is outcompeting the planted woody stems. Two additional vegetation plots are going to be installed near the southern end of the site during the second monitoring year based on comments from DWR's review of the site.

Daily rainfall data were obtained from the NC State Climate Office for a local weather station in Rutherfordton, NC. In 2017, the month of April experienced above average rainfall, while May, August, September, and October experienced average rainfall. The months of January, February, March, June, July, and November experienced below average rainfall for the site. Overall, the area experienced below average rainfall during the 2017 growing season. During the site's first growing season, 6 of the 9 groundwater monitoring wells had continuous saturation within 12 inches of the ground surface for 10% (22 days) or more of the 217 day growing season (April 4 to November 6). The stream gauge recorded 7 bankfull events in 2017. Three additional groundwater monitoring gauges will be installed before the start of the second monitoring year's growing season based on comments from DWR's review of the site.

The longitudinal profile was not repeated for the first-year survey because the baseline survey found that the stream was constructed as designed, and there were no concerns about bed elevation adjustments. The first-year cross-section survey found that the dimensions of the stream are as designed, with some small variation as is typical for stream restoration projects. The monitored cross-section data have been calculated by adjusting the bankfull elevation to maintain the Baseline Bankfull Area for each cross-sectional area below the Baseline bankfull elevation. In instances where there has been small amounts of aggradation (XS1) the data show the cross-section having a significantly higher Width and higher Width/Depth Ratio as compared to previous years. The comparison of cross-section plots between monitoring events illustrates that this change does not appear significant. Future monitoring will determine if this is a trend or typical settling of the stream following construction.





REFERENCES

- NCDENR, Ecosystem Enhancement Program. 2009. Broad River Basin Restoration Priorities 2009. Raleigh, NC. Last accessed 1/2016 at: <u>http://portal.ncdenr.org/c/document_library/get_file?uuid=705d1b58-cb91-451e-aa58-</u> 4ef128b1e5ab&groupId=60329
- NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed1/2016 at: <u>http://portal.ncdenr.org/c/document_library/get_file?p_1_id=60409&folderId=18877169</u> <u>&name=DLFE-86604.pdf</u>
- NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at: <u>http://portal.ncdenr.org/c/document_library/get_file?p_1_id=60409&folderId=18877169</u> <u>&name=DLFE-86606.pdf</u>
- NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at: <u>http://portal.ncdenr.org/c/document_library/get_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364</u>
- Schafale, M.P. and A.S. Weakley. 2012. Guide to the Natural Communities of North Carolina: Fourth Approximation. Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment and Natural Resources. Raleigh, NC.

APPENDIX A

Background Tables

					Mitigat	ion Credits					
	St	ream			n-riparian Wetland Bu		ffer	Nitrogen Nutrient Offset	Phospho Nutrie Offse	ent	
Туре	R	RE	R	RE	R	RE					
Credits	1,626		6.65								
					Project (Components					1
Project Component -or- Reach ID		tioning/ ocation	Existi Foota Acrea	ge/	Approach (PI, PII etc.)	Restoration - Restoration Equivalen	n	I	estoration Footage/ Acreage	Mitigation Ratio	Credits
Tributary 1		0+00 to 26+26	1,470	lf	PI	Restoration	1		1,626 lf	1:1	1,626
Wetland Reestablishmen	t					Restoration	estoration 5.56 ac		5.56 ac	1:1	5.56
Wetland Rehabilitation*			0.79 a	ac		Restoration	Restoration 0.7		0.70 ac 1:1		0.70
Wetland Rehabilitation			0.59 a	ac		Restoration	1		0.59 ac	1.5:1	0.39
					Componer	nt Summation					
Restoration I	Level	Stream (linear feet)	Rip		Wetlands cres)	Non-Riparia Wetlands (Ac		(sq	Buffer Juare feet)	Upland (A	Acres)
			River	rine	Non- Riverine						
Restoratio	n	1,626 lf									
Reestablishm	nent		5.56	ac							
Rehabilitati	on		1.29	ac							
Enhanceme	ent										
Creation											
Preservatio	on										
High Quali Preservatio											

R= Restoration RE= Restoration Equivalent of Creation or Enhancement *=wetland rehabilitation associated with filled ditches

Activity or Report	Data Collection Complete	Actual Completion or		
Activity of Report	Data Conection Complete	Delivery		
Mitigation Plan		June 2016		
Final Design - Construction Plans		June 2016		
Construction Grading Completed		Aug 29, 2016		
Planting Completed		March 11, 2017		
Baseline Monitoring/Report	March 2017	April 2017		
Vegetation Monitoring	March 21, 2017			
Stream Survey	March 20, 2017			
Year 1 Monitoring	November 2017	December 2017		
Vegetation Monitoring	October 26, 2017			
Stream Survey	November 6, 2017			

Table 3. Project ContactsSandy Bridge Farm Restoration Sites, DMS Project #96920						
Design Firm	KCI Associates of North Carolina, PC					
	4505 Falls of Neuse Road					
	Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
	Fax: (919) 783-9266					
Construction Contractor	KCI Environmental Technologies and Construction					
	4505 Falls of Neuse Road, Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
Planting Contractor	Conservation Services Inc.					
	1620 N. Delphine Ave.					
	Waynesboro, VA 22980					
	Contact: Mr. David Coleman					
	Phone: (540) 941-0067					
Monitoring Performers	KCI Associates of North Carolina, PC					
	4505 Falls of Neuse Road					
	Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Adam Spiller					
	Phone: (919) 278-2514					
	Fax: (919) 783-9266					

Project Name Sandy Bridge Farm Restoration Site									
County	Rutherford County								
Project Area (acres)	9.45 acres								
Project Coordinates (lat. and long.)		35.407997° N, -81.937000° W							
Troject Coordinates (hat and Iong)	Project Watershed St								
Physiographic Province		Piedmont							
River Basin		Broad							
USGS Hydrologic Unit 8-digit	03050105	USGS Hydrologic Unit 14-digit	03050105070020						
DWQ Sub-basin		9-41-13-(0.5)							
Project Drainage Area (acres)		837 acres							
Project Drainage Area Percentage									
of Impervious Area		8%							
CGIA Land Use ClassificationMixed Hardwoods/Conifers 42% (350.0 ac), Managed Herbaceous Cover 39 (329.3 ac), Mountain Conifers 12% (99.5 ac), Mixed Shrubland 5% (43.5 ac Intensity Developed 1% (11.0 ac)									
	Existing Reach Sur								
Parameters		T1							
Length of reach (linear feet)		1,470 lf							
Valley classification		Valley Type VIII							
Drainage area (acres)		837 acres							
NCDWQ Water Quality Classification		WS-V (Water Supply – upstre	eam)						
Morphological Description (stream type	e)	Ditched channel							
Evolutionary trend		Channelized							
Mapped Soil Series		Wehadkee-Chewacla Associa	tion						
Drainage class		Poorly drained; Somewhat poorly	drained						
Soil Hydric status		Drained hydric							
Slope		0-1%							
FEMA classification		Zone AE							
Existing vegetation community		N/A (Pasture)							
Percent composition of exotic invasive	-	5%							
	Existing Wetland Su	mmary Information							
Parameters									
Size of Wetland (acres)		0.59 acres (Wetland Rehabilitation Area)							
Wetland Type		Headwater Seep							
Mapped Soil Series		Wehadkee-Chewacla Association							
Drainage class		Poorly drained; Somewhat poorly drained							
Soil Hydric Status		Drained Hydric							
Source of Hydrology		Seepage/ Precipitation							
Hydrologic Impairment		Ditching and Grazing							
Existing vegetation community		Emergent Wetland							

Regulatory Considerations								
Regulation	Applicable?	Resolved?	Supporting Documentation					
Waters of the United States – Section 404	Yes	DWR# 15-0414 USACE Action ID# 201500827	Jurisdictional Determination					
Waters of the United States – Section 401	Yes	DWR# 15-0414 USACE Action ID# 201500827	Jurisdictional Determination					
Endangered Species Act	No	N/A	N/A					
Historic Preservation Act	No	N/A	N/A					
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A					
FEMA Floodplain Compliance	No	N/A	N/A					
Essential Fisheries Habitat	No	N/A	N/A					

APPENDIX B

Visual Assessment Data




 Table 5
 Visual Stream Morphology Stability Assessment

 Sandy Bridge Farm Stream Restoration Site, DMS Project #96920

Reach 1

1626

Reach ID Assessed Length

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	20	20			100%			
	3. Meander Pool Condition	 <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6) 	20	20			100%			
		 Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle) 	20	20			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	20	20			100%			
		2. Thalweg centering at downstream of meander (Glide)	20	20			100%			
		•	8		8			2		
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%			

Table 6 Vegetation Condition Assessment

Sandy Bridge Farm Stream Restoration Site, DMS Project #96920 9.5

Planted Acreage

Thankou / tor bugo	3.5					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	0.1 acres	Pattern and Color	0	0.00	0.0%	
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	0	0.00	0.0%			
	mulative Total	0	0.00	0.0%		

Easement Acreage	9.6					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4.Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
				0	0.00	
5.Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Photo Reference Photos



PP1 - MY-00 - 3/21/17



PP2 - MY -- 00 - 3/21/17



PP3 - MY-00 - 3/21/17



PP1-MY-01-10/26/17



PP2 - MY - 01 - 10/26/17



PP3-MY-01-10/26/17



PP4 - MY-00 - 3/21/17



PP5-MY-00-3/21/17



PP6-MY-00-3/21/17



PP4-MY-01-10/26/17



PP5-MY-01-10/26/17



PP6-MY-01 - 10/26/17

Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 3/21/17



Vegetation Plot 2 - MY-00 - 3/21/17



Vegetation Plot 3 – MY-00 – 3/21/17



Vegetation Plot 1 – MY-01 – 10/26/17



Vegetation Plot 2 - MY-01 - 10/26/17



Vegetation Plot 3 – MY-01 – 10/26/17



Vegetation Plot 4 - MY-00 - 3/21/17



Vegetation Plot 5 – MY-00 – 3/21/17



Vegetation Plot 6 - MY-00 - 3/21/17



Vegetation Plot 4 - MY-01 - 10/26/17



Vegetation Plot 5 – MY-01 – 10/26/17



Vegetation Plot 6 – MY-01 – 10/26/17



Vegetation Plot 7 - MY-00 - 3/21/17



Vegetation Plot 8 – MY-00 – 3/21/17



Vegetation Plot 7 – MY-01 – 10/26/17



Vegetation Plot 8 – MY-01 – 10/26/17

APPENDIX C

Vegetation Plot Data

Table 5. Stem Count by Plot and Specie	es															
Sandy Bridge Farm Restoration Site, D		t #9692	0													
							Current	Plot D	ata (MY01	2017)						
	Plot	01	Plot	02	Plot	03	Plot	04	Plot	05	Plot)6	Plot	07	Plot	08
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (Ulmus americana)							3	3	1	1	3	3				
Black Walnut (Juglans nigr a)					1	1										
Box Elder (Acer negundo)		1														
Buttonbush (Cephalanthus occidentalis)	3	3 3	2	2							1	1	3	3		
Eastern Cottonwood (Populus deltoides)					2	2			6	6 6	6	6	1	1	1	1
Oak (Quercus sp.)																
Pin Oak (Quercus palustris)							2	2								
Red Chokeberry (Aronia arbutifolia)	1	. 1	1	1												
Red Maple (Acer rubrum)			1	1	1	1	4	4					2	2	1	1
River Birch (Betula nigra)	1	. 1	2	2	4	4	3	3					1	1		
Silky Dogwood (Cornus amomum)	2	2 2	6	6					5	5 5						
Smooth Sumac (Rhus glabra)		1									1	1				
Sugarberry (Celtis laevigata)									1	1	3	3				
Swamp Chestnut Oak (Quercus michauxii)	2	2 2	2				1	1								
Sycamore (Platanus occidentalis)			1	3	1	1			1	1						
Tulip Poplar (Liriodendron tulipifera)	3	3 3	1	1	1	1			1	1						
Unknown					2	2					1	1			3	3
Willow Oak (Quercus phellos)	1	. 1														
Witch Hazel (Hamamelis virginiana)							2	2					1	1		
S tem count	13	15	14	16	12	12	15	15	15	15	15	15	8	8	5	5
size (ares)	1		1	-	1		1		1	·	1	-	1		1	
size (ACRES)	0.02	25	0.02	5	0.02	5	0.02	5	0.02	.5	0.02	5	0.02	5	0.02	.5
Species count	7	9	7	7	7	7	6	6	6	6	6	6	5	5	3	3
Stems per ACRE	526	607	567	647	486	486	607	607	607	607	607	607	324	324	202	202

		Annua	l Means					
	MY01 (2017)	MY00 (2017)				
Species	Planted Total Planted							
American Elm (Ulmus americana)	7	7						
Black Walnut (Juglans nigra)	1	1						
Box Elder (Acer negundo)		1						
Buttonbush (Cephalanthus occidentalis)	9	9						
Eastern Cottonwood (Populus deltoides)	16	16						
Oak (<i>Quercus</i> sp.)			4	4				
Pin Oak (Quercus palustris)	2	2						
Red Chokeberry (Aronia arbutifoli a)	2	2						
Red Maple (Acer rubrum)	9	9						
River Birch (Betula nigra)	11	11						
Silky Dogwood (Cornus amomum)	13	13						
Smooth Sumac (Rhus glabra)	1	2						
Sugarberry (Celtis laevigata)	4	4						
Swamp Chestnut Oak (Quercus michauxii)	3	3						
Sycamore (Platanus occidentalis)	3	5						
Tulip Poplar (Liriodendron tulipifera)	6	6	1					
Willow Oak (Quercus phellos)	6	6						
Witch Hazel (Hamamelis virginiana)	1	1						
Unknown	3	3	139	13				
Stem count	97	101	144	144				
size (ares)	8		8					
size (ACRES)	0.2	0	0.2	0				
Species count	17	18	3	3				
Stems per ACRE	491	511	728	728				

APPENDIX D

Stream Measurement and Geomorphology Data

Table 6. Baseline Stream Data SunSandy Bridge Farm Stream Restoration	•	e, DMS	Project	#96920												
Parameter		Pre-	Existing	Condition	1]	Reference	Reach(e	es) Data		Design		As-bui	lt		
D' ' D'60	NC		M 1	M		NC		M 1	м			N.			1	
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Proposed	Min	Mean 17.2	Max	n	
Bankfull Width (ft) Floodprone Width (ft)	31.5 60.9	32.9 72.9	33.0 69.3	34.0 92.0	4	14.8 >40	16.7 >47		18.6 >55	22	15.0 >38	15.4 >60	18.9 >70	2		
1 ,		-												-		
Bankfull Mean Depth (ft)	2.1	2.2	2.2	2.5	4	1.3	1.5		1.7	2	0.9	0.7	0.9	2		
Bankfull Max Depth (ft)	3.1	3.4	3.4	3.7	4	1.9	2.2		2.4	2	1.3					
Bankfull Cross-Sectional Area (ft ²)	66.6	73.2	71.2	84.0	4	25.0	25.1		25.1	2	12.7	13.2	13.8	2		
Width/Depth Ratio	13.5	14.8	14.9	16.0	4	8.8	11.3		13.8	2	17.7	17.3	27.0	2		
Entrenchment Ratio	1.9	2.2	2.2	2.7	4	>2.5	>2.5		>2.5	2	>2.5	3.8	4.0	4.1	2	
Bank Height Ratio	1.1	1.4	1.3	1.7	4	1.2	1.4		1.5	2	1.0	1.0	1.0	1.0	2	
Pattern						-									ī	
Channel Beltwidth (ft)			*			60				1	35-60	35	60	2		
Radius of Curvature (ft)			*			16			87	1	30-50	30		50	2	
Rc:Bankfull width (ft/ft)			*			0.9			5.9	1	2.0-3.3	2.0		3.3	2	
Meander Wavelength (ft)			*			66			191	1	134-160	134		160	2	
Meander Width Ratio			*			4.1				1	8.9-10.7	8.9		10.7	2	
Profile		-				-	-					-	-	-		
Riffle Length (ft)												23	40	56	20	
Riffle Slope (ft/ft)	0.000			0.010	2	0.013			0.035	2	0.002-0.008	0.000	0.006	0.014	20	
Pool Length (ft)	*					14			33	2	17-55	11	22	39	20	
Pool Spacing (ft)	*					50			105	2	55-90	25.9	78.3	102.2	19	
Substrate and Transport Paramete	rs															
SC% / Sa% / G% / C% / B% / Be%		18%/3	9%/43%	5/1%/0%/0)%							66%	/2%/22%/1	0%/1%/0%		
d16 / d35 / d50 / d84 / d95 (mm)		0.076	5/1.2/3.3	8/5.2/9.4/1	8							0.062/0.5/17.5/25.5/40/				
Channel length (ft)			1,47	70							1,626	1,626				
Drainage Area (SM)			1.3	1				1.49			1.31		1.31			
Rosgen Classification			E4-0	G4				C4			C4		C4			
Sinuosity			1.0)				1.3			1.2		1.2			
Water Surface Slope (ft/ft)			0.00	43			0	.0050			0.0038		0.002	7		

*No data shown due to channelization/lack of bed diversity

Table 7. Cross-Section Morphology Data Table	s													
Sandy Bridge Farm Stream Restoration Site, D	MS Proj	ect #9692	20											
Dimension and Substrate		Cros	ss-Sect	ion 1 (Riffle)				Cro	oss-Sec	tion 2	(Pool)		
Dimension and Substrate			Statio	n 14+7	75			Station 16+40						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation	866.72	866.85						866.66	866.70					
Bankfull Width (ft)	15.4	24.7						18.8	23.4					
Floodprone Width (ft)	>60	>60						-	-					
Bankfull Mean Depth (ft)	0.9	0.6						1.4	1.1					
Bankfull Max Depth (ft)	1.5	1.6						2.7	2.7					
Bankfull Cross-Sectional Area (ft ²)	13.8	13.8						26.8	26.8					
Total Cross-Sectional Area (ft ²)	13.8	10.9						26.8	26.1					
Bankfull Width/Depth Ratio	17.3	44.2						-	-					
Bankfull Entrenchment Ratio	4.1	2.4						-	-					
Bankfull Bank Height Ratio	1.0	0.9						-	-					
d50 (mm)	35	26						-	-					
		Cros	ss-Sect	ction 3 (Riffle)				Cross-Section 4 (Pool)						
			Station	n 101+	73					Statio	n 105+	67		
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation	865.34	865.29						865.26	865.16					
Bankfull Width (ft)	15.7	17.3						18.7	18.1					
Floodprone Width (ft)	>70	>70						-	-					
Bankfull Mean Depth (ft)	0.8	0.8						1.5	1.6					
Bankfull Max Depth (ft)	1.5	1.6						3.0	3.1					
Bankfull Cross-Sectional Area (ft ²)	13.1	13.1						28.8	28.8					
Total Cross-Sectional Area (ft ²)	13.1	12.4						28.8	30.7					
Bankfull Width/Depth Ratio	18.8	22.8						-	_					
Bankfull Entrenchment Ratio	4.6	4.2						-	-					
Bankfull Bank Height Ratio	1.0	1.0						-	-					
d50 (mm)	0.062	0.062						-	-					


Calculations are based on a fixed bankfull area and the resulting bankfull elevation. Total Cross-Sectional Area represents the cross-sectional area measured from the baseline bankfull elevation.

River Basin:BroadProject NameSandy BridgeXS IDXS1Drainage Area:837 acresDate:11/6/2017Field Crew:T. Seelinger, J. Sullivan	
XS ID XS1 Drainage Area: 837 acres Date: 11/6/2017	
Drainage Area: 837 acres Date: 11/6/2017	
Date: 11/6/2017	
	a stand of an and a
I Seelinger I Sullivan	
	endadaaa aania ka
Station Elevation SUMMARY DATA	
0.0 868.59 Bankfull Elevation: 866.8	
0.1 868.23 Bankfull Cross-Sectional Area: 13.8	Contraction of the second second
4.3 868.40 Total Cross-Sectional Area: 10.9	THE REAL PROPERTY SAME
9.2 868.37 Bankfull Width: 24.7	
14.2 868.49 Flood Prone Area Elevation: 868.5	
19.0 868.54 Flood Prone Width: >60	All these
23.0 867.60 Max Depth at Bankfull: 1.6	- FIL PANA
26.2 867.16 Mean Depth at Bankfull: 0.6	
31.0 866.98 W/D Ratio: 44.2	
32.8 866.96 Entrenchment Ratio: 2.4	
34.4 866.64 Bank Height Ratio: 0.9	
37.0 866.18	
38.2 865.86	
39.5 865.92	
37.5 605.72 40.3 865.26 870 Sandy Bridge, XS1 Riffle	
41.1 865.23	
41.4 865.24	
42.5 865.54 869	
44.2 865.91	
46.1 865.94	
47.9 866.51 868	
48.8 866.76	
52.4 866.72	
55.7 <u>866.72</u> § 867	
48.8 866.76 52.4 866.72 55.7 866.72 58.6 866.87 62.6 867.63 62.6 867.63	
62.6 867.63 S 866	
67.2 867.60	
75.4 867.67	
80.3 867.83	<u> </u>
0 10 20 30 40 50 60	70 80
Station (feet)	
Baseline, 3/27/17	

River Basin:			Broad	
Project Name			Sandy Bridge	
XS ID	с		XS2	
Drainage Ar	ea:		837 acres	
Date:	<i>cu.</i>		11/6/2017	
Field Crew:			T. Seelinger, J. Sullivan	A STATE OF THE STA
riciu crew.			1. Seeinger, J. Sunttan	
Station	Elevation		SUMMARY DATA	
0.0	868.48		Bankfull Elevation:	866.7
0.1	868.03		Bankfull Cross-Sectional Area:	26.8
8.0	868.05		Total Cross-Sectional Area:	26.1
13.8	868.00		Bankfull Width:	23.4
16.9	867.96		Flood Prone Area Elevation:	
18.8	867.92		Flood Prone Width:	
20.8	867.50		Max Depth at Bankfull:	2.7
23.1	867.01		Mean Depth at Bankfull:	
26.2	866.86		W / D Ratio:	20.4
28.7	866.77		Entrenchment Ratio:	
31.2	866.82		Bank Height Ratio:	
32.6	866.47			
34.2	865.88			
34.8	865.60			
35.7	865.40	80	69	Sandy Bridge, XS2, Pool
36.4	864.74			
37.3	864.93	80	69 🔶	
38.2	864.73	80	68	•
39.3	864.76	80	68	
40.6	863.99			
41.6	864.03	80	67	
43.4	864.61	(j 80	67	
45.2	865.08	je (je	66	
46.8	865.70	uo		
48.6	866.10	ä	66	
50.2	866.51	Se Elev	65	
51.3	866.71	-	65	
53.7	866.70			
57.6	866.68		64	
63.7	867.13	80	64	
67.6	867.30		0 10 20	30 40 50 60 70 80
73.2	867.34			Station (feet)
78.2	867.55			Baseline, 3/27/17
83.6	867.45		•	
83.7	867.93			

r Basin:			Broad		13577
ect Nam	e		Sandy Bridge		
D			XS3		
nage Ar	ea:		337 acres	the second	
:			1/6/2017		W anton
l Crew:			Г. Seelinger, J. Sullivan	the second s	A COL MAN
				All Constructions	i sastra
tation	Elevation		SUMMARY DATA		
0.0	866.41		Bankfull Elevation:	865.3	
0.8	865.55		Bankfull Cross-Sectional Area:	13.1	
7.5	865.45		Total Cross-Sectional Area:	12.4	12.54
14.5	865.38		Bankfull Width:	17.3	
22.1	865.30		Flood Prone Area Elevation:	867.0	
26.3	865.30		Flood Prone Width:	>72	
30.5	865.25		Max Depth at Bankfull:	1.6	37
31.4	865.24		Mean Depth at Bankfull:	0.8	
32.4	865.06		W / D Ratio:	22.8	
33.1	864.91		Entrenchment Ratio:	4.2	
34.9	864.33		Bank Height Ratio:	1.0	1 Although
35.7	864.19				
36.8	864.06				
37.6	863.75				e
39.0	863.70	868		Sandy Bridge, XS3, Rif	lle
39.9	863.71	800	-		
40.9	863.94	867			
42.2	864.25				
42.2 44.1 46.2	864.64	867	·		
46.2	865.18		T		
47.0	865.27	860			
49.1	865.26	(1)			
51.9	865.40	<i></i>			
60.0	865.50	uc of	· · · · · · · · · · · · · · · · · · ·		
66.2	865.32	598 Elevation (feet) 598 Elevation (feet)		A	
72.4	865.19	Elevi			
72.5	865.67	EI 90.			
		864	-		<u> </u>
		0.0	F		





River Projec XS ID Draina Date: Field

Station	Elevation
0.0	866.41
0.8	865.55
7.5	865.45
14.5	865.38
22.1	865.30
26.3	865.30
30.5	865.25
31.4	865.24
32.4	865.06
33.1	864.91
34.9	864.33
35.7	864.19
36.8	864.06
37.6	863.75
39.0	863.70
39.9	863.71
40.9	863.94
42.2	864.25
44.1	864.64
46.2	865.18
47.0	865.27
49.1	865.26
51.9	865.40
60.0	865.50
66.2	865.32
72.4	865.19
72.5	865.67

Project Name Sandy Bridge XS ID XS4 Drainage Area: 837 acres Date: 11/6/2017 Field Crew: T. Seelinger, J. Sullivan Station Elevation 0.0 865.87 0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 32.0 865.22 32.0 865.22 33.1 Mean Depth at Bankfull: 36.6 864.19 37.8 863.91 39.1 863.07 40.7 862.65	River Basin:		Broad	
Station Elevation 0.0 865.87 0.1 865.40 5.2 865.46 11/6 Total Cross-Sectional Area: 27.2 865.22 32.0 865.22 34.6 864.35 36.1 864.35 36.1 864.35 37.8 863.91 39.1 863.07	Project Nam	e	Sandy Bridge	
Station Elevation 0.0 865.87 0.1 865.40 5.2 865.46 11/6/2017 Itility 865.22 0.1 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.35 36.1 864.35 37.8 863.91 39.1 863.07	XS ID		XS4	
Station Elevation 0.0 865.87 0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.35 36.1 864.35 37.8 863.91 39.1 863.07	Drainage Ar	ea:	837 acres	
Station Elevation 0.0 865.87 0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.35 36.1 864.35 37.8 863.91 39.1 863.07	Date:		11/6/2017	
0.0 865.87 0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	Field Crew:		T. Seelinger, J. Sullivan	
0.0 865.87 0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07				
0.1 865.40 5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	Station	Elevation	SUMMARY DATA	
5.2 865.46 11.0 865.10 19.9 865.34 27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	0.0	865.87	Bankfull Elevation:	865.2
Bankfull Width: 18.1 19.9 865.10 27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	0.1	865.40	Bankfull Cross-Sectional Area:	28.8
19.9 865.34 Flood Prone Area Elevation: - 27.2 865.22 Flood Prone Width: - 32.0 865.22 Max Depth at Bankfull: 3.1 34.6 864.80 Mean Depth at Bankfull: 1.6 36.1 864.35 W / D Ratio: 11.4 36.6 864.19 Bank Height Ratio: - 39.1 863.07 - -	5.2	865.46	Total Cross-Sectional Area:	30.7
27.2 865.22 32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	11.0	865.10	Bankfull Width:	18.1
32.0 865.22 34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	19.9	865.34	Flood Prone Area Elevation:	-
34.6 864.80 36.1 864.35 36.6 864.19 37.8 863.91 39.1 863.07	27.2	865.22	Flood Prone Width:	-
36.1 864.35 W / D Ratio: 11.4 36.6 864.19 - - 37.8 863.91 - - 39.1 863.07 - -	32.0	865.22	Max Depth at Bankfull:	3.1
36.6 864.19 Entrenchment Ratio: - 37.8 863.91 Bank Height Ratio: - 39.1 863.07	34.6	864.80	Mean Depth at Bankfull:	1.6
37.8 863.91 39.1 863.07	36.1	864.35	W / D Ratio:	11.4
39.1 863.07	36.6	864.19	Entrenchment Ratio:	-
	37.8	863.91	Bank Height Ratio:	-
40.7 862.65	39.1	863.07		
	40.7	862.65		

41.9

43.4

44.5

46.5

48.0

48.6

49.5

50.7

52.1

58.7

65.6 71.0

75.9

862.27

862.10

862.31

863.08

863.89

864.16

864.74

865.25

865.16


865.23

865.27


865.20

865.90





Cros	ss-Section 1 Ri	ffle - MY-0	1										
Particle	Millimeter		Count				I	Particle Size Dist Sandy Brid					
Silt/Clay	< 0.062	S/C	1					XS 1 Riffl					
Very Fine	.062125	S											
Fine	.12525	А	5										
Medium	.2550	Ν	8										
Coarse	.50 - 1	D	6	100)%					••••	•••		
Very Coarse	1 - 2	S	2	(e)					* • • •				
Very Fine	2 - 4		1	80 lativ)%								
Fine	4 - 5.7	G	3	% Finer Than (Cumulative) 09 09								[- I
Fine	5.7 - 8	R	2	<u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u> <u>.</u>)%								
Medium	8 - 11.3	А	10	han	//0				* /*				
Medium	11.3 - 16	V	9	er T									
Coarse	16 - 22.6	Е	4	enii 40)%	_							
Coarse	22.6 - 32	L	10	-		• •							
Very Coarse	32 - 45	S	9	20)%			_					
Very Coarse	45 - 64		19				^						
Small	64 - 90	С	13	0)%	•••	1	1	1	1			
Small	90 - 128	0	6		0.01	0.1	1	10	100	1000	100	00	
Large	128 - 180	В	1				Parti	cle Size - Millime	ters				
Large	180 - 256	L	1		<u> </u>				•				
Small	256 - 362	B				e (mm)		Size Distr				ype	
Small Medium	362 - 512 512 - 1024	L D			D16 D35	0.76 11		mean	7.3 18.5		silt/clay	1% 19%	
Lrg- Very Lrg	512 - 1024 1024 - 2048	R D			D35 D50	11 26		dispersion skewness	-0.39		sand	19% 61%	
Bedrock	>2048	BDRK			D30 D65	20 46		SKEWHESS	-0.39		gravel cobble	01% 19%	
Deulock	>2040	Total	110		D03 D84	40 70					boulder	19% 0%	
Note:		10001	110		D95	100					bedrock	0%	
1,010.					D75	100					hardpan	0%	
											wood/det	0%	
											artificial	0%	



APPENDIX E

Hydrologic Data

Sandy Bridge Farm Restoration Site 30-70 Percentile Graph WETS Station Name: Lake Lure 2, NC





Table 8. Verification of Bankfull EventsSandy Bridge Farm Restoration Site, DMS Project #96920						
Date of Occurrence	Method	Photo Number				
April 6, 2017	Onsite stream gauge					
April 24, 2017	Onsite stream gauge					
May 29, 2017	Onsite stream gauge					
August 3, 2017	Onsite stream gauge					
August 14, 2017	Onsite stream gauge					
August 15, 2017	Onsite stream gauge					
September 5, 2017	Onsite stream gauge					
October 23, 2017	Onsite stream gauge, photos taken on site	1				




Photo 1. Sediment on plants and wrack lines above bankfull, 10/26/2017


Sandy Bridge Farm Restoration Site Hydrograph Stream Gauge




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 1




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 2




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 3




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 4




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 5




Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 6



Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 7



Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 8



Sandy Bridge Farm Restoration Site Hydrograph Wetland Gauge 9




Table 9. Wetland Hydrology Criteria Attainment								
Sandy Bridge Farm Restoration Site, DMS Project #96920								
	Greater than 10% Continuous Saturation/Max Consecutive Days During Growing Season (Percentage)							
Gauge #	MY-01 2017	MY-02 2018	MY-03 2019	MY-04 2020	MY-05 2021	MY-06 2022	MY-07 2023	
Gauge 1	Yes/30 (13.8%)							
Gauge 2	No/11 (5.1%)							
Gauge 3	Yes/110 (50.7%)							
Gauge 4	Yes/47 (21.7%)							
Gauge 5	No/11 (5.1%)							
Gauge 6	Yes/30 (13.8%)							
Gauge 7	Yes/22 (10.1%)							
Gauge 8	Yes/29 (13.4%)							
Gauge 9	No/15 (6.9%)							