SOUTH FORK HOPPERS CREEK STREAM AND WETLAND RESTORATION PROJECT

ANNUAL MONITORING REPORT FOR 2008 (YEAR 3)

Project Number: D04006-4



Submitted to:



NCDENR Ecosystem Enhancement Program 2728 Capital Blvd, Suite 1H 103 Raleigh, NC 27604

Prepared for: EBX Neuse-I, LLC



909 Capability Drive Suite 3100 Raleigh, NC 27606



Prepared by: Michael Baker Engineering, Inc.

1447 S. Tryon St. Suite 200 Charlotte, NC 28203

November 2008



TABLE OF CONTENTS

SUMMARY	

1.0	PROJECT BACKGROUND	1
2.0	VEGETATION MONITORING	7
2.1	Soil Data	
2.2	Description of Species and Monitoring Protocol	
2.3	Vegetation Success Criteria	
2.4	Results of Vegetative Monitoring	
2.5 2.6	Vegetation Observations	
2.0 2.7	Vegetation Conclusions	
3.0	STREAM MONITORING	
3.1	Description of Stream Monitoring	
3.2	Stream Restoration Success Criteria	11
3.3	Bankfull Discharge Monitoring Results	12
3.4	Stream Monitoring Data and Photos	12
3.5	Stream Stability Assessment	
3.6	Cross-section, Longitudinal Profile, and Bed Material Analysis Monitoring Results	13
4.0	HYDROLOGY MONITORING	
5.0	BENTHIC MACROINVERTEBRATE MONITORING	
5.1	Description of Benthic Macroinvertebrate Monitoring	16
5.2	Benthic Macroinvertebrate Sampling Results and Discussion	17
5.3	Habitat Assessment Results and Discussion	
5.4	Photograph Log	19
6.0	CONCLUSIONS AND RECOMMENDATIONS	
7.0	WILDLIFE OBSERVATIONS	
8.0	REFERENCES	21

APPENDICES

- APPENDIX A Photo Logs
- APPENDIX B Stream Monitoring Data
- APPENDIX C As-built Plan Sheets
- APPENDIX D Baseline Stream Summary for Restoration Reaches
- APPENDIX E Morphology and Hydraulic Monitoring Summary Year 3
- APPENDIX F Benthic Macroinvertebrate Monitoring Data & Photos

LIST OF TABLES

Table 1.	Project Mitigation Approach
Table 2.	Project Activity and Reporting History
Table 3.	Project Contact Table
Table 4.	Project Background
Table 5.	Soil Data for Project
Table 6.	Tree Species Planted
Table 7.	Year 3 Stem Counts for Each Species Arranged by Plot
Table 8.	Volunteers within Wetland Restoration Area
Table 9.	Verification of Bankfull Events
Table 10.	Categorical Stream Feature Visual Stability Assessment
Table 11.	Comparison of Historic Rainfall to Observed Rainfall
Table 12.	Comparison of Hydrologic Monitoring Results for Year 3, Year 2, and Year 1
Table 13.	Pre-restoration vs. Post-restoration Benthic Macroinvertebrate Sampling Data

LIST OF FIGURES

SUMMARY

This Annual Report details the monitoring activities during the 2008 growing season on the South Fork Hoppers Creek Wetland and Stream Restoration Site ("Site"). Construction of the Site, including planting of trees, was completed in April 2006. In order to document project success, ten vegetation monitoring plots, sixteen permanent cross-sections, 3,562 linear feet of longitudinal profiles, one rain gauge, one crest gauge and eight hydrologic monitoring gauges (five automated and three manual) were installed and assessed across the Site. The 2008 data represents results from the third year of vegetation and hydrologic monitoring for both wetlands and streams and from the second year of macroinvertebrate data for streams.

Prior to restoration, wetland, stream, and buffer functions on the Site were impaired as a result of agricultural conversion. Streams flowing through the Site had been channelized to reduce flooding and provide drainage for adjacent farm fields. After construction it was determined that 5.6 acres of riverine wetlands and 7,229 linear feet (LF) of stream were restored, and 1.4 acres of riverine wetlands were enhanced.

Weather station data from the Natural Resources Conservation Service (NRCS) National Climate and Water Center (Marion WETS Station in McDowell County – NC 5340) and the US Geological Survey (USGS) Water Data for North Carolina (USGS 03451500 French Broad River at Asheville, NC) were used in conjunction with a manual rain gauge located on the Site to document precipitation amounts. Rainfall was normal or below normal for more than 70 percent of the 2008 growing season. The monitoring well data shows that seven of the eight hydrologic monitoring gauges had met the 7 percent hydrologic success criteria based on field observations in 2008. Though one well did not meet the project's success criteria, its documented hydroperiods were similar to those documented for the reference monitoring wells.

Ten monitoring plots that are 10 meters by 10 meters or 0.025 of an acre in size were used to assess survivability of the woody vegetation planted on site. They are randomly located to represent the different zones within the project. The vegetation monitoring documented a survivability range of 520 stems per acre to 640 stems per acre with an overall average of 592 stems per acre. Overall, the Site is exceeding the initial vegetation survival criteria of 320 stems per acre surviving after the third growing season.

In general, dimension, pattern, profile and in-stream structures remained stable during the third growing season. Remnant minor scour erosion was noted along the upstream end of a few rootwads at stations 124+50, 126+75, and 133+50. The erosion appears to have taken place before vegetation was fully established. Minor stream dimension aggradation was documented at a few cross-sections and has occurred within the last year. On-site evaluation suggests that this is due to increased sediment supply upstream from the site. Point bar formation along the inside of a meander bend indicates flow velocity vectors occurring as designed. All monitored cross-sections fell within the quantitative parameters defined for "C" type channels. Three bankfull events were observed and documented during the months of January, April, and July.

In summary, the Site is on track to achieve the hydraulic, vegetative, and stream success criteria specified in the Site's Restoration Plan.

1.0 PROJECT BACKGROUND

The South Fork Hoppers Creek Restoration Site is located in McDowell County, North Carolina (Figure 1). The Site lies in the Catawba River Basin within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-08-30 and US Geologic Survey (USGS) hydrologic unit 03050101040020. The Site has a recent history of pasture and general agricultural usage. The streams of the Site were channelized and riparian vegetation was cleared in most locations. Stream and riparian functions on the Site had been severely impacted as a result of agricultural conversion.

The project involved the restoration of 5.6 acres of riverine wetlands, enhancement of 1.4 acres of riverine wetlands, and restoration of 7,229 linear feet (LF) of stream along South Fork Hoppers Creek (the mainstem) and one unnamed tributary (UT 1). A total of 33.8 acres of stream, wetland, and riparian buffer are protected through a permanent conservation easement.

1.1 Project Location

The Site is located approximately 30 miles northwest of the town of Shelby in McDowell County, North Carolina (Figure 1 & 2). From Shelby take NC Highway 226 north towards Dysartsville. Approximately 3 miles past the Rutherford/McDowell County line, turn left onto Walker Road. Take the next right onto Pierce Road. The Site is divided into two separate sections by Pierce Road. Access for the downstream section is northeast of the culvert crossing. The conservation easement gate for the upstream section is southwest of the culvert crossing.

1.2 Mitigation Goals and Objectives

The specific goals for the South Fork Hoppers Creek Restoration Project were as follows:

- Restoration of 7,229 LF of stream channel.
- Restoration of 5.6 acres of riverine wetlands.
- Enhancement of 1.4 acres of existing riverine wetlands.
- Removal of cattle access to the stream channel, wetland and riparian buffer areas.
- Improvement of floodplain functionality by matching floodplain elevations with the bankfull stage.
- Establishment of native wetland and floodplain vegetation within the conservation easement.
- Improvement of wildlife habitat functions of the Site.

1.3 Project Description and Restoration Approach

For assessment and analysis purposes, the on-site streams were divided into five reaches: four along the mainstem, and one on UT 1 that flows into the mainstem downstream of Pierce Road (Figure 3). The following paragraphs describe the Site's pre-construction conditions and the selected restoration approach.

The mainstem entered the Site from the southwest and flowed east through a 48-inch corrugated metal pipe (CMP) culvert. Reach 1 continued east through a pasture for approximately 1,500 LF and then entered a second 48-inch CMP culvert. Reach 2 began 1,000 LF downstream of the second 48-inch culvert, at the confluence of a small tributary, and continued east and north for 578 LF to twin, 72-inch CMP culverts under Pierce Road. Reach 3 began downstream of the twin culverts and continued approximately 1,200 LF north through an abandoned pasture. Reach 4 extended the final 900 LF to the north project boundary and was characterized by a flatter slope, finer bed material, and a lower bank height ratio than the other 3 reaches.

UT 1 entered the Site through a 36-inch culvert under Pierce Road, then flowed east to west, parallel to Pierce Road, and entered Reach 3 approximately 80 LF downstream of the twin, 72-inch culverts. UT 1 had a reach length of 306 LF on the project Site.

For design purposes, the mainstem was divided into two reaches. From the assessment, Reach 1 correlates to Design Reach 1, while Reaches 2, 3, and 4 were combined for Design Reach 2.

It is likely that much of the project area once existed as a wetland ecosystem, as evidenced by hydric soil areas across the bottomland fields of the Site, as well as landowner accounts of wet areas of the Site prior to drainage activities. Wetland areas that once existed on the Site were drained and manipulated to promote agricultural uses. The stream was channelized within the project site to improve surface and subsurface drainage and to decrease flooding. Subsurface drain tiles were also installed in floodplain areas of the project Site, particularly the field downstream of Pierce Road. As a result, wetland functions were impacted within the project area. The channelization of the stream impaired its ability to function naturally, resulting in areas of active bank erosion and an overall poor habitat condition.

Design for the restored stream involved the construction of a new channel meandering through the agricultural fields. The restored mainstem was a Rosgen "C" stream type channel with a low width/depth cross-sectional area approaching typical Rosgen "E" type dimensions. A Rosgen "B" stream type was used for the restored UT 1 channel. Each stream type's design dimensions are based on those of reference parameters. Wetland restoration of the agricultural fields on the Site involved raising the local water table to restore a natural flooding regime. The stream through the Site was restored to a stable dimension, pattern, and profile, such that riverine wetland functions were restored to the adjacent hydric soil areas. Drainage ditches within the restoration areas were filled to decrease surface and subsurface drainage and raise the local water table. Total stream length across the Site was increased from approximately 5,579 LF to 7,229 LF. Total wetland acreage was increased from 2.17 acres to 5.6 acres. Assessment of the restored site determined that 7,229 stream mitigation units (SMU) were provided for the stream restoration and a total of 6.3 wetlands mitigation units (WMU) were achieved for wetland restoration and enhancement.

The design allows stream flows larger than the bankfull to spread onto the floodplain, dissipating flow energies and reducing stress on stream banks. In-stream structures were used to control streambed grade, reduce stress on stream banks, and promote bedform sequences and habitat diversity. The in-stream structures consisted of root-wads, cover logs and log vanes, which promote a diversity of habitat features in the restored channel. Where grade control was a consideration, constructed riffles or rock cross vanes were installed to provide long-term stability. Stream banks were stabilized using a combination of erosion control matting, live stakes, bare-root planting, and transplants. Transplants provide living root mass to increase stream bank stability and create holding areas for fish and aquatic biota. Native vegetation was planted across the Site, and the entire restoration site is protected through a permanent conservation easement.

	South Fork Hoppers Creek Restoration Site: Project No. D04006-4											
Existing Segment or Reach ID		Mitigation Type *	Approach**	Footage / Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment				
UT1	306 LF	R	P1	203 LF	1	203	200+00 - 202+03	Restoration of dimension, pattern, and profile to a "B" stream type.				
South Fork Hoppers Reach 1	2,595 LF	R	P1 & P2	3,528 LF	1	3528	110+85 - 146+17	Restoration to a "C" approaching "E" stream type and P2 used to tie into the Pierce Road culvert.				
South Fork Hoppers Reach 2	2,678 LF	R	P1 & P2	3,498 LF	1	3498	146+17 - 181+70	Restoration to a "C" approaching "E" stream type and P2 used to tie channel into the Pierce Road culvert.				
Wetland Enhancement	2.53	Е		1.4 Ac	0.5	0.7	164+50 - 166 + 90 (R) 171+05 - 176+79 (R) 175+91 - 179+52 (L) 178+31 - 179+52 (R)	Planting, and raising water table				
Wetland Restoration	Ac	R		5.6 Ac	1	5.6	135+79 - 139+00 (L) 154+53 - 167+80 (L) 166+89 - 174+25 (R) 175+50 - 177+67 (R) 175+70 - 180+43 (L)	Grading, soil roughing, planting, and raising water table				

Table 1. Project Mitigation Approach

Total linear feet of channel restored:

5.6

**

Total Stream Mitigation Units: 7,229

6.3

Total acres of wetlands restored:

Total Wetland Mitigation Units:

R = Restoration

*

- E = Enhancement
- S = Stabilization
- P2 = Priority II P3 = Priority III

P1 = Priority I

7,229

- EI = Enhancement I
 - EII = Enhancement II

1.4 Project History and Background

The chronology of the South Fork Hoppers Creek Restoration Project is presented in Table 2. The contact information for all designers, contractors, and relevant suppliers is presented in Table 3. Relevant project background information is presented in Table 4.

South Fork Hoppers Creek Restoration Site	e: Project No. D040	06-4
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan Prepared	N/A	Mar-05
Restoration Plan Amended	N/A	Apr-05
Restoration Plan Approved	N/A	
Final Design – (at least 90% complete)	N/A	Aug-05
Construction Begins	N/A	Jun-05
Temporary S&E mix applied to entire project area	N/A	N/A
Permanent seed mix applied to entire project area	N/A	Apr-06
Planting of live stakes	N/A	Apr-06
Planting of bare root trees	N/A	Apr-06
End of Construction	N/A	May-06
Survey of As-built conditions (Year 0 Monitoring-baseline)	Jun-06	Jul-06
Repair work	Oct-06	Oct-06
	Unknown	Unknown
Year 1 Monitoring	Oct-06	Nov-06
Year 2 Monitoring	Oct-07	Nov-07
Year 3 Monitoring	Oct-08	Nov-08
Year 4 Monitoring (Scheduled)	Oct-09	Nov-09
Year 5 Monitoring (Scheduled)	Oct-10	Nov-10

Table 2. Project Activity and Reporting History

 Table 3. Project Contact Table

South Fork Hoppers Creek Restoration Site : Project No.D04006-4								
Full Service Delivery Contractor EBX-Neuse I, LLC	909 Capability Drive, Suite 3100 Raleigh, NC 27606 <u>Contact:</u> Norton Webster, Tel. 919-829-9909							
Designer Michael Baker Engineering, Inc.	1447 S. Tryon Street, Suite 200 Charlotte, NC 28203 <u>Contact:</u> Eng. Chris Yow, Tel 704-334-4454							
Construction Contractor River Works, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001							
Planting Contractor River Works, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001							
Seeding Contractor River Works, Inc. Seed Mix Sources Nursery Stock Suppliers	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001 Mellow Marsh Farm, 919-742-1200 International Paper, 1-888-888-7159							
Monitoring Performers Michael Baker Engineering, Inc. Stream Monitoring Point of Contact: Wetland Monitoring Point of Contact:	1447 S. Tryon Street, Suite 200 Charlotte, NC 28203 Ian Eckardt, Tel.704-334-4454 Ian Eckardt, Tel.704-334-4454							
Vegetation Monitoring Firm: Wetland and Natural Resource Consultants	3674 Pine Swamp Road Sparta, NC 28675 Chris Hysman, Tel. 336-406-0906							

Table 4.	Project	Background
----------	---------	------------

South Fork Hoppers Creek Restoration S	Site: Project No. D04006-4
Project County:	McDowell County, NC
Drainage Area:	
South Fork Hoppers Reach 1	0.93 mi ²
South Fork Hoppers Reach 2	1.38 mi^2
UT1	0.07 mi^2
Estimated Drainage % Impervious Cover:	
Reach: South Fork Hoppers Reach 1	< 5%
Reach: South Fork Hoppers Reach 2	< 5%
Reach: UT1	< 5%
Stream Order:	
South Fork Hoppers Reach 1	2
South Fork Hoppers Reach 2	2
UT1	1
Physiographic Region	Piedmont
Ecoregion	Northern Inner Piedmont
Rosgen Classification of As-built	
South Fork Hoppers Reach 1	С
South Fork Hoppers Reach 2	С
UT-1	В
	Riverine, Upper Perennial,
Cowardin Classification	Unconsolidated Bottom, Cobble-
	Gravel
Dominant Soil Types	
South Fork Hoppers Reach 1	IoA, EwE, HeD, HcC1
South Fork Hoppers Reach 2	IoA, EwE, HeD, HcC2
UT1	IoA
Reference Site ID	Spencer Creek, Craig Creek, Big
	Branch, Sals Branch
USGS HUC for Project and Reference Sites	03050101040020
NCDWQ Sub-basin for Project and Reference	03-08-30
NCDWQ classification for Project and Reference	С
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of	
a 303d listed segment?	No
Reasons for 303d listing or stressor?	N/A
Percent of project easement fenced	50%

1.5 **Project Monitoring Plan**

Plans depicting the as-built conditions of the major project elements, location of permanent monitoring cross-sections, locations of hydrologic monitoring stations, and locations of permanent vegetation monitoring plots are presented in Appendix C of this report.

2.0 VEGETATION MONITORING

2.1 Soil Data

The soil data for the Site is presented in Table 5.

Table 5. Soil Data for Project

South Fork Hoppers Creek Restoration Site: Project No. D04006-4												
Series	Max Depth (in)	% Clay on Surface	K	Т	OM %							
(IaA) - Iotla Sandy Loam, 0 to 3 percent slopes	60	12-18	0.2	5	2-5							
(EwE) - Evard-Cowee Complex, 2 to 95 percent slopes	65	5-20	0.24	5	1-5							
(HcC2) -Hayesville Clay Loam, 2 to 60 percent slopes	62	10-25	0.24	4	1-3							
(HeD) -Hayesville-Evard Complex, 2 to 60 percent slopes	62	5-25	0.24	5	1-5							

NRCS, USDA. Official Soil Series Descriptions (http://soils.usda.gov/soils/technical/classification/osd/index.html)

General taxonomy of Site soils:

Iotla:

The Iotla series (IaA) consists of very deep, somewhat poorly-drained soils with moderately rapid permeability on floodplains. They formed in loamy, recent alluvium. Slopes range from 0 to 3 percent.

Evard-Cowee:

The Evard-Cowee complex (EwE) is composed of very deep, well-drained, moderately permeable soils on ridges and side slopes. They formed in residuum affected by soil creep in the upper part and weathered from felsic to mafic, igneous and high-grade metamorphic rocks. Slopes range from 2 to 95 percent.

Hayesville:

The Hayesville Series (HcC2 and HeD) consists of very deep well-drained soils on gently sloping to very steep ridges. They most commonly formed in residuum weathered from igneous and high-grade metamorphic rocks such as granite, granodiorite, mica gneiss and schist; but in some places formed from thickly-bedded metagraywacke and metasandstone. On steeper slopes the upper part of some pedons may have some colluvial influence. Slopes range from 2 to 60 percent.

2.2 Description of Species and Monitoring Protocol

The Site was planted in bottomland hardwood forest species in March and April 2006. The following tree species were planted in the restoration area:

	South Fork Hoppers Creek Restoration Site : Project No. D04006-4											
ID	Scientific Name	c Name Common Name										
1	Betula nigra	River Birch	FACW									
2	Fraxinus pennsylvanica	Green Ash	FACW									
3	Platanus occidentalis	Sycamore	FACW-									
4	Quercus phellos	Willow Oak	FACW-									
5	Quercus rubra	Northern Red Oak	FACU									
6	Quercus michauxii	Swamp Chestnut Oak	FACW-									
7	Liriodendron tulipifera	Tulip Poplar	FAC									
8	Celtis laevigata	Sugarberry	FACW									
9	Diospyrus virginiana	Persimmon	FAC									
10	Nyssa sylvatica	Blackgum	FAC									

 Table 6. Tree Species Planted

The following monitoring protocol was designed to predict vegetative survivability. Ten plots were established on the South Fork Hoppers Site, to monitor approximately 1.5 percent of the Site. All plots are 0.025 acre in size, or 10 meters by 10 meters. Six plots were established in areas that included both the wetlands and stream buffer. The remaining four plots were located adjacent to the newly constructed streambed to monitor the vegetation in the stream restoration buffer. The plots were randomly located within each zone and randomly oriented within the wetland restoration area.

Plot construction involved using metal fence posts at each of the four corners to clearly and permanently establish the area that was to be sampled. Then ropes were hung connecting all four corners to help in determining if trees close to the plot boundary were inside or outside of the plot. Trees right on the boundary and trees just outside of the boundary that appear to have greater than 50 percent of their canopy inside the boundary were counted inside the plot. A piece of white PVC pipe ten feet tall was placed over the metal post on one corner to facilitate visual location of plot throughout the five-year monitoring period.

All of the planted stems inside the plot were flagged with orange flagging and marked with a three-foot tall piece of half-inch PVC to identify them as the planted stems (vs. any colonizers) and to help in locating them in the future. Each stem was then tagged with a permanent, numbered aluminum tag.

2.3 Vegetation Success Criteria

The interim measure of vegetative success for the South Fork Hoppers Mitigation Plan will be the survival of at least 320, 3-year old planted trees per acre at the end of Year 3 of the monitoring period. The final vegetative success criteria will be the survival of 260, 5-year old planted trees per acre at the end of Year 5 of the monitoring period.

Up to 20 percent of the Site species composition may be comprised of invaders. Remedial action may be required should these volunteer species (i.e. Loblolly pine, red maple, sweet gum, etc.) present a problem and exceed 20 percent composition.

2.4 Results of Vegetative Monitoring

The following tables present stem counts for each of the monitoring plots. Each planted tree species is identified down the left column, and each plot is identified across the top row. Trees are flagged in the field on an as-needed basis before the flags degrade. Flags are utilized as opposed to an alternative identification method because they will not interfere with the growth of the tree. Volunteer species are also flagged during this process.

South Fork Hoppers Creek Restoration Site: Project No. D04006-4								Initial Totals	Year 1 Totals	Year 2 Totals	Year 3 Totals	% Survival			
		Year 3 Plot Counts									Totuis	Totuls	101115	Totals	Survivu
Tree Species	1	2	3	4	5	6	7	8	9	10					
Betula nigra	1	0	0	0	0	0	0	0	0	0	2	2	2	1	50.0
Fraxinus pennsylvanica	9	1	4	4	0	2	0	0	0	4	24	25	23	24	100.0
Platanus occidentalis	2	0	8	4	5	8	0	0	2	0	30	31	32	29	97.0
Quercus phellos	4	0	3	7	4	1	0	0	6	4	25	32	32	29	116.0
Quercus rubra	0	0	0	0	0	0	0	0	2	0	2	3	2	2	100.0
Quercus michauxii	0	0	0	0	4	0	0	0	0	7	7	10	11	11	158.0
Liriodendron tulipifera	0	7	0	0	0	2	6	5	4	0	0	27	24	24	0.0
Celtis laevigata	0	0	0	0	3	0	0	0	0	0	18	4	3	3	17.0
Diospyros virginiana	0	0	0	0	0	0	5	0	0	0	16	5	5	5	32.0
Nyssa sylvatica	0	6	0	0	0	0	5	9	0	0	10	22	21	20	200.0
Quercus spp.											19	0	0	0	0.0
Unknown											12	0	0	0	0.0
Stems/plot	16	14	15	15	16	13	16	14	14	15	165	161	155	148	90.0
Stems/acre	640	560	600	600	640	520	640	560	560	600	620	average			

Table 7. Year 3 Stem Counts for Each Sp	pecies Arranged by Plot
---	-------------------------

Average Stems/Acre for Year 3: 592

Range of Stems/Acre for Year 3: 520-640

Volunteer species will also be monitored throughout the five-year monitoring period. Table 8 depicts the most commonly found woody volunteer species.

	South Fork Hoppers Creek Restoration Site: Project No. D04006-4							
ID	Scientific Name	tific Name Common Name						
Α	Liquidambar styraciflua	Sweetgum	FAC+					
В	Acer rubrum	Red Maple	FAC					

Table 8. Volunteers within Wetland Restoration Area

Few volunteer woody species were observed in any of the vegetation plots, and were deemed too small to tally. If these trees persist into the next growing season, they will be flagged and added to the overall stems per acre assessment of the site. Red Maple (*Acer rubrum*) was the most common volunteer, though Sweetgum (*Liquidambar styraciflua*) was also observed.

2.5 Vegetation Observations

After construction of the Site, a permanent ground cover seed mixture of Virginia wild rye (*Elymus virginicus*), switch grass (*Panicum virgatum*), and fox sedge (*Carex vulpinoidea*) was broadcast on the Site at a rate of 10 pounds per acre. These species were present on the Site. Hydrophytic herbaceous vegetation, including rush (*Juncus effusus*), spike-rush (*Eleocharis obtusa*), boxseed (*Ludwigia* sp.) and sedge (*Carex* sp.) were observed across the Site, particularly in areas of periodic inundation. The presence of these herbaceous wetland plants helps to confirm the presence of wetland hydrology on the Site.

There are weedy species occurring on the site, though currently only the kudzu and lespedeza seem to pose any potential problems. These weedy species should be managed aggressively to prevent any major mortality issues. This threatening weedy vegetation and any others found will be documented and discussed in tri-annual reports.

2.6 Vegetation Conclusions

The site was planted in bottomland hardwood forest species in April and May 2006. There were ten vegetation-monitoring plots established throughout the planting areas. The data reflects that overall the Site has met the minimum success interim criteria of 320 trees per acre by the end of year three and on trajectory to meet the final success criteria of 260 trees per acre by the end of year five. There will need to be a maintenance herbicide application schedule for next year to prevent the invasive kudzu and lespedeza that is observed on the perimeter and throughout the restoration area from spreading and becoming more densely populated. Assuming that preventative methods will be used to maintain the invasive exotics, vegetation survivability should remain excellent on site and vegetative success criteria will easily be met.

2.7 Vegetation Photos

Photos of the project showing the on-site vegetation are included in Appendix A of this report.

3.0 STREAM MONITORING

3.1 Description of Stream Monitoring

To document the stated success criteria, the following monitoring program was instituted following construction completion on the Site:

Bankfull Events: The occurrence of bankfull events within the monitoring period was documented by the use of a crest gauge and photographs. One crest gauge was installed on the floodplain within 10 feet of the restored channel, near As-built Station 176+00. The crest gauge recorded the highest watermark

between Site visits and was checked at each Site visit to determine if a bankfull event had occurred. Photographs were taken to document the occurrence of these bankfull events and are included in Appendix A.

Cross-sections: Two permanent cross-sections were installed per 1,000 LF of stream restoration work, with one located at a riffle cross-section and one located at a pool cross-section. Sixteen total cross sections were established. Each cross-section was marked on both banks with permanent pins to establish the exact transect used. A common benchmark was used for cross-sectional survey included points measured at all breaks in slope, including top of bank, bankfull, inner berm, edge of water, water surface, and thalweg, if the features are present. Riffle cross-sections were classified using the Rosgen stream classification system (Rosgen, 1994). Permanent cross-sections for 2008 (Year 3) were surveyed in October 2008 and are included in Appendix B.

Longitudinal Profiles: A partial longitudinal profile was surveyed for 2008 (Year 3). The profile was conducted for approximately 3,562 LF of South Fork Hoppers Creek, beginning upstream of the bridge at As-built Station 125+09 and continuing down to As-built Station 160+09 (natural migration of the thalweg accounts for the additional 62 feet surveyed within the As-built Stations). Measurements included thalweg, water surface, bankfull, and top of low bank. Each of these measurements was taken at the head of each feature (e.g., riffle, pool, glide). In addition, maximum pool depth was recorded. All survey was tied to a single permanent benchmark. This data is included in Appendix B of this report.

Bed Material Analysis: Pebble counts were conducted for the permanent cross sections (100 counts per cross section) on the Site. Pebble count data was plotted on a semi-log graph and are included in Appendix B.

Photo Reference Stations: Photographs were used to visually document restoration success. Seventy reference stations were established to document conditions at the constructed grade control structures across the Site. These photos are provided in Appendix A. Additional photo stations were established at each of the sixteen permanent cross-sections and hydrologic monitoring stations. Each streambank was photographed at each permanent cross-section photo station. For each streambank photo, the photo view line followed a survey tape placed across the channel, perpendicular to flow (representing the cross-section line). The photograph was framed so that the survey tape is centered in the photo (appears as a vertical line at the center of the photograph), keeping the channel water surface line horizontal and near the lower edge of the frame. These photos are presented along with the cross-section monitoring data in Appendix B.

The GPS coordinates of each photo station were noted as additional reference to ensure the same photo location was used throughout the monitoring period. These stations are included in the As-built Plan Sheets in Appendix C. Reference photos were taken once per year.

3.2 Stream Restoration Success Criteria

The approved Mitigation Plan requires the following criteria be met to achieve stream restoration success:

- *Bankfull Events*: Two bankfull flow events must be documented within the five-year monitoring period. The two bankfull events must occur in separate years.
- *Cross-sections:* There should be little change in as-built cross-sections. If changes to channel cross-section take place, they should be minor changes representing an increase in stability (e.g., settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio).
- *Longitudinal Profiles:* The longitudinal profiles should show that the bedform features are remaining stable (not aggrading or degrading). The pools should remain deep with flat water surface slopes and the riffles should remain steeper and shallower than the pools.

- Bed Material Analysis: Pebble counts should indicate maintenance of bed material.
- *Photo Reference Stations*: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures. Photos should indicate the absence of developing bars within the channel, no excessive bank erosion or increase in channel depth over time, and maturation of riparian vegetation. These stations are included in the As-built Plan Sheets in Appendix C.

3.3 Bankfull Discharge Monitoring Results

The on-site crest gauge documented the occurrence of three bankfull flow events during the third year (2008) of the post-construction monitoring period (Table 9). Inspection of site conditions following these events revealed visual evidence of out-of-bank flow, confirming the crest gauge reading. The largest stream flow documented by the crest gauge during Year 3 of monitoring was approximately 0.22 feet (2.64 inches) above the bankfull stage.

Crest gauge data was unable to be documented for the last site visit on 10/28/08 due to a recently built beaver dam just downstream of the gauge at approximately Station 176+50. The dam has backed up water and the gauge could not be accurately interpreted. The dam is scheduled for removal to restore normal stream flow conditions.

Photos of these crest gauge readings are contained in Appendix A, including pictures of the beaver dam and the flooded crest gauge from 10/28/08.

Tuble 7. Verification of Dankfull Livents									
South Fork Hoppers Creek Restoration Site: Project No. D04006-4									
Date of Data Collection	Date of Occurrence of Bankfull Event	Method of Data Collection	Gage Height (feet)						
1/16/2008	Unknown	Crest Gauge	0.16						
4/1/2008	Unknown	Crest Gauge	0.17						
7/25/2008	Unknown	Crest Gauge	0.22						

Table 9. Verification of Bankfull Events

3.4 Stream Monitoring Data and Photos

A photo log of the project showing each of the 70 permanent photo locations is included in Appendix A of this report. Survey data and photos from each permanent cross-section are included in Appendix B of this report.

3.5 Stream Stability Assessment

Table 10 presents a summary of the results obtained from the visual inspection of in-stream structures performed during Year 3 of post-construction monitoring. The percentages noted are a general overall field evaluation of the how the features were performing at the time of the last photo point survey on October 20, 2008. These percentages are solely based on the field evaluator's visual assessment at the time of the site visit.

Visual observations of the various structures throughout the Year 3 growing season indicated that all structures were functioning as designed and holding their elevation grade. Cover logs placed in meander pool areas allowed scour to keep pools deep and provide cover for fish. Root wads placed on the outside of meander bends provided bank stability and in-stream cover for fish and other aquatic organisms.

Issues discovered during Year 2 monitoring were closely scrutinized during Year 3 investigations. During Year 2 monitoring a few isolated pockets of scour were observed along the upstream end of rootwads located at stations 124+50, 126+75, and 133+50. The scour appeared to have taken place

before vegetation established along the streambanks. These areas of minor scour were still visible during Year 3 monitoring, and do not appear to have changed. Also, a downstream beaver impoundment backed up water onto the site during Year 2 monitoring. Since then that impoundment was either removed or abandoned. A new beaver impoundment was noted at Station 176+50 during monitoring this year. This structure is backing up water into the floodplain and could threaten Vegetation Monitoring Plot #2. It is scheduled for removal.

South Fork Hoppers Creek Restoration Site: Project No. D04006-4								
	Performance Percentage							
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05		
Riffles	100%	100%	100%	100%				
Pools	100%	100%	100%	100%				
Thalweg	100%	100%	100%	100%				
Meanders	100%	100%	100%	100%				
Bed General	100%	100%	100%	100%				
Vanes / J Hooks etc.	100%	100%	100%	100%				
Rootwads and Boulders	100%	100%	95%	95%				

Table 10.	Categorical Stream	Feature Visual	Stability Assessment
-----------	---------------------------	----------------	----------------------

3.6 Cross-section, Longitudinal Profile, and Bed Material Analysis Monitoring Results

Cross Sections

Year 3 cross-section monitoring data for stream stability were collected during October 2008 and compared to as-built conditions, Year 1 data (collected October 2006), and Year 2 (collected October - November 2007).

The sixteen permanent cross-sections along the restored channels (eight located across riffles and eight located across pools) were re-surveyed to document stream dimension at the end of monitoring Year 3. Cross-sections are provided in Appendix B, and data from the cross-sections are summarized in Appendix E. The cross-sections show that there has been minor adjustment to stream dimension within the last year.

A few cross-sections have aggraded, including cross-sections 7, 8, and 13. Cross-sections 7 and 8 are located on the small unnamed tributary (UT1) below Pierce Rd. Aggradation in these sections is the result of low flow conditions coupled with well established vegetation in the bed making it difficult for the channel to transport sediment. Cross-section 13 is located across a pool found at the apex of a meander bend. Survey data from this section indicate the aggradation on point bar features on the inside bank of the meander bend. Flow through a meander bend possesses higher conveyance velocity along its boundary with the outer bank of the bend, and lower flow velocity along its boundary with the bend's inner bank. As flow velocity reduces, its sediment transport capacity also reduces, causing flow to drop some of its transported sediment as it slows down. Point bar formation along the inside of a meander bend indicates flow velocity vectors occurring as designed, and is therefore expected. All monitored cross-sections fell within the quantitative parameters defined for "C" type channels.

Longitudinal Profiles

The Year 3 longitudinal profile was conducted during October 2008. A representative 3,561 LF section of the channel was surveyed, beginning at As-built Station 125+09 and ending at As-built Station 160+09. Placement of the rock cross vanes upstream of the bridge as well as natural migration of the thalweg accounts for the 61 LF discrepancy between the surveyed length and the as-built conditions. The representative longitudinal profile along the restored channel was resurveyed to document stream profile at the end of monitoring Year 3. Overall, riffle slopes, pool-to-pool spacing and sinuosity within Reach 1 and Reach 2 of South Fork Hoppers Creek changed very little between the as-built survey and this Year 3 monitoring event.

The longitudinal profile is included in Appendix B. A summary of parameters measured are provided in Appendix E. Please note that this summary represents only the portion of the project that was surveyed.

Bed Material Analysis

Year 3 bed material samples were collected at each permanent cross-section during October 2008. Overall, bed material indicated coarser riffles and finer pools. During Year 2, riffles showed a trend towards fining downstream of Pierce Road due to the backwater effects of the downstream beaver dam. Riffle cross-sections 1 and 3 had d50 of 0.15 mm and 0.7 mm, respectively, which corresponds to sand. Since then that beaver dam was removed, releasing the fines that had accumulated behind it and at crosssections 1 and 3. Year 3 d50 values for cross-section 1 and 3 have coarsened to 30 mm and 36 mm respectively. Upstream of Pierce Road all riffle cross-sections, excluding cross-section 15, have a d50 corresponding to very coarse gravel. Cross-section 15, the most upstream riffle cross-section, had a d50 of 0.9 mm, which corresponds to sand. The change in d50 could be the result of a shift in supply sediments from the contributing watershed. Pools throughout the project site are dominated by sand.

All pebble count data is provided in Appendix B.

4.0 HYDROLOGY MONITORING

Weather station data from the for NRCS National Climate and Water Center (Marion WETS Station in McDowell County – NC 5340) and the USGS Water Data for North Carolina (USGS 03451500 French Broad River at Asheville, NC) were used in conjunction with a manual rain gauge located on the Site to document precipitation amounts. For 2008, rainfall was normal or below normal for more than 70% of the growing season (March 28 – Nov. 4). Please note that the rain gauge stopped functioning between the June and July site visits. Because of the malfunction, no rainfall was recorded for the month of July. A replacement gauge was installed during the July site visit and normal rainfall recordation resumed in August.

The restoration plan for the Site specifies that eight monitoring gauges (five automated and three manual) would be established across the restored Site. These eight monitoring gauges were installed during early-March 2006 to document water table hydrology in all required monitoring locations. The wells were located across the site to document the variability in site hydrology, and the locations of monitoring gauges are shown on the as-built plan sheets. As stated in the Restoration Report, the well monitoring data should show that the site has been saturated within 12 inches of the soil surface for at least 7 percent of the growing season, and that the site has exhibited an increased frequency of flooding.

Hydrologic monitoring results are shown in Tables 11 and 12. Figure 5 compares historic rainfall events to rainfall observed during this monitoring year.

Month	Average ^A	30% ^A	70% ^A	Observed 2008 Precipitation
January	4.23	3.10	5.35	6.75
February	15.46	2.09	5.36	4.01
March	5.43	3.45	6.52	6.12
April	4.41	2.54	6.00	3.54
May	5.40	3.88	6.41	0.92
June	4.70	2.91	5.98	0.49
July	4.28	2.87	5.53	2.08 ^B
Aug. & Sept.	8.72	5.10	10.89	14.79
October	3.95	2.17	5.43	7.78
November	4.43	2.96	5.29	-
December	3.96	2.20	5.00	-


Table 11. Comparison of Historic Rainfall to Observed Rainfall (Inches)

(NRCS National Climate and Water Center, 2000 and USGS, 2008)

^AData in these columns presented exactly as reported by the NRCS National Climate and Water Center. (Marion WETS Station in McDowell County – NC5340)

^BMonthly on-site rainfall data unavailable, so total monthly rainfall data was calculated using the nearest USGS rain gauge data (USGS 03451500 FRENCH BROAD RIVER AT ASHEVILLE, NC) to the project site. (USGS, 2008)

Figure 5. Historic Average vs. Observed Rainfall



*Rainfall data is recorded as 0.00 because no rainfall data was observed onsite during the month.

In 2008, seven of the eight wells achieved the success criteria of greater than 7% saturation during the growing season. AW4 did not record a hydroperiod of at least 7% during the 2008 growing season, however, this location did exceed the hydroperiods recorded by the wells at the reference wetland site and did meet success criteria during the 2007 monitoring season. The performance of this well is attributed to the below normal rainfall during the majority of the 2008 growing season. Hydrologic data collected

from the reference site, an existing wetland system, indicate that the reference site experienced hydroperiods considerably less than the hydroperiod recorded by all eight wells at the restoration site.

	South Fork Hop	ppers Creek Rest	toration Site: E	EP Contract N	lo. D04006-4	
Monitoring Station					Number of Instances Meeting Criteria ³	
	Year 3 Monitoring	Year 2 Monitoring	Year 3 Monitoring	Year 2 Monitoring	Year 3 Monitoring	Year 2 Monitoring
AW1	222 (100%)	222 (100%)	222 (100%)	222 (100%)	1	1
AW2	80 (36%)	222 (100%)	173 (78%)	222 (100%)	7	1
AW3	76 (35%)	133 (60%)	131 (59%)	218 (98%)	6	2
AW4	13 (6%)	33 (15%)	43 (20%)	58 (26%)	10	13
AW5*	166 (75%)	222 (100%)	166 (75%)	222 (100%)	1	1
MW1 ⁴	222 (100%)	222 (100%)	222 (100%)	222 (100%)	1	1
MW2 ⁵	80 (36%)	222 (100%)	173 (78%)	222 (100%)	7	1
MW3 ⁴	222 (100%)	222 (100%)	222 (100%)	222 (100%)	1	1
REF1 ⁶	7 (4%)	5 (2%)	10 (5%)	26 (12%)	4	8
REF2 ^{6*}	5 (3%)	4 (2%)	10 (5%)	13 (6%)	1	4

 Table 12. Comparison of Hydrologic Monitoring Results for Year 3 and Year 2

¹ Indicates the most consecutive number of days within the monitored growing season with a water table less than 12 inches form the soil surface.

² Indicates the cumulative number of days within the monitored growing season with a water table less than 12 inches from the soil surface.

³ Indicates the number of instances within the monitored growing season when the water table rose to less than 12 inches from the soil surface.

⁴ Groundwater gauges MW1 and MW3 are manual gauges. Hydrologic parameters are estimated based on observations and correlation with automated gauge AW1.

⁵ Groundwater gauge MW2 is a manual gauge. Hydrologic parameters are estimated based on observations and correlation with automated gauge AW2.

⁶ Reference ground water gauges are located on an Unnamed Tributary to Little Silver Creek in Morganton, NC

* No data was collected for AW5 from 9/10/08 to the end of the growing season (11/4/08) due to an equipment malfunction.

5.0 BENTHIC MACROINVERTEBRATE MONITORING

5.1 Description of Benthic Macroinvertebrate Monitoring

Benthic macroinvertebrate monitoring was conducted in conjunction with the South Fork Hoppers Creek Restoration Project. Because of seasonal fluctuations in populations, macroinvertebrate sampling must be consistently conducted in the same season. Benthic sampling for the Site is conducted during the month of February; therefore this report summarizes the benthic samples collected during the second year post-construction monitoring phase.

The sampling methodology followed the Qual 4 method listed in NCDWQ's <u>Standard Operating</u> <u>Procedures for Benthic Macroinvertebrates</u> (2006). Field sampling was conducted by Christine Miller, Kristi Suggs, and Christopher Tomsic of Baker. Laboratory identification of collected species was conducted by David Lenat, a biologist with Lenat Consulting Services. Benthic macroinvertebrate samples were collected at Site 2 on the Site on February 6, 2008. Site 3 on the South Fork of Hoppers Creek site and Site 1, the reference site, located upstream of the project were collected on February 21, 2008. Site 1 was located approximately 200 LF upstream of the conservation easement boundary on South Fork Hoppers Creek, Site 2 was located just upstream of Pierce Road, and Site 3 was located upstream of the downstream conservation easement boundary. Figure 1 in Appendix F illustrates the sampling site locations.

Benthic macroinvertebrates were collected to assess quantity and quality of life in the creek. In particular, specimens belonging to the insect orders Ephemeroptera (mayflies), Plecoptera (stoneflies) and Trichoptera (caddisflies) are useful as an index of water quality. These groups are generally the least tolerant to water pollution and therefore are very useful indicators of water quality. Sampling for these three orders is referred to as EPT sampling.

Habitat assessments using NCDWQ's protocols were also conducted at each site. Physical and chemical measurements including water temperature, percent dissolved oxygen, dissolved oxygen concentration, pH, and specific conductivity were recorded at each site. The habitat assessment field data sheets are presented in Appendix F. Photographs were taken at Sites 1 through 3 to document stream and bank conditions at the time of sampling. The Photograph Log is also presented in Appendix F.

5.2 Benthic Macroinvertebrate Sampling Results and Discussion

A comparison between the pre- and post-construction monitoring results is presented in Table 13 with complete results presented in Appendix F.

	Fork Hop	opers Cre	ek Resto	ration Sit	te: EEP (Contract 1	No. D040	06-4		
Metric	Site 1 Reference			Site 2	Site 2 U/S Hoppers			Site 3 D/S Hoppers		
	Pre 1/11/05	Year 1 1/17/07	Year 2 2/21/08	Pre 1/11/05	Year 1 1/16/07	Year 2 2/6/08	Pre 1/12/05	Year 1 1/16/07	Year 2 2/21/07	
Total Taxa Richness	36	50	39	31	43	48	27	40	36	
EPT Taxa Richness	23	21	24	21	15	19	14	13	9	
Total Biotic Index	3.15	3.47	3.52	3.03	5.58	5.07	3.03	5.53	6.41	
EPT Biotic Index	2.62	3.17	3.34	2.56	4.5	4.93	2.33	3.93	5.85	
Dominance in Common (%)	n/a	n/a	n/a	74	23	41	58	23	12	
Baetidae/EPT Taxa (%)	0	0	8.3	0	13.3	26.3	0	7.7	11.1	
Total Shredder/Scraper Index	5/9	8/7	8/5	5/8	7/7	2/8	6/5	2/5	1/3	
EPT Shredder/Scraper Index	3/7	4/3	5/3	4/6	1/4	1/3	4/3	1/2	0/1	
Habitat Assessment Rating	94	80	92	74	87	87	53	82	79	
Water Temperature (°C)	n/a	7	8.4	n/a	12	11.6	n/a	11.4	7.3	
% Dissolved Oxygen (DO)	n/a	54.7	91.3	n/a	35.7	92.6	n/a	29.8	93.9	
DO Concentration (mg/l)	n/a	6.61	10.64	n/a	3.87	10.03	n/a	3.25	11.31	
pН	n/a	6.2	7.1	n/a	6.3	7.21	n/a	6.03	7.26	
Conductivity (µmhos/cm)	n/a	40	40	n/a	40	40	n/a	50	50	

Table 13.	Pre-restoration vs.	Post-restoration	Benthic Macroi	nvertebrate	Sampling Data
I GOIC ICT	I I C I COUCION TO	I Obv I obvol action	Dentine triact on	it of contace	Camping Dava

At Site 1, the reference site, the post-construction community structure appears similar to that observed during the pre-construction monitoring period. Overall taxa richness decreased and there was a marginal increase in EPT taxa richness between 2007 and 2008. Several of the EPT species that were common or abundant in the pre-construction sample, such as *Tallaperla* spp., *Stenonema pudicum*, and *Diploperla duplicata* (tolerance values of 1.2, 2.0, and 2.7, respectively) were also common or abundant in the post-construction sample. *Remenus bilobatus*, which has a tolerance value of 0.3, was not represented in the pre-construction or first year samples but was common in the second year sample. These indicators show that the communities are stable and water quality is adequate to support intolerant species.

Site 2, which underwent complete restoration, exhibited increased total taxa richness and EPT taxa richness. The EPT biotic index increased from 4.50 to 4.93 from 2007 to 2008. The increase indicates that the existing communities continue to be dominated by more tolerant species. The pre-construction EPT biotic index was 2.56. This suggests that Site 2 hasn't recovered from the major disturbance to habitat caused by the in-stream construction techniques implemented onsite. The percentage of Baetidae

species doubled from 13 percent of the EPT taxa in 2007 to 26 percent in the 2008. The Baetidae are part of the scraper functional feeding group. The riparian buffer is comprised of young saplings and tall grasses that don't provide adequate shade to the channel, allowing maximum light penetration for increased photosynthetic activity, thus producing an abundant food source (periphyton). Periphyton is an excellent food source for scrapers. No Baetidaes were present in the pre-construction sample, which was taken when the sampling site had an adequate forested buffer.

Currently Site 2 has 41 percent Dominance in Common (DIC) compared to the reference site, indicating that 41 percent of the dominant communities at the reference site are dominant at Site 2. In preconstruction conditions, Site 2 had a DIC of 74 percent and 23 percent after Year 1 monitoring. This indicates that post-construction recolonization from refugia upstream (represented at Site 1) has continued but the communities at Site 2 haven't reached pre-construction conditions. It is anticipated that improvements in biotic indices and an increase in DIC will be seen in future monitoring reports as the project and buffer matures and as communities continue to recolonize.

Site 3 also underwent total restoration. The overall taxa richness is greater than the pre-construction conditions but EPT taxa richness has decreased since construction. The EPT biotic index increased from 2.33 to 5.85. The decline in water quality at Site 3 reflects the loss of intolerant Ephemeroptera species. Post-construction shredder taxa remain below pre-construction conditions. These organisms feed on partially decomposed organic matter such as sticks and leaf packs, currently a rare habitat (see Habitat Assessment Results). The decrease in sensitive communities and lack of shredders are common responses after a major disturbance to habitat such as the in-stream construction techniques implemented at Site 3. It is anticipated that, as the project matures, shredder populations will increase as more habitat in the form of snags, logs, and leaf packs become available.

Currently Site 3 has 12 percent DIC with the reference site. In pre-construction conditions, Site 3 had a DIC of 58 percent. This indicates that recolonization post-construction from refugia upstream (represented at Site 1) has not reached pre-construction conditions. It is anticipated that improvements in biotic indices and an increase in Dominance in Common will be seen in future monitoring reports as the project and buffer matures and as communities continue to recolonize.

5.3 Habitat Assessment Results and Discussion

Site 1, the reference site, received a 92 on the Habitat Assessment Field Data Sheet. The site exhibited excellent riffle substrate, habitat diversity and shading. Riffles were mostly gravel and cobbles, moderately embedded with sand and the pool bottoms were sandy. Site 1 had a mature hardwood buffer with minimal breaks. Snags or logs were abundant within this section of the channel.

Site 2 received an 87 on the Habitat Assessment Field Data Sheet. The site exhibited excellent riffle pool sequencing, pattern, stability, and habitat diversity. Riffles were mostly gravel and cobbles, and the pool bottoms were silty. The riparian buffer of Site 2 could be classified as fallow field, with immature hardwood seedlings scattered throughout. Numerous types of instream habitat including rocks, snags, logs, macrophytes, sticks, and root mats were present. However, organic material such as sticks and leafpacks were not common. It is anticipated that as the project and buffer continues to mature, habitat will continue to improve and diversify.

Site 3 received a 79 on the Habitat Assessment Field Data Sheet. The site exhibited excellent riffle pool sequencing, pattern and stability. Riffles were mostly gravel and cobbles, moderately embedded with sand, and the pool bottoms were silty. Riffle embeddedness, at Site 3, increased between Year 1 and Year 2 sampling as a result of backwater conditions caused by an offsite beaver impoundment. Fine sediment had accumulated behind the impoundment including Site 3. Since Year 2 sampling the impoundment has either been removed or abandoned which released the fines that had accumulated at Site 3. Therefore future habitat scores should reflect a decrease in riffle embeddedness with slightly higher overall scores. Like Site 2, the riparian buffer of Site 3 could be classified as fallow field, with

immature hardwood seedlings scattered throughout. The contribution of organics from the young riparian vegetation is low. The lack of organic habitats is likely the cause for the decreased shredder communities from pre-construction monitoring to post-construction monitoring. It is anticipated that as the riparian buffer becomes established, the shredders from the upstream reference site (Site 1) will begin to colonize throughout the restoration reach.

The restoration of pattern and dimension as well as the addition of several root wads, vanes, and armored riffles has enhanced the overall in-stream habitat throughout the restoration sites. The immature riparian vegetation has had minimal effect on in-stream habitat at Sites 2 and 3; however, future contributions from planted riparian vegetation will be evident as the woody plant species mature. Contributions will include in-stream structures such as sticks, leaf packs, and root mats.

The physical and chemical measurements of water temperature, percent dissolved oxygen, dissolved oxygen concentration, pH, and specific conductivity at all sites were within established norms for Piedmont streams.

5.4 Photograph Log

The photograph log is attached as Appendix F. Photos P-1 and P-2 show the stable, well defined riffle pool sequence at Site 1. The riparian buffer is visible in P-1, as well as the coarse substrate. Undercut banks are visible in P-2. Photos P-3 and P-4 shows the bedform diversity at Site 2. Site 2 lacks a mature forested canopy; however, young woody vegetation is present and growing along the banks. Site 3 is shown in P-5 and P-6. Both photos show the stability of the channel as well as the riffle pool sequence. Woody transplants are visible both upstream and downstream in P-5 and P-6, respectively.

6.0 CONCLUSIONS AND RECOMMENDATIONS

Vegetation Monitoring: Vegetation monitoring efforts have calculated the average number of stems per acre on site to be 592, which is a survival rate of greater than 89% based on the initial planting count of 664 stems per acre. There will need to be a maintenance herbicide application schedule for next year to prevent the invasive kudzu and lespedeza that is observed on the perimeter and throughout the restoration area from spreading and becoming more densely populated. Assuming that preventative methods will be used to maintain the invasive exotics, we feel that vegetation survivability should remain excellent on site and vegetative success criteria will easily be met.

Stream Monitoring: The total length of stream channel restored on the Site was 7,229 LF. This entire length was inspected during Year 3 of the monitoring period (2008) to assess stream performance. Based on the data collected and a visual assessment, all riffles, pools, and other constructed features along the restored channel are stable and functioning as designed. Remnant isolated scour, noted in Year 2, along the outer bank of a few pools upstream of Pierce Road showed no change during Year 3. The beaver impoundment downstream of the restored area was removed, restoring normal flow conditions to that section of the channel. However, a new beaver impoundment located at Station 176+50 is backing up water in the floodplain and could threaten Vegetation Monitoring Plot #2. Therefore the dam is scheduled to be removed. The lack of major problem areas along the length of the restored channel after the occurrence of three stream flow events larger than bankfull discharge further supports functionality of the design. It is expected that stability and in-stream habitat of the system will improve in the coming years as permanent vegetation becomes more established, and that the Site will achieve the stream stability success criteria specified in the Restoration Plan.

Hydrologic Monitoring: Data collected during the 2008 growing season by the eight monitoring gauges showed that hydrology varied across the Site. The hydrology of these areas is expected to be more variable throughout the growing season, with the wettest periods during the early spring and late fall. Groundwater levels at 7 of the 8 gauges met hydrologic success criteria. AW4 did not meet the hydrologic success criteria specified in the Restoration Plan but did achieve hydroperiods similar to those

achieved by the reference monitoring wells. Overall, the Site appears to be on track to meet the hydrologic success criteria specified in the Restoration Plan.

7.0 WILDLIFE OBSERVATIONS


Observations of deer and raccoon tracks are common on the Site. Beavers are present and have created a beaver dam within the Site around Station 176+50. During certain times of the year, frogs, turtles, snakes, and fish have also been observed.

8.0 **REFERENCES**

- Allan, J.D. 1996. Stream Ecology: Structure and Function of Running Waters. Chapman and Hall Publishers. London, England.
- Newbold, J.D., D.C. Erman, and K.B. Roby. 1980. Effects of logging on macroinvertebrates in streams with and without buffer strips. Canadian Journal of Fisheries and Aquatic Sciences, Vol. 37, pp. 1076-1085.
- North Carolina Division of Water Quality (NCDWQ). 2001. Interim, Internal Technical Guide: Benthic Macroinvertebrate Monitoring Protocols for Compensatory Stream Restoration Projects.
- North Carolina Division of Water Quality (NCDWQ). 2006. Standard Operating Procedures for Benthic Macroinvertebrates.
- North Carolina State University. 2006. Aquatic Insect Collection Protocols for Stream Mitigation and Restoration Projects (401 Certification Projects).
- NRCS National Climate and Water Center. Marion WETS Station at McDowell County NC 5340 (1971-2000). FIPS/County(FIPS): 37111. 2002 <u>ftp://ftp.wcc.nrcs.usda.gov/support/climate/wetlands/nc/37111.txt</u>
- Radford, Albert E., Harry E. Ahles, and C. Ritchie Bell. 1968. Manual of the Vascular Flora of the Carolinas. The University of North Carolina Press, Chapel Hill, NC.
- Real-Time Data for North Carolina_ Precipitation USGS Water-Data Site Information for North Carolina. USGS 03451500 French Broad River at Asheville, NC. Retrieved on 2008-10-30. <u>http://waterdata.usgs.gov/nc/nwis/current/?type=precip&group_key=county_cd</u>
- Resource Management Group, Inc. 1999. National List of Plant Species That Occur in Wetlands. Dickinson Press, Inc., Grand Rapids, MI.
- Rosgen, D. L. 1994. A classification of natural rivers. Catena 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Stone, M.K. and J.B. Wallace. 1998. Long-term recovery of a mountain stream from clear-cut logging: the effects of forest succession on benthic invertebrate community structure. Freshwater Biology, Vol. 39, pp. 151-169.
- U.S. Army Corps of Engineers. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. U.S. Army Corps of Engineers, Waterways Experiment Station. Vicksburg, MS.

- United States Department of Agriculture, Natural Resources Conservation Service, Soil Series Descriptions, November 2006. <u>http://soils.usda.gov/soils/technical/classification/osd/index.html</u>
- Voshell, J. Reses Jr. 2002. A Guide to Common Freshwater Invertebrates of North America. The McDonald & Woodward Publishing Company. Blacksburg, Virginia
- Wallace, J.B. and M.E. Gurtz. 1986. Response of *Baetis* mayflies (Ephemeroptera) to catchment logging. The American Midland Naturalist, Vol. 115, pp. 25-41.
- Wetland Regulatory Assistance Program. Technical Notes ERDC TN-WRAP-00-02, July 2000. http://el.erdc.usace.army.mil/wrap/pdf/tnwrap00-2.pdf.

FIGURES



The site is located north of NC Highway 226 from Shelby towards Dysartsville. Approximately 3 miles past the Rutherford/McDowell County line, take a left onto Walker Road. Take the next right onto Pierce Road. The site is divided into two separate sections by Pierce Road. The construction entrance for the downstream section is on the right before the culvert crossing. The construction entrance for the upstream section is on the left immediately after the culvert crossing.

S

1320 andis Lane 1280 1240 \mathbf{E} 400 1402 \mathbf{S} 650 Landis Lane 68 there Roas South Fork Hoppers Cree ŝ 1280 580 Greek Shoal Creek 1320 C

Hoge

Flood Control

Dam No 20

1200

C.

in N


Û.


Ņ

0

1240

Legend EEP Contract No.: D04006-4 Figure 2. Site Topographic Map **Restoration Project** Watershed Boundary South Fork Hoppers Creek Project Boundary EBX Neuse-I, LLC **Project Reaches** COSYSTE 909 Capability Drive 1.000 500 nnancemen Suite 3100 Feet Raleigh, NC 27606 November 2008





APPENDIX A PHOTO LOG

PHOTO ID LOG



S. Fork Hoppers – PID 1



S. Fork Hoppers – PID 2



S. Fork Hoppers – PID 3



S. Fork Hoppers – PID 4



S. Fork Hoppers – PID 5



S. Fork Hoppers – PID 6



S. Fork Hoppers – PID 7



S. Fork Hoppers – PID 8



S. Fork Hoppers – PID 9



S. Fork Hoppers – PID 10



S. Fork Hoppers – PID 11



S. Fork Hoppers – PID 12



S. Fork Hoppers – PID 13



S. Fork Hoppers – PID 14



S. Fork Hoppers – PID 15



S. Fork Hoppers – PID 16



S. Fork Hoppers – PID 17



S. Fork Hoppers – PID 18



S. Fork Hoppers – PID 19



S. Fork Hoppers – PID 20



S. Fork Hoppers – PID 21



S. Fork Hoppers – PID 22



S. Fork Hoppers – PID 23



S. Fork Hoppers – PID 24



S. Fork Hoppers – PID 25



S. Fork Hoppers – PID 26



S. Fork Hoppers – PID 27



S. Fork Hoppers – PID 28



S. Fork Hoppers – PID 29



S. Fork Hoppers – PID 30



S. Fork Hoppers – PID 31



S. Fork Hoppers – PID 32



S. Fork Hoppers – PID 33



S. Fork Hoppers – PID 34



S. Fork Hoppers – PID 35



S. Fork Hoppers – PID 36



S. Fork Hoppers – PID 37



S. Fork Hoppers – PID 38



S. Fork Hoppers – PID 39



S. Fork Hoppers – PID 40



S. Fork Hoppers – PID 41



S. Fork Hoppers – PID 42



S. Fork Hoppers – PID 43



S. Fork Hoppers – PID 44



S. Fork Hoppers – PID 45



S. Fork Hoppers – PID 46



S. Fork Hoppers – PID 47



S. Fork Hoppers – PID 48



S. Fork Hoppers – PID 49



S. Fork Hoppers – PID 50



S. Fork Hoppers – PID 51



S. Fork Hoppers – PID 52



S. Fork Hoppers – PID 53



S. Fork Hoppers – PID 54



S. Fork Hoppers – PID 55



S. Fork Hoppers – PID 56



S. Fork Hoppers – PID 57



S. Fork Hoppers – PID 58



S. Fork Hoppers – PID 59



S. Fork Hoppers – PID 60



S. Fork Hoppers – PID 61



S. Fork Hoppers – PID 62



S. Fork Hoppers – PID 63



S. Fork Hoppers – PID 64



S. Fork Hoppers – PID 65



S. Fork Hoppers – PID 66



S. Fork Hoppers – PID 67



S. Fork Hoppers – PID 68



S. Fork Hoppers – PID 69



S. Fork Hoppers – PID 70

CREST GAUGE PHOTOS

CREST GAUGE PHOTOS OF BANKFULL



Crest Gauge – 1/16/08



Crest Gauge – 4/1/08



Crest Gauge - 7/25/08



Crest Gauge Underwater - 10/28/08



Beaver dam at Station 176+50

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

VEG PLOT PHOTOS





Veg Plot #1





Veg Plot #3



Veg Plot #4



Veg Plot #5



Veg Plot #6



Veg Plot #7



Veg Plot #8



Veg Plot #9



Veg Plot #10


APPENDIX B

STREAM MONITORING DATA

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X1 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	21	21%	21%
	Very Fine	.063125			21%
S	Fine	.12525	16	16%	37%
Α	Medium	.2550	5	5%	42%
N D	Coarse	.50 - 1.0	3	3%	45%
	Very Coarse	1.0 - 2.0			45%
968 3 54	Very Fine	2.0 - 2.8			45%
100000 100000	Very Fine	2.8 - 4.0			45%
	Fine	4.0 - 5.6			45%
	Fine	5.6 - 8.0			45%
	Medium	8.0 - 11.0			45%
E P20	Medium	11.0 - 16.0			45%
OCT L	Coarse	16.0 - 22.6			45%
60 <u>6</u> 100-	Coarse	22.6 - 32	7	7%	52%
0000000	Very Coarse	32 - 45	19	19%	71%
	Very Coarse	45 - 64	24	24%	95%
OQ	Small	64 - 90	5	5%	100%
	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\langle \rangle$	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek X1 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X2 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	26	26%	26%
	Very Fine	.063125	9	9%	35%
S	Fine	.12525	22	22%	57%
A	Medium	.2550	20	20%	77%
N D	Coarse	.50 - 1.0	14	14%	91%
	Very Coarse	1.0 - 2.0	1	1%	92%
8835 K	Very Fine	2.0 - 2.8			92%
100000	Very Fine	2.8 - 4.0	1	1%	93%
	Fine	4.0 - 5.6	2	2%	95%
	Fine	5.6 - 8.0	2	2%	97%
	Medium	8.0 - 11.0	2	2%	99%
E P2	Medium	11.0 - 16.0	1	1%	100%
Ogg L Poo	Coarse	16.0 - 22.6			100%
609 KB	Coarse	22.6 - 32			100%
	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
ONS	Small	64 - 90			100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
$\overline{0}00$	Large	180 - 256			100%
$\mathcal{P}\mathcal{O}$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BUCK PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X3 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	7	7%	7%
	Very Fine	.063125			7%
S	Fine	.12525	21	21%	28%
Α	Medium	.2550	6	6%	34%
N D	Coarse	.50 - 1.0	1	1%	35%
	Very Coarse	1.0 - 2.0			35%
88 8 84	Very Fine	2.0 - 2.8			35%
100000 100000	Very Fine	2.8 - 4.0			35%
	Fine	4.0 - 5.6			35%
	Fine	5.6 - 8.0			35%
	Medium	8.0 - 11.0			35%
	Medium	11.0 - 16.0	1	1%	36%
OCT L	Coarse	16.0 - 22.6			36%
609 199 C	Coarse	22.6 - 32	4	4%	40%
0000000	Very Coarse	32 - 45	30	30%	70%
	Very Coarse	45 - 64	25	25%	95%
OQC	Small	64 - 90	4	4%	99%
	Small	90 - 128	1	1%	100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$2 \bigcirc$	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
\rightarrow	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek X3 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

-	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X4 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	28	28%	28%
	Very Fine	.063125	6	6%	34%
S	Fine	.12525	17	17%	51%
A	Medium	.2550	10	10%	61%
N D	Coarse	.50 - 1.0	9	9%	70%
	Very Coarse	1.0 - 2.0			70%
88 8 84	Very Fine	2.0 - 2.8			70%
200000 100000	Very Fine	2.8 - 4.0			70%
	Fine	4.0 - 5.6	2	2%	72%
	Fine	5.6 - 8.0	6	6%	78%
	Medium	8.0 - 11.0	7	7%	85%
E P20	Medium	11.0 - 16.0	7	7%	92%
Ogg L R O	Coarse	16.0 - 22.6	4	4%	96%
60 <u>9</u> 100-	Coarse	22.6 - 32	3	3%	99%
0000000	Very Coarse	32 - 45	1	1%	100%
	Very Coarse	45 - 64			100%
ONS	Small	64 - 90			100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
$\overline{000}$	Large	180 - 256			100%
\mathcal{O}	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
\land	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X5 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	3	3%	3%
	Very Fine	.063125	2	2%	5%
S	Fine	.12525	18	18%	23%
A	Medium	.2550	7	7%	30%
N D	Coarse	.50 - 1.0			30%
	Very Coarse	1.0 - 2.0			30%
88 8 84	Very Fine	2.0 - 2.8			30%
100000	Very Fine	2.8 - 4.0			30%
	Fine	4.0 - 5.6	1	1%	31%
	Fine	5.6 - 8.0	4	4%	35%
	Medium	8.0 - 11.0	4	4%	39%
E P20	Medium	11.0 - 16.0	2	2%	41%
OST C	Coarse	16.0 - 22.6	6	6%	47%
6061100-	Coarse	22.6 - 32	7	7%	54%
0000000	Very Coarse	32 - 45	21	21%	75%
	Very Coarse	45 - 64	18	18%	93%
OQC	Small	64 - 90	4	4%	97%
	Small	90 - 128	3	3%	100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
\mathcal{O}	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek X5 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

-	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X6 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Summary	
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	42	42%	42%
	Very Fine	.063125	1	1%	43%
S	Fine	.12525	12	12%	55%
A	Medium	.2550	16	16%	71%
N D	Coarse	.50 - 1.0	19	19%	90%
	Very Coarse	1.0 - 2.0	1	1%	91%
88 8 84	Very Fine	2.0 - 2.8	1	1%	92%
200000 100000	Very Fine	2.8 - 4.0	2	2%	94%
	Fine	4.0 - 5.6			94%
	Fine	5.6 - 8.0	3	3%	97%
	Medium	8.0 - 11.0	1	1%	98%
E P20	Medium	11.0 - 16.0	2	2%	100%
Ogg L Pool	Coarse	16.0 - 22.6			100%
603 <u>(</u> 05	Coarse	22.6 - 32			100%
	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
ONS	Small	64 - 90			100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
$\overline{000}$	Large	180 - 256			100%
\mathcal{O}	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
\land	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

-	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X7 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	26	26%	26%
	Very Fine	.063125	10	10%	36%
S	Fine	.12525	40	40%	76%
A	Medium	.2550	20	20%	96%
N D	Coarse	.50 - 1.0	4	4%	100%
	Very Coarse	1.0 - 2.0			100%
88 3 54	Very Fine	2.0 - 2.8			100%
200000 100000	Very Fine	2.8 - 4.0			100%
	Fine	4.0 - 5.6			100%
	Fine	5.6 - 8.0			100%
	Medium	8.0 - 11.0			100%
E P20	Medium	11.0 - 16.0			100%
OCT C	Coarse	16.0 - 22.6			100%
60 <u>6</u> 100-	Coarse	22.6 - 32			100%
0000000	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
OQ	Small	64 - 90			100%
	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\langle \rangle \langle \rangle$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X8 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Summary	
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	23	23%	23%
	Very Fine	.063125	5	5%	28%
S	Fine	.12525	21	21%	49%
A	Medium	.2550	25	25%	74%
N D	Coarse	.50 - 1.0	16	16%	90%
	Very Coarse	1.0 - 2.0	1	1%	91%
96838 k	Very Fine	2.0 - 2.8			91%
100000X	Very Fine	2.8 - 4.0	1	1%	92%
	Fine	4.0 - 5.6	4	4%	96%
	Fine	5.6 - 8.0	1	1%	97%
	Medium	8.0 - 11.0	1	1%	98%
Č E P2	Medium	11.0 - 16.0	1	1%	99%
Ogg L Roo	Coarse	16.0 - 22.6	1	1%	100%
60 <u>7</u> 100	Coarse	22.6 - 32			100%
	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
$\cap Q^{\zeta}$	Small	64 - 90			100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
\mathcal{O}	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

-	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X9 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Summary	
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	23	23%	23%
	Very Fine	.063125	3	3%	26%
S	Fine	.12525	15	15%	41%
A	Medium	.2550	14	14%	55%
N D	Coarse	.50 - 1.0	22	22%	77%
	Very Coarse	1.0 - 2.0	6	6%	83%
26888 ji	Very Fine	2.0 - 2.8			83%
100000 100000	Very Fine	2.8 - 4.0	3	3%	86%
Q 4 8 8	Fine	4.0 - 5.6	2	2%	88%
	Fine	5.6 - 8.0	4	4%	92%
	Medium	8.0 - 11.0	3	3%	95%
Ĕ P20	Medium	11.0 - 16.0	3	3%	98%
	Coarse	16.0 - 22.6			98%
609 KG	Coarse	22.6 - 32	1	1%	99%
0000000	Very Coarse	32 - 45	1	1%	100%
	Very Coarse	45 - 64			100%
OQC	Small	64 - 90			100%
	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
\mathcal{O}	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X10 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Summary	
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	1	1%	1%
	Very Fine	.063125			1%
S	Fine	.12525			1%
AN	Medium	.2550	6	6%	7%
	Coarse	.50 - 1.0	2	2%	9%
	Very Coarse	1.0 - 2.0	2	2%	11%
268884	Very Fine	2.0 - 2.8	1	1%	12%
200000 200000	Very Fine	2.8 - 4.0	1	1%	13%
	Fine	4.0 - 5.6			13%
	Fine	5.6 - 8.0	1	1%	14%
	Medium	8.0 - 11.0	4	4%	18%
Č E P2	Medium	11.0 - 16.0	10	10%	28%
Ogg L Roo	Coarse	16.0 - 22.6	4	4%	32%
60 <u>9</u> 60	Coarse	22.6 - 32	6	6%	38%
	Very Coarse	32 - 45	13	13%	51%
	Very Coarse	45 - 64	7	7%	58%
OQ	Small	64 - 90	8	8%	66%
COBBLE	Small	90 - 128	19	19%	85%
	Large	128 - 180	15	15%	100%
000	Large	180 - 256			100%
$\mathcal{P}\mathcal{O}$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:




South Fork Hoppers Creek X10 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X11 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	49	49%	49%
	Very Fine	.063125	20	20%	69%
S	Fine	.12525	7	7%	76%
A	Medium	.2550	4	4%	80%
N D	Coarse	.50 - 1.0	9	9%	89%
	Very Coarse	1.0 - 2.0	2	2%	91%
88 8 84	Very Fine	2.0 - 2.8			91%
100000	Very Fine	2.8 - 4.0			91%
	Fine	4.0 - 5.6			91%
	Fine	5.6 - 8.0	3	3%	94%
	Medium	8.0 - 11.0	3	3%	97%
	Medium	11.0 - 16.0	1	1%	98%
OCT C	Coarse	16.0 - 22.6	2	2%	100%
60 <u>6</u> 100-	Coarse	22.6 - 32			100%
0000000	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
OQ	Small	64 - 90			100%
	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\langle \rangle \langle \rangle$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:



South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3


PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X12 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	17	17%	17%
	Very Fine	.063125	6	6%	23%
S	Fine	.12525	3	3%	26%
A	Medium	.2550	5	5%	31%
N D	Coarse	.50 - 1.0	4	4%	35%
	Very Coarse	1.0 - 2.0	1	1%	36%
968 <u>8</u> 84	Very Fine	2.0 - 2.8			36%
100000X	Very Fine	2.8 - 4.0	1	1%	37%
	Fine	4.0 - 5.6	2	2%	39%
	Fine	5.6 - 8.0	4	4%	43%
	Medium	8.0 - 11.0			43%
E P20	Medium	11.0 - 16.0	3	3%	46%
Ogg L Pool	Coarse	16.0 - 22.6	1	1%	47%
60 <u>9</u> 60	Coarse	22.6 - 32	6	6%	53%
0000000 00000000	Very Coarse	32 - 45	32	32%	85%
	Very Coarse	45 - 64	14	14%	99%
OQ	Small	64 - 90	1	1%	100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\mathcal{P}\mathcal{O}$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:

(riffle)



South Fork Hoppers Creek X12 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3


PEBBLE COUNT DATA SHEET: POOL 100-COUNT

-	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X13 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	28	28%	28%
	Very Fine	.063125	10	10%	38%
S	Fine	.12525	27	27%	65%
A	Medium	.2550	15	15%	80%
N D	Coarse	.50 - 1.0	14	14%	94%
	Very Coarse	1.0 - 2.0			94%
8838 K	Very Fine	2.0 - 2.8			94%
	Very Fine	2.8 - 4.0			94%
	Fine	4.0 - 5.6	3	3%	97%
	Fine	5.6 - 8.0			97%
	Medium	8.0 - 11.0	1	1%	98%
E P20	Medium	11.0 - 16.0			98%
	Coarse	16.0 - 22.6	1	1%	99%
606 <u>1</u> 66	Coarse	22.6 - 32	1	1%	100%
	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
OQ	Small	64 - 90			100%
	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\mathcal{P}\mathcal{O}$	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
Δ	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:

(pool)



South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3


PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X14 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	13	13%	13%
	Very Fine	.063125	2	2%	15%
S	Fine	.12525	8	8%	23%
AN	Medium	.2550	9	9%	32%
D	Coarse	.50 - 1.0	3	3%	35%
	Very Coarse	1.0 - 2.0			35%
8838 K	Very Fine	2.0 - 2.8			35%
	Very Fine	2.8 - 4.0	1	1%	36%
	Fine	4.0 - 5.6	2	2%	38%
	Fine	5.6 - 8.0	1	1%	39%
	Medium	8.0 - 11.0			39%
E P20	Medium	11.0 - 16.0			39%
Ogg L Poo	Coarse	16.0 - 22.6	1	1%	40%
609 KB	Coarse	22.6 - 32	7	7%	47%
	Very Coarse	32 - 45	28	28%	75%
	Very Coarse	45 - 64	16	16%	91%
OQ	Small	64 - 90	6	6%	97%
COBBLE	Small	90 - 128			97%
	Large	128 - 180	3	3%	100%
$\overline{0}00$	Large	180 - 256			100%
20	Small	256 - 362			100%
	Small	362 - 512			100%
BOULDER	Medium	512 - 1024			100%
\rightarrow	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:

(riffle)



South Fork Hoppers Creek X14 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3


PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X15 Riffle
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	10	10%	10%
	Very Fine	.063125	12	12%	22%
S	Fine	.12525	9	9%	31%
A	Medium	.2550	12	12%	43%
N D	Coarse	.50 - 1.0	8	8%	51%
	Very Coarse	1.0 - 2.0	3	3%	54%
8888 K	Very Fine	2.0 - 2.8	1	1%	55%
100000	Very Fine	2.8 - 4.0	1	1%	56%
	Fine	4.0 - 5.6	1	1%	57%
	Fine	5.6 - 8.0	5	5%	62%
	Medium	8.0 - 11.0	2	2%	64%
Č E P20	Medium	11.0 - 16.0	1	1%	65%
CONT CONT	Coarse	16.0 - 22.6			65%
609_100-	Coarse	22.6 - 32	5	5%	70%
	Very Coarse	32 - 45	11	11%	81%
	Very Coarse	45 - 64	9	9%	90%
OQ	Small	64 - 90	5	5%	95%
COBBLE	Small	90 - 128	4	4%	99%
	Large	128 - 180	1	1%	100%
000	Large	180 - 256			100%
$\langle \rangle \langle \rangle$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	

Largest particles:

(riffle)



South Fork Hoppers Creek X15 - Riffle

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3


PEBBLE COUNT DATA SHEET: POOL 100-COUNT

	BAKER PROJECT NO. 108410
SITE OR PROJECT:	South Fork Hoppers Creek - Year 3 Monitoring
REACH/LOCATION:	X16 Pool
DATE COLLECTED:	10/20/2008
FIELD COLLECTION BY:	IE/CM
DATA ENTRY BY:	IE

			PARTICLE CLASS COUNT	Sum	mary
MATERIAL	PARTICLE	SIZE (mm)	Riffle	Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	26	26%	26%
	Very Fine	.063125	16	16%	42%
S	Fine	.12525	18	18%	60%
Α	Medium	.2550	14	14%	74%
N D	Coarse	.50 - 1.0	13	13%	87%
	Very Coarse	1.0 - 2.0	9	9%	96%
2683BY	Very Fine	2.0 - 2.8			96%
00000X	Very Fine	2.8 - 4.0			96%
	Fine	4.0 - 5.6	1	1%	97%
	Fine	5.6 - 8.0	2	2%	99%
	Medium	8.0 - 11.0	1	1%	100%
Ĕ P20	Medium	11.0 - 16.0			100%
Ogg L Roo	Coarse	16.0 - 22.6			100%
66 <u>1</u> 66	Coarse	22.6 - 32			100%
	Very Coarse	32 - 45			100%
	Very Coarse	45 - 64			100%
OQ	Small	64 - 90			100%
COBBLE	Small	90 - 128			100%
	Large	128 - 180			100%
000	Large	180 - 256			100%
$\mathcal{P}\mathcal{O}$	Small	256 - 362			100%
BOULDER	Small	362 - 512			100%
	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
BEDROCK	Bedrock	> 2048			100%
		Total	100	100%	


Largest particles:

(pool)




South Fork Hoppers Creek

South Fork Hoppers, EEP Contract No. D04006-4, EBX NEUSE-I, LLC November 2008, Monitoring Year 3



South Fork Hoppers Creek - Year 3 (2008) Monitoring Profile

South Fork Hoppers Creek - Year 3 (2008) Monitoring Profile






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank







Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank



Looking at the Right Bank






Looking at the Left Bank




Looking at the Right Bank



APPENDIX C

AS-BUILT PLAN SHEETS



TITLE	HOPPERS
SHEET	AS-BUILT

SOUTH FORK

2. THESE PLANS WERE ORGINIIALLY SEALED ON 06/30/06 AND ARE PROVIDED WITH THIS MONITORING REPORT FOR REFERENCE ONLY.

1. PHOTO ID POINTS AND VEGETATION PLOTS LOCATED USING GPS

NOTE:

P1-P9	S1	Τ1
Ι	I	Ι
PLAN SHEETS	SYMBOL SHEET	TITLE SHEET

INDEX OF SHEETS


Baker						0224C	FRUSECT REFERENCE NO.
Buck Engineering A Unit of Alchael Baker 14-47 South Tryon Street Sule 200 Charlottle, NC 28203 Phone: 704,334,4464 Fax: 704,334,4462	DATE 0 <u>6/30/2006</u>	EGR	APPROVED BY	CLY	PROJECT ENGINEER	T1	. NU. J SHEET NU.


:\Projects\0224C\Design\LD-0224-ASBUILT\dwg\PLANSHEETS.dwg Nov 12, 2007


X12 CROSS SECTION 110+00 -000 -10+00 Ē 6 BAMBOO BARRIER CONSERVATION EASEMENT FENCE CONSERVATION EASEMENT MINOR CONTOUR MAJOR (INDEX) CONTOUR DESIGN THALWEG ALIGNMENT (STA 10+85 TO 82+00) CROSS SECTION AS-BUILT THALWEG (STA 100+85 TO 181+70) ¢ · · · · · + · + · + · + · + · + · + · + · + · + · ÷ A ÷ 1.1.1.1 ¢ 204AN LOG VANE CROSS VANE SURVEY CONTROL PC PHOTO ID POINT CONSTRUCTED RIFFLE ROOTWAD FORD STREAM CROSS BAMBOO TREATMENT COVER LOG WETLAND ENHANCEME WETLAND RESTORATION VEGETATION PLOT VEGETATION TRANSPI


LEGEND


SYMBOL SHEET	
SOUTH FORK HOPPERS AS-BUILT	
	ENT
	ON
	SING
	AREA
	LANT
	DINT
Baker Hard Endersten Har Sach Tyos Steel Steel Steel Fee Total Address Fee Total Address	
2440 PROJEC PROJEC 06/3	
PROJECT REFERENCE NO. SHEET NO.	























APPENDIX D

BASELINE STREAM SUMMARY FOR RESTORATION REACHES

P to	URCE	5 Gauge	D		T.4	D. C						Refe	rence Rea	ch(es) Dat	a		
Parameter	USGS	s Gauge	Regio	onal Curve	e Interval	Pre-Co	onstruction C	ondition	Big B	ranch, N	CDOT	Sals 1	Branch, Cl	linton	Spen	cer Creek	Buck Eng.
Dimension - Riffle	Jacob	Norwood	LL	UL	Eq.	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	61.3	32.0	7.0	26.0	24.4		11.3		19.3		21.5		8.7		10.7		11.2
Floodprone Width (ft)	96.3						119+			130			N/A		60		114+
Bankfull Mean Depth (ft)	4.7	3.1	0.9	2.3	1.5		2.0		1.8		2.1		1.2		1.6		1.8
Bankfull Max Depth (ft)	5.8						3.2		2.5		2.7		2.4		2.1		2.6
Bankfull Cross Sectional Area (ft2)	290.0	99.0	10.0	38.0	20.4		22.2		36.9		39.9		10.4		17.8		19.7
Width/Depth Ratio	13.0	10.3					5.7			10.6			7.3		5.8		7.1
Entrenchment Ratio	1.6						10.6			6.4					5.5		10.2
Bank Height Ratio	1.3						1.4									1.0	
Bankfull Velocity (fps)	3.9	2.6											5.2		4.9		5.9
Pattern																	
Channel Beltwidth (ft)									30.5		44	10		16	38.3		40.8
Radius of Curvature (ft)									42.3		63.1	13.1		29.6	10.9		14.6
Meander Wavelength (ft)									185		260				46		48
Meander Width Ratio										1.83					3.4		3.6
Profile																	
Riffle Length (ft)																	
Riffle Slope (ft/ft)									0.015		0.019		0.0833			0.013	
Pool Length (ft)																	
Pool Spacing (ft)									97.5		179.8	35.5		47		77	
Substrate and Transport Parameters																	
d16 / d35 / d50 / d84 / d95						< 0.06	3/0.2/0.75/	15 / 45	0.13/0).3 / 1.9 / 5	50 / 100	4.8 / N/	/A / 9.5 / 3	0 / N/A	<0.	062 / 3 / 8.	8 / 42 / 90
Reach Shear Stress (competency) lb/f2							0.84										
Stream Power (transport capacity) W/m2																	
Additional Reach Parameters																	
Channel length (ft)	850							2531									
Drainage Area (SM)	25.7	7.2				0.74		0.93			1.9			0.2			0.96
Rosgen Classification	C4	Е					E4/5			E4			E4			E4	
Bankfull Discharge (cfs)	1140	254	30	235	84		102						53.6			97	
Sinuosity	1.06						1.0			1.1			1.1			2.3	
BF slope (ft/ft)	0.0025	0.0008					0.009										

South Fork Hoppers Creek Restoration Site - Mainstem Reach 1

				•			-								
Parameter		Design			As-built			MY-1 (200	6)		MY-2 (2007)			MY-3 (2008)	
Dimension - Riffle	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)		16.0		16.3	18.0	19.7	15.9	17.3	18.9	16.3	17.3	18.2	16.5	17.5	18.4
Floodprone Width (ft)		35.2+		69.9	70.1	70.3	69.9	70.1	70.3	69.9	70.1	70.3	69.9	70.1	70.3
Bankfull Mean Depth (ft)		1.4		1.1	1.3	1.4	1.1	1.2	1.5	1.1	1.3	1.5	1.0	1.2	1.5
Bankfull Max Depth (ft)		2.0		1.9	2.1	2.4	1.8	2.1	2.7	1.8	2.2	2.6	1.8	2.2	2.6
Bankfull Cross Sectional Area (ft2)		22.0		18.6	22.7	26.8	17.7	21.6	27.7	17.1	21.7	26.3	16.7	21.0	25.3
Width/Depth Ratio	10.0		12.0	13.6	14.0	14.5	12.9	14.1	15.0	12.3	13.9	15.5	11.9	14.9	18.0
Entrenchment Ratio		>2.2		3.6	3.9	4.3	3.7	4.1	4.4	3.9	4.1	4.3	3.8	4.0	4.2
Bank Height Ratio		1.0		1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Bankfull Velocity (fps)		3.8			3.5			3.6			3.6			3.9	
Pattern															
Channel Beltwidth (ft)	56		96	56		96	56		96						
Radius of Curvature (ft)	32		54.5	32		55	32		54.5						
Meander Wavelength (ft)	112		176	112		176	112		176						
Meander Width Ratio	3.5		6	3.5		6.0	3.5		6						
Profile															
Riffle Length (ft)															
Riffle Slope (ft/ft)	0.01	0.015	0.02	0.01	0.015	0.02	0.01	0.015	0.02	0.01	0.02	0.03	0.01	0.02	0.03
Pool Length (ft)															
Pool Spacing (ft)	64	88	112	64	88	112	64	88	112	60	91	122	52	94	135
Substrate and Transport Parameters															
d16 / d35 / d50 / d84 / d95										0.1-23 / 17	-35 / 34-40 / 54-8	80 / 65-130	<0.063-9.5 / 0.32	2-27 / 0.9-44 / 44	4-125 / 58-160
Reach Shear Stress (competency) lb/f2		0.52			0.52			0.52							
Stream Power (transport capacity) W/m2															
Additional Reach Parameters															
Channel length (ft)		3665			3725			3725			2130			2164	
Drainage Area (SM)	0.74		0.93	0.74		0.93	0.74		0.93	0.74		0.93	0.74		0.93
Rosgen Classification		C4			С			С			С			С	
Bankfull Discharge (cfs)	80	100	120	80	100	120	80	100	120						
Sinuosity		>1.2			1.5			1.5			1.4			1.4	
BF slope (ft/ft)		0.005	-		0.005			0.005			0.008			0.008	

South Fork Hoppers Creek Restoration Site - Mainstem Reach 1

Domono dom	USC	5 Gauge	Deat	onal Curve	Testomen	Drug C	onstruction C					Refe	rence Rea	ch(es) Dat	a		
Parameter	USG	5 Gauge	Regio	onal Curve	e Interval	Pre-U	onstruction C	ondition	Big B	ranch, NO	CDOT	Sals	Branch, Cl	linton	Spen	cer Creek,	Buck Eng.
Dimension - Riffle	Jacob	Norwood	LL	UL	Eq.	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	61.3	32.0	8.0	29.0	13.7	12.5	16.9	21.2	19.3		21.5		8.7		10.7		11.2
Floodprone Width (ft)	96.3					18.0		150+		130			N/A		60		114 +
Bankfull Mean Depth (ft)	4.7	3.1	1.1	2.7	1.7	1.1	1.5	1.8	1.8		2.1		1.2		1.6		1.8
Bankfull Max Depth (ft)	5.8					2.3	2.4	2.4	2.5		2.7		2.4		2.1		2.6
Bankfull Cross Sectional Area (ft2)	290.0	99.0	14.0	52.0	26.7	20.4	23.1	25.7	36.9		39.9		10.4		17.8		19.7
Width/Depth Ratio	13.0	10.3				7.5	13.9	20.3		10.6			7.3		5.8		7.1
Entrenchment Ratio	1.6					1.2		>2.2		6.4					5.5		10.2
Bank Height Ratio	1.3					1.0	1.6	2.2								1.0	
Bankfull Velocity (fps)	3.9	2.6											5.2		4.9		5.9
Pattern																	
Channel Beltwidth (ft)									30.5		44	10		16	38.3		40.8
Radius of Curvature (ft)									42.3		63.1	13.1		29.6	10.9		14.6
Meander Wavelength (ft)									185		260				46		48
Meander Width Ratio										1.83					3.4		3.6
Profile																	
Riffle Length (ft)																	
Riffle Slope (ft/ft)									0.015		0.019		0.0833			0.013	
Pool Length (ft)																	
Pool Spacing (ft)									97.5		179.8	35.5		47		77	
Substrate and Transport Parameters																	
d16 / d35 / d50 / d84 / d95						<0.063/0.1	7-3.5/0.36-5/1	0-40/17-128	0.13/0).3 / 1.9 / 5	0 / 100	4.8 / N	/A / 9.5 / 30	0 / N/A	<0.	062/3/8.8	/ 42 / 90
Reach Shear Stress (competency) lb/f2						0.14		0.94									
Stream Power (transport capacity) W/m2																	
Additional Reach Parameters																	
Channel length (ft)	850							2742									
Drainage Area (SM)	25.7	7.2				0.93		1.38			1.9			0.2			0.96
Rosgen Classification	C4	Е				H	E4/5, G4/5c, C	4		E4			E4			E4	
Bankfull Discharge (cfs)	1140	254	38	300	112.4	35		118					53.6			97	
Sinuosity	1.06					1.03	1.34	1.65		1.1			1.1			2.3	
BF slope (ft/ft)	0.0025	0.0008				0.0024	0.007	0.012									

South Fork Hoppers Creek Restoration Site - Mainstem Reach 2, 3, & 4

Parameter		Design			As-built			MY-1 (2006	ຄ		MY-2 (2007)			MY-3 (2008)	
r ar anneter		Design			As-built			W11-1 (2000))		WII-2 (2007)			M11-3 (2008)	
Dimension - Riffle	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)		18.0		16.6	17.3	18.1	14.4	19.4	23.7	15.6	18.3	21	15	18.4	21.8
Floodprone Width (ft)		39.6+		69.6	69.7	69.9	69.8	70.0	70.4	69.8	70.1	70.4	69.7	70.1	70.4
Bankfull Mean Depth (ft)		1.5		1.1	1.2	1.3	1.0	1.2	1.3	1.0	1.2	1.3	1.0	1.1	1.3
Bankfull Max Depth (ft)		2.3		2.2	2.4	2.6	2.3	2.4	2.5	2.2	2.4	2.5	2.3	2.4	2.5
Bankfull Cross Sectional Area (ft2)		27.0		20.3	24.9	29.5	18.4	22.9	26.1	19.9	22.6	25.2	19.0	22.1	25.3
Width/Depth Ratio		12.0		12.7	15.2	17.7	11.3	16.7	23.1	12.2	16.4	20.6	11.9	17.1	22.4
Entrenchment Ratio		>2.2		3.1	3.6	4.2	3.0	3.8	4.8	3.4	3.9	4.5	3.2	3.9	4.7
Bank Height Ratio		1.0		1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Bankfull Velocity (fps)		2.9			3.1			2.6			2.6			2.5	
Pattern															
Channel Beltwidth (ft)	63		108	63		108	63		108						
Radius of Curvature (ft)	36		61.2	36		61	36		61						
Meander Wavelength (ft)	126		198	126		198	126		198						
Meander Width Ratio	3.5		6	3.5		6.0	3.5		6.0						
Profile															
Riffle Length (ft)															
Riffle Slope (ft/ft)	0.0045	0.00675	0.009	0.0045	0.00675	0.009	0.0045	0.00675	0.009	0.003	0.0065	0.010	0.006	0.008	0.010
Pool Length (ft)															
Pool Spacing (ft)	72	99	126	72	99	126	72	99	126	58	93	128	63	96	128
Substrate and Transport Parameters															
d16 / d35 / d50 / d84 / d95										<0.063-0.12 / 0.	063-1.5 / 0.16-7.5	5 / 30-35 / 45-50	<0.063-0.18 / 0	0.22-8 / 27-36 / 5	3-55 / 64-80
Reach Shear Stress (competency) lb/f2	0.25		0.57	0.25		0.57	0.25		0.57						
Stream Power (transport capacity) W/m2															
Additional Reach Parameters															
Channel length (ft)		3,340			3,301			3,301			1,432			1,396	
Drainage Area (SM)	0.93	1.155	1.38	0.93		1.38	0.93		1.38	0.93		1.38	0.93		1.38
Rosgen Classification		C4			С			С			С			С	
Bankfull Discharge (cfs)	80	100	120												
Sinuosity		1.4			1.4			1.4			1.3			1.3	
BF slope (ft/ft)		0.004		0.003		0.004	0.003		0.004		0.007			0.004	

South Fork Hoppers Creek Restoration Site - Mainstem Reach 2, 3, & 4

APPENDIX E

MORPHOLOGY AND HYDRAULIC MONITORING SUMMARY – YEAR 3

			South Fork H	**					t No. D	04006-4	1								
		~	a 1 10	Reach	South	Fork Ho	<u> </u>				~	a .				~	<u> </u>	1.0	
			Section 10			Cros	s Sectio	n 11			Cros	s Sectio	n 12			Cros	s Sectio	n 13	
I. Cross-Section Parameters	MY1	MY2	Riffle MY3 MY4	MY5	MY1	MV2	Pool MY3	MV4	MY5	MY1	MY2	Riffle MY3	MV4	MY5	MY1	MV2	Pool MY3	MY4	MY5
Dimension	MIII	MI12	MIS MI4	MIS	MIII	MII Z	MIS	M 14	MIS	NI I I	MI12	MIS	NI I 4	MI15	MIII	MI12	MI15	MI14	MIS
BF Width (ft)	18.93	18.01	17.32		25.8	29.89	30.6			18.1	18.15	17.63			19.98	22.93	22.78		
Floodprone Width (ft)	70.24	70.22	70.17		69.81	69.85	69.83			70.29	70.26				70.2	70.22	70.3		
BF Cross Sectional Area (ft2)	27.68	26.27	25.25		38.8	35.29	34.2			22.71	21.75	20.84			30.69	31.55			
BF Mean Depth (ft)		1.46	1.46		1.29	1.18	1.12			1.25	1.20	1.18			1.54	1.38	1.27		
BF Max Depth (ft)		2.57	2.58		2.84	2.74	2.72			1.25	1.20	1.18			3.19	2.87	2.52		
Width/Depth Ratio		12.34	2.38		2.64	25.24	27.38			1.95	15.14	14.92			13	16.67	17.87		
Entrenchment Ratio		3.9	4.05		20.06	25.24	27.58			3.88	3.87	3.98			3.51	3.06	3.09		
Wetted Perimeter (ft)		20.93	20.24		28.38	32.25	32.84			20.6	20.55	19.99			23.06	25.69	25.32		
Hydraulic Radius (ft)		1.26	1.25		1.37	1.09	1.04				1.06	19.99			1.33	1.23	1.15		
	1.27	1.20	1.25		1.57	1.09	1.04			1.10	1.00	1.04			1.55	1.25	1.15		
Substrate		34	44			0.27	0.07				26	27				0.3	0.17		
d50 (mm) d84 (mm)	-	54 80	44 125		-	0.27	0.07 0.7			-	36 55	27 44			-	0.52	0.17		
d84 (mm)	-	80 MY-1 (r	- MY-2		0.7		MY-3	-	33	44	MY-4	(2000)	-	0.52	0.65 MY-5	(2010)	
II. Reachwide Parameters	Min	Max	Mean	Min	Max	(2007) Me	an	Min	Max	(2008) Me	ean	Min	Max	()	ean	Min	Max	(/	ean
Pattern																			
Channel Beltwidth (ft)	56	96	_	-	-			-	-		_								
Radius of Curvature (ft)	32	54.4	-	-	-			-	-		_								
Meander Wavelength (ft)	112	176	_	-	-			-	-		_								
Meander Width Ratio	3.5	6	_	-	-			-	-		_								
Profile	0.0	0																	
Riffle length (ft)	-	-	-	-	-			-	-		_								
Riffle Slope (ft/ft)		0.02	0.015	0.01	0.03	0.0	02	0.01	0.03	0.	02								
Pool Length (ft)		-	-	-	-			-	-		-								
Pool Spacing (ft)		112	88	60	122	9	1	52	135	9	4								
Additional Reach Parameters						-	-			-	-								
Valley Length (ft)	-	-	2527	-	-	15	08			15	08								
Channel Length (ft)	-	-	3725	-	-	21				21									
Sinuosity	-	-	1.47	-	-	1				1	-								
Water Surface Slope (ft/ft)	-	-	0.0068	-	-	0.0				0.0									
BF Slope (ft/ft)		-	0.005	-	-	0.0				0.0									
· · ·																			
Rosgen Classification	-	-	С	-	-	(5			(5								


			South F	ork Ho	ppers (Creek R	estorati	on Site	: Proje	ct No. D	04006-4					
				Rea	ch: Sou	th Fork	Hoppe	rs Reac	h 1 (Co	nt'd)						
			Section	ı 14			Cros	s Sectio	n 15			Cros	s Sectio	on 16		
I. Cross-Section Parameters			Riffle					Riffle					Pool			
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	
Dimension																
BF Width (ft)	15.92	16.71	18.44			16.33	16.29	16.46			13.68	14.01	13.78			
Floodprone Width (ft)	70.08	70.07	70.11			69.86	69.88	69.88			69.01	70.03	70.01			
BF Cross Sectional Area (ft2)	18.18	18.91	18.94			17.74	17.13	16.67			12.16	11.35	11.43			
BF Mean Depth (ft)	1.14	1.13	1.03			1.09	1.05	1.01			0.89	0.81	0.83			
BD Max Depth (ft)	1.76	1.93	1.99			1.85	1.82	1.79			1.53	1.8	1.79			
Width/Depth Ratio	13.94	14.77	17.95			15.03	15.49	16.26			15.39	17.29	16.6			
Entrenchment Ratio	4.4	4.19	3.8			4.28	4.29	4.24			5.04	5	5.08			
Wetted Perimeter (ft)	18.2	18.97	20.5			18.51	18.39	18.48			15.46	15.63	15.44			
Hydraulic Radius (ft)	1.00	1.00	0.92			0.96	0.93	0.90			0.79	0.73	0.74			
Substrate																
d50 (mm)	-	35	33			-	40	0.9			-	0.52	0.18			
d84 (mm)	-	54	54			-	60	52			-	7.5	0.85			

			South Fork He	oppers (Creek R	estoration S	Site :	Project	t No. D	04006-4									
				Reach	South	Fork Hoppe	ers R	each 2											
		Cros	s Section 1			Cross S				1	Cros	s Sectio	on 3			Cros	s Section	n 4	
I. Cross-Section Parameters			Riffle			Po	ool					Riffle					Pool		
	MY1	MY2	MY3 MY4	MY5	MY1	MY2 M	Y3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
Dimension																			
BF Width (ft)	23.7	21	21.76		13.38	15.3 15	5.76			14.43	15.56	15.01			15.05	16.02	14.63		
Floodprone Width (ft)	70.42	70.42	70.41		69.95	70 69	9.69			69.83	69.9	69.77			69.88	69.9	69.92		
BF Cross Sectional Area (ft2)	24.2	21.46	21.19		17.17	18.68 19	9.34			18.41	19.9	18.98			19.07	21.2	19.27		
BF Mean Depth (ft)	1.0	1.02	0.97		1.28	1.22 1	.23			1.28	1.28	1.26			1.27	1.32	1.32		
BF Max Depth (ft)	2.4	2.24	2.28		2.94		2.37			2.25	2.37	2.33			2.55	2.83	2.58		
Width/Depth Ratio	23.1	20.55	22.35		10.42		2.84			11.31		11.88			11.87	12.1	11.11		
Entrenchment Ratio	3.0	3.35	3.24		5.23		4.42			4.84	4.49	4.65			4.64	4.36	4.78		
Wetted Perimeter (ft)	25.71	23.04	23.7		15.94		.22			16.99	18.12	17.53			17.59	18.66	17.27		
Hydraulic Radius (ft)	0.94	0.93	0.89		1.08	1.05 1.0	06			1.08	1.10	1.08			1.08	1.14	1.12		
Substrate																			
d50 (mm)	-	0.16	30		-		0.2			-	0.7	36			-	0.19	0.24		
d84 (mm)	-	0.35	54		-).75			-	34	55			-	15	11		
II. Reachwide Parameters	2.0	MY-1 (,	20	MY-2	<u>`</u>	_			(2008)			MY-4	· /		2.0	MY-5 (
	Min	Max	Mean	Min	Max	Mean		Min	Max	Me	an	Min	Max	M	ean	Min	Max	M	ean
Pattern	(2)	100																	
Channel Beltwidth (ft)	63 36	108 61.2	-	-	-	-		-	-	-									
Radius of Curvature (ft)		198	-	-	-	-		-	-	-									
Meander Wavelength (ft) Meander Width Ratio	126 3.5	198	-	-	-	-		-	-	-									
Profile	3.5	0	-	-	-	-		-	-	-									
Riffle length (ft)	_	_	_	_	_	_		_	_	_									
Riffle Slope (ft/ft)	0.005	0.009	0.007	0.003	0.02	0.011		0.006	0.01	0.0	08								
Pool Length (ft)	-	-	-	-	-	-		-	-	0.0	00								
Pool Spacing (ft)	72	126	90	58	128	93		63	128	90	6								
Additional Reach Parameters	. –										-								
Valley Length (ft)	-	-	2447	-	-	1150		-	-	11:	50								
Channel Length (ft)	-	-	3301	-	-	1432		-	-	139	96								
Sinuosity	-	-	1.35	-	-	1.25		-	-	1.	2								
Water Surface Slope (ft/ft)	-	-	0.0047	-	-	0.0067		-	-	0.0	04								
BF Slope (ft/ft)	-	-	0.0035	-	-	0.0073		-	-	0.0	08								
Rosgen Classification	-	-	С	-	-	С		-	-	C	2								
			Rea	ach: Sou	ıth Forl	K Hoppers F	Reach	2 (con	t'd)										
			s Section 5			Cross S		16			Cros	ss Sectio	on 9						
I. Cross-Section Parameters			Riffle			Po						Pool		_					
5. 4	MY1	MY2	MY3 MY4	MY5	MY1	MY2 M	Y3	MY4	MY5	MY1	MY2	MY3	MY4	MY5					
Dimension	15.14	20.00	10.00		22.76	21.22 20	0.01			20.6	20.22	20.0							
BF Width (ft)	15.14	20.09	19.99		22.76		3.01			29.6	30.33	29.9							
Floodprone Width (ft)	69.77	69.8	69.73 25.28		70.52 50.2).51			69.71 74.07	69.76	69.78							
BF Cross Sectional Area (ft2)	26.1	25.2	25.28 1.26		1.79		5.36 66			2.42	75.57 2.49	74.07 2.48							
BF Mean Depth (ft) BF Max Depth (ft)	1.37 2.17	1.25 2.5	2.48		4.02		.66 3.47			3.21	2.49	2.48							
BF Max Depth (ft) Width/Depth Ratio	2.17	2.5 16.01	2.48 15.81		4.02		5.47 5.92			3.21 12.25	3.51 12.18	5.38 12.07							
Entrenchment Ratio	4.61	3.48	3.49		3.1		2.52			2.35	2.3	2.33							
Wetted Perimeter (ft)	17.88	22.59	22.51		26.34	34.59 31.				2.55 34.44	35.31	2.33 34.86							
Hydraulic Radius (ft)	1.4597		1.123		1.91	1.481 1.4				2.15	2.14	2.12							
Substrate	1.4571	1.1155	1.123		1.71	1.401 1.4	10			2.15	2.17	2.12							
d50 (mm)	-	7.5	27		-	0.15 0.	2			-	0.32	0.38							
d84 (mm)	-	30	53		-	2 0.				-	12	3							
do4 (iiiii)		50	55			2 0.					14	2							

		5	South Fork Ho	ppers (Creek R	estorati	on Site	: Proje	ct No. D	04006-4						
				Reach	: Unnan	ied Tril	butary 1	l (UT1)								
			s Section 7			Cro	ss Sectio	on 8								
I. Cross-Section Parameters			Pool				Riffle									
	MY1	MY2	MY3 MY4	MY5	MY1	MY2	MY3	MY4	MY5							
Dimension BF Width (ft)	11.4	11.3	11.1		13.4	12.2	11.9									
Floodprone Width (ft)	65.5	66.9	59.6		47.9	43.0	43.3									
BF Cross Sectional Area (ft2)	10.1	11.2	8.2		47.9 9.1	43.0 7.1	43.5 5.7									
BF Cross Sectional Area (112) BF Mean Depth (ft)		11.2	8.2 0.7		9.1 0.7	7.1 0.6	0.5									
BF Mean Depth (It) BF Max Depth (ft)		2.0	1.5		1.4	1.3	0.5 1.4									
Width/Depth Ratio		11.3	1.5		1.4	20.9	24.9									
Entrenchment Ratio	5.7	6.0	5.4		3.6	3.5	3.6									
Wetted Perimeter (ft)	13.2	13.2	12.6		14.7	13.4	12.9									
Hydraulic Radius (ft)		0.8	0.7		0.6	0.5	0.4									
Substrate																
d50 (mm)	-	0.25	0.16		-	0.19	0.26									
d84 (mm)	-	0.9	0.33		-	0.8	0.8									
II. Reachwide Parameters		MY-1 (2006)		MY-2	(2007)			MY-3	(2008)		MY-4 (2	2009)		MY-5 (2	0010)
11. Reactivitie 1 at anieters	Min	Max	Mean	Min	Max	Me	ean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
Pattern																
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-						
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-						
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-						
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-						
Profile														1		
Riffle length (ft)		-	-	-	-	-	-	-	-	-				1		
Riffle Slope (ft/ft) Pool Length (ft)		- 15	- 12	-	-	-	-	-	-	-				1		
Pool Length (II) Pool Spacing (ft)		20	12	-	-	-	-	-	-	-						
Additional Reach Parameters	10	20	15	-	-	-	-	-	-	-						
Valley Length (ft)	-	-	179.3		-	_		-						1		
Channel Length (ft)	_	-	203		-			-	-	-				1		
Sinuosity	-	-	1.13	-	-			-	-	-				1		
Water Surface Slope (ft/ft)	-	-	0.0314	-	-	-		-	-	-						
BF Slope (ft/ft)		-	0.03	-	-	-	-	-	-	-						
Rosgen Classification	-	-	В	-	-	-	-	-	-	-						

APPENDIX F

BENTHIC MACROINVERTEBRATE MONITORING DATA



SPECIES	Tolerance Values	Functional Feeding Group	Site 1 Reference 2/21/08	Site 2 U/S Hoppers 2/21/08	Site 3 D/S Hoppers 2/21/08
ANNELIDA			2,22,00	2,22,00	
Oligchaeta					
Lumbriculidae	7.0	GC			R
Naididae					
Slavinia appendiculata	7.1	GC			R
Stylaria lacustris	9.4	GC			R
Vejdovskyella comata	N/A	GC			C
Tubificidae	IN/A	GC			C
	0.5	CC			р
Limnodrilus spp.	9.5	GC			R
Insecta					
Coleoptera					
Elmidae					
Optioservus spp.	2.4	SC	Α	R	
Promoresia tardella	0.0	SC		R	
Ptilodactylidae					
Anchytarsus bicolor	3.6	SH	R		
Diptera					
Ceratopogonidae					
Palpomyia complex	6.9	PR	R		
Chironomidae					
Ablabesmyia mallochi	7.2	ОМ			С
Brillia spp.	5.2	SH	R		
Conchapelopia grp	8.4	PR			
Corynoneura spp.	6.0	GC	R	С	
Cricotopus bicinctus	8.5	SH		R	С
Eukiefferiella brehmi	2.7	GC	R		
Eukiefferiella brevicalar	2.2	GC		Α	
Eukiefferiella claripennis	5.6	GC		С	
Euorthocladius spp.	6.3	GC		R	
Nanocladius spp.	7.1	GC		R	~
Orthocladius nigritus	0.4	GC		<i>a</i>	C
Orthocladius obumbratus	8.5	N/A		C	A
Orthocladius rubicundus	N/A	N/A		R	R
Parametriocnemus lundbecki	3.7	GC	Α		
Procladius spp.	9.1	PR			С
Potthastia longimana	6.5	GC	R		C .
Psectrocladius spp.	3.6	GC	N	R	R
Rheotanytarsus spp.	5.9	FC		C R	ĸ
Synorthocladius spp.	4.4	GC FC		L	R
				D	Л
Paratanytarsus spp.	8.5	GC		R	
Tanytarsus spp.	6.8	FC			R
Micropsectra spp.	1.5	GC			R
Thienemanniella spp.	5.9	GC		C	

Year 2 - Benthos Data for South Fork Hoppers Creek Collected on February 21, 2008

SPECIES	Tolerance Values	Functional Feeding Group	Site 1 Reference 2/21/08	Site 2 U/S Hoppers 2/21/08	Site 3 D/S Hoppers 2/21/08
Tvetenia bavarica gr.	3.7	GC		С	
Dixidae					
Dixa spp.	2.6	GC	Α		
Simulidae					
Cnephia mutata	4.0	N/A		R	
Prosimulium spp.	6.0	FC	R	A	
Simulium spp.	6.0	FC		C	
Tipulidae	0.0	10		<u> </u>	
Antocha spp.	4.3	GC		С	
Dicranota spp.	0.0	PR		C	R
**			C		К
<i>Tipula</i> spp.	7.3	SH	С		
Ephemeroptera					
Baetidae	1.0				
Acentrella spp.	4.0	GC	С	C	
Acentrella ampla	3.6	N/A		C	
Baetis flavistriga	7.0	GC		С	
Baetis hageni	N/A	N/A	R	G	
Baetis pluto	4.3	N/A		C	
Cloeon spp.	6.6	OM		С	Α
Ephemerellidae Drunella walkeri	1.0	NT/A	D		
Ephemerella dorothea	1.0 6.0	N/A N/A	R VA	VA	R
Ephemerella invaria	2.4	N/A N/A	VA	A	R
Serratella deficiens	2.4	N/A N/A	R	R	К
Heptageniidae	2.0	IN/A	K	N N	
<i>Epeorus</i> spp.	1.3	SC	С	R	
Stenacron spp.	N/A	SC SC	R	K	
Stenonema modestum	5.5	SC SC	C	Α	VA
Stenonema pudicum	2.0	N/A	A	C	
Leptophlebiidae					
Leptophlebia spp.	6.2	GC			С
Paraleptophelbia spp.	0.9	GC	R		
Megaloptera					
Corydalidae					
Corydalus cornutus	5.2	PR		С	
Odonata					
Aeshnidae					
Boyeria vinosa	5.9	PR		С	R
Calopterygidae					
Calopteryx spp.	7.8	PR			С
Coenagrionidae		1		1	
Argia spp.	8.2	PR		R	С
Cordulegastridae					
Cordulegaster spp.	5.7	PR	R	1	R
Enallagma spp.	8.9	PR	A	+	R
Gomphidae	0,2				X
Gomphus spp.	5.8	PR			R

SPECIES	Tolerance Values	Functional Feeding Group	Site 1 Reference 2/21/08	Site 2 U/S Hoppers 2/21/08	Site 3 D/S Hoppers 2/21/08
Hagenius brevistylus	4.0	PR			R
Ophiogomphus spp.	5.5	PR	С	Α	
Macromiidae					
Macromia spp.	6.2	PR			R
Plecoptera					
Chloroperlidae					
Haploperla spp.	N/A	N/A	R		
Leuctridae					
Leuctra spp.	2.5	SH	R		
Nemouridae					
Amphinemura spp.	3.3	SH	С		
Prostoia spp.	5.8	SH		R	
Peltoperlidae					
Tallaperla spp.	1.2	N/A	С		
Perlidae					
Acroneuria abnormis	2.1	PR		R	
Eccoptura xanthenes	3.7	N/A	R		
Perlodidae					
Clioperla clio	4.7	N/A		R	R
Diploperla duplicata	2.7	N/A	R		
Isoperla bilineata	5.4	N/A	С		
Isoperla namata	2.0	N/A	С		
Isoperla simills	0.2	N/A	R	-	
Remenus bilobatus	0.3	N/A	С		
Pteronarcyidae					
Pteronarcys spp.	1.7	SH	R		
Trichoptera					
Glossosomatidae	1.5			G	
Glossosoma nigrior	1.6	SC		С	
Hydropsychidae	()	EC	G	G	G
Cheumatopsyche spp.	6.2	FC	С	C	C
Hydropsyche betteni	7.8	FC		VA C	R
Symphitopsyche sparna	2.7 2.3	N/A SH	D	C	
<i>Hydatophylax argus</i> <i>Pycnopsyche</i> spp.	2.5	SH	R R		
Uenoidae	2.5	50	ĸ		
Neophylax oligius	2.2	N/A		R	R
MOLLUSCA	2.2	IN/A		K	ĸ
Gastropoda					
Lymnaeidae					
Pseudosuccinea columella	7.7	SC		С	
	/./	50			
Physidae Physidae	0.0	60			
Physella spp.	8.8	SC		С	R
Pisidiidae		.			
Pisidium spp.	6.8	FC		R	
Pleuroceridae	2.5				
<i>Elimia</i> spp.	2.5	SC	Α	A	R

SPECIES	Tolerance Values	Functional Feeding Group	Site 1 Reference 2/21/08	Site 2 U/S Hoppers 2/21/08	Site 3 D/S Hoppers 2/21/08
Total Taxa Richness			39	48	36
EPT Taxa Richness			24	19	9
Total Biotic Index			3.91	5.56	6.91
EPT Biotic Index			3.31	4.93	5.85
Dominant in Common Taxa				41%	12%

Notes: Tolerance Values: ranges from 0 (least tolerant to pollution) to 10 (most tolerant to pollution). Functional Feeding Group: CG = Collector-Gatherer, FC = Filterer-Collector, OM = Omnivore, PR = Predator, SC = Scraper, SH = Shredder.

Abundance: R = Rare (1-2 individuals); C = Common (3-9 individuals); A = Abundant (10-30); VA = Very Abundant (>30).



P-1 Site 1 – reference site - looking upstream



P-2 Site 1 – reference site - looking downstream



P-3 Site 2 – looking upstream

P-4 Site 2 – looking downstream



P-5 Site 3 – looking upstream

P-6 Site 3 – looking downstream