YEAR 3 MONITORING REPORT

UT MILLERS CREEK

Duplin County, North Carolina DMS Project ID No. 95719, Contract No. 5000, USACE Action ID No. SAW-2013-00386 DWR Project No. 13-0187



Prepared for:

NCDEQ Division of Mitigation Services (DMS)

217 West Jones St., Suite 3000A Raleigh, North Carolina 27603

Construction Completed: February 2015 Morphology Data Collected: January 17, 2017 Vegetation Data Collected: October 25, 2017 Hydrology Data Collected: November 7, 2017 Submitted: January 2018 Prepared by:

HDR ICA


HDR Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 919.232.6600 919.232.6642 (fax)

I HEREBY CERTIFY THAT THE DOCUMENT CONTAINED HEREIN, UT MILLERS CREEK YEAR 3 MONITORING REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION.

1974

SIGNED SEALED, AND DATED THIS _

____ DAY OF <u>JANUARY</u> 2018.



h S

Chris L. Smith, PE

HX ICA

TABLE OF CONTENTS

SECTION	PAGE
1.0 PROJECT SUMMARY	
1.1 GOALS AND OBJECTIVES	
1.2 Success Criteria	······
1.3 BACKGROUND SUMMARY	
1.5 STREAM STABILITY	
1.6 Wetlands	
2.0 METHODOLOGY	
3.0 REFERENCES	
APPENDIX A. PROJECT VICINITY MAP A	ND BACKGROUND TABLES
	^T A14
	2′
APPENDIX E. HYDROLOGIC DATA	

LIST OF FIGURES

FIGURE

FIGURE	PAGE
Figure 1. Vicinity Map	8
Figure 2. Asset Overview Map	10
Figure 3.0 - 3.6 Current Condition Plan View (Sheets 1-7)	15
Figure 4.1 - 4.13 Vegetation Plot Photos and Problem Areas	24
Figure 5.1 - 5.10. Cross Section Plots	30
Figure 6.1 - 6.4 Crest Gauge Photos	43
Figure 7. Monthly Precipitation Data	46
Figure 8.0 - 8.7. Wetland Gauge Data	47
Figure 9.0 - 9.2 NCDWR Drought Status Maps	

LIST OF TABLES

TABLE	PAGE
Table 1. Project Components and Mitigation Credits	9
Table 2. Project Activity and Reporting History	11
Table 3. Project Contacts Table	12
Table 4. Project Information	13
Table 5. Visual Stream Morphology Stability Assessment	22
Table 6. Vegetation Condition Assessment	23
Table 7. Vegetation Plot Mitigation Success Summary	28
Table 8. Baseline Stream Data Summary	
Table 9. Monitoring Data - Dimensional Morphology Summary	41
Table 10. Monitoring Data - Stream Reach Data Summary	42
Table 11. Verification of Bankfull Events	
Table 12. Summary of Gauge Hydrologic Data	

1.0 PROJECT SUMMARY

The following report summarizes the vegetation establishment, stream stability, and wetland hydrology for Year 3 monitoring for the UT Millers Creek Site (hereafter referred to as the "Site") in Duplin County, North Carolina.

1.1 Goals and Objectives

The primary goals of the UT Millers Creek stream and wetland mitigation project focus on:

- Reducing stressors to water quality
- Providing and enhancing flood attenuation
- Restoring and enhancing aquatic, semi-aquatic and riparian habitat, and
- Restoring and enhancing habitat connectivity with adjacent natural habitats.

The following objectives accomplish the goals listed above:

- 1. Removing stressors to water quality and increasing attenuation is directly tied to:
 - a. Restoration of the formerly deeply incised and entrenched UT as a Priority I (PI) restoration where bankfull and larger flows access the historic floodplain allowing nutrients, sedimentation, trash and debris from upstream urban runoff to settle from floodwaters.
 - b. Restoration of the UT as PI restoration allows the Site to mitigate flood flows by reconnecting bankfull and higher flows to its historic floodplain.
 - c. Restoration of the riparian buffers and wetlands adjacent to the UT (i.e. restoration of an existing pond and ditch back to riparian wetlands) allows floodwaters to attenuate, in turn reducing stressors from upstream impacts.
 - d. Restoration of wetland hydrology within the riparian buffer supports hydrophytic vegetation, which assists in the uptake, storage and fixation of nutrients and sedimentation from overbank flows. Adjacent low quality pine plantations were removed and planted with native hydrophytic vegetation.
- 2. Restoring and enhancing aquatic, semi-aquatic and terrestrial habitat is directly tied to:
 - a. Introduction of woody materials such as planted vegetation, log sills, soil lifts and toe wood to the restored channel. Woody materials will promote shading, bed form diversity and foraging opportunities for aquatic organisms, benthic macroinvertebrates, and fish.
 - b. Restoration of native vegetation to the stream channel banks and the adjacent riparian corridor has diversified flora and provides an abundance of available foraging and cover habitat for amphibians, reptiles, mammals and birds.
 - c. Restoration of wetland hydrology and introducing floodwaters back to the historic floodplain provides a diversity of habitats for semi-aquatic flora and fauna that may have not been seen on the Site since before anthropogenic disturbances.
- 3. Habitat restoration and connectivity can be directly tied to:
 - a. The removal of existing pine plantations and replanting of native vegetation.
 - b. The restored community ensures a protected habitat corridor between the Site and the downstream mature riparian buffers and upland habitats.

1.2 Success Criteria

Monitoring of restoration efforts will be performed until success criteria are fulfilled. Monitoring includes stream channel/hydraulics, wetland hydrology, and vegetation. In general, the

HX ICA

restoration success criteria, and required remediation actions, are based on the Stream Mitigation Guidelines (USACE et al. 2003) and the Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation (NCEEP 2011). Project success criteria are further detailed in the Baseline Monitoring Document & As-Built Baseline Report (ICA 2015).

1.3 Background Summary

The North Carolina Department of Environmental Quality Department of Mitigation Services (DMS) contracted ICA Engineering, Inc. (ICA) to restore 2,625 linear feet of the Unnamed Tributary to Millers Creek (UT) and 4.5 acres of riparian wetlands within the Site to assist in fulfilling stream mitigation goals in the watershed (Table 1 and Table 4). The Site is located approximately one-half (0.5) mile west of Magnolia in Duplin County, North Carolina and contains an unnamed tributary to Millers Creek and associated restored riparian wetlands (Figure 1). The Site is located within DMS Targeted Local Watershed Catalogue Unit (CU) 03030006. The Site is comprised of one property owned by William Jeffrey Hatcher and wife Susan King Hatcher (PIN # 247100987405). Additional information concerning project history is presented in Table 2.

1.4 Vegetation

Vegetation is meeting success criteria across the site following the third year of monitoring. Overall, the site is averaging 715 planted stems per acre; exceeding the success criteria of 320 stems per acre after Year 3 Monitoring. Additionally, all plots are individually exceeding success criteria by over 50%.

Insect damage and deer browse was noted within Plot 2, however all but one of the damaged plants have a vigor of 3 or higher. It is not expected that the insects and deer will contribute to reduced survival rates on-site; however, HDR|ICA will continue to monitor the status of the damage.

In Plot 3, the majority of stems have a vigor of 2 and have shown little to no growth over the past monitoring year. Monitoring Well 4 indicates that the area immediately upstream of Plot 3 was covered by 10 inches of surface water for over half of the growing season. HDR ICA will closely monitor vegetation in this area and may take corrective action if necessary.

Two bare areas and two areas of thin grass remain present on-site. The thin grass areas noted near station 25+00 in Year 2 report appear to have filled in after supplemental seeding. In the two thin grass areas that remain near station 35+00, vegetation is beginning to establish. The total acreage of bare areas is 0.23 (1.9% of planted acreage) and the total acreage of thin grass is 0.14 (1% of planted acreage). Problem areas were reseeded in January and April of 2017. Following seeding, the thin grass area was reduced by 50% but bare areas have not improved.

1.5 Stream Stability

The UT Millers Creek reach is stable and functioning as designed. Cross section geometry has remained stable over the course of Monitoring Year 3.

HDR|ICA repaired the areas of surficial erosion at station 33+00 in January of 2017 by transplanting clusters of *Juncus effuses*, spreading temporary seed and laying out excelsior matting. These areas appeared stable during follow up visits during April of 2017.

Channel bank stability continues to benefit from the maturation of vegetation along the channel toes and bank. Two areas of minor erosion have developed around soil lifts due to the sandy soil composition on-site. All instances of erosion noted during Year 3 monitoring were minor and will likely fill in with vegetation over time.

The site has experienced several bankfull flows throughout the monitoring period. Bankfull event documentation can be found in Appendix E.

Bank pin locations were inspected and pins were not visible. Banks showed no signs of erosion over the course of the monitoring period.

1.6 Wetlands

Based upon the Final Mitigation Plan, the hydrologic criteria for restored wetlands at the Site are as follows (based upon the corresponding landscape position and wetland community type):

- a. For the **riparian bottomland hardwood forest community**, the hydrologic criterion will be the establishment of a static water table at, or within, 12 inches of the soil surface for a minimum of 12.5 percent of the growing season, equivalent to 38 days based upon hydrologic monitoring undertaken from Feb 1st through Nov 30th of each monitoring year.
- b. For the **headwater riparian community (zero-order geomorphic position)**, the hydrologic criterion will be the establishment of a static water table at, or within, 12 inches of the soil surface for a minimum of 10 percent of the growing season, equivalent to 30 days based upon hydrologic monitoring undertaken from Feb 1st through Nov 30th of each monitoring year.

The UT Millers site exhibits a range of hydrologic conditions characteristic of small stream swamp wetland community types of the inner Coastal Plain of North Carolina. Several of the groundwater gauges documented elevated groundwater levels at or near the soil surface for extended periods of time during the growing season. In addition, portions of the site exhibited intermittent to prolonged periods of surface inundation. Refer to the attached gauge hydrographs depicting recorded groundwater and surface water levels from February 1 through November 30.

Regional drought index maps are useful tools to evaluate specific gauge data relative to ambient precipitation and sub-surface water storage conditions. For instance, the NC Drought Status Monitoring Program compares existing data to long-term (1965-2016) climatic conditions for well data, stream baseflow data, and combined well and baseflow data. Contoured percentile data (30th/70th percentiles) are graphically displayed on monthly drought images. Based upon these maps, subsurface storage (i.e. groundwater) conditions were considered abnormally dry during February and March with relatively normal rainfall conditions for much of the summer. The NC DWR Drought Status Maps are included for reference in Appendix E. Cumulatively, total on-site rainfall for 2017 through November 30 was 36.12 inches, which is 16.68 inches below normal (based upon long-term climatic data available through AgACIS, Wallace Station).



All of the groundwater gauges located on the mitigation site exhibit hydrology indicative of jurisdictional wetlands (i.e. hydroperiods greater than 5% of the growing season), and four of the six gauges exceeded the minimum success criteria as outlined above. While the specific durations of wetland hydrology at each gauge varied across the site, each gauge also displayed prolonged wetland hydroperiods during normal rainfall conditions. The site experienced drought conditions during the early portion of the growing season (which is typically the period of the year for hydrologic recharge of wetlands). As a result, Gauge 1 and Gauge 3 exhibited brief periods of water levels below 12 inches of the soil surface at the outset of the growing season. Cumulatively, Gauge 1 exhibited groundwater levels within 12 inches of the soil surface for 106 days (equivalent to 32%) of the monitoring period through November 30. Similarly, Gauge 3 exhibited to 36%) of the monitoring period through November 30. Based upon the hydrograph, it is evident that Gauge 3 has a more pronounced groundwater discharge largely as a result of its proximity to the adjacent floodplain is discharged to the channel more rapidly.

The summary of hydroperiods for each gauge is presented in Table 12 and gauge locations are depicted in Figures 3.0 - 3.6.

2.0 METHODOLOGY

Year 3 monitoring surveys were completed using a Total Station. Each cross section was marked with a rebar monument at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83-State Plane. Surveying these monuments throughout the Site ensured proper orientation. The survey data was imported into MicroStation for verification. RIVERMorph was used to analyze cross section data. Tables and figures were created using Microsoft Excel, ArcGIS, and MicroStation. The channel is entirely a sand bed system; therefore, a pebble count was not conducted. Bank pin locations were inspected but pins were not observable, and therefore were not surveyed.

Vegetation monitoring was completed using CVS level II methods, for nine, 100 square meter vegetation plots (Lee et al. 2006). The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

Groundwater hydrology was monitored using six automated gauges (RDS, Inc. WM-20s) located within the riparian wetland restoration areas. Two reference gauges were installed; one in a Headwater Riparian Wetland and one in a Bottomland Hardwood Wetland. Gauges were installed in accordance with installation methods outlined in the Wetlands Regulatory Assistance Program (WRAP) Technical Note 00-02 (Sprecher, 2000). Water levels were recorded once daily and the data was downloaded every two months.

HDR ICA

3.0 REFERENCES

- ICA Engineering, Inc. As-Built Monitoring Document & As-Built Baseline Report for UT Millers Creek Full Delivery Site. 2015.
- Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<u>http://cvs.bio.unc.edu/methods.htm</u>).
- NCEEP. Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation. 2011.

Sprecher, S. W. (2000). "Installing Monitoring Wells/Piezometers in Wetlands," ERDC TN-WRAP-00-02, U.S. Army Research and Development Center, Vicksburg, MS.

US Army Corps of Engineers Wilmington District. Stream Mitigation Guidelines. 2003

Weakley, Alan S. 2011. Flora of the Southern and Mid-Atlantic States (online). Available: <u>http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2011-May-nav.pdf</u> [May 15, 2011]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

APPENDICES

Appendix A. Project Vicinity Map and Background Tables






	Table 1. Project Components and Mitigation Credits UT to the Millers Creek, Duplin County DMS Project ID No. 95719										
					Mitigati	on Credits					
	<u>Stream</u> (SMU)				lon-riparian Wetland		<u>Buffer</u>	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset		
Туре	R	F	RE	R	RE	R		RE			
Totals	2,709			8.00							
					Project C	omponents					
<u>Project</u> <u>Component or</u> <u>Reach ID</u>	<u>Stationi</u> Locatio	-	Exist Footage/	•		roach II. etc.)	or Rest	oration toration valent	Restoration Footage or <u>Acreage</u>	<u>Mitigation</u> <u>Ratio</u>	<u>SMU or</u> WMU
UT Millers Creek	10+13 37+2		2,10	00	1	PI	Resto	oration	2,709	1:1	2,709
Drained Wetland (Pines)	NA		5.0	0	Ν	A	Resto	oration	5.00	1:1	5.00
Drained Wetland (Mature Woods)	NA		2.5	55 NA		IA	Resto	oration	2.55	1.25:1	2.04
Drained Wetland (Berm/Spoil Along UT)	NA		0.4	5	Ν	A	Resto	oration	0.45	1:1	0.45
Pond	NA		0.7	7	Ν	IA	Resto	oration	0.77	1.5:1	0.51
TOTAL	NA		2,100/	8.77	Pl	/NA	Resto	oration	2,709/8.77	1 – 1.5:1	2,709/8.00

Component Summation							
Restoration Level	<u>Stream</u>	Riparian Wetland (ac		icres)	<u>Non-</u> Riparian	Buffer	Upland
	<u>(linear feet)</u>	Riverine	Non-Riverine		Wetland (acres)	<u>(square</u> <u>feet)</u>	(acres)
Restoration	2,709	8.77					
	BMP Elements						
Element	Location	Purpose/Function Notes					
Forested Buffer	UT Millers buffer	Buffer to pro			Filter nutrients and provide cover, foraging areas, habitat, woody debris, and wildlife		







Stream Restoration (2,709 Ft)

Riparian Restoration Boundary

Riparian Wetland Restoration -Pines (5.00 Ac)

Riparian Wetland Restoration -Mature Woods (2.55 Ac)

Riparian Wetland Restoration -Pond (0.77 Ac)

Riparian Restoration - Berm Removal - (0.45 Ac)

Confirmed Hydric Soils


Groundwater Gauges



Asset Overview Map

UT Millers Creek, Duplin County, North Carolina

0	130	260	520	780	1,040
					Feet



	Data	Completion
Activity or Report	Collection	or Delivery
	Complete	
Restoration Plan	Aug-13	Sep-14
Final Design – Construction Plans	Sep-14	Sep-14
Construction	3-Nov-14	23-Jan-15
Temporary S&E Mix Applied to Entire Project Area		23-Jan-15
Permanent Seed Mix Applied to Entire Project Area		23-Jan-15
Bare Root, Containerized, and B&B plantings for Entire Project Area		10-Mar-15
Mitigation Plan/As-built (Year 0 Monitoring-Baseline)	Mar-15	Apr-15
Year 1 Monitoring	Oct-15	Dec-15
Year 2 Monitoring	Nov-16	Feb-17
Year 3 Monitoring	Nov-17	Jan-18
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		



Table 3. Project Contacts Table				
•	DMS Project ID No. 95719)			
Designer Primary project design POC	HDR I ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Kevin Williams (919) 851-6066			
Construction Contractor	Land Mechanic Designs, Inc.			
Construction Contractor POC	126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132			
Planting Contractor	River Works, Inc.			
Planting Contractor POC	6105 Chapel Hill Road Raleigh, NC 27607 Phillip Todd (919) 582-3574			
Seeding Contractor	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592			
Seeding Contractor POC	Lloyd Glover (919) 639-6132			
Seed Mix Sources	Green Resources – Triangle Office			
Nursery Stock Suppliers	1) ArborGen 2) Mellow Marsh Farm, Inc. 3) Foggy Mountain Nursery (live stakes)			
Monitoring Performers	HDR I ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Alex DiGeronimo (919) 900-1645			
Stream Monitoring POC	HDR I ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Alex DiGeronimo (919) 900-1645			
Vegetation Monitoring POC	Land Management Group, Inc 3805 Wrightsville Avenue, Suite 15 Wilmington, NC 28403 Kim Williams (910) 452-0001 x 1908			

HX ICA

Table 4. Project Information UT to Millers Creek (DMS Project ID No. 95719) Project Information				
Project County	Duplin			
roject Area (acres) 15.944 AC				
Project Coordinates 34.894467,-78.067625				
Project Watershed Summary Information	n			
Physiographic Region	Coastal Plain			
Ecoregion	Southeastern Plains			
Project River Basin	Cape Fear			
USGS 8-digit HUC	3030006			
USGS 14-digit HUC	3030006110040			
NCDWQ Subbasin	03-06-19			
Project Drainage Area	250 AC			
Watershed Land Use	Cultivated, Southern Yellow Pine, Bottomland Forest / Hardwood Swamps			


Reach Summary Information				
Parameters	UT to Millers Creek			
Restored length	2,709 linear feet			
Drainage Area	250 AC.			
NCDWQ Index Number	36			
NCDWQ Classification	C, Sw			
Valley Type/Morphological Description	X/Existing G/5/Restored E5			
Dominant Soil Series	Bibb sandy loam and Torhunta fine sandy loam (USDA/NRCS records). Cape Fear, Rains, Plummer, Rutlege and Lynn Haven Soil series (additional series mapped by LMG)			
Drainage Class	Poorly and very poorly			
Soil Hydric Status	Bibb sandy loam (hydric) Torhunta mucky fine sandy loam (hydric)			
Slope	0.0016			
FEMA Classification	Zone X			
Native Vegetation Community	Mixed stand of hardwoods and pine			
Percent Composition of Exotic Invasives	<5%			


Parameters	Wetland 1	Wetland 2	Wetland 3
Size of Wetland (acres)	0.21	0.12	0.59
Wetland Type (non-riparian riverine or riparian non-riverine	Riparian Non-Riverine	Riparian Non-Riverine	Riparian Non-Riverine
Mapped Soil Series	BbA	ТоА	BnB
Drainage class	Poorly Drained	Very Poorly Drained	Moderately Well Drained
Soil Hydric Status	Hydric	Hydric	Partially Hydric
Source of Hydrology	Groundwater	Groundwater	Groundwater
Hydrologic Impairment	Stream Incision	Stream Incision	Stream Incision/Beavers
Native vegetation community	Forested	Forested	Emergent
Percent composition of exotic invasion vegetation	0	0	0


Regulatory Considerations					
Regulation	Applicable	Resolved	Supporting Documentation		
Waters of the U.S. –Sections 404 and 401	Yes	Yes	Restoration Plan/NW 27		
Endangered Species Act	No	Yes	NCNHP/USFWS		
Historic Preservation Act	No	Yes	NCSHPO		
CZMA/CAMA	No	Yes			
FEMA Floodplain Compliance	Yes	Yes	HECRAS		
Essential Fisheries Habitat	No	N/A			




Appendix B. Visual Assessment Data











\$\$\$\$\$\$\$\$YSTIME\$\$\$\$ Z:\UT_Millers_Creek ICA_FNGINEFRING_INC

DATE: 12-19-16 CCVP YR3 PLAN SHEET 5 OF 7






		Table 5: Visual Stream	Morphology Stabili	tv Assessi	ment					
		Reach	ID: UT Millers Creek							
Major Channel Category	Channel Sub-Category	Asses	sed Length: 2,709 FT Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	 Vertical Stability (Riffle and Run units) 	 <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) 			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	N/A	N/A			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)	5	5			100%			
		 Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle) 	61	61			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	57	57			100%			
		2. Thalweg centering at downstream of meander (Glide)	57	57			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	8	99.6%	N/A	N/A	N/A
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	N/A	N/A	N/A
				Totals	2	8	99.6%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	12	12			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	12	12			100%			



	Table 6	Vegetation Condition	Assessment
--	---------	----------------------	------------

Planted Acreage	12.35					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.05 acres	polygons filled with orange dots and x's	4	0.37	2.9%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	N/A	N/A	N/A	N/A
			Total			
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	Pattern and Color	N/A	N/A	N/A
			Cumulative Total			
Easement Acreage	15.94					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale)	. 1000 SF	Pattern and Color	N/A	N/A	N/A
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale)	. none	Pattern and Color	N/A	N/A	N/A

HOR ICA

Figure 4.1 - 4.13 Vegetation Plot Photos and Problem Areas



4.1 Vegetation Plot 1



4.2 Vegetation Plot 2



4.3 Vegetation Plot 3





4.5 Vegetation Plot 5



4.6 Vegetation Plot 6



4.7 Vegetation Plot 7



4.8 Vegetation Plot 8



4.9 Vegetation Plot 9



4.10 Bare area near STA 24+00



4.11 Thin grass adjacent to XS-10



4.12 Minor erosion on right bank at STA 18+0



4.13 Minor erosion on right bank at STA 18+50


Appendix C. Vegetation Plot Data

Table 7.EEP Project Code 95719. Project Name: UT Millers Creek

													C	Current	Plot Dat	a (MY3	2017)												Ar	nnual I	Means				
			957	19-01-0	0001	957	19-01-0	002	957	19-01-00	003	957	19-01-0004	9	95719-01	L-0005	9	95719-01	-0006	95	719-01-0007	95719-01-0008	95719	-01-0009	Ν	/1Y3 (2017	7)	MY:	(2 (2016)		MY1 (2	2015)		MY0 (2	2015)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	т	PnoLS	P-all T	Г	PnoLS	P-all T	Pno	DLS P-all	т	Pno	LS P-all	Т	PnoLS	P-all T	PnoLS P-all T	PnoLS P-	all T	PnoLS	P-all	Г Pn	ols P	P-all T	F	PnoLS P-al	I T	PnoL	.S P-all	I T
Acer rubrum	red maple	Tree															2						1				3								
Betula nigra	river birch	Tree				2	2	2										1	1	1			1	1	1 4	1 4	4	3	3	4	8	8	8 1	.3	13 13
Fraxinus pennsylvanica	green ash	Tree				1	1	1	3	3	3							4	4	4 10	0 10 10) 5 5	5 4	4	4 27	7 27	27	27	27	27	27	27 2	27 2	.8	28 28
Liquidambar styraciflua	sweetgum	Tree			3			13											14	4			2		3		35			23			5		
Liriodendron tulipifera	tuliptree	Tree				2	2	2	4	4	4							2	2	2		2 2	2 4	4	4 14	1 14	14	13	13	13	15	15 3	.5 1	.9	19 19
Magnolia virginiana	sweetbay	Tree				1	1	1																	1	L 1	1	1	1	1	1	1	1	1	1 1
Morella cerifera	wax myrtle	shrub									1				2	2	2				1				2	2 2	4	2	2	2	2	2	2	3	3 3
Nyssa sylvatica	blackgum	Tree						1									1			1							3								
Persea borbonia	redbay	tree						1																			1								
Pinus	pine	Tree																												3					
Pinus taeda	loblolly pine	Tree						2			2						4			3	1						12								
Platanus occidentalis	American sycamore	Tree													8	8	8								8	3 8	8	8	8	8	8	8	8	8	8 8
Prunus serotina	black cherry	Tree																												1					
Quercus	oak	Tree																												2					
Quercus michauxii	swamp chestnut oak	Tree	3	3	3	3	3	3	2	2	2							5	5	5		2 2	2 4	4	4 19	9 19	19	20	20	20	21	21 2	21 2	22	22 22
Quercus phellos	willow oak	Tree				2	2	2	4	4	4							9	9	9		1 1	1 3	3	3 19	9 19	19	21	21	21	25	25 2	25 2	28 2	28 28
Salix nigra	black willow	Tree															6										6			1					
Taxodium distichum	bald cypress	Tree	9	9	9	5	5	5	4	4	4	12	12	12	8	8	8	2	2	2 10	0 10 10	0 10 10	0 5	5	5 65	5 65	65	64	64	64	64	64 6	64 6	67 (67 67
		Stem count	: 12	12	15	16	16	33	17	17	20	12	12	12	18 1	18 3	1	23 2	3 4	1 20	20 22	2 20 20	3 21	21 2	4 159	9 159	221	159	159	190	171 1	71 17	76 18	39 18	89 189
		size (ares)		1			1			1			1		1			1			1	1		1		9			9		9			9	
		size (ACRES)		0.02			0.02			0.02			0.02		0.02	2		0.02	2		0.02	0.02	0	.02		0.22			0.22		0.2	2		0.2	.2
		Species count	: 2	2	3	7	7	11	5	5	7	1	1	1	3	3	7	6	6	9 2	2 2 4	1 5 5	7 6	6	7 9	9 9	15	9	9	14	9	9	10	9	9 9
		Stems per ACRE	485.6	485.6	607	647.5	647.5	1335	688	688	809.4	485.6	485.6 48	5.6 72	8.4 728	.4 125	5 93	0.8 930	.8 165	9 809.4	4 809.4 890.3	8 809.4 809.4 930	8 849.8 8	49.8 971.	2 714.9	714.9	993.7 71	.4.9 ·	714.9 8	54.3	768.9 768	3.9 791	.4 849.	.8 849	9.8 849.8

HX ICA


Appendix D. Stream Survey Data



		Cros	s Sectio	n 1 (Riffle	e)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	9.7	9.1	9.4	9.5		
Floodprone Width (ft)	195.2	195.2	195.2	195.2		
Bankfull Mean Depth (ft)	0.8	0.7	0.7	0.7		
Bankfull Max Depth (ft)	1.1	1.0	1.1	1.0		
Bankfull Cross Sectional Area (ft ²)	7.7	6.3	6.7	6.8		
Bankfull Width/Depth Ratio	12.2	13.2	13.2	13.2		
Bankfull Entrenchment Ratio	20.2	21.4	20.8	20.5		
Bankfull Bank Height Ratio*	1.0	1.1	1.1	1.1		

*Bankfull Bank Height Ratio =((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Max Depth) / Baseline Bankfull Max Depth








		Cros	ss Sectio	n 2 (Poo	I)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	8.6	8.6	7.8	8.0		
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	1.0	0.9	1.0	0.9		
Bankfull Max Depth (ft)	1.7	1.5	1.5	1.5		
Bankfull Cross Sectional Area (ft ²)	8.8	7.3	7.3	7.0		
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Bankfull Bank Height Ratio						






	2 7
-	

		Cros	s Sectior	n 3 (Riffle	e)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	9.9	10.6	10.0	9.2		
Floodprone Width (ft)	126.3	126.3	126.3	126.3		
Bankfull Mean Depth (ft)	0.9	0.9	0.9	0.9		
Bankfull Max Depth (ft)	1.6	1.6	1.6	1.5		
Bankfull Cross Sectional Area (ft ²)	8.8	9.9	8.5	8.5		
Bankfull Width/Depth Ratio	11.1	11.4	11.6	10.0		
Bankfull Entrenchment Ratio	12.8	11.9	12.7	13.8		
Bankfull Bank Height Ratio*	1.0	1.0	1.0	1.1		

*Bankfull Bank Height Ratio =((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Max Depth) / Baseline Bankfull Max Depth






	12.00	
	A	
6.22		

		Cro	ss Sectio	n 4 (Poo	I)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	9.4	9.8	10.2	12.2		
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	1.2	1.2	0.9	0.8		
Bankfull Max Depth (ft)	2.2	1.9	1.8	1.8		
Bankfull Cross Sectional Area (ft ²)	10.9	11.4	9.4	9.8		
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Bankfull Bank Height Ratio						


HOR ICA




		Cros	s Section	n 5 (Riffle	e)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	9.1	9.4	8.9	9.9		
Floodprone Width (ft)	182.9	182.9	182.9	182.9		
Bankfull Mean Depth (ft)	0.9	1.0	1.0	0.9		
Bankfull Max Depth (ft)	1.4	1.6	1.7	1.8		
Bankfull Cross Sectional Area (ft ²)	8.4	9.7	9.1	9.3		
Bankfull Width/Depth Ratio	10.0	9.1	8.7	10.5		
Bankfull Entrenchment Ratio	20.0	19.5	20.5	18.5		
Bankfull Bank Height Ratio*	1.0	1.1	1.0	1.0		

*Bankfull Bank Height Ratio =((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Max Depth) / Baseline Bankfull Max Depth





		Cros	ss Sectio	n 6 (Poo	I)		
Dimension	Base	MY1	MY2	MY3	MY4	MY5	
Based on fixed baseline bankfull							
elevation							
Bankfull Width (ft)	10.5	9.7	9.8	9.5			
Floodprone Width (ft)							
Bankfull Mean Depth (ft)	1.0	1.0	0.9	0.9			
Bankfull Max Depth (ft)	1.6	1.7	1.7	1.7			
Bankfull Cross Sectional Area (ft ²)	10.1	9.3	8.7	8.4			
Bankfull Width/Depth Ratio						1	STATISTICS AND STATISTICS
Bankfull Entrenchment Ratio							A CONTRACTOR AND A CONTRACT




*Baseline cross-section was not started on left pin

		Cro	ss Sectio	on 7 (Rif	fle)	
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	8.8	10.2	9.6	9.7		
Floodprone Width (ft)	162.2	162.2	162.2	162.2		
Bankfull Mean Depth (ft)	1.0	0.9	0.9	0.9		
Bankfull Max Depth (ft)	1.5	1.6	1.6	1.6		
Bankfull Cross Sectional Area (ft ²)	8.7	8.6	8.5	8.7		
Bankfull Width/Depth Ratio	8.8	12.0	10.9	10.9		
Bankfull Entrenchment Ratio	18.5	16.0	16.8	16.7		
Bankfull Bank Height Ratio**	1.0	1.0	1.0	1.0		


**Bankfull Bank Height Ratio =((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Max Depth) / Baseline Bankfull Max Depth





A HUSERANN				and the second
		~ 我		
		Ce 10		
	云谢	C.		
	NA/	- 1 / J	S Com	

	oss Secti	on 8 (Po	ol)			
Dimension	Base	MY1	MY2	MY3	MY4	MY5
Based on fixed baseline bankfull						
elevation						
Bankfull Width (ft)	9.5	10.0	9.6	9.3		
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	1.2	1.2	1.1	1.2		
Bankfull Max Depth (ft)	1.9	2.0	1.9	2.0		
Bankfull Cross Sectional Area (ft ²)	11.1	11.9	10.8	11.4		
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Bankfull Bank Height Ratio						



	Cro	ss Sectio	on 9 (Rif	fle)	
2	MY1	MY2	MY3	MY4	MY5
	10.2	11.1	11.7		
)	219.0	219.0	219.0		
	1.1	1.0	1.0		
	1.9	1.9	1.9		
)	11.1	11.3	11.2		
	9.4	10.9	12.2		
	21.5	19.8	18.8		
	0.9	1.0	1.1		

*Bankfull Bank Height Ratio =((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Max Depth) / Baseline Bankfull Max Depth



Dimension Based on fixed baseline bankfull elevation

Bankfull Cross Sectional Area (ft²) Bankfull Width/Depth Ratio

Bankfull Entrenchment Ratio

Bankfull Bank Height Ratio*

Bankfull Width (ft)

Bankfull Max Depth (ft)

Floodprone Width (ft) 219.0 Bankfull Mean Depth (ft)

Base

10.5


1.1

1.8 12.0

9.1

20.9

1.0





	Cross Section 10 (Pool)											
Dimension	Base	MY1	MY2	MY3	MY4	MY5						
Based on fixed baseline bankfull												
elevation												
Bankfull Width (ft)	9.8	9.2	10.5	9.6								
Floodprone Width (ft)												
Bankfull Mean Depth (ft)	1.2	1.0	1.0	1.0								
Bankfull Max Depth (ft)	1.9	1.7	2.1	2.1								
Bankfull Cross Sectional Area (ft ²)	11.4	8.7	10.7	10.2								
Bankfull Width/Depth Ratio												
Bankfull Entrenchment Ratio												
Bankfull Bank Height Ratio												

		Table 8. E	Baseline Stream	n Data Sum	mary										
	UT to Millers Creek, DMS Project ID No. 95719 UT to Millers Creek: 2,709 LF														
Parameter	Regional Curve	Pre-Existing Condition	Reference - Wildcat Branch	Referece - UT Brick Bound Swamp	Design			As-built/	Baseline						
Dimension and Substrate - Riffle	Eq.	Mean	Mean	Mean	Mean	Min	Mean	Med	Max	SD	n				
Bankfull Width (ft)		9.7	8.2	6.1	8.8	8.8	9.6	9.7	10.5	0.7	5				
Floodprone Width (ft)		12.3	130.0	24.5	125.0	126.3	177.1	182.9	219.0	35.1	5				
Bankfull Mean Depth (ft)		0.75	1.03	0.50	0.92	0.8	0.9	0.9	1.1	0.1	5				
Bankfull Max Depth (ft)		1.1	1.6	1.0	1.4	1.1	1.5	1.5	1.8	0.3	5				
Bankfull Cross Sectional Area (ft ²)		7.2	8.5	3.1	8.3	7.7	9.1	8.7	12.0	1.7	5				
Width/Depth Ratio		12.9	8.0	12.2	9.5	8.8	10.2	10.0	12.2	1.4	5				
Entrenchment Ratio		1.3	15.9	4.0	14.3	11.9	13.1	12.9	14.3	0.9	5				
Bank Height Ratio		4.83	1.09	1.00	1.00	1.0	1.0	1.0	1.0	0.0	5				
d50 (mm)		sand	sand	sand	sand						-				
Profile															
Riffle Length (ft)						8.6	21.9	22.8	33.6	9.0	7				
Riffle Slope (ft/ft)		Channelized	0.0022	0.0012	0.0007	0.0039	0.0069	0.0075	0.0096	0.0019	7				
Pool Length (ft)						9.1	27.0	25.7	53.9	11.6	61				
Pool Max depth (ft)		Channelized	1.75	1.25	1.75	1.60	1.86	1.90	2.20	0.23	5				
Pool Spacing (ft)		Channelized	14.0 - 16.6	15.29 - 27.81	20.1 - 84.9	12.5	41.8	40.3	96.3	18.4	63				
Pool Cross Sectional Area (ft ²)						8.80	10.46	10.90	11.40	1.05	5				
Pattern															
Channel Beltwidth (ft)		Channelized	13.8 - 19.4	13.8 - 19.4	17.5 - 52.5										
Radius of Curvature (ft)		Channelized	10.9 - 15.3	5.0 - 9.0	20.1 - 22.8										
Rc: Bankfull Width (ft/ft)		Channelized	1.3 - 1.9	0.9 - 1.5	2.3 - 2.6										
Meander Wavelength (ft)		Channelized	22.5 - 29.0	23.0 - 29.0	14.0 - 56.0										
Meander Width Ratio		Channelized	1.7 - 2.4	2.3 - 3.2	2.0 - 6.0						-				
Substrate, bed and transport parameters															
Ri% / P%								33	/67						
SC% / Sa% / G% / C% / B% / Be%															
d16 / d35 / d50 / d84 / d95/ di ^p / di ^{sp} (mm)															
Reach Shear Stress (competency) lb/ft ²															
Max part size (mm) mobilized at bankfull															
Unit Stream Power (transport capacity) lbs/ft.s		0.01			0.01			0.	02						
Additional Reach Parameters	-		-		-										
Drainage Area (SM)		0.37	0.44	0.11	0.37										
Impervious cover estimate (%)															
Rosgen Classification		G-F/5	E5	E5	E5			E	5						
Bankfull Velocity (fps)			1.00	0.97	0.80										
Bankfull Discharge (cfs)		8.4	8.5	3.0	8.4										
Valley length (ft)		2126			2126			21	26						
Channel Thalweg length (ft)		2339			2679	2709									
Sinuosity (ft)		1.10	1.15	1.35	1.26	1.27									
Water Surface Slope (Channel) (ft/ft)		0.0011	0.0024	0.0016	0.0005				005						
BF slope (ft/ft)					0.0005			0.0	005						
Bankfull Floodplain Area (acres)															
Proportion over wide (%)															
Entrenchment Class (ER Range)															
Incision Class (BHR Range)															
BEHI VL% / L% / M% / H% / VH% / E%															
Channel Stability or Habitat Metric															
Biological or Other															



Table 9.	Morpholo	ogy and Hy	ydraulic M	onitoring	Summary	(Dimensio	onal Parar	neters - Ci	ross Secti	on)						
			UT to Mill	ers Creek	(DMS Pro	ject No. 9	5719)									
			U.	T to Miller	s Creek: 2	,709 LF										
			Cross	Section 1	(Riffle)			Cross Section 2 (Pool)								
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	9.7	9.1	9.4	9.5				8.6	8.6	7.8	8.0					
Floodprone Width (ft)	195.2	195.2	195.2	195.2												
Bankfull Mean Depth (ft)	0.8	0.7	0.7	0.7				1.0	0.9	1.0	0.9					
Bankfull Max Depth (ft)	1.1	1.0	1.1	1.0				1.7	1.5	1.5	1.5					
Bankfull Cross Sectional Area (ft ²)	7.7	6.3	6.7	6.8				8.8	7.3	7.3	7.0					
Bankfull Width/Depth Ratio	12.2	13.2	13.2	13.2												
Bankfull Entrenchment Ratio	20.2	21.4	20.8	20.5												
Bankfull Bank Height Ratio*	1.0	1.1	1.1	1.1												
			Cross	Section 3	(Riffle)					Cross	Section 4	(Pool)				
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	9.9	10.6	10.0	9.2				9.4	9.8	10.2	12.2					
Floodprone Width (ft)	126.3	126.3	126.3	126.3												
Bankfull Mean Depth (ft)	0.9	0.9	0.9	0.9			1	1.2	1.2	0.9	0.8	1	1	1		
Bankfull Max Depth (ft)	1.6	1.6	1.6	1.5				2.2	1.9	1.8	1.8					
Bankfull Cross Sectional Area (ft ²)	8.8	9.9	8.5	8.5			1	10.9	11.4	9.4	9.8	1	1	1		
Bankfull Width/Depth Ratio	11.1	11.4	11.6	10.0				. 510			5.0					
Bankfull Entrenchment Ratio	12.8	11.4	12.7	13.8												
Bankfull Bank Height Ratio*	1.0	1.0	1.0	1.1												
Buildin Build Hoght Hallo	1.0	1.0		Section 5	(Riffle)	1	1		1	Cross	Section 6	(Pool)				
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	MY+			
Based on fixed baseline bankfull elevation ¹	Dase	IVITI	INT Z	WIT5	1011-4	INT 5	MY+	Dase		IVIT Z	WIT 5	IVI I 4	WIT5	IVI I ·		
Bankfull Width (ft)	9.1	9.4	8.9	9.9				10.5	9.7	9.8	9.5					
Floodprone Width (ft)	182.9	182.9	182.9	182.9				10.5	5.1	9.0	9.5					
Bankfull Mean Depth (ft)	0.9	1.0	1.0	0.9				1.0	1.0	0.9	0.9					
Bankfull Max Depth (ft)	1.4	1.6	1.0	1.8				1.6	1.7	1.7	1.7					
Bankfull Cross Sectional Area (ft ²)	8.4	9.7	9.1	9.3				10.1	9.3	8.7	8.4					
Bankfull Width/Depth Ratio	10.0	9.1	8.7	10.5				10.1	9.5	0.7	0.4					
Bankfull Entrenchment Ratio	20.0	19.5	20.5	18.5												
Bankfull Bank Height Ratio*	1.0	1.1	1.0	1.0												
Bankiun Bank Height Ratio	1.0	1.1		Section 7	(Diffic)					Cross	Section 8					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Based on fixed baseline bankfull elevation	Dase	IVITI	IVIT Z	IVIT 3	10114	INT J	IVI I +	Dase		IVI I Z	IVITS	11114	IVI I J	IVI I Ŧ		
Based on fixed baseline bankfull elevation Bankfull Width (ft)	8.8	10.2	9.6	9.7				9.5	10.0	9.6	9.3					
				9.7				9.0	10.0	9.0	9.5					
Floodprone Width (ft)	162.2	162.2	162.2					4.0	4.0		4.0					
Bankfull Mean Depth (ft)	1.0	0.9	0.9	0.9				1.2	1.2	1.1	1.2					
Bankfull Max Depth (ft)	1.5	1.6	1.6	1.6				1.9	2.0	1.9	2.0					
Bankfull Cross Sectional Area (ft ²)	8.7	8.6	8.5	8.7				11.1	11.9	10.8	11.4					
Bankfull Width/Depth Ratio	8.8	12.0	10.9	10.9												
Bankfull Entrenchment Ratio	18.5	16.0	16.8	16.7												
Bankfull Bank Height Ratio*	1.0	1.0	1.0	1.0 Section 9	(Difflo)					Cross	Section 1	(Real)				
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Based on fixed baseline bankfull elevation			• =													
Bankfull Width (ft)	10.5	10.2	11.1	11.7				9.8	9.2	10.5	9.6					
Floodprone Width (ft)	219.0	219.0	219.0	219.0												
Bankfull Mean Depth (ft)	1.1	1.1	1.0	1.0				1.2	1.0	1.0	1.0					
Bankfull Max Depth (ft)	1.8	1.9	1.9	1.9				1.9	1.7	2.1	2.1					
Bankfull Cross Sectional Area (ft ²)	12.0	11.1	11.3	11.2				11.4	8.7	10.7	10.2					
Bankfull Width/Depth Ratio	9.1	9.4	10.9	12.2												
							1	1	1	1	1	1		1		
Bankfull Entrenchment Ratio	20.9	21.5	19.8	18.8												

*Bankfull Bank Height Ratio = ((Current Monitoring Year Top of Bank Elevation - Baseline Bankfull Elevation) + Baseline Bankfull Max Depth) / Baseline Bankfull Max Depth



														Ta		Monito T to Mille						ary														
Parameter			Base	line					M	Y-1					N	Y-2					M	(-3					M	Y-4			MY- 5					
				F		-		1	I			1		1	I	T	1 -= 1			I	I	I	1	1		I	1	I		-		I	r	r	1	
Dimension and Substrate	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
Bankfull Width (ft)	8.8 126.3	9.6 177.1	9.7 182.9	10.5 219.0	0.7 35.1	5	9.1 126.3	9.9 177.1	10.2 182.9	10.6 219.0	0.6 35.1	5	8.9 126.3	9.8 177.1	9.6 182.9	11.1 219.0	0.8 35.1	5	9.2 126.3	10.0	9.7 182.9	11.7 219.0	1.0 35.1	5	-	-				_	-					/
Floodprone Width (ft) Bankfull Mean Depth (ft)	0.8	0.9	0.9	219.0	0.1	5	0.7	0.9	0.9	219.0	0.2	5 5	0.7	0.9	0.9	219.0	0.1	5	0.7	0.9	0.9	1.0	0.1	5 5												
¹ Bankfull Max Depth (ft)	1.1	1.5	1.5	1.1	0.3	5	1.0	1.6	1.6	1.1	0.2	5	1.1	1.6	1.6	1.0	0.3	5	1.0	1.5	1.6	1.9	0.3	5		-										/
Bankfull Cross Sectional Area (ft ²)	7.7	9.1	8.7	12.0	1.7	5	6.3	9.1	9.7	11.1	1.8	5	6.7	8.8	8.5	11.3	1.6	5	6.8	8.9	8.7	11.2	1.6	5	-				-							
Width/Depth Ratio	8.8	10.2	10.0	12.0	1.7	5	9.1	11.0	9.7	13.2	1.0	5	8.7	11.1	10.9	13.2	1.6	5	10.0	0.9	10.9	13.2	1.0	5		+										
Entrenchment Ratio	0.0 11.9	13.1	12.9	14.3	0.9	5	11.9	18.1	19.5	21.5	4.1	5	12.7	18.1	19.8	20.8	3.4	5	13.8		18.5	20.5	2.6	-	+	-			+	-	1					
¹ Bank Height Ratio	1.0	1.0	1.0	1.0	0.0	5	0.9	1.0	1.0	1.1	0.1	5	1.0	1.0	1.0	1.0	0.0	5	1.0	1.0	1.1	1.1	0.1	5	+	+			+	-	+	+				
Profile	1.0	1.0	1.0	1.0	0.0		0.3	1.0	1.0	1.1	0.1	5	1.0	1.0	1.0	1.0	0.0		1.0	1.0	1.1	1.1	0.1													/
Riffle Length (ft)	8.6	21.9	22.8	33.6	9.0	7																			1											
Riffle Slope (ft/ft)	0.0039	0.0069	0.0075			7									1			1														1				
Pool Length (ft)	9.1	27.0	25.7	53.9	11.6	61																														
Pool Max depth (ft)	1.60	1.86	1.90	2.20	0.23	5									1																					
Pool Spacing (ft)	12.5	41.8	40.3	96.3	18.4	63																														
Pattern*																																				
Channel Beltwidth (ft)		17.5 - 52.5																																		
Radius of Curvature (ft)		20.1 - 22.8																																		
Rc:Bankfull width (ft/ft)		2.3 - 2.6													<u> </u>			<u> </u>			<u> </u>							ļ				<u> </u>				
Meander Wavelength (ft)		14.0 - 56.0																																		
Meander Width Ratio		2.0 - 6.0																																		
Additional Reach Parameters													r																							
Rosgen Classification			E5	5			1												_						-											
Channel Thalweg length (ft)			270																						1											
Sinuosity (ft)			1.2																																	
Water Surface Slope (Channel) (ft/ft)			0.00	11															1						1						1					
BF slope (ft/ft)			0.00	05																					1						1					
³ Ri% / Ru% / P% / G% / S%	33		67		I		1	T	1					I			T		l I		1		T		1	1	T	1	T			1				
³ SC% / Sa% / G% / C% / B% / Be%														1	1	1	1		1	1	1	1	1		1	1	1	1	1		1	1				
³ d16 / d35 / d50 / d84 / d95 /														1	1				1		1							1	1			1				
² % of Reach with Eroding Banks																			1						1						1					_
Channel Stability or Habitat Metric																				1						1										
Biological or Other																			1						1						1					

Biological or Other Shaded cells indicate that these will typically not be filled in. 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave 4. = Of value/needed only if the n exceeds 3 *Pattern data taken from design calculations as stream was built according to design plans per As-Built drawings

HX ICA

PX **ICA**

Appendix E. Hydrologic Data


	Crest Gauge Info		Gauge Readin	Gauge Elevation	Crest Elevation	Bankfull Elevation	Height above
Date	Site	Sta.	g (ft)	(ft)	(ft)	(ft)	Bankfull (ft)
7/14/2015	2	37+03	2.29	107.16	109.45	107.71	1.74
10/19/2015	1	10+62	1.50	111.46	112.96	112.07	0.89
4/27/2016	1	10+62	1.88	111.46	113.34	112.07	1.26
4/27/2016	2	37+03	3.70	107.16	110.87	107.71	3.15
10/10/2016	1	10+62	2.79	111.46	114.25	112.07	2.18
10/10/2016	2	37+03	3.43	107.16	110.59	107.71	2.88
10/10/2016	N/A	Approx. 20+00	Visual	Visual	Visual	Visual	Visual
1/17/2017	1	10+62	2.29	111.46	113.75	112.07	1.68
1/17/2017	2	37+03	3.13	107.16	110.29	107.71	2.58
4/26/2017	1	10+62	2.00	111.46	113.46	112.07	1.39
4/26/2017	2	37+03	4.06	107.16	111.22	107.71	3.51

Table 11. Verification of Bankfull Events

Figure 6.1 - 6.4 Crest Gauge Photos



6.1 Crest Gauge 1 (1/17/2017)



6.2 Crest Gauge 2 (1/17/2017)





6.3 Crest Gauge 1 (4/26/2017)



6.4 Crest Gauge 2 (4/26/2017)




Table 12. Summary of Gauge Hydrologic Data

Gauge Number*	Wetland Community Type	Target Hydroperiod	Percentage of Growing Season Year 1	Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 1 Growing Season	Percentage of Growing Season Year 2	Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 2 Growing Season	Percentage of Growing Season Year 3	Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 3 Growing Season
1	Riparian Bottomland Hardwood	12.5%	43	130	23	69	7.6	23
2	Riparian Bottomland Hardwood	12.5%	53	161	49	149	43.6	132
3	Riparian Bottomland Hardwood	12.5%	10	30	21	65	5.6	17
4	Headwater Riparian (Zero Order)	10%	70	212	100	304	52.5	159
5	Riparian Bottomland Hardwood	12.5%	32	97	49	149	49.2	149
6	Riparian Bottomland Hardwood	12.5%	52	158	48	146	51.5	156
Reference	Headwater Riparian (Zero Order)	10%	39	118	46	141	17.8	54
Reference	Riparian Bottomland Hardwood	12.5%	36	108	26	79	26.1	79

*Green shading indicates that gauge has met target hydroperiod for monitoring year Red shading indicates that gauge has not met target hydroperiod for monitoring year


> DMS IMS No. 95719 UT to Millers Creek Duplin County, North Carolina YEAR THREE MONITORING REPORT January 2017

Figure 7. Zero Order Reference Wetland Gauge



UT to Millers Creek Monthly Precipitation 2017 (30th/70th Percentiles)

Figure 8.0. Zero Order Reference Wetland Gauge



Reference: Zero-Order Wetland Gauge (14E19491)

HX ICA







Figure 8.1. Second Order Reference Wetland Gauge Reference: Second-Order Wetland Gauge (14EB20BB)

Figure 8.2. Wetland Gauge 1



Gauge 1 (14E14CEA)







Gauge #2 (A2873A5)


Figure 8.4. Wetland Gauge 3

HR ICA



Gauge 3 (1130D7ED)






Gauge 4 (14E194AD)




Gauge 5 (14E1ABFA)






ICA



Gauge 6 (14E142FD)

Figure 9.0. NCDWR Drought Status Map January

North Carolina Division of Water Resources January 31, 2017 DWR Drought Image









Figure 9.1. NCDWR Drought Status Map February North Carolina Division of Water Resources February 28, 2017 DWR Drought Image








Figure 9.2. NCDWR Drought Status Map March

North Carolina Division of Water Resources March 31, 2017 DWR Drought Image

