
Benbow Park Stream Restoration Monitoring Report

EEP Project # 29 Monitoring Year – 05 2009



Submitted to:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

December 2009

Monitoring Firm



Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Phone: (919) 278-2514 Fax: (919) 783-9266

Project Contact: Adam Spiller Email: adam.spiller@kci.com

KCI Project No: 12071067B_BP

Design Firm



TABLE OF CONTENTS

1.0 EX	XECUTIVE SUMMARY / PROJECT ABSTRACT	1
2.0 M	ETHODOLOGY	3
3.0 RI	EFERENCES	3
	APPENDIX A – GENERAL FIGURES AND PLAN VIEW	
Figure 1.	Vicinity Map	
Figure 2.	Current Condition Plan View	6
	APPENDIX B – GENERAL PROJECT TABLES	
Table 1.	Project Restoration Components	9
Table 2.	Project Activity and Reporting History	
Table 3.	Project Contacts Table	
Table 4.	Project Attribute Table	11
	APPENDIX C – VEGETATION ASSESSMENT DATA	
Table 5.	Vegetation Plot Mitigation Success Summary Table	
Table 6.	Vegetation Metadata Table	
Table 7.	Stem Count Total and Planted by Plot and Species	
Vegetation	Monitoring Plot Photos	15
	APPENDIX D – STREAM ASSESSMENT DATA	
	ition Photos	
Table 8	Visual Morphological Stability Assessment	28
Table 9.	Verification of Bankfull Events	29
Cross-Sect		
_	nal Profile Plot	
Pebble Cou	unt Plots	

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

In 2004, the North Carolina Ecosystem Enhancement Program (EEP) conducted stream restoration at Benbow Park within the Buffalo Creek Watershed in Greensboro, North Carolina. The 0.7 mi² project watershed is located within the USGS 14-digit HUC 03030002020050 and the NCDWQ Sub-basin 03-06-02 of the Cape Fear River Basin. The project restored approximately 2,060 linear feet of channel, 780 feet upstream of South Benbow Road and 1,280 feet downstream of South Benbow Road. Project construction occurred in 2004. The project goals and objectives are listed below.

- Restore unstable stream channels to natural stable forms by modifying dimension, pattern, and/or profile based on reference reach parameters.
- Improve floodplain functionality by matching bankfull stage with floodplain elevation.
- Establish native floodplain vegetation through a forested riparian buffer.
- Improve the natural aesthetics of the stream corridor.
- Obtain mitigation credits for unavoidable impacts to streams within the same Hydrologic Unit Code (HUC).

The riparian buffer was planted with seven different species of bare root trees and four different species of live stakes. Three vegetation monitoring plots were established during the as-built survey, two buffer plots and one live stake plot. These plots were monitored during the first year of monitoring. In 2006, the EEP requested that the site be monitored using the new Carolina Vegetation Survey (CVS) vegetation monitoring protocol. Five new plots were established for the second monitoring year, and the previous monitoring plots were discontinued. The fifth year of monitoring produced an average planted stem count of 591 stems per acre (Range: 324 – 1,052) with the totals inclusive of native volunteers ranging from 1,093 – 5,059 stems per acre. The number of native tree and shrub species ranged from 10 to 17 across the 5 plots. In late 2008, KCI observed that the city trimmed the understory for much of the project. EEP informed KCI that the city had arranged this with EEP in order to facilitate invasives control. Many of the trees on the site have attained a substantial size and the intent of this maintenance was to continue to promote their growth and success while trying to thin out the dense understory to gain access for invasive plant control. The dense herbaceous layer was trimmed so invasives could be targeted and the lower limbs of the larger trees were pruned to limit attachment opportunities by invasive climbing vine species. As per EEP, this pruning activity is to be a one-time effort to serve as an initial point for invasive plant control by the city, while still permitting the development of a sufficiently dense assemblage of robust native trees. Subsequent invasives control will be performed by the city at a maintenance level without widespread pruning, promoting native woody, shrubs and trees. KCI did a visual evaluation of the site in November 2009 and determined the areas outside the veg plots still maintained adequate stem densities, but the herb layer and low brush were less dense than in prior observations. EEP has indicated that this is part of a maintenance strategy that permits a herb and shrub layer, but with some trimming of these strata earlier in the successional history of the buffer, invasives are in turn isolated for more manageable treatment and native trees are provided with a competitive advantage over all other buffer constituents. Over its history the project buffer has exhibited the development of many invasive plants that typify disturbed urban watersheds, most notably mimosa (Albizia julibrissin), ornamental pear (Pyrus calleryana), and kudzu (Pueraria montana). All of these invasive species have been and will continue to be targeted for long-term control by the City of Greensboro moving into stewardship. The fifth year of monitoring found the vegetation component of the project to be on track to meeting the success criteria.

The fifth year of monitoring found the stream to be functioning and stable throughout the project. Channel dimensions have not changed significantly from the as-built conditions over the course of the stream monitoring. The stream has experienced localized erosion, but many of these eroding banks have stabilized. Some channel narrowing and aggradation has continued, specifically between Stations 19+50 to 20+50 and 21+30 to 21+80. Several structures that did exhibit some back arm scour at some point in the monitoring history represent modest, remnant, localized areas of instability, which have advanced little or not at all in recent years. In addition, the majority of the projects longitudinal extent is surrounded

by extremely dense woody vegetation and canopy, especially for an urban system. The associated stabilizing root mass from the buffer is extensive.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on the EEPs website. All raw data supporting the tables and figures in the appendices are available upon request.

2.0 METHODOLOGY

The CVS-EEP protocol (http://cvs.bio.unc.edu/methods.htm) was used to collect vegetation data from Benbow Park this year, the fifth year of monitoring. This methodology was incorporated during the second year of monitoring. The method used before that time was the EEP 2004 Stem Counting Protocol.


3.0 REFERENCES


Lee, M. T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (http://cvs.bio.unc.edu/methods.htm)


Weakley, A. S. 2006. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas. (http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2006-Jan.pdf)

Appendix A

General Figures and Plan Views







Appendix B

General Project Tables

Table 1. Project Restoration Components Project Number and Name: 29 - Benbow Park						
Segment/ Reach ID	Existing Linear Feet	Type	Approach	Linear Feet	Stationing	Comment
Reach 1	780	R	P2/3	780	10+00 - 17+80	
Reach 2	972	R	P1	1,280	18+50 - 31+30	

R = Restoration

P1 = Priority 1

P2/3 = Combination of Priority 2 and 3

	Data	Actual
A ctivity on Donout	Collection	Completion
Activity or Report Restoration Plan	Complete	or Delivery Jun 02
Final Design - 90%		Juli 02
Construction		Aug 04
Stream Repair and Maintenance Seeding		Apr 05
As-Built Report	2005	Jun 05
Year 1 Monitoring	Nov 05	Jan 06
Adjustments to the Location of the Conservation Easement		Oct 06
Year 2 Monitoring	Sep 06	Jan 07
Year 3 Monitoring	Sep 07	Jan 08
Year 4 Monitoring	Oct 08	Jan 09
Year 5 Monitoring	Nov 09	Dec 09

Table 3. Project Contacts Table	
Project Number and Name: 29 - B	enbow Park
Design Firm	Buck Engineering
	8000 Regency Parkway, Suite 200
	Cary, North Carolina 27511
	Contact: Mr. Mike Rooney
	Phone: (919) 463-5488
	Fax: (919) 463-5490
Construction Contractor	Shamrock Construction
	P.O. Box 14987
	Greensboro, North Carolina 27415
	Contact: Mr. Bill Wright
	Phone: (336) 375-1989
	Fax: (336) 375-1801
Monitoring Performers	
MY-01	Buck Engineering
	8000 Regency Parkway, Suite 200
	Cary, North Carolina 27511
	Contact: Mr. Mike Rooney
	Phone: (919) 463-5488
	Fax: (919) 463-5490
MY-02, 03, 04, 05	KCI Associates of NC
	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Adam Spiller
	Phone: (919) 278-2514
	Fax: (919) 783-9266

Table 4. Project Attribute Table Project Number and Name: 29 – Benbow Park			
Project County	Guilford County		
Drainage Area	0.7 mi^2		
Drainage Impervious Cover Estimate (%)	61%		
Stream Order	Second Order		
Physiographic Region	Piedmont		
Ecoregion	Southern Outer Piedmont		
Rosgen Classification of As-built	B5c (Reach 1)		
Rosgen Classification of As-built	E5 (Reach 2)		
Dominant Soil Types	Enon - Urban Land Complex (Benbow Stream)		
Reference Site ID	N/A		
USGS HUC for Project and Reference	03030002020050 (Benbow Stream)		
NCDWQ Sub-basin for Project and Reference	03-06-02 (Benbow Stream)		
NCDWQ Classification for Project and Reference	N/A (Benbow Stream)		
Any portion of the project segment 303d listed?	No - not rated		
Any portion of the project segment upstream of a 303d	Project stream is approx. 0.4 mile upstream of the		
listed segment?	listed stream, S. Buffalo Creek.		
Passans for 202d Listing or Strassor	S. Buffalo Creek is listed for impaired biological		
Reasons for 303d Listing or Stressor	integrity and turbidity violation.		
% of Project Easement Fenced	0%		
% of Project Easement Demarcated with Bollards	approx. 75% - many bollards have been knocked over		

Appendix C

Vegetation Assessment Data

Table 5. Vegetation Plot Mitigation Success Summary Table Project Number and Name: 29 - Benbow Park						
Vegetation Plot ID	Monitoring Year 05 Planted Stem Density (stems/acre)	Vegetation Survival Threshold Met?				
1	324	Yes				
2	445	Yes				
3	324	Yes				
4	809	Yes				
5	1,052	Yes				

Table 6. Vegetation Metadata Table

Project Number and Name: 29 – Benbow Park

Report Prepared By Date PreparedBrian Roberts
8/19/2009 9:44

Database Name KCI-2008-cvs-eep-entrytool-v2.2.7-MTL.mdb

 Database Location
 C:\Users\broberts\Desktop\KCI_2008-entrytool-v2.2.7

PROJECT SUMMARY-----

Project Code	Project Name	Description	Length (ft)	Stream-to-Edge Width (ft)	Area (sq m)	Required Plots (calculated)	Sampled Plots
29	Benbow Park	Stream restoration site in Greensboro, NC.	2,000	40	14,863	5	5

Table 7. Stem Count Total and Planted by Plot and Species Project Number and Name: 29 – Benbow Park

Current Plot Data (MY5 2009) **Annual Means** 029-01-0001 029-01-0002 029-01-0003 029-01-0004 029-01-0005 MY5 (2009) MY4 (2008) MY3 (2007) MY2 (2006) Pw/o Pw/o Pw/o Pw/o Pw/o Pw/o Pw/o Pw/o Pw/o T P-all P-all T T P-all P-all P-all P-all P-all P-all LS LS LS LS LS LS LS Scientific Name **Common Name Species Type** 2 10 Acer rubrum red maple Tree Acer saccharinum silver maple Tree 6 Shrub Tree Albizia julibrissin silktree Shrub Tree Baccharis baccharis 1 2 river birch 3 3 3 Betula nigra Tree 3 3 3 Celtis laevigata sugarberry Shrub Tree 11 12 22 silky dogwood 5 9 12 12 13 13 15 15 15 Cornus amomum Shrub 4 5 12 12 12 13 Elaeagnus pungens 2 thorny olive Shrub 2 Fraxinus 5 17 15 15 16 6 16 16 16 green ash Tree pennsylvanica Hamamelis American 2 2 6 13 13 14 14 14 14 14 14 witchhazel virginiana Shrub Tree black walnut Tree 3 Juglans nigra 6 eastern redcedar Tree Juniperus virginiana Chinese privet Shrub Tree Ligustrum sinense 4 5 Liquidambar 11 19 3 40 stvraciflua sweetgum Tree Liriodendron tulipifera tuliptree Tree Morus rubra red mulberry Tree 2 10 4 17 blackgum 14 20 Nyssa sylvatica Tree 8 8 4 2 8 8 8 8 8 hophornbeam Shrub Tree Ostrya virginiana oblolly pine Tree Pinus taeda American 42 92 48 Platanus occidentalis sycamore Tree Shrub Tree 8 Prunus plum 2 4

5

10

5

20

0.02

5

404.69 809.37

10

125

10

5058.6

Pw/o LS – Planted Stems without Live Stakes

willow oak

black locust

black willow

silky willow

winged elm

Common

sumac

Tree

Tree

Tree

Tree

Shrub Tree

Shrub Tree

Stem coun size (ares

size (ACRES

Species count

Stems per ACRE

0

8

0.02

3

323.75

P-all – Planted Stems Total (with Live Stakes)

3

5

202.34

3

11

0.02

4

445.15

12

3

37

11

1497.

8

0.02

6

323.75

80.937

27

14

1092.

9

45

13

1821.

607.03 T – Total (Planted Including Live Stakes and Volunteers)

3

6

15

3

6

26

0.02

8

1052.2

3

9

2

120

18

4856.2

5

14

32

259

14

73

5

0.12

9

590.84

11

12

23

2

354

28

2865.

17

34

275.19

17

79

5

0.12

9

639.4

Quercus phellos

pseudoacacia

Salix nigra

Salix sericea

Ulmus alata

Sambucus canadensis Elderberry

Rhus

Robinia

5

15

81

5

0.12

9

655.59

5

15

35

283.28

5

15

81

5

17

81

655.59

5

17

79

639.4

17

35

17

81

5

0.12

9

655.59

Vegetation Monitoring Plot Photos



Plot 1 Photo – Taken looking south from the northern corner. 8/13/09 - MY 05



Plot 2 Photo – Taken looking south from the northern corner. 8/13/09 - MY 05



Plot 3 Photo – Taken looking north from the southern corner. 8/13/09 - MY 05



Plot 4 Photo – Taken looking northwest from the southeastern corner. 8/13/09 - MY 05



Plot 5 Photo – Taken looking east from the western corner. 8/13/09 - MY 05

Appendix D

Stream Assessment Data

Stream Station Photos



PP#1 - MY05 - 11/3/09



PP#2 - MY05 - 11/3/09



PP#3 - MY05 - 11/3/09



PP#4 - MY05 - 11/3/09



PP#5 - MY05 - 11/3/09



PP#6 - MY05 - 11/3/09



PP#7 - MY05 - 11/3/09



PP#8 - MY05 - 11/3/09



PP#9 - MY05 - 11/3/09



PP#10A - MY05 - 11/3/09



PP#10B - MY05 - 11/3/09



PP#11A - MY05 - 11/3/09



PP#11B - MY05 - 11/3/09



PP#12A - MY05 - 11/3/09



PP#12B - MY05 - 11/3/09



PP#13 - MY05 - 11/3/09



PP#14 - MY05 - 11/3/09



PP#15 - MY05 - 11/3/09



PP#16 - MY05 - 11/3/09



PP#17 - MY05 - 11/3/09



PP#18A - MY05 - 11/3/09



PP#18B - MY05 - 11/3/09



PP#19 - MY05 - 11/3/09



PP#20 - MY05 - 11/3/09



PP#21 - MY05 - 11/3/09

PP#22 - MY05 - 11/3/09





PP#23A - MY05 - 11/3/09

PP#23B - MY05 - 11/3/09





PP#24 - MY05 - 11/3/09

PP#25 - MY05 - 11/3/09



14/03/2609

PP#26 - MY05 - 11/3/09

PP#27 - MY05 - 11/3/09





PP#28 - MY05 - 11/3/09

PP#29 - MY05 - 11/3/09





PP#30 - MY05 - 11/3/09

PP#31A - MY05 - 11/3/09



PP#31B - MY05 - 11/3/09

PP#32 - MY05 - 11/3/09





PP#33 - MY05 - 11/3/09

PP#34 - MY05 - 11/3/09





PP#35 - MY05 - 11/3/09

PP#36A - MY05 - 11/3/09



11/03/2009

PP#36B - MY05 - 11/3/09

PP#37 - MY05 - 11/3/09





PP#38 - MY05 - 11/3/09

PP#39 - MY05 - 11/3/09





PP#40 - MY05 - 11/3/09

PP#41 - MY05 - 11/3/09



PP#42 - MY05 - 11/3/09



PP#43 - MY05 - 11/3/09



PP#44 - MY05 - 11/3/09

Table 8a. Visual Morphological Stability Assessment Project Number and Name: 29 – Benbow Park

Segment/Reach: Reach 1 (780 ft.)

				Total		
		(# Stable)	Total	Number /	%	Feature
		Number	Number	feet in	Perform.	Perform.
Feature		Performing	per As-	unstable	in Stable	Mean or
Category	Metric (per As-built and reference baselines)	as Intended	built *	state	Condition	Total
A. Riffles	1. Present?	9	7		129%	
	2. Armor stable (e.g. no displacement)?	9	7		129%	•
	3. Facet grade appears stable?	9	7		129%	•
	4. Minimal evidence of embedding/fining?	9	7		129%	•
	5. Length appropriate?	9	7		129%	129%**
B. Pools	1. Present? (e.g. no severe aggradation)	14	10		140%	
	2. Sufficiently deep (Dmax pool:Mean Bkf > 1.6?)	14	10		140%	
	3. Length appropriate?	14	10		140%	140%**
C. Thalweg #	1. Upstream of meander bend centering?					
S	2. Downstream of meander centering?					
D. Meanders #	1. Outer bend in state of limited/controlled erosion?					
	formation?					
	3. Apparent Rc within spec?					
	4. Sufficient floodplain access and relief?					
E. Bed	1.General channel bed aggradation areas (bar					
General	formation)			0/0	100%	
	2. Channel bed degradation - areas of increasing down					
	cutting or head cutting?			0/0	100%	100%
F. Bank	1. Actively eroding, wasting, or slumping bank			2/15	99%	99%
G. Vanes	1. Free of back or arm scour?	6	6		100%	
	2. Height appropriate?	6	6		100%	
	3. Angle and geometry appear appropriate?	6	6		100%	
	4. Free of piping or other structural failures?	6	6		100%	100%

^{*}Total number of features per as-built estimated from as-built profile and planview sheets.

^{**} The total number of features for Monitoring Year 5 is greater than the number of features in the as-built profile.

[#] Reach 1 is not a meandering channel.

Table 8b. Qualitative Visual Stability Assessment Project Number and Name: 29 – Benbow Park Segment/Reach: Reach 2 (1,135 ft.)

				Total		
		(# Stable)		Number /		Feature
		Number	Total	feet in	% Perform.	Perform.
Feature		Performing	Number per	unstable	in Stable	Mean or
Category	Metric (per As-built and reference baselines)	as Intended	As-built *	state	Condition	Total
A. Riffles**	1. Present?	9	7		129%	
	2. Armor stable (e.g. no displacement)?	8	7		114%	
	3. Facet grade appears stable?	5	7		71%	
	4. Minimal evidence of embedding/fining?	5	7		71%	
	5. Length appropriate?	9	7		129%	103%
B. Pools**	1. Present? (e.g. no severe aggradation)	23	14		164%	
	2. Sufficiently deep (Dmax pool:Mean Bkf > 1.6?)	23	14		164%	
	3. Length appropriate?	20	14		143%	157%
C. Thalweg	1. Upstream of meander bend centering?	4	6		67%	
	2. Downstream of meander centering?	4	6		67%	67%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	7	7		100%	
	2. Of those eroding, # w/ concomitant point bar formation?				100%	
	3. Apparent Rc within spec? [#]		7			
	4. Sufficient floodplain access and relief?	6	7		86%	95%
E. Bed	1.General channel bed aggradation areas (bar formation)			4/65	94%	
General	2. Channel bed degradation - areas of increasing down					
	cutting or head cutting?			0/0	100%	97%
F. Bank	1. Actively eroding, wasting, or slumping bank			2/35	98%	98%
G. Vanes	1. Free of back or arm scour?	16	16		100%	
	2. Height appropriate?	16	16		100%	
	3. Angle and geometry appear appropriate?	16	16		100%	
	4. Free of piping or other structural failures?	16	16		100%	100%
H. Wads /	1. Free of scour?	6	6		100%	
Boulders	2. Footing stable?	6	6		100%	100%

^{*}Total number of features per as-built estimated from as-built profile and planview sheets.

[#] No design data is available to compare to current values.

Table 9. Verification of Bankfull Events Project Number and Name: 29 - Benbow Park							
Date of Data	Date of		Photo				
Collection	Occurence	Method	Number				
9/19/2006	9/18/2006	Site visit to evaluate indicators of stage after storm events	N/A				
7/23/2008	4/29/2008	Crest Gauge	N/A				
11/9/2009	8/29/2009	Evaluation of rainfall data	N/A				
11/9/2009	6/5/2009	Evaluation of rainfall data	N/A				

^{**} The total number of features for monitoring year 5 is greater than the number of features in the as-built profile.


Cross-Section Plots

River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 1, Riffle
Drainage Area (sq mi):	0.7
Date:	8/11/2009
Field Crew:	B. Roberts, C. Carter

Station	Elevation
0.0	736.62
4.1	736.28
6.0	735.97
8.6	735.29
13.4	733.43
17.3	733.02
19.9	732.70
21.1	732.37
24.6	730.70
25.9	730.57
26.3	730.33
27.0	730.28
27.9	730.03
28.4	730.21
29.2	730.28

SUMMARY DATA	
Bankfull Elevation:	732.3
Bankfull Cross-Sectional Area:	18.5
Bankfull Width:	12.8
Flood Prone Area Elevation:	734.5
Flood Prone Width:	36
Max Depth at Bankfull:	2.2
Mean Depth at Bankfull:	1.4
W / D Ratio:	8.9
Entrenchment Ratio:	2.8
Bank Height Ratio:	1.0






River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 2, Pool
Drainage Area (sq mi):	0.7
Date:	8/11/2009
Field Crew:	B. Roberts, C. Carter

Station	Elevation
0.0	734.08
1.7	734.08
5.9	732.92
8.5	732.76
19.6	732.52
20.3	732.30
21.0	731.61
21.6	729.75
22.5	729.36
23.9	728.66
26.1	728.34
27.2	728.47
28.8	728.27
30.7	728.21
31.4	728.36
32.5	728.56
35.2	729.49
36.6	729.81
37.0	729.91
37.7	731.16
38.9	731.60
44.5	733.92
51.8	736.51
60.1	738.66
66.7	738.95

SUMMARY DATA	
Bankfull Elevation:	731.8
Bankfull Cross-Sectional Area:	48.7
Bankfull Width:	18.6
Flood Prone Area Elevation:	735.4
Flood Prone Width:	>50
Max Depth at Bankfull:	3.6
Mean Depth at Bankfull:	2.6
W / D Ratio:	7.1
Entrenchment Ratio:	>2.5
Bank Height Ratio:	1.2






River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 3, Riffle
Drainage Area (sq mi):	0.7
Date:	8/11/2009
Field Crew:	B. Roberts, C. Carter

Station	Elevation
0.0	733.50
1.9	733.24
5.4	731.92
15.1	731.60
16.0	731.79
18.4	731.66
21.0	731.17
22.5	730.72
24.6	730.36
25.2	729.75
25.8	729.68
27.5	729.63
28.7	729.31
30.2	729.72
31.6	729.72
31.9	729.82
32.1	730.22
34.7	731.51
36.7	731.91
38.1	732.15
45.7	735.14
51.6	737.60
53.5	737.87

SUMMARY DATA	
Bankfull Elevation:	731.4
Bankfull Cross-Sectional Area:	17.7
Bankfull Width:	14.9
Flood Prone Area Elevation:	733.6
Flood Prone Width:	40
Max Depth at Bankfull:	2.1
Mean Depth at Bankfull:	1.2
W / D Ratio:	12.5
Entrenchment Ratio:	2.7
Bank Height Ratio:	1.0






River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 4, Riffle
Drainage Area (sq mi):	0.7
Date:	8/12/2009
Field Crew:	B. Roberts, C. Carter

Station	Elevation
0.0	728.29
2.6	728.38
7.7	728.51
9.9	728.67
11.5	728.46
13.5	727.57
14.0	727.33
14.7	726.31
14.9	725.57
15.6	725.51
17.0	725.41
18.4	725.55
19.7	725.64
20.4	726.77
21.8	727.08
22.7	726.84
25.4	727.03
27.4	727.85
29.4	728.38
36.4	728.49
44.2	728.47
46.7	728.69
52.9	729.61
59.3	729.71

SUMMARY DATA	
Bankfull Elevation:	728.3
Bankfull Cross-Sectional Area:	26.6
Bankfull Width:	17.3
Flood Prone Area Elevation:	731.2
Flood Prone Width:	>60
Max Depth at Bankfull:	2.9
Mean Depth at Bankfull:	1.5
W / D Ratio:	11.3
Entrenchment Ratio:	>3.4
Bank Height Ratio:	1.0






River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 5, Pool
Drainage Area (sq mi):	0.7
Date:	8/12/2009
Field Crew:	B. Roberts, C. Carter

Station	Elevation
0.0	732.07
3.5	731.76
7.4	731.64
13.1	730.66
19.9	728.73
24.8	728.08
32.6	727.81
37.7	727.85
39.5	727.38
40.6	726.33
41.0	724.84
41.7	723.76
43.0	723.54
44.3	723.77
46.8	724.06
50.1	724.64
50.9	725.39
52.0	726.70
56.4	727.56
62.3	727.92
67.8	727.93
70.0	727.83

SUMMARY DATA	
Bankfull Elevation:	727.4
Bankfull Cross-Sectional Area:	37.1
Bankfull Width:	16.5
Flood Prone Area Elevation:	731.1
Flood Prone Width:	>60
Max Depth at Bankfull:	3.9
Mean Depth at Bankfull:	2.2
W / D Ratio:	7.3
Entrenchment Ratio:	>3.6
Bank Height Ratio:	1.0






River Basin:	Cape Fear
Watershed:	Benbow Park, MY05
XS ID	XS - 6, Riffle
Drainage Area (sq mi):	0.7
Date:	8/12/2009
Field Crew:	B. Roberts, C. Carter


Station	Elevation
0.0	727.84
3.2	727.77
8.5	727.39
12.1	727.21
14.4	726.96
15.4	727.23
16.3	727.14
17.6	726.57
18.6	726.24
19.7	724.90
20.1	724.75
24.0	724.64
26.5	724.87
28.0	724.79
29.8	724.57
30.4	726.17
32.5	726.53
34.2	727.21
35.7	728.06
40.1	728.45
46.3	728.97
48.5	728.94

SUMMARY DATA	
Bankfull Elevation:	727.3
Bankfull Cross-Sectional Area:	32.8
Bankfull Width:	18.9
Flood Prone Area Elevation:	729.9
Flood Prone Width:	>50
Max Depth at Bankfull:	2.7
Mean Depth at Bankfull:	1.7
W / D Ratio:	10.9
Entrenchment Ratio:	>2.5
Bank Height Ratio:	1.0






Longitudinal Profile Benbow Park EEP Project Number 29 - MY05 Stations 10+00 - 20+00



Longitudinal Profile Benbow Park EEP Project Number 29 - MY05 Stations 20+00 - 30+50



Pebble Count Plots

