Bold Run Stream/Buffer Restoration Mitigation Plan EEP Project # 439 2007



Submitted to:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

June 2007



Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Phone: (919) 783-9214 Fax: (919) 783-9266

Project Manager: April Helms Email: <u>ahelms@kci.com</u>

TABLE OF CONTENTS

1.0	PRO	DJECT BACKGROUND	1
	1.1	Project Goals and Objectives	1
	1.2	Project Structure, Restoration Type and Approach	1
	1.3	Project History, Contacts and Data	3
2.0	MO	NITORING PLAN AND METHODOLOGY	
	2.1	Monitoring Features	6
	2.2	Monitoring Guidelines	6
	2.3	As-Built Conditions	6
3.0	SUC	CCESS CRITERIA	7
	3.1	Channel Stability	7
	3.2	Vegetation	7
	3.3	Hydrology	7
4.0	MA	INTENANCE AND CONTINGINCY PLAN	7

FIGURES

Figure 1.	Project Site Vicinity Map

TABLES

Table 1.	Project Restoration Components	3
Table 2.	Project Activity and Reporting History	3
Table 3.	Project Contact Table	4
Table 4.	Project Background Table	5
Table 5.	Baseline Stream Summary	8
Table 6.	Morphology and Hydraulic Monitoring Summary	9
Table 7.	Stem Counts Arranged by Plots	10

APPENDICES

- Appendix A. Appendix B.
- Monitoring Plan View Vegetation Plot Photos
- Appendix C. Cross-Section Plots and Pebble Counts
- Appendix D. Detailed Profile
- Appendix E. Permanent Photo Station Photos

EXECUTIVE SUMMARY

The Bold Run Creek Stream/Buffer Restoration Site is located within the Neuse River Basin. The goals of the project include restoring stable channel morphology, improving water quality, and enhancing aquatic and terrestrial habitat. The success of this project will be determined by using objectives set forth in the restoration plan. These objectives include little to no change from asbuilt conditions, moving sediment supplied by its watershed without the channel aggrading or degrading, and finally, riparian vegetation meeting a minimum survival success rate of 320 stems/acre after five years. Utilizing measurements of stream dimension, pattern, and profile, site photographs, and vegetation sampling, these criteria are assessed.

The project site is situated within the Neuse 01 watershed cataloging unit (8-digit HUC: 03020201), in a portion of the NCDWQ Priority Sub-basin 03-04-08. The North Carolina Ecosystem Enhancement Program (EEP) identifies this HUC as a Targeted Local Watershed. The site is part of a 31-acre parcel owned by the EEP, formerly owned by Mr. Douglas Darch. It is located 5 miles northwest of the Town of Wake Forest on Bold Hill Run Road, approximately 1.5 miles east of the intersection with Mangum Dairy Road in Wake County, North Carolina. The property was primarily used as rangeland for the former property owner's cattle. Bold Run Creek is a second order perennial stream that flows southwest through the subject property before joining New Light Creek.

Stream restoration included 1,629 linear feet of meandering channel based on Priority Level IV and II approaches. The Level IV restoration (Station 10+00 to 11+75) stabilized the bed and banks while maintaining the existing channel pattern. The Level II restoration (Station 11+75 to 26+29) established a bankfull channel with a new floodplain, a channel bed at the existing base level in the existing gravel layer, and the cross-section dimensions necessary to provide stable flow maintenance and sediment transport. In a modification to the plans, there were two additional grade control structures installed, one in the ephemeral channel to prevent headcutting near station 23+00. The second grade control structure was installed near station 18+75 where a ditch drains onto the floodplain. A rock constrictor was also installed from station 23+15 to 23+60 to narrow the constructed riffle at the convergence of the old and new channels. Bold Run Creek was restored to Rosgen stream type C4. Riparian buffers associated with the Bold Run Creek restoration extend between fifty (50) and two hundred (200) feet on both sides of the stream. To improve the water quality of Bold Run Creek, an approximate 200' buffer extends on either side of the small drainage features located throughout the project site. The as-built condition of the buffer follows the planting plan with the exception of approved substitutions for two tree species, which were unavailable at the time of planting.

The site will be monitored beginning in 2007 through 2011 or until the success criteria are achieved. Reports will be submitted to the EEP each year. Monitoring shall consist of the collection and analysis of stream stability and riparian/stream bank vegetation survivability data. Specifically, project success will be assessed utilizing measurements of stream dimension, pattern, profile, site photographs, and vegetation sampling. Cross-section and profile measurements should show little or no change from the as-built conditions. If changes do occur, they will be evaluated to determine whether they are minor adjustments associated with settling and increased stability or whether they indicate movement toward an unstable condition. Baseline monitoring of the as-built conditions was conducted in March 2007. This monitoring revealed that sedimentation has occurred in a few pools post-construction, following several storm events. Future monitoring will determine whether these pools will be capable of maintaining their design depth. Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years. If monitoring indicates that the specified survival rate is not being met, corrective actions will be taken. Further baseline monitoring conditions are described in this report.

1.0 PROJECT BACKGROUND

The Bold Run Stream/Buffer Restoration site is located 5 miles northwest of the Town of Wake Forest on Bold Hill Run Road, approximately 1.5 miles east of the intersection with Mangum Dairy Road in Wake County, North Carolina. From Interstate 440, take the Six Forks Road Exit and head north for approximately 8.0 miles, then take a left to stay on Six Forks Road. Continue on Six Forks Road for approximately 3.0 miles then turn right onto Highway 98 and follow for approximately 2.7 miles. Then, take a left onto Stony Hill Road and proceed 2.4 miles. Take a left on Purnell Road, then take a right onto Mangum Dairy Road after approximately 0.1-mile. Turn right on Bold Run Hill Road after 1.8 miles on Mangum Dairy Road. The site will be on the right after approximately 1.5 miles. (Figure 1. Project Site Vicinity Map).

1.1 Project Goals and Objectives

Based on the existing and reference condition descriptions, the restoration goals and objectives for the Bold Run Creek Stream/Buffer Restoration project are as follows:

Restoration Goals:

- Restore a stable channel morphology that is capable of moving the flows and sediment provided by its watershed;
- Improve water quality and reduce land and riparian vegetation loss resulting from lateral erosion and bed degradation through the establishment of bank and riparian vegetation and,
- Enhance aquatic and terrestrial habitat through the improvements to the stream water quality (improved oxygen content, reduced sediment and nutrients, variable stream bed features).
- Improve water quality through approximately 27.1 acres of buffer restoration throughout the project site.

Restoration Objectives:

- Project success will be assessed utilizing measurements of stream dimension, pattern, and profile, site photographs, and vegetation sampling. These measurements should show little or no change from the as-built conditions.
- A stable channel is able to move the sediment supplied by its watershed without the channel aggrading or degrading. Through stream monitoring, the stability of the restored stream will be evaluated.
- Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years.

1.2 Project Structure, Restoration Type and Approach

Bold Run Creek became impaired through severe bank erosion resulting from poor grazing management. Sedimentation from bank erosion and stream bed degradation was widespread throughout the site. Restoration of 1,629 linear feet of channel was accomplished utilizing a combination of Priorities IV and II (Table 1). The Priority IV restoration (Station 10+00 to 11+75) stabilized the bed and banks while maintaining the existing channel pattern. The Priority II restoration (Station 11+75 to 26+29) established a bankfull channel with a new floodplain, a channel bed at the existing base level in the existing gravel layer, and the cross-section dimensions necessary to provide stable flow maintenance and sediment transport. The design bankfull stage equals the floodplain elevation in the new channel (bank height ratio = 1.0). The stream dimension, pattern, and profile are based on the morphological criteria and hydraulic geometry relationships developed from the reference streams.



Table 1. Pr	oject R	estoratio	on Co	mponent	s								
Project Nai	Project Name and Number: Bold Run - 439												
Project Seg Reach ID	ment /	Existing Feet/Acres	Type	Approach	Footage or Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment				
Reach I		175	R	P4	175 lf	1.0	175	10+00 - 11+75					
Reach II		1,296	R	P2	1,454 lf	1.0	1,454	11+75 - 26+29					
Riparian Bu	ffer	27.1	R	-	27.1 Ac	1.0	27.1	-					
Mitigation	Mitigation Unit Summations												
Stream (lf)	Ripar	arian Wetland (Ac)		Nonri Wetla	parian nd (Ac)	Total V (A	Vetland .c)	Buffer (Ac)	Comment				
1,629	1,629 0				0	()	27.1					
R	=Resto	ration		P2 = Prio	rity II								

P4 = Priority IV

1.3 Project History, Contacts and Data

The project watershed containing the study area drains approximately 12 square miles (7,650 acres) and occupies the southwest corner of the headwaters of the Falls Lake Drainage area. The project watershed is located west off of US Highway 1 on the Wake and Granville County Line, with the majority of the watershed in Granville County. An Anderson Level I classification indicates that the contributing drainage area consists of: forest (79%), agriculture (13%), rangeland (6%), urban (<1%), and wetlands / open water (2%) land use / land cover. Design of the project was completed in July 2006 and construction began in November 2006. Construction was slowed by a wet winter season and ended in February 2007 (Tables 2 & 3). The site is located in a rural setting within the Northern Outer Piedmont ecoregion of the Piedmont physiographic province (Table 4).

Fable 2. Project Activity and Reporting History Project Name and Number: Bold Run - 439												
Activity or Report	Data Collection	Completion or Delivery										
Restoration Plan	Nov 05	Feb 06										
Final Design - Construction Plans	N/A	Jul 06										
Construction	N/A	Feb 07										
Temporary seed mix applied to entire project area	N/A	Feb 07										
Permanent seed mix applied to entire project area	N/A	Feb 07										
Tree plantings completed	N/A	Feb 07										
Mitigation Plan / As-Built (Year 0 Monitoring - Baseline)	Mar 07	Mar 07										
Year 1 Monitoring	N/A	N/A										

Table 3. Project Contact Ta	ble
Project Name and Number:	Bold Run - 439
Design Firm	KCI Associates of NC
-	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Ms. April Helms
	Phone: (919) 783-9214
	Fax: (919) 783-9266
Construction Contractor	Vaughn Contracting Inc.
	P.O. Box 796
	Wadesboro, North Carolina 28170
	Contact: Mr. Don Vaughn
	Phone: (704) 694-6450
	Fax: (704) 694-7401
Planting Contractor	Bruton Nurseries & Landscapes
	P.O. Box 1197
	Freemont, NC 27830
	Contact: Kelly Bruton
	Phone: (919) 524-5304
Seeding Contractor	Vaughn Contracting Inc.
	P.O. Box 796
	Wadesboro, North Carolina 28170
	Contact: Mr. Don Vaughn
	Phone: (704) 694-6450
	Fax: (704) 694-7401
Seed Mix Sources	Evergreen Seed Company
	Phone: (919) 567-1333
Nursery Stock Suppliers	Bruton Nurseries & Landscapes
	Phone: (919) 524-5304
Monitoring Performers	
MY-00 & MY-01	KCI Associates of NC
	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Adam Spiller
	Phone: (919) 783-9214
	Fax: (919) 783-9266

Table 4. Project Background Table Project Norme and Number: Pold Run 430	
Project Name and Number: Bold Kun - 439 Project County	Waka County
Project County Dhysicgraphic Region	Diadmont
Flipslographic Region	Northarn Outar Diadmont
Ecolegion Draiget Diver Basin	Normen Outer Fredmont
LISCS HILC for Project and Reference	02020201065010 (Bold Run Creek)
	02020201003010 (Bold Kull Creek)
NCDWO Sub-basin for Project and Reference	03-04-08 (Bold Run Creek)
Ned we bus busin for Project and Reference	03-04-02 (Richland Creek)
Drainage Area	12 sq. mi.
Stream Order	Second Order
Watershed Type (Rural, Urban, Developing, etc.)	Forested
Watershed LULC Distribution Urban	<1%
Ag-Row Crop	13%
Ag-Livestock	6%
Forested	179%
Water/Wetlands	2%
Watershed impervious cover (%)	<1%
Rosgen Classification of As-built	C4
Cowardin Classification	N/A
Reference Site ID	Richland Creek
NCDWQ AU/Index Number	27-13-(0.1) New Light Creek
NCDWQ Classification for Project	WS-IV, NSW, CA
Within EEP Watershed Plan?	No
Any portion of the project segment upstream of a 303d	NT_
listed segment?	NO
Reasons for 303d Listing or Stressor	N/A
Total project acreage of easement	31.0 Acres
Total vegetated acreage within easement	30.7 Acres
Total planted acerage	28.7 Acres
WRC Class (Warm, Cool, Cold)	Warm
Trout Designation	N/A
Species of concern, endangered etc.	N/A
Pre-construction Beaver activity?	Historically, according to landowner
Dominant Soil Types	Chewacla, Chewacla variant, Chewacla-
	Chewacla variant with inclusions of Riverview,
Project soil characteristics	well to moderately well drained
% of Project Easement Fenced	100%

2.0 MONITORING PLAN AND METHODOLOGY

2.1 Monitoring Features

Permanent monuments, marking monitoring feature locations, were established on-site. The beginning and end of each permanent cross-section were marked with rebar set in concrete monuments. Vegetation plots were installed with flagged metal conduit at each corner, and flagged PVC pipe at the photo corner. The locations of the permanent photo points are marked in the as-built plan. The crest gauge was installed to a steel fence post to monitor the occurrence of bankfull events.

2.2 Monitoring Guidelines

Five permanent cross-sections, three riffle and two pool, were established and will be used to evaluate stream dimension, with pebble counts being performed at each cross section. Cross-sections will be surveyed each year using a total station. Cross-sectional data such as area and width to depth ratio will be calculated for each cross-section. Longitudinal profile will be conducted on all 1,629 linear feet of stream. The profile will be surveyed with a total station and will record feature changes, water surface levels, and bankfull levels. This data will be used to obtain feature lengths and slopes, pool-to-pool spacing and other longitudinal measurements. The longitudinal profile will also be used to calculate planform measurements. Stem counts of planted trees and shrubs will be conducted in the 15 vegetation monitoring plots. Five plots were established along the project stream with four including live stakes, and ten plots are located in the buffer restoration area. All plots followed the latest EEP vegetation monitoring protocol. Visual monitoring of the site will be conducted with annual site walks and site photos taken from six permanent photo points located throughout the site.

2.3 As-Built Conditions

Baseline stream monitoring data was collected in March 2007. This data includes the detailed profile of all reaches and tributaries, five cross-sections and pebble counts with three riffles and two pools, fifteen 10m x 10m vegetation plot stem counts, the installation of a crest gauge, and six photo points throughout the site (Tables 5, 6, and 7).

The final design plans for Bold Run Creek, within the priority II restoration reach, consisted of 22 riffles and 22 pools. The baseline monitoring consisted of 21 riffles and 15 pools. The discrepancy between the number of pools stems from sedimentation post-construction before ground cover had stabilized the soils. Future monitoring will determine whether these pools will be capable of maintaining their design depth. The bankfull channel in the downstream section of the site is slightly larger than the design due to the location of the old channel. As-built riffle slope, belt width, and meander width ratios were adapted due to site conditions, which include a power line easement flanking the stream, a steep valley wall bordering the left bank of the stream, and riffles within the existing stream that were incorporated into the design to utilize existing bed material. The designed structures, which serve as grade control, are located as depicted in the plans.

Results of baseline vegetation monitoring include an average of 530 trees per acre (Table 7). An attempt to identify all trees was made; however, with the dormant conditions many were unidentifiable. All trees will be positively identified during first year monitoring. The planting plan was followed with the exception of approved substitutions of two tree species that were unavailable at the time of planting. Substitutions include Green Ash (*Fraxinus pennsylvanica*) for Box Elder (*Acer negundo*) in the streamside planting zone and Sugarberry (*Celtis laevigata*) for Slippery Elm (*Ulmus rubra*) in the Levee planting area.

3.0 SUCCESS CRITERIA

3.1 Channel Stability

Cross-section measurements should show little or no change from the as-built cross-sections. If changes do occur, they will be evaluated to determine whether they are minor adjustments associated with settling and increasing stability or whether they indicate movement toward an unstable condition. Annual measurements of the longitudinal profile should indicate stable bedform features with little change from the as-built survey. The pools should maintain their depth with lower water surface slopes, while the riffles should remain shallower with steeper water surface slopes. Sediment transport should remain relatively unchanged with respect to aggradation and deposition of sediments.

3.2 Vegetation

Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years. If monitoring indicates that the specified survival rate is not being met, appropriate corrective actions will be developed, to include invasive species control, the removal of dead/dying plants, and replanting.

3.3 Hydrology

A minimum of two bankfull events must occur in separate years within the five-year monitoring period. If stream gauge data reveals that this criteria is not met, probable causes for this will be determined.

4.0 MAINTENANCE AND CONTINGENCY PLAN

Aspects of the restoration deemed problem areas will be dealt with accordingly based on the severity of the problem. Site maintenance may include reinstallation of coir matting, removal of debris from the channel, stabilization of bank erosion with protective structures, or adjustments to in-stream structures. All maintenance activities will be documented in the yearly monitoring reports and any major repairs will be completed after consultation with the EEP.

Profile

Project Name and Number: Bold Run Parameter	1 - 439 Pro	e-Exist	ing Co	ndition	1	Refe	rence	Reach	(es) Da	ata	Des	sign	As-built					
Dimension -Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Mean	Med	Max	n	
Bankfull Width (ft)	14.8	17	17.5	18.3	4	22.9	26.9	26.9	30.8	2	17.8		18.1	18.5	18.5	18.9	3	
Floodprone Width (ft)	18.5	22.3	20.4	30	4	300	300	300	300	2	>100		>70			>80	3	
Bankfull Mean Depth (ft)	1.3	1.5	1.5	1.7	4	2.4	2.5	2.5	2.6	2	1.4		1.6	1.7	1.7	1.8	3	
Bankfull Max Depth (ft)	1.9	2.0	1.9	2.3	4	3.7	3.8	3.8	3.9	2	2.2		2.6	2.8	2.8	3.1	3	
Bankfull Cross Sectional Area (ft ²)	24.2	24.8	24.9	25.2	4	59.2	66.9	66.9	74.6	2	27.6		29.6	31.8	31.6	34.1	3	
Width/Depth Ratio	8.8	11.7	12.2	13.8	4	8.8	10.8	10.8	12.7	2	12.7		10.4	10.8	10.8	11.1	3	
Entrenchment Ratio	1.1	1.3	13	1.7	4	9.7	11.4	11.4	13.1	2	>3.0		>2			>5	3	
Bank Height Ratio	1.7	2.3	2.5	2.6	4	1.1	1.2	1.2	1.3	2	1.0		1.0	1.0	1.0	1.0	3	
Bankfull Velocity (fps)	3.1			4.6	4	3.9	4.0	4.0	4.0	2								
attern																		
Channel Beltwidth (ft)	20			75		300			300		160	195	32	76.3	68.5	136	4	
Radius of Curvature (ft)	20			70		30			70		20	55	21	38	38	55	12	
Rc:Bankfull width (ft/ft)	1.1			4		1			2.5		1.1	3	1.1	2.0	2.1	3.0	12	
Meander Wavelength (ft)	68			150		110			200		60	180	96	117	115	142	6	
Meander Width Ratio	1.1			4.3		9.3			10.7		9	11	5.2	6.3	6.3	7.7	4	

Kinte Lengui (it)													5	25	15	80	21
Riffle Slope (ft/ft)	0.0040			0.0210	6	0.0045			0.0090	5	0.0088	0.0158	0.0039	0.0170	0.0155	0.0278	21
Pool Length (ft)	29			43	6	5			25	2	3	20	7	14	12	25	15
Pool Spacing (ft)	10			70	6	25			90		15	55	38	88	60	237	14
Substrate and Transport Parameters																	
SC% / Sa% / G% / C% / B% / Be%	149	%/2%	/ 76% / 8	3% / - / -		-	/ 11% /	89% /	-/-/-				10%	/ 23.7% /	/ 55.7% /	/ 10.6% /	-
d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	2.0/	7.4/1	1.7/38	/74/-	/-	2.6	/ 5.7 / ′	7.1/-/	15 / - / -				0.9 /	5.9/11.	.2 / 46.7	/ 69 / - / -	
Reach Shear Stress (competency) lb/ft ²																	
Additional Reach Parameters																	
Channel length (ft)			1,609					383			1,0	529			1,629		
Drainage Area (SM)			12					4.8			1	2			12		
Rosgen Classification		B40	c, F4, G4	·c				C4			0	24			C4		
Bankfull Discharge (cfs)			108					248							130		
Sinuosity			1.04					1.1			1	.1			1.1		
Water Surface Slope (ft/ft)																	
BF slope (ft/ft)																	

Table 6. Morphology and Hydraulic Monitoring Summa Project Name and Number: Bold Run - 439	ary														
Parameter	Cros	s Sect	ion 1	Cros	s Sect	ion 2	Cros	s Secti	ion 3	Cros	s Sect	ion 4	Cros	s Sect	ion 5
		Riffle	;		Pool			Riffle			Riffle	;	Pool		
Dimension	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2
Current Bankfull Width (ft)	18.1			19.3			18.9			18.5			30.1		
Current Floodprone Width (ft)	>80			-			>74			>70			-		
Current Bankfull Mean Depth (ft)	1.6			1.6			1.8			1.7			2.2		
Current Bankfull Max Depth (ft)	2.6			3.0			2.9			2.9			3.5		
Current Bankfull Cross Sectional Area (ft ²)	29.6			30.8			34.1			31.6			65.5		
Current Bankfull Width/Depth Ratio	11.1			-			10.4			10.8			-		
Current Bankfull Entrenchment Ratio	>4			-			>4			>3			-		
Current Bankfull Bank Height Ratio	1			-			1			1			-		
As-built Bkf Elevation Width (ft)	18.1			19.3			18.9			18.5			30.1		
As-built Bkf Elevation Floodprone Width (ft)	>80			-			>74			>70			-		
As-built Bkf Elevation Mean Depth (ft)	1.6			1.6			1.8			1.7			2.2		
As-built Bkf Elevation Max Depth (ft)	2.6			3.0			2.9			2.9			3.5		
As-built Bkf Elevation Cross Sectional Area (ft ²)	29.6			30.8			34.1			31.6			65.5		
As-built Bkf Elevation Width/Depth Ratio	11.1			-			10.4			10.8			-		
As-built Bkf Elevation Entrenchment Ratio	>4			-			>4			>3			-		
As-built Bkf Elevation Bank Height Ratio	1			-			1			1			-		
Cross Sectional Area between cross-section end pins (ft ²)*	88.1			114.1			125.9			106.9			177.6		
Substrate															
d50 (mm)	20			0.65			7.3			6.4			0.12		
d84 (mm)	77			14			23			40			0.3		
Channel Length (ft)		1,629			1,629			1,629			1,629			1,629	
Sinuosity		1.1			1.1			1.1			1.1			1.1	
Water Surface Slope (ft/ft)		0.0069		0.0071			0.0070			0.0073			0.0071		
BF Slope (ft/ft)		0.0059		0.0059			0.0059			0.0059			0.0059		
Rosgen Classification		C4			C4			C4			C4			C4	

*Area taken from lowest pin elevation

Table 7: Stem counts arı Project Name and Numb	ange er: Bo	d by old F	plot Run -	439														
Species	Plots													Initial	Year 1	Survival		
_	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	Totals	Totals	%
Trees																		
Betula nigra		2	2	1	2											7	-	-
Cornus amomum	1	1		2												4	-	-
Fraxinus pennsylvanica	4	6	3	9	6		6									34	-	-
Platanus occidentalis	3	3	6	2	6											20	-	-
Quercus spp.	2										1	2		1	1	7	-	-
Quercus phellos												1				1	-	-
Salix spp.	1		4	3												8	-	-
Sambucus canadensis		1		2												3	-	-
Unknown	6	1				13	2	11	14	13	12	9	11	11	12	115	-	-

Appendix A

Monitoring Plan View



		<u>NORTHING</u>	EASTING	ELEVATION		NORTHING	<u>EASTING</u>		<u>NORTHING</u>	EASTING	AS-BU
CROSS-SECTION #1	LB	831093.83	2121155.51	280.06	VEGETATION PLOT #6	831361.63	2120827.91	VEGETATION PLOT #14	831873.35	2120195.95	
	RB	831155.50	2121208.69	279.59		831349.39	2120857.20		831893.48	2120221.92	
						831318.52	2120845.40		831865.44	2120242.78	AS-BU
CROSS-SECTION #2	LB	831049.33	2120942.72	278 24		831330.70	2120814.93		831846.92	2120215.30	
	RB	831114.72	2120951.23	278.62							DIEELI
					VEGETATION PLOT #7	831477.30	2120576.84	VEGETATION PLOT #15	831851.69	2120584.90	KIFFL
CROSS-SECTION #3	LB	831006.43	2120791.65	276.76		831463.10	2120605.34		831836.83	2120620.00	
	RB	831069.17	2120753.34	276.91		831433.44	2120590.84		831808.82	2120602.25	PHOTO
						831448.33	2120561.39		831821.30	2120572.14	
CROSS-SECTION #4	LB	830948.40	2120624.58	275.33							DROD
	RB	831008.85	2120590.40	275.80	VEGETATION PLOT #8	831147.63	2120307.85				PROP
						831114.72	2120306.17				
CROSS-SECTION #5	LB	830890.96	2120332.42	274.47		831118.41	2120273.86				CROS
	RB	830944.24	2120283.35	273.44		831159.80	2120277.98				
VEGETATION PLOT #	¥1	831119.96	2121313 81		VEGETATION PLOT #9	831629.35	2120277.54				VEGE
	••	831089.59	2121326.32			831602.71	2120298.24				
		831077.54	2121297.15			831583.56	2120271.75				
		831107.67	2121283.87			831609.01	2120251.28				
VEGETATION PLOT #	#2	831075.76	2120964.75		VEGETATION PLOT #10	831636.97	2120788.53				DRAIN
		831044.32	2120972.81			831621.65	2120815.67				
		831034.59	2120941.70			831593.37	2120799.71				FORD
		831067.36	2120933.60			831609.09	2120769.69				
VEGETATION PLOT #	# 3	831043.29	2120806.97		VEGETATION PLOT #11	831996.48	2120784.37				CONT
		831013.34	2120819.51			8319/9.80	2120817.15				
		830998.97	2120791.33			831952.65	2120799.07				FENCE
		831028.34	2120777.34			831966.75	2120769.69				
						000044.07	0400050.00				
VEGETATION PLOT #	#4	831024.75	2120621.38		VEGETATION PLOT #12	832341.97	2120008.90				
		830994.57	2120630.89			832309.92	2120681.60				
		830981.52	2120600.74			832296.51	2120652.76				
		831011.99	2120589.78			832322.25	2120632.55				
					VEGETATION PLOT #13	922171.07	2120250 42				
VEGETATION PLOT #	#5	830989.38	2120406.50		VEGETATION FLUT #13	8321/1.0/	2120303.42				
		830958.17	2120415.07			922125 57	2120300.03				
		830948.15	2120383.69			832144 28	2120300.03				
		830979.26	2120374.35			502 177.20	2120070.21				



LEGEND	
STREAM THALWEG	
AS-BUILT TOP OF BANK	
AS-BUILT STRUCTURE	\sim
PHOTO REFERENCE POINT	01
PROPERTY BOUNDARY	 Ø
CROSS-SECTION	
	\bigtriangledown
UTILITY POLE	Ø
DRAINAGE DITCH	
FORD CROSSING	
CONTROL POINT	ENV #3
FENCE	_x





LEGEND	
AM THALWEG	
JILT TOP OF BANK	
JILT STRUCTURE	$ \rightarrow $
E ENHANCEMENT	
	07
ERTY BOUNDARY	 @
S-SECTION	
TATION PLOT	\bigtriangledown
TY POLE	S
IAGE DITCH	
CROSSING	
ROL POINT	ENV #3
E	_x

TEMPORARY SEED MIX

THE CONTRACTOR SHALL UTILIZE THE FOLLOWING SEED/FERTILIZER MIX IN SEEDING ALL DISTURBED AREAS WITHIN THE PROJECT LIMITS:

PEARL MILLET	20LBS./ACRE
ANNUAL RYE	10LBS./ACRE
FERTILIZER	500LBS./ACRE
LIMESTONE	4000LBS./ACRE

FERTILIZER SHALL BE 10-20-20 ANALYSIS. UPON WRITTEN APPROVAL OF THE SITE SUPERVISOR, A DIFFERENT ANALYSIS OF FERTILIZER MAY BE USED PROVIDED THE 1-2-2 RATIO IS MAINTAINED AND THE RATE OF APPLICATION ADJUSTED TO PROVIDE THE SAME AMOUNT OF PLANT FOOD AS A 10-20-20 ANALYSIS.

PERMANENT SEED MIX

THE CONTRACTOR SHALL UTILIZE THE FOLLOWING SEED MIX AND FERTILIZER SPECIFICATION IN ALL AREAS INSIDE THE RIPARIAN BUFFER ZONES, INCLUDING THE STREAM BANKS:

WINTER MIX (OCTOBER 15 - APRIL 15)

	APPLICATION	RATE (IN MIX)
SPECIES	% OF MIX	LBS./ACRE
ORCHARDGRASS DACTYLIS GLOMERATA	5	1.5
BLUESTEM – ANDROPOGON GLOMERATUS	5	1.5
VIRGINIA – WILDRYE ELYMUS VIRGINICUS	5	1.5
RIVER OATS - CHASMANTHIUM LATIFOLIUM	5	1.5
PURPLE LOVE GRASS - ERAGROSTIS SPECTABI	LIS 5	1.5
DEERTONGUE – PANICUM CLANDESTINUM	25	7.5
SWITCHGRASS - PANICUM VIRGATUM	25	7.5
RYE GRAIN - SECALE CEREALE	25	7.5
70741.0	100	30

	APPLICATION	RATE (IN MIX)
SPECIES	% OF MIX	LBS./ACRE
DRCHARDGRASS - DACTYLIS GLOMERATA	5	1.5
BLUESTEM – ANDROPOGON GLOMERATUS	5	1.5
VIRGINIA WILDRYE ELYMUS VIRGINICUS	5	1.5
RIVER OATS - CHASMANTHIUM LATIFOLIUM	5	1.5
PURPLE LOVE GRASS - ERAGROSTIS SPECTABILI	S 5	1.5
DEERTONGUE PANICUM CLANDESTINUM	25	7.5
SWITCHGRASS - PANICUM VIRGATUM	25	7.5
PEARL MILLET PENNISETUM GLAUCOMA	25	7.5
TOTALS	100	30

Appendix B

Vegetation Plot Photos

Vegetation Plot 1. (3/8/07)

Vegetation Plot 2. (3/8/07)

Vegetation Plot 3. (3/8/07)

Vegetation Plot 4. (3/8/07)

Vegetation Plot 6. (3/8/07)

Vegetation Plot 7. (3/8/07)

Vegetation Plot 8. (3/8/07)

Vegetation Plot 9. (3/8/07)

Vegetation Plot 10. (3/8/07)

Vegetation Plot 11. (3/8/07)

Vegetation Plot 12. (3/8/07)

Vegetation Plot 13. (3/8/07)

Vegetation Plot 14. (3/8/07)

Vegetation Plot 15. (3/8/07)

Appendix C

Cross-Section Plots and Pebble Counts

Watershed: XS ID Drainage Area Date: Field Crew:		Bold Run, As-Built	
XS ID Drainage Area Date: Field Crew:		VC 1 D:61-	
Drainage Area Date: Field Crew:	/ • >	AS - 1, Kille	
Date: Field Crew:	a (sq mi):	12	
Field Crew:		3/6/2007	
		A. Spiller, B. Roberts, H. Miller	All and a second s
Station	Elevation	SUMMARY DATA	
0.00	280.1	Bankfull Elevation:	278.2
6.17	280.4	Bankfull Cross-Sectional Area:	29.6
9.43	280.5	Bankfull Width:	18.1
12.92	280.2	Flood Prone Area Elevation:	280.8
15.92	279.9	Flood Prone Width:	>80
21.37	278.5	Max Depth at Bankfull:	2.6
23.23	278.4	Mean Depth at Bankfull:	1.6
26.06	278.5	W / D Ratio:	
29.73	278.5	Entrenchment Ratio:	>5
31.76	278.7	Bank Height Ratio:	1.0
33.69	278.3	Slope:	0.0069
35.88	277.1	Discharge:	116 Stream Type C4
36.67	276.7		
37.50	276.3		
37.70	275.9		Neuse River Basin, Bold Run, As-Built, XS - 1, Riffle
38.40	275.6		
39.94	275.6		
41.30	275.6	282	
42.86	275.7		
44.25	275.8		
46.13	276.0	280	
47.13	276.7		
47.91	276.8		
50.44	277.9	5 278	
52.03	278.2		
58.11	278.2		
62.38	278.4		
66.56	279.8	276	
70.41	279.4		
72.85	279.6		
81.44	279.6	274 + + + +	
		0 10	20 30 40 50 60 70 80 Station (feet)

Material	Size Range (mm)	Count		1	Bold Ru	n. As Bu	ilt
silt/clay	0 - 0.062	10			XS	5-1R	•
very fine sand	0.062 - 0.125	11					
fine sand	0.125 - 0.25	1					
medium sand	0.25 - 0.5						
coarse sand	0.5 - 1	1		100% ·	silt/cla	ay	sar
very coarse sand	1 - 2	1		000/			
very fine gravel	2 - 4	2		90%			
fine gravel	4 - 6			80% -	\square	\Box	
fine gravel	6 - 8	1	E	700/			
medium gravel	8 - 11	3	ţ	70% -			
medium gravel	11 - 16	13	iner	60% -			
coarse gravel	16 - 22	11	nt fi	F00/			
coarse gravel	22 - 32	5	lce	50%			
very coarse gravel	32 - 45	3	be	40% -			
very coarse gravel	45 - 64	12		000/			
small cobble	64 - 90	19		30%			
medium cobble	90 - 128	7		20% ·			
large cobble	128 - 180		1	400/			
very large cobble	180 - 256		1	10% -		1	
small boulder	256 - 362		1	0% -			
small boulder	362 - 512			0.	01	0.1	
medium boulder	512 - 1024						
large boulder	1024 - 2048		1				
very large boulder	2048 - 4096						
	total particle count:	100	Ì				
	L				Size (r	nm)	
bedrock			11		D16	0.091	
clav hardpan			11		D35	13	
detritus/wood			11		D50	20	
artificial			11		D65	49	
	total count.	100	il		D84	77	
	to with to diffe.				D95	100	
Note:	XS-1 Riffle		1		- / 0		

River Basin:	Neuse
Watershed:	Bold Run, As-Built
XS ID	XS - 2, Pool
Drainage Area (sq mi):	12
Date:	3/6/2007
Field Crew:	A. Spiller, B. Roberts, H. Miller

Station	Elevation
0.00	278.4
3.92	278.4
7.66	276.9
9.52	276.5
15.33	276.5
18.49	276.5
22.70	274.2
23.15	274.0
24.20	273.8
25.34	273.4
27.51	273.6
28.58	273.9
30.08	274.0
30.87	274.3
34.59	276.0
38.00	276.4
43.25	276.6
46.33	276.7
48.86	277.4
52.49	278.9
57.82	278.5
60.84	278.6

SUMMARY DATA				
Bankfull Elevation:	276.4			
Bankfull Cross-Sectional Area:	30.8			
Bankfull Width:	18.9			
Flood Prone Area Elevation: -				
Flood Prone Width:				
Max Depth at Bankfull:	3.0			
Mean Depth at Bankfull:	1.6			
W / D Ratio:	-			
Entrenchment Ratio:	-			
Bank Height Ratio:	-			
Slope:	-			
Discharge:	-			

Pool					
	Mataial	0: D	(Grant	
	Material	Size Range	(mm)	Count	
	silt/clay	0 -	0.062	3	
ve	ry fine sand	0.062 -	0.125	3	
	fine sand	0.125 -	0.25	9	
n	hedium sand	0.25 -	0.5	29	
	coarse sand	0.5 -	1	16	
very	coarse sand	<u> </u>	2	5	
ver	y fine gravel	2 -	4	2	
	fine gravel	4 -	6	2	
	fine gravel	6 -	8	5	
me	dium gravel	8 -	11	6	
me	dium gravel	11 -	16	7	
c	oarse gravel	16 -	22	6	
С	oarse gravel	22 -	32	4	
very c	oarse gravel	32 -	45		
very c	oarse gravel	45 -	64	1	
5	small cobble	64 -	90	1	
me	dium cobble	90 -	128	1	
-	large cobble	128 -	180		
very	large cobble	180 -	256		
S	mall boulder	256 -	362		
S	mall boulder	362 -	512		
med	ium boulder	512 -	1024		
la	urge boulder	1024 -	2048		
very la	arge boulder	2048 -	4096		
		total par	ticle count:	100	
	bedrock				
с	lay hardpan				
de	tritus/wood				
	artificial				
			total count:	100	
		NC 0	Decl		

River Basin:		Neuse	
Watershed:		Bold Run, As-Built	
XS ID		XS - 3, Riffle	
Drainage Ar	ea (sq mi):	12	
Date:		3/6/2006	Contraction of the second s
Field Crew:		A. Spiller, B. Roberts, H. Miller	
Station	Elevation	SUMMARY DATA	
0.00	276.8	Bankfull Elevation:	274.7
4.43	276.7	Bankfull Cross-Sectional Area:	34.1
7.19	276.6	Bankfull Width:	18.9
9.45	276.9	Flood Prone Area Elevation:	277.9
11.63	276.7	Flood Prone Width:	>74
16.04	275.0	Max Depth at Bankfull:	2.9
19.82	274.8	Mean Depth at Bankfull:	1.8
24.76	274.7	W / D Ratio:	10.4
26.08	274.8	Entrenchment Ratio:	>2
27.15	274.7	Bank Height Ratio:	1.1
30.90	272.2	Slope:	0.007
32.58	272.0	Discharge:	150 Stream Type C4
33.54	271.8		
34.43	271.9		
36.63	271.7	Neu	se River Basin, Bold Run, As-Built, XS - 3, Riffle
37.56	271.7		
39.18	272.1		
40.17	272.4	279	
43.14	274.3		
45.39	274.6		
47.27	274.8	277 -	
54.06	274.7		
56.12	275.0		
61.72	276.8	5 275	
66.91	276.9		
73.6	276.9	leve	
		E	
		273 -	
			\sim
		271 + + +	
		0 10 20	30 40 50 60 70
			Station (feet)

Riffle			1								
Material Size Range (mm) Count					Rold Ru	n As Ruilt					
silt/clay	0 - 0.062	9	XS-3R								
very fine sand	0.062 - 0.125	13							Cumu		n particles
fine sand	0.125 - 0.25	4									
medium sand	0.25 - 0.5	1			silt/clay		and	. aravel	, cobble ,	boulder	
coarse sand	0.5 - 1	1		100%	oneolay			giuvoi	000010		14
very coarse sand	1 - 2	2		90%							
very fine gravel	2 - 4	4		30 /0 1							- 12
fine gravel	4 - 6	8		80% -				/			
fine gravel	6 - 8	12									40
medium gravel	8 - 11	12	าลท	70% -							+ 10
medium gravel	11 - 16	11	erth	000/							nur
coarse gravel	16 - 22	6	fine	60% -							-8 ^m b
coarse gravel	22 - 32	9	cent	50%							er of
very coarse gravel	32 - 45	7	perc								par
very coarse gravel	45 - 64	1		40% -							T ticle
small cobble	64 - 90										Š
medium cobble	90 - 128			30% -			_				- 4
large cobble	128 - 180			20%							
very large cobble	180 - 256			2070							+ 2
small boulder	256 - 362			10% -							_
small boulder	362 - 512										
medium boulder	512 - 1024			0% +							
large boulder	1024 - 2048			0.0	1	0.1	1	10	100	1000	10000
very large boulder	2048 - 4096							particle size (mm)			
	total particle count:	100									
	1			S	ize (mm)		Size D	istribution		Type	
bedrock					016 0.09	-	m	ean 1.4	silt/cla	v 9%	
clay hardpan				Ē	35 4.2		dispers	sion 42.1	san	d 21%	
detritus/wood				Ē	50 7.3		skewi	ness -0.45	grave	el 70%	
artificial				Ē	65 11				cobbl	e 0%	
	total count.	100		Γ	84 22				houlde	r 0%	
	iotai coulit.	100		Г	05 37				oouruc	× 0/0	
Note:	XS-3 Riffle			L	15 51						
11010.	AS 5 Kinc										

River Basin:		Neuse
Watershed:		Bold Run, As-Built
XS ID		XS - 4, Riffle
Drainage Are	ea (sq mi):	12
Date:		3/7/2007
Field Crew:		A. Spiller, K. Knight, B. Roberts
•		
Station	Elevation	SUMMARY DATA
0.0	275.37	Bankfull Elevation: 273.6
3.4	275.54	Bankfull Cross-Sectional Area: 31.6
8.4	275.30	Bankfull Width: 18.5
10.7	274.91	Flood Prone Area Elevation: 276.4
13.1	273.87	Flood Prone Width: >70
17.9	273.59	Max Depth at Bankfull: 2.9
23.9	273.77	Mean Depth at Bankfull: 1.7
27.6	271.77	W / D Ratio: 10.8
28.5	271.43	Entrenchment Ratio: >3
28.8	271.02	Bank Height Ratio: 1.0
29.1	270.97	Slope: 0.0073
31.4	270.76	Discharge: 123 Stream Type C4
33.3	270.88	
34.5	270.97	
35.5	270.86	Neuse River Basin, Bold Run, As-Built, XS - 4, Riffle
36.9	271.10	
37.5	272.10	
40.9	273.63	278 -
42.1	273.50	
47.0	273.70	
51.8	273.57	276
53.1	273.77	
58.3	275.79	
64.3	275.86	5 274
69.5	275.83	
		0 10 20 30 40 50 60 70
		Station (feet)

in according to	Size Range (mm)	Count			Dald D	
silt/clav	0 - 0.062	11			Doia Kui	u, . 3-4
very fine sand	0.062 - 0.125	9				
fine sand	0.125 - 0.25	7				
medium sand	0.25 - 0.5	13		4000/	silt/clay	
coarse sand	0.5 - 1	5		100% -		T
very coarse sand	1 - 2	2		90% -		
very fine gravel	2 - 4	2				- -
fine gravel	4 - 6			80% -		
fine gravel	6 - 8	5	Ę	70% -		I
medium gravel	8 - 11	4	the			I
medium gravel	11 - 16	4	liner	60% -		ł
coarse gravel	16 - 22	7	ent 1	F0%		I
coarse gravel	22 - 32	11	erce	50% -		I
very coarse gravel	32 - 45	6	<u>م</u>	40% -		ł
very coarse gravel	45 - 64	8				I
small cobble	64 - 90	4		30% -		I
medium cobble	90 - 128	1		20% -		I
large cobble	128 - 180					
very large cobble	180 - 256	1		10% -		ſ
small boulder	256 - 362			0% -		
small boulder	362 - 512			0.0	01	-
medium boulder	512 - 1024					
large boulder	1024 - 2048					
very large boulder	2048 - 4096					
	total particle count:	100				
				S	ize (mm))
bedrock ·				D	16 0.09	2
clay hardpan				D	35 0.38	3
detritus/wood				D	50 6.4	
artificial				D	65 18	
	total count.	100		D	84 40	
	totur count.	100		D	95 70	
Note:	XS-4 Riffle			D	,, ,,	

		Neuse	
Watershed:		Bold Run, As-Built	
XS ID		XS - 5, Pool	
Drainage Are	ea (sq mi):	12	
Date:		3/7/2007	
Field Crew:		A. Spiller, K. Knight, B. Roberts	A STATE AND A STAT
~			
Station	Elevation	SUMMARY DATA	AT I AND A REAL AND A
0.0	274.5	Bankfull Elevation:	271.4
3.1	274.5	Bankfull Cross-Sectional Area:	65.5
4.5	274.3	Bankfull Width:	30.1
6.5	273.7	Flood Prone Area Elevation:	- CAN COMPANY SAME A
9.2	272.9	Flood Prone Width:	
10.8	272.5	Max Depth at Bankfull:	3.5
12.7	271.7	Mean Depth at Bankfull:	2.2
15.4	271.5	W / D Ratio:	
19.1	271.7	Entrenchment Ratio:	
22.2	271.0	Bank Height Ratio:	
24.9	270.1	Slope:	
28.5	268.9	Discharge:	- Stream Type C4
30.5	268.8		
32.3	268.7		
32.9	268.3	Neu	use River Basin, Bold Run, As-Built, XS - 5, Pool
36.0	268.5		
37.9	268.3		
39.0	268.3	277	
39.9	268.1	-	
40.8	268.0	275	
41.7	267.9		
42.8	268.1		
43.7	268.1	€ 273 −	
44.3	268.3	l छ - 🔪	
46.4	269.4		
48.7	270.5		
50.7	271.4		\mathbf{X}
56.6	271.3	269	
60.8	271.3		
62.2	271.5		$\mathbf{\tilde{\mathbf{v}}}$
65.9	273.2	267 + + + + +	
69.1	273.4	0 10 20	0 30 40 50 60 70
72.4	273.5		Station (feet)
			Siation (jeer)

Pool								
Material	Size Range (mm)	Count		Bold Run,	As Built			
silt/clay 0 - 0.062 17				X8-5			ve % ——#	
very fine sand	0.062 - 0.125	37				L		
fine sand	0.125 - 0.25	28						
medium sand	0.25 - 0.5	7						
coarse sand	0.5 - 1							
very coarse sand	1 - 2	2	100%	silt/clay	sand	gravel	cobble	boulder
very fine gravel	2 - 4	1	000/			Land		
fine gravel	4 - 6	1	90%					
fine gravel	6 - 8	3	80%					
medium gravel	8 - 11		_ 7 00/					
medium gravel	11 - 16	1	tha tha					
coarse gravel	16 - 22		-80% Je					
coarse gravel	22 - 32	1	ut li		i i i i i i i i i i i i i i i i i i i			
very coarse gravel	32 - 45	2	e 50%					
very coarse gravel	45 - 64		<u>8</u> 40%					
small cobble	64 - 90		0.001					
medium cobble	90 - 128		30%					
large cobble	128 - 180		20%					
very large cobble	180 - 256		100/					
small boulder	256 - 362		10%					
small boulder	362 - 512		0%					
medium boulder	512 - 1024		0.	01	0.1 1	10	100	1000
large boulder	1024 - 2048					particle size (mm	ו)	
very large boulder	2048 - 4096						,	
	total particle count:	100						
	1			Size (mm)	Size Distr	ibution		Type
bedrock			<u> </u>	16 0.062	mea	n 01	silt/clay	/ 17%
clay hardpan				35 0.087	dispersion	1 2.2	sand	1 74%
detritus/wood				50 0.12	skewnes	s 0.07	grave	1 9%
artificial			- Г	65 0.16			cobble	e 0%
un un tritoriun	total count:	100	г Г	84 0.2			houlder	r 0%
	iotal coulit.	100		05 7 2			Jourder	0/0
Note	XS 5 Pool		L	75 1.5				
NOIC.	AS-3 1 001							

of particles

- 40

- 35

- 30

25

- 20

- 15

- 10

5

0

10000

number of particles

Appendix D

Detailed Profile

Longitudinal Profile Bold Run Creek EEP Project Number 439 As-Built Stations 10+00 - 18+00

Longitudinal Profile Bold Run Creek EEP Project Number 439 As-Built Stations 18+00 - 26+30

Appendix E

Permanent Photo Station Photos

Photo Point 1: View looking west, near station 11+00. 3/9/07 - As-Built

Photo Point 2: View looking west, toward vegetation plot #1. 3/9/07 – As-Built

Photo Point 3a: View looking south, toward vegetation plot #2. 3/9/07 – As-Built

Photo Point 3b: View looking west, toward vegetation plot #5. 3/9/07 – As-Built

Photo Point 3c: View looking west, toward vegetation plot #8. 3/9/07 – As-Built

Photo Point 3d: View looking north, with vegetation plot #6 in the foreground. 3/9/07 – As-Built

Photo Point 4a: View looking west, toward vegetation plot #5. 3/9/07 – As-Built

Photo Point 4b: View looking north, with vegetation plot #4 on the left. 3/9/07 – As-Built

Photo Point 4c: View looking east, with vegetation plot #3 on the right. 3/9/07 – As-Built

Photo Point 5a: View looking northeast, toward buffer area. 3/9/07 – As-Built

Photo Point 5b: View looking east, toward vegetation plot #5. 3/9/07 – As-Built

Photo Point 6a: View looking southwest. 3/9/07 – As-Built

Photo Point 6b: View looking southeast. 2/5/07 – As-Built