MYO FINAL MONITORING REPORT Buffalo Creek Tributaries Mitigation Project Johnston County Neuse River Basin CU 03020201

> DMS Project # 100042 DMS Contract # 7422 DMS RFP # 16-007279 USACE Action ID Number: SAW-2018-00425 DWR Project # 2018-0199 V2 Calendar Year of Data Collection: 2021



Prepared for:

North Carolina Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652





# Memorandum

To: Lindsay Crocker, DMS

From: Catherine Manner

**Date:** 7/16/2021

**Re:** As-Built Baseline Report and Drawings for Buffalo Creek Tributaries Mitigation Site (#100042)

Lindsay,

Please find attached for review the Final MY0/As-Built Baseline Report for the Buffalo Creek Tributaries Mitigation Site.

Please let us know if you need anything else.

Thank you,

Catherine Manner

**Catherine Manner** 



July 16, 2021

NC Department of Environmental Quality Division of Mitigation Services Attn: Lindsay Crocker, Project Manager 217 W. Jones Street, Suite 3000 Raleigh, NC 27609

RE: WLS Responses to NCDEQ DMS Review Comments for Task 6 Submittal, Draft Baseline Monitoring Report for the Buffalo Creek Tributaries Mitigation Project, DMS Full-Delivery Project ID #100042, Contract #7422, Neuse River Basin, Cataloging Unit 03020201, Johnston County, NC

Dear Ms. Crocker:

Water & Land Solutions, LLC (WLS) is pleased to present the Final Baseline Monitoring Report (including record drawings) for the Buffalo Creek Tributaries Mitigation Project to the North Carolina Department of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS). Per the DMS review comments, WLS has updated the Final As-Built Baseline Monitoring Report and associated deliverables accordingly. We are providing the electronic deliverables via cloud link. The electronic deliverables are organized under the following folder structure as required under the digital submission requirements:

- 1. Report PDF
- 2. Support Files
  - 1\_Tables 2\_CCPV 3\_Veg 4\_Geomorph 5\_Hydro 6 Photos

We are providing our written responses to DMS' review comments on the Draft As-Built Baseline Report below. Each of the DMS review comments is copied below in **bold** text, followed by the appropriate response from WLS in regular text:

#### General:

- Page 1, indicates 5,029 linear feet of construction. Clarify that this is the design, not as-built footage. Response: The total design length of stream from the mitigation plan is 5,029 linear feet. The report and corresponding tables have been updated.
- Deliverable Table is showing construction completed 4/22 and planting completed before that as 3/3. Review and correct or explain (add asterisk). These dates should be completion dates. Response: Construction was completed on 4/22 and planting was completed on 4/26. The

date 3/3 was the initial planting date for the southern half of the project. The completion date of planting was revised in the corresponding table and report.

- **Table 1. Update typo error for R3 (upper) credit to show 56.500 (instead of 565.000).** Response: The error was updated to reflect the correct number of credits.
- It was discussed in the field that there are some easement corners and posts that abut new subdivision yards and may be at risk for mowing encroachment. It is advisable that WLS works with those landowners to install some larger tress along those lines and consider alternative, more aesthetically pleasing markers at this early point in the project. Response: Coordination and communication with landowners where easement abuts yards will be completed to prevent encroachment. These areas will be addressed prior to the submittal of the MY1 report, and any actions taken will be documented in MY1.
- Work with DEQ Stewardship to ensure that the use of subdivision corners for parcels abutting easement corners in lieu of easement caps shown on the plat. Response: DEQ Stewardship approved use of subdivision corners for parcels abutting easement corners in lieu of caps.
- It was observed in the field that there are some areas of overland flow into the easement from the High School BMP Pond around R3 (lower). In the future, WLS will need to monitor this area to ensure that this does not de-stabilize the area and/or provide destabilizing sediment input to the system. Response: The overland flow area around R3 (lower) will be monitored closely and any remedial action will be documented in future reports.
- The stream geomorphology tables show that the bankfull discharge from pre to design to post remained constant. Explain how this occurred or correct calculations. Response: The discharge numbers in the table are correct for pre, design, and MY0 for all reaches. The bankfull discharge estimate is held constant throughout and what varies is the cross-sectional area and velocity. As cross-sectional area increases, the velocity decreases and vice versus. The bankfull discharge is chosen and held at a constant and the designed cross-sectional area is based on that number. For 'C' stream types, the design channels acceptable velocity ranges are between 3-5 ft/s and for 'B' stream types it is between 4-6 ft/s.
- The Mitigation Plan indicates that microbenthic invertebrate monitoring will occur to show pre-and post-response. Please provide this data and show monitoring on location on the CCPV in the baseline report. Response: Data from the invertebrate monitoring occurred pre-construction and is now included in App F. Data is not tied to a performance standard and repeat sampling will occur in MY3. The location of sampling is shown on the CCPV.
- **Describe if there was any temporary or permanent cover planted in the vegetation section of the baseline report.** Response: Temporary and permanent seeding occurred during construction and followed the mitigation plan. The report has been updated to include the temporary/permanent seeding.
- **Provide elevation of wetland gauges in a table format or on drawings if possible/available.** Response: The elevation of wetland gauges was not surveyed during as-built.
- **Include any pictures and/or drone videos to assist IRT in visualizing.** Response: Photos and drone footage is included in the Photos folder of the E-Data.

#### **Electronic Comments**

- Segment the stream features so that zero credit segments are not included as part of creditable segments (e.g. MS-R1, MS-R2). Please ensure that each record in the attribute table corresponds with a record in the asset table, and verify that feature lengths match the reported as-built lengths in the asset table. Response: Zero credit segments have been removed from creditable segments. Records in the attribute table correspond to the asset table.
- The ASB\_WETLANDS shapefile only includes the Re-Establishment wetlands. Please include the Enhancement wetlands and ensure their areas match the as-built acreage reported in the asset table. Response: The enhancement wetlands have been included in the e-data.
- Please include spatial features characterizing the Pre-Existing Channel displayed in Figs. 1B & C. Response: These were included with the initial submittal as the Pre-Existing Channel.shp.

Please contact me if you have any questions or comments.

Sincerely,

Water & Land Solutions, LLC

Catherine Manner

Catherine Manner Water & Land Solutions, LLC 7721 Six Forks Road, Suite 130 Raleigh, NC 27615 Office Phone: (919) 614-5111 Mobile Phone: (571) 643-3165 Email: catherine@waterlandsolutions.com

# Table of Contents

1	Pr	oject S	ummary1
	1.1	Proj	ect Location and Description1
	1.2	Proj	ect Quantities and Credits1
	1.3	Curr	ent Condition Plan View3
2	Go	oals, Pe	rformance Criteria, and Functional Improvements4
	2.1	Proj	ect Goals and Objectives4
	2.2	Proj	ect Success Criteria5
	2.	2.1	Streams5
	2.	2.2	Wetlands7
	2.	2.3	Vegetation7
	2.	2.4	Visual Assessment8
3	Pr	oject A	ttributes8
	3.1	Desi	ign Approach8
	3.	1.1	Stream
	3.	1.2	Wetland9
	3.2	Proj	ect Attributes9
4	Μ	lonitori	ng Year 0 Assessment and Results11
	4.1	As-b	uilt Survey11
	4.2	As-E	Built Plans/ Record Drawings11
	4.3	As-E	Built/ Baseline Assessment
	4.4	Mor	phological Assessment
	4.4	4.1	Stream Horizontal Pattern & Longitudinal Profile11
	4.	4.2	Stream Horizontal Dimension
	4.5	Stre	am Hydrology12
	4.	5.1	Stream Flow
	4.	5.2	Bankfull Events
	4.	5.3	Wetlands12
	4.	5.4	Vegetation12

#### LIST OF APPENDICES

#### **Appendix A - Visual Assessment Data**

Visual Stream Morphology Stability Assessment Table Vegetation Condition Assessment Table Cross-Section Photos Stream Photo Points (Culvert Crossings)

#### **Appendix B – Vegetation Plot Data**

Redline Plant List Vegetation Performance Standards Summary Table Vegetation Plot Counts and Densities Table Vegetation Plot Photos

#### Appendix C - Stream Morphology Data

Cross-Section Charts with Annual Overlays Baseline Longitudinal Profile Baseline Stream Data Summary Tables Cross-Section Morphology Data

#### Appendix D – Hydrologic Data

Flow Gauge Installation Diagram Crest Gauge Installation Diagram Wetland Gauge and Surface Water Gauge Photos

#### Appendix E - Project Timeline and Contact Info

Appendix F – Other Data

# 1 Project Summary

# 1.1 Project Location and Description

The Buffalo Creek Tributaries Mitigation Project ("Project") is a North Carolina Department of Environmental Quality (NCDEQ), Division of Mitigation Services (DMS) full-delivery stream and wetland mitigation project contracted with Water & Land Solutions, LLC (WLS) in response to RFP 16-007279. The Project will provide stream and wetland mitigation credits in the Neuse River Basin (Cataloging Unit 03020201). The project site is in Johnston County, North Carolina, between the Town of Wendell and the Community of Archer Lodge. The Project is in the Lower Buffalo Creek Priority Sub-watershed 030202011504, study area for the Neuse 01 Regional Watershed Plan Phase II, Final Report (RWP), and in the Targeted Local Watershed 03020201180050, of the Neuse River Basin.

The Project involved the restoration, enhancement, and preservation of eight stream reaches (MS-R1, MS-R2, R3 (upper), R3 (lower), R4, R5 (upper), R5 (lower), and R6) with designed totals of approximately 5,029 linear feet of streams. The Project also includes riparian wetland restoration (re-establishment) and enhancement of approximately 3.495 acres. The Project provides significant ecological improvements and functional uplift through stream and wetland restoration and will decrease nutrient, and sediment loads within the watershed. See Section 2 for a detailed benefits summary and Table 1 for a summary of project assets. Figure 1 illustrates the project mitigation components.

Prior to construction, many of the existing streams were incised and degraded due to excess bank erosion and increased stormwater flows. Wetland hydrology was drained across the floodplain and areas mapped with hydric soils. The existing vegetation within the riparian corridor consists of mixed hardwood forest with some disturbed pine forest. Adjacent land use consists of agriculture, silviculture and residential development.

# 1.2 Project Quantities and Credits

The Project mitigation components include a combination of Stream Restoration, Enhancement and Preservation activities, as well as Riparian Wetland Re-establishment and Enhancement, as summarized in the tables belo



#### Table 1. Buffalo Creek Tributaries Mitigation Project (DMS# 100042) Project Mitigation Quantities and Credits

	Original Mitigation		Original	Original	Original	
	Plan	As-Built	Mitigation	Restoration	Mitigation	
Project Segment	Ft/Ac	Ft/Ac	Category	Level	Ratio (X:1)	Credits
Stream						
MS-R1	1543	1538	Warm	R	1.00000	1,543.000
MS-R2	1351	1337	Warm	R	1.00000	1,351.000
R3 (upper)	565	577	Warm	Р	10.00000	56.500
R3 (lower)	116	99	Warm	R	1.00000	116.000
R4	459	499	Warm	EI	1.50000	306.000
R5 (upper)	585	600	Warm	EI	1.50000	390.000
R5 (lower)	158	171	Warm	R	1.00000	158.000
R6	252	232	Warm	EI	1.50000	168.000
Wetland						
W1	2.013	2.044	R	REE	1.00000	2.013
W2	0.932	0.990	R	REE	1.00000	0.932
W3	0.475	0.484	R	REE	1.00000	0.475
WB	0.039	0.032	R	E	2.00000	0.020
WC	0.004	0.004	R	E	2.00000	0.002
WD	0.032	0.038	R	E	2.00000	0.016

	Comments
ſ	Full channel restoration, planted buffer, permanent conservaiton easement
ſ	Full channel restoration, planted buffer, permanent conservaiton easement
	Preservation of existing channel, permanent conservation easement
	Full channel restoration, planted buffer, permanent conservaiton easement
	Supplemental buffer planting, bank stabilization, permanent conservation easement
	Supplemental buffer planting, bank stabilization, permanent conservation easement
	Full channel restoration, planted buffer, permanent conservaiton easement
	Supplemental buffer planting, bank stabilization, permanent conservation easement
	Planted buffer, hydrologic improvements, permanent conservation easement
	Planted buffer, hydrologic improvements, permanent conservation easement
	Planted buffer, hydrologic improvements, permanent conservation easement
	Planted buffer, hydrologic improvements, permanent conservation easement
	Planted buffer, hydrologic improvements, permanent conservation easement
ľ	Planted buffer, hydrologic improvements, permanent conservation easement

#### **Project Credits**

		Stream		Riparian	Non-Rip	Coastal
Restoration Level	Warm	Cool	Cold	Wetland	Wetland	Marsh
Restoration	3,168.000					
Re-establishment				3.420		
Rehabilitation						
Enhancement				0.038		
Enhancement I	864.000					
Enhancement II						
Creation						
Preservation	56.500					
Totals	4,088.500			3.458		

Total Stream Credit	4,088.500
Total Wetland Credit	3.458

Wetland Mitigation Category		Restoration Le		n Level
CM	Coastal Marsh		HQP	High Quality Preservation
R	Riparian		Р	Preservation
NR	Non-Riparian		E	Wetland Enhancement - Veg and Hydro
			Ell	Stream Enhancement II
			EI	Stream Enhancement I
			С	Wetland Creation
			RH	Wetland Rehabilitation - Veg and Hydro
			REE	Wetland Re-establishment Veg and Hydro
			R	Restoration



MY0 FINAL Buffalo Creek Tributaries DMS Project # 100042

# 1.3 Current Condition Plan View

The following pages present the Current condition Plan View (CCPV).









Buffalo Creek Tributaries Mitigation Project Johnston County, North Carolina USACE Action ID Number: SAW-2018-00425 June 2021 MY0

# Conservation Easement

#### **Stream Mitigation**

- Restoration
- Enhancement I
- Preservation

# Wetland Mitigation

- Wetland Re-establishment
  - Mapping Index
- Wetland Enhancement
- Water Quality Improvement Feature

Figure 1b

USACE Current Conditions Plan View Monitoring Year 0



NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US



WATER & LAND™ SOLUTIONS



**Buffalo Creek Tributaries Mitigation Project** Johnston County, North Carolina

USACE Action ID Number: SAW-2018-00425 June 2021 MY0

13+00

12+00

11+00

10+00

the second se			
Stream Mitigation		Water Quality Improvement Feature	
Enhancement I		Fixed Vegetation Plot	_
Preservation	—	Random 50m x 2m Vegetation Transect	111
Wetland Mitigation		Photo Station (2)	
Wetland Re-establishment		Cross Sections	S
Wetland Enhancement		Culvert	
NAME OF TAXABLE PARTY.		THE R. LEWIS CO., LANSING MICH.	

USACE **Current Conditions Plan View** Monitoring Year 0

R3 (Upper)

FIGURE 1b

NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US







Buffalo Creek Tributaries Mitigation Project Johnston County, North Carolina USACE Action ID Number SAW-2018-00425 June 2021 MY0

NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US IC

Monitoring Year 0

# 2 Goals, Performance Criteria, and Functional Improvements

# 2.1 Project Goals and Objectives

The Project will meet the goals and objectives described in the Buffalo Creek Tributaries Final Approved Mitigation Plan and will address general restoration goals and opportunities outlined in the DMS Neuse River Basin Watershed Restoration Priorities (RBRP). More specifically, three out of the four functional goals and objectives outlined in the Wake-Johnston Collaborative Local Watershed Plan (LWP) as well as the Neuse 01 RWP will be met by:

- Reducing sediment and nutrient inputs to the Buffalo Creek Watershed.
- Restoring, preserving, and protecting wetlands, streams, riparian buffers and aquatic habitat.

Implementing stream restoration in rural catchments together as "project clusters".

To accomplish these project-specific goals, the following objectives will be measured to document overall project success:

- Restore stream and floodplain interaction and geomorphically stable conditions by reconnecting historic flow paths and promoting more natural flood processes;
- Improve and protect water quality by reducing streambank erosion, nutrient and sediment inputs;
- Restore and protect riparian buffer functions and habitat connectivity in perpetuity by recording a permanent conservation easement; and
- Incorporate water quality improvement features to reduce nonpoint source inputs to receiving waters.



Table 2: Summary:	Table 2: Summary: Goals, Performance, and Results								
Goal	Objective/Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results				
Improve Stream Base Flow	Improve and/or remove existing stream crossings and restore a more natural flow regime and aquatic passage.	Create a more natural and higher functioning headwater flow regime and provide aquatic passage; re-establish appropriate wetland hydroperiods and provide hydrologic storage	Maintain seasonal flow on intermittent stream for a minimum of 30 consecutive days during normal annual rainfall	2 Flow gauges (R4 and R6).	Data in MY1				
channels with floodplains and riparian wetlands to allow a natural	Design BHRs to not exceed 1.2 and increase ERs no less than 2.2 for Rosgen 'C' and 'E' stream types and 1.4 for 'B' stream types.	Provide temporary water storage and reduce erosive forces (shear stress) in channel during larger flow events.	Minimum of four bankfull events in separate years. Wetland hydrology for 8% of growing season.	1 Crest gauge/pressure transducer (MS-R2), 7 Wetland groundwater gauges (W1,W2, and W3).	Data in MY1				
Improve stabilty of stream channels	Construct stream channels that will maintain stable cross- sections, patterns, and profiles over time.	Reduction in sediment inputs from bank erosion, reduction of shear stress, and improved overall hydraulic function.	Bank height ratios remain below 1.2 over the monitoring period. Visual assessments showing progression towards stability.	13 Cross section surveys	all cross sections BHR<1.2.				
Establish Riparian	Plant native species vegetation a minimum 50' wide from the top of the streambanks with a composition/density comparable to downstream reference condition.	Increase woody and herbaceous vegetation will provide channel stability and reduce streambank erosion, runoff rates and exotic species vegetation.	Within planted portions of the site, a minimum of 320 stems per acre must be present at year three; a minimum of 260 stems per acre must be present at year five with average height of seven feet; and a minimum of 210 stems per acre at year seven with an average height of ten feet.	Tree data for 6 permanent veg Plots and 2 Random veg transects (species & height), visual assessment	8/8 met requirements - 2021				

# 2.2 Project Success Criteria

The success criteria for the Project will follow the approved performance standards and monitoring protocols from the final approved mitigation plan; which was developed in compliance with the USACE October 2016 Guidance, USACE Stream Mitigation Guidelines (April 2003 and October 2005), and 2008 Compensatory Mitigation Final Rule. Cross-section and vegetation plot data will be collected in Years 0, 1, 2, 3, 5, and 7. Stream hydrology data and visual monitoring will be reported annually. Specific success criteria components and evaluation methods are described below.

# 2.2.1 Streams

**Stream Hydrology:** Four separate bankfull or over bank events must be documented within the seven-year monitoring period and the stream hydrology monitoring will continue until four bankfull events have been documented in separate years. Stream hydrology monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to top of bank elevation (see appendix D for installation diagrams). Recorded water depth above the top of bank elevation will document a bankfull event. The devices will record water depth hourly and will be inspected quarterly.

The stage recorders include an automatic pressure transducer (HOBO Water Level (13 ft) Logger) set in PVC piping in the channel. The elevation of the bed and top of bank at each stage recorder location will



be recorded to be able to document presence of water in the channel and out of bank events. Visual observations (i.e. wrack or debris lines) and traditional cork crest gauges will also be used to document out of bank events.

*Stream Profiles, Vertical Stability, and Floodplain Access:* Stream profiles, as a measure of vertical stability and floodplain access will be evaluated by looking at Bank Height Ratios (BHR). In addition, observed bedforms should be consistent with those observed for channels of the design stream type(s). The BHR shall not exceed 1.2 along the restored Project stream reaches. This standard only applies to restored reaches of the channel where BHRs were corrected through design and construction. Vertical stability will be evaluated with visual assessment, cross-sections and, if directed by the IRT, longitudinal profile.

**Stream Horizontal Stability:** Cross-sections will be used to evaluate horizontal stream stability on restored streams. There should be little change expected in as-built restoration cross-sections. If measurable changes do occur, they should be evaluated to determine if the changes represent a movement toward a more unstable condition (e.g., downcutting, erosion) or a movement towards increased stability (e.g., settling, vegetation establishment, deposition along the streambanks, decrease in width/depth ratio). Cross-sections shall be classified using the Rosgen Stream Classification method and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.

Stream cross-section monitoring will be conducted using a Topcon RL-H5 Laser Level. Three-dimensional coordinates associated with cross-section data will be collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data will be collected at 13 cross-sections. Survey data will be imported into Microsoft Excel<sup>®</sup> and the DMS Shiny App for data processing and analysis.

Reference photo transects will be taken at each permanent cross-section. Lateral photos should not indicate excessive erosion or continuing degradation of the streambanks. Photographs will be taken of both streambanks at each cross-section. A survey tape stretched between the permanent cross-section monuments/pins will be centered in each of the streambank photographs. The water elevation will be shown in the lower edge of the frame, and as much of the streambank as possible will be included in each photo. Photographers will attempt to consistently maintain the same area in each photo over time.

**Streambed Material Condition and Stability:** Streambed material should not significantly change over time and any significant changes (e.g., aggradation, degradation, embeddedness) will be noted after streambank vegetation becomes established and a minimum of two bankfull flows or greater have been documented. If significant changes are observed within stable riffles and pools, additional sediment transport analyses may be required.

*Jurisdictional Stream Flow:* Monitoring of stream flow will be conducted to demonstrate that the restored stream systems classified as intermittent exhibit surface flow for a minimum of 30 consecutive days throughout some portion of the year during a year with normal rainfall conditions. Stream flow monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to the downstream top of riffle elevation (see appendix D for installation diagrams). If the pool water depth is at or above the top of riffle elevation, then the channel will be assumed to have surface flow. The devices will record water elevation twice per day and will be inspected quarterly to document surface hydrology and provide a basis for evaluating flow response to rainfall events.



# 2.2.2 Wetlands

**Wetland Hydrology:** The performance standard for wetland hydrology will be 12% percent based on the suggested wetland saturation thresholds for soils taxonomic subgroups. The proposed success criteria for wetland hydrology will be when the soils are saturated within 12 inches of the soil surface for 12% (27 days) of the 227-day growing season (March 21st through November 3rd) based on WETS data table for Johnston County, NC. The saturated conditions should occur during a period when antecedent precipitation has been normal or drier than normal for a minimum frequency of 5 years in 10 (USACE, 2005 and 2010b). Precipitation data will be obtained from an on-site rain gauge and the Clayton (CLAY) Research Weather Station, approximately 9 miles southeast of the Project site. If a normal year of precipitation does not occur during the first seven years of monitoring, WLS will continue to monitor the Project hydrology until the Project site has been saturated for the appropriate hydroperiod. If rainfall amounts for any given year during the monitoring period are abnormally low, reference wetland hydrology data will be compared to determine if there is a correlation with the weather conditions and site variability.

Wetland hydrology will be monitored to document success in wetland restoration and enhancement areas where hydrology was affected. This will be accomplished with automatic pressure transducer gauges (located in groundwater wells) that record daily (twice per day) groundwater levels. The pressure transducer gauges are HOBO Water Level (13ft) Loggers made by Onset. Seven gauges will be installed within the wetland crediting areas. One automatic pressure transducer will be installed above ground for use as a barometric reference. One rain gauge will be installed at the adjacent Odell's House Mitigation Project site (0.3 miles southeast of the project) to document rainfall at the project. Gauges are downloaded quarterly and wetland hydroperiods are calculated during the growing season. Gauge installation will follow current regulatory guidance. Visual observations of primary and secondary wetland hydrology indicators will also be recorded during quarterly site visits.

# 2.2.3 Vegetation

Vegetation monitoring will occur in the fall each required monitoring year, prior to leaf drop. Plots will be monitored in years 1, 2, 3, 5, and 7. Vegetative success for the Project during the intermediate monitoring years will be based the survival of at least 320, three-year-old planted trees per acre at the end of Year 3 of the monitoring period; and at least 260, five-year-old, planted trees per acre that must average seven feet in height at the end of Year 5 of the monitoring period. The final vegetative restoration success criteria will be achieving a density of no less than 210, seven-year-old planted stems per acre that must average ten feet in height in Year 7 of monitoring.

Vegetation success is being monitored at a total of six permanent vegetation plots (10m x 10m or 20m x 5m) and two random vegetation transects (50m x 2m). Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data will be processed using the DMS ShinyApp. For each plot, the origin will be marked with a PVC pole and the other three corners marked with rebar. Tree species and height will be recorded for each planted stem and photos of each plot are to be taken from the origin each monitoring year.



# 2.2.4 Visual Assessment

WLS will conduct visual assessments in support of mitigation performance monitoring. Visual assessments of all stream reaches will be conducted twice per monitoring year with at least five months in between each site visit for each of the seven years of monitoring. Photographs will be used to visually document system performance and any areas of concern related to streambank and bed stability, condition of instream structures, channel migration, active headcuts, live stake mortality, invasive plant species or animal browsing, easement boundary encroachments, and general streambed conditions. Permanent photo points will be at the cross-sections and culvert crossings.

# 3 Project Attributes

# 3.1 Design Approach

#### 3.1.1 Stream

The Project stream design approach included a combination of Stream Restoration, Enhancement Level I, and Preservation activities. A Priority Level I restoration approach was incorporated with the design of both a single-thread meandering channel along the main stem (MS-R1 and MS-R2) and step-pool channels (R3, R4, R5 and R6). All non-vegetated or disturbed areas within the conservation easement were planted with native species vegetation and any areas of invasive species were removed and/or treated.

#### Restoration: MS-R1, MS-R2, R3 (lower), R5 (lower)

- MS-R1 MS-R1 was restored as a Rosgen 'C4' stream type using appropriate riffle-pool morphology with conservative meander planform geometry that accommodates the valley slope and width. Work involved a Priority Level I restoration to raise the bed elevation and reconnect the stream with its geomorphic floodplain to promote a more frequent over bank flooding regime.
- **MS-R2** MS-R2 was restored as a Rosgen 'C4' stream type using appropriate riffle-pool morphology with conservative meander planform geometry that accommodates the valley slope and width. Work involved a Priority Level I restoration to raise the bed elevation and reconnect the stream with its geomorphic floodplain to promote a more frequent over bank flooding regime.
- R3 (lower) R3 (lower) was restored as a Rosgen 'B4' stream type using appropriate step-pool morphology with a minimal meander planform geometry in the lower portion that accommodates the valley slope and width. Work along R3 (lower) involved a Priority Level I Restoration by raising the bed elevation and reconnecting the stream with its geomorphic floodplain. Most of the channel was restored in its current location with minor adjustments to channel planform to tie into MS-R1.
- R5 (lower) R5 (lower) was restored as a Rosgen 'B4' stream type using appropriate step-pool morphology with a minimal meander planform geometry. Work along R5 (lower) involved a Priority Level I Restoration by raising the bed elevation and reconnecting the stream with its geomorphic floodplain. The majority of the channel was restored in its current location with minor adjustments to channel planform to tie into MS-R2.

#### Enhancement Level I: R4, R5 (upper), and R6



- R4 R4 begins below a stormwater outfall pipe within the upper catchment. WLS modified the BMP outlet by replacing an abandoned outfall pipe with a step-pool outlet channel to reroute base flow back into the natural stream valley. The lower portion of the reach was regraded across the floodplain to tie into MS-R1. In-stream structures, such as log weirs and stone riffles were used to dissipate flow energy, protect streambanks, and eliminate potential for future incision.
- R5 (upper) R5 (upper) Enhancement Level I activities involved raising the bed elevation in the middle portion and removing any spoil/levees, thus providing better access to the geomorphic floodplain. In-stream structures, such as log weirs and stone riffles were used to dissipate flow energy, protect streambanks, and eliminate potential for future incision. Eroding channel banks were graded to stable side slopes, live staked and bare roots were also used to promote woody vegetation growth along the stream, riparian buffer and existing wetland area 'WB'.
- R6 Enhancement Level I activities along R6 involved stabilizing an existing pond outlet and enhancing the stream with appropriate step-pool morphology. Work along the lower portion of R6 involved raising the bed elevation, installing in-stream structures and removing remnant spoil to provide better floodplain access. The majority of the channel remained in its pre-construction location with minor adjustments to channel planform before the confluence with MS-R2.

# Preservation: R3 (upper)

• **R3 (upper)** - The upper section of R3 is classified as a Rosgen 'C5b' stream type. Preservation was proposed along this reach since the existing headwater stream is mostly stable with a mature riparian buffer due to minimal historic impacts. Riparian buffers in excess of 50 feet will be protected in perpetuity through a permanent conservation easement.

# 3.1.2 Wetland

# Riparian Wetland Re-establishment: W1, W2, and W3

Areas of hydric soils documented on the floodplains of MS-R1 and MS-R2 were restored as a result of implementing a Priority Level I stream restoration, limited soil manipulation and removal (less than 1-foot depth) and planting native species vegetation. Both groundwater hydrology and overbank flood frequency will be restored.

#### Riparian Wetland Enhancement: WB, WC, and WD

Existing jurisdictional wetland areas were planted with native wet tolerant species and adjacent stream restoration will improve groundwater hydrology and overbank flood frequency.

# 3.2 Project Attributes

See Table 3 below for Project attributes.



Tab	le 3. Project Attribute	e Table					
Project Name	B	uffalo Creek Ti	ributari	es Mitigation Project	t		
County			Johns	ton			
Project Area (acres)			17.	1			
Project Coordinates (latitude and longitude decimal		35.7	72275, -	78.34285			
degrees)							
	Vatershed Summary	Information	Piedn				
Physiographic Province							
River Basin			Neu				
	Hydrologic Unit 8-digit 3020201						
DWR Sub-basin			03-04				
Project Drainage Area (acres)			543 a				
Project Drainage Area Percentage of Impervious Area			13	%			
Land Use Classification	2.01.03, 2.01.01, 3.	02 (20% cultiva	ated cro fore	ops, 9% grass/herbac st)	eous, 48% mixed		
	Re	ach Summary	Inform	ation			
Parameters	MS-R1	MS-R2	2	R3 (upper and lower)	R4	R5 (upper and lower)	R6
Pre-project length (feet)	1,803	1,475		701	469	766	208
Post-project (feet)	1,538	1,337		676	499	771	232
Valley confinement (Confined, moderately confined, unconfined)	moderately confined	moderate confine		unconfined	unconfined	unconfined	unconfined
Drainage area (acres)	442	543	-	24	30	19	25
Perennial, Intermittent, Ephemeral	Perennial	Perenni	al	Int/Perennial <sup>1</sup>	Ephemeral <sup>2</sup>	Perennial	Intermittent
NCDWR Water Quality Classification	C, NSW	C, NSW		C. NSW	C, NSW	C, NSW	C. NSW
Dominant Stream Classification (existing)	G4c	G4c/Incise		C5b (upper), G5 (lower)	G5c/C5	Incised E5 (upper), G5c (lower)	B5a
Dominant Stream Classification (proposed)	C4	C4		B4	B4	B4	B4
Dominant Evolutionary class (Simon) if applicable	III/IV	111		Ш	IV/V	1/111	
	We	tland Summar	ry Infor	nation	•		
Parameters	W1	W2		W3	WB	wc	WD
Pre-project (acres)	N/A	N/A		N/A	0.039	0.004	0.032
Post-project (acres)	2.044	0.990		0.484	0.032	0.004	0.038
Wetland Type (non-riparian, riparian)	Riparian	Riparia	n	Riparian	Riparian	Riparian	Riparian
Mapped Soil Series	Wt: Wedhadkee loam	Wt: Wedha	dkee	Wt: Wedhadkee Ioam	Ly: Lynchburg sandy loam	Wt: Wedhadkee Ioam	Wt: Wedhadkee Ioam
Cail Ukudaia Statua				Hydric A			Hydric A
Soil Hydric Status	Hydric A Legulatory Considerat	Hydric /	A	Hydric A	N/A	Hydric A	Hydric A
Parameters	Applicable			Resolved?	Supporting Docs?		
Water of the United States - Section 404	Yes			Yes	404 Permit		
Water of the United States - Section 401	Yes			Yes	401 Permit		
Endangered Species Act	Yes			Yes	Categorical Exclusion		
Historic Preservation Act Yes			Yes		Categorical Exclusion		
Coastal Zone Management Act (CZMA or CAMA)	No		N/A		N/A		
Essential Fisheries Habitat	No			N/A	N/A		
Note 1: Indicates that the lower section of the reach was Note 2: Reach R4 is shown as a blue line stream on the US stormwater BMP towards Reach R5 and diverted away fro	GS topographic map.	The historic fl					



# 4 Monitoring Year 0 Assessment and Results

# 4.1 As-built Survey

An as-built survey conducted under the responsible charge of a North Carolina Professional Land Surveyor (Marshall Wight, PLS with WithersRavenel), was utilized to document the as-built or baseline condition of the Project post-construction. The Project construction and planting were completed in April 2021 and as-built survey was completed in May 2021. Planting on the lower half of the project started in March 2021. Baseline monitoring activities occurred in April and May 2021.

# 4.2 As-Built Plans/ Record Drawings

The results of the as-built survey establish and document post-construction or baseline conditions and will be used for comparing annual post-construction monitoring data. The as-built plans or record drawings were developed utilizing the final construction plans as the "background", and then overlaying the as-built survey information on the plan and profile sheets. Any significant adjustments or deviations made to the final construction plans during construction are shown as redline mark-ups or callouts on the as-built survey plan sheets. The as-built plans/record drawings were submitted separately.

# 4.3 As-Built/ Baseline Assessment

No deviations of significance were documented between the final construction plans and the as-built condition that may affect channel performance or changes in vegetation species planted. Along MS-R2, the channel was realigned from approximate design station 29+50 to 32+75 to protect a large hardwood tree (~10 DBH) and prevent root damage within the dripline. As a result of this realignment, lower R5 confluence was extended to tie into MS-R2. Similarly, lower R4 was realigned from approximate station 12+17 to 14+59 due to poor/wet soil conditions and to more closely follow the graded floodplain and valley contours. The in-stream structure installation followed the proposed design in these locations. Log riffles were replaced with stone riffles along R5 to minimize disturbance to exiting vegetation. Lastly, three log riffles were removed along lower R6 and three stone riffles were installed further upstream to increase bed stability and minimize disturbance to existing vegetation. No major issues or mitigating factors were observed immediately after construction which require consideration or remedial action.

# 4.4 Morphological Assessment

Morphological data for the as-built profile was collected in April and May 2021. Refer to Appendices A and C for summary data tables, morphological plots, and stream photographs.

# 4.4.1 Stream Horizontal Pattern & Longitudinal Profile

The MYO stream horizontal pattern and longitudinal profiles closely match the design parameters. The MYO plan form geometry or pattern fell within acceptable ranges of the design parameters for all restored reaches. These minor channel adjustments in riffle slopes, pool depths and pattern do not present a stability concern or indicate a need for remedial action and will be assessed visually during the annual assessments.

# 4.4.2 Stream Horizontal Dimension

The MYO channel dimensions generally match the design parameters and are within acceptable and stable ranges of tolerance. It is expected over time that some pools may accumulate fine sediment and organic matter, however, this is not an indicator of channel instability. Maximum riffle depths are also expected



MY0 FINAL Buffalo Creek Tributaries DMS Project # 100042 to fluctuate slightly throughout the monitoring period as the channels adjust to new flow regime and catchment conditions.

# 4.5 Stream Hydrology

# 4.5.1 Stream Flow

Two pressure transducers (flow gauges) were installed in April 2021 on reaches R4 and R6 to document baseflow conditions. The flow gauge locations are within the upper one-third of the project reaches as shown on the CCPV and the data will be included in the Monitoring Year 1 Report. See Appendix D for the pressure transducer installation diagrams.

# 4.5.2 Bankfull Events

One crest gauge was installed in March 2021 to document bankfull events. WLS installed a conventional cork crest gauge, along with a pressure transducer to validate flood status MS-R2. Stream hydrology data will be included in the Monitoring Year 1 Report in this section and in the appendices. Recorder locations are shown on the CCPV.

# 4.5.3 Wetlands

Seven groundwater wells were installed in March and April 2021 to monitor wetland hydrology. Groundwater well locations are shown on the CCPV and the data will be included subsequent monitoring reports. Elevations of groundwater wells are in Appendix E.

# 4.5.4 Vegetation

Monitoring of the six permanent vegetation plots and two random transects was completed during April 2021. Vegetation data and photos can be found in Appendix B. The MYO average planted density is 673 stems per acre, which exceeds the interim measure of vegetative success of at least 320 planted stems per acre at the end of the third monitoring year. Each vegetation plot is also meeting the interim measure requirements and has 607 - 769 stems per acre. Volunteer species were not noted at baseline monitoring but are expected to establish in upcoming years.

Temporary and permanent seeding was conducted during and after construction activities, following the approved mitigation plan. Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project.

Two encroachments were noted near the southern most culvert crossing on MS-R2. Both are recently sodded/planted grassy areas near the boundaries of recent housing development. To prevent further encroachment, the homeowners will be contacted, and the easement line will be more clearly marked and planted. Actions taken will be detailed in the MY1 report.

No areas of significant invasive plant species were observed post-construction. The site will be monitored closely, and any invasive plant species will be treated as needed. Any treatments will be documented and included in subsequent monitoring reports.



# Appendix A: Visual Assessment Data

Visual Stream Morphology Stability Assessment Table Vegetation Condition Assessment Table Photos: Cross-Section Photos Photos: Stream Photo Points (Culvert Crossings)

Visual Strea	m Stability Assessment					
Reach	MS-R1, MS-R2, R3 (u	pper), R3 (lower), R4, R5 (upper), R5 (lower), R6				
Assessed Stre	-	5,053				
Assessed Ban	k Length	9,200		_		
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	131	131		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	28	28		100%

Visual Vegetation Assessment				
Planted acreag <del>e</del>	6.3			
Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10acres	0.00	0.0%
		Total	0.00	0.0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%
	Cumu	lative Total	0.00	0.0%
Easement Acreage	17.1			
Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	0.00	0.0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	C	.01



R3 Lower, XS-1, Upstream (MY-00)



R3 Lower, XS-1, Downstream (MY-00)



R3 Lower, XS-1, Left Bank (MY-00)



R3 Lower, XS-1, Right Bank (MY-00)



MS-R1, XS-2, Left Bank (MY-00)



MS-R1, XS-2, Right Bank (MY-00)



MS-R1, XS-2, Upstream (MY-00)



MS-R1, XS-2, Downstream (MY-00)



MS-R1, XS-3, Left Bank (MY-00)



MS-R1, XS-3, Right Bank (MY-00)



MS-R1, XS-3, Upstream (MY-00)



MS-R1, XS-3, Downstream (MY-00)



MS-R1, XS-4, Left Bank (MY-00)



MS-R1, XS-4, Right Bank (MY-00)



MS-R1, XS-4, Upstream (MY-00)



MS-R1, XS-4, Downstream (MY-00)



MS-R1, XS-5, Left Bank (MY-00)



MS-R1, XS-5, Right Bank (MY-00)



MS-R1, XS-5, Upstream (MY-00)



MS-R1, XS-5, Downstream (MY-00)





R4, XS-6, Downstream (MY-00)



R4, XS-6, Left Bank (MY-00)



R4, XS-6, Right Bank (MY-00)



R5 Lower, XS-7, Upstream (MY-00)



R5 Lower, XS-7, Downstream (MY-00)



R5 Lower, XS-7, Left Bank (MY-00)



R5 Lower, XS-7, Right Bank (MY-00)



R5 Lower, XS-8, Upstream (MY-00)



R5 Lower, XS-8, Downstream (MY-00)



R5 Lower, XS-8, Left Bank (MY-00)



R5 Lower, XS-8, Right Bank (MY-00)



MS-R2, XS-9, Left Bank (MY-00)



MS-R2, XS-9, Right Bank (MY-00)



MS-R2, XS-9, Upstream (MY-00)



MS-R2, XS-9, Downstream (MY-00)



MS-R2, XS-10, Upstream (MY-00)



MS-R2, XS-10, Downstream (MY-00)



MS-R2, XS-10, Left Bank (MY-00)



MS-R2, XS-10, Right Bank (MY-00)



R6, XS-11, Upstream (MY-00)



R6, XS-11, Downstream (MY-00)



R6, XS-11, Left Bank (MY-00)



R6, XS-11, Right Bank (MY-00)


MS-R2, XS-12, Upstream (MY-00)



MS-R2, XS-12, Downstream (MY-00)



MS-R2, XS-12, Left Bank (MY-00)



MS-R2, XS-12, Right Bank (MY-00)



MS-R2, XS-13, Upstream (MY-00)



MS-R2, XS-13, Downstream (MY-00)



MS-R2, XS-13, Left Bank (MY-00)



MS-R2, XS-13, Right Bank (MY-00)



PS-1 – MS-R1 Culvert Crossing, Downstream (MY-00)



PS-2 – MS-R2 Culvert Crossing, Downstream (MY-00)



PS-1 – MS-R1 Culvert Crossing, Upstream (MY-00)



PS-2 – MS-R2 Culvert Crossing, Upstream (MY-00)

## Appendix B: Vegetation Plot Data

Redline Plant List Vegetation Performance Standards Summary Table Vegetation Plot Counts and Densities Table Photos: Vegetation Plot Photos Vegetation Plot Maps

	Buffalo Creek Mitigatic Final Planting L	_		
Species	Common Name	Stems	% Planted	Mitigation Plan %
Fraxinus pennsylvanica	Green Ash	132	3.00%	3%
Betula nigra	River birch	440	10.00%	10%
Tilia americana	Basswood	440	10.00%	10%
Quercus alba	White oak	440	10.00%	10%
Platanus occidentalis	American sycamore	440	10.00%	10%
Nyssa sylvatica	Black gum	440	10.00%	10%
Liriodendron tulipifera	Tulip Poplar	440	10.00%	10%
Quercus rubra	Northern red oak	440	10.00%	10%
Diospyros virginiana	Persimmon	176	4.00%	4%
Carpinus caroliniana	Ironwood	176	4.00%	4%
Hamemelis virginiana	Witch hazel	176	4.00%	4%
Asimina triloba	Pawpaw	176	4.00%	4%
Lindera benzoin	Spicebush	176	4.00%	4%
Alnus serulatta	Tag Alder	132	3.00%	3%
Corylus americana	Hazelnut	176	4.00%	4%
Total		4,400	100%	

\* There were no changes of the Final Plant list from the Mitigation Plan

				Vegetation P	Performance	Standards Su	mmary Table	)				
		Veg P	lot 1 F			Veg P	lot 2 F			Veg P	lot 3 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1												
Monitoring Year 0	688		8	0	607		11	0	688		8	0
		Veg P	lot 4 F			Veg P	lot 5 F	•		Veg P	lot 6 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1												
Monitoring Year 0	607		9	0	648		13	0	769		9	0
		Veg Plot	Group 1 R	•		Veg Plot	Group 2 R	-		•	-	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives				
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1												
Monitoring Year 0	648		12	0	729		11	0				

\*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

Buffalo Creek Stem Counts and Densities	
Planted Acreage	6.34
Date of Initial Plant	2021-03-03
Date(s) of Supplemental Plant(s)	#N/A
Date(s) Mowing	#N/A
Date of Current Survey	2021-03-25
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/ Shrub	Indicator	Veg P	'lot 1 F	Veg Pl	lot 2 F	Veg P	lot 3 F	Veg P	lot 4 F	Veg P	lot 5 F	Veg P	lot 6 F	Veg Plot 7 R	Veg Plot 8 R
				Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total	Total
	Alnus serrulata	hazel alder	Tree	FACW	3	3							1	1				
	Asimina triloba	pawpaw	Tree	FAC	1	1			1	1	2	2	2	2	2	2	3	1
	Betula nigra	river birch	Tree	FACW			2	2	1	1	1	1	1	1	1	1	1	2
	Carpinus caroliniana	American hornbeam	Tree	FAC	1	1	1	1			1	1	1	1	3	3	1	1
	Corylus americana	American hazelnut	Shrub	FACU	1	1	2	2	1	1			1	1			1	1
	Diospyros virginiana	common persimmon	Tree	FAC	3	3	1	1							1	1	1	
Species Included in	Fraxinus pennsylvanica	green ash	Tree	FACW			1	1			3	3			1	1	1	
Approved Mitigation	Hamamelis virginiana	American witchhazel	Tree	FACU			1	1	3	3	1	1	1	1			1	1
Plan	Lindera benzoin	northern spicebush	Tree	FACW			1	1			1	1	1	1				1
	Liriodendron tulipifera	tuliptree	Tree	FACU					1	1	2	2	1	1	3	3	1	3
	Nyssa sylvatica	blackgum	Tree	FAC	1	1	1	1					1	1			1	3
	Platanus occidentalis	American sycamore	Tree	FACW					8	8	2	2	2	2	2	2	2	2
	Quercus alba	white oak	Tree	FACU	4	4	2	2	1	1	2	2	2	2	1	1	2	2
	Quercus rubra	northern red oak	Tree	FACU	3	3	2	2	1	1			1	1	5	5		1
	Tilia americana	American basswood	Tree	FACU			1	1					1	1			1	
Sum	Performance Standard				17	17	15	15	17	17	15	15	16	16	19	19	16	18
	Current Year Stem	Count				17		15		17		15		16		19	16	18
	Stems/Acre					688		607		688		607		648		769	648	729
Mitigation Plan Performance	Species Coun	ıt				8		11		8		9		13		9	12	11
Standard	Dominant Species Com	position (%)				24		13		47		20		12		26	19	17
Standard	Average Plot He	light				2		1		2		2		2		2	2	2
	% Invasives					0		0		0		0		0		0	0	0
			-					-		-			-	-				
	Current Year Stem					17		15		17		15		16		19	16	18
Post Mitigation Plan	Stems/Acre					688		607		688		607		648		769	648	729
Post Mitigation Plan	Species Coun					8		11		8		9		13		9	12	11
Standard	Dominant Species Com					24		13		47		20		12		26	19	17
Standard	Average Plot He	light				2		1		2		2		2		2	2	2
	% Invasives					0		0		0		0		0		0	0	0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.







Fixed Veg Plot 1 (MY-00)



Fixed Veg Plot 2 (MY-00)





Random Veg Plot 8, Facing North (MY-00)



Fixed Veg Plot 5 (MY-00)



Fixed Veg Plot 6 (MY-00)



Plot ID	Scientific Name	Common Name	Mapped Stem Label
1	Quercus rubra	northern red oak	а
1	Quercus rubra	northern red oak	b
1	Quercus alba	white oak	с
1	Quercus alba	white oak	d
1	Quercus alba	white oak	e
1	Asimina triloba	pawpaw	f
1	Nyssa sylvatica	blackgum	g
1	Quercus alba	white oak	h
1	Carpinus caroliniana	American hornbeam	i
1	Corylus americana	American hazeInut	j
1	Alnus serrulata	hazel alder	k
1	Quercus rubra	northern red oak	1
1	Diospyros virginiana	common persimmon	m
1	Diospyros virginiana	common persimmon	n
1	Diospyros virginiana	common persimmon	0
1	Alnus serrulata	hazel alder	р
1	Alnus serrulata	hazel alder	q



Plot ID	Scientific Name	Common Name	Mapped Stem Label
2	Corylus americana	American hazelnut	а
2	Corylus americana	American hazelnut	b
2	Betula nigra	river birch	с
2	Lindera benzoin	northern spicebush	d
2	Hamamelis virginiana	American witchhazel	e
2	Diospyros virginiana	common persimmon	f
2	Nyssa sylvatica	blackgum	g
2	Tilia americana	American basswood	h
2	Quercus alba	white oak	i
2	Fraxinus pennsylvanica	green ash	j
2	Quercus rubra	northern red oak	k
2	Quercus rubra	northern red oak	I
2	Quercus alba	white oak	m
2	Betula nigra	river birch	n
2	Carpinus caroliniana	American hornbeam	0





Plot ID	Scientific Name	Common Name	Mapped Stem Label
4	Carpinus caroliniana	American hornbeam	а
4	Asimina triloba	pawpaw	b
4	Fraxinus pennsylvanica	green ash	с
4	Fraxinus pennsylvanica	green ash	d
4	Platanus occidentalis	American sycamore	е
4	Liriodendron tulipifera	tuliptree	f
4	Hamamelis virginiana	American witchhazel	g
4	Platanus occidentalis	American sycamore	h
4	Quercus alba	white oak	i
4	Betula nigra	river birch	j
4	Lindera benzoin	northern spicebush	k
4	Quercus alba	white oak	I
4	Liriodendron tulipifera	tuliptree	m
4	Asimina triloba	pawpaw	n
4	Fraxinus pennsylvanica	green ash	0





Plot ID	Scientific Name	Common Name	Mapped Stem Label
6	Diospyros virginiana	common persimmon	а
6	Fraxinus pennsylvanica	green ash	b
6	Asimina triloba	pawpaw	с
6	Asimina triloba	pawpaw	d
6	Quercus rubra	northern red oak	e
6	Carpinus caroliniana	American hornbeam	f
6	Betula nigra	river birch	g
6	Platanus occidentalis	American sycamore	h
6	Quercus rubra	northern red oak	i
6	Liriodendron tulipifera	tuliptree	j
6	Carpinus caroliniana	American hornbeam	k
6	Liriodendron tulipifera	tuliptree	I
6	Quercus rubra	northern red oak	m
6	Quercus alba	white oak	n
6	Quercus rubra	northern red oak	0
6	Carpinus caroliniana	American hornbeam	р
6	Liriodendron tulipifera	tuliptree	q
6	Quercus rubra	northern red oak	r
6	Platanus occidentalis	American sycamore	s

## Appendix C:

## Stream Geomorphology Data

Cross-Section Charts with Annual Overlays Baseline Longitudinal Profile Baseline Stream Data Summary Tables Cross-Section Morphology Data

Cross Section 1 (R3 lower - Pool)	MY0								Distance	Elevation	Features
I									0	272.6858	TLP
									4	271.8458	
									8	271.1658	
272 -									12	270.5458	
									16	270.0258	
									20.8	269.7558	TLB, BKF
									22	269.4258	
Elevation (ft.)									23.5	268.5858	
9 270-									24.2	268.1758	THW
val	-								25	268.2758	
		1							26	268.4158	
-	$\langle \rangle$	×							27	268.9158	
									29.4	269.8858	TRB
268 -									32	269.9358	
									38	269.4258	
									44	269.6258	
									48	269.5758	
0 10	20 Distance	30 (ft.)	4	0	50				50	269.5058	TRP
	- Bankfull Elevation		Built Bankfull An	ea							
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	269.76										
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	268.18										
LTOB Elevation	269.76										
LTOB Max Depth	1.58										
LTOB Cross Sectional Area	6.88										

Cross Section 2 (MS-R1 - Pool) N	/Y0								Distance	Elevation	Features
( ( ),									0	267.239	TLP
									5	267.069	
									10	267.219	
268 -									15	267.099	
200									18.5	266.489	LTB
									21	265.779	
2									22.6	265.319	LEW
Elevation (ft.)		1	-						24	264.989	
986									26.6	264.609	THW
, at	1	1							27.7	264.649	
<u>a</u>									28.8	264.689	
E	×								29.6	265.049	REW
									29.8	265.629	
264 -									30.7	265.989	
									30.9	266.509	TRB, BKF
									34	266.549	
									40	266.549	
0 10	20	30	4	10	50				45	266.619	
	Distance	(ft.)							50	266.739	TRP
	Bankfull Elevation - Current Low Top		Built Bankfull Are	sa							
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	266.51										
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	264.61										
LTOB Elevation	266.51										
LTOB Max Depth	1.9										
LTOB Cross Sectional Area	15.14										

Cross Section 3 (MS-R1 - Riffle) N	/Y0								Distance	Elevation	Features
									0	266.915	TLP
									5	266.665	
									10	266.725	
268 -									15	266.605	
200									16.5	266.645	TLB
									18	266.065	
				~					19	265.495	
E		-		-	_				19.8	265.065	LEW
(.f.)		1							20.7	265.045	
a con	$\lambda$	1							22.2	265.085	
	1								23.3	265.075	THW
	2000 m								25	265.095	
									26.7	264.975	
264 -									27.8	265.085	REW
201									29	265.695	
									30.7	266.365	
									31.9	266.535	TRB, BKF
0 10	20	30	2	10	50				35	266.725	
	Distance	(ft.)							40	266.965	
									45	266.445	
- MY 0 -	- Bankfull Elevation	n - Based on As	-Built Bankfull An	58					50	266.475	TRP
-	<ul> <li>Current Low Top</li> </ul>	of Bank									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	266.54			-			-				
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	265.08										
LTOB Elevation	266.54										
LTOB Max Depth	1.46										
LTOB Cross Sectional Area	15.47										

Cross Section 4 (MS-R1 - Pool) M	1Y0								Distance	Elevation	Features
I									0	260.718	TLP
									5	260.718	
									10	260.578	TLB, BKF
262 -									15	260.288	
									18	260.188	
									20	259.598	
2		1210							22	259.008	
Elevation (ft.)									22.5	258.498	LEW
.0 260 -									24.1	258.228	
A dat		+							25.5	257.928	
<u>0</u>									27.5	257.828	THW
-	1	ļ							28.5	258.378	
									29.2	258.788	REW
258 -									29.6	259.658	
		-							30.2	260.728	TRB
									32	260.698	
									37	260.758	
0 10	20	30	4	40	50				44	260.578	
	Distance	(ft.)							50	260.928	TRP
	- Bankfull Elevation		Built Bankfull Ar	ea							
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	260.58										
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	257.83										
LTOB Elevation	260.58										
LTOB Max Depth	2.75										
LTOB Cross Sectional Area	23.68										

Cross Section 5 (MS-R1 - Riffle) N	/Y0								Distance	Elevation	Features
									0	260.627	TLP
									5	260.347	
									10	260.247	
262 -									15	260.277	
202									17.5	260.107	
									19	259.957	TLB
$\overline{}$									21	259.307	
E									22.1	258.887	LEW
5 260 -									23.9	258.647	
(.f) 260		1							25.4	258.517	THW
									27.3	258.617	REW
									29	258.647	
	R. C.								30.5	259.107	
258 -									31.7	259.717	
									32.7	259.947	TRB, BKF
									37	260.107	
									43	260.157	
0 10	20	30	4	10	50				50	260.097	TRP
	Distance (	ft.)									
- MY 0	- Bankfull Elevation - Current Low Top of		Built Bankfull An	ea							
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	259.95										
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	258.52										
LTOB Elevation	259.95										
LTOB Max Depth	1.43										
LTOB Cross Sectional Area	12.96										

Cross Section 6 (R4 - Riffle) MY0									Distance	Elevation	Features
									0	261.605	TLP
									4	261.405	
									8	261.465	
262 -									12	261.535	
									16	261.225	
									20	261.085	
2	-								22	260.895	TLB
(ft.)	1		-						22.5	260.825	
5 000 - C				-					22.8	260.375	
a									23.5	260.285	
									24.4	260.335	THW
									25.4	260.385	
									26	260.365	
258 -									26.9	260.605	
									27.7	260.855	TRB, BKF
									30	260.745	
									34	260.615	
0 10	20	30	4	10	50				38	260.345	
	Distance	(ft.)							42	260.305	
									46	260.005	
- MY 0	- Bankfull Elevation	- Based on As-	Built Bankfull Are	Ba					50	259.985	TRP
—	- Current Low Top	of Bank									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	260.86										
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	260.34										
LTOB Elevation	260.86										
LTOB Max Depth	0.52										
LTOB Cross Sectional Area	2.10										

(	Cross Section	n 7 (R5 lower -	Riffle) MY0	)								Distance	Elevati
1		(										0	262
												4.29153877	262
												8.13661066	262
264 -												12.155325	262
201												16.2040094	262
												19.2151351	26
												21.0285011	261
Elevation (ft.)	-	~										23.1769196	260
0 262 -			-									24.0346089	260
vat			1		1	-						24.4363263	260
<u>a</u>					1							25.2756042	260
				11	1		-					25.6875562	260
												26.6842696	261
260 -												27.6593441	261
												28.8831093	262
												31.2480915	261
												35.1307878	261
-	0	10	20		30	4	40	50				42.4778166	261
				Distance	(ft.)							47.2457422	260
												50	26
		📥 MY 0		nkfull Elevation rent Low Top		-Built Bankfull An	¢a						
				MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7		
Bankfull	Elevation - Based	l on As-Built Bankfull	Area	261.95									
Bank Hei	ght Ratio - Based	on As-Built Bankfull	Area	1.00									
Thalweg	Elevation			260.54									
LTOB Ele	vation			261.95									
LTOB Ma	ax Depth			1.413									

Distance	Elevation	Feature
0	262.861	TLP
4.29153877	262.559	
8.13661066	262.156	
12.155325	262.183	
16.2040094	262.202	
19.2151351	261.95	TLB, BKF
21.0285011	261.572	
23.1769196	260.942	LEW
24.0346089	260.813	
24.4363263	260.537	THW
25.2756042	260.709	
25.6875562	260.913	REW
26.6842696	261.156	
27.6593441	261.486	
28.8831093	262.014	TRB
31.2480915	261.985	
35.1307878	261.835	
42.4778166	261.067	
47.2457422	260.645	
50	260.65	TRP

Cross Section 8 (R5 lower - Riffle)	MYO								Distance	Elevation Features	—
	WITO .								0	257.362 TLP	_
260 -									3.96904334	257.223	
									8.06162887	257.106	
					•				16.1082859	257.565	
				-					17.6152051	257.586 TLB, BKF	
			/						20.9150235	257.097	
Elevation (H)									23.3536575	256.308 LEW	
Ē									24.4341095	256.107 THW	
5	1	1							25.1959934	256.207	
vati									25.5451463	256.202	
									25.8891145	256.439 REW	
256 -									27.5861522	257.053	
									29.667025	257.688 TRB	
									33.3984039	257.717	
									35.7601197	257.89	
									38.1529983	258.021	
254 -									40.6094298	258.708	
0 10	20	30		40	50				44.1344083	258.565	
	Distance (	(ft.)							47.9582985	258.525	
									50	258.976 TRP	
- MY 0 -	- Bankfull Elevation	- Based on As	Built Bankfull Ar	ea							
	- Current Low Top (	-f Donk									
-	- Current Low Top o	эт Вапк									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	257.59					_					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	256.11										
LTOB Elevation	257.59										
LTOB Max Depth	1.479										
LTOB Cross Sectional Area	8.35										

Cross Section 9 (MS-R2 - Riffle)	MYO								Distance	E	Elevation	Feature
										0	254.58 T	ЪЪ
									4.174295	75	254.443	
									8.159944	73	254.513	
256 -									12.1260	84	254.55	
									17.18797		254.438 T	LB, BKF
					_				18.66387		253.942	
2									19.5916		253.28 L	EW
	<			Y					21.31788		252.842	
(1) U254-	1	1							22.55099		252.801	
ava a		/							24.14062		252.662 T	ΉW
Ë l		۶							25.20933		252.787	
	barren .								26.22452		252.862	
									27.07551		252.858	
252 -									28.25266		253.297 R	REW
									30.13909		254.217	
									30.96911		254.53 T	RB
									33.08777		254.662	
0 10	20 Distance (ft	30	4	40	50				37.22345		254.865	
	Distance (it.	.)							40.64482		254.794	
									42.0946		254.574	
- MY 0	Bankfull Elevation -	Based on As-	Built Bankfull An	ea					45.0270		254.884 255.322 T	
	- Current Low Top of	Bank								50	255.322 1	RP
	Carrent Low Top of	Dank										
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7				
Bankfull Elevation - Based on As-Built Bankfull Area	254.44											
Bank Height Ratio - Based on As-Built Bankfull Area	1.00											
Thalweg Elevation	252.66											
LTOB Elevation	254.44											
LTOB Max Depth	1.776											
LTOB Cross Sectional Area	15.98											

Features

Cross Section 10 (MS-R2 - Pool) N	4Y0								Distance	Elevation	Features
									0	254.455	TLP
									4.09334338	254.406	
									7.95182155	254.212	TLB, BKF
256 -					_				12.1106106	254.132	
200									15.0386239	253.98	
									19.2007982	253.325	
$\overline{\mathbf{C}}$									20.289034	252.906	LEW
Elevation (ft.)			-						22.0291437	252.014	
0 254		1-	-						23.0310421	251.83	
vai		-							24.0792854	251.523	
	×	1							25.0053388	251.289	THW
		<i>•</i>							26.0875891	251.31	
	$\backslash$								27.2109596	251.591	
252 -									28.8779685	252.912	REW
									29.2014582	253.515	
									30.098502	253.687	
									30.4211246	254.218	TRB
0 10	20	30	4	40	50				33.1423322	254.072	
	Distance	(ft.)							35.1123414	254.437	
									39.1518392	254.81	
- MY 0	- Bankfull Elevation	n - Based on As	Built Bankfull Ar	ea					43.0858957	255.544	
									47.1274395	255.961	
_	- Current Low Top	of Bank							50	256.302	TRP
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	254.21			-		-	-				
Bank Height Ratio - Based on As-Built Bankfull Area	1.00										
Thalweg Elevation	251.29										
LTOB Elevation	254.21										
LTOB Max Depth	2.923										
LTOB Cross Sectional Area	25.22										

Cross Section 11 (R6 - Riffle) MY0									
256 - (T) COITE AND A CONTRACT OF A CONTRACT		_			_				
250 - <u>i</u> 0 10	20 Distance	30 (ft.)	41	)	50				
• MY 0			Built Bankfull Are	8					
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	
Bankfull Elevation - Based on As-Built Bankfull Area	253.11								
Bank Height Ratio - Based on As-Built Bankfull Area	1.00								
Thalweg Elevation	251.46								
LTOB Elevation	253.11								
LTOB Max Depth	1.651								
LTOB Cross Sectional Area	11.39								

Distance	Elevation Features
0	253.334 TLP
4.08197611	253.198
7.96135328	253.158
12.0295857	253.24
16.1486042	253.261
19.4126493	253.114 TLB, BKF
21.0621057	252.552
22.7074694	251.666 LEW
23.8626661	251.528
24.4786479	251.463 THW
25.4414381	251.476
26.3680034	251.561 REW
28.033879	252.252
31.1953324	253.062
32.0759926	253.274 TRB
35.9603049	253.482
39.9212964	253.779
43.9225064	253.713
47.8438382	253.985
50	254.456 TRP
00	

Cross Section 12 (MS-R2 - Riffle)	MY0						
(If and the second seco	A second			••			
248- 0 10	20 Distance	30 (ft.)	4	0	50		
• MY 0	- Bankfull Elévatio - Current Low Top		Built Bankfull Are	a			
	MY0	MY1	MY2	MY3	MY4	MY5	MY6
Bankfull Elevation - Based on As-Built Bankfull Area	251.51						
Bank Height Ratio - Based on As-Built Bankfull Area	1.00						
Thalweg Elevation	249.79						
LTOB Elevation							
	251.51						
LTOB Max Depth LTOB Cross Sectional Area	251.51 1.729 16.19						

Distance	Elevation	Features
0	252.051	TLP
4.18465542	251.791	
8.07118095	251.945	
12.0441937	252.019	
15.0044666	251.772	
16.1421045	251.522	
18.1086422	251.514	TLB, BKF
20.0084893	250.804	
21.6057972	250.149	LEW
23.0715723	249.996	
24.0562604	249.883	
25.0945931	249.785	THW
26.0373699	249.859	
27.0166756	249.951	
28.7324578	250.179	REW
30.8660824	250.849	
33.0908138	251.592	TRB
35.9940361	251.894	
40.0830887	251.916	
43.7727606	251.879	
47.8003477	251.91	
50	252.02	TRP

MY7

Cross Section 13 (MS-R2 - Pool)	MY0								Distance	Elevation	Features
									0	251.258 T	ΈP
252 -									3.938218	251.224	
									7.80778125	251.112	
			*******						11.831754	251.205	
									17.4038017	251.051 T	ĽB
	**	-							17.7413312	250.357	
C. 250-	1								18.3319201	250.295 L	EW
E	. <b>.</b> .	1							18.6379307	249.505	
5	1.1								19.7791131	248.801	
vat	1	/							20.809455	247.571 T	ΉW
(1.) 248-		/							21.7059884	246.571	
248 -									25.3179224	247.384	
									26.631151	248.02	
									27.9201431	249.027	
									28.549506	249.595 F	EW
									29.8074607	249.831	
246 -									32.7719437	250.322	
0 10	20	30	4	40	50				36.7940144	250.924	
	Distance	(ft.)							40.7058469	251.179 T	RB, BKF
									44.8508027	251.28	
- MY 0	Bankfull Elevation	1 - Based on As	Built Bankfull Ar	ea					50	251.704 1	RP
	- Current Low Top	- ( Develo									
	- Current Low Top	UI DANK									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7			
Bankfull Elevation - Based on As-Built Bankfull Area	251.18										
Bank Height Ratio - Based on As-Built Bankfull Area	0.96										
Thalweg Elevation	247.57										
LTOB Elevation	251.05										
LTOB Max Depth	3.48										
LTOB Cross Sectional Area	35.74										

Buffalo Creek Tributaries Mitigation Project Longitudinal Profile - MS-R1, MS-R2 As-Built (MY0 2021)(Data Collected May 2021)











Baseline Stream Data Summary (Data Collected May 2021) Buffalo Creek Tributaries Mitigation Project: MS-R1								Baseline Stream Data Summary Buffalo Creek Tributaries Mitigation Project: R3 (lower)															
Parameter	Pre-	Existing (	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	iseline	Parameter	Pre-	Existing	Conditio	n (applica	able)	Des	sign	Moni	seline			
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)		10.6			1.0		14.0		15.1	2.0	Bankfull Width (ft)		7.1			1.0		5.5		8.3	1.0		
Floodprone Width (ft)		12.5			1.0	65.0	80.0		80.0	2.0	Floodprone Width (ft		22.0			1.0	20.0	25.0		43.0	1.0		
Bankfull Mean Depth (ft)		1.6			1.0		1.2		1.1	2.0	Bankfull Mean Depth (ft)		0.5			1.0		0.4		0.8	1.0		
Bankfull Max Depth (ft)		1.8			1.0		1.5		1.6	2.0	Bankfull Max Depth (ft)		0.8			1.0		0.5		1.6	1.0		
Bankfull Cross Sectional Area (ft <sup>2</sup> )		17.2			1.0		16.5		16.2	2.0	Bankfull Cross Sectional Area (ft <sup>2</sup> )		3.7			1.0		2.1		6.9	1.0		
Width/Depth Ratio		6.6			1.0		11.9		14.1	2.0	Width/Depth Ratio	,	13.6			1.0		14.2		10.0	1.0		
Entrenchment Ratio		1.2			1.0	4.6	5.7		3.3	2.0	Entrenchment Ratio		3.1			1.0	3.6	4.6		5.2	1.0		
Bank Height Ratio		2.6			1.0		1.0		1.0	2.0	Bank Height Ratio		1.0			1.0		1.0		1.0	1.0		
Max part size (mm) mobilized at bankfull			84			7	79		87		Max part size (mm) mobilized at bankful			156			1	25	168				
Rosgen Classification			G4c			(	24		C4		Rosgen Classification	n G5					B	4		B4			
Bankfull Discharge (cfs)			70.0			70	0.0	1	70.0		Bankfull Discharge (cfs)	12.0					12	2.0		12.0			
Sinuosity (ft)			1.36			1.	22	1	1.19		Sinuosity (ft)	) 1.12					1.	13		1.14			
Water Surface Slope (Channel) (ft/ft)			0.0058			0.0	065	1	0.0078		Water Surface Slope (Channel) (ft/ft	0.0362					0.0	363		0.0289			
Other											Other												
Buffalo (		ine Stre ributari			•	MS-R2					Buffal			am Dat aries Mi		•	t: R4						
Parameter	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	iseline	Parameter	Pre-	Existing	Conditio	n (applica	able)	Des	sign	Monitoring Baseline (MY0)				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)		10.2			1.0		14.5		14.7	2.0	Bankfull Width (ft					0.0		5.5		5.4	1.0		
Floodprone Width (ft)		51.9			1.0	60.0	90.0		90.0	2.0	Floodprone Width (ft					0.0	10.0	15.0		35.0	1.0		
Bankfull Mean Depth (ft)		1.6			1.0		1.2		1.1	2.0	Bankfull Mean Depth (ft)					0.0		0.4		0.4	1.0		
Bankfull Max Depth (ft)		2.3			1.0		1.6		1.7	2.0	Bankfull Max Depth (ft)					0.0		0.6		0.9	1.0		
Bankfull Cross Sectional Area (ft <sup>2</sup> )		16.1			1.0		18.0		16.1	2.0	Bankfull Cross Sectional Area (ft <sup>2</sup> )					0.0		2.3		2.2	1.0		
Width/Depth Ratio		6.4			1.0		11.7		13.4	2.0	Width/Depth Ratio					0.0		12.9		13.6	1.0		
Entrenchment Ratio		5.1			1.0	4.1	6.2		3.4	2.0	Entrenchment Ratio					0.0	1.8	2.7		9.2	1.0		
Bank Height Ratio		1.6			1.0		1.0		1.0	2.0	Bank Height Ratio					0.0		1.0		1.0	1.0		
Max part size (mm) mobilized at bankful			69			e	59		71		Max part size (mm) mobilized at bankful						13	38	120				
				_		_						_	_	_		_							

Rosgen Classification

Sinuosity (ft)

Other

Bankfull Discharge (cfs)

Water Surface Slope (Channel) (ft/ft

G5c/C5

10.0

1.07

0.0371

B4

10.0

1.05

0.038

B4

10.0

1.09

0.034

C4

75.0

1.11

0.0059

C4

75.0

1.11

0.0052

Rosgen Classification

Bankfull Discharge (cfs)

Water Surface Slope (Channel) (ft/ft)

Sinuosity (ft)

Other

G4c/Incised E4

75.0

1.26

0.0045

Baseline Stream Data Summary Buffalo Creek Tributaries Mitigation Project: R5														
Parameter	Pre-	Existing (	Conditio	n (applic	able)	De	sign	Monitoring Baseline (MY0)						
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n				
Bankfull Width (ft)		2.8			1.0		5.0		9.5	2.0				
Floodprone Width (ft)		26.2			1.0	10.0	25.0		25.0	2.0				
Bankfull Mean Depth (ft)		0.8			1.0		0.3		0.7	2.0				
Bankfull Max Depth (ft)		1.0			1.0		0.5		1.4	2.0				
Bankfull Cross Sectional Area (ft <sup>2</sup> )		2.1			1.0		1.7		6.6	2.0				
Width/Depth Ratio		3.7			1.0		14.8		13.7	2.0				
Entrenchment Ratio		9.3			1.0	2.0	5.0		5.3	2.0				
Bank Height Ratio		1.8			1.0		1.0		1.0	2.0				
Max part size (mm) mobilized at bankfull			134			9	6	195						
Rosgen Classification			E5b			B	4	B4						
Bankfull Discharge (cfs)			7.0			7	.0	7.0						
Sinuosity (ft)			1.14			1.	10	1.07						
Water Surface Slope (Channel) (ft/ft)			0.0275			0.0	287	0.0361						
Other														

B Buffalo C		e Strean ributario			•	R6						
Parameter		Existing (			-		sign	Monitoring Baseline (MY0)				
Riffle Only		Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)		4.2			1.0		6.0		12.0	1.0		
Floodprone Width (ft)		7.9			1.0	25.0	30.0		50.0	1.0		
Bankfull Mean Depth (ft)		0.5			1.0		0.4		0.9	1.0		
Bankfull Max Depth (ft)		0.8			1.0		0.6		1.7	1.0		
Bankfull Cross Sectional Area (ft <sup>2</sup> )		2.1			1.0		2.2		11.4	1.0		
Width/Depth Ratio		8.2			1.0		16.4		12.6	1.0		
Entrenchment Ratio		1.9			1.0	4.2	5.0		4.2	1.0		
Bank Height Ratio		1.3			1.0		1.0		1.0	1.0		
Max part size (mm) mobilized at bankfull			199			17	71	262				
Rosgen Classification			B5a			В	4	B4				
Bankfull Discharge (cfs)			12.0			12	2.0	12.0				
Sinuosity (ft)			1.13			1.	11	1.10				
Water Surface Slope (Channel) (ft/ft)			0.0566			0.0	574	0.042				
Other												

						M	onitori	ng Dat	a - Cro	ss Sect	tion M	orphol	logy M	lonitor	ing Sur	nmary	1														
						Bu	ffalo C	reek T	ributar	ies Mi	tigatio	n Proje	ect, DN	/IS Proj	ject #1	00042															
	Cross-Section 1 (Riffle - R3 lower)								Cross-Section 2 (Pool - MS-R1)								Cross-Section 3 (Riffle - MS-R1)							Cross-Section 4 (Pool - MS-R1)							
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+			
Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area	269.76							266.51							266.54							260.58									
Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area	1.00							1.00							1.00							1.00									
Thalweg Elevation	268.18							264.61							265.08							257.83									
LTOB <sup>2</sup> Elevation	269.76							266.51							266.54							260.58									
LTOB <sup>2</sup> Max Depth (ft)	1.58							1.90							1.46							2.75									
LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )	6.88							15.14							15.47							23.68									
		Cr	oss-Sect	ion 5 (Rif	fle - MS-I	R1)				Cross-See	tion 6 (F	Riffle - R4	)			Cro	ss-Sectio	n 7 (Riffl	e - R5 lo	wer)		Cross-Section 8 (Riffle - R5 lower)									
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+			
Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area	259.95							260.86							261.95							257.59									
Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area	1.00							1.00							1.00							1.00									
Thalweg Elevation	258.52							260.34							260.54							256.11									
LTOB <sup>2</sup> Elevation	259.95							260.86							261.95							257.59									
LTOB <sup>2</sup> Max Depth (ft)	1.43							0.52							1.41							1.48									
LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )	12.96							2.10							6.62							8.35									
		Cr	oss-Sect	ion 9 (Rif	fle - MS-I	R2)			Cr	oss-Secti	on 10 (Po	ool - MS-	R2)			C	cross-Sec	tion 11 (	Riffle - R	6)		Cross-Section 12 (Riffle - MS-R2)									
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+			
Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area	254.44							254.21							253.11							251.51									
Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area	1.00							1.00							1.00							1.00									
Thalweg Elevation	252.66							251.29							251.46							249.79									
LTOB <sup>2</sup> Elevation	254.44							254.21							253.11							251.51									
LTOB <sup>2</sup> Max Depth (ft)	1.78							2.92							1.65							1.73									
LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )	15.98							25.22							11.39							16.19									
		Cr	oss-Secti	ion 13 (P	ool - MS-	R2)									at arose fro																
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	As-built	bankfull	area and t	he cross s	sectional	area and r	max depth	arameters n based on	n each yea	rs low top	p of bank.	These a	re calculat	ted as foll	ows:				-	-				
Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area	251.18														e basis for I area with																
Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area	0.96														1 in the nu																
Thalweg Elevation	247.57											t in each s			vation for	onch vor		/The care	o olovati -	n used f-	r the LTO	D in the D		tion) ^-	aa hala	the LTCP	olovati	will bo			
LTOB <sup>2</sup> Elevation	251.05														n the LTO																
LTOB <sup>2</sup> Max Depth (ft)	3.48							depth.																							
LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )	35.74																														

## Appendix D: Hydrologic Data

Flow Gauge Diagrams Crest Gauge Diagram Photos: Wetland Gauge and Surface Water Gauge Photos




Flow Depth = Sensor Depth - (Top of Gauge - Top of Riffle) Flow Depth = 4.94 - (4.92 - 9.51) Flow Depth = 0.35 feet

# CROSS SECTIONAL VIEW OF STREAM



# Crest Gauge CG-1 (MS-R2)

Bankfull Event Depth (for transducer) = Sensor Depth - (Top of Gauge - Bankfull Depth)

Bankfull Event Depth = 5.54 - (1.48 - 5.02)

Bankfull Event Depth = 2.00



Flow Gauge (FG-1) – R4



Crest Gauge (CG-1, Pressure Transducer) – MS-R2



Flow Gauge (FG-2) – R6



Crest Gauge (CG-1, Cork) – MS-R2





Wetland Gauge (WG-3) – W1



Wetland Gauge (WG-2) – W1



Wetland Gauge (WG-4) – W2



Wetland Gauge (WG-5) – W2





Wetland Gauge (WG-6) – W2

Wetland Gauge (WG-7) – W3

# Appendix E: Project Timeline and Contact Info

	Data Collection	Task Completion or
Activity or Deliverable	Complete	Deliverable Submission
Project Instituted	NA	1/2/2018
Mitigation Plan Approved	NA	6/29/2020
Construction (Grading) Completed	NA	4/22/2021
Planting Completed	NA	4/26/2021
As-built Survey Completed	NA	6/16/2021
MY-0 Baseline Report	05/04/21	6/17/2021
MY1+ Monitoring Reports		
Remediation Items (e.g. beaver removal, supplements, repairs etc.)		
Encroachment		

Buffalo Creek Tributaries Mitigaiton Project: DN	/IS #100042
Provider	7721 Six Forks Road, Suite 130
Water & Land Solutions, LLC	Raleigh, NC 27615
Mitigation Provider POC: Emily Dunnigan	(571) 643-3165
Designer	7721 Six Forks Road, Suite 130
Water & Land Solutions, LLC	Raleigh, NC 27615
Primary project design POC: Christopher Tomsic	(828) 493-3287
Construction Contractor	114 W. Main Street
Providence Construction Services, LLC	Clayton, NC 27520
Primary Construction POC: Mike Rouse	(919) 805-6324

# Appendix F: Other Data

Macrobenthos Sampling Data

# Macrobenthic Sampling Data

MS-R2 - Buffa	lo Creek Mi	tigation Sit	e
Monitoring Year	MY0		
Biotic Index Score	6.83		
Water Quality Level	Fair		



View Upstream



View Downstream

Buffalo Creek Tributaries 6/5	/2020
Taxa / Biotic Index Value	,
EPHEMEROPTERA	
Family Baetidae	
Baetis intercalaris (5.0)	
Family Heptageniidae	<b>D</b>
Maccaffertium modestum (5.7)	R
Family Hydropsychidae	-
Cheumatopsyche spp (6.6)	A
Hydropsyche betteni (7.9)	A
Family Philopotamidae	
Chimarra spp (3.3)	R
MISC DIPTERA	
Family Ptychopteridae	
Bittacomorpha spp	
Family Tipulidae	
Tipula spp (7.5)	
COLEOPTERA	
Family Elmidae	
Macronychus glabratus (4.7)	R
ODONATA	
Family Aeshnidae	
Boyeria vinosa (5.6)	R
Family Calopterygidae	
Calopteryx spp (7.5)	С
Family Coenagrionidae	C
Enallagma sp (8.5)	
Ischnura spp (9.5)	
Family Corduliidae	
Neurocordulia spp (5.3)	
Family Cordulegastridae	
Cordulegaster spp (5.7)	С
Family Gomphidae	
Progomphus (8.2)	
Family Libellulidae	
Eurythemis simplicicollis	
OLIGOCHAETA	
Family Naididae	
Pristina spp (7.7)	R
Spirosperma nicolskyi (6.0)	
Stylaria lacustris (8.4)	
MEGALOPTERA	
Family Corydalidae	
Nigronia serricornis (4.6)	С
CRUSTACEA	
Family Asellidae	
Caecidotea spp (8.4)	
Other Arthropods	
Daphnia	
Copepoda	
MOLLUSCA Family Angylidae	
Family Ancylidae	
Laevapex spp (6.6)	
Family Lymnaeidae	
Pseudosuccinea columella (7.7)	
Total Taxa Richness	10
EPT Taxa Richness	4
EPT Abundance	22
Biotic Index	6.83

BENTH	OS COLLECTION CARD		
WATERBODY MS-R3 BUFFALO		KOLED CARD= 1	- × *
	RBASIN NEUSE	COUNTY J-HNSTON	
-78.34350			
Substrate:         River:           Bou(der (10))         0         5:         Mean depth           Cobble (21/2-10)         5:         Width         Sand (1:12-0)           Sand (1:12-0)         5:         Width         Sand (1:12-0)           Sitt fine Partic         0:         Recent Rain 7         Sitt fine Partic	0.3     Field Parameters       0.5'     Bank Erosio       0.5'     Canopy       0	n N Nod X Sev Stills Type Mature N Nod Abund n N Nod Abund	
Other O C Photos		Minter Channel at an	
Instream Habitat: (0.+.++) Pools -+ Backwaters 6	Samples: (=)	Water Chemistry: Temperature (°C)	2
Riffes ++ Detritus +	Sveeps 2	Dissolved Oxygen (mg 1L)	-/USE
Snage + Aquanc Weeds O	LeafFanz /	Conductivity (unites on)	- { ysI - { maifunction
Undercut Barles T-+ Other D	Rechlez -	sH	-)
Reet Mars 0	Sand -		-2
	Visial Z		
	Other		
Field Observations FIFFUE ,			- B

	Appendix A – Mountain/Piedmont Habitat Assessment Form
<ul> <li>11/13 Revision 8         <ul> <li>Habitat Assessment</li> <li>Mountain/ Piedl</li> <li>Mountain/ Piedl</li> <li>Biological Assessment Branch, DWR</li> <li>Directions for use: The observer is to survey a minimum of 100 meters with 200 above the bridge pool and the road right-of-way. The segment which is assessed s evaluation the observer needs to get into the stream. To complete the form, select to If the observed habitat falls in between two descriptions, select an intermediate scometrics.</li> </ul> </li> <li>MS - 2         <ul> <li>Stream UT BUFFPMO CREEK</li> <li>Location/road: Salm Uwuch (Road Name</li> </ul> </li> </ul>	11/13 Revision 8 Habitat Assessment Field Data Sheet Biological Assessment Branch, DWR Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics. MS-Z Stream UT BUFFALO COEFL Location/road: Subm Ouverh (Road Name Zd ) County JohtWSTON
Date     (e - 5 - 3 0 3 0)     CC#     1 / 1     Basin     Neuse     Subbasin     But Basin       Observer(s)     KD     Type of Study: □ Fish     RBenthos     □ Basinwide     □Special Study (Describe)       Latitude     S. 73344     Longitude     -78.34350     Ecoregion:     □ MT     MP     □ Slate Belt     □ Triassic Bas	Basinwide □Special Study (Describe)
Water Quality: Temperature 0C DO mg/l Co Not TAKEN Physical Characterization: Visible land use refers to immedia the watershed in watershed land use.	Water Quality: Temperature 0C DO mg/l Conductivity (corr.) עואיד דאאבוער pH עואיד דאאבעו איז דאאבעו Physical Characterization: Visible land use refers to immediate area that you can see from sampling location - include what you estimate driving thru the watershed in watershed land use.
Visible Land Use: $35 \%$ Forest $10 \%$ Residential %Active Pasture Commercial $15 \%$ Industrial %Other - Describe: %Active Pasture $(50001)$ Watershed land use : $[AForest \square Agriculture \square Urban \square Animal operations upstreamWatershed land use : [AForest \square Agriculture \square Urban \square Animal operations upstreamWidth: (moteons) Stream 2, 0^1 Channel (at top of bank) 15.0^1 Stream Depth: (m) Avg[Awidth variable \square Large river >25m wide Bank Height (from deepest part of riffe to top of bank-first flat surface you stand on): (m) 1.5$	al % Active Pasture % Active Crops % Fallow Fields % and operations upstream $\frac{1}{10^{-1}}$ Stream Depth: (as) $\frac{1}{10^{-5}}$ $\frac{1}{10^{-5$
Bank Angle: OO or □NA (Vertical is 90°, horizontal is channel. NA if bank is too low for bank angle to matter.) □ Channelized Ditch □Deeply incised-steep, straight banks □Both banks undercut at bend □Recent overbank deposits □Bar development	Bank Angle:       O       or       NA       (Vertical is 90°, horizontal is 0°. Angles > 90° indicate slope is towards mid-channel, < 90° indicate slope is away from channel. NA if bank is too low for bank angle to matter.)

Appendix A – Mountain/Piedmont Habitat Assessment Form

□ Excessive periphyton growth □ Heavy filamentous algae growth □Green tinge □ Sewage smell Manmade Stabilization: ⊠N □Y: □Rip-rap, cement, gabions □ Sediment/grade-control structure □Berm/levee Flow conditions : □High ⊠Normal □Low	vlevee	
Turbidity: AClear D Slightly Turbid DTurbid DTannic DMilky DColored (from dyes) Good potential for Wetlands Restoration Project?? A YES DNO Details Hydyle Soils in Pland 21cln,	alala,	
Stream heavily inclued		
Channel Flow Status Useful especially under abnormal or low flow conditions. A. Water reaches base of both lower banks, minimal channel substrate exposed B. Water fills >75% of available channel, or <25% of channel substrate is exposed C. Water fills 25-75% of available channel, many logs/snags exposed D. Root mats out of water E. Very little water in channel, mostly present as standing pools	០៤៥០០០	
Weather Conditions: WormAL Photos: DN MY D Digital D35mm		
Remarks:		
I. Channel Modification A. channel natural, frequent bends.	Score	
s (channelization could be c	4 r	
ce of		
	Circinone	
II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >70% of the reach present, circle the score of 17. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of Mark as Rare. Common. or Abundant.	cover. If >70% of the reach begun to decay (not piles of	47

i is rocks, 1 type is f leaves in pool areas).

A Rocks R Macrophytes C Sticks and leafpacks C Snags and logs C Undercut banks or root mats

Score	Score	0/04-07		
	Score		0/07	
		Score	Score	
4 or 5 types present 20	9	12	80	
3 types present 19	15	11	7	
2 types present 18	14	10	9	
1 type present 17	13	6	5	
No types present 0				
D No woody vegetation in riparian zone Remarks (Majul 100M	anks unstable		Subtotal	al العا

# AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

III. Bottom Substrate (silt, sand, detritus, gravel, cobble, boulder) Look at entire reach for substrate scoring, but only look at riffle for embeddedness, and use rocks from all parts of riffle-look for "mud line" or difficulty extracting rocks.

A. substrate with good mix of gravel, cobble and boulders	Score
1. embeddedness <20% (very little sand, usually only behind large boulders)	15
2. embeddedness 20-40%.	12
3. embeddedness 40-80%.	00
4. embeddedness >80%	ę
B. substrate gravel and cobble	1
1. embeddedness <20%	( <del>1</del>
2. embeddedness 20-40%	)=
3. embeddedness 40-80%	9
4. embeddedness >80%	7
C. substrate mostly gravel	
1. embeddedness <50%.	80
2. embeddedness >50%	े च
D. substrate homogeneous	
1. substrate nearly all bedrock.	ę
2. substrate nearly all sand	3
3. substrate nearly all detritus	2
4. substrate nearly all silt/ clay	1
Remarks good arouer riferes	Subtotal   4

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow. Pools may take the form of "pocket water", small pools behind boulders or obstructions, in large high gradient streams, or side eddies. Score A. Pools present

1. Pools Frequent (>30% of 200m area surveyed)

a. variety of pool sizes.....b. pools about the same size (indicates pools filling in)......

∋∞

<ul> <li>2. Pools Infrequent (&lt;30% of the 200m area surveyed)</li> <li>a. variety of pool sizes</li> <li>b. pools about the same size</li> <li>B. Pools absent</li> </ul>		
□ Pool bottom boulder-cobble=hard □ Bottom sandy-sink as you walk □ Silt bottom □ Some pools over wader depth Remarks	- - -	
V. Riffle Habitats	CH leto	
Definition: Riffle is area of reaeration-can be debris dam, or narrow channel area. Riffles Frequent Riffles Infrequent Score		
vide as stream and extends 2X width of stream 46 gth is not 2X stream width		
D. rifles absent	-	
<b>d</b>		
<ol> <li>Bank Vegetation</li> <li>Mostly mature trees (&gt;12" DBH) present.</li> <li>Mostly small trees (&lt;12" DBH) present, large trees rare5</li> <li>No trees on bank, can have some shrubs and grasses</li></ol>		
s tree or vegetative cover directly soundains, but not use to score this i		20
A. Stream with good canopy with some breaks for light penetration       Score         B. Stream with full canopy - breaks for light penetration absent       8         C. Stream with partial canopy - sunlight and shading are essentially equal       7         D. Stream with minimal canopy - full sun in all but a few areas       2         E. No canopy and no shading       2		

Remarks	Subto	Subtotal 10		
VIII. Riparian Vegetative Zone Width Definition: Riparian zone for this form is area of natural vegetation adjacent to stream (can go beyond floodplain). Definition: A break in the riparian zone is any place on the stream banks which allows sediment or pollutants to directly enter the stream, such as paths down to stream, storm drains, uprooted trees, otter	nd floodplain). I saths down to st	Definition: A br ream, storm dra	eak in the riparian zone ins, uprooted trees, otter	is any
suces, ecc. FACE UPSTREAM Dominant vegetation: ETrees  Shrubs  Grasses  Weeds/old field  Exotics (kudzu, etc)	Lft. Bank Score	Rt. Bank Score		
	6	G		
2. width 12-18 meters.	) <del>4</del> (	4		
3. width o-12 meters	n 0	<b>ה ה</b>		
B. Riparian zone not intact (breaks)				
a. width > 18 meters.	4	4		
	. w	. w		
c. width 6-12 meters	2	2		
d. width < 6 meters	-	1		
2. breaks common	ı			
a. width > 18 meters	m (	rn (		
b. Width 12-18 meters e. width 6-13 meters	7 -	7 -		
d. width < 6 meters.	• 0	• 0		
Remarks	Subtotal	otal 10		
	Page Total 43	а <mark>1</mark> 43		
	TOTAL SCOPE RO	8		
зиојеснуе оршноп-агурісаі зисані.	I UIAL SCUK			
			ji X	

Appendix A – Mountain/Piedmont Habitat Assessment Form