

**YEAR 2 (2009)  
ANNUAL MONITORING REPORT  
CANE CREEK RESTORATION SITE  
RUTHERFORD COUNTY, NORTH CAROLINA**

**(CONTRACT D06027-E)  
FULL DELIVERY PROJECT  
BROAD RIVER BASIN  
CATALOGING UNIT 03050105**



**Prepared for:**

NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES  
RALEIGH, NORTH CAROLINA

**Prepared by:**



**And**



**Restoration Systems, LLC  
1101 Haynes Street, Suite 211  
Raleigh, North Carolina 27604**

**Axiom Environmental, Inc.  
20 Enterprise Street, Suite 7  
Raleigh, North Carolina 27607**

**October 2009**

## EXECUTIVE SUMMARY

Restoration Systems has completed restoration of streams and wetlands at the Cane Creek Stream and Wetland Restoration Site to assist the North Carolina Ecosystem Enhancement Program in fulfilling stream and wetland mitigation goals. The Site is located in north Rutherford County less than 0.2 mile south of the Rutherford/McDowell County line along the eastern edge of Highway 64. The Site is located in United States Geological Survey Hydrologic Unit 03050105060020 (North Carolina Division of Water Quality Subbasin 03-08-02) of the Broad River Basin and will service the USGS 8-digit Cataloging Unit (CU) 03050105. The Site is not located in a Targeted Local Watershed. This report serves as the Year 2 (2009) annual monitoring report.

Primary activities at the Site included 1) stream restoration, 2) stream enhancement, 3) stream preservation, 4) wetland restoration, 5) soil scarification, and 6) plant community restoration. Project restoration efforts provide a minimum of 6748 Stream Mitigation Units, 4.4 riverine Wetland Mitigation Units, and 5.0 nonriverine Wetland Mitigation Units as outlined in the March 2006 Technical Proposal.

Fifteen vegetation plots (10 meters by 10 meters in size) were established and permanently monumented. These plots were surveyed in August 2009 for the Year 2 (2009) monitoring season. Vegetation sampling across the Site was above the required average density with 499 planted stems per acre surviving; two of the fifteen plots had no stems for the Year 2 (2009) monitoring season, apparently from accidental mowing by the adjacent farmer. These areas will be replanted in late 2009/early 2010 with species outlined within the 2007 Restoration Plan. In addition, Rutherford County was in an extreme drought for the entire Year 1 (2008) growing season, which negatively affected the viability of planted stems; therefore, the Site was replanted in early 2009 with an addition 15,250 stems of species outlined within the 2007 Restoration Plan. Active measures to control kudzu (*Pueraria montana*) in the northern portion of the Site and a few stems of multiflora rose (*Rosa multiflora*) and privet (*Ligustrum sinense*) in the southern portion of the Site, including spraying and manual removal to control invasive species, will continue as necessary.

Twenty cross-sections and longitudinal profiles within five 600-foot reaches (3000 linear feet total) were measured for the Year 2 (2009) monitoring period. As a whole, monitoring measurements indicate that there have been minimal changes in both longitudinal profile and cross-sections as compared to as-built data. The as-built channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in the detailed mitigation plan and construction plans. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. No stream problem areas were noted within the Site during the Year 2 (2009) monitoring year.

None of the five monitored gauges within restoration areas or the reference gauge were inundated/saturated within 12 inches of the surface for greater than 5 percent of the growing season, which extends from April 4 to November 6 (217 days).

## TABLE OF CONTENTS

EXECUTIVE SUMMARY .....	i
1.0 PROJECT BACKGROUND.....	1
1.1 Location and Setting .....	1
1.2 Project Objectives .....	1
1.3 Project Structure, Restoration Type, and Approach.....	1
1.4 Project History and Background .....	3
2.0 PROJECT CONDITION AND MONITORING RESULTS .....	5
2.1 Vegetation Assessment .....	5
2.1.1 Vegetation Success Criteria .....	5
2.1.2 Vegetative Problem Areas .....	6
2.2 Stream Assessment .....	7
2.2.1 Stream Success Criteria .....	7
2.2.2 Bankfull Events.....	7
2.2.3 Stream Problem Areas .....	7
2.2.4 Categorical Stream Feature Visual Stability Assessment .....	7
2.2.5 Quantitative Stream Measurements .....	9
2.3 Wetland Assessment .....	10
2.3.1 Wetland Success Criteria .....	10
2.3.2 Wetland Criteria Attainment.....	10
4.0 REFERENCES .....	19

## FIGURES

Figure 1. Site Location.....	2
Figure D1. Monitoring Plan View .....	Appendix D

## TABLES

Table 1. Site Restoration Structures and Objectives.....	3
Table 2. Project Activity and Reporting History .....	4
Table 3. Project Contacts Table .....	4
Table 4. Project Background Table.....	5
Table 5. Planted Species and Reference Forest Ecosystem .....	6
Table 6. Verification of Bankfull Events .....	7
Table 7A-E. Categorical Stream Feature Visual Stability Assessment .....	8-9
Table 10. Wetland Criteria Attainment for Year 2 (2009).....	10
Table 8A-B. Baseline Morphology and Hydraulic Summary.....	11-12
Table 9A-E. Morphology and Hydraulic Monitoring Summary .....	13-17
Table 11. Summary of Groundwater Gauge Results .....	18
Table 12. Summary of Planted Vegetation Plot Results .....	18

## **APPENDICES**

### **APPENDIX A. VEGETATION DATA**

1. Vegetation Survey Data Tables
2. Vegetation Monitoring Plot Photos

### **APPENDIX B. GEOMORPHOLOGIC DATA**

1. Tables B1-B5. Visual Morphological Stability Assessment
2. Cross-section Plots and Tables
3. Longitudinal Profile Plots
4. Representative Structure Photographs
5. Enhancement Reach Photographs

### **APPENDIX C. HYDROLOGY DATA**

2009 Groundwater Gauge Data

### **APPENDIX D. MONITORING PLAN VIEW**

## **1.0 PROJECT BACKGROUND**

### **1.1 Location and Setting**

Restoration Systems, L.L.C. (Restoration Systems) has completed restoration of streams and wetlands at the Cane Creek Stream and Wetland Restoration Site (hereafter referred to as the “Site”) to assist the North Carolina Ecosystem Enhancement Program (EEP) in fulfilling stream and wetland mitigation goals. The Site is located in north Rutherford County less than 0.2 mile south of the Rutherford/McDowell County line along the eastern edge of Highway 64. The Site is located in United States Geological Survey (USGS) Hydrologic Unit (HU) 03050105060020 (North Carolina Division of Water Quality [NCDWQ] Subbasin 03-08-02) of the Broad River Basin and will service USGS 8-digit Cataloging Unit (CU) 03050105. The Site is not located in a Targeted Local Watershed.

Directions to the Site from Rutherfordton, North Carolina, are as follows:

- Travel northeast on Highway 64 for approximately 15 miles
- The Site is on the right ~ 0.2 miles south of the Rutherford and McDowell County lines.

### **1.2 Project Objectives**



The primary components of the restoration project included 1) construction of a stable, riffle-pool stream channel; 2) enhancement of water quality functions within, upstream, and downstream of the Site; 3) creation of a natural vegetated buffer along restored stream channels; 4) restoration of jurisdictional riverine and nonriverine wetlands in the Site; 5) improvement of aquatic habitat and species diversity by enhancing stream bed variability; and 6) restoration of wildlife functions associated with a riparian corridor/stable stream.

### **1.3 Project Structure, Restoration Type, and Approach**

An approximately 43.5-acre conservation easement was placed on the Site to incorporate all restoration activities. The Site contains 9.4 acres of hydric soil, Cane Creek, three unnamed tributaries to Cane Creek, and adjacent floodplains. An undisturbed preservation reach located on the upper extents of Tributary 1 within the Site was utilized as the reference reach. Prior to implementation, the Site was characterized by agricultural land utilized primarily for row crop and hay production. Riparian vegetation adjacent to Site streams was sparse and disturbed due to plowing and regular maintenance, and row crop areas were subject to broadcast application of various agricultural chemicals.

Restoration, enhancement, and preservation of Site streams and wetlands will result in positive benefits for water quality and biological diversity in the Cane Creek watershed. Targeted mitigation efforts focused on improving water quality, enhancing flood attenuation, and restoring aquatic and riparian habitat and were accomplished by:

1. Removing nonpoint and point sources of pollution associated with agricultural practices including a) cessation of broadcasting fertilizer, pesticides, and other agricultural chemicals into and adjacent to the Site and b) provide a forested riparian buffer to treat surface runoff.
2. Reducing sedimentation within onsite and downstream receiving waters by a) reducing bank erosion associated with vegetation maintenance and agricultural plowing up to Site streams, and b) planting a forested riparian buffer adjacent to Site streams.
3. Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.



## SITE LOCATION

### CANE CREEK RESTORATION SITE

#### Rutherford County, North Carolina

Dwn. by:  
CLF  
Date:  
April 2007  
Project:  
06-022

FIGURE  
1

4. Promoting floodwater attenuation by a) reconnecting bankfull stream flows to the abandoned floodplain terrace; b) restoring secondary, dredged, straightened, and entrenched tributaries, thereby reducing floodwater velocities within smaller catchment basins; and c) revegetating Site floodplains to increase frictional resistance on floodwaters.
5. Restoring onsite wetlands, thereby promoting flood storage, nutrient cycling, and aquatic wildlife habitat.
6. Improving aquatic habitat with bed variability and the use of in-stream structures.
7. Providing a terrestrial wildlife corridor and refuge in an area that is developed for agricultural and timber production.
8. Providing connectivity to a State Nature Preserve northeast of the Site.

Table 1 describes the Site restoration structures and objectives, which have provided a minimum of 6748 Stream Mitigation Units, 4.4 riverine Wetland Mitigation Units, and 5.0 nonriverine Wetland Mitigation Units as outlined in the March 2006 Technical Proposal as follows.

- Restoration of 4600 linear feet of stream within three UTs to Cane Creek by constructing meandering channels.
- Enhancement of (level II) 5708 linear feet of Cane Creek.
- Preservation of 1506 linear feet of the upper reaches of an unnamed tributary to Cane Creek.
- Restore 4.4 acres of jurisdictional riverine wetland by reestablishing historic water table elevations.
- Restore 5.0 acres of jurisdictional nonriverine wetland by filling ditches.
- Reforest approximately 30 acres of the Site with native forest species.

**Table 1. Site Restoration Structures and Objectives**

Restoration Segment/ Reach ID	Station Range	Restoration Type/Approach*	Designed Linear Footage/Acreage	SMU/WMUs
Tributary 1	10+00 – 19+25	Restoration/PI	925	925
Tributary 2	10+00 – 28+71	Restoration/PI	1871	1871
Tributary 3	10+00 – 17+96	Restoration/PI	1804	1804
Cane Creek	--	Enhancement II	5708	2283
Tributary 1	--	Preservation	1506	301
Riverine Wetlands	--	Restoration	4.4	4.4
Nonriverine Wetlands	--	Restoration	5.0	5.0
<b>Mitigation Unit Summations</b>				
<b>Stream</b>	<b>Riverine Wetland</b>	<b>Nonriverine Wetland</b>		
7184 SMU	4.4 WMU	5.0 WMU		

\*PI=Priority 1

#### **1.4 Project History and Background**

Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 2-4.

**Table 2. Project Activity and Reporting History**

<b>Activity or Report</b>	<b>Data Collection Completion</b>	<b>Actual Completion or Delivery</b>
Restoration Plan	April 2007	May 2007
Construction Completion	NA	April 2008
Site Planting	NA	April 2008
Mitigation Plan/As-built	May 2008	July 2008
Year 1 Monitoring (2008)	November 2008	November 2008
Year 2 Monitoring (2009)	November 2009	October 2009

**Table 3. Project Contacts Table**

<b>Full Delivery Provider</b>	Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 George Howard and John Preyer (919) 755-9490
<b>Construction Contractor</b>	Backwater Environmental PO Box 1654 Pittsboro, North Carolina 27312 Wes Newell (919) 523-4375
<b>Planting Contractor</b>	Carolina Silvics 908 Indian Trail Road Edenton, North Carolina 27932 Dwight McKinney (252) 482-8491
<b>Designer and Monitoring Performer</b>	Axiom Environmental, Inc. 20 Enterprise, Suite 7 Raleigh, North Carolina 27607 Grant Lewis (919) 215-1693

**Table 4. Project Background Table**

Project County	Rutherford County, North Carolina
Drainage Area	Cane Creek: 8.7 square miles Tributaries: 0.1-0.4 square mile
Drainage impervious cover estimate (%)	< 1
Stream Order	Cane Creek: Fourth Tributaries: First and Second
Physiographic Region	Mountains
Ecoregion	Eastern Blue Ridge Foothills
Rosgen Classification of As-built	E-/C-type
Dominant Soil Types	Chewacla, Wehadkee, Fannin, Skyuka
Reference Site ID	Tributary 1 Preservation Reach
USGS HUC	03050105
NCDWQ Subbasin	03-08-02
NCDWQ Classification	WS-V (Stream Index # 9-41-12-(0.3))
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	0%

## 1.5 Monitoring Plan View

Monitoring activities for the Site, including relevant structures and utilities, project features, specific project structures, and monitoring features are detailed in the monitoring plan view in Appendix D. Site features including vegetation, stream dimension (cross-sections), stream profile and pattern, wetland hydrology, and photographic documentation were monitored in Year 2 (2009).

## 2.0 PROJECT CONDITION AND MONITORING RESULTS

### 2.1 Vegetation Assessment

Following Site construction, fifteen plots (10 meters by 10 meters in size) were established and monumented with metal fence posts at all plot corners and PVC at each plot origin. Sampling was conducted as outlined in the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); results are included in Appendix A. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007). The locations of vegetation monitoring plots were placed to accurately represent the entire Site and are depicted on the monitoring plan view in Appendix D.

#### 2.1.1 Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria are dependent upon the density and growth of characteristic forest species. Additional success criteria are dependent upon density and growth of "Characteristic Tree Species." Characteristic Tree Species include planted species, species identified through inventory of a reference (relatively undisturbed) forest community used to orient the planting plan, and appropriate Schafale and Weakley (1990) community descriptions. All canopy tree species planted and identified in the reference forest will be utilized to define "Characteristic Tree Species" as termed in the success criteria. Table 5 below outlines planted and reference forest species.

**Table 5. Planted Species and Reference Forest Ecosystem**

Planted Species	Reference Species
Pawpaw ( <i>Asimina triloba</i> )	Red maple ( <i>Acer rubrum</i> )
Mockernut hickory ( <i>Carya alba/tomentosa</i> )	Ironwood ( <i>Carpinus caroliniana</i> )
Hackberry ( <i>Celtis laevigata</i> )	Mockernut hickory ( <i>Carya alba/tomentosa</i> )
Buttonbush ( <i>Cephalanthus occidentalis</i> )	Hickory ( <i>Carya</i> sp.)
Silky dogwood ( <i>Cornus amomum</i> )	Dogwood ( <i>Cornus florida</i> )
Persimmon ( <i>Diospyros virginiana</i> )	Persimmon ( <i>Diospyros virginiana</i> )
Green ash ( <i>Fraxinus pennsylvanica</i> )	American beech ( <i>Fagus grandifolia</i> )
Sycamore ( <i>Platanus occidentalis</i> )	Eastern red cedar ( <i>Juniperus virginiana</i> )
Black cherry ( <i>Prunus serotina</i> )	Mountain laurel ( <i>Kalmia latifolia</i> )
White oak ( <i>Quercus alba</i> )	Doghobble ( <i>Leucothoe fontanesiana</i> )
Swamp chestnut oak ( <i>Quercus michauxii</i> )	Sycamore ( <i>Platanus occidentalis</i> )
Cherrybark oak ( <i>Quercus pagoda</i> )	Black cherry ( <i>Prunus serotina</i> )
Northern red oak ( <i>Quercus rubra</i> )	White oak ( <i>Quercus alba</i> )
Elderberry ( <i>Sambucus canadensis</i> )	Northern red oak ( <i>Quercus rubra</i> )
American elm ( <i>Ulmus americana</i> )	

Success criteria dictate that an average density of 320 stems per acre of Character Tree Species must be surviving in the first three monitoring years. Subsequently, 290 Character Tree Species per acre must be surviving in Year 4 and 260 Character Tree Species per acre in Year 5.

### 2.1.2 Vegetative Problem Areas

Vegetation sampling across the Site was above the required average density with 499 planted stems per acre surviving; two of the fifteen plots had no stems for the Year 2 (2009) monitoring season, apparently from accidental mowing by the adjacent farmer. The mowed area, along the northwest side of the Site, has been well marked by a series of fence posts. Signs identifying the area as a “Conservation Area” have been mounted on the posts. These areas will be replanted in late 2009/early 2010 with species outlined within the 2007 Restoration Plan. In addition, Rutherford County was in an extreme drought for the entire Year 1 (2008) growing season, which negatively affected the viability of planted stems; therefore, the Site was replanted in early 2009 with an addition 15,250 stems of species outlined within the 2007 Restoration Plan. Active measures to control kudzu (*Pueraria montana*) in the northern portion of the Site and a few stems of multiflora rose (*Rosa multiflora*) and privet (*Ligustrum sinense*) in the southern portion of the Site, including spraying and manual removal to control invasive species, will continue as necessary. All three invasive species were treated with the herbicide Milestone VM (aminopyralid) at a rate of seven ounces per acre.

## **2.2 Stream Assessment**

Twenty permanent cross-sections within five 600-foot reaches were established after construction was completed. Measurements of each cross-section include points at all breaks in slope including top of bank, bankfull, and thalweg. Riffle cross-sections are classified using the Rosgen stream classification system. Longitudinal profile measurements of five 600-foot reaches include thalweg, water surface, and bankfull; with each measurement taken at the head of facets (i.e. riffle, run, pool, and glide) in addition to the maximum pool depth.

### **2.2.1 Stream Success Criteria**

Success criteria for stream restoration will include 1) successful classification of the reach as a functioning stream system (Rosgen 1996) and 2) channel variables indicative of a stable stream system. Annual monitoring will continue until success criteria are met and no less than two bankfull events have occurred, as determined by in situ crest gauge, otherwise monitoring will continue until the second bankfull event has occurred.

Visual assessment of in-stream structures will be conducted to determine if failure has occurred. Failure of a structure may be indicated by collapse of the structure, undermining of the structure, abandonment of the channel around the structure, and/or stream flow beneath the structure.

### **2.2.2 Bankfull Events**

One bankfull event was documented during the Year 2 (2009) monitoring period.

**Table 6. Verification of Bankfull Events**

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
March 12, 2009	March 2, 2009	A total of 3.65 inches of rain were documented to fall at the Site by an onsite rain gauge from February 27-March 2, 2009. In addition, wrack was observed adjacent to restored channels.	see below



### **2.2.3 Stream Problem Areas**

No stream problem areas were noted within the Site during the Year 2 (2009) monitoring year.

### **2.2.4 Categorical Stream Feature Visual Stability Assessment**

Each stream reach was visually inspected during the Year 2 (2009) monitoring period using eight feature categories and various metrics within each category. Assessment features included riffles, pools, thalweg, meanders, channel bed, structures, and root wads/boulders. Tables for semi-quantitative assessments of

each reach are included in Appendix B (Tables B1-B5). The mean percentage of performance for features within each reach are summarized in the tables below.

Structures within Reaches 1 and 2 appear to have sunk slightly lowering the structure elevation within the channel; however, no instability has occurred upstream or downstream of the structures. In addition, one structure within Reach 3 has a minor amount of observed scour/piping; however, the scour/piping is minimal and is not causing any channel instability. Structures will continue to be monitored; however, no proactive measures are recommended at this time. The issues are minimal and are not causing any stream problems at this time.

**Table 7A. Categorical Stream Feature Visual Stability Assessment**

**Cane Creek (Reach 1)**

<b>Feature</b>	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>	<b>Year 5 (2012)</b>
A. Riffles	100%	100%			
B. Pools	100%	100%			
C. Thalweg	100%	100%			
D. Meanders	100%	100%			
E. Bed General	100%	100%			
F. Banks	99%	99%			
G. Vanes / J. Hooks, Etc.	75%	75%			
H. Wads and Boulders	NA	NA			

**Table 7B. Categorical Stream Feature Visual Stability Assessment**

**Cane Creek (Reach 2)**

<b>Feature</b>	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>	<b>Year 5 (2012)</b>
A. Riffles	100%	100%			
B. Pools	97%	97%			
C. Thalweg	100%	100%			
D. Meanders	100%	100%			
E. Bed General	100%	100%			
F. Banks	100%	100%			
G. Vanes / J. Hooks, Etc.	75%	75%			
H. Wads and Boulders	NA	NA			

**Table 7C. Categorical Stream Feature Visual Stability Assessment****Cane Creek (Reach 3)**

<b>Feature</b>	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>	<b>Year 5 (2012)</b>
A. Riffles	100%	100%			
B. Pools	100%	100%			
C. Thalweg	100%	100%			
D. Meanders	100%	100%			
E. Bed General	100%	100%			
F. Banks	100%	100%			
G. Vanes / J. Hooks, Etc.	75%	75%			
H. Wads and Boulders	NA	NA			

**Table 7D. Categorical Stream Feature Visual Stability Assessment****Cane Creek (Reach 4)**

<b>Feature</b>	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>	<b>Year 5 (2012)</b>
A. Riffles	100%	100%			
B. Pools	100%	100%			
C. Thalweg	100%	100%			
D. Meanders	100%	100%			
E. Bed General	100%	100%			
F. Banks	100%	100%			
G. Vanes / J. Hooks, Etc.	100%	100%			
H. Wads and Boulders	NA	NA			

**Table 7E. Categorical Stream Feature Visual Stability Assessment****Cane Creek (Reach 5)**

<b>Feature</b>	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>	<b>Year 5 (2012)</b>
A. Riffles	100%	100%			
B. Pools	100%	100%			
C. Thalweg	100%	100%			
D. Meanders	100%	100%			
E. Bed General	100%	100%			
F. Banks	100%	100%			
G. Vanes / J. Hooks, Etc.	100%	100%			
H. Wads and Boulders	NA	NA			

**2.2.5 Quantitative Stream Measurements**

During the Year 2 (2009) monitoring period 20 cross-sections and longitudinal profiles within five 600-foot reaches were measured. Permanent cross-sections and longitudinal profiles are included in Appendix B; each is graphically depicted for as-built through Year 2 (2009) for analysis. As a whole, monitoring measurements indicate minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. The channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in the detailed mitigation plan and as constructed. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. Tables for quantitative assessments are included below; these tables include data from previous years. In addition, visual assessments of the enhancement of Cane Creek were completed; photographs are included in Appendix B.

### **2.3 Wetland Assessment**

Five groundwater monitoring gauges and one reference groundwater gauge were maintained and monitored throughout the Year 2 (2009) growing season. Graphs of groundwater hydrology and precipitation from an onsite rain gauge for the growing season are included in Appendix C.

#### **2.3.1 Wetland Success Criteria**

Target hydrological characteristics include saturation or inundation for 5 to 12.5 percent of the growing season, during average climatic conditions. During growing seasons with atypical climatic conditions, groundwater gauges in reference wetlands may dictate threshold hydrology success criteria (75 percent of reference). These areas are expected to support hydrophytic vegetation. If wetland parameters are marginal as indicated by vegetation and/or hydrology monitoring, a jurisdictional determination will be performed.

#### **2.3.2 Wetland Criteria Attainment**

None of the five monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 5 percent of the growing season, which extends from April 4 to November 6 (217 days) (Table 10). Hydrographs containing groundwater and precipitation data for each gauge can be found in Appendix B.

**Table 10. Wetland Criteria Attainment for Year 2 (2009)**

Gauge ID	Hydrology Threshold Met?	Hydrophytic Vegetation Criteria Met?	Site Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Site Mean
1	No	Yes	0 %	1	Yes	87 %
2	No	Yes		2	No	
3	No	Yes		3	Yes	
4	No	Yes		4	No	
5	No	No		5	Yes	
				6	Yes	
				7	Yes	
				8	Yes	
				9	Yes	
				10	Yes	
				11	Yes	
				12	Yes	
				13	Yes	
				14	Yes	
				15	Yes	

**Table 8A. Baseline Morphology and Hydraulic Summary  
Cane Creek (Reach 1)**

Parameter	USGS Gage Data						Pre-Existing Condition			Project Reference Stream			Design			As-built	
Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Max	Med
BF Width (ft)	USGS gage data is unavailable for this project	6.9	12	9.8	8.1	8.7	8.4	9.6	11.1	8.4	10.4	12.2	11.3				
Floodprone Width (ft)		9	18	14.9	25	150	87.5	80	200	150						150	
BF Cross Sectional Area (ft <sup>2</sup> )			10.3				8.5			10.3	9.3	11.3	10.3				
BF Mean Depth (ft)		0.9	1.5	1.1	0.9	1.2	1.1	0.9	1.1	1	0.6	0.7	0.9				
BF Max Depth (ft)		1.3	2.1	1.8	1.3	1.4	1.4	1.3	1.9	1.5	1.4	1.5	1.4				
Width/Depth Ratio		4.6	14	9.6	7.1	9.7	8.4	10	16	14	11.7	13.2	12.5				
Entrenchment Ratio		1.3	1.6	1.5	2.9	18.5	10.7	7.8	18.9	14.2	12.3	14.4	13.4				
Bank Height Ratio		2.9	4.6	3.8			1			1			1				
Wetted Perimeter(ft)			==				==			==			==			==	
Hydraulic radius (ft)			==				==			==			==			==	
<b>Pattern</b>																	
Channel Beltwidth (ft)	No distinct repetitive pattern of riffles and pools	19	60	37	21	74	42	21	74	42							
Radius of Curvature (ft)		7	29	12.9	21	42	23	21	42	23							
Meander Wavelength (ft)		36.5	87.9	58.9	53	117	74	53	117	74							
Meander Width ratio		2.3	7.1	4.4	2	7	4	2	7	4							
<b>Profile</b>																	
Riffle length (ft)	No distinct repetitive pattern of riffles and pools	1.48%	4.92%	2.84%	1.13%	3.39%	1.81%	==	8	36	16						
Riffle slope (ft/ft)			==				==		==	8	58	33					
Pool length (ft)		23.2	89.3	42.3	31	106	53	31	106	53	31	106	53				
Pool spacing (ft)																	
<b>Substrate</b>																	
d50 (mm)			==			==			==			==			==		
d84 (mm)			==			==			==			==			==		
<b>Additional Reach Parameters</b>																	
Valley Length (ft)			==			==			==			712		712			
Channel Length (ft)			==			==			==			925		925			
Sinuosity			1.1						1.5			1.3		1.3			
Water Surface Slope (ft/ft)			1.12%						1.61%			1.13%		0.92%			
BF slope (ft/ft)			==						==			==		==			
Rosgen Classification		G4			E4				C/E4			C/E4					

**Table 8B.** Baseline Morphology and Hydraulic Summary  
Cane Creek Reaches 2, 3, 4, and 5

**Table 9A. Morphology and Hydraulic Monitoring Summary**  
**Cane Creek**

**Table 9B. Morphology and Hydraulic Monitoring Summary**  
**Cane Creek**  
**Reach 2 (Tributary 2 - Sta. 14+10 to 19+50)**

Parameter	Cross Section 1						Cross Section 2						Cross Section 3						Cross Section 4						
	Pool			Riffle			Pool			Riffle			Pool			Riffle			Pool			Riffle			
Dimension	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
BF Width (ft)	13.0	13.6					9.3	13.3					11.2	10.5					10.5	10.3					
Floodprone Width (ft) (approx)	150.0						150.0						150.0						150.0						
BF Cross Sectional Area ( $\text{ft}^2$ )	8.6	6.7					6.3	5.9					9.8	9.8					5.0	5.0					
BF Mean Depth (ft)	0.7	0.5					0.7	0.4					0.9	0.9					0.5	0.5					
BF Max Depth (ft)	1.4	1.3					1.5	1.2					2.0	2.0					0.9	0.9					
Width/Depth Ratio	NA	NA					13.7	29.9					NA	NA					21.9	21.2					
Entrenchment Ratio	NA	NA					16.2	11.2					NA	NA					14.3	14.6					
Bank Height Ratio	NA	NA					1.0	1.0					NA	NA					1.0	1.0					
Wetted Perimeter(ft)	13.4	14.0					9.8	13.7					12.0	11.5					10.7	10.6					
Hydraulic radius (ft)	0.6	0.5					0.6	0.4					0.8	0.9					0.5	0.5					
Substrate	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
d50 (mm)	NA												60										60		
d84 (mm)	NA												98										98		
Parameter	MY-01 (2008)						MY-02 (2009)						MY-03 (2010)						MY-04 (2011)						MY+
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Channel Beltwidth (ft)	10	35	20	10	35	20																			
Radius of Curvature (ft)	10	20	11	10	20	11																			
Meander Wavelength (ft)	25	55	35	25	55	35																			
Meander Width ratio	2.0	7.0	4.0	2.0	7.0	4.0																			
Profile	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Riffle Length (ft)	8	26	15	6	35	13																			
Riffle slope (ft/ft)	NA*	NA*	NA*	NA*	NA*	NA*																			
Pool length (ft)	15	23	18	6	40	11																			
Pool spacing (ft)	15	50	25	15	50	25																			
Additional Reach Parameters	MY-01 (2008)						MY-02 (2009)						MY-03 (2010)						MY-04 (2011)						MY+
Valley Length (ft)	415						415						415						415						
Channel Length (ft)	540						542						542						542						
Simiosity	1.3						1.3						1.3						1.3						
Water Surface Slope (ft/ft)	NA*																								
BF slope (ft/ft)	---						---						---						---						
Rosgen Classification	C type																								
Number of Bankfull Events	0						1						1						1						

**Table 9C. Morphology and Hydraulic Monitoring Summary**  
**Core Cross-**

**Table 9D. Morphology and Hydraulic Monitoring Summary**  
**Cane Creek**  
**Reach 4 (Tributary 3 - Sta. 14+45 to 20+40)**

Parameter	Cross Section 1 Riffle						Cross Section 2 Riffle						Cross Section 3 Pool						Cross Section 4 Pool						
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
Dimension	BF Width (ft)	9.1	9.0				7.5	10.5					11.8	10.7					9.1	9.8					
	Floodprone Width (ft) (approx)			150.0					150.0															150.0	
	BF Cross Sectional Area (ft <sup>2</sup> )	5.2	5.2				3.1	4.7					10.3	9.7										8.3	8.7
	BF Mean Depth (ft)	0.6	0.6				0.4	0.4					0.9	0.9										0.9	0.9
	BF Max Depth (ft)	1.1	1.1				0.6	0.8					1.7	1.7										1.8	11.8
	Width/Depth Ratio	16.1	15.4				18.5	23.3					NA	NA										NA	NA
	Entrenchment Ratio	16.5	16.8				19.9	14.3					NA	NA										NA	NA
	Bank Height Ratio	1.0	1.0				1.0	1.0					NA	NA										NA	NA
	Wetted Perimeter(ft)	9.4	9.2				7.7	10.7					NA	NA										9.8	10.6
	Hydraulic radius (ft)	0.5	0.6				0.4	0.4					12.4	11.3										12.4	11.3
Substrate	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
	d50 (mm)	57					57						NA	NA						NA	NA			NA	NA
	d84 (mm)	90					90						NA	NA						NA	NA			NA	NA
Parameter	MY-01 (2008)		MY-02 (2009)		MY-03 (2010)		MY-04 (2011)		MY-05 (2012)		MY+														
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
	Channel Beltwidth (ft)	10	35	20	10	35	20																		
	Radius of Curvature (ft)	10	20	35	10	20	35																		
	Meander Wavelength (ft)	25	55	35	25	55	35																		
	Meander Width ratio	2.0	7.0	4.0	2.0	7.0	4.0																		
Profile	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
	Riffle length (ft)	5	17	11	6	19	13																		
	Riffle slope (ft/ft)	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*													
	Pool length (ft)	9	33	21	8	33	17																		
	Pool spacing (ft)	15	50	25	15	50	25																		
Additional Reach Parameters	MY-01 (2008)		MY-02 (2009)		MY-03 (2010)		MY-04 (2011)		MY-05 (2012)		MY+														
	Valley Length (ft)																								
	Channel Length (ft)	594																							
	Sinuosity	1.3																							
	Water Surface Slope (ft/ft)																								
	BF slope (ft/ft)																								
	Rosen Classification	C type																							
	Number of Bankfull Events	0																							

\* No water in channel due to drought conditions.

**Table 9E. Morphology and Hydraulic Monitoring Summary**  
**Cane Creek**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section 7 Pool						Cross Section 8 Riffle						
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
Dimension	BF Width (ft)	8.6	9.3				12.1	11.6					12.5	13.2					6.8	7.6					
	Floodprone Width (ft) (approx)	150.0						150.0						150.0						150.0					
	BF Cross Sectional Area (ft <sup>2</sup> )	5.5	5.9				10.9	10.2					11.2	12.5					3.6	3.8					
	BF Mean Depth (ft)	0.6	0.6				0.9	0.9					0.9	1.0					0.5	0.5					
	BF Max Depth (ft)	1.1	1.1				1.8	1.8					1.9	2.0					0.8	0.8					
	Width/Depth Ratio	13.4	14.5				NA	NA					NA	NA					13.1	15.2					
	Entrenchment Ratio	17.4	16.2				NA	NA					NA	NA					21.9	19.8					
	Bank Height Ratio	1.0	1.0				NA	NA					NA	NA					1.0	1.0					
	Wetted Perimeter(ft)	8.9	9.6				12.7	12.2					13.3	13.8					7.2	7.8					
	Hydraulic radius (ft)	0.6	0.6				0.9	0.8					0.8	0.9					0.5	0.5					
	Substrate	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
	d50 (mm)	54					NA						NA						54						
	d84 (mm)	80					NA						NA						80						
Parameter	MY-01 (2008)	MY-02 (2009)						MY-03 (2010)						MY-04 (2011)						MY-05 (2012)					
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
	Channel Beltwidth (ft)	10	35	20	10	35	20																		
	Radius of Curvature (ft)	10	20	35	10	20	35																		
	Meander Wavelength (ft)	25	55	35	25	55	35																		
	Meander Width ratio	2.0	7.0	4.0	2.0	7.0	4.0																		
Profile	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
	Riffle length (ft)	13	22	18	6	14	9																		
	Riffle slope (ft/ft)	NA*	NA*	NA*	NA*	NA*	NA*																		
	Pool length (ft)	15	42	24	10	31	16																		
	Pool spacing (ft)	15	50	25	15	50	25																		
Additional Reach Parameters	MY-01 (2008)	MY-02 (2009)						MY-03 (2010)						MY-04 (2011)						MY-05 (2012)					
	Valley Length (ft)	456						480																	
	Channel Length (ft)	593						624																	
	Sinuosity	1.3						1.3																	
	Water Surface Slope (ft/ft)	NA*						NA*																	
	Bed slope (ft/ft)	---						---																	
Rosgen Classification	C type	C type						C type																	
Number of Bankfull Events	0	1																							

### 3.0 CONCLUSIONS

None of the five monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 5 percent of the growing season. A summary of groundwater gauge data for the is included in Table 11.

**Table 11. Summary of Groundwater Gauge Results**

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)				
	Year 1 (2008)	Year 2 (2009)	Year 3 (2010)	Year 4 (2011)	Year 5 (2012)
1	No/0 days (0 percent)	No/0 days (0 percent)			
2	No/0 days (0 percent)	No/0 days (0 percent)			
3	No/0 days (0 percent)	No/0 days (0 percent)			
4	No/1 days (0.5 percent)	No/4 days (1.8 percent)			
5	Yes/4 days (1.8 percent)	No/6 days (2.8 percent)			
Ref 1	Yes/2 days (0.9 percent)	No/3 days (1.4 percent)			

Vegetation sampling across the Site was above the required average density with 499 planted stems per acre surviving; two of the fifteen plots had low densities for the Year 2 (2009) monitoring season (Table 12).

**Table 12. Summary of Planted Vegetation Plot Results**

Plot	Planted Stems/Acre Counting Towards Success Criteria				
	Year 1 (2008)	Year 2 (2009)	Year 3 (2010)	Year 4 (2011)	Year 5 (2012)
1	0	121			
2	0	0			
3	324	486			
4	0	0			
5	243	1012			
6	162	850			
7	526	931			
8	486	688			
9	162	567			
10	202	526			
11	162	526			
12	486	810			
13	162	162			
14	243	486			
15	40	324			
<b>Average of All Plots (1-15)</b>	<b>213</b>	<b>499</b>			

#### **4.0 REFERENCES**

- Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. United States Army Engineer Waterways Experiment Station, Vicksburg, Mississippi.
- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>
- National Oceanic and Atmospheric Administration (NOAA). 2004. Climatology of the United States No. 20; Monthly Station Climate Summaries, 1971-2000. National Oceanic and Atmospheric Administration, National Environmental Satellite, Data, and Information Service, National Climatic Data Center, Asheville, North Carolina.
- Restoration Systems. 2007. Cane Creek Restoration Site Restoration Plan. Restoration Systems, Raleigh, North Carolina
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado.
- Schafale, M. P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation, NC Natural Heritage Program, Division of Parks and Recreation, NC DEM, Raleigh NC.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

## **APPENDIX A VEGETATION DATA**

- 1. Vegetation Survey Data Tables**
- 2. Vegetation Monitoring Plot Photos**

**Report Prepared** Corri Faquin  
**By**  
**Date Prepared** 10/1/2009 17:02

**database name** RestorationSystems-2009-A-v2.2.7.mdb  
**database**  
**location** C:\Axiom\Business\CVS database  
**computer name** CORRILAPTOP  
**file size** 59428864

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

- Metadata** Description of database file, the report worksheets, and a summary of project(s) and project data.  
**Proj, planted** Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.  
**Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.**  
**Plots** List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).  
**Vigor** Frequency distribution of vigor classes for stems for all plots.  
**Vigor by Spp** Frequency distribution of vigor classes listed by species.  
**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.  
**Damage by Spp** Damage values tallied by type for each species.  
**Damage by Plot** Damage values tallied by type for each plot.  
**Planted Stems by Plot and Spp** A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.  
**All Stems by Plot and spp** A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

<b>Project Code</b>	Cane
<b>project Name</b>	Cane Creek Restoration Site
<b>Description</b>	Stream and Wetland Restoration Site in Rutherford County
<b>Sampled Plots</b>	15

**Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in a particular year.**

Project Code	Project Name	River Basin	Year 2
Cane	Cane Creek Restoration Site	Broad	499.11
Project Code	Project Name	River Basin	Year 2
Cane	Cane Creek Restoration Site	Broad	1184.379982

**Total stems, including planted stems of all kinds (including live stakes) and natural/volunteer stems:**

Project Code	Project Name	River Basin	Year 2
Cane	Cane Creek Restoration Site	Broad	1184.379982
Project Code	Project Name	River Basin	Year 2
Cane	Cane Creek Restoration Site	Broad	1184.379982

**Plot Info (Datum for Lat/Long NAD83/WGS84)**

Plot	Latitude	Longitude	Planted Living Stems	Live EXCLUDING Stems	Dead/Missing Stems	Total Living Stems	Total EXCLUDING Live Stakes	Planted Living Stems per ACRE	Stems EXCLUDING Stake per ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	EXCLUDING Live Stakes PER ACRE	Total Living Stems PER ACRE	Total Living Stems PER ACRE	# species
1	35.5393324	-81.855151	3	3	0	6	9	121	121	243	364	364	364	364	1
2	35.538196	-81.855381	0	0	0	28	28				1133	1133	1133	1133	0
3	35.536784	-81.855210	12	12	1	11	23	23	486	486	445	931	931	931	3
4	35.535790	-81.854678	0	0	0	18	18	18				728	728	728	0
5	35.534646	-81.855299	25	25	0	7	32	32	1012	1012	283	1295	1295	1295	6
6	35.533794	-81.855261	21	21	0	0	21	21	850	850	0	850	850	850	5
7	35.533174	-81.855107	23	23	1	8	31	31	931	931	324	1255	1255	1255	8
8	35.532462	-81.855102	17	17	0	60	77	77	688	688	2428	3116	3116	3116	7
9	35.53146	-81.85548	14	14	1	1	15	15	567	567	40	607	607	607	4
10	35.530742	-81.855395	13	13	0	3	16	16	526	526	121	647	647	647	6
11	35.529558	-81.855346	13	13	0	2	15	15	526	526	81	607	607	607	4
12	35.528784	-81.855327	20	20	1	8	28	28	809	809	324	1133	1133	1133	7
13	35.529052	-81.854852	4	4	0	62	66	66	162	162	2509	2671	2671	2671	1
14	35.532373	-81.854268	12	12	0	25	37	37	486	486	1012	1497	1497	1497	5
15	35.533568	-81.853962	8	8	0	15	23	23	324	324	607	931	931	931	4

**Vigor**

<b>vigor</b>	<b>Count</b>	<b>Percent</b>
0	1	0.5
2	14	7.4
3	94	49.7
4	77	40.7
Missing	3	1.6

**Vigor by Species**

<b>Species</b>	<b>CommonName</b>	<b>4</b>	<b>3</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>Missing</b>	<b>Unknown</b>
<i>Asimina triloba</i>	pawpaw			2				
<i>Cephalanthus occidentalis</i>	common buttonbush	2	20	1				
<i>Cornus amomum</i>	silky dogwood	19	21	1		2		
<i>Diospyros virginiana</i>	common persimmon		2					
<i>Fraxinus pennsylvanica</i>	green ash	7	3					
<i>Quercus alba</i>	white oak	21	4	1				
<i>Quercus pagoda</i>	cherrybark oak	3	1					
<i>Sambucus canadensis</i>	Common Elderberry	5	4	2				
<i>Cornus</i>	dogwood		1					
<i>Cercis canadensis</i>	eastern redbud	4	1					
<i>Quercus</i>	oak		1					
<i>Quercus rubra</i>	northern red oak	8	9	2	1			
<i>Carya</i>	hickory	9						
<i>Nyssa</i>	tupelo		1	2				
<i>Fraxinus</i>	ash	1	4	1		1		
<i>Platanus occidentalis</i>	American sycamore	7	5					
<i>Ulmus</i>	elm	3	7					
<b>17</b>	<b>17</b>	<b>77</b>	<b>94</b>	<b>14</b>	<b>1</b>	<b>3</b>		

<b>Damage</b>	<b>Damage</b>	<b>Count</b>	<b>Percent Of Stems</b>
(no damage)	149	78.8	
Deer	16	8.5	
Unknown	11	5.8	
Insects	9	4.8	
Other/Unknown Animal	2	1.1	
Rodents	1	0.5	
(other damage)	1	0.5	

#### **Damage by Species**

<b>Species</b>	<b>Common Name</b>	<b>Count of Damage Categories</b>	<b>(no damage)</b>	<b>Deer</b>	<b>Insects</b>	<b>Other/ Unknown Animal</b>	<b>Rodents</b>	<b>Unknown</b>	<b>(other damage)</b>
<i>Asimina triloba</i>	pawpaw	2						2	
<i>Carya</i>	hickory	5	4	4		1			
<i>Cephalanthus occidentalis</i>	common buttonbush	2	21						2
<i>Cercis canadensis</i>	eastern redbud	0	5						
<i>Cornus</i>	dogwood	0	1						
<i>Cornus amomum</i>	silky dogwood	8	35	7					1
<i>Diospyros virginiana</i>	common persimmon	0	2						
<i>Fraxinus</i>	ash	2	5						2
<i>Fraxinus pennsylvanica</i>	green ash	0	10						
<i>Nyssa</i>	tupelo	3		1	2				
<i>Platanus occidentalis</i>	American sycamore	1	11					1	
<i>Quercus</i>	oak	1				1			
<i>Quercus alba</i>	white oak	2	24			1		1	
<i>Quercus pagoda</i>	cherrybark oak	1	3					1	
<i>Quercus rubra</i>	northern red oak	8	12	1	5			1	1
<i>Sambucus canadensis</i>	Common Elderberry	1	10					1	
<i>Ulmus</i>	elm	4	6	3	1				
<b>17</b>	<b>40</b>	<b>149</b>	<b>16</b>	<b>9</b>	<b>2</b>	<b>1</b>	<b>11</b>	<b>1</b>	

### Damage by Plot

plot	Count of Damage Categories	(no damage)	(no stems on plot)	Deer	Insects	Other/Unknown Animal	Rodents	Unknown	(other damage)
1	0	3							
2			1						
3	7	6		1	5				1
4			1						
5	6	19			5				
6	3	18			2				
7	4	20			2	1			1
8	3	14			2	1			
9	1	14							1
10	2	11				1			1
11	2	11							2
12	3	18			1				2
13	1	3				1			
14	7	5			2	2			1
15	1	7						1	
15	<b>40</b>	<b>149</b>	<b>2</b>	<b>16</b>	<b>9</b>	<b>2</b>	<b>1</b>	<b>11</b>	<b>1</b>

**Planted Stems by Plot and Species**

<b>Species</b>	<b>CommonName</b>	Total Planted Stems	# plots	avg# stems	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
<i>Asimina triloba</i>	pawpaw	2	1	2													2		
<i>Carya</i>	hickory	9	5	1.8														1	
<i>Cephalanthus occidentalis</i>	common buttonbush	23	9	2.56															
<i>Cercis canadensis</i>	eastern redbud	5	3	1.67															
<i>Cornus</i>	dogwood	1	1	1												1			
<i>Cornus amomum</i>	silky dogwood	41	8	5.12															
<i>Diospyros virginiana</i>	common persimmon	2	1	2														2	
<i>Fraxinus</i>	ash	6	3	2													1	1	
<i>Fraxinus pennsylvanica</i>	green ash	10	3	3.33															
<i>Nyssa</i>	tupelo	3	1	3														3	
<i>Platanus occidentalis</i>	American sycamore	12	5	2.4	3	1										1		4	
<i>Quercus</i>	oak	1	1	1															
<i>Quercus alba</i>	white oak	26	6	4.33												5	2	4	
<i>Quercus pagoda</i>	cherrybark oak	4	1	4														4	
<i>Quercus rubra</i>	northern red oak	19	5	3.8															
<i>Sambucus canadensis</i>	Common Elderberry	11	6	1.83															
<i>Ulmus</i>	elm	10	2	5												6	4		
<b>17</b>	<b>17</b>	<b>185</b>	<b>18</b>	<b>3</b>	<b>0</b>	<b>12</b>	<b>0</b>	<b>25</b>	<b>21</b>	<b>23</b>	<b>17</b>	<b>14</b>	<b>13</b>	<b>13</b>	<b>20</b>	<b>4</b>	<b>12</b>	<b>8</b>	

**All Stems by Plot and Species**

<b>Species</b>	<b>Common Name</b>	<b>Total Stems</b>	<b># plots</b>	<b>avg# stems</b>	<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>	<b>14</b>	<b>15</b>
<i>Acer negundo</i>	boxelder	117	11	10.64		1		4		8	56	1	2	2	5	11	23	4	
<i>Acer rubrum</i>	red maple	8	2	4						2								6	
<i>Albizia julibrissin</i>	silktree	2	2	1			1									1			
<i>Asimina triloba</i>	pawpaw	3	2	1.5									1		2				
<i>Carya</i>	hickory	10	6	1.67		1	3	3	1	1						1			
<i>Cephalanthus occidentalis</i>	common buttonbush	24	9	2.67			6	2	3	5	2	2	1	2				1	
<i>Cercis canadensis</i>	eastern redbud	6	3	2			2	2											
<i>Cornus</i>	dogwood	1	1	1									1						
<i>Cornus amomum</i>	silky dogwood	42	8	5.25			9	12		2	6	1		6	4	2			
<i>Diospyros virginiana</i>	common persimmon	19	3	6.33			2								14	3			
<i>Fraxinus</i>	ash	18	4	4.5		11		4						1		1	2		
<i>Fraxinus pennsylvanica</i>	green ash	10	3	3.33							1	6	3						
<i>Juglans nigra</i>	black walnut	34	2	17											32	2			
<i>Liriodendron tulipifera</i>	tuliptree	2	2	1		1									1				
<i>Morus rubra</i>	red mulberry	1	1	1											1				
<i>Nyssa</i>	tupelo	3	1	3											3				
<i>Pinus</i>	pine	5	1	5			5												
<i>Pinus taeda</i>	loblolly pine	2	1	2		2													
<i>Platanus occidentalis</i>	American sycamore	51	8	6.38	9	25	5	3		3			1	1	4				
<i>Prunus serotina</i>	black cherry	3	1	3										3					
<i>Quercus</i>	oak	1	1	1									1		5	2	9	4	
<i>Quercus alba</i>	white oak	26	6	4.33						2							4		
<i>Quercus pagoda</i>	cherrybark oak	4	1	4			4												
<i>Quercus rubra</i>	northern red oak	20	5	4			8	5		3	2				2				
<i>Rhus glabra</i>	smooth sumac	1	1	1			1												
<i>Sambucus canadensis</i>	Common Elderberry	16	8	2						3	1	3		1	2	2	1	3	
<i>Ulmus</i>	elm	11	2	5.5							6	5							
<b>27</b>	<b>27</b>	<b>440</b>	<b>27</b>	<b>9</b>	<b>28</b>	<b>24</b>	<b>18</b>	<b>32</b>	<b>21</b>	<b>31</b>	<b>77</b>	<b>15</b>	<b>16</b>	<b>15</b>	<b>28</b>	<b>66</b>	<b>37</b>	<b>23</b>	

Cane Creek Stream and Wetland Restoration Site  
Year 2 (2009) Annual Monitoring  
Vegetation Plot Photos  
Taken August 2009

Plot 1



Plot 2



Plot 3



Plot 4



Plot 5



Plot 6




Plot 7



Plot 8



Cane Creek Stream and Wetland Restoration Site  
Year 2 (2009) Annual Monitoring  
Vegetation Plot Photos  
Taken August 2009  
(continued)



## **APPENDIX B GEOMORPHOLOGIC DATA**

- 1. Tables B1-B5. Qualitative Visual Stability Assessment**
- 2. Cross-section Plots and Tables**
- 3. Longitudinal Profile Plots**
- 4. Representative Structure Photographs**
- 5. Enhancement Reach Photographs**

**Table B1. Visual Morphological Stability Assessment**  
**Cane Creek**  
**Reach 1 (Tributary 1 - Sta. 17+50 to 10+60) August 2009**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform.
A. Riffles	1. Present 2. Armor stable (e.g. no displacement)? 3. Facet grade appears stable? 4. Minimal evidence of embedding / fining? 5. Length appropriate?	16 16 16 16 16	16 16 16 16 16	NA NA NA NA NA	100% 100% 100% 100% 100%	
B. Pools	1. Present? (e.g. not subject to severe aggrad. Or migrat.?) 2. Sufficiently deep (Max Pool D:Mean Bk(>1.6)) 3. Length appropriate?	21 21 21	21 21 21	NA NA NA	100% 100% 100%	
C. Thalweg	1. Upstream of meander bend (run/inflexion) centering? 2. Downstream of meander (glide/inflexion) centering?	21 21	21 21	NA NA	100% 100%	
D. Meanders	1. Outer bend in state of limited/controlled erosion? 2. Of those eroding, # w/concomitant point bar formation? 3. Apparent Rc within spec? 4. Sufficient floodplain access and relief?	NA NA NA NA	NA NA NA NA	NA NA NA NA	100% 100% 100% 100%	
E. Bed General	1. General channel bed aggradation areas (bar formation) 2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA NA	NA NA	0 0	100% 100%	99%
F. Vanes	1. Free of back or arm scour? 2. Height appropriate? 3. Angle and geometry appear appropriate? 4. Free of piping or other structural failures?	2 0 2 2	2 2 2 2	NA NA NA NA	100% 0% 100% 100%	75%
G. Wads / Boulders	1. Free of scour? 2. Footing stable?	NA NA	NA NA	NA NA	NA NA	NA

**Table B2. Visual Morphological Stability Assessment**  
**Cane Creek**  
**Reach 2 (Tributary 2 - Sta. 14+10 to 19+50) August 2009**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
	1. Present	19	19	NA	100%	
	2. Armor stable (e.g. no displacement)?	19	19	NA	100%	
	3. Facet grade appears stable?	19	19	NA	100%	
	4. Minimal evidence of embedding / fining?	19	19	NA	100%	
A. Riffles	5. Length appropriate?	19	19	NA	100%	100%
	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	23	23	NA	100%	
	2. Sufficiently deep (Max Pool 1D:Mean Bk(>1.6'?)	21	23	NA	91%	
B. Pools	3. Length appropriate?	23	23	NA	100%	97%
	1. Upstream of meander bend (run/inflexion) centering?	23	23	NA	100%	
	2. Downstream of meander (glide/inflexion) centering?	23	23	NA	100%	100%
C. Thalweg	1. Outer bend in state of limited/controlled erosion?	23	28	NA	100%	
	2. Of those eroding, # w/concomitant point bar formation?	0	0	NA	100%	
	3. Apparent Rc within spec?	23	23	NA	100%	
D. Meanders	4. Sufficient floodplain access and relief?	23	23	NA	100%	100%
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	100%
E. Bed General	1. Free of back or arm scour?	2	2	NA	100%	
	2. Height appropriate?	0	2	NA	0%	
	3. Angle and geometry appear appropriate?	2	2	NA	100%	
F. Vanes	4. Free of piping or other structural failures?	2	2	NA	100%	75%
	1. Free of scour?	NA	NA	NA	NA	
G. Wads / Boulders	2. Footing stable?	NA	NA	NA	NA	NA

**Table B3. Visual Morphological Stability Assessment**  
**Cane Creek**  
**Reach 3 (Tributary 2 - Sta.19+84 to 26+10) August 2009**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
	1. Present	20	20	NA	100%	
	2. Armor stable (e.g. no displacement)?	20	20	NA	100%	
	3. Facet grade appears stable?	20	20	NA	100%	
	4. Minimal evidence of embedding / fining?	20	20	NA	100%	
A. Riffles	5. Length appropriate?	20	20	NA	100%	
	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	28	28	NA	100%	
	2. Sufficiently deep (Max Pool D:Mean Bk(>1.6'?)	28	28	NA	100%	
B. Pools	3. Length appropriate?	28	28	NA	100%	
	1. Upstream of meander bend (run/inflexion) centering?	28	28	NA	100%	
	2. Downstream of meander (glide/inflexion) centering?	28	28	NA	100%	
C. Thalweg	1. Outer bend in state of limited/controlled erosion?	28	28	NA	100%	
	2. Of those eroding, # w/concomitant point bar formation?	0	0	NA	100%	
	3. Apparent Rc within spec?	28	28	NA	100%	
D. Meanders	4. Sufficient floodplain access and relief?	28	28	NA	100%	
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	
E. Bed General	1. Free of back or arm scour?	1	2	NA	50%	
	2. Height appropriate?	2	2	NA	100%	
	3. Angle and geometry appear appropriate?	2	2	NA	100%	
F. Vanes	4. Free of piping or other structural failures?	1	2	NA	50%	75%
G. Wads / Boulders	1. Free of scour?	NA	NA	NA	NA	NA
	2. Footing stable?	NA	NA	NA	NA	NA

**Table B4. Visual Morphological Stability Assessment**  
**Cane Creek**  
**Reach 4 (Tributary 3 - Sta. 14+45 to 20+40) August 2009**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
	1. Present	19	19	NA	100%	
	2. Armor stable (e.g. no displacement)?	19	19	NA	100%	
	3. Facet grade appears stable?	19	19	NA	100%	
	4. Minimal evidence of embedding / fining?	19	19	NA	100%	
A. Riffles	5. Length appropriate?	19	19	NA	100%	
	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	26	26	NA	100%	
	2. Sufficiently deep (Max Pool 1D:Mean Bk(>1.6'?)	26	26	NA	100%	
B. Pools	3. Length appropriate?	26	26	NA	100%	
	1. Upstream of meander bend (run/inflexion) centering?	26	26	NA	100%	
	2. Downstream of meander (glide/inflexion) centering?	26	26	NA	100%	
C. Thalweg	1. Outer bend in state of limited/controlled erosion?	26	26	NA	100%	
	2. Of those eroding, # w/concomitant point bar formation?	0	0	NA	100%	
	3. Apparent Rc within spec?	26	26	NA	100%	
D. Meanders	4. Sufficient floodplain access and relief?	26	26	NA	100%	
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	
E. Bed General	1. Free of back or arm scour?	2	2	NA	100%	
	2. Height appropriate?	2	2	NA	100%	
	3. Angle and geometry appear appropriate?	2	2	NA	100%	
F. Vanes	4. Free of piping or other structural failures?	2	2	NA	100%	
G. Wads / Boulders	1. Free of scour?	NA	NA	NA	NA	
	2. Footing stable?	NA	NA	NA	NA	


**Table B5. Visual Morphological Stability Assessment**  
**Cane Creek**  
**Reach 5 (Tributary 3 - Sta. 20+68 to 26+60) August 2009**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
	1. Present	20	20	NA	100%	
	2. Armor stable (e.g. no displacement)?	20	20	NA	100%	
	3. Facet grade appears stable?	20	20	NA	100%	
	4. Minimal evidence of embedding / fining?	20	20	NA	100%	
A. Riffles	5. Length appropriate?	20	20	NA	100%	
	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	30	30	NA	100%	
	2. Sufficiently deep (Max Pool 1D:Mean Bk(>1.6'?)	30	30	NA	100%	
B. Pools	3. Length appropriate?	30	30	NA	100%	
	1. Upstream of meander bend (run/inflexion) centering?	30	30	NA	100%	
	2. Downstream of meander (glide/inflexion) centering?	30	30	NA	100%	
C. Thalweg	1. Outer bend in state of limited/controlled erosion?	30	30	NA	100%	
	2. Of those eroding, # w/concomitant point bar formation?	0	0	NA	100%	
	3. Apparent Rc within spec?	30	30	NA	100%	
D. Meanders	4. Sufficient floodplain access and relief?	30	30	NA	100%	
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	
E. Bed General	1. Free of back or arm scour?	3	3	NA	100%	
	2. Height appropriate?	3	3	NA	100%	
	3. Angle and geometry appear appropriate?	3	3	NA	100%	
F. Vanes	4. Free of piping or other structural failures?	3	3	NA	100%	
	1. Free of scour?	NA	NA	NA	NA	
G. Wads / Boulders	2. Footing stable?	NA	NA	NA	NA	

Project Name	Cane Creek					
Cross Section	R1-XS1					
Feature	Pool					
Date	8/18/09					
Crew	Adasme, Perkins, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	98.8	0.0	98.8	0.0	98.8	0.0
3.8	98.9	4.9	98.7	4.3	98.7	4.3
5.9	98.2	8.0	97.8	6.8	98.0	6.8
8.9	97.3	9.3	97.4	8.1	97.7	8.1
9.1	97.2	10.5	96.4	8.8	97.3	8.8
10.0	96.5	11.8	96.4	10.0	97.1	10.0
10.9	96.4	13.1	97.5	10.7	96.7	10.7
11.6	96.7	15.8	99.2	11.7	96.4	11.7
12.6	97.4	23.5	99.2	12.4	96.3	12.4
13.5	98.0			13.7	97.8	13.7
15.1	99.1			15.1	98.6	15.1
17.9	99.2			15.6	98.9	15.6
23.1	99.1			16.5	98.8	16.5
				18.0	99.0	18.0
				20.3	98.9	20.3
				23.6	99.1	23.6




Project Name	Cane Creek				
Cross Section	R1-XS2				
Feature	Riffle				
Date	8/18/09				
Crew	Adasme, Perkinsen, Dean				
As-built					
2008 Survey Station	2008 Survey Station	2008 Survey Station	2009 Survey Station	2009 Survey Station	2010 Survey Station
Elevation	Elevation	Elevation	Elevation	Elevation	Elevation
0.0	99.1	0.0	99.1	0.0	99.1
2.5	98.9	3.8	99.0	3.6	98.9
4.1	98.9	5.6	98.3	4.4	98.8
5.9	98.1	7.8	97.5	6.2	98.2
7.5	97.5	9.8	97.4	7.3	97.9
7.9	97.4	11.4	97.5	7.8	97.5
9.7	97.3	14.5	98.8	8.5	97.3
11.6	97.5	21.5	99.1	9.5	97.3
11.9	97.6			10.0	97.4
13.5	98.2			10.9	97.4
14.7	98.7			11.7	97.5
16.0	98.7			12.3	97.8
18.5	98.8			14.1	98.7
22.1	99.0			17.5	98.8
				19.4	98.9
				21.7	99.1




Project Name	Cane Creek					
Cross Section	R1-XS3					
Feature	Riffle					
Date	8/18/09					
Crew	Adamsme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	96.0	0.0	96.0	-1.0	96.1	
9.1	96.2	9.5	96.2	2.2	96.1	
13.6	96.1	14.0	95.9	5.8	96.1	
15.4	95.5	18.0	94.6	8.2	96.4	
18.2	94.4	19.1	94.4	10.9	96.3	
20.2	94.5	20.4	94.6	12.8	96.1	
21.8	94.4	22.1	94.5	15.5	95.3	
26.6	96.2	23.2	95.0	16.8	95.1	
31.1	96.1	27.1	96.2	17.9	94.7	
36.9	95.4	32.0	96.2	19.8	94.4	
		36.5	95.6	21.1	94.6	
				23.1	95.0	
				26.7	96.1	
				28.0	96.1	
				30.8	96.2	
				36.7	95.4	




Project Name	Cane Creek				
Cross Section	R1-XS4				
Feature	Pool				
Date	8/18/09				
Crew	Adasme, Perkinsen, Dean				
As-built					
2008 Survey Station	2008 Survey Station	2008 Survey Station	2009 Survey Station	2009 Survey Station	2010 Survey Station
Elevation	Elevation	Elevation	Elevation	Elevation	Elevation
0.0	95.3	0.0	95.3	0.0	95.3
9.6	95.7	8.4	95.8	2.5	95.6
12.3	95.4	12.2	95.4	3.7	95.7
14.6	94.8	15.0	94.7	5.0	95.6
16.5	94.0	17.9	94.0	7.3	95.7
18.2	93.5	18.6	93.6	10.1	95.6
20.0	92.9	19.4	93.2	13.9	94.9
21.5	92.9	20.6	92.9	16.6	94.2
23.4	95.3	21.5	92.8	17.7	93.7
31.5	95.3	22.7	93.8	19.2	93.1
40.4	95.1	23.6	94.4	20.3	92.7
		26.3	95.4	21.0	92.6
		34.3	95.2	22.9	93.9
			24.5	94.7	
			25.9	95.2	
			27.7	95.4	
			31.4	95.3	
			34.8	95.1	
			38.0	95.1	
			40.3	95.1	




Project Name	Cane Creek					
Cross Section	R2XS1					
Feature	Pool					
Date	8/18/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	101.2	0.0	101.2	0.0	101.2	0.0
8.1	101.0	4.3	101.0	2.6	101.2	2.6
12.7	101.0	8.1	101.0	5.6	101.2	5.6
14.3	100.7	12.7	101.0	7.4	101.1	7.4
15.6	100.6	16.0	100.4	8.2	100.9	8.2
16.1	100.5	16.6	100.2	10.7	101.0	10.7
16.9	99.9	17.7	99.8	13.3	101.0	13.3
18.5	99.5	18.3	99.5	15.0	100.8	15.0
19.4	99.6	19.4	99.6	16.2	100.7	16.2
20.7	99.9	20.5	100.0	17.2	100.0	17.2
24.3	100.7	21.9	100.3	18.9	99.7	18.9
27.0	101.2	24.4	100.7	20.7	100.3	20.7
30.6	101.3	26.9	101.2	22.6	100.7	22.6
37.6	101.3	29.9	101.3	24.9	100.8	24.9
		31.3	101.0	28.0	101.1	28.0
		33.7	101.6	30.2	101.3	30.2
		35.6	101.4	32.1	101.2	32.1
		37.7	101.3	34.1	101.6	34.1
				36.5	101.3	36.5
				38.0	101.4	38.0




Project Name	Cane Creek					
Cross Section	R2 XS2					
Feature	Riffle					
Date	8/18/09					
Crew	Adasme, Perkinsen, Dean					
As-built						
2008 Survey Station	2008 Survey Station	2008 Survey Station	2009 Survey Station	2009 Survey Station	2010 Survey Station	2010 Survey Station
Elevation	Elevation	Elevation	Elevation	Elevation	Elevation	Elevation
0.0	100.3	100.3	3.6	100.5	100.5	100.5
10.0	100.5	5.4	100.3	7.4	100.5	5.9*
15.2	100.5	10.2	100.6	10.0	100.6	9.3
16.4	100.3	14.8	100.7	11.0	100.5	0.6
17.9	99.9	16.5	100.2	11.9	100.6	0.7
18.6	99.6	17.5	99.9	13.8	100.7	13.3*
20.9	99.5	18.2	99.7	15.4	100.6	0.4*
21.7	99.8	18.9	99.6	18.9	99.5	1.1
22.4	100.2	20.1	99.2	19.8	99.3	1.5
23.6	100.5	20.9	99.8	20.1	99.7	1.5
24.5	100.7	22.2	100.1	22.3	100.1	29.9*
27.6	100.8	24.5	100.8	25.8	100.3	13.6
33.0	100.5	28.0	100.8	28.8	100.5	13.6
37.4	100.8	33.5	100.6	31.5	100.6	29.9*
		37.2	100.6	33.9	100.7	
			37.4	100.8		




Project Name	Cane Creek					
Cross Section	R2 XS3					
Feature	Pool					
Date	8/18/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	100.5	0.0	100.6	-0.5	100.5	100.5
10.9	101.0	5.5	100.8	0.4	100.6	100.6
14.2	100.3	11.1	100.8	1.3	100.7	100.7
17.3	99.6	12.6	100.5	3.5	101.0	101.0
19.4	98.7	13.6	100.5	5.0	100.7	100.7
21.1	98.8	14.6	100.3	6.7	100.8	100.8
22.6	100.0	16.0	99.9	8.5	100.8	100.8
23.5	100.5	17.4	99.5	9.6	100.6	100.6
28.5	100.6	18.3	99.1	10.9	100.8	100.8
35.3	101.0	19.0	98.8	15.0	100.0	100.0
		19.9	98.6	20.5	98.4	98.4
		20.8	98.8	21.8	99.4	99.4
		21.6	99.2	23.4	100.4	100.4
		22.6	100.1	26.3	100.3	100.3
		23.8	100.5	29.4	100.3	100.3
		25.3	100.5	32.5	100.6	100.6
		29.1	100.6	35.3	101.0	101.0
		32.9	100.7			
		35.2	101.0			




Project Name	Cane Creek					
Cross Section	R2 XS4					
Feature	Riffle					
Date	8/18/09					
Crew	Adasme, Perkinsen, Dean					
As-built						
2008 Survey Station	2008 Survey Station	2008 Survey Station	2009 Survey Station	2009 Survey Station	2010 Survey Station	2010 Survey Station
Elevation	Elevation	Elevation	Elevation	Elevation	Elevation	Elevation
0.0	1.00.2	0.0	1.00.3	-4.0	1.00.2	1.00.2
7.6	1.00.4	9.7	1.00.5	-1.7	1.00.3	
12.3	1.00.4	14.9	1.00.4	-0.1	1.00.2	
14.0	1.00.3	16.3	99.8	0.5	1.00.4	
15.6	1.00.2	18.3	99.3	2.4	1.00.1	
17.3	99.7	19.5	99.4	5.6	1.00.4	
18.3	99.3	20.7	99.4	8.4	1.00.3	
19.6	99.3	22.3	100.0	11.3	1.00.5	
20.9	99.3	25.8	100.2	13.3	1.00.4	
22.0	99.8	31.0	100.2	14.7	1.00.3	
24.0	100.1	36.5	100.2	16.3	99.8	
26.0	100.2			17.3	99.5	
30.0	100.3			18.0	99.3	
36.5	100.1			18.6	99.3	
				20.5	99.3	
				22.1	99.9	
				23.5	100.1	
				24.8	100.1	
				26.0	100.3	
				27.3	100.1	
				28.1	100.3	
				29.3	100.2	
				30.4	100.5	
				32.1	100.2	
				34.2	100.1	
				36.5	100.1	




Project Name	Cane Creek					
Cross Section	R3-XSS					
Feature	Pool					
Date	8/18/09					
Crew	Adasme, Perkins, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	99.1	0.0	99.1	-0.2	99.1	-0.2
6.2	99.1	7.9	99.3	1.7	99.0	1.7
11.7	99.2	15.0	99.2	6.3	99.2	6.3
13.9	99.5	16.7	98.1	10.5	99.2	10.5
14.8	99.2	18.0	97.8	12.0	99.2	12.0
16.7	98.3	19.3	97.9	14.2	99.1	14.2
17.4	97.9	20.4	98.7	15.6	98.9	15.6
18.4	98.0	23.7	99.4	18.3	97.8	18.3
19.9	98.4	28.9	99.5	19.4	97.8	19.4
22.9	99.0	33.8	99.4	20.4	98.2	20.4
25.2	99.5			20.9	98.6	20.9
30.3	99.6			22.3	99.1	22.3
34.3	99.3			24.6	99.4	24.6
				28.1	99.4	28.1
				31.3	99.5	31.3
				33.9	99.4	33.9



Project Name	Cane Creek				
Cross Section	R3-XS6				
Feature	Riffle				
Date	8/18/09				
Crew	Adasme, Perkinsen, Dean				
As-built	2007 Survey	2008 Survey	2009 Survey	2010 Survey	
Station	Elevation	Station	Elevation	Station	Elevation
0.0	98.9	0.0	98.9	0.0	98.9
6.4	98.6	7.1	98.6	3.3	98.8
12.6	98.7	13.8	98.6	7.2	98.5
13.7	98.6	15.5	98.0	9.7	98.7
14.7	98.2	16.6	97.8	13.8	98.5
15.4	97.9	19.1	98.8	14.8	98.1
16.6	97.9	21.1	98.8	16.3	97.7
17.7	97.9	27.4	98.6	17.3	97.9
18.4	98.4	32.0	98.5	19.0	98.7
19.4	98.7			20.0	98.8
21.9	98.7			24.2	98.5
27.9	98.6			29.0	98.6
32.3	98.4			32.4	98.3




Project Name	Cane Creek					
Cross Section	R3-XS7					
Feature	Riffle					
Date	8/18/09					
Crew	Adamsme, Perkinsone, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
	Station	Elevation	Station	Elevation	Station	Elevation
0.0	97.9	97.9	0.0	97.9	0.0	97.9
9.0	97.9	12.6	98.0	1.5	98.0	
13.4	97.9	15.0	97.6	2.9	98.1	
14.7	97.8	16.0	97.3	3.6	98.0	
16.0	97.2	16.8	97.1	7.1	97.8	
18.7	97.3	18.3	97.4	10.6	98.0	
19.2	97.6	20.3	98.0	14.8	97.8	
20.3	98.0	27.7	97.8	16.2	97.2	
24.6	97.9	34.1	97.8	17.4	97.0	
28.7	97.9		18.1	97.3		
34.6	97.8		19.3	97.5		
			20.6	98.0		
			24.6	97.8		
			32.9	97.5		
			34.9	97.8		




Project Name	Cane Creek					
Cross Section	R3-XS8					
Feature	Pool					
Date	8/18/09					
Crew	Adamsne, Perkinson, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	97.9	0.0	97.9	0.0	97.9	0.0
6.3	97.9	12.3	98.1	2.7	98.0	11.2
12.4	98.0	16.1	96.9	3.7	97.9	11.8
14.8	97.5	19.0	96.3	6.5	98.1	9.2
17.7	96.6	19.8	96.4	10.2	98.0	0.9
19.0	96.5	20.8	96.7	12.9	98.0	0.9
20.0	96.4	24.3	98.0	19.2	95.9	1.7
21.1	96.5	24.4	98.0	23.4	97.8	N/A
22.6	97.5	31.4	97.9	26.3	97.9	N/A
24.1	98.0	37.4	98.2	28.6	97.9	N/A
27.6	98.1			31.9	97.7	N/A
32.7	97.8			34.1	97.7	N/A
37.0	98.3			34.6	97.8	N/A
				36.0	97.8	N/A
				36.5	98.1	N/A
				37.5	98.1	N/A




Project Name	Cane Creek					
Cross Section	R4-XS1					
Feature	Riffle					
Date	8/6/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	98.5	0.0	98.4	0.0	98.4	0.0
9.5	98.4	5.8	98.5	3.2	98.5	5.2
12.7	98.4	12.4	98.4	9.3	98.4	8.5
15.1	97.9	14.6	98.1	12.3	98.4	9.1
16.0	97.6	16.3	97.7	15.8	97.6	9.0
16.6	97.3	16.7	97.4	16.6	97.4	9.0
19.0	97.3	17.9	97.3	18.1	97.2	9.6
20.6	97.8	19.2	97.4	19.1	97.3	10.6
21.7	98.3	20.6	97.9	21.9	98.2	11.9
26.2	98.3	22.1	98.4	26.3	98.3	14.8
32.8	98.2	26.9	98.2	30.4	98.1	17.8
40.7	98.0	33.7	98.0	34.8	97.9	20.8
		40.6	98.0	38.7	98.0	23.8
				40.5	97.9	26.8
						29.8
						32.8
						35.8
						38.8
						41.8
						44.8




Project Name	Cane Creek					
Cross Section	R4-XS2					
Feature	Riffle					
Date	8/6/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
	Station	Elevation	Station	Elevation	Station	Elevation
0.0	98.1	98.0	0.0	98.0	-0.6	98.0
9.1	97.6	5.8	97.9	2.3	98.0	
11.7	97.7	9.4	97.7	5.3	97.8	
13.4	97.3	11.8	97.6	8.8	97.8	
14.0	96.9	13.5	97.1	10.2	97.6	
15.9	97.1	14.4	97.0	12.2	97.5	
17.0	97.1	16.9	97.1	14.3	97.0	
18.7	97.5	19.7	97.7	16.7	97.0	
20.1	97.8	20.8	97.8	18.0	97.2	
23.1	97.8	26.0	97.7	19.4	97.8	
33.4	97.6	32.9	97.6	20.2	97.8	
				23.1	97.8	
				26.0	97.7	
				27.9	97.6	
				28.7	97.4	
				32.9	97.5	



Project Name	Cane Creek					
Cross Section	R4-XS3					
Feature	Pool					
Date	8/6/09					
Crew	Adasme, Perkins, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
	Station	Elevation	Station	Elevation	Station	Elevation
2008 Survey	0.0	97.2	0.0	97.2	0.0	97.2
2008 Feature	10.2	97.3	7.5	97.1	3.2	97.1
As-built	13.0	97.1	12.3	97.2	8.0	97.2
2008 Survey	17.0	96.3	14.8	96.7	11.7	97.1
2008 Feature	19.7	95.7	18.7	96.0	13.1	97.2
As-built	21.0	95.4	20.5	95.5	14.0	96.8
2008 Survey	22.8	96.5	21.1	95.6	16.6	96.3
2008 Feature	24.2	97.3	24.4	97.4	17.1	96.1
As-built	30.5	97.8	29.1	97.5	18.2	96.0
2008 Survey	36.6	98.1	36.6	98.1	20.5	95.4
2008 Feature	36.6	98.1			22.1	96.1
As-built					23.5	97.0
2008 Survey					24.2	97.3
2008 Feature					27.9	97.6
As-built					30.0	97.6
2008 Survey					31.5	97.8
2008 Feature					34.2	97.9
As-built					36.6	98.1




Project Name	Cane Creek					
Cross Section	R4-XS4					
Feature	Pool					
Date	8/6/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	96.9	0.0	96.9	-0.5	96.8	0.5
11.4	97.4	9.4	97.1	2.6	96.7	
13.5	97.3	14.0	97.3	6.4	97.0	
15.5	96.5	16.9	95.5	10.3	97.1	
16.8	95.6	18.4	95.8	13.6	97.3	
18.0	95.7	21.4	96.8	15.2	96.4	
20.5	96.5	23.7	97.4	16.9	95.4	
23.9	97.4	29.8	97.6	18.0	95.8	
25.7	97.4	35.3	97.7	20.6	96.5	
35.7	97.7			23.5	97.3	
				26.8	97.4	
				29.2	97.5	
				32.5	97.7	
				35.3	97.6	



Project Name	Cane Creek					
Cross Section	R5 XSS					
Feature	Riffle					
Date	8/6/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	97.4	0.0	97.4	0.0	97.4	0.0
6.1	97.2	6.6	97.0	2.9	97.3	5.5
9.3	97.1	9.9	97.0	7.7	97.0	9.3
11.3	96.4	11.7	96.2	10.0	97.0	11.1
12.5	96.2	12.3	96.2	12.0	96.2	12.0
15.3	96.1	13.8	95.9	14.4	95.9	14.4
16.7	96.5	14.4	95.9	16.2	96.2	16.2
18.2	97.0	16.0	96.2	19.8	97.1	19.8
19.5	97.2	19.1	97.1	21.8	97.3	21.8
25.0	97.2	24.8	97.2	24.1	97.2	24.1
29.6	97.5	29.5	97.4	26.5	97.5	26.5
				27.5	97.4	27.5
				30.0	97.5	30.0




Project Name	Cane Creek					
Cross Section	R5 XS6					
Feature	Pool					
Date	8/6/09					
Crew	Adasme, Perkinsen, Dean					
As-built	2008 Survey	2008 Survey	2009 Survey	2009 Survey	2010 Survey	2010 Survey
Station	Elevation	Station	Elevation	Station	Elevation	Station
0.0	97.7	0.0	97.7	0.0	97.7	0.0
7.6	97.2	4.6	97.3	4.2	97.2	4.2
10.7	97.0	9.0	97.0	5.6	97.4	5.6
12.8	95.9	10.6	96.7	10.6	96.9	10.6
14.6	95.1	14.3	95.1	14.7	95.1	14.7
15.7	95.2	15.0	95.1	15.8	95.2	15.8
19.0	96.3	21.8	96.9	17.8	95.9	17.8
21.1	96.9	25.5	97.0	19.2	96.4	19.2
26.1	97.0	31.3	97.4	21.3	96.9	21.3
31.9	97.5			24.2	97.1	24.2
				26.8	97.1	26.8
				30.8	97.3	30.8
				31.9	97.5	31.9



Project Name	Cane Creek	Cross Section	R5-XS7	Feature	Pool	Date	8/6/09	Crew	Adasina, Parkinson, Dean
<b>As-built</b>									
	2008 Survey	Station	Elevation	2008 Survey	Station	Elevation	2009 Survey	Station	Elevation
	Station	Elevation		Station	Elevation		Station	Elevation	
	0.0	96.7		0.0	96.9		0.0	96.8	
	6.8	96.7		8.5	96.7		1.8	96.8	
	10.0	96.7		11.9	96.3		3.1	96.7	
	13.5	95.7		17.0	94.8		6.1	96.8	
	17.2	94.9		18.3	94.8		7.1	96.9	
	18.3	94.8		21.2	96.7		8.9	96.7	
	20.2	95.7		28.6	96.4		10.9	96.3	
	22.1	96.7		33.4	96.4		13.3	95.7	
	29.1	96.5					14.2	95.6	
	34.5	96.4					17.6	94.7	
							21.6	96.6	
							22.1	96.7	
							23.9	96.7	
							26.0	96.6	
							29.6	96.5	
							34.6	96.6	



Project Name	Cane Creek				
Cross Section	R5.XS8				
Feature	Riffle				
Date	8/6/09				
Crew	Adasme, Perkinsen, Dean				
As-built					
2008 Survey Station	2008 Survey Station	2008 Survey Station	2009 Survey Station	2009 Survey Station	2010 Survey Station
Elevation	Elevation	Elevation	Elevation	Elevation	Elevation
0.0	96.4	96.6	0.2	96.5	96.5
7.9	96.0	8.2	96.0	2.1	96.3
10.6	96.0	10.7	96.0	5.5	96.0
11.0	95.8	12.3	95.2	10.3	96.0
12.2	95.3	13.5	95.2	11.7	95.4
15.6	95.2	14.6	95.4	13.5	95.4
16.8	95.8	15.7	95.2	14.3	95.2
17.7	96.0	17.7	96.0	15.5	95.3
23.4	95.9	20.3	96.0	17.5	96.0
28.8	96.1	28.7	96.1	19.7	96.1
				22.1	96.0
				24.5	96.0
				26.1	96.1
				28.8	96.3





Project Name Cane Creek As-built  
 Reach 1  
 Feature Profile  
 Date 8/18/09  
 Crew Adams, Parkinson, Dean


Station	As-built 2008 Survey Bed Elevation	Water Elevation	Station	2008 Survey Bed Elevation	Water Elevation	2009		2010	
						2009 Survey Bed Elevation	Water Elevation	2009 Survey Bed Elevation	Water Elevation
0.0	98.5	99.2	751.1	91.2(909)	91.3(937)	716.4	92.1	92.2	92.4
4.9	99.1	99.2	731.3	91.3(937)	91.3(937)	708.5	92.4	92.6	92.6
36.9	98.6	98.8	725.0	91.2(909)	91.2(909)	698.1	92.5	92.6	92.6
44.7	97.6	98.7	720.9	90.7(518)	90.7(518)	692.9	91.2	92.7	92.7
53.1	97.9	98.7	717.0	91.1(837)	91.1(837)	690.6	91.1	92.3	92.3
63.7	98.3	98.4	716.6	92.1(915)	92.3	683.1	92.3	92.6	92.6
87.2	98.1	98.4	697.0	92.2(973)	92.7	678.5	91.8	92.7	92.7
97.2	97.4	98.4	693.0	91.2(637)	92.7	672.7	91.7	92.6	92.6
102.9	97.4	98.4	689.2	91.2(631)	92.7	668.0	92.1	92.7	92.7
122.1	98.1	98.4	683.0	92.1(850)	92.7	665.3	92.1	92.7	92.7
132.4	98.2	98.2	679.4	91.7(528)	92.7	661.4	92.5	92.8	92.8
142.7	97.3	98.2	672.5	91.7(625)	92.7	652.8	92.8	93.1	93.1
142.7	97.4	98.2	661.7	92.6(626)	92.7	639.8	93.0	93.3	93.3
150.6	97.8	98.1	642.0	93.0(2086)	93.4	630.9	92.3	93.4	93.4
187.3	97.2	97.7	633.6	92.2(0538)	93.4	624.9	92.0	93.4	93.4
193.7	96.4	97.6	625.3	91.8(714)	93.4	618.4	93.0	93.4	93.4
196.6	96.3	97.6	619.6	91.8(457)	93.4	615.9	93.1	93.4	93.4
204.3	97.1	97.6	612.1	92.1(736)	93.4	609.9	92.5	93.4	93.4
215.4	97.6	97.6	609.1	92.0(628)	93.4	602.5	93.3	93.4	93.4
223.8	96.4	97.6	602.5	93.1(488)	93.5	591.6	93.9	94.0	94.0
235.1	97.1	97.6	591.6	93.8(482)	94.1	586.6	92.8	94.0	94.0
269.3	96.9	97.2	588.4	92.8(969)	94.1	578.1	92.7	94.0	94.0
275.4	95.7	97.2	578.0	92.7(365)	94.1	567.8	93.9	94.0	94.0
282.8	96.0	97.2	568.0	93.8(167)	94.1	559.5	94.0	94.2	94.2
290.0	96.8	97.2	552.5	94.0(856)	94.4	542.3	93.7	94.3	94.3
310.4	96.1	96.7	546.7	93.4(476)	94.3	538.9	94.3	94.3	94.3
310.2	95.4	96.7	540.4	93.5(233)	94.3	534.5	94.1	94.3	94.3

Avg. Water Surface Slope	As-built	2008	2009	2010
Riffle Length	0.0092	0.0092	0.0092	0.0092
Avg. Riffle Slope	19.7	19.7	19.6	19.6
Pool Length	0.0263	0.0263	0.0220	0.0220
Avg. Pool Slope	33.9	33.9	23.9	23.9
Avg. Water Surface	0.0017	0.0017	0.0018	0.0018

Cane Creek Year 1 Profile - Reach 1








Project Name	Cane Creek As-Built
Reach	4
Feature	Profile
Date	8/18/09
Crew	Adasine, Parkinson, Dean
As-built	
2008 Survey	
Station	2008 Survey
Bed Elevation	Bed Elevation
0.0	96.3
5.6	97.5
15.2	97.6
21.2	96.1
24.3	96.0
28.6	97.0
32.6	96.3
35.3	96.3
40.9	97.4
52.4	97.3
61.9	96.3
69.3	96.1
77.3	97.4
88.9	97.4
93.9	96.4
96.4	96.6
103.4	97.3
110.1	97.2
114.0	96.3
115.4	96.2
118.9	97.3
-5.2	96.5
-1.6	96.5
3.3	97.3
13.0	97.3
19.3	96.3
22.5	96.1
26.8	97.0
30.7	96.4
33.5	96.4
38.9	97.4
51.6	97.2
60.7	96.5
68.6	96.4
76.6	97.2
87.1	97.2
91.7	96.7
96.4	96.4
102.5	97.2
108.9	97.1
112.6	96.5
115.0	96.5
115.8	97.3
97.5	97.5
97.0	96.5
96.5	96.5
96.0	96.0
95.5	96.0
94.5	95.0


2008		2009		2010	
Survey	Bed Elevation	Survey	Bed Elevation	Survey	Bed Elevation
0.0	96.3	96.5	96.5	96.4	96.4
5.6	97.5	97.3	97.3	97.5	97.5
15.2	97.6	97.3	97.3	97.1	97.1
21.2	96.1	97.3	97.3	96.1	96.1
24.3	96.0	96.3	96.3	97.0	97.0
28.6	97.0	96.1	96.1	97.1	97.1
32.6	96.3	96.1	96.1	97.0	97.0
35.3	96.3	96.1	96.1	97.1	97.1
40.9	97.4	96.4	96.4	97.7	97.7
52.4	97.3	97.4	97.4	97.2	97.2
61.9	96.3	97.2	97.2	97.8	97.8
69.3	96.1	96.5	96.5	97.1	97.1
77.3	97.4	96.4	96.4	97.9	97.9
88.9	97.4	97.6	97.6	97.6	97.6
93.9	96.4	97.2	97.2	97.1	97.1
96.4	96.6	97.2	97.2	97.2	97.2
103.4	97.3	96.4	96.4	97.0	97.0
110.1	97.2	102.5	97.2	131.8	96.1
114.0	96.3	108.9	97.1	138.1	97.0
115.4	96.2	112.6	96.5	145.3	96.1
118.9	97.3	115.0	96.5	155.8	97.3

Cane Creek Profile - Reach 4



Project Name	Cane Creek									
Reach	S									
Profile	8/18/09									
Date	Austine, Robinson, Dunn									
Crew										
Station	As-built Bed Elevation	Water Elevation	Survey Bed Elevation	Water Elevation	2008 Survey Bed Elevation	2008 Survey Water Elevation	2009 Survey Bed Elevation	2009 Survey Water Elevation	2010 Survey Bed Elevation	2010 Survey Water Elevation
0.0	95.4	96.0	95.5	95.5	-16.5	-16.5	-16.3	-16.3	-16.1	-16.1
8.9	96.0	96.7	96.1	96.7	-10.0	-10.0	-9.7	-9.7	-9.2	-9.2
15.7	95.5	14.5	95.5	95.5	-8.1	-8.1	-7.5	-7.5	-6.5	-6.5
19.0	95.5	17.8	95.5	95.5	0.7	0.7	0.7	0.7	0.1	0.1
23.7	96.2	23.5	96.2	96.2	6.5	6.5	6.1	6.1	6.1	6.1
35.8	96.0	36.3	96.0	96.0	13.2	13.2	9.0	9.0	9.0	9.0
41.1	95.2	42.0	95.3	95.3	16.5	16.5	15.5	15.5	15.5	15.5
44.1	95.3	47.9	95.9	95.9	23.3	23.3	23.3	23.3	23.3	23.3
47.9	95.8	52.6	95.0	95.0	36.8	36.8	36.8	36.8	36.8	36.8
52.0	94.9	58.7	96.1	96.1	42.8	42.8	42.8	42.8	42.8	42.8
54.4	95.0	68.8	96.1	96.1	48.0	48.0	48.0	48.0	48.0	48.0
58.8	96.1	72.9	95.1	95.1	53.1	53.1	53.1	53.1	53.1	53.1
68.7	96.1	76.9	95.7	95.7	58.6	58.6	58.6	58.6	58.6	58.6
72.5	95.1	79.8	96.1	96.1	69.0	69.0	69.0	69.0	69.0	69.0
75.1	95.2	85.5	95.1	95.1	73.2	73.2	73.2	73.2	73.2	73.2
79.2	96.2	94.6	96.1	96.1	78.8	78.8	78.8	78.8	78.8	78.8
84.7	95.0	99.9	96.0	96.0	80.4	80.4	80.4	80.4	80.4	80.4
88.3	95.1	104.7	95.2	95.2	86.2	86.2	86.2	86.2	86.2	86.2
94.1	96.0	113.3	96.0	96.0	95.1	95.1	95.1	95.1	95.1	95.1
98.1	96.1	123.1	96.1	96.1	100.6	100.6	100.6	100.6	100.6	100.6
103.9	95.1	127.3	95.1	95.1	105.1	105.1	105.1	105.1	105.1	105.1
105.7	95.3	134.9	95.5	95.5	105.2	105.2	105.2	105.2	105.2	105.2
113.7	96.0	143.2	96.1	96.1	112.8	112.8	112.8	112.8	112.8	112.8
115.2	96.0	152.5	96.4	96.4	122.9	122.9	122.9	122.9	122.9	122.9

Cane Creek Profile - Reach 5



Cane Creek Stream and Wetland Restoration Site  
Year 2 (2009) Annual Monitoring  
Representative Structure Photos  
Taken August 2009



Cane Creek Stream and Wetland Restoration Site  
Year 2 (2009) Annual Monitoring  
Enhancement Reach Photos  
Taken August 2009

Photo 1  
Brush Mattress



Photos 2-3  
Stabilization and staking of left and right banks, respectively, adjacent to ford





Photo 4  
Stabilization and staking just downstream of confluence



Photo 5  
Removal of fallen tree from Cane Creek




Photos 6-7  
Stabilization and staking near downstream end of left and right banks, respectively




**APPENDIX C  
HYDROLOGY DATA  
2009 Groundwater Gauge Graphs**


**Cane Creek - Groundwater Gauge 1  
Year 2 (2009 Data)**




## Cane Creek - Groundwater Gauge 2 Year 2 (2009 Data)




### Cane Creek - Groundwater Gauge 3 Year 2 (2009 Data)




## Cane Creek - Groundwater Gauge 4 Year 2 (2009 Data)



**Cane Creek - Groundwater Gauge 5  
Year 2 (2009 Data)**



**Cane Creek - Groundwater Reference Gauge  
Year 2 (2009 Data)**



**APPENDIX D**  
**MONITORING PLAN VIEW**

