# **As-built Baseline Monitoring Report**FINAL

Cedar Branch Restoration Site Monitoring Year 00 DMS Contract 6598 DMS Project Number 97009

DWR #: 20150904 USACE Action ID: 2003-21395 Randolph County, North Carolina



Prepared for:
NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699

Baseline Data Collected: April 2018 Date Submitted: August 2018

### **Monitoring and Design Firm**







KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

Project Contact: Tim Morris Email: <a href="mailto:tim.morris@kci.com">tim.morris@kci.com</a>

**August 2018** 



### ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

### **MEMORANDUM**

Date: August 10, 2018

To: Matthew Reid, DMS Project Manager

From: Tim Morris, Project Manager

KCI Associates of North Carolina, PA

Subject: Cedar Branch Stream Restoration Site

MY-00 Monitoring Report Comments Yadkin River Basin CU 03040103 Randolph County, North Carolina

NCDMS Project # 97009

Contract # 006598

Please find below our responses in italics to the MY-00 Baseline Monitoring Report comments from NCDMS received on August 1, 2018, for the Cedar Branch Stream Restoration Site.

### **Project Summary**

Table 2 shows planting was completed in April 2018. There are several instances in the report that indicate planting was completed in March 2018 (last paragraph page 1 and 3rd paragraph page 2). Please update text and/or table to the correct date.

> Site planting was completed on April 6, 2018. The text of the report has been updated to reflect this.

Please elaborate on the type of stream gauge discussed on page 2. Are the gauges continuous recording? Please include data in future monitoring reports.

> The stream gauges installed are automatically recording pressure transducers that take a reading every 10 minutes. This information has been added to the report and the data from these gauges will be included in monitoring reports starting with MY01.

### Table 1

There is a 4' linear foot and SMU discrepancy for the project. I am aware that KCI has discussed this issue with the IRT. Please include email correspondence, meeting minutes etc. in appendix to document the acknowledgment of this discrepancy.

A footnote has been added to this table and an appendix including correspondence with the IRT has been added to the report.

#### Table 2

Planting completed date needs to be verified (comment above).

The correct date is April 6, 2018. The report has been updated throughout to reflect this.

### **Vegetation Plot Data**

Species were unable to be identified during initial vegetation monitoring. Please be sure to update table for MY1 submittal.

> These species will be identified during MY01.

#### Table 7

For future monitoring report submittals, please use the Bankfull Cross-sectional Area data from the MY0 report to determine bankfull elevation when calculating the changes in Bank Height Ratio as discussed in the DMS Technical Workgroup meetings.

> BHR will be calculated this way in future monitoring reports.

#### **Profile**

Please plot the design profile on the graph with the surveyed MY0 profile.

> This has been added to the report.

### **Cross Sections**

Cross sections need to be QA/QC. The majority of XS graphs do not match Summary Data. Multiple instances of bankfull elevation on graph do not correspond to numbers in Summary Data. Other numbers in Summary data are incorrect as a result. Elevation axis labels needs to be revised for several sections. I assume the intervals are in .5' increments, but the current axis shows multiples of the same whole number. Table 7 may need to be updated once this issue has been corrected. Please check all cross sections and revise.

All Summary Data has been reviewed and verified. The issue arose from the axis labels being rounded up from 0.5 to 1. This issue has been corrected, and because it was just an issue with the labels on the axis, did not require updates to other sections of the report.

### **General Comment**

As KCI has done in the past, please include a response to the comment letter and how/where the comments were addressed. Please insert this letter directly behind the cover page in the final deliverables (printed and electronic). The IRT has requested that we include this letter with the final deliverables. The response letter will need to be included with all future monitoring deliverables.

This letter has been included in the final version of the Baseline Monitoring Report.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Tim Morris Project Manager

### TABLE OF CONTENTS

PROJECT SUMMARY	1
BASELINE CONDITONS	2
Figure 1. Project Site Vicinity Map	3
REFERENCES	4
Appendix A – Background Tables	
Table 1. Project Components and Mitigation Credits	6
Table 2. Project Activity and Reporting History	7
Table 3. Project Contacts	7
Table 4. Project Information	8
<u>Appendix B – Visual Assessment Data</u>	
CCPV	
Photo Reference Points	
Vegetation Plot Photos	15
Ammondin C. Wasstation Dlat Data	
<u>Appendix C – Vegetation Plot Data</u>	
Table 5. Stem Count Total and Planted by Plot and Species	19
Appendix D – Stream Measurement and Geomorphology Data	
Table 6. Baseline Stream Data Summary	
Table 7. Cross-section Morphology Data Table	
Longitudinal Profile Plot.	
Cross-section Plots	
Pebble Counts	51
Appendix E – As-Built Plan Sheets	
As-Built Plan Sheets	62
Appendix F – Additional Information	
Correspondence with IRT	72

### PROJECT SUMMARY

The Cedar Branch Restoration Site (CBRS) was completed in April 2018 and restored a total of 7,047 linear feet of stream. The CBRS is a riparian system in the Lower Yadkin River Basin (03040103 8-digit cataloging unit) in Randolph County, North Carolina. The site's natural hydrologic regime had been substantially modified through the relocation and straightening of the existing stream channels, impacted by cattle access, and cleared of any riparian buffer. This completed project will restore impacted agricultural lands to a stable stream ecosystem with a functional riparian buffer and floodplain access.

The CBRS is protected by a 20.6 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 2.8 miles west of Sophia, North Carolina. Specifically, the site is 0.5 mile west on Mt. Olive Church Road from its intersection with Edgar Road (SR-1526).

The North Carolina Ecosystem Enhancement Program (NCEEP) publication in 2009 identified HUC 03040103050040 (Caraway Creek) as a Targeted Local Watershed (TLW). The project is also located within the Upper Uwharrie Local Watershed Plan (LWP) study area. The goals and priorities for the CBRS are based on the information presented in the Lower Yadkin River Basin Restoration Priorities: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following basin priorities:

- Managing stormwater runoff
- Reducing fecal coliform inputs
- Improving/restoring riparian buffers
- Reducing sediment loading
- Improving stream stability
- Reducing nutrient loading
- Excluding livestock and implementing other agricultural BMP's

### The goals for the project are to:

- Restore channelized and livestock-impacted streams to stable C/Cb channels.
- Restore a forested riparian buffer to provide bank stability, filtration, and shading.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install cross-sections sized to the bankfull discharge.
- Create bedform diversity with pools, riffles, and habitat structures
- Fence out livestock to reduce nutrient, bacterial, and sediment impacts from adjacent grazing and farming practices.
- Plant the site with native trees and shrubs and an herbaceous seed mix.

Project planting and construction were completed in April 2018. The CBRS involved restoration and establishment of a functioning stream ecosystem with 7,047 linear feet of stream restored by remeandering the stream and by tying the bankfull elevation to the historic floodplain where feasible. This restoration is expected to create wetland pockets throughout the new floodplain and bankfull bench. The entire site was planted to establish a forested riparian buffer. The site was constructed as designed with only a few modifications from the design plan. A riffle at Stationing 16+00 on UTCC was shortened, and the downstream pool and riffle were moved back laterally to avoid bedrock that was encountered during construction. This was also done on T1 near Stationing 58+00 to avoid bedrock and an existing tree. Because there was less concentrated surface runoff than originally thought, two water quality treatment areas were not installed at the bottom of UTCC. On T3-1, the structure at the very beginning of the reach was replaced with an extended plunge pool and towards the bottom of T3, at Stationing 99+80, the second step of a double step pool was not installed due to bedrock.


The monitoring components were installed in April 2018. Three groundwater monitoring wells were installed to monitor the development of wetlands in the floodplain along the EI portions of T1 and T3. Four automatically recording pressure transducer stream gauges that take a reading every 10 minutes were installed near the top of T1, T1-1, and T3 to document flow within those reaches. Cameras were installed in the vicinity of each of these gauges and set to record a short video once a day to provide additional verification of flow. An additional stream gauge was installed along UTCC to record the occurrence of bankfull events. To determine the success of the planted mitigation areas, thirteen 10 m x 10 m permanent vegetation monitoring plots were established. The locations of the planted stems relative to the origin within these plots, as well as the species, were recorded and planted stems were grouped into size categories (0-10 cm, 10-50 cm, 50-100 cm, >137 cm). Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Twelve permanent photo reference points were established and will be taken annually. Fifteen permanent cross-sections (ten riffle cross-sections and five pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The crosssection measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year and the first year of monitoring will take place in 2018. First year monitoring data is scheduled to be collected in October 2018, six months after baseline data collection.

Vegetative success criteria for the site is 320 woody stems/acre after three years, 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. A minimum of two bankfull events must also be recorded during the monitoring period. Bank height ratios should not exceed 1.2 and the entrenchment ratios should be 2.2 or greater. Visual assessments will also be used to identify problem areas.

### **BASELINE CONDITIONS**

The site was planted in April 2018 with tree tube protection installed around approximately 20% of the planted stems. The baseline conditions monitoring was conducted April 4 through 11 in 2018. The average plot stem density from the thirteen surveyed plots is 1,024 planted stems/acre. Baseline monitoring was conducted during dormancy, so most of the stems were not identified to species. During MY01, these trees will be identified to species.

The baseline survey found that, other than the changes described above, the stream was constructed as designed and all structures were installed as planned. The profile and cross-section survey found that the dimension and profile of the stream are as designed, with some small variation as is typical for stream restoration projects.



### **REFERENCES**

NCDENR, Ecosystem Enhancement Program. 2009. Yadkin River Basin Restoration Priorities 2009. Raleigh, NC. Last accessed 1/2016 at:

 $\frac{http://portal.ncdenr.org/c/document\_library/get\_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab\&groupId=60329$ 

NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014.

Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 1/2016 at: <a href="http://portal.ncdenr.org/c/document\_library/get\_file?p\_1\_id=60409&folderId=18877169">http://portal.ncdenr.org/c/document\_library/get\_file?p\_1\_id=60409&folderId=18877169</a> &name=DLFE-86604.pdf

NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at:

 $\frac{http://portal.ncdenr.org/c/document\_library/get\_file?p\_l\_id=60409\&folderId=18877169}{\&name=DLFE-86606.pdf}$ 

NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at:

 $\underline{http://portal.ncdenr.org/c/document\_library/get\_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c\&groupId=38364}$ 

## **APPENDIX A**

**Background Tables** 

Table 1. Project Cedar Branch l											
						Mitigation	ı Credi	ts			
		Stream			arian etland		riparia etland	n	Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Туре	R	RE		R	RE	R	R	E.			
Linear Feet/Acres	5,230	1,813									
Credits†	5,234	966									
TOTAL CREDITS		6,200									
1						Project Co	mpone				
Project Component -or- Reach ID		Stationing/ Location		Foo	sting tage/ eage	Approa (PI, PII)		Resto	oration or- oration ivalent	Restoration Footage/ Acreage	Mitigation Ratio
	50	+00 to 55+50	)	5	50	Enhancem	ent II	2	220	550	2.5:1
Tributary 1	55	+50 to 58+24	ļ	257		Enhancen	nent I	1	83	274	1.5:1
	58	+24 to 61+17	,	2	29	Restorat	ion	294		293	1:1
Tributary 1-1	70	00 to 73+13		3	13	Enhancem	1	25	313	2.5:1	
Tributary 2	80	00 to 80+49		46		Enhancem	ent II		20	49	2.5:1
THOULARY 2	80-	+49 to 81+27	7	77		Restorat	ion	,	78	78	1:1
Tributary 3	90	+00 to 96+27	,	624		Enhancen	nent I	4	118	627	1.5:1
	96-	+27 to 101-57	7	5	17	Restorat	ion	530		530	1:1
Tributary 3-1	150	+00 to 150+7	78	Ć	58	Restorat	ion	78		78	1:1
Tributary 4*	250	+00 to 257+4	12	6	77	Restorat	ion	6	592	692	1:1
Tributary 5**	300	+00 to 300+9	95	(	54	N/A			0	(95)	N/A
UTCC*	10	+00 to 46+09	)	3,	246	Restorat	ion	3,	562	3,559	1:1
					(	Component	Summa				
Restoration I	evel	Stream (linear feet)		Ripa	rian Wo	etlands (Acr	res)	Rip Wet	on- arian tlands cres)	Buffer (square feet)	Upland (Acres)
				River	ine	Non-Rive	erine				
Restoratio	n	5,234 lf									
Enhanceme	nt										
Enhancemen	nt I	901									
Enhancemen	Enhancement II 912										
TOTAL CRE	OTAL CREDITS 6,200										

R= Restoration RE= Restoration Equivalent of Creation or Enhancement
\*=Crossings have been removed from creditable linear footage for all project streams.
\*\*=Tributary 5 does not have any mitigation credit, but is included to show its stationing as part of the mitigation project.
†=Changes made during construction resulted in the loss of 4 lf of stream, but per IRT review, this did not result in a loss of credits. Please see Appendix F for additional information.

Table 2. Project Activity & Reporting His Cedar Branch Restoration Sites, DMS Pro		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		May 2017
Final Design - Construction Plans		March 8, 2017
Construction Grading Completed		March 28, 2018
Planting Completed		April 6, 2018
Baseline Monitoring/Report		May 2018
Vegetation Monitoring	April 10, 2018	
Stream Survey	April 11, 2018	


Table 3. Project Contacts	
Cedar Branch Restoration	Site, DMS Project #97009
Design Firm	KCI Associates of North Carolina, PC
	4505 Falls of Neuse Road
	Suite 400
	Raleigh, NC 27609
	Contact: Mr. Tim Morris
	Phone: (919) 278-2512
	Fax: (919) 783-9266
<b>Construction Contractor</b>	KCI Environmental Technologies and Construction
	4505 Falls of Neuse Road, Suite 400
	Raleigh, NC 27609
	Contact: Mr. Tim Morris
	Phone: (919) 278-2512
Planting Contractor	Conservation Services Inc.
	1620 N. Delphine Ave.
	Waynesboro, VA 22980
	Contact: Mr. David Coleman
	Phone: (540) 941-0067
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina, PC
	4505 Falls of Neuse Road
	Suite 400
	Raleigh, NC 27609
	Contact: Mr. Adam Spiller
	Phone: (919) 278-2514
	Fax: (919) 783-9266

Project Name				Cedar Branch Res	storation Site					
County				Randolph C	County					
Project Area (acres)				21.3 acı						
Project Coordinates (lat. ar	nd long )			35.823878° N, -7						
1 Toject Coordinates (lat. al	iu iong.)	Project Water	rshed Summary		9.90833 W					
Physiographic Province		1 Toject Water	ished Summary	Piedmo	ant .					
River Basin				Yadki						
	,	020401	02			02040102050040				
USGS Hydrologic Unit 8-di	igit	030401	03	USGS Hydrologi		03040103050040				
DWQ Sub-basin				13-2-3	3					
Project Drainage Area (acr	res)			294 acr	es					
Project Drainage Area Pero Impervious Area	centage of			4%						
CGIA Land Use Classificat	ion			% (173 ac), Mixed Transportation 29		rs 34% (100 ac), Lov				
			ach Summary Ir							
Parameters	UTCC	T1, T1-1	T2	T3, T3-1	T4	T5				
Length of reach (linear feet)	3,038	1,349	124	1,209	627	61				
Drainage area (acres)	88 acres	30 acres	18 acres	28 acres	30 acres	31 acres				
NCDWQ Water Quality Classification	C	С	С	С	С	С				
Rosgen Classification	G4c-E4	G4	G4	E4	G4	C4b				
Evolutionary trend	Channelized, Stage III	Channelized, Stage III	Channelized Stage III	Stage III	Stage III	Stable				
Mapped Soil Series	Mecklenburg	Wynott-Enon	Mecklenbur		•					
Drainage class	Clay Loam Well drained	Complex Well drained	Clay Loam Well drained	Clay Loam  Well drain		Clay Loam  Well drained				
Soil Hydric status	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric				
Slope	1.5%	3.1%	3.1%	3.7%	3.1%	2.7%				
FEMA classification	Zone X	Zone X	Zone X	Zone X	Zone X	Zone X				
Existing vegetation community	Pasture, Headwater Forest	Pasture, Headwater Forest	Headwater Forest	Pasture	Pasture	Headwater Forest				
		<b>Existing Wet</b>	land Summary	nformation	<u>'</u>	,				
Parameters										
Size of Wetland (acres)			0.02 (WA)		0.03 (WB and W0	C)				
Wetland Type			Bottomland Ha	dwood Forest	Bottomland Hard					
Mapped Soil Series			Wynott-Enon Co		Mecklenburg clay					
Drainage class			Well Drained	<del>-</del>	Well Drained					
Soil Hydric Status			Hydric		Hydric					
Source of Hydrology			Stream Floodpl	ain	Hillside Seepage and Stream Floodpl					
Hydrologic Impairment			Ditching and G		Ditching and Grazing					
Existing vegetation commun	ity			and (Headwater	Emergent Wetland (Non-Tidal Fresh	d				

	Regulatory Conside	rations	
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States – Section 404	Yes	NWP 27	Jurisdictional Determination
Waters of the United States – Section 401	Yes	NWP 27	Jurisdictional Determination
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A

# **APPENDIX B**

Visual Assessment Data





# Photo Reference Photos



PP1 - MY-00 - 4/18/18



PP3 - MY-00 - 4/18/18



PP5-MY-00-4/18/18



PP2 - MY-00 - 4/18/18



PP4 - MY-00 - 4/18/18



PP6- MY-00 - 4/18/18



PP7 - MY-00 - 4/18/18



PP9 - MY-00 - 4/18/18



PP11- MY-00 - 4/18/18



PP8 - MY-00 - 4/18/18



PP10 - MY-00 - 4/18/18



PP12- MY-00 - 4/18/18

### **Vegetation Monitoring Plot Photos**



Vegetation Plot 1 - MY-00 - 4/10/2018



Vegetation Plot 3 – MY-00 – 4/10/2018



Vegetation Plot 5 – MY-00 – 4/11/2018



Vegetation Plot 2 – MY-00 – 4/10/2018



Vegetation Plot 4 – MY-00 – 4/10/2018



Vegetation Plot 6 – MY-00 – 4/11/2018



Vegetation Plot 7 - MY-00 - 4/11/2018



Vegetation Plot 9 - MY00 - 4/11/2018



 $Vegetation\ Plot\ 11-MY00-4/10/2018$ 



Vegetation Plot 8 – MY-00 – 4/11/2018



Vegetation Plot 10 - MY00 - 4/10/2018



 $Vegetation\ Plot\ 12-MY00-4/11/2018$ 



Vegetation Plot 13 – MY-00 – 4/11/2018

## **APPENDIX C**

Vegetation Plot Data

Table 5. Stem Count by Plot and Species														
Cedar Branch Restoration Site, DMS Project	#97009													
						Curre	nt Plot Dat	ta (MY00	0 2018)					
	Plot	01	Plot (	)2	Plot	03	Plot	04	Plot 05		Plot (	06	Plot	07
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Oak (Quercus sp. )	4	4	2	2					3	3	3	3		
River Birch (Betula nigra)					2	2								
Tulip Poplar (Liriodendron tulipifera)	3	3	3	3			4	4						
Unknown	16	16	17	17	23	23	19	19	18	18	24	24	22	22
Stem count	23	23	22	22	25	25	23	23	21	21	27	27	22	22
size (ares)	1		1		1		1		1		1		1	
size (ACRES)	0.02	25	0.025		0.025		0.02	0.025		5	0.02	5	0.02	25
Species count	3	3 3		3	2	2	2	2	2	2	2	2	1	1
Stems per ACRE	931	931	890	890	1012	1012	931	931	850	850	1093	1093	890	890
					Current	Plot Da	ata (MY00	2018)					Annual	Means
	Plot	08	Plot (	)9	Plot	10	Plot 11		Plot 12		Plot 13		MY00 (2	
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Oak (Quercus sp.)	1	1					9	9	5	5	3	3	30	30
River Birch (Betula nigra)					4	4							6	6
Tulip Poplar (Liriodendron tulipifera)					2	2	1	1					13	13
Unknown	36	36	25	25	15	15	18	18	23	23	24	24	280	280
Stem count	37	37	25	25	21	21	28	28	28	28	27	27	329	329
size (ares)	1		1		1		1		1		1	-	13	3
size (ACRES)	0.02	25	0.02	5	0.02	5	0.02	25	0.025		0.02	5	0.3	2
Species count	2			1	3	3	3	3	2	2	2	2	4	4
Stems per ACRE		1497	1012	1012	850	850	1133	1133	1133	1133	1093	1093	1024	1024

## **APPENDIX D**

Stream Measurement and Geomorphology Data

Table 6a. UTCC Baseline Stream I Cedar Branch Restoration Site, DM		•															
Parameter		Pre-Exis		ndition			Reference	Reach(	es) Data			Design			As-b	milt	
Turumeter		TTC EMB	ting co.	idition			tererenee	reacii	cs) Bata			Design			715 0	unt	
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	UTCC-1	UTCC-2	UTCC-3	Min	Mean	Max	n
Bankfull Width (ft)	7.8	10.5	10.1	13.9	4	9.0	13.3	13.1	17.7	6	11.7	13.2	15.0	11.7	13.4	15.2	5
Floodprone Width (ft)	9.6	31.7	33.5	50.0	4	13.1	55.6	50.0	100.0	6	90	100	105	>40	>40	>50	5
Bankfull Mean Depth (ft)	1.2	1.4	1.4	1.7	4	0.9	1.2	1.2	1.5	6	1.0	1.0	1.1	0.8	1.0	1.1	5
Bankfull Max Depth (ft)	1.7	2.2	2.2	2.8	4	1.3	1.7	1.7	2.0	6	1.5	1.5	1.7	1.4	1.6	1.8	5
Bankfull Cross-Sectional Area (ft²)	11.3	14.6	15.1	16.9	4	10.4	16.4	14.0	24.7	6	11.3	13.2	16.9	9.6	12.8	15.8	5
Width/Depth Ratio	5.3	7.6	6.9	11.4	4	7.6	11.1	11.5	13.4	6	12.1	13.2	13.2	10.8	14.3	18.1	5
Entrenchment Ratio	1.2	2.9	2.6	5.0	4	1.3	3.8	3.9	5.9	6	>2.2	>2.2	>2.2	2.9	3.6	4.8	5
Bank Height Ratio	1.0	1.9	2.0	2.5	4	1.0	1.0	1.0	1.0	6	1.0	1.0	1.0	1.0	1.0	1.0	5
Pattern															•		
Channel Beltwidth (ft)			*					45			41-54	46-58	53-74	41	54	74	47
Radius of Curvature (ft)			*					13-42			25-35	30-35	35-45	25	34	45	47
Rc:Bankfull width (ft/ft)			*					1.3-4.4			2.1-3.0	2.3-2.7	2.3-3.0	2.1	2.6	3.0	47
Meander Wavelength (ft)			*					93-136			101-150	115-155	153-180	101	142	180	47
Meander Width Ratio			*					4.5-5.0			3.5-4.6	3.5-4.4	3.5-4.9	3.5	4.1	4.9	47
Profile											•						
Riffle Length (ft)														4.6	34.7	57.4	48
Riffle Slope (ft/ft)	0.021	0.032	0.03	0.048	4		0.0	013-0.02	8		0.020-0.037	0.020-0.035	0.020-0.035	0.039	0.023	0.053	48
Pool Length (ft)	*							3-25			19-42	20-49	36-61	4.3	28.5	55.0	47
Pool Spacing (ft)	*							30-59			50-83	67-91	79-105	37.3	77.5	124.0	47
Substrate and Transport Paramete	rs																
SC% / Sa% / G% / C% / B% /Be%	09	%/23%/6	3%/13%	5/1%/0%		0.3	%/19%/6	66%/14%	0.7%/09	%				3%/6	5%/67%/	23%/0%/	0%
d16 / d35 / d50 / d84 / d95 (mm)		1.5/5	.4/16/55	/90			1.7/6	5.4/19/56	/93						10/27/37	/78/113	
Channel length (ft)			3,246								1,400 512 1,650		1,650		3,5	52	
Drainage Area (SM)			0.45				0	.13-0.49			0.22	0.28	0.41		0.4	-1	
Rosgen Classification		(	34c-E4		B4c						C4	C4	C4		C	1	
Sinuosity		1.0						1.2			1.2	1.2	1.2		1.	2	
Water Surface Slope (ft/ft)	0.015					0.013				0.013 0.013 0.013			0.013				

<sup>\*</sup>No data shown due to channelization/lack of bed diversity

Table 6b. T1 Baseline Stream Data Cedar Branch Restoration Site, DM		•	10															
Parameter Parameter		Pre-Exis		ndition		Refe	rence Rea	ach(es) D	Data (UTC	CC)		Des	ign			As-b	uilt	
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n
Bankfull Width (ft)	5.8					9.0	13.3	13.1	17.7	6	7.8				8.9			
Floodprone Width (ft)	9.0					13.1	55.6	50.0	100.0	6	50				>40			
Bankfull Mean Depth (ft)	0.9					0.9	1.2	1.2	1.5	6	0.6				0.5			
Bankfull Max Depth (ft)	1.2					1.3	1.7	1.7	2.0	6	1.0				1.0			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.0					10.4	16.4	14.0	24.7	6	5.0				4.6			
Width/Depth Ratio	6.7					7.6	11.1	11.5	13.4	6	12.1				17.0			
Entrenchment Ratio	1.5					1.3	3.8	3.9	5.9	6	>2.2				4.2			
Bank Height Ratio	2.3					1.0	1.0	1.0	1.0	6	1.0				1.0			
Pattern																		
Channel Beltwidth (ft)		*						45			29-36				29	33	36	14
Radius of Curvature (ft)		*						13-42			15-25				15	20	25	14
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2				1.9	2.6	3.2	14
Meander Wavelength (ft)			*					93-136			72-80				72	76	80	14
Meander Width Ratio			*					4.5-5.0			3.7-4.6				3.7	4.2	4.6	14
Profile																		
Riffle Length (ft)															3.6	20.9	32.9	14
Riffle Slope (ft/ft)	0.018						0.0	013-0.02	8		0.025-0.040				0.019	0.042	0.076	14
Pool Length (ft)	*							3-25			8-25				5.1	11.8	20.1	14
Pool Spacing (ft)	*							30-59			42-51				17.1	40.1	58.5	14
Substrate and Transport Paramete	ers					,												
SC% / Sa% / G% / C% / B% /Be%	09	%/15%/7	5%/10%	6/0%/0%		0.3	3%/19%/6			%						1%/14%/79%/6%/0%/0%		
d16 / d35 / d50 / d84 / d95 (mm)	2.1/5/12/50/98					1.7/6	5.4/19/56	/93							2.7/15/24	1/47/77		
Channel length (ft)	1,036										1,1	18			1,1	18		
Drainage Area (SM)	0.05					0	.13-0.49			0.05					0.0	5		
Rosgen Classification	G4						B4c			C4b				C4b				
Sinuosity		1.0						1.2			1.3				1.3			
Water Surface Slope (ft/ft)		0.031				0.013					0.025				0.025			

<sup>\*</sup>No data shown due to channelization/lack of bed diversity

Table 6c. T2 Baseline Stream Data Cedar Branch Restoration Site, DM		•	)9															
Parameter Parameter		Pre-Exis		ndition		Refe	rence Rea	ach(es) D	Data (UTO	CC)		Desi	ign			As-b	uilt	
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n
Bankfull Width (ft)	**					9.0	13.3	13.1	17.7	6	7.8				**			
Floodprone Width (ft)	**					13.1	55.6	50.0	100.0	6	30				**			
Bankfull Mean Depth (ft)	**					0.9	1.2	1.2	1.5	6	0.6				**			
Bankfull Max Depth (ft)	**					1.3	1.7	1.7	2.0	6	1.0				**			
Bankfull Cross-Sectional Area (ft²)	**					10.4	16.4	14.0	24.7	6	5.0				**			
Width/Depth Ratio	**					7.6	11.1	11.5	13.4	6	12.1				**			
Entrenchment Ratio	**					1.3	3.8	3.9	5.9	6	>2.2				**			
Bank Height Ratio	**					1.0	1.0	1.0	1.0	6	1.0				**			
Pattern	•																	
Channel Beltwidth (ft)		*						45			N/A				**			
Radius of Curvature (ft)	*							13-42			15-25				**			
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2				**			
Meander Wavelength (ft)			*					93-136			N/A				**			
Meander Width Ratio			*					4.5-5.0			N/A				**			
Profile																		
Riffle Length (ft)	**														9.4	20.0	24.9	4
Riffle Slope (ft/ft)	**						0.0	013-0.02	8		0.026-0.027				0.023	0.025	0.027	4
Pool Length (ft)	**							3-25			12-17				6.4	8.1	9.0	3
Pool Spacing (ft)	**							30-59			38				36.4	37.8	39.1	3
Substrate and Transport Paramete	ers																	
SC% / Sa% / G% / C% / B% /Be%			**			0.3	%/19%/6	66%/14%	/0.7%/09	%						**	<b>k</b>	
d16 / d35 / d50 / d84 / d95 (mm)	**					1.7/6	5.4/19/56	/93							**	<u> </u>		
Channel length (ft)	123											12	7			12	7	
Drainage Area (SM)	0.03					0	.13-0.49			0.03					0.0			
Rosgen Classification	G4						B4c			C4				C4				
Sinuosity	1.0						1.2			N/A				N/A				
Water Surface Slope (ft/ft)		0.031						0.013			0.017				0.016			

<sup>\*</sup>No data shown due to channelization/lack of bed diversity
\*\*Data not collected

Table 6d. T3 Baseline Stream Data Cedar Branch Restoration Site, DM		•	10																
Parameter		Pre-Exis		ndition		Refe	rence Rea	ich(es) D	ata (UTC	CC)		Des	ign			As-b	uilt		
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n	
Bankfull Width (ft)	4.7	5.4		6.0	2	9.0	13.3	13.1	17.7	6	7.8				5.9	5.9	6.0	2	
Floodprone Width (ft)	11.3	13.5		15.7	2	13.1	55.6	50.0	100.0	6	30				>25	>25	>25	2	
Bankfull Mean Depth (ft)	0.8	0.8		0.8	2	0.9	1.2	1.2	1.5	6	0.6				0.4	0.5	0.5	2	
Bankfull Max Depth (ft)	1.3	1.3		1.3	2	1.3	1.7	1.7	2.0	6	1.0				0.7	0.8	0.8	2	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.9	4.5		5.0	2	10.4	16.4	14.0	24.7	6	5.0				2.5	2.8	3.1	2	
Width/Depth Ratio	5.6	6.4		7.1	2	7.6	11.1	11.5	13.4	6	12.1				11.4	12.6	13.8	2	
Entrenchment Ratio	1.3	2.4		3.4	2	1.3	3.8	3.9	5.9	6	>2.2				4.4	4.7	5.1	2	
Bank Height Ratio	1.6	2.1		2.6	2	1.0	1.0	1.0	1.0	6	1.0				1.0	1.0	1.0	2	
Pattern																			
Channel Beltwidth (ft)		*						45			N/A								
Radius of Curvature (ft)		*						13-42			15-25								
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2								
Meander Wavelength (ft)			*					93-136			N/A								
Meander Width Ratio			*					4.5-5.0			N/A								
Profile																			
Riffle Length (ft)															19.7	28.1	68.8	26	
Riffle Slope (ft/ft)	0.046	0.067		0.087	2		0.0	013-0.02	8		0.025-0.042				0.021	0.034	0.063	26	
Pool Length (ft)	*							3-25			11-22				3.6	7.3	11.3	35	
Pool Spacing (ft)	*							30-59			32-55				6.8	30.5	85.9	35	
Substrate and Transport Paramete	ers																		
SC% / Sa% / G% / C% / B% /Be%	0	%/31%/6	53%/6%	/0%/0%		0.3	%/19%/6			%						)%/75%/	19%/0%/	0%	
d16 / d35 / d50 / d84 / d95 (mm)	1.0/2.4/6.5/33/73						1.7/6	.4/19/56	/93							18/32/41	/71/105		
Channel length (ft)	1,141											1,1	57			1,13	57		
Drainage Area (SM)	0.04						0	.13-0.49			0.04					0.0	4		
Rosgen Classification	E4							B4c			C4b				C4b				
Sinuosity		1.0						1.2			N/A				N/A				
Water Surface Slope (ft/ft)		0.037					0.013					0.035				0.035			

<sup>\*</sup>No data shown due to channelization/lack of bed diversity


Table 6e. T4 Baseline Stream Data Cedar Branch Restoration Site, DM			)9															
Parameter Parameter		Pre-Exis		ndition		Refe	rence Rea	ich(es) D	Data (UTC	CC)		Desi	ign			As-b	uilt	
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n
Bankfull Width (ft)	6.5					9.0	13.3	13.1	17.7	6	7.8				6.7	6.8	6.9	2
Floodprone Width (ft)	7.8					13.1	55.6	50.0	100.0	6	30				>30	>30	>30	2
Bankfull Mean Depth (ft)	0.8					0.9	1.2	1.2	1.5	6	0.6				0.5	0.5	0.5	2
Bankfull Max Depth (ft)	1.0					1.3	1.7	1.7	2.0	6	1.0				0.8	0.8	0.8	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.0					10.4	16.4	14.0	24.7	6	5.0				3.3	3.4	3.5	2
Width/Depth Ratio	8.5					7.6	11.1	11.5	13.4	6	12.1				12.7	13.6	14.6	2
Entrenchment Ratio	1.2					1.3	3.8	3.9	5.9	6	>2.2				4.7	4.9	5.1	2
Bank Height Ratio	4.5					1.0	1.0	1.0	1.0	6	1.0				1.0	1.0	1.0	2
Pattern	•							•										
Channel Beltwidth (ft)		*						45			N/A							
Radius of Curvature (ft)	*							13-42			15-25							
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2							
Meander Wavelength (ft)			*					93-136			N/A							
Meander Width Ratio			*					4.5-5.0			N/A							
Profile																		
Riffle Length (ft)															5.5	21.5	42.1	19
Riffle Slope (ft/ft)	0.038						0.0	13-0.02	8		0.030-0.040				0.017	0.040	0.121	19
Pool Length (ft)	*							3-25			13-19				4.0	8.5	12.7	21
Pool Spacing (ft)	*							30-59			34-48				5.5	32.3	55.1	21
Substrate and Transport Paramete	ers														_			
SC% / Sa% / G% / C% / B% /Be%	0	0%/23%/7	72%/5%	/0%/0%		0.3	%/19%/6	66%/14%	/0.7%/09	%					3%/0	)%/73%/	24%/0%/	0%
d16 / d35 / d50 / d84 / d95 (mm)		1.6/4.	0/6.4/35	5/67			1.7/6	.4/19/56	/93							28/37/44	/78/115	
Channel length (ft)		677										69	2			69	2	
Drainage Area (SM)	0.05						0	.13-0.49			0.05					0.0	)5	
Rosgen Classification	G4				B4c					C4b				C4b				
Sinuosity		1.0				1.2				N/A				N/A				
Water Surface Slope (ft/ft)		0.031				0.013				0.028				0.028				


<sup>\*</sup>No data shown due to channelization/lack of bed diversity


Table 7. Cross-Section Morphology Data Tables																							
Cedar Branch Stream Restoration Site, DMS Pro	ject #9′	7009																					
D: 10144	Cross-Section 1 (Riffle) Station 57+19, T1								Cross-Section 2 (Pool)								Cross-Section 3 (Pool)						
Dimension and Substrate									Station 57+44, T1								Station 13+58, UTCC						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Width (ft)	8.9							11.8							13.5								
Floodprone Width (ft)	>40							-							-								
Bankfull Mean Depth (ft)	0.5							1.1							1.5								
Bankfull Max Depth (ft)	1.0							2.1							2.8								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.6							13.4							20.2								
Bankfull Width/Depth Ratio	17.0							-							1								
Bankfull Entrenchment Ratio	4.2							-							1								
Bankfull Bank Height Ratio	1.0							-							1								
d50 (mm)	24							-							-								
		Cro	oss-Sec	ction 4	(Riffle	e)		Cross-Section 5 (Riffle)								Cross-Section 6 (Riffle)							
		St	ation 1	13+85,	UTCC	2		Station 22+44, UTCC								Station 96+69, T3							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Width (ft)	12.1							14.5							6.0								
Floodprone Width (ft)	>50							>40							>30								
Bankfull Mean Depth (ft)	1.0							1.1							0.5								
Bankfull Max Depth (ft)	1.7							1.7							0.8								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	12.6							15.8							3.1								
Bankfull Width/Depth Ratio	11.6							13.3							11.7								
Bankfull Entrenchment Ratio	4.6							3.1							4.4								
Bankfull Bank Height Ratio	1.0							1.0							1.0								
d50 (mm)	33							31							41								


Table 7. Cross-Section Morphology Data Tables																					ļ		
Cedar Branch Stream Restoration Site, DMS Pro	ject #9	7009																			ļ		
D: : 10.1.4.4	Cross-Section 7 (Pool) Station 99+07, T3								Cross-Section 8 (Riffle) Station 99+25, T3								Cross-Section 9 (Riffle) Station 26+17, UTCC						
Dimension and Substrate																							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Width (ft)	10.3							6.0							13.2								
Floodprone Width (ft)	-							>30							>40								
Bankfull Mean Depth (ft)	0.7							0.4							1.0								
Bankfull Max Depth (ft)	1.8							0.7							1.8								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.9							2.5							13.0								
Bankfull Width/Depth Ratio	-							14.1							13.3								
Bankfull Entrenchment Ratio	-							5.0							3.4								
Bankfull Bank Height Ratio	-							1.0							1.0								
d50 (mm)	-							40							57								
	Cross-Section 10 (Riffle) Cross-Section 11 (Pool)									1)		Cross-Section 12 (Riffle)											
			Station					Station 225+97, T4								Station 226+04, T4							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Width (ft)	7.0							10.2							6.7								
Floodprone Width (ft)	>30							-							>30								
Bankfull Mean Depth (ft)	0.5							1.1							0.5								
Bankfull Max Depth (ft)	0.8							2.1							0.8								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.3							10.8							3.5								
Bankfull Width/Depth Ratio	14.9							-							12.9								
Bankfull Entrenchment Ratio	5.1							-							4.7								
Bankfull Bank Height Ratio	1.0							-							1.0								
d50 (mm)	42							-							45								


Table 7. Cross-Section Morphology Data Tables																								
Cedar Branch Stream Restoration Site, DMS Project #97009																								
Dimension and Substrate	Cross-Section 13 (Riffle)								Cross-Section 14 (Riffle)								Cross-Section 15 (Pool)							
	Station 35+12, UTCC								Station 41+94, UTCC								Station 42+58, UTCC							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+			
Bankfull Width (ft)	12.7							15.3							22.5									
Floodprone Width (ft)	>50							>40							-									
Bankfull Mean Depth (ft)	0.8							0.8							1.6									
Bankfull Max Depth (ft)	1.4							1.7							3.4									
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.6							12.8							35.8									
Bankfull Width/Depth Ratio	16.7							18.3							-									
Bankfull Entrenchment Ratio	3.8							2.8							-									
Bankfull Bank Height Ratio	1.0							1.0		_					-									
d50 (mm)	16							61							-									

















River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS1
Drainage Area (sq mi):	0.05
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French


ricia Cicw.	
Station	Elevation
0.00	687.09
0.09	686.61
3.55	686.64
8.79	686.67
11.71	686.90
13.87	686.88
14.50	686.93
15.12	686.79
15.88	686.44
17.22	686.15
17.46	686.02
18.46	685.91
18.48	685.92
19.25	685.89
19.91	686.06
20.58	686.00
20.67	686.17
21.58	686.40
22.42	686.78
22.93	686.84
23.47	686.80
24.47	686.92
26.24	686.94
28.29	686.84
32.80	686.93
35.72	687.02

687.08 687.79

37.69

SUMMARY DATA	
Current Bankfull Elevation:	686.84
Bankfull Cross-Sectional Area:	4.6
Total Cross-Sectional Area:	4.6
Bankfull Width:	8.9
Flood Prone Area Elevation:	687.8
Flood Prone Width:	37.7
Max Depth at Bankfull:	1.0
Mean Depth at Bankfull:	0.5
W / D Ratio:	17.0
Entrenchment Ratio:	4.2
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS2
Drainage Area (sq mi):	0.05
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	686.85
0.06	686.25
2.92	686.27
5.66	686.35
10.41	686.36
13.95	686.18
15.69	686.22
16.58	686.13
17.21	685.86
18.27	685.51
19.42	685.29
20.26	685.19
20.81	684.82
21.85	684.19
23.43	683.91
24.28	683.99

SUMMARY DATA	
Current Bankfull Elevation:	686.01
Bankfull Cross-Sectional Area:	13.4
Total Cross-Sectional Area:	13.4
Bankfull Width:	11.8
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	2.1
Mean Depth at Bankfull:	1.1
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS3
Drainage Area (sq mi):	0.21
Date:	4/11/2018
Field Crew	T Seelinger A French

Station	Elevation
0.00	676.80
0.07	676.33
5.04	676.20
10.88	676.23
13.15	676.24
14.72	676.24
15.49	676.25
15.49	676.02
16.75	675.41
18.09	674.83
18.40	674.60
19.07	674.18
19.88	673.17
20.75	673.18
21.57	673.18
22.79	673.81
24.16	674.30
24.65	674.39
25.82	674.68
26.81	675.02
27.76	675.45
28.75	675.77
29.49	676.01
30.66	676.17
34.92	676.05
39.89	676.07
45.28	676.08
48.40	676.08
48.49	676.73

SUMMARY DATA	
Current Bankfull Elevation:	676.01
Bankfull Cross-Sectional Area:	20.2
Total Cross-Sectional Area:	20.2
Bankfull Width:	13.5
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	2.8
Mean Depth at Bankfull:	1.5
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS4
Drainage Area (sq mi):	0.21
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	676.16
0.03	675.63
7.60	675.86
15.31	675.94
20.33	675.89
22.83	675.91
23.57	675.79
23.92	675.79
24.54	675.50
25.51	675.05
26.54	674.62
27.10	674.30
28.35	674.32
29.21	674.27
30.37	674.14
31.47	674.06

SUMMARY DATA	
Current Bankfull Elevation:	675.79
Bankfull Cross-Sectional Area:	12.6
Total Cross-Sectional Area:	12.6
Bankfull Width:	12.1
Flood Prone Area Elevation:	677.5
Flood Prone Width:	55.9
Max Depth at Bankfull:	1.7
Mean Depth at Bankfull:	1.0
W / D Ratio:	11.6
Entrenchment Ratio:	4.6
Bank Height Ratio:	1.0






River Basin:	Yadkin River	
Site:	Cedar Branch	
XS ID	XS5	
Drainage Area (sq mi):	0.21	
Date:	4/11/2018	
Field Crew:	T. Seelinger, A. French	

Station	Elevation
0.00	663.35
0.36	662.77
5.28	662.87
10.88	663.03
15.11	662.96
18.14	661.99
20.52	661.27
22.84	661.33
25.08	661.36
27.67	662.25
29.66	662.99
34.25	662.98
39.31	663.16
42.97	663.21
45.14	663.36
45.31	663.76

SUMMARY DATA	
Current Bankfull Elevation:	662.96
Bankfull Cross-Sectional Area:	15.8
Total Cross-Sectional Area:	15.8
Bankfull Width:	14.5
Flood Prone Area Elevation:	664.7
Flood Prone Width:	45.3
Max Depth at Bankfull:	1.7
Mean Depth at Bankfull:	1.1
W / D Ratio:	13.3
Entrenchment Ratio:	3.1
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS6
Drainage Area (sq mi):	0.04
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	673.90
0.37	673.30
3.61	673.15
6.73	673.13
8.95	673.09
10.88	673.00
11.93	672.59
12.91	672.19
13.85	672.16
14.87	672.18
16.09	672.82
16.97	673.01
19.12	673.13
21.58	673.45
24.17	673.46
26.46	673.74
26.66	674.29

SUMMARY DATA	
Current Bankfull Elevation:	673.00
Bankfull Cross-Sectional Area:	3.1
Total Cross-Sectional Area:	3.1
Bankfull Width:	6.0
Flood Prone Area Elevation:	673.8
Flood Prone Width:	26.5
Max Depth at Bankfull:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	11.7
Entrenchment Ratio:	4.4
Bank Height Ratio:	1.0






River Basin:	Yadkin River	
Site:	Cedar Branch	
XS ID	XS7	
Drainage Area (sq mi):	0.04	
Date:	4/11/2018	
Field Crew:	T. Seelinger, A. French	

Station	Elevation
0.00	667.85
0.40	667.27
2.62	667.03
5.59	666.82
7.95	666.68
10.56	666.69
12.22	666.45
13.33	665.99
13.89	665.44
14.91	664.85
16.12	665.03
16.91	665.57
18.34	666.31
20.26	666.53
23.47	666.72
28.42	666.90
32.48	667.43
34.35	667.54
34.54	668.01

SUMMARY DATA	
Current Bankfull Elevation:	666.60
Bankfull Cross-Sectional Area:	6.9
Total Cross-Sectional Area:	6.9
Bankfull Width:	10.3
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	1.8
Mean Depth at Bankfull:	0.7
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	






River Basin:	Yadkin River	
Site:	Cedar Branch	
XS ID	XS8	
Drainage Area (sq mi):	0.04	
Date:	4/11/2018	
Field Crew:	T. Seelinger, A. French	

Station	Elevation
0.00	666.73
0.48	666.25
4.78	666.09
8.26	665.89
11.40	665.85
13.40	665.93
14.46	665.62
15.52	665.20
16.25	665.21
17.17	665.33
18.48	665.67
19.59	665.99
22.28	666.17
25.76	666.25
29.33	666.55
32.20	667.06
33.98	667.50
34.24	668.02

SUMMARY DATA	
Current Bankfull Elevation:	665.93
Bankfull Cross-Sectional Area:	2.5
Total Cross-Sectional Area:	2.5
Bankfull Width:	6.0
Flood Prone Area Elevation:	666.7
Flood Prone Width:	29.8
Max Depth at Bankfull:	0.7
Mean Depth at Bankfull:	0.4
W / D Ratio:	14.1
Entrenchment Ratio:	5.0
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS9
Drainage Area (sq mi):	0.28
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	657.82
0.50	657.47
4.09	657.34
8.91	657.28
13.31	657.24
16.03	657.32
18.83	656.57
20.76	655.72
22.88	655.55
24.36	655.77
25.98	656.32
28.10	656.97
29.68	657.47
32.77	657.46
36.74	657.59
41.42	657.63
44.65	657.64
45.03	658.27

SUMMARY DATA	
Current Bankfull Elevation:	657.32
Bankfull Cross-Sectional Area:	13.0
Total Cross-Sectional Area:	13.0
Bankfull Width:	13.2
Flood Prone Area Elevation:	659.1
Flood Prone Width:	45.0
Max Depth at Bankfull:	1.8
Mean Depth at Bankfull:	1.0
W / D Ratio:	13.3
Entrenchment Ratio:	3.4
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS10
Drainage Area (sq mi):	0.05
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	667.41
0.88	666.98
4.64	667.06
8.32	667.07
11.74	667.13
13.40	666.64
14.48	666.19
15.88	666.18
17.17	666.29
18.29	666.67
19.41	666.93
22.06	667.11
25.85	667.13
31.06	667.13
35.17	667.23
35.75	667.89

SUMMARY DATA	
Current Bankfull Elevation:	666.93
Bankfull Cross-Sectional Area:	3.3
Total Cross-Sectional Area:	3.3
Bankfull Width:	7.0
Flood Prone Area Elevation:	667.7
Flood Prone Width:	35.6
Max Depth at Bankfull:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	14.9
Entrenchment Ratio:	5.1
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS11
Drainage Area (sq mi):	0.05
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station         Elevation           0.00         656.96           0.56         656.59           5.39         656.64           9.22         656.58           10.93         656.55           12.33         656.08           13.79         655.68           14.93         655.16           15.49         655.28           17.94         654.50           19.79         655.59           20.72         656.24           21.21         656.62           24.01         656.55           27.04         656.64           28.82         656.95           29.02         657.48		
0.56 656.59 5.39 656.64 9.22 656.58 10.93 656.55 12.33 656.08 13.79 655.68 14.93 655.16 15.49 655.28 17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	Station	Elevation
5.39         656.64           9.22         656.58           10.93         656.55           12.33         656.08           13.79         655.68           14.93         655.16           15.49         655.28           17.94         654.50           19.79         655.59           20.72         656.24           21.21         656.62           24.01         656.55           27.04         656.64           28.82         656.95	0.00	656.96
9.22         656.58           10.93         656.55           12.33         656.08           13.79         655.68           14.93         655.16           15.49         655.28           17.94         654.50           19.79         655.59           20.72         656.24           21.21         656.62           24.01         656.55           27.04         656.64           28.82         656.95	0.56	656.59
10.93 656.55 12.33 656.08 13.79 655.68 14.93 655.16 15.49 655.28 17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	5.39	656.64
12.33 656.08 13.79 655.68 14.93 655.16 15.49 655.28 17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	9.22	656.58
13.79         655.68           14.93         655.16           15.49         655.28           17.94         654.50           19.79         655.59           20.72         656.24           21.21         656.62           24.01         656.55           27.04         656.64           28.82         656.95	10.93	656.55
14.93 655.16 15.49 655.28 17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	12.33	656.08
15.49 655.28 17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	13.79	655.68
17.94 654.50 19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	14.93	655.16
19.79 655.59 20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	15.49	655.28
20.72 656.24 21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	17.94	654.50
21.21 656.62 24.01 656.55 27.04 656.64 28.82 656.95	19.79	655.59
24.01 656.55 27.04 656.64 28.82 656.95	20.72	656.24
27.04 656.64 28.82 656.95	21.21	656.62
28.82 656.95	24.01	656.55
	27.04	656.64
29.02 657.48	28.82	656.95
	29.02	657.48

SUMMARY DATA	
Current Bankfull Elevation:	656.55
Bankfull Cross-Sectional Area:	10.8
Total Cross-Sectional Area:	10.8
Bankfull Width:	10.2
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	2.1
Mean Depth at Bankfull:	1.1
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS12
Drainage Area (sq mi):	0.05
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	656.99
0.96	656.52
3.90	656.44
7.36	656.33
10.43	656.29
12.33	656.12
13.28	655.86
14.19	655.40
15.74	655.28
17.39	655.49
18.40	655.87
19.27	656.19
22.23	656.08
25.66	656.07
28.78	656.10
31.28	656.19
31.60	656.72

SUMMARY DATA	
Current Bankfull Elevation:	656.12
Bankfull Cross-Sectional Area:	3.5
Total Cross-Sectional Area:	3.5
Bankfull Width:	6.7
Flood Prone Area Elevation:	657.0
Flood Prone Width:	31.5
Max Depth at Bankfull:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	12.9
Entrenchment Ratio:	4.7
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS13
Drainage Area (sq mi):	0.41
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	645.88
0.64	645.49
4.57	645.43
9.03	645.40
12.75	645.38
16.31	645.24
18.86	644.75
20.45	644.41
21.52	644.19
23.43	643.87
25.99	644.09
27.04	644.70
29.06	645.25
30.43	645.59
33.41	645.62
38.01	645.77
42.54	645.87
46.03	645.88
48.34	646.03
48.63	646.56

SUMMARY DATA	
Current Bankfull Elevation:	645.24
Bankfull Cross-Sectional Area:	9.6
Total Cross-Sectional Area:	9.6
Bankfull Width:	12.7
Flood Prone Area Elevation:	646.6
Flood Prone Width:	48.6
Max Depth at Bankfull:	1.4
Mean Depth at Bankfull:	0.8
W / D Ratio:	16.7
Entrenchment Ratio:	3.8
Bank Height Ratio:	1.0






River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS14
Drainage Area (sq mi):	0.41
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French

Station	Elevation
0.00	638.73
0.45	638.16
4.90	638.10
8.89	638.07
12.26	638.01
15.72	637.46
17.55	637.05
18.61	636.49
20.75	636.27
23.13	636.69
25.34	637.39
26.67	637.60
28.03	637.94
31.89	638.08
36.50	638.16
40.18	638.19
43.05	638.25
43.57	638.85

SUMMARY DATA	
Current Bankfull Elevation:	637.94
Bankfull Cross-Sectional Area:	12.8
Total Cross-Sectional Area:	12.8
Bankfull Width:	15.3
Flood Prone Area Elevation:	639.6
Flood Prone Width:	43.6
Max Depth at Bankfull:	1.7
Mean Depth at Bankfull:	0.8
W / D Ratio:	18.3
Entrenchment Ratio:	2.8
Bank Height Ratio:	1.0







River Basin:	Yadkin River
Site:	Cedar Branch
XS ID	XS15
Drainage Area (sq mi):	0.41
Date:	4/11/2018
Field Crew:	T. Seelinger, A. French


Station	Elevation
0.00	637.83
0.77	637.30
5.14	637.38
9.98	637.39
12.97	637.43
14.77	636.62
16.19	635.79
17.80	634.77
19.46	634.02
21.99	634.67
23.75	635.10
25.58	635.47
26.92	635.78
30.17	636.53
32.51	637.02
35.98	637.49
40.44	637.47
45.11	637.65
48.73	637.57
49.36	638.04


SUMMARY DATA	
Current Bankfull Elevation:	637.43
Bankfull Cross-Sectional Area:	35.8
Total Cross-Sectional Area:	35.8
Bankfull Width:	22.5
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	3.4
Mean Depth at Bankfull:	1.6
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	

































# **APPENDIX E**

As-built Plan Sheets



NCDEQ DIVISION OF MITIGATION SERVICES

# CEDAR BRANCH STREAM RESTORATION SITE

RANDOLPH COUNTY, NORTH CAROLINA


STATE DMS PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
N.C. 97009	1	9

#### INDEX OF SHEETS

- 1 TITLE SHEET
- 2 GENERAL NOTES & PROJECT LEGEND
- 3-8 SITE PLAN
- 9 PLANTING PLAN

## AS-BUILT PLANS

NOTE: NO MAJOR CHANGES WERE MADE TO THE ORIGINAL CONSTRUCTION PLANS.



### DIRECTIONS TO SITE

From Raleigh, follow I–40 West. Meerge left to take the I–85 South. Take exit 113B and follow signs for 74 East /US 311 South. Take exit 79 for Cedar Square Road.

Take a right onto Cedar Square Rd and then a quick left onto State Road 1009 and then a quick right onto Edgar Rd. Follow Edgar Rd for 3 miles then take a right onto Mt. Olive Church Rd. Follow for about a half mile then take a left onto Farlow Pines Drive. The site will be at the end of the gravel road.

Prepared in the Office of



ENGINEERS • PLANNERS • SCIENTISTS

4505 FALLS OF NEUSE ROAD, SUITE 400 RALEIGH, NORTH CAROLINA 27609

GARY M. MRYNCZA, PE
PROJECT ENGINEER

ALEX FRENCH
PROJECT DESIGNER

NCDEQ - DIY MITIGATION

MATTHEW REID

DMS PROJECT MANAGER

Prepared for:

LIN XU

DMS REVIEW COORDINATOR

PROJECT SURVEYOR



P.E.

# **GENERAL NOTES:**

THIS PLAT DOES NOT REPRESENT A BOUNDARY SURVEY OF THE PARENT TRACTS. THE PARENT TRACT BOUNDARIES ADJACENT TO THIS EASEMENT ARE NOT CHANGED BY THIS PLAT.

DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES IN U.S. SURVEY FEET UNLESS OTHERWISE NOTED.

THE BASIS OF THE MERIDIANS AND COORDINATES FOR THIS PLAT IS THE NORTH CAROLINA STATE PLANE COORDINATE SYSTEM, NORTH AMERICAN DATUM 1983 (NAD 83), BASED ON DIFFERENTIAL GPS OBSERVATIONS. ALL DISTANCES ARE GROUND UNLESS OTHERWISE NOTED.

NO UNDERGROUND UTILITY LOCATING PERFORMED DURING THE COURSE OF THIS SURVEY.

CONTROL POINTS						
POINT	NORTHING	EASTING	ELEV			
KCI#5	755366.41	1730226.86	667.68			
KCI#10	756707.20	1730478.67	711.23			
KCI#11	756146.00	1730544.57	694.53			
KCI#12	756494.18	1730600.11	692.08			
KCI#13	756406.21	1730654.21	694.70			
KCI#14	756110.12	1730661.90	680.21			
KCI#15	755981.55	1730569,27	680.73			
KCI#16	755829.59	1730478,27	675.43			
KCI#60	753336.65	1729563.95	635.82			
KCI#61	753761.53	1729675.94	641.03			
KCI#62	755625.54	1729907.38	687.14			
KCI#63	755470.80	1729952.13	680.24			
KCI#64	755119.17	1730063.07	663.17			
KCI#65	753280.38	1729730.88	638.89			
KCI#66	754260.03	1729739.70	650.45			

SEAL 32733  GINE  CHAEL  PROJECT ENGINEER				DESCRIPTION
	Г	Г		'MAS
		_		5 K

PROJECT SURVEYOR

# **PROJECT LEGEND:**

New Thalweg w/Approximate Bankfull Limits	
Step Pool	
Riffle Enhancement	
Riffle Grade Control	
Riffle Cascade	
Live Lift	
Filled Channel	


Minor Contour Line	 
Major Contour Line	 720·


CEDAR BRANCH STREAM RESTORATION SITE


DATE: JUNE 2018
SCALE: N.T.S. **GENERAL** 

NOTES & PROJECT LEGEND

SHEET 2 OF 9











CEDAR BRANCH
STREAM RESTORATION SITE
AS-BUILT PLANS
RANDOLPH COUNTY, NORTH CAROLINA


DATE: JUNE 2018 SCALE: GRAPHIC


SITE PLAN REACH: UTCC

SHEET 5 OF 9










PROJECT ENGINEER

PROJECT SURVEYOR



### PLANTING NOTES:

UTCC: RIFFLES - 2 ROWS OF LIVE STAKES ON BOTH SIDES OF CHANNEL. POOLS - NO LIVE STAKES ON INNER BENDS, 2 ROWS ON OUTER BENDS.

ALL OTHER TRIBUTARIES: RIFFLES - 1 ROW OF LIVE STAKES ON BOTH SIDES OF CHANNEL. POOLS - NO LIVE STAKES ON INNER BENDS, 1 ROWS ON OUTER BENDS.

### LIVE STAKES

SCALE: NTS

## STREAM ZONE:



STREAM ZONE LIVE STAKES: 1.5' TO 2' LENGTHS, 1/2' TO 2" DIAMETER, PLANT AT 3' SPACING, RANDOM SPECIES PLACEMENT.

COMMON NAME	SCIENTIFIC NAME
BLACK WILLOW	SALIX NIGRA
SILKY WILLOW	SALIX SERICEA
SILKY DOGWOOD	CORNUS AMOMUN

### RIPARIAN FOREST PLANTING:

PLANTING ZONE 1 = 10.5 ACRES

12" - 18" BARE ROOT MATERIAL 968 STEMS/ACRE (9' X 5' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	STATUS	% OF TOTAL	# OF PLANTS
RIVER BIRCH GREEN ASH SWAMP CHESTNUT OAK WILLOW OAK AMERICAN SYCAMORE YELLOW POPLAR	BETULA NIGRA FRAXINUS PENNSYLVANICA QUERCUS MICHAUXII QUERCUS PHELLOS PLATANUS OCCIDENTALIS LIRIODENDRON TULIPIFERA	FACW FACW FAC FAC FACW FACU	20 20 20 10 20 10	2100 2100 2100 1050 2100 1050
				10.500

### PLANTING ZONE 2 = 9.1 ACRES

12" - 18" BARE ROOT MATERIAL 968 STEMS/ACRE (9' X 5' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	STATUS	% OF TOTAL	# OF PLANTS
YELLOW POPLAR SOUTHERN RED OAK WILLOW OAK WHITE OAK AMERICAN PERSIMMON PIN OAK	LIRIODENDRON TULIPIFERA QUERCUS FALCATA QUERCUS PHELLOS QUERCUS ALBA DIOSPYROS VIRGINIANA QUERCUS PALUSTRIS	FACU FACU FAC FACU FAC FACW	20 25 20 20 8 7	1800 2200 1800 1800 700 600
				8,900



CEDAR BRANCH STREAM RESTORATION SITE AS-BUILT PLANS

ALE: GRAPHIC PLANTING PLAN

SHEET 9 OF 9

# **APPENDIX F**

**Additional Information** 

### **Tommy Seelinger**

From: Tim Morris

**Sent:** Friday, August 03, 2018 2:55 PM

**To:** Tommy Seelinger

**Subject:** FW: Discrepancy Between As-Built and Mitigation Plan

----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]

Sent: Monday, July 2, 2018 2:45 PM To: Tim Morris <Tim.Morris@kci.com>

Subject: RE: Discrepancy Between As-Built and Mitigation Plan

For 4 credits? Don't worry about it since it's a reduction. We have too much on our desks right now.

Andrea W. Hughes Mitigation Project Manager Regulatory Division, Wilmington District 11405 Falls of Neuse Road Wake Forest, North Carolina 27587

Phone: (843) 566-3857

-----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]

Sent: Monday, July 02, 2018 2:43 PM

To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil> Subject: [Non-DoD Source] RE: Discrepancy Between As-Built and Mitigation Plan

reduction

----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]

Sent: Monday, July 2, 2018 2:37 PM To: Tim Morris <Tim.Morris@kci.com>

Subject: RE: Discrepancy Between As-Built and Mitigation Plan

Jeff S is familiar. You have to do a cover page requesting a modification of the credits and include documentation to support your request with the as-built. You are requesting an increase of 4 credits or reduction?

Andrea W. Hughes Mitigation Project Manager Regulatory Division, Wilmington District 11405 Falls of Neuse Road Wake Forest, North Carolina 27587

Phone: (843) 566-3857

----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]

Sent: Monday, July 02, 2018 2:19 PM

To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil> Subject: [Non-DoD Source] RE: Discrepancy Between As-Built and Mitigation Plan

How do we make that request?

----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]

Sent: Monday, July 2, 2018 2:15 PM To: Tim Morris <Tim.Morris@kci.com>

Subject: RE: Discrepancy Between As-Built and Mitigation Plan

If you are asking for a change to the mitigation credits proposed in the mitigation plan that was approved, then yes, it is a modification request.

Andrea W. Hughes Mitigation Project Manager Regulatory Division, Wilmington District 11405 Falls of Neuse Road Wake Forest, North Carolina 27587 Phone: (843) 566-3857

----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]

Sent: Monday, July 02, 2018 1:59 PM

To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil>

Subject: [Non-DoD Source] Discrepancy Between As-Built and Mitigation Plan

Andrea - We have a 4 credit disparity (deficit) between our as-built plan and mitigation plan credit numbers on the Cedar Branch job. This is primarily due to two areas where we were avoiding a couple of specimen trees. Will we have to do some kind of formal amendment to our mitigation plan to recognize this discrepancy?