# County Line Creek (High Vista) Monitoring Report Year 5 of 5 (2008)

**Buncombe and Henderson Counties, North Carolina** 

**USGS HUC: 06010105** 

Project ID No. 00044



Prepared for:



NCDENR-Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, North Carolina 27699-1652

May 2009

#### **Executive Summary**

The County Line Stream Restoration project falls within the USGS hydrologic unit **06010105**. The project stream (County Line Creek) lies within a golf course and the watershed includes low to medium density residential areas and forested areas. Prior to restoration work, landowners efforts to modify the channel through channelization and clearing riparian areas had impaired the ecological functions of the creek.

Kimley-Horn and Associates, Inc. (KHA) developed the plans for restoration using natural channel design methods. The original contractor implemented the plans and completed construction of the restored channel in 2002. During the winter of 2007, stream restoration contractors performed maintenance work on the lower 2,100 feet of the stream.

KHA performed vegetative monitoring during the late growing season of 2008. KHA assessed eight (8) vegetation quads. Combined stem counts for these plots equaled over 1,000 stems per acre. Year 5 success criteria require 260 stems per acre. Over the history of the project, landowners adjacent to the riparian buffer have disturbed or destroyed sections of the vegetation. KHA observed the sections of cleared areas in 2006, but did not observe evidence of additional clearings during site visits in 2007 or 2008. KHA was informed that EEP staff engaged the new management of the golf course and certain land owners to restate the easement requirements. Bollards with signage marking the boundary were installed and supplemental containerized plantings were added to any cleared areas in winter 2008 after the vegetation data was collected. Several sections of the riparian buffer lack any woody vegetation. Existing vegetation is dominated by live staking and early colonizers such as Eastern Cottonwood (*Populus deltoides*), Tulip Poplar (*Liriodendron tulipifera*), and Sycamore (*Plantanus occidentalis*). The high stem count is attributed to the abundance of colonizing species. Bare root plantings do not appear to have survived in large numbers. Exotic and invasive vegetation do not appear to be a significant problem.

KHA performed geomorphic assessments and surveys during the fall and winter of 2008. The geomorphic topographic survey included the section between stations 15+00 and 35+00. This section included the three primary longitudinal profiles and their cross sections and sections modified during the repair. Overall, the channel appeared to be stable with isolated areas of bank scour.

Due to the spatial extent of repairs to the channel in 2007, the survey data collected after the repair cannot be directly compared to the pre-repair data through meaningful overlays or trending. However, any post-repair data set will permit meaningful post-repair comparisons and data can be extracted from each of the pre-repair monitoring years individually, which will contribute to various performance/condition statistics for comparison to the pre-construction condition.



#### **Table of Contents**

1.0	Project Background	.1
1.1	Location and Setting	.1
1.2	Project Structure, Mitigation Type, Approach and Objectives	. 1
1.3	Project History and Background	.3
1.4	Monitoring Plan View	
2.0	Project Conditions and Monitoring Results	8
2.1	Vegetation Assessment	8
2.2	Stream Assessment	
3.0	Methodology	
	Figures	
	1 iguites	
Figure	1: Project Site Setting	.2
	2: Monitoring Plan View Sheet 1	
_	3: Monitoring Plan View Sheet 2	
	4: Monitoring Plan View Sheet 3	
C		
	Project Tables	
Table	I: Project Mitigation Structure and Objectives Table	
	II: Project Activity and Reporting History	
	III: Project Contact Table	
	IV: Project Background Table	
	, c	
	V: Categorical Stream Features Visual Stability Assessment	
	VI: Baseline Morphology and Hydraulic Summary	
1 able	VII: Morphology and Hydraulic Monitoring Summary	

### **Appendices**

ii

Appendix A: Vegetation Monitoring Data

Appendix B: Stream Monitoring Data



## 1.0 Project Background

The background information for this report references previous monitoring reports submitted by Kimley-Horn and Associates, Inc., the Biological and Agricultural Engineering Department at North Carolina State University, and Soil and Environmental Consultants, PA.

#### 1.1 Location and Setting

The County Line Creek stream restoration site lies within the USGS HUC **06010105**. The site lies approximately nine miles south of Asheville and nine miles northwest of Hendersonville, NC. The site is immediately west of NC Highway 191 within the High Vista Estates and Golf Course. Portions of the stream serve as the Henderson/Buncombe county line (See Figure 1).

#### 1.2 Project Structure, Mitigation Type, Approach and Objectives

Prior to restoration, the project reach exhibited severe bank erosion, channel widening, and the loss of aquatic habitat resulting from stream channelization, lack of riparian vegetation, and watershed development. The mitigation plan (*County Line Creek Mitigation Plan* 2002) stated the following goals for the project:

- Transform pre-existing altered stream corridor to a more stable and biologically active form
- Create stable stream dimension, profile, and pattern
- Establish adjacent riparian ecological community

As stated in Kimley-Horn's 2001 County Line Creek High Vista Estates and Golf Course Stream Restoration: Executive Summary of Design the objectives of this project are "to design adjustments to the stream reach that will increase its long-term stability and create a more functional riparian ecological community. The design for the existing stream will adjust geomorphic dimensions, patterns, and profiles. The proposed changes reflect stable conditions of reference reaches and their current geomorphic conditions. Additionally, vegetated buffers will be created that match proximal natural ecological communities found in similar physiographic and climatic regions. The reach will be redesigned to maximize natural design in light of the needs of the golf course and physical constraints within the project area". Project Table I provides project mitigation structure and objectives.



**Figure 1: Project Site Setting** Buck Mile 1 Fanning Bridge Bethel Ch Hayes Mil McDowell UFB 83 Mills Knob 2,000 Feet County Line Creek (High Vista) Stream Restoration Monitoring Year 5 Prepared By **Prepared For Project** -2008Buncombe and Henderson Counties, North Carolina Date **Project Number** Kimley-Horn and Associates, Inc. cosystem 6/1/09 044



#### 1.3 Project History and Background


Construction of the project was completed in July 2002. Maintenance construction was completed in 2007. KHA completed monitoring activities for the As-Built and year 1. North Carolina State University completed monitoring for year 2 and Soil and Environmental Consultant, Inc. completed monitoring for year 3. Year 4 monitoring was performed by KHA in 2007. Project Table II provides additional details regarding the timeline of the project. Project Table III provides additional information regarding contractors.

The project is located along the Henderson/Buncombe county line, portions of which are located within the Blue Ridge Belt of the Mountains of North Carolina. The site is located within a moderately rural area. Project Table IV provides additional information regarding this stream.

#### 1.4 Monitoring Plan View

The monitoring plan assesses the project stream's geomorphology using a set of five (5) cross sections. The original As-Built included four (4) cross sections. An additional cross section was added after the maintenance work. The 2008 longitudinal profile covers the section between stations 19+00 and 35+00. This section includes the two (2) subsections that have been monitored since the As-Built. Eleven (11) permanent photo points provide for a visual comparison of key site features through time. The monitoring plan uses eight (8) randomly placed vegetation quads to assess riparian buffer restoration. Monitoring Plan View Sheets 1 to 3 show the locations of the monitoring features.







## 2.0 Project Conditions and Monitoring Results

#### 2.1 Vegetation Assessment

Planted zones related to the stream restoration consisted of the riparian buffer zone and the stream banks. The riparian buffer zone begins at the top of the bank and continues out perpendicular from the stream. The planted stream bank begins at the normal base flow elevation and extends to the top of bank or interface with the flood plain.

The riparian buffer zone was planted with bare root trees and containerized shrubs. As described and depicted in the approved restoration plan, shrub species were planted in play over zones and the bare-root stock was planted on the remaining acreage where future tree height would not affect the field of vision for players.

KHA assessed the site vegetation in October 2008. Throughout the reach, stream bank vegetation regions, primarily consisting of planted live stakes and successional volunteers such as Eastern Cottonwood (*Populus deltoides*), Tulip Poplar (*Liriodendron tulipifera*), and Sycamore (*Plantanus occidentalis*), were performing well with the exception of a few isolated stretches. The riparian zone was not performing as well. In several areas, especially below station 31+50, the riparian regions had been cleared. Vegetation plots VP1, VP2, and VP4 were observed as lacking woody vegetation, most likely a result of clearing and maintenance by landowners. Invasive and nuisance species were not observed in populations that presented an immediate threat to the existing communities. Appendix A provides a summary of vegetative problem areas. Figures 2-4 show the problem areas.

KHA assessed eight (8) vegetation quads. Combined stem counts for these plots equaled over 1,000 stems per acre. Year 5 success criteria require 260 stems per acre. The high stem count is attributed to the abundance of colonizing species. Bare root plantings do not appear to have survived in large numbers.

#### 2.2 Stream Assessment

KHA assessed the stream channel during the spring and fall of 2008. During the winter of 2006, stream restoration contractors performed maintenance work on the lower 2,100 feet of the stream. The maintenance included reshaping the channel and repairing and installing stabilization structures. Overall, the channel appeared stable with isolated sections of instability. A couple of regions of bank scour were observed between stations 14+10 to 33+00. Most of the riffles appeared to be stable with a few shorter and steeper than design criteria. In the upper reach, some of the pools appeared to be steeper than design criteria and may be becoming unstable. Most of the in-stream structures such as rock vanes were functional. Some were difficult to identify due to the age of the reach. Monitoring Plan View Sheets 1 through 3 show the location of the stream problem areas and table B1 in appendix B summarizes the stream problem areas.

Due to the spatial extent of repairs to the channel in 2007, the survey data collected after the repair cannot be directly compared to the pre-repair data through meaningful overlays or trending. However, any post-repair data set will permit meaningful post-repair comparisons and data can be extracted from each of the pre-repair monitoring years



individually, which will contribute to various performance/condition statistics for comparison to the pre-construction condition.

EEP installed a crest gage near permanent cross section XS-3. During the November field visit, the gage did not indicate that bankfull events had occurred since the last reading. Project Table V shows an empty record for bankfull events. Bankfull events have likely occurred on-site, but documentation does not currently exist within the monitoring record.


Project Table VI provides a categorical view of the stream visual stability assessment. The visual assessment shows an apparent increase in stability related to all metrics. This improvement reflects the maintenance work performed in 2007. Table B2 in appendix B provides a breakdown of the visual assessment.

Project Table VII and Project Table VIII summarize the site geomorphic assessment. KHA used bankfull elevations consistent with the first three (3) years of measurements (As-Built to MY 2). The older cross sections (XS1, XS2, XS3, and XS4) were significantly modified during maintenance. Consequently, the shape and hydraulic dimensions differed from previous years. Cross section XS1 had similar hydraulic dimensions compared to previous years. Appendix B provides photographs and graphing for geomorphic data.

#### 3.0 Methodology

The monitoring methodology used during 2008 is consistent with the methods used in 2007.





		Count		able I. Projec Creek (High Vi			Components toratin (EEP No. 00044	)
Project Segment or Reach ID				1			Stationing	Comment
Main	3,500	R	P2	3,500 lf	1:1	3,500	0+00.0 - 35+00.0	
Mitigation	n Unit	Summ	aries					
Stream (lf)	Ripa Wetlan			n-Riparian tland (Ac.)		Vetland .c.)	Buffer (Ac.)	Comment
3,500	_	_			_	_		


			ivity and Reporting Hist ) Stream Restoratin (EE	
Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery	Comments
Restoration Plan	2002		11/2001	
Final Design – 90%			2002	
Construction	2002		8/2002	
Maintenance /			2007	
Temporary S&E mix				
applied to entire				
project area				
Permanent seed mix				
applied				
Containerized and				
B&B plantings for	2002			
reach/segments 1&2				
Mitigation Plan / As- built (Year 0 Monitoring –	2002		10/2002	Performed by Kimley-Horn and Associates
Year 1 monitoring	2003	Oct-05	12/2003	Performed by Kimley-Horn and Associates
Year 2 Monitoring	2004	Oct-06	12/2004	Performed by N.C. State University
Year 3 Monitoring	2005		12/2005	Performed by Soil and Environmental Consultants
Year 4 Monitoring	2007	Nov-07	12/2007	Performed by Kimley-Horn and Associates
Year 5 Monitoring	2008	Dec-08		Performed by Kimley-Horn and Associates


Table III.	. Project Contact Table	
County Line Creek (High V	ista) Stream Restoratin (EEP	No. 00044)
Designer	3001 Weston Par	kway
Kimley-Horn and Associates, Inc.	Cary, NC 275	13
Primary Designer POC	Will Wilhelm, P.E.	
Construction Contractor	6106 Corporate Par	k Drive
Shamrock Environmental Corp.	Brown Summit, NO	C 27214
Primary Contractor POC	Greg Kiser	
Construction Contractor Maintenance	126 Circle G L	ane
Land Mechanic Designs, Inc.	Willow Springs, NO	C 27592
Primary Contractor POC		
Planting Contractor		
Planting contractor POC		
Seeding Contractor		
		_
Planting contractor POC		
Seed Mix Sources		
Nursery Stock Suppliers		
Monitoring Performers	PO Box 3306	58
Kimley-Horn and Associates	Raleigh, NC 27	636
Stream Monitoring POC	Daren Pait, P.E.	(919) 678-4155
Vegetation Monitoring POC	Daren Pait, P.E.	(919) 678-4155



Table IV. Project	Background Table
County Line Creek (High Vista) St	tream Restoratin (EEP No. 00044)
Project County	Henderson/Buncombe
Drainage Area	0.35 sq. miles
Drainage impervious cover estimate (%)	0.1
Stream Order	1st /2nd
Physiographic Region	Mountain
Ecoregion	Blue Ridge Belt
Rosgen Classification of As-built	B4/C4
Cowardin Classification	N/A
Dominant soil types	Codorus, Hayesville, Delanco
Reference site ID	N/A
USGS HUC for Project and Reference	6010105
NCDWQ Sub-basin for Project and Reference	04-3-2002
NCDWQ classification for Project and Reference	N/A
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	N/A
% of project easement fenced	0%

Table	V. Categorica	al Stream Fea	ture Visual S	tability Assess	sment	
County	Line Creek (F	High Vista) St	ream Restora	tin (EEP No.	00044)	
		Reac	h 1			
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles				87%	94%	94%
B. Pools				95%	93%	93%
C. Thalweg				100%	100%	100%
D. Meanders				78%	96%	96%
E. Bed General				82%	100%	99%
F. Bank Condition				92%	100%	100%
G. Vanes / J Hooks etc.				88%	93%	93%
H. Wads and Boulders				52%	78%	78%





# APPENDIX A VEGETATION MONITORING DATA



						$\vdash$	H							
						$\vdash$	$\vdash$	Н				H		
												_		
П														
								П						
								Н						
							H	H			Н			
Н												-		
	_					$\vdash$	H	Н			H	_		
	_					H	H	Н			L	L		
							L					_		
Н														
ш														
			L	L	L					L		L		
								П						
												Г		
								H			H	H		
			_					H			H	$\vdash$		
	П	H						H				L		



VQ 1 (2008)





VQ 3 (2008)



VQ 4 (2008)



VQ 5 (2008)





VQ 7 (2008)





VP 1: Cleared buffer, no wooded species



VP 2: Lawn clippings in easement



VP 3: Privet patch



VP 4: Cleared and maintained to bank

# APPENDIX B STREAM MONITORING DATA

									_	1			1				Ц	

	-													



PS 1 (2008)





PS 3 (2008)






PS 5 (2008)





PS 7 (2008)





PS 9 (2008)





PS 11 (2008)

