

Farrar Dairy Stream and Wetland Restoration Site

Mitigation Plan

Contract # D06002



KCI Technologies, Inc.
Landmark Center II, Suite 220
4601 Six Forks Road
Raleigh, NC 27609



NCDENR-EEP
1652 Mail Service Center
Raleigh, NC 27699-1652

August 2009



**Landmark Center II, Suite 220
4601 Six Forks Road
Raleigh, NC 27609
Phone: (919) 783-9214
Fax: (919) 783-9266**

**Project Manager: Tim Morris
Email: tim.morris@kci.com**

TABLE OF CONTENTS

1.0	PROJECT BACKGROUND	1
1.1	Location and Setting	1
1.2	Project Goals and Objectives.....	1
1.3	Project Structure, Restoration Type and Approach	1
1.3.1	Project Streams	1
1.3.2	Project Wetlands	3
1.4	Project History, Contacts and Data.....	7
2.0	PROJECT MONITORING / AS-BUILT CONDITIONS	9
2.1	Monitoring Features.....	9
2.2	Monitoring Guidelines.....	9
2.3	As-Built Conditions	9
3.0	SUCCESS CRITERIA	21
3.1	Stream Stability	21
3.2	Vegetation.....	22
3.3	Hydrology	22
4.0	MAINTENANCE AND CONTINGENCY PLAN.....	22

FIGURES

Figure 1.	Project Site Vicinity Map	2
Figure 2.	Farrar Dairy Stream and Wetland Restoration Site Map	6

TABLES

Table 1.	Project Restoration Components.....	5
Table 2.	Project Activity and Reporting History	7
Table 3.	Project Contact Table.....	7
Table 4.	Project Background Table	8
Table 5.	Baseline Stream Summary	10-18
Table 6.	Morphology and Hydraulic Monitoring Summary	19-20
Table 7.	Planted Stem Density by Plot	21

APPENDICES

Appendix A.	As-Built Plans
Appendix B.	Cross-Section Plots and Pebble Counts
Appendix C.	Longitudinal Profiles
Appendix D.	Vegetation Data
Appendix E.	Photo Points

EXECUTIVE SUMMARY

The Farrar Dairy Site is located in the Sand Hills physiographic province in Harnett County, North Carolina. The project will provide mitigation for stream and wetland impacts within the 8-digit hydrologic cataloging unit 03030004 in the Cape Fear River Basin by restoring, enhancing, and preserving 13,044 linear feet of stream and 112 acres of wetland, generating 11,881 stream mitigation units (SMU's) and 64.06 wetland mitigation units (WMU's). The goals of the project include restoring the riparian buffers and forested wetlands as well as creating a stable stream and wetland complex through an interconnected floodplain corridor. In order to achieve these goals, the project objectives included connecting the new stream planform to its original floodplain, filling and plugging ditches in the drained hydric soils to restore saturated hydrologic conditions, planting a functional Coastal Plain Small Swamp Stream community to create an effective riparian buffer and wetland complex, and removing cattle from the riparian areas with livestock exclusion fencing.

The project watershed drains from the northeast toward the southeast with a contributing area of approximately 5.7 square miles at the downstream limits. The rural watershed faces low to moderate development pressure from the surrounding area. The stream and wetland design along with the restoration plan were completed in May 2008, construction began in October 2008, and the site was planted prior to the 2009 growing season.

The stream restoration included eight separate reaches, which were either enhanced or restored using a combination of Priority 1 and 2 approaches. The wetland mitigation is comprised of five areas that combine preservation, enhancement, and restoration. In-stream structures, such as step pools and log drops were used to control grade throughout the restored stream's profile. The main channel through the site, the North Prong of Anderson Creek (NPAC), was restored to a C5 type channel, while its associated tributaries were restored or enhanced to C5/B5c, E5, and C5 type channels. The as-built survey and baseline monitoring found only minimal deviations from the designed cross-sections and profile. During construction, several large rain events caused minor problem areas on the restored stream channels. These issues and the repairs associated with them caused some small alterations to the stream profiles and dimension. These changes have been recorded on the as-built site plan. Since construction, the site has become well vegetated and the streams have remained stable throughout the storm events that have occurred since construction was completed.

The wetlands on the site were restored, enhanced, and preserved. The Priority 1 stream restoration restored the hydrology to the wetlands adjacent to the stream. Along with the restoration of these previously drained wetlands, other wetlands were enhanced by removing berms, treating invasive species, creating microtopography, and partially filling open water impoundments. The stream buffer and wetland restoration and enhancement areas were planted with bare root trees and shrubs and live stakes in March 2009.

The site will be monitored for at least five years beginning in 2009 through 2013 or until the success criteria are achieved. Reports will be submitted to the EEP each year. The planted riparian buffer and wetland must meet the success criteria of a site average of 320 planted stems/acre at the end of the monitoring period based on the vegetation monitoring plots. The baseline monitoring counted an average of 640 stems/acre in the 15 stream vegetation monitoring plots and 543 stems/acre in the 30 wetland vegetation monitoring plots. The water table of the restored wetlands must be within 12" of the soils surface continuously for at least 5% (12 days) of the 240-day growing season. Wetland hydrology will be monitored with a system of automatic gauges that record water table depth. Stream success will be assessed utilizing measurements of stream dimension, pattern, and profile as well as through site photographs. Two bankfull events also must occur on the restored streams over the monitoring period in separate monitoring years.

1.0 PROJECT BACKGROUND

1.1 Location and Setting

The Farrar Dairy Site occupies portions of nine parcels. The site is located off of Farrar Dairy Road in southern Harnett County, North Carolina, and approximately is 8.5 miles southwest of Lillington, North Carolina (Figure 1). To reach the site from Raleigh, drive south out of Raleigh on US 401 toward Fuquay-Varina, continuing south from Fuquay-Varina on US-401/US-421 toward Lillington. Turn right onto NC-210 and continue south through Lillington for approximately 6.5 miles to Darroch Road. Turn right onto Darroch Road and continue approximately 3 miles to Powell Farm Road. Turn left onto Powell Farm Road, drive approximately 1.5 miles and the entrance to the site will be on the left through the driveway of the red ranch style home.

1.2 Project Goals and Objectives

The project goals are to:

- Restore the site's riparian buffers and forested wetlands.
- Create a stable stream and wetland complex through an interconnected floodplain corridor.

In order to meet these goals, the following objectives were accomplished:

- Connected the new stream planform to its original floodplain.
- Fill and plug ditches in the drained hydric soils to restore saturated hydrologic conditions to the upper soil horizons.
- Plant a functional Coastal Plain Small Swamp Stream community to create an effective riparian buffer and wetland complex.
- Exclude livestock from the riparian and wetland areas with fencing.

1.3 Project Structure, Restoration Type and Approach

The project streams at the Farrar Dairy Site had become degraded primarily through poor grazing management and vegetation removal. Historically, the mainstem of the NPAC was altered to maximize the use of an agricultural field adjacent to Powell Farm Road. The other significant hydrologic alterations to the site included ditching wetlands and straightening the incoming tributaries to more efficiently convey water through the property. Due to the clearing of the riparian areas, the streams were experiencing significant bank erosion prior to restoration. Severe incision was also occurring on almost all of the reaches. In addition to the ditching that was installed in the historic wetlands, ponds were also built to attract migratory waterfowl. To correct these problems, restoration and enhancement of 13,044 linear feet of channel and 112 acres of wetlands were accomplished utilizing a Priority 1 approach for the stream (Table 1).

1.3.1 Project Streams

The three design reaches of NPAC were restored using a Priority 1 approach, creating a stable C5 channel. The reach breaks are separated by the confluences with T2 and T3. Following the Priority 1 approach, the channel was relocated to its historic location and the bed elevation was brought up reconnecting the stream to the original floodplain. At Station 10+00, the restored channel begins online at the culvert under Powell Farm Road. At Station 21+00, the channel leaves the pre-restoration location and flows through the adjacent forest in the location of its historic channel. The new channel comes back online at the end of the project at Station 76+00.




Figure 1. Vicinity Map

- ★ Project Site Location
- Major Roads
- Other Roads
- ~ Major Rivers
- Municipalities
- County Boundaries



1:126,720

1 inch equals 2 miles

2 1 0 2 Miles

T1.1 and T1.2 (Station 80+00 to 88+25 and Station 90+00 to 99+80, respectively) were both restored to C5/B5c headwater channels. At the confluence of these two channels, T1 begins. T1 (Station 100+00 to 108+84) was restored using the same approach as T1.1 and T1.2. A 31'-wide easement exception occurs at Station 101+00, where a ford crossing was installed for the landowner. The restoration created a new planform, profile, and dimension and increased the sinuosity of these previously straightened channels with a combination of Priority 1 and 2 approaches. Grade control structures such as log sills and step pools were installed along the new channels to create a stable profile. This restoration created a bankfull bench in entrenched sections and reconnected the stream to the existing floodplain in others.

T2 was divided into two reaches based on the changing slope of the tributary. T2A (Station 110+00 to 115+00) was restored to a C5/B5c stream and T2B (Station 115+00 to 120+22) was restored to an E5 stream type. The hydrologic source for the channel is a seep at the top of T2A. The restoration created a new planform, profile, and dimension and increased the sinuosity of the previously straightened channel with a combination of Priority 1 and 2 approaches. Grade control structures such as log sills and step pools were installed along the new channels to create a stable profile. This restoration created a bankfull bench in some places and reconnected the stream to the existing floodplain in others.

T3 (Station 130+00 to 141+67) is comprised of a single reach that was restored to a C5 channel. This channel was restored using a Priority 1 approach, with a new planform, profile, and dimension being reconnected to the original floodplain. Two drainage ditches that were adjacent to T3 were filled, reestablishing T3 as the primary hydrologic feature in this area.

T4 is separated into two reaches. The first reach (Station 150+00 to 151+80) was enhanced (EII) by planting portions of the easement that had been logged and removing significant amounts of logging debris that had accumulated in the channel, creating unstable conditions. The second reach (Station 151+80 to 164+20) is preservation. Near Station 162+00, the stream flows out of the easement for approximately 100 feet, but then comes back into the easement. The stationing continues from where the stream left the easement.

In-stream structures, including log sills, log drops, riffle grade controls, and offset rock cross vanes, were used to stabilize the restored channels. These structures are designed to reduce bank erosion, influence secondary circulation in the near-bank region of stream bends, provide grade control and promote efficient sediment transport. The log sill and log drop structures enhance in-stream pool habitat by creating a scouring obstruction, maintaining pool depths and providing habitat cover. Coir fiber matting, seeding, and mulching were used to provide temporary stabilization on the newly graded stream banks and live stakes were planted to provide long term rooting strength to the stream banks.

1.3.2 Project Wetlands

Wetland Area 1 preserves approximately 46 acres of well vegetated palustrine forested, scrub-shrub and emergent wetlands that are along the floodplain of the NPAC. The preservation area is dominated by various wetland sedges, rushes and persistent emergent vegetation, but also contains large scrub-shrub alder thickets that are permanently inundated.

Starting from the west and continuing to the east, Wetland Area 2 is located in the general vicinity of Tributary 1. Portions of this area, which is comprised of six wetlands separated by the restored stream, were historically cleared as part of the site's agricultural operations. This area was enhanced through the planting of bare root material. This wetland also borders the restored NPAC, and because NPAC has been reconnected to its floodplain, overbank flooding inundates the adjacent wetlands.

Enhancement in Wetland Area 3 took place in the central portion of the site. The area includes a shallow pond and adjacent overbank areas of the NPAC. Wetland Area 3 is located adjacent to a section of NPAC where overbank flows will have regular access to the floodplain, thus restoring hydrology to the wetlands. This area was planted with wetland trees and shrubs and graded to eliminate the man-made berms that impounded excess surface water.

Wetland Area 4 is located in an area that was heavily manipulated by the landowner to create a series of shallow impoundments intended to attract migratory waterfowl. The impoundments contain water control structures that allowed the landowner to manipulate water levels within the impoundments. These ponds were regraded to create a mosaic of vegetated wet hummocks throughout the wetland. Wetland W4 serves as a transitional area between the ponded features and the wetland preservation area. This area was planted with bare root seedlings and treated to control invasive species.

Wetland Area 5 includes all the site's restored wetlands. These areas are within the floodplain of the NPAC and its tributaries, which had historically been hydrologically altered to allow for agricultural production. Four main construction techniques were utilized to restore these wetland areas:

1. Raising the elevation of the NPAC and its tributaries to re-establish an active floodplain connected to the adjacent wetlands.
2. Filling existing ditches and removing tile drains to discourage rapid groundwater discharge to surface water receptors.
3. Scarifying the top 0.5' of organic surface soil to re-establish soil structure and allow for increased surface storage (microtopography). This material was not removed from the site, but simply re-worked to maximize the ability of the surface soils to retain surface and groundwater hydrology.
4. Planting species of wetland plants and shrubs.

Table 1 below provides a summary of the mitigation actions and units generated from this project.

Table 1. Project Restoration Components


Farrar Dairy Site

Project Streams						
Project Segment / Reach ID	Pre-Project Footage	Mitigation Type	Approach	As - Built Footage	As-Built Stationing	Stream Mitigation Units
NPAC	4,565	Restoration	P1	6,746	10+00-77+46	6,714*
T1.1	864	Restoration	P1/2	825	80+00-88+25	825
T1.2	995	Restoration	P1/2	980	90+00-99+80	980
T1	389	Restoration	P1/2	884	100+00-108+84	853*
T2A	977	Restoration	P1/2	500	110+00-115+00	500
T2B		Restoration	P1/2	522	115+00-120+22	522
T3	1,335	Restoration	P1	1,167	130+00-141+67	1,167
T4.1	180	Enhancement II	-	180	150+00-151+80	72
T4.2	1,240	Preservation	-	1,240	151+80-164+20	248
Total			13,044			11,881

Project Wetlands						
Project Segment	Primary Soil Type	Mitigation Type	Acreage	Community Type	Wetland Mitigation Units	Comment
Area 1	Wehadkee	Preservation	45.93	Coastal Plain Small Stream Swamp	9.19	Protected by permanent conservation easement.
Area 2	Wehadkee	Enhancement	6.88	Coastal Plain Small Stream Swamp	3.44	The unvegetated portions of the wetland were planted and the hydrology was enhanced by the adjacent Priority 1 stream restoration.
Area 3	Wehadkee	Enhancement	2.57	Coastal Plain Small Stream Swamp	1.29	The unvegetated portions of the wetland were planted and the berms of a waterfowl impoundment were removed to enhance the hydrology.
Area 4	Wehadkee	Enhancement	12.67	Coastal Plain Small Stream Swamp	6.34	The unvegetated portions of the wetland were planted and the spoil from a topographic relief through the wetland.
Area 5	Wehadkee	Restoration	43.8	Coastal Plain Small Stream Swamp	43.8	The unvegetated portions of the wetland were planted and hydrology was restored by filling ditches and by reconnecting the wetland to the floodplain of NPAC.

* Easement exceptions for landowner ford crossings were excluded for these calculations.

Project Wetlands



1.4 Project History, Contacts and Data

**Table 2. Project Activity and Reporting History
Farrar Dairy Site**

Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	2007	May 08
Final Design	2007	May 08
Construction	N/A	Mar 09
Planting - Stream and Wetland	N/A	Mar 09
Mitigation Plan / As-Built (Year 0 Monitoring - Baseline)	May 09	Jun 09

**Table 3. Project Contact Table
Farrar Dairy Site**

Design Firm	KCI Technologies, Inc. Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
Construction Contractor	Land Mechanics, Inc. 126 Circle G Lane Willow Springs, NC 27592 Contact: Mr. Lloyd Glover Phone: (919) 639-6132 Fax: (919) 639-7079
Planting Contractor	Bruton Nurseries and Landscapes PO Box 1197 Freemont, NC 27830 Contact: Mr. Charlie Bruton Phone: (919) 242-6555
Monitoring Performers	
MY-00 - MY-05	KCI Technologies, Inc. Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

Table 4. Project Background Table**Farrar Dairy Site**

Project County	Harnett County
Physiographic Region	Coastal Plain
Ecoregion	Sand Hills
Project River Basin	Cape Fear
USGS HUC for Project and Reference	03030004110010 (Anderson Creek) 03030004150050 (Little Rockfish Creek - reference) 03030002050100 (UT to Wilkinson Creek - reference)
NCDWQ Sub-basin for Project and Reference	03-06-14 (Anderson Creek) 03-06-15 (Little Rockfish Creek - reference) 03-06-04 (UT to Wilkinson Creek - reference)
Drainage Area	5.7 sq. mi.
Stream Order	First and Second Order
Watershed Type (Rural, Urban, Developing, etc.)	Rural
Watershed LULC Distribution	Urban <1% Ag-Row Crop 21% Ag-Livestock 1% Forested 72% Water/Wetlands 6%
Watershed impervious cover (%)	3%
Rosgen Classification of As-built (Stream)	C5 (NPAC) C5/B5c (T1.1, T1.2, T1, T2A, T2B, T3, T4)
NCDWQ Classification for Project	Class C (Anderson Creek)
Within EEP Watershed Plan?	No
Any portion of the project segment upstream of a 303d listed segment?	No
Reasons for 303d Listing or Stressor	N/A
Total project acreage of easement	166.9 Acres
Total planted acreage	93.0 Acres
WRC Class (Warm, Cool, Cold)	Warm
Species of concern, endangered etc.	None
Pre-construction Beaver activity?	Yes
Dominant Soil Types	Wehadkee loam and Gilead sandy loam
% of Project Easement Fenced	85%

2.0 PROJECT MONITORING / AS-BUILT CONDITIONS

2.1 Monitoring Features

Permanent monuments, marking monitoring feature locations, were established on-site. The beginning and end of each permanent cross-section was marked with rebar monuments. Vegetation plots were installed with flagged metal conduit at each corner and a flagged PVC pipe was installed at the photo corner. Two automatic recording gauges were installed along the NPAC to record water levels indicating when bankfull events occur. Eight automatic recording gauges were installed in the site's wetlands, seven in the wetland restoration areas and one in the preservation wetland, as a reference, to record hydrology data throughout the growing season. The locations of these monitoring features and the permanent photo points are marked in the As-Built Plan (Appendix A).

2.2 Monitoring Guidelines

Stream data will be calculated from the monitored longitudinal profiles and cross-sections (Tables 5 and 6). Twenty-nine permanent cross-sections were established and will be used to evaluate stream dimension: 12 cross-sections on NPAC, 3 cross-sections each on T1.1, T1.2, T1, and 4 cross-sections each on T2 and T3. Pebble counts will be performed at each cross-section (Appendix B). Cross-sections will be surveyed each year using a total station in order to calculate data such as area and width to depth ratio. A total of over 4,850 linear feet of longitudinal profile will be surveyed. The monitored longitudinal profile will be split into seven representative portions. Two profiles will be taken along the NPAC and will be 1,500 and 600 feet long, while the profiles along T1.1, T1.2, T1, T2, and T3 will be approximately 500 feet each. The profiles will be surveyed with a total station and will record elevations of bed features, water surface levels, and bankfull elevations (Appendix C). Various morphological parameters will be calculated from this information such as bankfull slopes, pool-to-pool spacing, and feature lengths. Stem counts of planted trees and shrubs will be conducted in 15 10 meter x 10 meter vegetation monitoring plots along the stream (Appendix D). These 15 plots will be monitored per the CVS-EEP vegetation monitoring guidelines. Stem counts of planted trees and shrubs will also be conducted in 20 10 meter x 10 meter vegetation monitoring plots in the restored and enhanced wetlands (Appendix D). The stream and wetland gauges on-site will be checked and/or downloaded every other month. The stream gauges will be analyzed to ascertain whether bankfull events have occurred and the wetland gauges will be analyzed to determine if the wetland success criteria is being met. Visual monitoring of the stream, wetland, and riparian buffer will be conducted with annual site walks and site photos will be taken from 30 permanent photo points located throughout the site (Appendix E).

2.3 As-Built Conditions

Baseline stream monitoring data were collected throughout April and May 2009. Any changes made to the design during construction are documented on the As-Built Site Plan in Appendix A. Most of the project was constructed as designed, but field conditions caused small adjustments to be made. Large rain events during construction caused small instabilities in isolated portions of the stream bed and banks. These areas were stabilized with structures, which are indicated on the As-Built Plan.

Table 5 below compares the designed morphological values and ratios to the as-built values and ratios. There are some differences between the design and as-built conditions, but they represent deviations that occurred during construction and not changes from the proposed design. None of these differences should affect the stability of the stream. The table also shows that all of the reaches were restored to streams with a bank height ratio of 1.0 and a stable width to depth ratio.

The wetlands were built as designed. The baseline vegetation data and well installation occurred in April and May of 2009.

Table 5a. NPAC-1 Baseline Stream Summary

Farrar Dairy Site		Pre-Existing Condition				Reference Reach(es) Data				Design				As-built				
Parameter	Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n		
Bankfull Width (ft)	13.9	16.9	14.8	24.3	4	19.5	20.3	21.0	2	19.0	2	18.4	19.6	20.7	4			
Floodprone Width (ft)	20	32	24	60	4	300	2	>60				>60	>60	>60	4			
Bankfull Mean Depth (ft)	1.2	1.9	2.1	2.2	4	2.3	2	1.6				1.4	1.5	1.6	4			
Bankfull Max Depth (ft)	2.5	2.7	2.7	3.0	4	3.0	3.3	3.5	2	2.4		2.3	2.5	2.7	4			
Bankfull Cross-Sectional Area (ft ²)	30.0	30.2	30.2	30.2	4	45.4	47.3	49.1	2	30.0		26.5	29.1	32.2	4			
Width/Depth Ratio	6.4	10.1	7.3	19.6	4	8.4	8.8	9.1	2	12.0		12.4	13.2	14.4	4			
Entrenchment Ratio	1.3	2.3	1.8	4.3	4	14.3	14.9	15.4	2	>3.0		>3.0	>3.0	>3.0	4			
Bank Height Ratio	1.0	1.9	2.1	2.5	4	1.0	2	1.0				1.0	1.0	1.0	4			
Pattern																		
Channel Beltwidth (ft)	*					25				36		35			60			
Radius of Curvature (ft)	*					22				36		20			35			
Rc:Bankfull width (ft/ft)	*					1.0				1.8		1.1			1.8			
Meander Wavelength (ft)	*					119				325		95			150			
Meander Width Ratio	*					1.2				1.8		3.2			3.1			
Profile																		
Riffle Length (ft)																		
Riffle Slope (ft/ft)	0.0030					0.0010				0.0080		0.0034						
Pool Length (ft)	8					42				81		20						
Pool Spacing (ft)	60					97				123		65						
Substrate and Transport Parameters																		
SC% / Se% / G% / C% / B% / Be%	0%	/	100%	/	0%	/	0%	/	0%	/	0%				7%	/	57%	
d16 / d35 / d50 / d84 / d95 (mm)												0.0059		0.0007		0.0034	/	32%
															0.0098		3%	
															0.12 / 0.28 / 0.42	/	0%	
															11 / 11 / 11	/	11 / 45	
Additional Reach Parameters																		
Channel length (ft)	2,179									620		4,541			4,528			
Drainage Area (SM)	3.92									16.48		3.92			3.92			
Rosgen Classification	C/E5									E5		C5			C5			
Sinuosity	1.00									1.30		1.30			1.39			
Water Surface Slope (ft/ft)	0.0040									0.0020		0.0020			0.0020			

*There was no defined pattern for the NPAC due to the stream being channelized.

— The As-built Dimension is from the monitored riffle cross-sections on this reach.

— The As-built Pattern and Profile data is calculated from the monitored longitudinal profile for NPAC which contains parts of both NPAC 1 and 2.

Table 5b. NPAC-2 Baseline Stream Summary

Farrar Dairy Site												As-built														
Parameter		Pre-Existing Condition						Reference Reach(es) Data						Design												
Dimension - Riffle		Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	n	Mean	Max	n	Mean	Max	n	Mean	Max	n			
Bankfull Width (ft)	13.2	1	19.5	20.3	21.0	2	19.6				19.5	21.1	22.6	2												
Floodprone Width (ft)	>75	1			300	2	>60				>60	>60	>60	2												
Bankfull Mean Depth (ft)	2.4	1			2.3	2	1.6				1.6	1.7	1.8	2												
Bankfull Max Depth (ft)	3.9	1	3.0	3.3	3.5	2	2.4				2.7	3.1	3.4	2												
Bankfull Cross-Sectional Area (ft ²)	31.2	1	45.4	47.3	49.1	2	32.0				35.8	35.9	35.9	2												
Width/Depth Ratio	5.6	1	8.4	8.8	9.1	2	12.0				10.6	12.5	14.3	2												
Entrenchment Ratio	5.7	1	14.3	14.9	15.4	2	>3.0				>3.0	>3.0	>3.0	2												
Bank Height Ratio	1.0	1			1.0	2	1.0				1.0	1.0	1.0	2												
Pattern																										
Channel Beltwidth (ft)	*				2.5			36			35	60	35	60												
Radius of Curvature (ft)	*				22			36			20	35	20	35												
Rc:Bankfull width (ft/ft)	*				1.0			1.8			1.0	1.8	1.0	1.8												
Meander Wavelength (ft)	*				119			325			95	150	95	150												
Meander Width Ratio	*				1.2			1.8			3.1	1.7	3.1	1.7												
Profile																										
Riffle Length (ft)																				7	22	29	7			
Riffle Slope (ft/ft)	0.0030		0.0210	0.0010			0.0080			0.0037	0.0075		0.0007							20	35	20	35			
Pool Length (ft)	8				42			27			81	20	40	14						14	23	23	41			
Pool Spacing (ft)	60				97			68			123	50	80	61						61	74	74	93			
Substrate and Transport Parameters																										
SC% / Sa% / G% / C% / B% / Be%					0% / 100% / 0% / 0% / 0%			6% / 81% / 15% / 0% / 0%			6% / 81% / 15% / 0% / 0%									21% / 45% / 31% / 2% / 0%						
d16 / c35 / d50 / d84 / d95 (mm)								0.0 / 0.18 / 0.25 / 1.8 / 9.0											0.0007	0.0075	0.0007	0.0099	0.0236	7		
Additional Reach Parameters																										
Channel length (ft)					985						620								1,185			1,212				
Drainage Area (SM)					4.65							16.48							4.65			4.65				
Rosgen Classification					C/E5							E5							C5			C5				
Sinuosity					1.00							1.30							1.30			1.25				
Water Surface Slope (ft/ft)					0.0040							0.0020							0.0030			0.0039				

*There was no defined pattern for the NPAC due to the stream being channelized.

_The As-built Dimension is from the monitored riffle cross-sections on this reach.

_The As-built Pattern and Profile data is calculated from the monitored longitudinal profile for NPAC which contains parts of both NPAC 1 and 2.

Table 5c. NPAC-3 Baseline Stream Summary

Farrar Dairy Site		Pre-Existing Condition						Reference Reach(es) Data						Design			As-built		
Parameter	Dimension	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Min	Max	n		
Dimension - Riffle	Bankfull Width (ft)	13.2	1	19.5	20.3	1	21.0	2	21.0	2	21.0	2	21.0	2	21.0	2	24.2	1	
	Floodprone Width (ft)	>75	1				300			2	>60						>60	1	
	Bankfull Mean Depth (ft)	2.4	1				2.3			2	1.7						2.3	1	
	Bankfull Max Depth (ft)	3.9	1	3.0	3.3	1	3.5	2	3.5	2	2.6						3.6	1	
	Bankfull Cross-Sectional Area (ft ²)	31.2	1	45.4	47.3	1	49.1	2	49.1	2	36.7						55.8	1	
	Width/Depth Ratio	5.6	1	8.4	8.8	1	9.1	2	9.1	2	12.0						10.5	1	
	Entrenchment Ratio	5.7	1	14.3	14.9	1	15.4	2	15.4	2	>3.0						>3.0	1	
	Bank Height Ratio	1.0	1			1.0			2	1.0						1.0		1	
Pattern	Channel Beltwidth (ft)	*			2.5			36			35						60		
	Radius of Curvature (ft)	*			22			36			20						36		
	Rc:Bankfull width (ft/ft)	*			1.0			1.8			1.0						1.5		
	Meander Wavelength (ft)	*			119			325			105						265		
	Meander Width Ratio	*			1.2			1.8			1.7						2.5		
Profile	Riffle Length (ft)																		
	Riffle Slope (ft/ft)	0.0030		0.0210	0.0010		0.0080			0.0040		0.0054							
	Pool Length (ft)	8		42	27		81			10		40							
	Pool Spacing (ft)	60		97	68		123			85		145							
Substrate and Transport Parameters																			
	SC% / Sa% / G% / C% / B% / Be%	0%	/	100%	/	0%	/	0%	/	0%	/	6%	/	81%	/	15%	/	0%	
	d16 / c35 / d50 / d84 / d95 (mm)																		
Additional Reach Parameters																			
	Channel length (ft)		880				620					998					1,006		
	Drainage Area (SM)		4.82				16.48					4.82					4.82		
	Rosgen Classification		C/E5				E5					C5					C5		
	Sinuosity		1.00				1.30					1.30					1.09		
	Water Surface Slope (ft/ft)		0.0040				0.0020					0.0030							

*There was no defined pattern for the NPAC due to the stream being channelized.

_The As-built Dimension is from the monitored riffle cross-sections on this reach.

_While the as-built survey was completed on NPAC-3 and revealed that the stream was built as designed, the monitored detailed longitudinal profile for NPAC does not run through NPAC-3, so no detailed profile data is available for the as-built portion of this table.

Table 5d. T1.1 Baseline Stream Summary

Farrar Dairy Site		Pre-Existing Condition				Reference Reach(es) Data				Design				As-built		
Parameter	Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n
Bankfull Width (ft)	Bankfull Width (ft)	3.5	4.3	5.0	2	7.7	7.9	7.7	8.3	3	4.5	5.9	6.4	6.9	2	
Floodprone Width (ft)	Floodprone Width (ft)	6	11	15	2	13	14	13	16	3	>9	15.9	22.5	29.0	2	
Bankfull Mean Depth (ft)	Bankfull Mean Depth (ft)	0.4	0.5	0.6	2	0.7	0.8	0.8	0.9	3	0.5	0.3	0.4	0.4	2	
Bankfull Max Depth (ft)	Bankfull Max Depth (ft)	0.9	1.0	1.1	2	1.1	1.3	1.3	1.4	3	0.7	0.6	0.7	0.7	2	
Bankfull Cross-Sectional Area (ft ²)	Bankfull Cross-Sectional Area (ft ²)	2.0	2.0	2.0	2	6.1	6.4	6.2	7.0	3	2.0	2.3	2.4	2.4	2	
Width/Depth Ratio	Width/Depth Ratio	6.2	9.4	12.5	2	8.5	9.8	9.6	11.4	3	10.0	15.1	17.5	19.8	2	
Entrenchment Ratio	Entrenchment Ratio	1.7	7.4	13.0	2	1.6	1.9	2.1	2.1	3	>2	2.3	3.6	4.9	2	
Bank Height Ratio	Bank Height Ratio	1.7	3.1	4.4	2				1.0	3	1.0	1.0	1.0	1.0	2	
Pattern																
Channel Beltwidth (ft)	Channel Beltwidth (ft)	10		21			22			13		17		13	17	
Radius of Curvature (ft)	Radius of Curvature (ft)	6		13			11			23		8		13	13	
Rc:Bankfull width (ft/ft)	Rc:Bankfull width (ft/ft)	0.7		2.5			1.0			3.0		1.8		2.9	2.0	
Meander Wavelength (ft)	Meander Wavelength (ft)	42		44			49			59		30		45	45	
Meander Width Ratio	Meander Width Ratio	1.1		4.1			2.0			2.9		2.9		3.8	2.0	
.	.															
Riffle Length (ft)	Riffle Length (ft)	#												8	14	21
Riffle Slope (ft/ft)	Riffle Slope (ft/ft)	#					0.0120			0.0280		0.0170		0.0180	0	0.0144
Pool Length (ft)	Pool Length (ft)	#						5			9		2	5	7	21
Pool Spacing (ft)	Pool Spacing (ft)	#										15	30	19	25	31
Substrate and Transport Parameters																
SC% / Sa% / G% / C%	SC% / Sa% / G% / C%	0%	100%	0%	0%	0%	0%	100%	0%	0%	0%	13%	64%	23%	0%	0%
d16 / d35 / d50 / d84 / d95 (mm)	d16 / d35 / d50 / d84 / d95 (mm)															
Additional Reach Parameters																
Channel length (ft)	Channel length (ft)		864				204			827			825			
Drainage Area (SM)	Drainage Area (SM)		0.02					0.15			0.02			0.02		
Rosgen Classification	Rosgen Classification		G5					B4c			C5/B5c			C5		
Sinuosity	Sinuosity		1.12					1.20			1.13			1.12		
Water Surface Slope (ft/ft)	Water Surface Slope (ft/ft)		0.0240					0.0120			0.0140			0.0131		

No flow during survey, therefore these dimensions were not recorded.

Table 5e. T1.2 Baseline Stream Summary

Farrar Dairy Site		Pre-Existing Condition				Reference Reach(es) Data				Design				As-built			
Parameter	Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n	
Bankfull Width (ft)	3.6	5.0	6.4	2	7.7	7.9	7.7	8.3	3	7.6	6.9	7.6	8.3	2			
Floodprone Width (ft)	7	34	60	2	13	14	13	16	3	>15.2	26.0	36	45.9	2			
Bankfull Mean Depth (ft)	0.9	1.3	1.6	2	0.7	0.8	0.8	0.9	3	0.8	0.7	0.7	0.8	0.8	2		
Bankfull Max Depth (ft)	2.1	2.2	2.2	2	1.1	1.3	1.3	1.4	3	1.2	1.2	1.2	1.2	1.2	2		
Bankfull Cross-Sectional Area (ft ²)	5.8	5.8	5.8	2	6.1	6.4	6.2	7.0	3	5.8	5.2	5.2	5.5	5.7	2		
Width/Depth Ratio	2.2	4.7	7.1	2	8.5	9.8	9.6	11.4	3	10.0	9.2	10.7	12.1	12.1	2		
Entrenchment Ratio	2.0	5.7	9.4	2	1.6	1.9	2.1	2.1	3	>2	3.8	4.7	4.7	5.5	2		
Bank Height Ratio	1.1	1.6	2.0	2		1.0		3	1.0		1.0	1.0	1.0	1.0	2		
Pattern																	
Channel Beltwidth (ft)	22		34			22			22		17	26	17	26	26		
Radius of Curvature (ft)	8		11			11			23		13	20	13	20	20		
Rc:Bankfull width (ft/ft)	1.4		3.7			1.0			3.0		1.7	2.6	1.7	2.6	2.6		
Meander Wavelength (ft)	54		74			49			59		54	75	54	75	75		
Meander Width Ratio	3.9		11.3			2.0			2.9		2.2	3.4	2.2	3.4	3.4		
Profile																	
Riffle Length (ft)	#																
Riffle Slope (ft/ft)	#					0.0120			0.0280		0.0150		0.0180		0.0115		
Pool Length (ft)	#					5			9		4	9	3	6	13	14	
Pool Spacing (ft)	#										20	40	29	37	50	50	14
Substrate and Transport Parameters																	
SC% / Sa% / G% / C% / B% / Be%	0%	100%	0%	0%	0%	0%	0%	100%	0%	0%	0%	22%	76%	39%	0%	0%	0%
d16 / c35 / d50 / d84 / d95 (mm)																	
Additional Reach Parameters																	
Channel length (ft)		1,006				620			986			980					
Drainage Area (SM)		0.10				16.48			0.10			0.10					
Rosgen Classification		G5				E5			C5/B5c			C5/B5c					
Sinuosity		1.10				1.30			1.14			1.14					
Water Surface Slope (ft/ft)		0.0130				0.0020			0.0130			0.0142					

No flow during survey, therefore these dimensions were not recorded.

Table 5f. T1 Baseline Stream Summary
Farrar Dairy Site

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Design				As-built		
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n
Bankfull Width (ft)	~					7.7	7.9	7.7	8.3	3	10.0		8.6	9.5	10.3
Floodplain Width (ft)	~					13	14	13	16	3	>20		>60	>60	2
Bankfull Mean Depth (ft)	~					0.7	0.8	0.8	0.9	3	1.0		0.9	1.0	2
Bankfull Max Depth (ft)	~					1.1	1.3	1.3	1.4	3	1.6		1.7	1.8	1.9
Bankfull Cross-Sectional Area (ft ²)	~					6.1	6.4	6.2	7.0	3	10.0		8.2	9.0	9.7
Width/Depth Ratio	~					8.5	9.8	9.6	11.4	3	10.0		9.0	10.0	10.9
Entrenchment Ratio	~					1.6	1.9	2.1	2.1	3	>2		>3.0	>3.0	2
Bank Height Ratio	~					1.0			3	1.0			1.0	1.0	2
Pattern															
Channel Beltwidth (ft)	8			16			22			23	40		23		40
Radius of Curvature (ft)	6		20		11			23		15		25			25
Rc:Bankfull width (ft/ft)	~				1.0			3.0		1.5	2.5		1.6		2.6
Meander Wavelength (ft)	22		50		49			59		55	90		55		90
Meander Width Ratio	~			2.0		2.9		2.3	4.0	2.4		4.2			
Profile															
Riffle Length (ft)	~										6		24		37
Riffle Slope (ft/ft)	~			0.0120		0.0280		0.0150		0.0180		0.0077	0.0184		0.0350
Pool Length (ft)	~			5			9		5	12		3	9		21
Pool Spacing (ft)	~								35	55		37	46		59
Substrate and Transport Parameters															
SC% / Sa% / G%	C%	B%	Be%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
d16 / d35 / d50 / d84 / d95 (mm)															
Additional Reach Parameters															
Channel length (ft)	370					620			881			884			
Drainage Area (SM)	0.18					16.48			0.18			0.18			
Rosgen Classification	DAS					E5				C5/B5c			C5/B5c		
Sinuosity	1.19					1.30			1.22			1.21			
Water Surface Slope (ft/ft)		0.0100				0.0020			0.0110			0.0112			

[~] These existing conditions data were not collected on T1.

Table 5g. T2A Baseline Stream Summary
Farrar Dairy Site

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Design				As-built		
	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n
Dimension - Riffle															
Bankfull Width (ft)	3.6	3.6	3.6	4	1	7.7	7.9	7.7	8.3	3	5.0		5.7		1
Floodprone Width (ft)	0.7	0.7	1	1	13	14	13	16	3	>10			30		1
Bankfull Mean Depth (ft)	1.0	1	1.1	1	0.7	0.8	0.8	0.9	3	0.5			0.5		1
Bankfull Max Depth (ft)	2.5	1	6.1	6.4	1.1	1.3	1.3	1.4	3	0.8			0.8		1
Bankfull Cross-Sectional Area (ft ²)	5.2	1	8.5	9.8	2.5	6.2	6.2	7.0	3	2.5			2.8		1
Width/Depth Ratio	1.1	1	1.6	1.9	1.1	2.1	2.1	2.1	3	>2			11.6		1
Entrenchment Ratio	3.5	1	3.5	1	1.1	1.0	1.0	1.0	3	1.0			5.3		1
Bank Height Ratio													1.0		1
Pattern															
Channel Beltwidth (ft)	*														
Radius of Curvature (ft)	*					11					23				
Rc:Bankfull width (ft/ft)	*					1.0					3.0				
Meander Wavelength (ft)	*					49					59				
Meander Width Ratio	*					2.0					2.9				
Profile															
Riffle Length (ft)	#												11	17	11
Riffle Slope (ft/ft)	#					0.012					8		10	8	10
Pool Length (ft)	#					5					3.0		1.6	2.0	1.8
Pool Spacing (ft)	#										59		35	35	45
Substrate and Transport Parameters															
SC% / Sa% / G% / C% / B% / Be%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%	22%	76%	39%	0%	0%
d16 / c35 / d50 / d84 / d95 (mm)															
Additional Reach Parameters															
Channel length (ft)	423										620		500		
Drainage Area (SM)	0.04										16.48		0.04		
Rosgen Classification	G5										E5		C5/B5c		
Sinuosity	1.00										1.30		1.16		1.13
Water Surface Slope (ft/ft)											0.0020		0.0180		#

No flow during survey, therefore these dimensions were not recorded.

*There was no defined pattern for T2 due to the stream being channelized.

Table 5h. T2B Baseline Stream Summary
Farrar Dairy Site

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Design				As-built		
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Mean	Max	n
Bankfull Width (ft)	4.5		4.5		1	6.7	7.2	7.1	7.9	3	5.3		5.2		1
Floodprone Width (ft)	8		8		1	34	63	68	88	3	>25		>60		1
Bankfull Mean Depth (ft)	0.6		0.6		1	0.7	0.9	0.9	1.0	3	0.5		0.5		1
Bankfull Max Depth (ft)	0.9		0.9		1	1.1	1.2	1.1	1.3	3	0.8		0.8		1
Bankfull Cross-Sectional Area (ft ²)	2.5		2.5		1	5.7	6.1	5.8	6.7	3	2.6		2.5		1
Width/Depth Ratio	8.1		8.1		1	7.4	8.9	8.0	11.3	3	11.0		10.8		1
Entrenchment Ratio	1.8		1.8		1	4.9	8.8	8.6	13	3	>2.4		>3.0		1
Bank Height Ratio	3.2		3.2		1		1.0		3	1.0		1.0		1.0	1
Pattern															
Channel Beltwidth (ft)	*				15		48		23		40		23		40
Radius of Curvature (ft)	*				21		47		15		20		15		20
Rc:Bankfull width (ft/ft)	*				2.7		7.0		2.8		3.8		2.9		3.8
Meander Wavelength (ft)	*				43		84		70		90		70		90
Meander Width Ratio	*				1.9		7.2		4.3		7.5		4.4		7.7
Profile															
Riffle Length (ft)	#												8		15
Riffle Slope (ft/ft)	#												#		#
Pool Length (ft)	#												10		30
Pool Spacing (ft)	#												2		7
Substrate and Transport Parameters															
SC% / Sa% / G% / C% / B% / Be%	0%	100%	0%	0%		0%	100%	0%	0%		0%		22%	76%	3%
d16 / d35 / d50 / d84 / d95 (mm)						0.28	0.37	0.44	0.82	0.97			0.062	0.079	0.1 / 0.22 / 0.44
Additional Reach Parameters															
Channel length (ft)	554				529				509				522		
Drainage Area (SM)	0.04				0.35				0.04				0.04		
Rosgen Classification	G5				E5				E5				E5		
Sinuosity	1.22				1.30				1.22				1.23		
Water Surface Slope (ft/ft)	0.0080				0.0070				0.0080				#		

*There was no defined pattern for T2 due to the stream being channelized.
No flow during survey, therefore these dimensions were not recorded.

Table 5i. T3 Baseline Stream Summary

Farrar Dairy Site		Pre-Existing Condition						Reference Reach(es) Data						Design						As-built					
Parameter		Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	n	Mean	Min	Max	n	Mean	Min	Max	n			
Dimension - Riffle																									
Bankfull Width (ft)	12.3	15.9		19.5	2	19.5	20.3		21.0	2	15.5				14.9	16.7	18.4	2							
Floodprone Width (ft)	50			>70	2			300		2	>31				>60	>60	>60	2							
Bankfull Mean Depth (ft)	1.0	1.3		1.6	2			2.3		2	1.3				1.2	1.2	1.2	2							
Bankfull Max Depth (ft)	2.3	2.8		3.2	2	3.0	3.3		3.5	2	2.0				1.9	1.9	1.9	2							
Bankfull Cross-Sectional Area (ft ²)	20.0	20.1		20.1	2	45.4	47.3		49.1	2	20.0				18.4	19.9	21.4	2							
Width/Depth Ratio	7.6	13.3		18.9	2	8.4	8.8		9.1	2	12.0				12.1	14.0	15.8	2							
Entrenchment Ratio	3.6	3.9		4.1	2	14.3	14.9		15.4	2	>2				>3	>3	>3	2							
Bank Height Ratio	1.0	1.2		1.4	2			1.0		2	1.0				1.0	1.0	1.0	2							
Pattern																									
Channel Beltwidth (ft)	*					25			36		35				45	35	45								
Radius of Curvature (ft)	*					22			36		20				28	20	28								
Rc:Bankfull width (ft/ft)	*					1.0			1.8		1.3				1.8	1.2	1.7								
Meander Wavelength (ft)	*					119			325		80				125	80	125								
Meander Width Ratio	*					1.2			1.8		2.3				2.9	2.1	2.7								
Profile																									
Riffle Length (ft)	#															12	21	35	11						
Riffle Slope (ft/ft)	#					0.0130			0.0280		0.0020				0	0.0023	0.0023	0.0058	11						
Pool Length (ft)	#					3			25		12				20	3	13	21	9						
Pool Spacing (ft)	#					30			59		45				70	45	64	115	9						
Substrate and Transport Parameters																									
SC% / Sa% / G% / C% / B% / Be%		0%	100%	0%	0%	0%	0%	0%	69%	81%	15%	0%	0%	0%	0%	22%	76%	3%	0%	0%	0%	0%	0%	0%	
d16 / c35 / d50 / d84 / d95 (mm)									0.0 / 0.18	0.25 / 1.8	9.0														
Additional Reach Parameters																									
Channel length (ft)		1,335							620			1,151				1,167									
Drainage Area (SM)		0.39							16.48			0.39				0.39									
Rosgen Classification		C5/E5							E5			C5				C5									
Sinuosity		1.00							1.30			1.17				1.17									
Water Surface Slope (ft/ft)		0.0020							0.0020			0.0030				0.0211									

*There was no defined pattern for T3 due to the stream being channelized.

No flow during survey, therefore these dimensions were not recorded.

Table 6a. Morphology and Hydraulic Monitoring Summary

Farrar Dairy Site

Parameter	X-Section 1 Riffle	X-Section 2 Pool	X-Section 3 Riffle	X-Section 4 Pool	X-Section 5 Riffle	X-Section 6 Pool	X-Section 7 Riffle	X-Section 8 Riffle	X-Section 9 Pool	X-Section 10 Riffle
Reach	NPAC-1	NPAC-1	NPAC-1	NPAC-1	NPAC-1	NPAC-1	NPAC-1	NPAC-1	NPAC-2	NPAC-2
Dimension										
Bankfull Width (ft)	19.6	20.9	19.6	18.9	18.4	20.4	20.7	19.5	22.9	22.6
Floodprone Width (ft)	>60	-	>60	-	>60	-	>60	-	-	>60
Bankfull Mean Depth (ft)	1.6	1.4	1.4	1.3	1.4	1.3	1.6	1.8	1.6	1.6
Bankfull Max Depth (ft)	2.4	3.3	2.5	2.8	2.3	3.0	2.7	3.4	3.4	2.7
Bankfull Cross-Sectional Area (ft ²)	31.0	29.2	26.6	24.7	26.5	26.6	32.2	35.9	36.0	35.8
Bankfull Width/Depth Ratio	12.4	-	14.4	-	12.8	-	13.3	10.6	-	14.3
Bankfull Entrenchment Ratio	>3.0	-	>3.0	-	>3.0	-	>3.0	>3.0	-	>3.0
Bankfull Bank Height Ratio	1.0	-	1.0	-	1.0	-	1.0	1.0	-	1.0
Substrate										
d50 (mm)	0.076	0.088	0.062	0.54	0.083	0.12	0.062	0.062	0.11	0.064
d84 (mm)	0.22	0.65	0.11	0.82	0.37	0.29	0.098	0.067	0.66	3.1
Parameter	X-Section 11 Riffle	X-Section 12 Pool	X-Section 13 Riffle	X-Section 14 Pool	X-Section 15 Riffle	X-Section 16 Pool	X-Section 17 Riffle	X-Section 18 Riffle	X-Section 19 Pool	X-Section 20 Riffle
Reach	NPAC-3	NPAC-3	T1.1	T1.1	T1.1	T1.2	T1.2	T1.2	T1	T1
Dimension										
Bankfull Width (ft)	24.2	22.3	6.9	7.1	5.9	8.9	8.3	6.9	9.5	10.3
Floodprone Width (ft)	>60	-	15.9	-	29	-	45.9	26	-	>60
Bankfull Mean Depth (ft)	2.3	1.9	0.3	0.7	0.4	0.7	0.7	0.8	1.1	0.9
Bankfull Max Depth (ft)	3.6	3.2	0.7	1.3	0.6	1.6	1.2	1.2	2.4	1.9
Bankfull Cross-Sectional Area (ft ²)	55.8	42.0	2.4	5.1	2.3	6.4	5.7	5.2	10.9	9.7
Bankfull Width/Depth Ratio	10.5	-	19.8	-	15.1	-	12.1	9.2	-	10.9
Bankfull Entrenchment Ratio	>3.0	-	2.3	-	4.9	-	5.5	3.8	-	>3.0
Bankfull Bank Height Ratio	1.0	-	1.0	-	1.0	-	1.0	1.0	-	1.0
Substrate										
d50 (mm)	0.71	0.35	0.062	0.062	0.31	0.062	0.062	0.062	0.062	0.062
d84 (mm)	0.9	0.45	0.072	0.062	0.088	0.48	0.083	0.098	0.12	0.1

Table 6b. Morphology and Hydraulic Monitoring Summary continued**Farrar Dairy Site**

Parameter	X-Section 21 Riffle	X-Section 22 Pool	X-Section 23 Riffle	X-Section 24 Pool	X-Section 25 Riffle	X-Section 26 Riffle	X-Section 27 Pool	X-Section 28 Pool	X-Section 29 Riffle	
Reach	T1	T2	T2	T2	T2	T3	T3	T3	T3	
Dimension										
Bankfull Width (ft)	8.6	7.5	5.7	7.1	5.2	18.4	19.2	23.3	14.9	
Floodprone Width (ft)	>60	-	30	-	>60	-	-	-	>60	
Bankfull Mean Depth (ft)	1.0	0.7	0.5	0.6	0.5	1.2	1.3	1.2	1.2	
Bankfull Max Depth (ft)	1.7	1.1	0.8	1.1	0.8	1.9	2.5	2.6	1.9	
Bankfull Cross-Sectional Area (ft ²)	8.2	5.1	2.8	4.2	2.5	21.4	24.2	29.1	18.4	
Bankfull Width/Depth Ratio	9.0	-	11.6	-	10.8	15.8	-	-	12.1	
Bankfull Entrenchment Ratio	>3.0	-	5.3	-	>3.0	>3.0	-	-	>3.0	
Bankfull Bank Height Ratio	1.0	-	1.0	-	1.0	1.0	-	-	1.0	
Substrate										
d50 (mm)	0.53	0.062	0.062	0.062	0.062	0.062	0.062	0.062	0.062	
d84 (mm)	2.0	0.062	16.0	0.062	0.062	0.092	0.1	0.062	0.062	

Baseline vegetation monitoring data were collected in April 2009. Plot photos from all the vegetation plots can be found in Appendix D.

The results of the baseline monitoring show an average of 640 stems/acre sampled along the stream buffer and 543 stems/acre sampled in the wetland plots (Table 7 and Appendix D). An attempt to identify all trees was made, but since monitoring was conducted while the trees were dormant, many were unidentifiable. All trees will be positively identified during first year monitoring.

Table 7. Planted Stem Density by Plot

Farrar Dairy Site

Stream Plots

Plot Number	Density (stems/ac)	Plot Number	Density (stems/ac)	Plot Number	Density (stems/ac)
1	880	6	560	11	680
2	720	7	840	12	520
3	320	8	560	13	720
4	840	9	600	14	520
5	760	10	520	15	560

Wetland Plots

Plot Number	Density (stems/ac)	Plot Number	Density (stems/ac)	Plot Number	Density (stems/ac)
16	400	26	520	36	640
17	560	27	480	37	480
18	400	28	480	38	520
19	1,000	29	520	39	520
20	520	30	440	40	600
21	520	31	440	41	600
22	840	32	400	42	680
23	920	33	440	43	480
24	520	34	480	44	560
25	440	35	400	45	480

3.0 SUCCESS CRITERIA

3.1 Stream Stability

Cross-section measurements should show little or no change from the as-built cross-sections. Annual measurements of the longitudinal profile should indicate a stable bedform with little change from the as-built survey. Sediment transport should remain relatively unchanged with respect to aggradation and deposition of sediments. In sand channels, like the project streams, it is expected that in normal sand channel dynamics large amounts of sand may move through the system as dunes on the stream bottom. These dune features may cause some variations in the monitored cross-sections and profiles, but these will be evaluated to determine whether they are minor adjustments associated with normal sediment transport or whether they indicate movement toward an unstable condition. If any changes occur, they will be discussed within the yearly monitoring reports.

3.2 Vegetation

Stream and wetland vegetation must meet a minimum survival success rate of 320 stems/acre after five years. If monitoring indicates that the specified survival rate is not being met, appropriate corrective actions will be developed, which could include invasive species control, the removal of dead/dying plants, and replanting.

3.3 Hydrology

Within the five-year monitoring period, a minimum of two bankfull events on the restored streams must occur in separate years. If stream gauge data reveal that this criterion is not met, probable causes for this will be determined.

Using criteria from the 1987 Corps Wetland Delineation Manual as a guide, the objective for the wetland restoration site is to establish continuous saturated or inundated hydrologic conditions for at least 12.5 percent of the growing season as defined by NRCS. If soil and vegetation data support a wetland determination, wetland hydrology may also be considered established (as per the 1987 Corps Manual) if well data from the site, or wetland hydrology indicators determine that the water table is within 12 inches of the soil surface for between 5% and 12.5% of the growing season during normal weather conditions. A “normal” year is based on NRCS climatological data for Harnett County, and using the 30th to 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report “Accessing and Using Meterological Data to Evaluate Wetland Hydrology, April 2000.” According to the Harnett County Soil Survey, the growing season is considered to extend from March 16 to November 11, yielding 240 days. Therefore, success will be achieved if the water table is within 12 inches of the soil surface for at least 12 consecutive days during the growing season.

4.0 MAINTENANCE AND CONTINGENCY PLAN


The site will be monitored for any problem areas that could arise and any such issues will be dealt with according to severity. Site maintenance may include reinstallation of coir matting, removal of debris from the channel, stabilization of bank erosion with protective structures, or adjustments to in-stream structures. Any maintenance activities will be documented in the yearly monitoring reports.

Appendix A

As-Built Plans

CONTRACT #: D06002


KCI JOB# : I2065438




VICINITY MAP
NOT TO SCALE

DIRECTIONS TO SITE

PROCEED SOUTH OUT OF RALEIGH ON US 401/US-421/CAPITAL DRIVE TOWARDS FUQUAY-VARINA, CONTINUING SOUTH FROM FUQUAY-VARINA ON US-401/US-421 TOWARDS LILLINGTON. TURN RIGHT ONTO NC-210 AND CONTINUE SOUTH THROUGH LILLINGTON FOR APPROXIMATELY 6.5 MILES TO DARROCH ROAD. TURN RIGHT ONTO DARROCH ROAD AND CONTINUE APPROXIMATELY 3 MILES TO POWELL FARM ROAD. TURN LEFT ONTO POWELL FARM ROAD, DRIVE APPROXIMATELY 1.5 MILES AND THE ENTRANCE TO THE SITE WILL BE ON THE LEFT THROUGH THE DRIVEWAY OF THE RED RANCH STYLE HOME.



GRAPHIC SCALES



PROJECT DATA

STREAM RESTORATION LENGTH = 11,624 FEET
STREAM ENHANCEMENT II LENGTH = 180 FEET
STREAM PRESERVATION LENGTH = 1,240 FEET
WETLAND ENHANCEMENT = 22.3 ACRES
WETLAND PRESERVATION = 45.9 ACRES
WETLAND RESTORATION = 43.8 ACRES

Prepared in the Office of:




KCI Associates
of North Carolina, P.A.
SUITE 220 LANDMARK CENTER II, 460 SIX FORKS RD, RALEIGH, NC
ENGINEERS • PLANNERS • ECOLOGISTS


TIM MORRIS
WETLAND DESIGN

TIM MORRIS / ALEX FRENCH
NATURAL CHANNEL DESIGN

PROJECT ENGINEER
GARY MRYNCZA 08.04.09
SEAL
32733



Prepared for:




GUY PEARCE
CONTRACT ADMINISTRATOR


PROJECT LEGEND

STREAM RESTORATION

As-Built Thalweg,
Stationing, and Top of Bank




As-Built Riffle Grade
Control/Constructed Riffle



As-Built Stone Toe Protection




As-Built Ford Crossing




As-Built Drainage Stabilization



As-Built Boulder Step Pools



As-Built Log Drop



As-Built Log Sill



AS-BUILT NOTE:

THE AS-BUILT SITE PLAN (SHEETS 3-17) DEPICTS THE AS-BUILT CONDITIONS. ANY DEVIATIONS FROM THE DESIGN PLANS ARE SPECIFICALLY CALLED OUT WITH NOTES. IF THERE ARE NO ASSOCIATED NOTES WITH A SPECIFIC SECTION, THEN THAT SECTION WAS BUILT AS DESIGNED.

WETLAND MITIGATION

As-Built Microtopography



As-Built Deep Harrowing



As-Built Filled Ditches



As-Built Seep Stabilization



TOPOGRAPHY

As-Built Minor Contour Line



As-Built Major Contour Line



MONITORING

Cross-Section



Photo Point



Vegetation Plots




Longitudinal Profile



Monitoring Gauge




	A	B	C	D	E
REVISIONS					
JUN 2009					
SUBMITTED WITH MITIGATION PLAN					
DATE					
DESCRIPTION					
SWL					
REVISIONS					




KCI
ASSOCIATES OF INC.
ENGINEERS • PLANNERS • SCIENTISTS
4601 FOXFORK ROAD
RALEIGH, NORTH CAROLINA 27609

FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA



AS-BUILT
LEGEND

SHEET 2 OF 31



SEE SHEETS 8 - 10 FOR T1.1, T1.2, AN

CONSERVATION EASEMENT

DRAINAGE STABILIZATION
STONE INSTALLED TO
ACCOMMODATE LATER
DRAINAGE

MATCHLINE - SEE

A horizontal graphic scale with a black arrow pointing upwards at the top. The scale has tick marks and labels at -40, -20, 0, 40, and 80. The area under the curve is shaded with vertical lines.

108+

31+00

100

14

1

三

35+00

6x00

EASEMENT EXCEPTION
WITH 10' WIDE GRAVEL
ROAD AND FORD CROSSING



AS-BUILT
SITE PLAN

DATE JUNE 2009
SCALE 1"-40'

DATE JUNE 2009

SCALE: 1° = 40'


10.000-10.000

八三


AS-BUILT

SITE PLAN


648521 65 11







FARRAR DAIRY		A SUBMITTED WITH MITIGATION PLAN		JUNE 2009
STREAM AND WETLAND MITIGATION				
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA				
NPAC - STATION 55+39 TO STATION 69+51				
DATE:	JUNE 2009			
SCALE:	1"=40'			
AS-BUILT SITE PLAN				
SHEET	6	OF	31	
KCI		ENGINEERS • PLANNERS • SCIENTISTS		
		ASSOCIATES OF NC		
FARRAR DAIRY		460 SIX FORKS ROAD		RALEIGH, NORTH CAROLINA 27609
		DECEMBER 2008		DATE
		REVISIONS		APPENDIX



MATCHLINE - SEE SHEET 8




FARRAR DAIRY STREAM AND WETLAND MITIGATION		KCI ASSOCIATES INC. ENGINEERS • PLANNERS • SCIENTISTS 460 SIX FORKS ROAD RALEIGH, NORTH CAROLINA 27609	A SUBMITTED WITH MITIGATION PLAN B REVISED MAIN CHANNEL ENDING PROFILE	JUNE 2008 DEC 2008
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA			URL DESCRIPTION	DATE APPROVED
NPAC - STATION 60+51 TO STATION 77+46				REVISIONS
AS-BUILT SITE PLAN				
DATE: JUNE 2008 SCALE: 1"=40'				
SHEET 7 OF 31				



FARRAR DAIRY STREAM AND WETLAND MITIGATION		LILLINGTON, HARNETT COUNTY, NORTH CAROLINA	
T1.1 - STATION 80+00 TO STATION 88+25		REVISIONS	
DATE: JUNE 2009	SCALE: 1"=40'	SHEET 8 OF 31	APPROVED
KCI ASSOCIATES INC ENGINEERS • PLANNERS • SCIENTISTS 460 SIX FORKS ROAD RALEIGH, NORTH CAROLINA 27609	FARRAR DAIRY STREAM AND WETLAND MITIGATION	SEE SHEET 10 FOR T1	



A	SUBMITTED WITH MITIGATION PLAN	JUNE 2000
STL.	DESCRIPTION	DATE APPROVED
KCI ASSOCIATES INC	FARRAR DAIRY STREAM AND WETLAND MITIGATION	
ENGINEERS • PLANNERS • SCIENTISTS	LILLINGTON, HARNETT COUNTY, NORTH CAROLINA	
460 SIX FORKS ROAD		
RALEIGH, NORTH CAROLINA 27609		
T1.2 - STATION 90+00 TO STATION 99+80		
AS-BUILT SITE PLAN		
SHEET 9 OF 31		



FARRAR DAIRY STREAM AND WETLAND MITIGATION		A SUBMITTED WITH MITIGATION PLAN	JUNE 2009
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA			
T1 - STATION 100+00 TO STATION 108+84			
AS-BUILT SITE PLAN			
SHEET	10	OF	31


KCI
ASSOCIATES OF NC
ENGINEERS • PLANNERS • SCIENTISTS
460 SIX FORKS ROAD
RALEIGH, NORTH CAROLINA 27609


EJ
ENVIRONMENTAL JOURNALISTS



DATE: JUNE 2009
SCALE: 1"=40'

REVISIONS

DATE APPROVED








AS-BUILT
WETLAND
OVERVIEW


SHEET 13 OF 3



FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA

EASTON


REVISIONS	DATE	APPROVED










MATCHLINE - SEE SHEET 17





DATE JUNE 2009
SCALE 1"-100'











FARRAR DAIRY		A SUBMITTED WITH MITIGATED PLAN	JUNE 2009
STREAM AND WETLAND MITIGATION		B REVISED MAIN CHANNEL CROSSING PROFILE	
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA		SITE	APPROVED
NPAC - STATION 69+51 TO STATION 77+46		DESIGNER	
		DATE	
		SCALE	
		MONITORING PLAN VIEW	
		SHEET 22 OF 31	

KCI
ASSOCIATES OF KCI
ENGINEERS • PLANNERS • SCIENTISTS
4601 SIX FORKS ROAD
RALEIGH, NORTH CAROLINA 27609



PROFESSIONAL ENGINEERS
SEAL
32733
MICHAEL R. FARRAR
08.04.09

FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA
NPAC - STATION 69+51 TO STATION 77+46

DATED JUNE 2009
SCALE 1"=40'

MONITORING PLAN VIEW

SHEET 22 OF 31







A A	SUBMITTED WITH MITIGATION PLAN	JUNE 2009	
A A	DESCRIPTION	DATE:	APPENDIX



FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON HARNETT COUNTY, NORTH CAROLINA
T1.1 - STATION 80+00 TO STATION 88+25

JUNE 2009
ALE: 1°=40'



SEE SHEET 25 FOR T1

KCI
ASSOCIATES INC.
ENGINEERS • PLANNERS • SCIENTISTS
460 SIX FORKS ROAD
RALEIGH, NORTH CAROLINA 27609

FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA
T1.2 - STATION 90+00 TO STATION 99+80





DATE: JUNE 2009
SCALE: 1"=40'


MONITORING
PLAN VIEW


SHEET 24 OF 31




REVISIONS
STL.
DESCRIPTION
DATE
APPROVED
JUN 2009









A	SUBMITTED WITH MITIGATION PLAN	JUNE 2009	
B	REVISIONS	DESCRIPTION	DATE
C		REVISION	DATE
D		REVISION	DATE
E		REVISION	DATE
F		REVISION	DATE


KCI
ASSOCIATES INC
ENGINEERS • PLANNERS • SCIENTISTS
#601 SIX FORKS ROAD
RALEIGH, NORTH CAROLINA 27603


FARRAR DAIRY
STREAM AND WETLAND MITIGATION
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA

DATE: JUNE 2009
SCALE: 1"=100'


AS-BUILT
PLANTING
PLAN

SHEET 28 OF 31






(SEE SHEET 31 FOR ZONE DESCRIPTIONS)



FARRAR DAIRY		STREAM AND WETLAND MITIGATION	
LILLINGTON, HARNETT COUNTY, NORTH CAROLINA			
 KCI ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4601 SIX FORKS ROAD RALEIGH, NORTH CAROLINA 27609		 FBI LABORATORY EVIDENCE TESTIMONY AND TRAINING	
AS-BUILT PLANTING PLAN SHEET 30 OF 31		REVISIONS DATE: MM/YY APPROVED BY:	
DATED: JUNE 2009 SCALE: 1"=100'		A SUBMITTED WITH MITIGATION PLAN JUNE 2009	



Appendix B


Cross-Section Plots and Pebble Counts



River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-1, Riffle, NPAC-1
Drainage Area (sq mi):	3.92
Date:	4/23/2009
Field Crew:	A. French, B. Roberts


Station	Elevation	Stream Type
0.0	201.79	
0.3	201.38	
3.8	201.32	
5.9	201.54	
11.7	201.24	
15.4	201.42	
18.7	201.49	C5
22.1	200.25	
23.6	199.49	
24.9	198.99	
27.0	198.85	
29.5	198.84	
31.3	198.89	
33.6	199.18	
34.8	199.80	
37.3	200.81	
38.5	201.25	
43.2	201.25	
49.8	201.11	
56.0	201.10	
57.3	201.40	

Cape Fear River Basin, Farrar Dairy, XS-1, Riffle, NPAC-1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS2, Pool, NPAC-1
Drainage Area (sq mi):	3.92
Date:	4/23/2009
Field Crew:	A. French, B. Roberts




Cape Fear River Basin, Farrar Dairy, XS-2, Pool, NPAC-1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-3, Riffle, NPAC-1
Drainage Area (sq mi):	3.92
Date:	4/28/2009
Field Crew:	B. Roberts, A. Davis



Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-3, Riffle, NPAC-1






River-Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID:	XS-4, Pool, NPAC-1
Drainage Area (sq mi):	4.10
Date:	4/28/2009
Field Crew:	B. Roberts, A. Davis

SUMMARY DATA	
Bankfull Elevation:	197.1
Bankfull Cross-Sectional Area:	24.7
Bankfull Width:	18.9
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	2.8
Mean Depth at Bankfull:	1.3
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-


Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-4, Pool, NPAC-1




27.6	194.80
26.5	194.78
25.1	194.56
23.6	194.26
23.0	194.24
22.4	194.86
21.7	195.68
21.0	196.15
20.4	196.38
18.9	196.73
17.6	197.05
13.3	197.00
8.4	196.96
3.1	196.81
0.2	196.65
0.0	196.89

River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-5, Riffle, NPAC-1
Drainage Area (sq mi):	4.10
Date:	4/28/2009
Field Crew:	B. Roberts, A. Davis



Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-5, Riffle, NPAC-1




River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-6, Pool, NPAC-1
Drainage Area (sq mi):	4.1
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant

SUMMARY DATA	
Bankfull Elevation:	194.5
Bankfull Cross-Sectional Area:	26.6
Bankfull Width:	20.4
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	3.0
Mean Depth at Bankfull:	1.3
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type C5






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-7, Riffle, NPAC-1
Drainage Area (sq mi):	4.1
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant

SUMMARY DATA	
Bankfull Elevation:	193.4
Bankfull Cross-Sectional Area:	32.2
Bankfull Width:	20.7
Flood Prone Area Elevation:	196.1
Flood Prone Width:	>60
Max Depth at Bankfull:	2.7
Mean Depth at Bankfull:	1.6
W / D Ratio:	13.3
Entrenchment Ratio:	>3.0
Bank Height Ratio:	1.0


Station	Elevation
0.0	193.42
0.6	192.96
9.7	193.22
14.8	193.16
17.8	193.41
19.6	192.92
21.6	192.34
24.0	191.65
26.1	191.21
27.9	190.88
29.1	190.71
30.3	190.86
32.1	190.93
33.6	191.40
35.7	192.39
37.6	193.17
38.8	193.49
41.6	193.58
48.2	193.61
53.4	193.63
58.0	193.68
58.6	194.05

Stream Type C5






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-8, Riffle, NPAC-2
Drainage Area (sq mi):	4.1
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant



Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-8, Riffle, NPAC-2



Bankfull
Flood Prone Area
As-Built, 5/8/09

50

10

20

30

40

50

10

20

30

40

50

10

20

30

40

50

10


20

30


40

50


River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-9, Pool, NPAC-2
Drainage Area (sq mi):	4.65
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Cape Fear River Basin, Farrar Dairy, XS-9, Pool, NPAC-2




River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-10, Riffle, NPAC-2
Drainage Area (sq mi):	4.65
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Stream Type C5






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-11, Riffle, NPAC-3
Drainage Area (sq mi):	4.82
Date:	5/18/2009
Field Crew:	A. French, K. O'Briant




Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-11, Riffle, NPAC-3






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-12, Pool, NPAC-3
Drainage Area (sq mi):	4.82
Date:	5/18/2009
Field Crew:	A. French, K. O'Briant




Stream Type C5


Cape Fear River Basin, Farrar Dairy, XS-12, Pool, NPAC-3



River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-13, Riffle, T1.1
Drainage Area (sq mi):	0.02
Date:	4/29/2009
Field Crew:	A. French, B. Roberts



Cape Fear River Basin, Farrar Dairy, XS-13, Riffle, T1.1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-14, Pool, T1.1
Drainage Area (sq mi):	0.02
Date:	4/29/2009
Field Crew:	A. French, B. Roberts

Station	Elevation	SUMMARY DATA
0.0	216.93	Bankfull Elevation:
0.2	216.63	Bankfull Cross-Sectional Area:
4.8	216.51	Bankfull Width:
9.4	216.33	Flood Prone Area Elevation:
12.5	216.22	Flood Prone Width:
14.9	216.23	Max Depth at Bankfull:
15.9	215.83	Mean Depth at Bankfull:
16.9	215.70	W / D Ratio:
18.2	215.59	Entrenchment Ratio:
19.4	215.29	Bank Height Ratio:
20.4	214.85	-
21.1	214.31	-
22.2	214.23	-
23.2	214.39	-
24.1	215.04	-
25.0	215.51	-
26.1	215.75	-
28.6	215.78	-
30.2	216.35	-
33.1	216.95	-
37.8	217.18	-
42.2	217.23	-
45.4	217.36	-
45.7	217.74	-


Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-14, Pool, T1.1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-15, Riffle, T1.1
Drainage Area (sq mi):	0.02
Date:	4/29/2009
Field Crew:	A. French, B. Roberts



Stream Type: C5

Cape Fear River Basin, Farrar Dairy, XS-15, Riffle, T1.1







River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-16, Pool, T1.2
Drainage Area (sq mi):	0.10
Date:	4/29/2009
Field Crew:	A. French, B. Roberts

Station	Elevation	SUMMARY DATA
0.0	220.78	Bankfull Elevation:
0.3	220.46	Bankfull Cross-Sectional Area:
4.9	220.39	Bankfull Width:
8.9	220.38	Flood Prone Area Elevation:
13.3	220.34	Flood Prone Width:
17.5	220.11	Max Depth at Bankfull:
19.9	219.79	Mean Depth at Bankfull:
21.0	219.57	W / D Ratio:
21.9	219.43	Entrenchment Ratio:
23.2	218.91	Bank Height Ratio:
24.1	218.80	-
24.9	218.74	-
25.6	218.36	-
26.3	218.06	-
26.8	218.27	-
27.7	218.79	-
28.6	219.18	-
29.5	219.64	-
31.1	219.83	-
33.7	220.32	-
36.4	220.84	-
40.0	221.07	-
43.7	221.07	-


Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-16, Pool, T1.2






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-17, Riffle, T1.2
Drainage Area (sq mi):	0.10
Date:	4/29/2009
Field Crew:	A. French, B. Roberts




Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-17, Riffle, T1.2







River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-18, Riffle, T1.2
Drainage Area (sq mi):	0.10
Date:	4/29/2009
Field Crew:	A. French, B. Roberts




Stream Type E5

Cape Fear River Basin, Farrar Dairy, XS-18, Riffle, T1.2






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-19, Pool, T1
Drainage Area (sq mi):	0.18
Date:	4/30/2009
Field Crew:	A. French, B. Roberts




Cape Fear River Basin, Farrar Dairy, XS-19, Pool, T1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-20, Riffle, T1
Drainage Area (sq mi):	0.18
Date:	4/30/2009
Field Crew:	A. French, B. Roberts



Stream Type E5

Cape Fear River Basin, Farrar Dairy, XS-20, Riffle, T1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-21, Riffle, T1
Drainage Area (sq mi):	0.18
Date:	4/28/2009
Field Crew:	B. Roberts, A. Davis

Station	Elevation	SUMMARY DATA
0.0	198.58	Bankfull Elevation:
1.1	198.53	Bankfull Cross-Sectional Area:
4.4	198.66	Bankfull Width:
7.6	198.52	Flood Prone Area Elevation:
10.8	198.48	Flood Prone Width:
13.1	198.52	Max Depth at Bankfull:
15.1	198.52	Mean Depth at Bankfull:
16.5	198.47	W / D Ratio:
18.0	197.81	Entrenchment Ratio:
18.8	197.47	Bank Height Ratio:
19.3	197.06	
20.3	197.01	
21.1	196.87	
21.4	196.64	
22.5	196.79	
22.9	196.88	
23.4	197.46	
24.5	197.83	
25.5	198.33	
26.6	198.46	
28.5	198.44	
31.4	198.70	
34.0	198.70	
36.8	198.63	
40.1	198.75	
42.9	198.73	
44.0	199.09	

Stream Type E5

Cape Fear River Basin, Farrar Dairy, XS-21, Riffle, T1






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-22, Pool, T2A
Drainage Area (sq mi):	0.04
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant

SUMMARY DATA

Bankfull Elevation:	203.2
Bankfull Cross-Sectional Area:	5.1
Bankfull Width:	7.5
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	1.1
Mean Depth at Bankfull:	0.7
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-
Station	Elevation
0.0	203.86
0.5	203.49
3.1	203.57
4.8	203.35
7.0	203.38
8.3	203.23
9.1	202.99
10.0	202.53
10.9	202.14
11.9	202.12
13.1	202.11
14.0	202.48
14.7	202.79
15.8	203.21
17.2	203.30
19.6	203.54
23.8	203.43
27.5	203.64
27.9	203.97


Stream Type E5

Cape Fear River Basin, Farrar Dairy, XS-22, Pool, T2A






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-23, Riffle, T2A
Drainage Area (sq mi):	0.04
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant



Stream Type E5



River-Basin:	Cape Fear
Watershed:	Farrat Dairy
XS ID	XS-24, Pool, T2B
Drainage Area (sq mi):	0.04
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




SUMMARY DATA

Station	Elevation
0.0	193.34
0.9	193.05
4.4	193.17
9.4	193.14
14.2	193.05
15.0	192.95
16.2	192.59
17.4	192.26
18.1	192.05
18.9	191.96
19.8	191.88
20.3	192.28
21.1	192.74
21.7	193.02
28.3	193.06
26.1	193.27
43.7	193.52
44.4	193.79


Stream Type

E5


Cape Fear River Basin, Farrar Dairy, XS-24, Pool, T2B



River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-25, Riffle, T2B
Drainage Area (sq mi):	0.04
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Cape Fear River Basin, Farrar Dairy, XS-25, Riffle, T2B






River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-26, Riffle, T3
Drainage Area (sq mi):	0.39
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Stream Type C5

Cape Fear River Basin, Farrar Dairy, XS-26, Riffle, T3







River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-27, Pool, T3
Drainage Area (sq mi):	0.39
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Cape Fear River Basin, Farrar Dairy, XS-27, Pool, T3



River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-28, Pool, T3
Drainage Area (sq mi):	0.39
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant




Stream Type: C5







River Basin:	Cape Fear
Watershed:	Farrar Dairy
XS ID	XS-29, Riffle, T3
Drainage Area (sq mi):	0.39
Date:	5/8/2009
Field Crew:	A. French, K. O'Briant





Stream Type C5


Cape Fear River Basin, Farrar Dairy, XS-29, Riffle, T3

























































































Appendix C

Longitudinal Profiles


Farrar Dairy Longitudinal Profile
NPAC-1, As-Built
Stations 15+75 - 31+75




Farrar Dairy Longitudinal Profile
NPAC-2, As-Built
Stations 57+55 - 63+77



Farrar Dairy Longitudinal Profile
Tributary 1.1, As-Built
Stations 80+25 - 85+75




Farrar Dairy Longitudinal Profile
Tributary 1.2, As-Built
Stations 91+45 - 96+70



**Longitudinal Profile
Tributary 1, As-Built
Stations 103+50 - 108+77**




**Longitudinal Profile
Tributary 2, As-Built
Stations 112+80 - 118+37**



*No WS due to no flow in channel during survey.

**Longitudinal Profile
Tributary 3, As-Built
Stations 133+85 - 139+73**



Appendix D

Vegetation Data

Table D1. Stream Buffer Stem Density By Plot**Project Name: Farrar Dairy Stream and Wetland Restoration****Date : 3/25/09****Crew : B. Roberts**

Plot #	River Birch <i>Betula nigra</i>	Beautyberry <i>Callicarpa americana</i>	Sugarberry <i>Celtis laevigata</i>	Silky Dogwood <i>Cornus amomum</i>	Green Ash <i>Fraxinus pennsylvanica</i>	Tulip Poplar <i>Liriodendron tulipifera</i>	Sycamore <i>Platanus occidentalis</i>	Oak sp. <i>Quercus sp.</i>	Laurel Oak <i>Quercus laurifolia</i>	Overcup Oak <i>Quercus lyrata</i>	Willow Oak <i>Quercus phellos</i>	Willow sp. <i>Salix sp.</i>	Black Willow <i>Salix nigra</i>	Elderberry <i>Sambucus canadensis</i>	Unknown	Total (As-Built)	Density-(As-Built)
1	3							2								22	880
2	1	4			4				3	1	3					18	720
3			2					1								8	320
4	4		1	12	1			2								21	840
5	1	1	1	3	2			4								19	760
6	3			7				1	2							14	560
7	3		2	4	2							9	1			21	840
8	5		3	1	4						1					14	560
9	10	5														15	600
10						1	3	6		1						13	520
11				2		4		2		1		4		4		17	680
12	6				4											13	520
13	6				2							4		6		18	720
14	7			3	2											13	520
15	5	5		2	1											14	560
Total Average Density (Stems/Acre)																640	

Table D2. Wetland Stem Density By Plot**Project Name: Farrar Dairy Stream and Wetland Restoration****Date : 3/25/09****Crew : B. Roberts**

Plot #	River Birch <i>Betula nigra</i>	Beautyberry <i>Callicarpa americana</i>	Silky Dogwood <i>Cornus amomum</i>	Green Ash <i>Fraxinus pennsylvanica</i>	Oak sp. <i>Quercus sp.</i>	Laurel Oak <i>Quercus laurifolia</i>	Overcup Oak <i>Quercus lyrata</i>	Swamp Chestnut Oak <i>Quercus michauxii</i>	Cherrybark Oak <i>Quercus pagoda</i>	Pin Oak <i>Quercus palustris</i>	Willow Oak <i>Quercus phellos</i>	Unknown	Total (As-Built)	Density-(As-Built)
16			1	1							4	3	10	400
17	1		1		1							7	14	560
18			1		6							3	10	400
19			2	2	14	3						4	25	1000
20			2	1	5			1				4	13	520
21				1	6	2					1	3	13	520
22		1		4	9	3						4	21	840
23				5	9	5					1	3	23	920
24			2		8							3	13	520
25				1	5		1					4	11	440
26		1	1	3	3	2						3	13	520
27				2	6	1						3	12	480
28					9			3					12	480
29				3	6			1				3	13	520
30				8	1			2					11	440
31				4	2				3			2	11	440
32					7							3	10	400
33			5		4							2	11	440
34				4								8	12	480
35				2					6			2	10	400
36				1	2			1	1		1	10	16	640
37				7								5	12	480
38					2	3						8	13	520
39				3	2	1		1		2		4	13	520
40			1	7	5							2	15	600
41			6	1	1	1			2			4	15	600
42			3	3	5	1			1			4	17	680
43			1	2	3	4			1	1			12	480
44				3	6	1						4	14	560
45					4	5		1			2	12	480	
Total Average Density (Stems/Acre)													543	

Stream and Wetland Vegetation Plot Photos



Vegetation Plot 1 – As-Built – 3/23/09



Vegetation Plot 2 – As-Built – 3/23/09



Vegetation Plot 3 – As-Built – 3/23/09




Vegetation Plot 4 – As-Built – 3/23/09



Vegetation Plot 5 – As-Built – 3/24/09

Farrar Dairy Stream and Wetland Restoration Site
Contract #D06002



Vegetation Plot 6 – As-Built – 3/24/09

KCI Technologies, Inc.
Mitigation Plan



Vegetation Plot 7 – As-Built – 3/24/09



Vegetation Plot 8 – As-Built – 3/25/09



Vegetation Plot 9 – As-Built – 3/25/09



Vegetation Plot 10 – As-Built – 3/23/09



Vegetation Plot 11 – As-Built – 3/23/09



Vegetation Plot 12 – As-Built – 3/23/09



Vegetation Plot 13 – As-Built – 3/24/09



Vegetation Plot 14 – As-Built – 3/25/09



Vegetation Plot 15 – As-Built – 3/25/09



Vegetation Plot 16 – As-Built – 3/23/09



Vegetation Plot 17 – As-Built – 3/23/09



Vegetation Plot 18 – As-Built – 3/23/09



Vegetation Plot 19 – As-Built – 3/23/09



Vegetation Plot 20 – As-Built – 3/23/09



Vegetation Plot 21 – As-Built – 3/23/09



Vegetation Plot 22 – As-Built – 3/23/09




Vegetation Plot 23 – As-Built – 3/24/09



Vegetation Plot 24 – As-Built – 3/24/09



Vegetation Plot 25 – As-Built – 3/24/09



Vegetation Plot 26 – As-Built – 3/24/09



Vegetation Plot 27 – As-Built – 3/24/09



Vegetation Plot 28 – As-Built – 3/24/09



Vegetation Plot 29 – As-Built – 3/24/09



Vegetation Plot 30 – As-Built – 3/24/09



Vegetation Plot 31 – As-Built – 3/25/09



Vegetation Plot 32 – As-Built – 3/25/09



Vegetation Plot 33 – As-Built – 3/25/09



Vegetation Plot 34 – As-Built – 3/25/09



Vegetation Plot 35 – As-Built – 3/25/09



Vegetation Plot 36 – As-Built – 3/25/09



Vegetation Plot W37 – As-Built – 3/25/09



Vegetation Plot 38 – As-Built – 3/25/09



Vegetation Plot 39 – As-Built – 3/25/09



Vegetation Plot 40 – As-Built – 3/24/09



Vegetation Plot 41 – As-Built – 3/24/09



Vegetation Plot 42 – As-Built – 3/24/09



Vegetation Plot 43 – As-Built – 3/24/09



Vegetation Plot 44 – As-Built – 3/24/09



Vegetation Plot 45 – As-Built – 3/24/09

Appendix E

Photo Points

Stream and Wetland Photo Points



PP 1 – As-Built – 5/28/09



PP 2 – As-Built – 5/28/09



PP 3 – As-Built – 5/28/09



PP 4 – As-Built – 5/28/09



PP 5 – As-Built – 5/28/09

*Farrar Dairy Stream and Wetland Restoration Site
Contract #D06002*



PP 6 – As-Built – 5/28/09

*KCI Technologies, Inc.
Mitigation Plan*



PP 7 – As-Built – 5/28/09



PP 8 – As-Built – 5/28/09



PP 9 – As-Built – 5/28/09



PP 10 – As-Built – 5/28/09



PP 11 – As-Built – 5/28/09



PP 12 – As-Built – 5/28/09



PP 13 – As-Built – 5/28/09



PP 14 – As-Built – 5/28/09



PP 15 – As-Built – 5/28/09



PP 16 – As-Built – 5/28/09



PP 17 – As-Built – 5/28/09



PP 18 – As-Built – 5/28/09



PP 19 – As-Built – 5/28/09



PP 20 – As-Built – 5/28/09



PP 21 – As-Built – 5/28/09



PP 22 – As-Built – 5/28/09



PP 23 – As-Built – 5/28/09



PP 24 – As-Built – 5/28/09



PP 25 – As-Built – 5/28/09



PP 26 – As-Built – 5/28/09



PP 27 – As-Built – 5/28/09



PP 28 – As-Built – 5/28/09



PP 29 – As-Built – 5/28/09



PP 30 – As-Built – 5/28/09



PP 31 – As-Built – 5/28/09



PP 32 – As-Built – 5/28/09



PP 33 – As-Built – 5/28/09



PP 34 – As-Built – 5/28/09



PP 35 – As-Built – 5/28/09