

# Baseline Monitoring Document and As Built Baseline Report

# FINAL

Five-Mile Branch Stream and Wetland Restoration, Iredell County

NCEEP IMS ID# 92185 DENR Contract # D05013S

# Prepared for:

North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program Raleigh, North Carolina



Robert Lepsic Senior Scientist

# Baseline Monitoring and As-Built Baseline Report

Five-Mile Branch

NC Engineering License # C-1869 NC Surveying License # C-1869

Prepared for: NCDENR-EEP

Prepared by:
ARCADIS G&M of North Carolina, Inc.
801 Corporate Center Drive
Suite 300
Raleigh
North Carolina 27607
Tel 919.854.1282
Fax 919.854.5448

Our Ref.: NC604017.0000 Project Manager: Robert Lepsic Date: April 2013

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

# **Table of Contents**

Executive Summary				ii
1.	Project Goals, Background and Attributes			1
	1.1	Loca	tion and Setting	1
	1.2	Proje	ect Goals and Objectives	1
2.	Project Structure, Restoration Type and Approach			3
	2.1	Proje	ect Structure	3
	2.2	Rest	oration Type and Approach	3
3.	Project History, Contacts and Attribute Data			4
4.	Succe	ss Crit	5	
5.	Mainte	tenance and Contingency Plan		8
6.	Documenting the As-built Condition (Baseline)			10
	6.1	As-bu	uilt/Record Drawings	10
	6.2	Basel	line Data Collection	10
7.	References			11
Fig	ures			
	Figure 1		Vicinity Map	
	Figure 2		Project Component Map	
	Figur	e 3	Monitoring Device Locations	
Apı	oendice	s		
	Α	A Restoration Site Photographs		
	В	Table	es	
	С	Vegetation Data		
	D As Built/Record Drawings			
	F	Monito		

#### **Executive Summary**

The Five Mile Branch Mitigation site was selected for stream and wetland restoration originally by the North Carolina Department of Transportation (NCDOT) then transferred to the North Carolina Ecosystem Enhancement Program (NCEEP). The purpose of this restoration project was to restore, enhance and preserve streams and wetlands within the site. Beaver and Fifth creeks are the primary stream within the site. There are five unnamed tributaries that were preserved. The site's original design was developed while the project was under NCDOT auspices and was a very sinuous, priority 2 stream restoration with a great deal of structure, which presented concerns in terms of cost and stability (risk/cost-benefit). The proposed alignment also led to retrospective concerns of hydrologic trespass by NCDOT for the I-40 right of way. Collectively, this prompted an enhancement approach to the stream channel through stabilization, improvement of the profile, and the removal of berms to provide additional floodplain connection. (NCEEP 2013)

The Five Mile Branch Site (site) is east of Statesville in Iredell County, southeast of Interstate 40 (I-40) and northwest of US Route 64. The site is in the Township of Cool Springs on the Statesville East, NC, 7.5-minute U.S. Geological Survey (USGS) topographic quadrangle (Figure 1). The Site comprises 12 adjacent parcels totaling approximately 229 acres (92.67 ha). It is bordered to the north by I-40 and to the south, east, and west by various forested, pasture, and residential properties. Swann Road (SR 2167), running north and south, bisects the site. Chimney Lane dead-ends on the site west of Swann Road.

The restoration strategy implemented on Beaver and Fifth creeks consisted of Enhancement Level II. Both streams were stabilized in their current locations. Their north banks were regraded to a flatter slope and boulder grade control structures were installed. No work was performed on the unnamed tributaries. They were preserved through conservation easements or property purchase. Wetland restoration was accomplished by filling in the drainage ditches, grading floodplain pools and replanting with native vegetation. Through these practices 12,085 linear feet if stream were enhanced, 890 feet of stream preserved, 48.6 acres of wetland restored and 1.9 acres of wetlands preserved.

# 1. Project Goals, Background and Attributes

#### 1.1 Location and Setting

The Five Mile Branch Site (site) is located east of Statesville in Iredell County, southeast of Interstate 40 (I-40) and northwest of US Route 64. (Figure 1) The site is within the Township of Cool Springs on the Statesville East, NC, 7.5-minute U.S. Geological Survey (USGS). According to the Yadkin-Pee Dee Basinwide Water Quality Plan (North Carolina Department of Environment and Natural Resources [NCDENR] 2008), Fifth and Beaver Creeks are in USGS 8-digit Hydrologic Unit 03040102, 14-digit Hydrologic Unit 03040102010100, and North Carolina Division of Water Quality (NCDWQ) Sub-basin 03-07-06. The project is situated in the Piedmont physiographic region.

There are two main streams (Beaver Creek and Fifth Creek) and five unnamed tributaries (UT to Beaver Creek, UT at Chimney Lane, UT to Fifth Creek, UT at Swann Road, and UT at Smiley) located on the site. Interstate 40 borders the site to the north. Forested land and agriculture land border the site in the other three directions. Beaver Creek runs about 5,925 linear feet (LF) (1,805.94 meters [m]) across the site before converging with Fifth Creek. Fifth Creek runs approximately 6,610 LF (2,014.73 m) from I-40 to the terminus of the project.

# 1.2 Project Goals and Objectives

The primary goals of this restoration project focus on the following:

- Increase bank stability, nutrient filtration and aquatic habitat
- Reduce soil disturbance and nutrient inputs to stream
- Improve soil physical and chemical properties in the near term
- Improve hydrologic connectivity with floodplain
- Attenuate site impacts of storm flows
- Restore ground water hydrology to pre-agricultural levels
- Restore wetland and riparian habitat

1

2

### These goals were accomplished by:

- Establishing a minimum 50-foot buffer consisting of a mix of native species representative of piedmont/mountain bottomland hardwood forest. The planted species were selected by evaluation of adjacent reference sites and reviewing species listed in Classification of Natural Communities of North Carolina: Third Approximation (Schafale and Weakley 1990). A total of 1.9 acres of bottomland hardwood forest were preserved through land ownership or conservation easements. Land preservation reduced soil disturbance and nutrient input to the streams.
- Grading stream banks, installation of in-stream structures, and removal of an
  adjacent berm increased bank stability, improved in-stream habitat diversity and
  improved the hydrologic connectivity with the adjacent floodplain. Gently sloped,
  vegetated, stream banks in conjunction with in-stream structures increased bank
  stability. The in-stream structures all increased stream habitat diversity by
  establishing riffle-pool sequences and establishing stable woody debris.
   Removal of the berm reduced the water surface elevation required to reach the
  floodplain.
- Fill existing drainage ditches and excavating floodplain pools. Elimination of the drainage ditches and grading the floodplain restored groundwater hydrology to pre-agriculture conditions, in-turn restoring wetlands and riparian habitat.
- Ripping floodplain soil prior to planting to reduce ground compaction cause by past agricultural practice and allowing water infiltration.

Five Mile Branch

#### 2. Project Structure, Restoration Type and Approach

#### 2.1 Project Structure

The project was broken into nine separate segments due to location within the site. The segments are Beaver Creek (upstream and downstream 10+87.03 PRBVR), Fifth Creek (upstream and downstream of Beaver Creek) and five unnamed tributaries (UT to Beaver Creek, UT, UT at Chimney Lane, , UT at Swann Road, and UT at Freeze). Project activities provide 12,993.7 feet of stream enhancement level II, 1,425.0 feet of stream preservation, and 48.0 acres of wetland restoration and 1.9 acres of wetland preservation.

#### 2.2 Restoration Type and Approach

Prior to development and implementation of the restoration plan, the historical land uses of the site were investigated. Research indicated that the site had been in agricultural use for over 50 years. Aerial photography from 1956 shows the site's agricultural fields, drainage ditches and stream being in the same location as the 2012 pre-restoration condition. The major exception being I-40 was not present in 1956. Based on field observation, it appeared that Beaver Creek and Fifth Creek had been straightened. In the past, the drainage ditches were better maintained, with the vegetation mowed or sprayed with herbicide. The agricultural fields had developed a significant stand of woody vegetation. Maintenance and agricultural practices ceased when NCDOT purchased the parcels.

The restoration strategy implemented on Fifth and Beaver creeks consisted of Enhancement Level II. Both streams were stabilized in their current locations. However, channel dimensions were altered by grading the north bank of both streams. The stream profiles were adjusted through the installation of grade control and bank stabilization boulder structures. No work was performed on the unnamed tributaries. They were preserved with a conservation easement or purchasing the property. A 946.04 section of Fifth Creek at the downstream end of the project is not included in these calculations. Property only on the north side of the stream could be secured through fee simple purchase or the purchase of a conservation easement. The south side is still in private ownership. Wetland restoration was accomplished by filling in the drainage ditches, grading floodplain pools and replanting with native vegetation.

#### 3. Project History, Contacts and Attribute Data

Investigations into the Five Mile Branch restoration site began over 10 years ago. The site was first identified by the NCDOT who began researching the site in 2001. A feasibility study was prepared for the site and groundwater monitoring gauges were installed around this time. The gauges were downloaded and maintained for the following four years until 2005. Subsequently in 2004, the site was transferred to the NCEEP when restructuring transferred all off-site mitigation opportunities from NCDOT to NCEEP. The site's original design was developed while the project was under NCDOT auspices and was a very sinuous, priority 2 stream restoration with a great deal of structure, which presented concerns in terms of cost and stability (risk/cost-benefit). The proposed alignment also led to retrospective concerns of hydrologic trespass by NCDOT for the I-40 right of way. Collectively, this prompted an enhancement approach to the stream channel through stabilization, improvement of the profile, and the removal of berms to provide additional floodplain connection. (NCEEP 2013) ARCADIS revisited the site in February 2009 to assess stream conditions and document areas of extreme erosion. Based on this assessment, ARCADIS identified areas of importance to focus restoration efforts. The constructed design was based on the 2009 assessment.

Project activities, history, dates, contacts and background information are presented in attached tables.

4

5

#### 4. Success Criteria

In general, success criteria and triggers for remedial actions are based on the US Army Corps of Engineers 2003 Stream Mitigation Guidelines (USACE 2003). Each year's monitoring data and results will be compared to those outlined in the Stream Mitigation Guidelines and previous year's data to identify trends. Given that the restoration performed on site was Enhancement Level II, stream success criteria will be established only for channel dimension and riparian vegetation. Wetland success criteria will be hydrology and vegetation.

#### Stream Channel Dimension

Channel dimension parameters that will be monitored include width, depth, cross-sectional area and bank height ratio. These parameters are expected to remain relatively consistent throughout the monitoring period. "However, some change is natural and expected and can even indicate that the design was successful and appropriate for the hydrologic and sediment regime." (NCDENR 2010) Narrowing of the channel, development of an inner berm are a few examples. Changes to the channel dimensions will be documented. If these changes trend towards instability (channel widening, incision, etc.), remediation activities may be implemented. If the changes trend towards stability, as those described above, the project can be considered a success. Channel dimension will be monitored through the establishment and annual surveying of permanent cross section.

#### Stream Hydrology

A minimum of two bankfull events must occur within the 5 year monitoring period. The two events must occur in separate years. Data will be collected using pressure transducers. The transducers will be downloaded during wetland hydrology monitoring.

At the time of this report, pressure transducers were not available. Two crest stage gauges were installed to document bankfull while pressure transducers are obtained. The gauges were installed in June 2012. Their locations are shown on the baseline drawings. Pressure transducers will replace the crest stage gauges when obtained. Their locations are shown on Figure 3. It is expected the transducers will be installed within the next 2 months.

6

One bankfull event occurred around May 14, 2012. This was prior to the installation of the crest stage gauges. It is documented through sediment and woody debris on the floodplain. The attached photographs show the debris.

#### Vegetation

Woody vegetation success criteria will be based on US Army Corps of Engineers 2003 Stream Mitigation Guidelines. This criteria call for the survival of 320 stems per acre at year three, 288 stems per acre at year four and 260 stems per acre at year five. Volunteer and planted stems will be tracked independently in Table 7. Depending upon the species and overall vigor of the volunteer community, vegetation success may be evaluated at project closeout by the total stems per acre. This success criterion applies to both stream buffer and wetlands, excluding the floodplain pools.

#### Wetland Hydrology

Thirty (30) groundwater gauges were installed throughout the site. Ten of the gauges were installed at locations similar to pre-construction locations. These will provide data that can be compared to pre-restoration data and also show if wetland hydrology is being achieved. The remaining gauges were installed throughout the site in wetland restoration locations. These gauges will show if wetland hydrology is being met within the restoration areas and potentially help determine the wetland boundaries.

Hydrologic success criteria will be based on data from an off-site reference wetland gauge. The maximum consecutive days of wetland hydrology of the reference gauge was 20 days or 10.9% of the growing season. The second longest was 8 days or 4.4% of the growing season, one day under the Corps' 1987 Wetland Delineation Manual minimum of 5% of the growing season. There were nine other occurrences in which the soil was saturated within 12 inches of the ground surface. These events ranged in duration from 1 to 4 days (0.5% to 2.2% of the growing season).

It is expected that the restoration site will not uniformly exhibit wetland hydrology. Areas in close proximity of the floodplain pools and other depressional features are expected to exhibit longer hydroperiods, similar to the 10.9% of the reference wetland. While areas located nearer the streams or outside of depressional areas will have short soil saturation periods, more similar to the 4.4% of the reference wetland. Given that the minimum duration of saturation established by the Corps' is 5% of the growing season, this will be the minimum established success criteria for wetland hydrology at

the restoration site. Areas showing a hydroperiod at the lower end of the success range (5%-7%) will have adjacent vegetation evaluated. A FAC-neutral test will be conducted in the area of the gauge. If the vegetation passes the FAC-neutral test, then it will be determined that wetland hydrology success has been achieved. If not, further investigations will be conducted to determine the reason for hydrologic failure.

7

#### 5. Maintenance and Contingency Plan

As with all stream and wetland restoration projects, unexpected issues may arise that prevent the success criteria from being met. Therefore, a maintenance and contingency plan is required to establish guidelines to follow when success criteria are not met and establishes thresholds that when exceeded trigger remedial actions. That being said, it is very difficult to establish an all-inclusive maintenance and contingency plan. Restoration projects are very complex and dynamic systems. This section will discuss the most significant issues that may arise and the associated remedial actions. Remedial actions will not be initiated without consultation and agreement from NCEEP.

#### Vegetation

The vegetation success criterion is outlined above. This criterion applies to the entire site, not individual plots. It is possible and highly likely that several plots will not meet the final success criteria and several plots will exceed it. In the event that the entire site is not demonstrating success, individual plots and plot locations will be evaluated for the composition of the volunteer contingent and evaluated with the visual assessment and any associated vegetation mapping on the current condition plan view. This will help determine if the issue is localized or systemic. A localized issue could be cause by shading, soil conditions, topography, etc. A systemic issue could be a result of substandard planting stock, unusual weather patterns, wildlife grazing, etc. Each of these issues requires different remedial actions. The cause needs to be identified before an appropriate action determined. One option of corrective measures to bring the site into compliance with the established vegetation success criteria is supplemental planting.

#### Wetland Hydrology

Gauges not meeting the above wetland hydrology success criteria will be compared to the reference gauges, other on-site gauges and site precipitation. As with the vegetation, the cause of the issue needs to be identified prior to development and commencement of remedial actions. Causes of the non-achievement could be a gauge malfunctioning, gauge not programmed or calibrated correctly, weather pattern, etc. Remedial actions could consist of gauge replacement, gauge reprogramming or recalibration, additional site grading, etc.

Five Mile Branch

#### Stream Channel Dimension

Two issues that could develop with the stream dimension is a change in width to depth ratio or a change in bank height ratio. If there is a significant shift toward instability in these parameters during the monitoring period, options will be discussed with NCEEP. Again, the cause and degree (localized verses systemic) of instability need to be identified.

#### Stream Hydrology

The only possible issue with stream hydrology is not achieving two bankfull events during the five year monitoring period. This can be addressed by extending the monitoring period to see if the targeted recurrence interval is achieved. If the stream is not accessing its floodplain at the requisite recurrence interval after some additional monitoring, and climatological reasons cannot be referenced; EEP will consider implications for success and credit release with the NCIRT.

Five Mile Branch

# 6. Documenting the As-built Condition (Baseline)

# 6.1 As-built/Record Drawings

As-built drawings are presented in Appendix D

# 6.2 Baseline Data Collection

Baseline data was collected shortly after the as-built survey. Vegetation data was collected at the time all monitoring devises were installed, May 29, 2012 through July 11, 2012.


10


#### 7. References


- North Carolina Department of Environment and Natural Resources (NCDENR). 2008. Yadkin Pee-Dee River Basinwide Water Quality Plan. Prepared by the North Carolina Division of Water Quality, Water Quality Section.
- North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program (NCDENR) 2010. Baseline Monitoring Document Format, Data Requirements, and Content Guidance, Version 2.0, October 14, 2010.
- North Carolina Ecosystem Enhancement Program (NCEEP). 2013. Letter dated February 28, 2013.
- Schafale, M.P., and A. S. Weakley. 1990. Classification of the Natural Communities of North Carolina, A Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, Department of Environment, Health and Natural Resources, Raleigh, NC.
- US Army Corps of Engineers (USACE) 2003. April 2003 Stream Mitigation Guidelines
- United States Department of Agriculture, Natural Resources Conservation Service, 2011 Soil Survey of Iredell County, North Carolina. (Available online at http://soils.usda.goc/survey.printed\_surveys/)
- Wetland Training Institute. 1995. Field Guide for Wetland Delineation: 1987 Corps of Engineers Manual. Poolesville, MD. WTI 95-3.

Five Mile Branch

Figures







# Appendix A

Restoration Site Photographs -Photo Points, Cross Sections, Vegetation Plots

Photo Points







Photo Point 9. Cross Vane 7/10/12



Photo Point 10. Floodplain looking west 7/10/12



Photo Point 10. Cross Vane





Photo Point 11. Looking downstream 7/10/12



Photo Point 10. Floodplain looking east 7/10/12



Photo Point 12. Floodplain looking west 7/10/12



Photo Point 12. Floodplain pool looking east 7/10/12



Photo Point 14. Floodplain pool looking east 7/10/12



Photo Point 13. Floodplain pool looking west 7/10/12



Photo Point 15. Floodplain pool looking west 7/10/12



Photo Point 13. Floodplain looking west 7/10/12



Photo Point 15. Floodplain looking east 7/10/12



Photo Point 16. Looking downstream 7/10/12



Photo Point 17. Floodplain looking north 7/10/12



Photo Point 16. Looking upstream 7/10/12



Photo Point 17. Floodplain looking east 7/10/12



Photo Point 17. Floodplain looking west 7/10/12



Photo Point 18. Cross Vane

7/10/12



Photo Point 19. Boulder Vanes

7/10/12



Photo Point 20. Looking downstream 7/10/12



Photo Point 20. Looking upstream 7/10/12



Photo Point 21. Rootwads 7/10/12



Photo Point 23. Boulder Vane

7/10/12



Photo Point 21. Looking downstream 7/10/12



Photo Point 23. Fallen tree 7/10/12



Photo Point 22. Cross Vane





Photo Point 24. Rootwads 7/10/12



Photo Point 24. Looking downstream 7/10/12



Photo Point 26. Rootwads 7/10/12



Photo Point 25. Cross Vane





Photo Point 26. Floodplain looking downstream 7/10/12



Photo Point 25. Cross Vane. Left arm scour. 7/10/12




Photo Point 27. Floodplain pool looking west 7/10/12



Photo Point 28. Floodplain looking west

7/10/12











Rack line on floodplain


5/30/2012



Rack line on floodplain

5/30/2012

**Cross Section** 



Cross Section 1

5/29/2012



Cross Section 1

5/29/2012



Cross Section 2 5/29/2012



Cross Section 2

5/29/2012



Page 2 of 5





Page 4 of 5





Cross Section 12

5/31/2012

Cross Section 13

5/31/2012



Cross Section 12

5/31/2012



Cross Section 13


5/31/2012

Vegetation Monitoring Plots

















5/29/2012




Vegetation Monitoring Plot #6

5/30/2012

Page 1 of 4







Vegetation Monitoring Plot #19

6/1/2012



Vegetation Monitoring Plot #22

6/1/2012



Vegetation Monitoring Plot #20

6/1/2012



Vegetation Monitoring Plot #23

6/1/2012



Vegetation Monitoring Plot #21

6/1/2012

Appendix B

Tables

#### **Table 1. Project Components and Mitigation Credits** Five Mile Branch Stream Restoration, EEP IMS ID# 92185 **Mitigation Credits** Non-riparian Nitrogen Stream Riparian Wetland Buffer Wetland Nutrient Offset Nutrient Offset Type R RE R RE R RE 142.5 **Totals** 5,924.7 48.0 0.4 **Project Components** Restoration -Restoration Project Component -or- Reach Existing Approach or-Stationing/Location Footage or Mitigation Ratio Footage/Acreage (PI, PII etc.) Restoration Acreage Equivalent 10+87.03 PRBVR to Fifth Reach 1 - Beaver Creek 6,133.7 ΕII R 5935.38\* 2:1\*\* Creek Reach 2 - Fifth Creek upstream I-40 to Beaver Creek 1,526.7 ΕII R 1,526.7 2:1\*\* of Beaver Creek Reach 3 - Fifth Creek Beaver Creek to 78+60.00 5,333.3 ЕΙΙ R 4387.26\* 2:1\*\* downstream of Beaver Creek PRFTH Reach 4 - Beaver Creek Property line to 10+87.03 RE 193.0 Pres. 193.0 10:1 PRBVR (Upstream) Reach 5 - UT to Beaver Creek Property line to Beaver Creek 180.1 Pres. RΕ 180.1 10:1 (Upstream) Reach 6 - UT 220.4 Pres. RE 220.4 Property line to Beaver Creek 10:1 Reach 7 - UT at Chimney Lane Property line to Beaver Creek 139.5 Pres. RΕ 139.5 10:1 520.0 Reach 8 - UT at Swann Road Property line to Fifth Creek Pres. RE 520.0 10:1 Reach 9 - UT at Freeze Within the Conservation 172.0 Pres. RE 172.0 10:1 Easement Property Wetlands Throughout the site 48.0 Rest. R 48.0 1:1 Wetlands Throughout the site 1.9 Pres. RF 1.9 5:1 **Component Summation** Riparian Wetland Non-riparian Wetland Buffer Upland Stream Restoration Level (linear feet) (acres) (acres) (square feet) (acres) Non-Riverine Riverine N/A N/A N/A N/A N/A Restoration 48.0 Enhancement N/A N/A N/A N/A N/A Enhancement I N/A Enhancement II 12,993.7 Creation N/A N/A N/A N/A Preservation 1,425.0 1.9 N/A N/A N/A High Quality N/A N/A N/A N/A N/A Preservation

<sup>\*</sup> Difference between existing and restoration footage is due to a section of stream preservation at the the upstream limit of the project and the absence of ownership of both side of the stream at the downstream limit of the project.

<sup>\*\*</sup>due to the near systemic nature of the improvement to the channel cross-section and the localized improvements to the profile/instream habitat, a credit ratio of 2.0:1 is being used.

Table 2. Project Activity and Reporting History
Five Mile Branch Stream Restoration, EEP IMS ID# 92185

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan	Dec-09	Dec-09
Final Design – Construction Plans	Nov-10	Nov-10
Construction	Apr-11	Apr-12
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	Jun-12	Mar-13
Year 1 Monitoring	-	-
Year 2 Monitoring	-	-
Year 3 Monitoring	-	-
Year 4 Monitoring	-	-

	able 3. Project Contacts Table ch Stream Restoration, EEP IMS ID# 92185
Designer	ARCADIS G&M of NC, Inc.
	801 Corporate Center Dr., Suite 300, Raleigh NC 27607
Primary project design POC	Robert Lepsic 919-854-9812
Construction Contractor	North State Environmental
	2889 Lowery Street, Winston Salem, NC 27101
Construction contractor POC	Michael Anderson 336-245-1253
Survey Contractor	North State Environmental
	2889 Lowery Street, Winston Salem, NC 27101
Survey contractor POC	David K. Alley, PLS 336-250-9225
Planting Contractor	Southern Garden, Inc.
	PO Box 808, Apex, NC 27502
Planting contractor POC	Todd Laasko 919-362-1050
Seeding Contractor	Canady's Landscape and Erosion Control
	256 Fairview Acres Road,Lexington NC 27295
Contractor point of contact	336-236-1182
Seed Mix Sources	Green Resource, Colfax, NC 27235
	336-855-6363
Nursery Stock Suppliers	Foggy Mountain Nursery 336-384-5323
	Claridge Nursery 919-731-7988
	Brook Run Plantation 434-292-1677
Monitoring Performers	ARCADIS G&M of NC, Inc
Baseline and Year One	801 Corporate Center Dr., Suite 300, Raleigh NC 27607
Stream Monitoring POC	Robert Lepsic 919-854-9812
Vegetation Monitoring POC	Robert Lepsic 919-854-9812
Wetland Monitoring POC	Robert Lepsic 919-854-9812

# Table 4. Project Baseline Information and Attributes Five Mile Branch Stream Restoration, EEP IMS ID# 92185

	Project Information		
Draiget Name	Froject information	<u> </u>	
Project Name		Five Mile Branch Stream an	d Wetland Restoration
County		Iredell	
Project Area (acres)		229	
Project Coordinates (latitude and longitude)		035° 50' 40.18" N	080° 46' 27.37" W
Proj	ect Watershed Summary Inf	formation	
Physiographic Province		Piedmont	
River Basin		Yadkin-Pee Dee	
USGS Hydrologic Unit 8-digit		3040102	
DWQ Sub-basin		03-07-06	
Project Drainage Area (acres)		26	
Project Drainage Area Percentage of Impervious Area		10-20	
CGIA Land Use Classification		Heavily developed, cultivate shrubland, forest land, wate	
	Reach Summary Informat	ion	
Parameters	Reach 1	Reach 2	Reach 3
Length of reach (linear feet)	6,134	1,527	5,333
Valley classification	VIII	VIII	VIII
Drainage area (acres)	10.7 mi	13.9 mi	26.0 mi
NCDWQ stream identification score	12-108-13-1	12-108-13	12-108-13
NCDWQ Water Quality Classification	Class C	Class C	Class C
Morphological Description (stream type)	E5	E5	E5
Evolutionary trend			
Underlying mapped soils	Codorus Ioam	Codorus Ioam	Codorus Ioam
Drainage class	somewhat poorly drained	somewhat poorly drained	somewhat poorly drained
Soil Hydric status	Yes	Yes	Yes
Slope	0-2%	0-2%	0-2%
FEMA classification	Zone AE	Zone AE	Zone AE

Native vegetation community	Bottomland hardwood	Bottomland hardwood	Bottomland hardwood
Percent composition of exotic invasive vegetation	<5	<5	<5
,	Wetland Summary Informa	tion	
Parameters	Wetland 1	Wetland 2	Wetland 3
Size of Wetland (acres)	48.0		
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Riparian riverine		
Mapped Soii Series	Codorus Ioam		
Drainage class	somewhat poorly drained		
Soil Hydric Status	Yes		
Source of Hydrology	groundwater, precipitation and overbank flooding		
Hydrologic Impairment	Ditching		
Native vegetation community	Bottomland hardwood		
Percent composition of exotic invasive vegetation	<5		
	Regulatory Consideration	ns	
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States — Section 404	Yes	Yes	Restoration Plan
Waters of the United States — Section 401	Yes	Yes	Restoration Plan
Endangered Species Act	Yes	Yes	Restoration Plan
Historic Preservation Act	Yes	Yes	Restoration Plan
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes	Restoration Plan
Essential Fisheries Habitat	No	N/A	N/A

## Exhibit Table 5a. Baseline Stream Data Summary Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 1 Beaver Creek 5,622 feet

Parameter	Gauge <sup>3</sup>	Regional Curve		Pre-	Existing	Conditio	n		ı	Reference	es Read	h(es) D	Data <sup>1</sup>		Design				As-Built /	Baseline <sup>2</sup>		
Dimension and Substrate - Riffle		Equation	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD n	Min	Mean	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	51.0	41.9*	20.2	26.7	26.3	35.2	4.3	48	N/A	N/A	N/A	N/A	N/A	20.7	27.6	38.8	24.1	29.5	26.3	38.1	7.5	3
Floodprone Width (ft)			100.0	180.0	-	250.0	-	-	N/A	N/A	N/A	N/A	N/A	100.0	180.0	250.0	-	>200	-	-	0.0	3
Bankfull Mean Depth (ft)	2.7	2.2*	3.3	4.5	4.5	5.9	0.5	48	N/A	N/A	N/A	N/A	N/A	3.3	4.2	5.0	3.5	4.2	4.4	4.7	0.6	3
Bankfull Max Depth (ft)	3.3		5.0	6.9	6.9	8.1	0.7	48	N/A	N/A	N/A	N/A	N/A	4.6	5.9	7.2	6.4	6.8	7.0	7.1	4.0	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )	139.3	92.9**	79.7	119.4	116.9	176.0	22.9	48	N/A	N/A	N/A	N/A	N/A	75.0	115.5	163.2	105.4	121.1	124.5	133.4	14.3	3
Width/Depth Ratio			4.4	6.0	5.9	9.1	1.2	48	N/A	N/A	N/A	N/A	N/A	5.1	6.6	9.5	5.5	7.3	5.6	10.9	3.1	3
Entrenchment Ratio	1.4		4.6	8.2	-	10.9	-	-	N/A	N/A	N/A	N/A	N/A	3.6	6.4	9.0	5.2	7.0	7.6	8.3	1.6	3
Bank Height Ratio	1.4		1.0	1.2	-	1.5	-	-	N/A	N/A	N/A	N/A	N/A	-	1.0	-	-	1.0	-	-	0.0	3
d50 (mm)			-	0.2	-	-	-	-	N/A	N/A	N/A	N/A	N/A									
Profile		, , , , , , , , , , , , , , , , , , ,						l														
Riffle Length (ft)			-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	-	-	-	-	-	-	-	-	-
Riffle Slope (ft)			0.0	0.0020	0.0014	0.0094	0.003	26	N/A	N/A	N/A	N/A	N/A	0.0	0.0020	0.0094	-	-	-	-	-	-
Pool Length (ft)			5.5	25.7	19.1	161.9	27.5	34	N/A	N/A	N/A	N/A	N/A	5.5	25.7	161.9	-	-	-	-	-	-
Pool Max Depth (ft)			4.7	6.7	6.6	7.8	0.9	13	N/A	N/A	N/A	N/A	N/A	4.7	6.7	7.8	4.3	4.3	4.3	4.3	0	2
Pool Spacing (ft)			20.6	176.7	19.1	748.9	27.5	34	N/A	N/A	N/A	N/A	N/A	20.6	176.7	748.9	-	-	-	-	-	-
Pool Cross Sectional Area (ft2)			80.9	100.6	-	119.8	-	-	N/A	N/A	N/A	N/A	N/A	80.9	100.6	119.8	74.4	40.4	40.4	52.1	16.5	2
Pattern																						
Channel Beltwidth (ft)			47.0	235.0	-	443.0	-	-	N/A	N/A	N/A	N/A	N/A	47.0	235.0	443.0	47.0	235.0	-	443.0	-	-
Radius of Curvature (ft)			60.0	3527.0	-	14000.0	-	-	N/A	N/A	N/A	N/A	N/A	60.0	3527.0	14000.0	60.0	3527.0	-	14000.0	-	-
Rc: Bankfull Width (ft/ft)			2.7	161.8	-	642.2	-	-	N/A	N/A	N/A	N/A	N/A	2.2	127.8	507.2	2.2	127.8	-	507.2	-	-
Meander Wavelength (ft)			575.0	1380.0	-	2132.0	-	-	N/A	N/A	N/A	N/A	N/A	575.0	1380.0	2132.0	575.0	1380.0	-	2132.0	-	-
Meander Width Ratio			26.3	63.3	-	97.8	-	-	N/A	N/A	N/A	N/A	N/A	20.8	50.0	77.2	20.8	50.0	-	77.2	-	-
Substrate, bed and transport parameter	rs							•				•			•							
Ri% / Ru% / P% / G% / S%					-						N/A						-	-	-	-	-	-
SC% / Sa% /G.% / C% / B% / Be%					-						N/A											
d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)					> 2.0	mm					N/A											
Reach Shear Stress (competency) lb/f <sup>2</sup>					0.4	13									0.35				0.	31		
Max part size (mm) mobilized at bankfull					33.	.0									24.0				22	2.7		
Stream power (transport capacity) W/m <sup>2</sup>					1.5	i8									1.3				1.	29		
Additional Reach Parameters			_																			
Drainage Area (SM)					10.	76					N/A											
Impervious cover estimate (%)					10-2	20					N/A											
Rosgen Classification	В				E	5					N/A				E5				Е	5		
Bankfull Velocity (fps)	3.9	4.1***			3.8	8									3.7				3	.6		
Bankfull Discharge (cfs)	539.9	379.2**			453	3.7																
Valley length (ft)					-						N/A											
Channel Thalweg length (ft)					-						N/A				-					-		
Sinuosity (ft)					1.0	)7					N/A				1.07				1.	07		
Water Surface Slope (Channel) (ft/ft)					0.00	16					N/A				0.0016				0.0	014		
BF slope (ft/ft)					-						N/A				-					-		
Bankfull Floodplane Area (acres)					-						N/A				-					-		
Additional Reach Parameters							_															
Proportion over wide (%)					-						N/A											
Entrenchment Class (ER Range)					-						N/A											
Incision Class (BHR Range)					-						N/A											
BEHI VL% / L% / M% / H% / VH% / E%					-						N/A											
Channel Stability or Habitat Metric					-						N/A											
Biological or Other					_						N/A											

<sup>\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 1/27/2010

<sup>\*\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 3/16/2006

<sup>\*\*\*</sup>Bankfull Discharge/Bankfull Cross Sectional Area

<sup>1</sup> A singulare reference stream was not used to design the Enhancement Level II project.

<sup>2</sup> As built profile parameters not calculated for Enhancement Level II

## Exhibit Table 5b. Baseline Stream Data Summary Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 2 Fifth Creek upstream of Beaver Creek 1,251 feet

Parameter	Gauge <sup>3</sup>	Regional Curve		Pre-E	xisting	Conditio	n		F	Referen	ces Read	ch(es) C	ata 1			Design				As-Built /	Baseline <sup>2</sup>		
Dimension and Substrate - Riffle	J	Equation	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	51.0	46.0*	23.9	30.7	30.3	40.3	4.8	11	N/A	N/A	N/A	N/A	N/A	N/A	25.1	29.0	33.0	-	24.2	-	-	-	1
Floodprone Width (ft)			-	>200.0	-	-	-	-	N/A	N/A	N/A	N/A		N/A	-	>200.0	-	-	>200.0	-	-	-	1
Bankfull Mean Depth (ft)	2.7	2.3*	3.8	4.2	4.2	5.0	0.4	11	N/A	N/A	N/A	N/A	N/A	N/A	3.8	4.1	4.6	-	4.3	-	-	-	1
Bankfull Max Depth (ft)	3.3		6.7	7.8	7.9	9.1	0.6	11	N/A	N/A	N/A	N/A	+	N/A	6.4	7.4	8.3	-	7.7	-	-	-	1
Bankfull Cross Sectional Area (ft 2)	139.3	112.5**	94.0	130.1	128.2	176.4	4.8	11	N/A	N/A	N/A	N/A	+		104.5	119.7	144.7	-	104.2	-	-	-	1
Width/Depth Ratio	18.8		5.3	7.0	7.1	8.4	1.0	11	N/A	N/A	N/A	N/A	-	A N/A	5.5	7.0	8.6	-	5.6	-	-	-	1
Entrenchment Ratio	1.4		-	6.5	-	-	-	-	N/A	N/A	N/A	N/A	+	A N/A	-	6.5	-	-	8.3	-	-	-	1
Bank Height Ratio	1.4		1.1	1.1	-	1.2	-	-	N/A	N/A	N/A	N/A	-	A N/A	1.0	1.0	1.0	-	1.0	-	-	-	1
d50 (mm)			-	0.2	-	-	-	-	N/A	N/A	N/A	N/A	_	A N/A	114								
Profile													<u> </u>										
Riffle Length (ft)			-	-	-	-	-	- 1	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	-	-	-	-	-	-
Riffle Slope (ft)			0.0009	0.0010	0.0010	0.0011	0.0001	2	N/A	N/A	N/A	N/A	N/A	N/A	0.0009	0.0010	0.0011	-	-	-	-	-	-
Pool Length (ft)			-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	81.2	112.8	144.3	-	-	-	-	-	_
Pool Max Depth (ft)			-	-	-	-	-	-	N/A	N/A	N/A	N/A	+	A N/A	7.5	7.8	8.0	-	7.2	-	-	-	1
Pool Spacing (ft)			-	-	-	- 1	-	-	N/A	N/A	N/A	N/A		A N/A	272.0	297.0	322.0	-	-	-	-	-	-
Pool Cross Sectional Area (ft2)			-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	104.5	119.7	144.7	-	136.3	-	-	-	1
Pattern																							
Channel Beltwidth (ft)			48.0	639.0	-	1566.0	-	- 1	N/A	N/A	N/A	N/A	N/A	N/A	48.0	639.0	1566.0	48.0	639.0	-	1566.0	-	-
Radius of Curvature (ft)			1275.0	2693.0	-	3800.0	-	-	N/A	N/A	N/A	N/A	+	N/A	1275.0	2693.0	3800.0	1275.0	2693.0	-	3800.0	-	_
Rc: Bankfull Width (ft/ft)			49.6	104.8	-	147.8	-	-	N/A	N/A	N/A	N/A		A N/A	49.6	104.8	147.8	49.6	104.8	-	147.8	-	-
Meander Wavelength (ft)			4464.0	4618.0	-	4771.0	-	-	N/A	N/A	N/A	N/A	-	A N/A	4464.0	4618.0	4771.0	4464.0	4618.0	-	4771.0	-	-
Meander Width Ratio			173.7	179.7	-	185.6	-	-	N/A	N/A	N/A	N/A	_	A N/A	173.7	179.7	185.6	173.7	179.7	-	185.6	-	-
Substrate, bed and transport parameter	s									<u> </u>		<u>I</u>											
Ri% / Ru% / P% / G% / S%					-			Ī			N/A							-	-	-	-	-	-
SC% / Sa% /G.% / C% / B% / Be%					-						N/A												
d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)					> 2.0 n	nm					N/A												
Reach Shear Stress (competency) lb/f <sup>2</sup>					0.38	3										0.3				0.	37		
Max part size (mm) mobilized at bankfull					28.0											17.0					7.9		
Stream power (transport capacity) W/m <sup>2</sup>					1.36	3										1.46				1.	79		
Additional Reach Parameters			_																				
Drainage Area (SM)					13.93	3		Ī			N/A												
Impervious cover estimate (%)					10-20	0					N/A												
Rosgen Classification	В				E5						N/A					E5				E	5		
Bankfull Velocity (fps)	3.9	4.1***			3.4											3.4				3	.9		
Bankfull Discharge (cfs)	539.9	466.8**			442.3	3																	
Valley length (ft)					-						N/A												
Channel Thalweg length (ft)					-						N/A					-					-		
Sinuosity (ft)					1.04	ļ					N/A					1.04				1.	04		
Water Surface Slope (Channel) (ft/ft)	0.0032				0.001	3					N/A					0.0013				0.00	0171		
BF slope (ft/ft)	-				-						N/A					-					-		
Bankfull Floodplane Area (acres)					-						N/A					-					-		
Additional Reach Parameters														<u> </u>									
Proportion over wide (%)					-						N/A												
Entrenchment Class (ER Range)					-						N/A												
Incision Class (BHR Range)					-						N/A												
BEHI VL% / L% / M% / H% / VH% / E%					-						N/A												
Channel Stability or Habitat Metric					-						N/A			$\neg$									
Charnel Glability of Flabitat Metho					_						N/A												

<sup>\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 1/27/2010

<sup>\*\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 3/16/2006

<sup>\*\*\*</sup>Bankfull Discharge/Bankfull Cross Sectional Area

<sup>1</sup> A singulare reference stream was not used to design the Enhancement Level II project.

<sup>2</sup> As built profile parameters not calculated for Enhancement Level II

### Exhibit Table 5c. Baseline Stream Data Summary Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 3 Fifth Creek downstream of Beaver Creek 4.377 feet

Parameter	Gauge <sup>3</sup>	Regional Curve	Equation Min Mean Med Max SD										Data <sup>1</sup>			Design				As-Built /	Baseline <sup>2</sup>		
Dimension and Substrate - Riffle			Min					n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	51	58*	27.9	35.6	34.7	44.1	3.9	27	N/A	N/A	N/A	N/A	N/A	N/A	26.3	33.4	40.8	28.4	34.1	32.2	41.7	6.9	3
Floodprone Width (ft)	<b>.</b>		250	316.7	-	400.0	-	-	N/A	N/A	N/A	N/A	N/A		-	>200.0	-	-	>200.0	-	-	-	-
Bankfull Mean Depth (ft)	2.7	2.8*	4.5	5.3	5.1	6.8	0.5	27	N/A	N/A	N/A	N/A	N/A	+ +	4.0	4.7	5.7	4.0	4.3	4.1	4.7	0.4	3
Bankfull Max Depth (ft)	3.3		5.8	7.6	7.2	9.3	0.7	27	N/A	N/A	N/A	N/A	N/A	N/A	5.1	6.5	7.8	5.6	6.3	6.3	7.1	0.8	3
Bankfull Cross Sectional Area (ft²)	139.3	179.2**	192.6	202.5	175.5	222.2	22	27	N/A	N/A	N/A	N/A	N/A	N/A	120.3	157.8	202.7	115.3	143.5	150.2	165.2	25.6	3
Width/Depth Ratio	18.8		4.7	6.6	6.8	8.2	1.0	25	N/A	N/A	N/A	N/A	N/A	N/A	5.2	7.1	8.8	6.9	8.1	6.9	10.4	2	3
Entrenchment Ratio	1.4		7.1	8.6	-	10.8	-	-	N/A	N/A	N/A	N/A	N/A	N/A	-	>6.5	-	4.8	6.0	6.2	7.0	1.1	3
Bank Height Ratio	1.4		1.3	1.5	-	1.7	-	-	N/A	N/A	N/A	N/A	N/A		-	1.0	-	1.0	1.0	1.0	1.0	0	3
d50 (mm)			-	0.2	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A									
Profile		<u> </u>																					
Riffle Length (ft)			-	-	-	-	- 1	-	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	-	-	-	-	-	-
Riffle Slope (ft)			0.0	0.0017	0.002	0.004	0	18	N/A	N/A	N/A	N/A	N/A	N/A	0.0022	0.0026	0.003	-	-	-	-	-	-
Pool Length (ft)			15.2	30	27.5	69.8	15	19	N/A	N/A	N/A	N/A	N/A	N/A	81.2	112.8	144.3	-	-	-	-	-	-
Pool Max Depth (ft)			8	9.4	9.5	11.4	1.1	15	N/A	N/A	N/A	N/A	N/A	N/A	7.5	7.8	8.0	6.1	6.4	6.2	7.0	0.5	3
Pool Spacing (ft)			62.3	256.3	150.6	1206	298	18	N/A	N/A	N/A	N/A	N/A	N/A	272.0	297.0	322.0	-	-	-	-	-	-
Pool Cross Sectional Area (ft2)			-	199.0	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	120.3	157.8	202.7	148.3	169.9	152.2	209.2	34.1	3
Pattern													•										
Channel Beltwidth (ft)			48	639	-	1556	I - I	- 1	N/A	N/A	N/A	N/A	N/A	N/A	48	639	1556	48	639	-	1556	-	I -
Radius of Curvature (ft)			1275	2693	-	3800	_	_	N/A	N/A	N/A	N/A	N/A	+	1275	2693	3800	1275	2693	_	3800		_
Rc: Bankfull Width (ft/ft)			34.7	73.4	-	103.5	-	-	N/A	N/A	N/A	N/A	N/A	N/A	49.6	73.4	113.8	38.2	80.6	-	113.8	_	_
Meander Wavelength (ft)			4464	4618	-	4771	-	-	N/A	N/A	N/A	N/A	N/A	+	4464	4618	4771	4464	4618	-	4771	_	_
Meander Width Ratio			121.6	125.8	-	130	-	-	N/A	N/A	N/A	N/A	N/A	N/A	173.7	125.8	46.9	1.4	19.1	-	46.9	-	-
Substrate, bed and transport parameter	rs	I I				L						L											
Ri% / Ru% / P% / G% / S%					-						N/A							-	-	-	-	-	-
SC% / Sa% /G.% / C% / B% / Be%					-						N/A												
d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)				:	> 2.0 mı	m					N/A												
Reach Shear Stress (competency) lb/f <sup>2</sup>					0.46											0.35				0.:	36		
Max part size (mm) mobilized at bankfull					35											20				27	'.1		
Stream power (transport capacity) W/m <sup>2</sup>					2.76											1.06				1.	49		
Additional Reach Parameters																							
Drainage Area (SM)					26.05						N/A												
Impervious cover estimate (%)					10-20						N/A												
Rosgen Classification	В				E5						N/A					E5				E			
Bankfull Velocity (fps)	3.9	4.3***	1		5.2											3.9				3	.7		
Bankfull Discharge (cfs)	539.9	772.1**			1166.3	1																	
Valley length (ft)					-						N/A												
Channel Thalweg length (ft)					-						N/A					-							
Sinuosity (ft)					1.04						N/A					1.04				1.	04		
Additional Reach Parameters																							
BF slope (ft/ft)	-				-						N/A					-							
Bankfull Floodplane Area (acres)					-						N/A					-					·		
Proportion over wide (%)					-						N/A												
Entrenchment Class (ER Range)					-						N/A												
Incision Class (BHR Range)					-						N/A												
BEHI VL% / L% / M% / H% / VH% / E%					-						N/A												
Channel Stability or Habitat Metric					-						N/A												
Biological or Other					-						N/A												

<sup>\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 1/27/2010

<sup>\*\*</sup> NC Rural Mountain and Piedmont Regional Curve, Surry County NRCS, Draft 3/16/2006

<sup>\*\*\*</sup>Bankfull Discharge/Bankfull Cross Sectional Area

<sup>1</sup> A singulare reference stream was not used to design the Enhancement Level II project.

<sup>2</sup> As built profile parameters not calculated for Enhancement Level II

#### Exhibit Table 6. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters -- Cross Section) Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 1 Beaver Creek 5,622 feet

		c	ross Se	ction	1 (Riffle	e)		Cross Section 2 (Riffle)									ross Se	ection :	3 (Pool)	)			С	ross Se	ection 4	4 (Riffle	:)				Cross S	ection	5 (Pool)	)	
Dimension and substrate B	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	МҮЗ	MY4	MY5	MY+	Base	MY1	MY2	МҮЗ	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																																			
Bankfull Width (ft) 2	26.3							38.1							28.7							24.1							52.1						
Floodprone Width (ft) 20	0.00							200.0							200.0							200.0							200.0						
Bankfull Mean Depth (ft)	4.7							3.5							2.6							4.4							1.8						
Bankfull Max Depth (ft)	7.1							6.4							4.3							7.0							4.3						
Bankfull Cross Sectional Area (ff) 12	24.5							133.4							74.4							105.4							95.3						
Bankfull Width/Depth Ratio	5.6							10.9							11.0							5.5							28.9						
Bankfull Entrenchment Ratio	7.6							5.2							7.0							8.3							3.8						
Bankfull Bank Height Ratio	1.0							1.0							1.0							1.0							1.0						
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ft)  Bankfull Width/Depth Ratic																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			
Cross Sectional Area between end pins (ft 2)																																			
d50 (mm)	0.2							0.2							0.2							0.2							0.2						
			Cross S	ection	n # (##)					Cross	Section	n # (##)					Cross S	Section	n # (##)					Cross	Section	n # (##)					Cross	Section	# (##)		
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	МҮЗ	MY4	MY5	MY+
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ff)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ff)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			
	_		_				_																							_					
Cross Sectional Area between end pins (ft 2)																																			

#### Exhibit Table 6. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters -- Cross Section) Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 2 Fifth Creek upstream of Beaver Creek 1,251

			Cross S	Section	6 (Pool	)	Cross Section 7 (Riffle)										Cross	Section	n # (##)					Cross	Section	n # (##)					Cross	Section	n # (##)		$\neg$
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																																			
Bankfull Width (ft)	34.2							24.2																											
Floodprone Width (ft)	200.0							200.0																											
Bankfull Mean Depth (ft)	4.0							4.3																											
Bankfull Max Depth (ft)	7.2							7.7																											
Bankfull Cross Sectional Area (ff)	136.3							104.2																											
Bankfull Width/Depth Ratio	8.6							5.6																											
Bankfull Entrenchment Ratio	5.8							8.3																											
Bankfull Bank Height Ratio	1.0							1.0																											
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ft)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio	1																																		
Bankfull Bank Height Ratio	)																																		
Cross Sectional Area between end pins (ft 2)																																			
d50 (mm)	0.2							0.2																											
			Cross	Section	n # (##)					Cross	Section	n # (##)					Cross	Section	n # (##)					Cross	Section	n # (##)					Cross	Section	n # (##)		
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ff)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio	1				1			ļ							-																				
Bankfull Bank Height Ratio																																			
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ft)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			
Cross Sectional Area between end pins (ft 2)																																			
d50 (mm)																																			

#### Exhibit Table 6. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters -- Cross Section) Five Mile Branch Stream Restoration, EEP IMS ID# 92185 Segment/Reach: Reach 3 Fifth Creek downstream of Beaver Creek

		(	Cross S	ection	8 (Riffle	e)	Cross Section 9 (Pool)  MY+ Base MY1 MY2 MY3 MY4 MY5  33.7 200.0 4.4 6.1 148.3 7.7 5.9 1.0									С	ross Se	ection 1	0 (Riffle	e)			С	ross Se	ection 1	1 (Riffle	e)			(	Cross S	ection	12 (Poo	1)	
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																																			
Bankfull Width (ft)	32.2							33.7							28.4							41.7							36.6						
Floodprone Width (ft)	200.0	)						200.0							200.0							200.0							200.0						
Bankfull Mean Depth (ft)	4.7							4.4							4.1							4.0							4.2						
Bankfull Max Depth (ft)	7.1							6.1							5.6							6.3							6.2						
Bankfull Cross Sectional Area (ft)		!													115.3							165.1							152.2						
Bankfull Width/Depth Ratio	6.9														6.9							10.4							8.8						
Bankfull Entrenchment Ratio	6.2							5.9							7.0							4.8							5.5						
Bankfull Bank Height Ratio	1.0							1.0							1.0							1.0							1.0						
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ft)  Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			-
Cross Sectional Area between end pins (ft 2)																																			
d50 (mm)	0.2							0.2							0.2							0.2							0.2						
		c	Cross S	ection	13 (Pod	d)	l .		l .	Cross	Section	n # (##)					Cross	Section	n # (##)				<u> </u>	Cross	Section	n # (##)					Cross	Section	n # (##)		
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Width (ft)	40.1																																		
Floodprone Width (ft)	200.0	,																																	
Bankfull Mean Depth (ft)	5.2																																		
Bankfull Max Depth (ft)	7.0																																		
Bankfull Cross Sectional Area (ff)		!																																	
Bankfull Width/Depth Ratio	7.7																																		
Bankfull Entrenchment Ratio	5.0																																		
Bankfull Bank Height Ratio	1.0																																		
Based on current/developing bankfull feature																																			
Bankfull Width (ft)																																			
Floodprone Width (ft)																																			
Bankfull Mean Depth (ft)																																			
Bankfull Max Depth (ft)																																			
Bankfull Cross Sectional Area (ft)																																			
Bankfull Width/Depth Ratio																																			
Bankfull Entrenchment Ratio																																			
Bankfull Bank Height Ratio																																			
Cross Sectional Area between end pins (ft 2)																																			
d50 (mm)	0.2																												<u> </u>						

**EEP Project Code 29185. Project Name: Five Mile Branch** 

			291	185-01-0	0001	291	.85-01-0	0002	291	.85-01-0	0003	291	.85-01-0	0004	291	85-01-0	0005	291	85-01-0	0006	291	.85-01-0	007	291	85-01-	8000
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer negundo	boxelder	Tree																								
Alnus serrulata	hazel alder	Shrub																								
Betula nigra	river birch	Tree																3	3	3				1	1	<u>L</u>
Carpinus caroliniana	American hornbeam	Tree				1	1	. 1				1	1	1												
Celtis laevigata	sugarberry	Tree							2	2	. 2	2	2	2	2											
Cornus amomum	silky dogwood	Shrub										2	2	2	2 1	1	1	1	1	. 1	. 1	1	1	-		
Fraxinus pennsylvanica	green ash	Tree				1	1	. 1																		
llex decidua	possumhaw	Shrub	1	. 1	1	1	1	. 1				2	2	2	2			3	3	3	4	4	4			
Juglans nigra	black walnut	Tree				1	1	. 1	. 2	2	. 2	1	1	1	1	1	1	2	2	2 2						
Morus rubra	red mulberry	Tree																1	1	. 1						
Nyssa sylvatica	blackgum	Tree																								
Platanus occidentalis	American sycamore	Tree				1	1	. 1																1	1	L
Quercus michauxii	swamp chestnut oak	Tree	9	9	9																5	5	5	5		
Quercus pagoda	cherrybark oak	Tree				2	2	. 2	. 4	4	. 4				2	2	2	3	3	3						
Quercus phellos	willow oak	Tree				1	1	. 1							1	1	1									
Sambucus canadensis	common elderberry	Shrub																								
		Stem count	10	10	10	8	8	8	8	8	8	8	8	8	5	5	5	13	13	13	10	10	10	2	2	2
		size (ares)		1			1			1			1	-		1			1	-		1			1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
		Species count	2	2 2	2	7	7	' 7	' 3	3	3	5	5	5	4	4	4	6	6	6 6	3	3	3	2	2	2
		Stems per ACRE	404.7	404.7	404.7	323.7	323.7	323.7	323.7	323.7	323.7	323.7	323.7	323.7	202.3	202.3	202.3	526.1	526.1	526.1	404.7	404.7	404.7	80.94	80.94	1 80.9

<sup>\*</sup> Plot not planted. Area not disturbed by construction activities. All stems pre-existing

#### Current Plot Data (MY0 2012)

			291	L85-01-0	0009	291	.85-01-0	010	291	85-01-0	0011	291	85-01-0	012	291	85-01-0	0013	291	85-01-0	0014	292	L85-01-(	0015	291	L85-01-	0016
Scientific Name	<b>Common Name</b>	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer negundo	boxelder	Tree																								
Alnus serrulata	hazel alder	Shrub																								
Betula nigra	river birch	Tree	4	. 4	4	1	1	1				1	1	1	-			1	1	. 1	. 3	3	3	1	1	. 1
Carpinus caroliniana	American hornbeam	Tree	1	. 1	1																			1	1	. 1
Celtis laevigata	sugarberry	Tree	1	. 1	1																					
Cornus amomum	silky dogwood	Shrub	1	. 1	1	1	1	1	1	1	1	1	1	1	-									1	1	. 1
Fraxinus pennsylvanica	green ash	Tree																						1	1	. 1
Ilex decidua	possumhaw	Shrub							2	2	2										1	1	. 1	-		
Juglans nigra	black walnut	Tree	1	. 1	1																1	1	. 1	. 2	2	2
Morus rubra	red mulberry	Tree													1	1	1				1	. 1	. 1	-		
Nyssa sylvatica	blackgum	Tree																								
Platanus occidentalis	American sycamore	Tree				1	1	1							1	1	1									
Quercus michauxii	swamp chestnut oak	Tree				1	1	1																		
Quercus pagoda	cherrybark oak	Tree	6	6	6													2	2	2 2	2					
Quercus phellos	willow oak	Tree	1	. 1	1				2	2	2				1	1	1							1	1	. 1
Sambucus canadensis	common elderberry	Shrub				1	1	1							1	1	1				2	. 2	2	2		
		Stem count	15	15	15	5	5	5	5	5	5	2	2	2	. 4	4	4	3	3	3	8	8	8	3 7	7	7
		size (ares)		1			1			1	-		1			1	-		1	-		1			1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
		Species count	7	7	7	5	5	5	3	3	3	2	2	2	. 4	4	4	2	2	2 2	2 5	5	5 5	6	6	6
		Stems per ACRE	607	607	607	202.3	202.3	202.3	202.3	202.3	202.3	80.94	80.94	80.94	161.9	161.9	161.9	121.4	121.4	121.4	323.7	323.7	323.7	283.3	283.3	283.3

<sup>\*</sup> Plot not planted. Area not disturbed by construction activities. All

**EEP Project Code 29185. Project Name: Five Mile Branch** 

			=																					Ann	nual Me	ans
			291	85-01-0	017*	292	L85-01-	0018	291	.85-01-0	0019	291	85-01-0	0020	291	85-01-0	0021	291	.85-01-	0022	293	L85-01-0	023	M'	Y0 (201	.2)
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т
Acer negundo	boxelder	Tree		1	1																					1
Alnus serrulata	hazel alder	Shrub							2	2	. 2													2	2	2
Betula nigra	river birch	Tree		31	31							3	3	3	8			1	1	1				19	19	50
Carpinus caroliniana	American hornbeam	Tree																						4	4	4
Celtis laevigata	sugarberry	Tree		4	4																			5	5	9
Cornus amomum	silky dogwood	Shrub													3	3	3							13	13	13
Fraxinus pennsylvanica	green ash	Tree		1	1																			2	2	3
llex decidua	possumhaw	Shrub																						14	14	14
Juglans nigra	black walnut	Tree				1	. 1	. 1										3	3	3				15	15	15
Morus rubra	red mulberry	Tree																						3	3	3
Nyssa sylvatica	blackgum	Tree																2	2	2 2				2	2	2
Platanus occidentalis	American sycamore	Tree		32	32										1	1	1							5	5	37
Quercus michauxii	swamp chestnut oak	Tree																						15	15	15
Quercus pagoda	cherrybark oak	Tree																2	2	2 2	3	3	3	24	24	24
Quercus phellos	willow oak	Tree							1	1	. 1				1	1	1				1	. 1	1	10	10	10
Sambucus canadensis	common elderberry	Shrub										1	1	1	-									5	5	5
		Stem count	0	69	69	1	. 1	. 1	. 3	3	3	4	4	4	5	5	5	8	8	8	4	. 4	4	138	138	207
		size (ares)		1			1			1			1	-		1			1			1			23	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.57	
		Species count	0	5	5	1	. 1	. 1	. 2	2	. 2	2	2	2	2 3	3	3	4	4	4	2	2	2	15	15	16
		Stems per ACRE	0	2792	2792	40.47	40.47	40.47	121.4	121.4	121.4	161.9	161.9	161.9	202.3	202.3	202.3	323.7	323.7	323.7	161.9	161.9	161.9	242.8	242.8	364.2

<sup>\*</sup> Plot not planted. Area not disturbed by construction activities. All

Appendix C

Vegetation Data

Report Prepared By Robert Lepsic

**Date Prepared** 1/29/2013 15:33

 database name
 cvs-eep-entrytool-v2.3.1.mdb

 database location
 C:\Users\rlepsic\Documents

computer name NC01L-R8Y1RH8

file size 60067840

#### DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata Description of database file, the report worksheets, and a summary of project(s) and project data.

Proj, planted Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.

**Proj, total stems** Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.

Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).

VigorFrequency distribution of vigor classes for stems for all plots.Vigor by SppFrequency distribution of vigor classes listed by species.

**Damage**List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.

Damage by SppDamage values tallied by type for each species.Damage by PlotDamage values tallied by type for each plot.

Planted Stems by Plot and Spp A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

ALL Stems by Plot and spp A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

#### PROJECT SUMMARY-----

Project Code 29185

**project Name** Five Mile Branch

**Description** Five Mile Branch Stream and Wetland Restoration Project

River Basin Catawba

length(ft)

stream-to-edge width (ft)

area (sq m)

Required Plots (calculated)

Sampled Plots 23

Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in a particular year.

<b>Project Code</b>	Project Name	<b>River Basin</b>	Year 0 (baseline)
29185	Five Mile Branch	Catawba	-241.051883

Total stems, including planted stems of all kinds (including live stakes) and natural/volunteer stems:

<b>Project Code</b>	Project Name	<b>River Basin</b>	Year 0 (baseline)
29185	Five Mile Branch	Catawba	362.4575759

plot	Plot Level	Year	Latitude/Northing	Longitude/Easting	Zone	Datum
29185-01-0001	1	0	35.834831	-80.780312	17	NAD83/WGS84
29185-01-0010	1	0	35.845500	-80.768982	17	NAD83/WGS84
29185-01-0011	1	0	35.846394	-80.769189	17	NAD83/WGS84
29185-01-0012	1	0	35.845491	-80.769591	17	NAD83/WGS84
29185-01-0013	1	0	35.846549	-80.766427	17	NAD83/WGS84
29185-01-0014	1	0	35.847007	-80.764165	17	NAD83/WGS84
29185-01-0015	1	0	35.847445	-80.766423	17	NAD83/WGS84
29185-01-0016	1	0	35.846587	-80.763803	17	NAD83/WGS84
29185-01-0017	2	0	35.847078	-80.760140	17	NAD83/WGS84
29185-01-0018	1	0	35.847191	-80.761250	17	NAD83/WGS84
29185-01-0019	1	0	35.847907	-80.757240	17	NAD83/WGS84
29185-01-0002	1	0	35.836447	-80.779588	17	NAD83/WGS84
29185-01-0020	1	0	34.848109	-80.758106	17	NAD83/WGS84
29185-01-0021	1	0	35.848094	-80.756207	17	NAD83/WGS84
29185-01-0022	1	0	35.849115	-80.754876	17	NAD83/WGS84
29185-01-0023	1	0	35.849912	-80.753909	17	NAD83/WGS84
29185-01-0003	1	0	35.837974	-80.778040	17	NAD83/WGS84
29185-01-0004	1	0	35.840519	-80.776255	17	NAD83/WGS84
29185-01-0005	1	0	35.841955	-80.773964	17	NAD83/WGS84
29185-01-0006	1	0	35.841944	-80.773960	17	NAD83/WGS84
29185-01-0007	1	0	35.843095	-80.771648	17	NAD83/WGS84
29185-01-0008	1	0	35.843610	-80.770394	17	NAD83/WGS84
29185-01-0009	1	0	34.844693	-80.770699	17	NAD83/WGS84

<b>Date Sampled</b>	Planted Living Stems	Planted Living Stems EXCLUDING Live Stakes	Dead/Missing Stems
5/29/2012	10	10	0
5/30/2012	5	5	0
5/30/2012	5	5	0
5/30/2012	2	2	0
5/30/2012	4	4	0
6/20/2012	3	3	0
5/31/2012	8	8	0
5/31/2012	7	7	0
5/31/2012	0	0	0
6/20/2012	1	1	1
6/19/2012	3	3	0
5/29/2012	8	8	1
6/19/2012	4	4	0
6/19/2012	5	5	0
6/19/2012	8	8	1
6/19/2012	4	4	0
5/29/2012	8	8	0
5/29/2012	8	8	1
5/30/2012	4	4	2
5/30/2012	13	13	0
5/29/2012	10	10	0
5/30/2012	2	2	0
5/30/2012	15	15	0

Natural (Volunteer) Stems	<b>Total Living Stems</b>	Total Living Stems EXCLUDING Live Stakes
0	10	10
0	5	5
0	5	5
0	2	2
0	4	4
0	3	3
0	8	8
0	7	7
69	69	69
0	1	1
0	3	3
0	8	8
0	4	4
0	5	5
0	8	8
0	4	4
0	8	8
0	8	8
0	4	4
0	13	13
0	10	10
0	2	2
0	15	15

Planted Living Stems per ACRE	Planted Living Stems EXCLUDING Live Stakes PER ACRE
404.685643	404.685643
202.3428215	202.3428215
202.3428215	202.3428215
80.9371286	80.9371286
161.8742572	161.8742572
121.4056929	121.4056929
323.7485144	323.7485144
283.2799501	283.2799501
40.4685643	40.4685643
121.4056929	121.4056929
323.7485144	323.7485144
161.8742572	161.8742572
202.3428215	202.3428215
323.7485144	323.7485144
161.8742572	161.8742572
323.7485144	323.7485144
323.7485144	323.7485144
161.8742572	161.8742572
526.0913359	526.0913359
404.685643	404.685643
80.9371286	80.9371286
607.0284645	607.0284645

Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE
0	404.685643
0	202.3428215
0	202.3428215
0	80.9371286
0	161.8742572
0	121.4056929
0	323.7485144
0	283.2799501
2792.330937	2792.330937
0	40.4685643
0	121.4056929
0	323.7485144
0	161.8742572
0	202.3428215
0	323.7485144
0	161.8742572
0	323.7485144
0	323.7485144
0	161.8742572
0	526.0913359
0	404.685643
0	80.9371286
0	607.0284645

Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
404.685643	2
202.3428215	5
202.3428215	3
80.9371286	2
161.8742572	4
121.4056929	2
323.7485144	5
283.2799501	6
2792.330937	0
40.4685643	1
121.4056929	2
323.7485144	7
161.8742572	2
202.3428215	3
323.7485144	4
161.8742572	2
323.7485144	3
323.7485144	5
161.8742572	3
526.0913359	6
404.685643	3
80.9371286	2
607.0284645	7

vigor	Count	Percent
0	6	4.2
1	3	2.1
2	28	19.6
3	92	64.3
4	14	9.8

	Species	CommonName	4	3	2	1	0	Missing	Unknown
	Alnus serrulata	hazel alder		2					
	Betula nigra	river birch	3	12	4				
	Celtis laevigata	sugarberry		3	2				
	Cornus amomum	silky dogwood	3	4	4	1	3		
	Fraxinus pennsylvanica	green ash		2					
	Juglans nigra	black walnut	1	5	8	1			
	Nyssa sylvatica	blackgum		2					
	Quercus michauxii	swamp chestnut oak	2	11	1	1			
	Quercus pagoda	cherrybark oak	3	17	4				
	Quercus phellos	willow oak	2	8					
	Sambucus canadensis	Common Elderberry		3	2				
	Morus rubra	red mulberry		3					
	Ilex decidua	possumhaw		12	2				
	Carpinus caroliniana	American hornbeam		3	1				
	Platanus occidentalis	American sycamore		5					
	Unknown						3		
TOT:	16	15	14	92	28	3	6		

Damage	Count	<b>Percent Of Stems</b>
(no damage)	107	74.8
(other damage)	30	21
Unknown	6	4.2

Species	Commonwane	\ \@	Cho Chon	Un See See	lort moun	The damage of the state of the
Alnus serrulata	hazel alder	0	2			
Betula nigra	river birch	3	16		3	
Carpinus caroliniana	American hornbeam	1	3		1	
Celtis laevigata	sugarberry	1	4		1	
Cornus amomum	silky dogwood	6	9	3	3	
Fraxinus pennsylvanica	green ash	0	2			
Ilex decidua	possumhaw	3	11		3	
Juglans nigra	black walnut	7	8	1	6	
Morus rubra	red mulberry	0	3			
Nyssa sylvatica	blackgum	2			2	
Platanus occidentalis	American sycamore	0	5			
Quercus michauxii	swamp chestnut oak	4	11	2	2	
Quercus pagoda	cherrybark oak	3	21		3	
Quercus phellos	willow oak	1	9		1	
Sambucus canadensis	Common Elderberry	2	3		2	
Unknown		3			3	
ТОТ: 16	15	36	107	6	30	


	topo	\ \&	The Jo Jun 7	(no damage) (at.	Uni Stems of Steels	(told umous	er damage)
	29185-01-0001	3	7			3	
	29185-01-0002	4	5			4	
	29185-01-0003	4	4			4	
	29185-01-0004	4	5		3	1	
	29185-01-0005	3	3			3	
	29185-01-0006	2	11			2	
	29185-01-0007	2	8		2		
	29185-01-0008	0	2				
	29185-01-0009	2	13			2	
	29185-01-0010	1	4			1	
	29185-01-0011	1	4		1		
	29185-01-0012	1	1			1	
	29185-01-0013	1	3			1	
	29185-01-0014	0	3				
	29185-01-0015	0	8				
	29185-01-0016	0	7				
	29185-01-0017			1			
	29185-01-0018	2				2	
	29185-01-0019	0	3				
	29185-01-0020	1	3			1	
	29185-01-0021	0	5				
	29185-01-0022	5	4			5	
	29185-01-0023	0	4				
TOT:	23	36	107	1	6	30	

	Comment	Species	Sorre	Conmonwane	70,	# DI Planton	show stems	plot stems	010, 50,	010, 59185.01	010, 29, 85,00	010, 3, 185,01	0101 20 2.0004	Plot 20 185.01.60S	000, 3185,000	Plot 25 (00)	0101 20 2185 01.0008	000, 2185,0100	010, 2185, 01.00	Plot 291, 01.00	010, 29,0,00,00,	201.007 01.629.86	00 2918C 0015	2007-007-007-007-007-007-007-007-007-007	201.0012 01.0013	0/01/85,0018	010,000,000	0/0, 2/85,020	0/0, 29185,0021	
		Alnus serrulata	Shrub Tree	hazel alder	2	1	2																		2	2				İ
		Betula nigra	Tree	river birch	19	10	1.9						3		1	4	1		1		1	3 1	1			3		1		l
		Carpinus caroliniana	Shrub Tree	American hornbeam	4	4	1		1		1					1						1	1							l
		Celtis laevigata	Shrub Tree	sugarberry	5	3	1.67			2	2					1														l
		Cornus amomum	Shrub	silky dogwood	12	9	1.33				2		1	1		1	1	1	1			1	1				3			l
		Fraxinus pennsylvanica	Tree	green ash	2	2	1		1													1	1							l
		Ilex decidua	Shrub Tree	possumhaw	14	7	2	1	1		2		3	4				2				1								İ
		Juglans nigra	Tree	black walnut	15	10	1.5		1	2	1	1	2			1						1 2	2	1	-			3		İ
		Morus rubra	Tree	red mulberry	3	3	1						1							1		1								l
		Nyssa sylvatica	Tree	blackgum	2	1	2																					2		l
		Platanus occidentalis	Tree	American sycamore	5	5	1		1						1		1			1							1			İ
		Quercus michauxii	Tree	swamp chestnut oak	15	3	5	9						5			1													İ
		Quercus pagoda	Tree	cherrybark oak	24	8	3		2	4		2	3			6					2							2	3	İ
		Quercus phellos	Tree	willow oak	10	9	1.11		1			1				1		2		1		1	1		1		1		1	İ
		Sambucus canadensis	Shrub Tree	Common Elderberry	5	4	1.25										1			1	:	2				1				İ
	n/a: no stems				0	1																	(	)						İ
TOT:	1	15	15	15	137	16		10	8	8	8	4	13	10	2	15	5	5	2	4	3	8 7	7 (	) 1	. 3	4	5	8	4	İ

	Common	Species	amen monte	700	# Stems	20/20/20/20/20/20/20/20/20/20/20/20/20/2	29. Stems	29,65,07,00,	\ <del>`</del> \$		/ & /		\\$\;	/Ş	78	/5	'/ Ø	/5	/ 8º	20,020,002	\S	20,070	10	3785,0016 20,010,05	/ş <sup>×</sup>	29,070,078	/ Ş <sup>i</sup> /	29,07,00	29,65,07,097	\$\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
		Acer negundo	boxelder	1	1	1																	1	L					ш	l
		Betula nigra	river birch	31	1	31																	31	L						l
		Celtis laevigata	sugarberry	4	1	4																	4	1						
		Fraxinus pennsylvanica	green ash	1	1	1																	1	L						
		Platanus occidentalis	American sycamore	32	1	32																	32	2						
	level 1, only planted stems sampled				22		0	0	0	0	0	0	0	C	) (	(	) (	) (	0	0	0	0	)	0	C	0	0	0	0	
TOT:	1	5	5	69	6		0	0	0	0	0	0	0	0	) (	(	) (	) (	0	0	0	0	69	0	0	0	0	0	0	l

Appendix D

As-Built/Record Drawings



PROJECT DESIGN ENGINEER

P.E.

SIGNATURE:

LIMITS OF DISTURBANCE = 102.2 ACRES

DIS G&M \$DATE\$ ime: \$FILI

PROFILE (VERTICAL)

# LEGEND

#### RIGHT OF WAY

Right of Way Marker
Exist. Right of Way Line w/Marker
Prop. Right of Way Line (by others)
Prop. Right of Way Line (by contract)
Exist. Control of Access Line
Prop. Control of Access Line
Exist. Easement Line
Prop. Temp. Construction Easement Line
Prop. Temp. Drainage Easement Line
Prop. Perm. Drainage Easement Line
BOUNDARIES & PROPERTIES
Property Line Surveyed
Property Line Not Surveyed
Exist. Iron Pin
Property Corner
Property Monument
Property Number
Parcel Number
Fence Line
Silt Fence
Existing Wetland Boundaries
Proposed Wetland Boundaries
Limit of Disturbance
HYDROLOGY
Stream or Body of Water
Flow Arrow

### UTILITIES

Exist. Pole
Exist. Power Pole
Exist. Telephone Pole
Exist. Joint Use Pole
Deep Soil Proflie
STRUCTURES
Bridge, Tunnel, or Box Culvert
Head & End Wall
TOPOGRAPHY Loose Surface
Right of Way Symbol  Bridge  Box Culvert or Tunnel  Culvert  Symbol  R/W  R/W

## STREAM IMPROVEMENTS

Approx. Location of Proposed Boulder Cross Vane (See Detail)
Approx. Location of Proposed Boulder
Approx. Location of Proposed Boulder
Approx. Location of Proposed Rootwad (See Detail)
Approx. Location of Proposed Stream
Approx. Location of Proposed Boulder Step Pool (See Detail)
Approx. Location of Proposed Boulder
Approx. Location of Proposed Log Vane (See Detail)
Approx. Location of Proposed Constructed
Proposed Oxbox Pond/Wetland (See Detail)
Proposed Rock Check Dam
Approximate Limits of Buffer
Existing Thalweg
Existing Top of Bank  Proposed Thalweg
Proposed Rankfull
Proposed Bankfull  Slope Stake Line -(cut)F(fill)
Slope Stake Line
Vegetation Matting
Log Toe Protection

RECORD DRAWING DECEMBER 2012


VEGETATION

Existing Woods Line

THESE DRAWINGS REPRESENT REVISIONS TO THE ORIGINAL CONTRACT DOCUMENTS WHICH REFLECT ANY FIELD MODIFICATIONS MADE DURING CONSTRUCTION. INFORMATION SHOWN IS BASED ON DATA FURNISHED BY THE CONTRACTOR TO ARCADIS. ARCADIS SHALL NOT BE HELD RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED BY THE CONTRACTOR.

SCO # 040607901


Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448



5				II.
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCO
3	DGL	11/04/10	ISSUE FOR BID	Enha
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	LEGEND





NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901


SHEET NO. 2

## Details — Five Mile Branch






Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448



IIII	5				17
71111	4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCO
	3	DGL	11/04/10	ISSUE FOR BID	Enhai
	2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
D DATED	1	DGL	12/04/09	DRAFT RESTORATION PLANS	
DAILD		BY	DATE	DESCRIPTION OF REVISION	DETAILS


BOULDER CROSS VANE WITH GEOTEXTILE FABRIC





NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901

## Details — Five Mile Branch








**RECORD DRAWING** DECEMBER 2012

ORIGINAL CONTRACT DOCUMENTS WHICH REFLECT ANY FIELD MODIFICATIONS MADE DURING CONSTRUCTION. INFORMATION SHOWN IS BASED ON DATA FURNISHED BY THE CONTRACTOR TO ARCADIS. ARCADIS SHALL NOT BE HELD RESPONSIBLE FOR THE ACCURACY OF THE

INFORMATION PROVIDED BY THE CONTRACTOR.


Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 - Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448





				3
)				Too
•	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCO
,	DGL	11/04/10	ISSUE FOR BID	Enha
)	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	DETAILS


NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM


FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA


SCO # 040607901
















RECORD DRAWING DECEMBER 2012

THESE DRAWINGS REPRESENT REVISIONS TO THE ORIGINAL CONTRACT DOCUMENTS WHICH REFLECT ANY FIELD MODIFICATIONS MADE DURING CONSTRUCTION. INFORMATION SHOWN IS BASED ON DATA FURNISHED BY THE CONTRACTOR TO ARCADIS. ARCADIS SHALL NOT BE HELD RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED BY THE CONTRACTOR.

#### EROSION CONTROL MATTING PROPERTIES

- 1. BLANKET, BROWN IN COLOR, CONSISTING OF 100% COCONUT FIBER ENCLOSED IN 100% BIO—DEGRADABLE NETTING AND THREAD.
- 2. COVERED ON THE TOP AND BOTTOM WITH 100% JUTE FIBER SCRIM CLOTH AND BIO-DEGRADABLE FIBER NETTING WITH LENO WEAVE CONSTRUCTION WOVEN INTO AN APPROXIMATE 0.75 INCH BY 0.75 INCH MESH.
- 3. SEWN TOGETHER WITH BIODEGRADABLE 100% COTTON THREAD ON 2 INCH CENTERS.
- 4. THE WEIGHT SHALL BE 0.70 LBS/SQUARE YARD.
  5. MAXIMUM ALLOWABLE SHEER STRESS IS 3.13 LB/S.F.






NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448




5				T7
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCO
3	DGL	11/04/10	ISSUE FOR BID	Enha
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	DETAILS



NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901

## Details — Five Mile Branch




LOG TOE PROTECTION NOT USED

RECORD DRAWING DECEMBER 2012

THESE DRAWINGS REPRESENT REVISIONS TO THE ORIGINAL CONTRACT DOCUMENTS WHICH REFLECT ANY FIELD MODIFICATIONS MADE DURING CONSTRUCTION. INFORMATION SHOWN IS BASED ON DATA FURNISHED BY THE CONTRACTOR TO ARCADIS. ARCADIS SHALL NOT BE HELD RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED BY THE CONTRACTOR.


Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448





	5				T
	4	SCA	12/07/12	ASBUILT/RECORD DRAWNGS	LCO
	3	DGL	11/04/10	ISSUE FOR BID	Enhai
	2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
D	1	DGL	12/04/09	DRAFT RESTORATION PLANS	
יט.		BY	DATE	DESCRIPTION OF REVISION	DETAILS



NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901






### RECORD DRAWING DECEMBER 2012

THESE DRAWINGS REPRESENT REVISIONS TO THE ORIGINAL CONTRACT DOCUMENTS WHICH REFLECT ANY FIELD MODIFICATIONS MADE DURING CONSTRUCTION. INFORMATION SHOWN IS BASED ON DATA FURNISHED BY THE CONTRACTOR TO ARCADIS. ARCADIS SHALL NOT BE HELD RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED BY THE CONTRACTOR.


Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448





5				T7
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCO
3	DGL	11/04/10	ISSUE FOR BID	Enhai
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	DETAILS





NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM


FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901






































































ANY FIELD MODIFICATIONS MADE DURING INFORMATION PROVIDED BY THE CONTRACTOR

**RECORD DRAWING** DECEMBER 2012





## Zone 2 - Channel

Equal mixture of the three (3) shrubs and at least four (4) trees at 11 foot spacing

<u>Shrub</u> Tag alder Silky dogwood Elderberry **Button Bush** <u>Trees</u>

Willow oak

Black willow River birch Green ash

Equal mixture of at least four (4) herbs and three (3) grass at 25 lbs/acre

Herbs Jewel weed Ironweed Cardinal flower Beebalm Joe-pye-weed Gray's sedge Soft rush Leathery rush <u>Grass</u> River oats Switchgrass Bottlebrush grass

Deer tongue

Impatiens capensis Vernonia noveboracensis Lobelia cardinalis Monarda didyma Eupatorium fistulosum Carex grayi Juncus effusus Juncus coriaceus

Alnus serrulata

Salix nigra

Betula nigra

Quercus phellos

Cornus ammomum

Sambucus canadensis

Fraxinus pennsylvanica

Cephalanthus occidentalis

Chasmanthium latifolium Panicum virgatum Hystrix patula Panicum clandestinum

## Zone 1 - Floodplain/Wetland

Equal mixture of at least three (3) shrubs and six 6) trees (minimum two oaks) at 11 foot spacing

Winterberry Hazelnut Elderberry Arrow-wood Pinxterflower <u>Trees</u> Blackgum Swamp chestnut oak American elm River birch Green ash Hackberry Black cherry Black walnut Willow oak Flowering dogwood Sourwood Red mulberry Shortleaf pine Bitternut Hickory Sycamore Cherrybark oak

<u>Shrub</u>

Pawpaw

Spice bush

Asimina triloba Lindera benzion llex decidua Corylus americana Sambucus canadensis Viburnum dentatum Rhododendron periclymenoides

Nyssa sylvatica Quercus michauxii Ulmus americana Betula nigra Fraxinus pennsylvanica Celtis laevigatá Prunus serotina Juglans nigra Quercus phellos Cornus florida Oxydendron arboreum Morus rubra Pinus echinata Carya cordiformis Plantanus occidentalis Quercus pagoda

Equal mixture of at least four (4) forbes and three (3) grass at 25 lbs/acre

Black-eyed Susan Purple cone flower Threadleaf coreopsis **Butterfly Weed** Narrow-leaved sunflower Tick-seed Lance-leaved coreopsis <u>Grass</u> Big bluestem

Indiangrass Little bluestem **Switchgrass** 

<u>Herbs</u>

Rudbeckia hirta Echinacea purpurea Coreopsis verticillata Asclepias tuberosa Helianthus angustifolia Bidens aristosa Coreopsis lanceolata

Andropogon gerardii Sorghastrum nutans Schizachyrium scoparium Panicum virgatum

## Temporary Seed Mixture

Fall, winter, and spring temporary seed mix (August 15 - May 01)

Cereal Rye 120 lbs / acre Sécale cereal 20 lbs / acre Orchard Grass Dactylis glomerata

Summer temporary seed mix (May 01 - August 15)

Sórghum bicolor Sudangrass Browntop Millet Panicum ramosum 35-45 lbs / acre 30-40 lbs / acre

Zone 1 — Piedmont Alluvial Forest (Floodplain)							
Mechanical Treatment	Approx. Date	Ground Cover Fabric	Mulch Type	Mulch Density / Thickness	Nutrient Amendments	Rate	
Disking / Ripping / Raking	12/8/10	NA	Wheat Straw	75% Cover	Fertilizer	1000 lbs/acre	
					Lime	4000 lbs/acre	
Zone 2 — Piedmont Alluvial Forest (Channel)							
Mechanical Treatment	Approx. Date	Ground Cover Fabric	Mulch Type	Mulch Density / Thickness	Nutrient Amendments	Rate	
Raking	12/8/10	Coir	Wheat	75%	Fertilizer	1000	

Straw

12/8/10

Coir

Soil Preparation and Stabilization

**LEGEND** ZONE 1 — FLOODPLAIN/ WETLAND ZONE 2 - CHANNEL 

lbs/acre


4000

lbs/acre

**Fertilizer** 

Lime

Development which will take place within the limits of the 100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 - Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



801 Corporate Center Drive, Suite 300 Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448




	5				
	4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	
	3	DGL	11/04/10	ISSUE FOR BID	
	2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
.D	1	DGL	12/04/09	DRAFT RESTORATION PLANS	
ا 🗓		RY	DATE	DESCRIPTION OF REVISION	

NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

Cover

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901

SHEET NO. PP1 PLANTING PLAN



SCALE GIS/MAPPING DEPARTMENT WEBSITE. Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448




5				
4	SCA	12/07/12	ASBUILT/RECORD DRAWNGS	
3	DGL	11/04/10	ISSUE FOR BID	
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	Г

PLANTING PLAN

SHEET NO. PP2




100 year floodplain Zone AE where base flood elevations have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.

## G & M of North Carolina, Inc. WWW. ARCADIS—US. COM 801 Corporate Center Drive, Suite 300 Relaigh NO. 27607, 5077

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448




	5				
	4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	
	3	DGL	11/04/10	ISSUE FOR BID	
	2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
ED	1	DGL	12/04/09	DRAFT RESTORATION PLANS	
		BY	DATE	DESCRIPTION OF REVISION	F


ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901

PLANTING PLAN SHEET NO. PP3




have been determined is designed in accordance with the requirements of Executive Order No. 123 — Uniform Floodplain Management Policy.



NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448



THUITHUMW.	5			
11111	4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS
11111	3	DGL	11/04/10	ISSUE FOR BID
•	2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS
DATED	1	DGL	12/04/09	DRAFT RESTORATION PLANS
DATED		BY	DATE	DESCRIPTION OF REVISION




FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901


PLANTING PLAN

SHEET NO. PP4


Appendix E

Monitoring Sheets





NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



G & M of North Carolina, Inc.

WWW. ARCADIS—US. COM

801 Corporate Center Drive, Suite 300

Relaigh NC 27607 5077


Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448


5	SCA	01/30/13	MONITORING PLAN	T.
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LC
3	DGL	11/04/10	ISSUE FOR BID	Enh
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PLAN




NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901







NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.

## G & M of North Carolina, Inc. WWW. ARCADIS—US. COM 801 Corporate Center Drive, Suite 300 Relaigh NO. 27607, 5077


Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448


5	SCA	01/30/13	MONITORING PLAN	T
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	
3	DGL	11/04/10	ISSUE FOR BID	rm
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PI AN




ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901







SCALE

NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE. G & M of North Carolina, Inc.

WWW. ARCADIS—US. COM


801 Corporate Center Drive, Suite 300

Paleigh, NC 27607, 5073

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

5	SCA	01/30/13	MONITORING PLAN	T
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LCOS
3	DGL	11/04/10	ISSUE FOR BID	Enhar
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PLAN

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901



SCALE

Floodplain Management Policy.

NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE. G & M of North Carolina, Inc.

WWW. ARCADIS—US. COM


801 Corporate Center Drive, Suite 300


Relaigh NO. 27607, 5077

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

5	SCA	01/30/13	MONITORING PLAN	T.
4	SCA	12/07/12	ASBUILT/RECORD DRAWNGS	LC
3	DGL	11/04/10	ISSUE FOR BID	rnn
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PLAN

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901





NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.


# G & M of North Carolina, Inc. WWW. ARCADIS—US. COM 801 Corporate Center Drive, Suite 300 Relaigh, NC 27607, 5073

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

SCA	01/30/13	MONITORING PLAN	Languation
SCA	12/07/12	ASBUILT/RECORD DRAWNGS	<b>ECOSYSTEII</b>
DGL	11/04/10	ISSUE FOR BID	Enhanceme
DGL	03/22/10	DRAFT CONSTRUCTION PLANS	PROGRAM
DGL	12/04/09	DRAFT RESTORATION PLANS	
BY	DATE	DESCRIPTION OF REVISION	PLAN


ECOSYSTEM ENHANCEMENT PROGRAM


FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901



SHEET NO. 12

DESCRIPTION OF REVISION





NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.


## G & M of North Carolina, Inc. WWW.ARCADIS-US.COM 801 Corporate Center Drive, Suite 300

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

5	SCA	01/30/13	MONITORING PLAN	1
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	171
3	DGL	11/04/10	ISSUE FOR BID	$\mathbf{r}_{\mathbf{I}}$
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PI A

ECOSYSTEM ENHANCEMENT PROGRAM

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901



SCALE

NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.

G & M of North Carolina, Inc.


WWW. ARCADIS-US. COM


801 Corporate Center Drive, Suite 300

Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

5	SCA	01/30/13	MONITORING PLAN	
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	T
3	DGL	11/04/10	ISSUE FOR BID	H
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PI

FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901





NOTE: PROPERTY BOUNDARIES OBTAINED COURTESY OF IREDELL COUNTY GIS/MAPPING DEPARTMENT WEBSITE.



Raleigh, NC 27607-5073 Tel: 919/854-1282 Fax: 919/854-5448

				- 3
5	SCA	01/30/13	MONITORING PLAN	T.
4	SCA	12/07/12	ASBUILT/RECORD DRAWINGS	LC
3	DGL	11/04/10	ISSUE FOR BID	Enh
2	DGL	03/22/10	DRAFT CONSTRUCTION PLANS	
1	DGL	12/04/09	DRAFT RESTORATION PLANS	
	BY	DATE	DESCRIPTION OF REVISION	PLAN



FIVE-MILE BRANCH IREDELL COUNTY, NORTH CAROLINA SCO # 040607901