

# **Hominy Swamp Stream Restoration**

**EEP Project No: 180**

## **2006 Annual Monitoring Report**

**5<sup>th</sup> Year of 5-year Monitoring Plan**



Submitted to: NCDENR/Ecosystem Enhancement Program  
1619 Mail Service Center  
Raleigh, NC 27699-1619

December 2006



## TABLE OF CONTENTS



Prepared by: Rummel, Klepper and Kahl, LLP  
Consulting Engineers  
900 Ridgefield Dr., Suite 350  
Raleigh, NC 27609

Design Firm: KCI Associates of North Carolina, P.A.

1.0	Executive Summary/Project Abstract . . . . .	1
2.0	Project Background . . . . .	1
2.1	Location and Setting . . . . .	1
2.2	Mitigation Structure and Objectives . . . . .	1
2.3	Project History and Background . . . . .	2
2.4	Monitoring Plan View . . . . .	3
3.0	Project Condition and Monitoring Results . . . . .	7
3.1	Vegetation Assessment . . . . .	7
3.1.1	Soil Data . . . . .	7
3.1.2	Vegetative Problem Areas . . . . .	7
3.1.3	Vegetative Problem Area Plan View . . . . .	7
3.1.4	Stem Counts . . . . .	8
3.1.5	Vegetation Plot Photos . . . . .	8
3.2	Stream Assessment. . . . .	8
3.2.1	Procedural Items . . . . .	8
3.2.1.a	Morphometric Criteria . . . . .	8
3.2.1.b	Hydrologic Criteria . . . . .	9
3.2.1.c	Bank Stability Assessment . . . . .	9
3.2.2	Problem Areas Plan View (Stream) . . . . .	9
3.2.3	Problem Areas Table . . . . .	9
3.2.4	Numbered Issue Photos Section . . . . .	10
3.2.5	Fixed Station Photos . . . . .	10
3.2.6	Stability Assessment Table . . . . .	10
3.2.7	Quantitative Measures Tables . . . . .	10

## **TABLES**

Table 1.	Project Structure and Objectives Table . . . . .	1
Table II.	Project Activity and Reporting History . . . . .	2
Table III.	Project Contact Table . . . . .	2
Table IV.	Project Background Table . . . . .	3
Table V.	Preliminary Soil Data . . . . .	7
Table VI.	Vegetative Problem Areas . . . . .	7
Table VII.	Stem counts for each species arranged by plot . . . . .	8
Table VIII.	Verification of Bankfull Events . . . . .	9
Table IX.	BEHI and Sediment Export Estimates . . . . .	9
Table X.	Stream Problem Areas . . . . .	10
Table XI.	Categorical Stream Feature Visual Stability Assessment . . . . .	10
Table XII.	Baseline Morphology and Hydraulic Summary . . . . .	11
Table XIII.	Morphology and Hydraulic Monitoring Summary . . . . .	12

## **FIGURES**

Figure 1 Project Site Map . . . . .	4
Figure 2 Aerial Watershed Photo. . . . .	5

## **APPENDIX A – VEGETATION RAW DATA**

A.1 Vegetative Problem Area Plan View
A.2 Vegetation Problem Areas Photos
A.3 Vegetation Monitoring Plot Photos

## **APPENDIX B – GEOMORPHOLOGIC RAW DATA**

B.1 Problem Areas Plan View (Stream)
B.2 Stream Problem Area Photos
B.3 Stream Cross Section Photos
B.4 Cross section Plots and Raw Data Tables
Exhibit cross section
B.5 Longitudinal Plots and Raw Data Tables
Exhibit Longitudinal Profile
Exhibit Raw Data Tables for Slope
B.6 Pebble Count Plots and Raw Data Tables
B.7 Table B.1. Categorical Stream Feature Visual Stability Assessment

## **APPENDIX C – Additional Site Photos**

C.1 Beaver Infestation Photos
-------------------------------

## **1.0 Executive Summary/Project Abstract**

Hominy Swamp Creek was restored through the North Carolina Wetlands Restoration Program (NCWRP). The objectives of the project are to:

- 1.) Establish a stable dimension, pattern and profile on 2,232 feet of Hominy Swamp Creek
- 2.) Improve habitat within Hominy Swamp Creek
- 3.) Establish a riparian buffer along Hominy Swamp Creek
- 4.) Incorporate this project into a watershed wide management plan

This is the 5<sup>th</sup> year of the 5-year monitoring plan for Hominy Swamp Creek.

Overall, while the majority of the stream is functioning well and holding grade, the stream has areas of concern and areas of immediate need. Table X shows a summary of identified problem areas within the project reach. Channel dimension and pattern are similar to as-built conditions with the exceptions of the noted areas of bank slumping. The channel profile is void of defined bed features and is dominated by runs and pools. Placed structures are holding grade and functioning well. However, beavers have infested the project as of December 2006. Some of the newly planted vegetation within the vegetation plots and within the restored riparian buffer has been destroyed. Immediate attention is recommended to alleviate the current and potential future problems. Photographs of the recent beaver activity are located in Appendix C.

## **2.0 Project Background**

### **2.1 Location and Setting**

The project is located within the city limits of Wilson, North Carolina. From Raleigh, take US 64 BYP East to US 64 then US 264 (Wilson exit). Proceed east on US 264 to Exit 36B, US 264 ALT East (Raleigh Road). Continue into Wilson on Raleigh Road until you reach Ripley Road. Turn left (north) on Ripley Road and the site is immediately on the east/right side of the road. Refer to Figure 1 for project location.

### **2.2 Mitigation Structure and Objectives**

The restoration of this portion of Hominy Swamp Creek, located within the Wilson City Recreational Park, was conducted to correct identified system deficiencies including severe bank erosion, channel widening, and the loss of aquatic habitat resulting from stream channelization, the loss of riparian vegetation, and watershed development. The goal of the project was to develop a stable stream channel with reduced bank erosion, efficient sediment transport, enhanced warm water fisheries, and improved overall stream habitat and site aesthetics. Construction of the project was completed in September 2001.

**Table I. Project Structure and Objectives Table  
Project No. 180 (Hominy Swamp Creek)**

<b>Segment Reach ID</b>	<b>Mitigation Type</b>	<b>Approach</b>	<b>Linear Feet/Acreage</b>
Hominy Swamp Creek	Restoration	Priority 1	2,232 feet

## 2.3 Project History and Background

Tables II, III, and IV provide the project history, contact information and background data.


<b>Table II. Project Activity and Reporting History Project No. 180 (Hominy Swamp Creek)</b>		
<b>Activity or Report</b>	<b>Calendar Year of Completion or Planned Completion</b>	<b>Actual Completion Date</b>
Restoration Plan		2001
Mitigation Plan		January 2003
Construction		September 2001
As-Built Report		June 2002
Initial – Year 1 Monitoring		January 2003
Year 2 monitoring		December 2003
Year 3 Monitoring		December 2004
Year 4 Monitoring	December 2005 (draft)	March 2006 (final)
Year 5 Monitoring	December 2006 (draft)	January 2007 (final)
Year 5+ Monitoring	TBD	

<b>Table III. Project Contact Table Project No. 180 (Hominy Swamp Creek)</b>	
<b>Designer</b>	KCI Associates of North Carolina, P.A. Landmark Center II, Suite 200 4601 Six Forks Road Raleigh, NC 27609
<b>Construction Contractor</b>	Not provided
<b>Planting Contractor</b>	Not provided
<b>Seeding Contractor</b>	Not provided
Seed Mix Sources	Not provided
Nursery Stock Suppliers	Not provided
<b>Monitoring Performers (Years 4 &amp; 5)</b>	Rummel, Klepper & Kahl, LLP 900 Ridgefield Drive, Suite 350 Raleigh, NC 27609
Stream Monitoring POC	Howard Woodall, P.E. 919-878-9560
Vegetation Monitoring POC	Howard Woodall, P.E. 919-878-9560

<b>Table IV. Project Background Table</b> <b>Project No. 180 (Hominy Swamp Creek)</b>	
<b>Project County</b>	Wilson County, North Carolina
<b>Drainage Area</b>	5.4 square miles
<b>Drainage impervious cover estimate (%)</b>	Not provided
<b>Stream Order</b>	3
<b>Physiographic Region</b>	Coastal Plain
<b>Ecoregion</b>	Rolling Coastal Plain
<b>Rosgen Classification of As-Built</b>	E5
<b>Cowardin Classification</b>	PSS1Ad
<b>Dominant soil types</b>	Bibb Loam (Bb)
<b>Reference site ID</b>	Hominy Swamp Creek
<b>USGS HUC for Project and Reference</b>	3020203020040
<b>NCDWQ Sub-basin for Project and Reference</b>	03-04-07 Neuse River Basin
<b>NCDWQ Classification for Project and Reference</b>	C; Sw, NSW
<b>Any portion of any project segment 303d listed?</b>	Yes – From its source to Conentnea Creek
<b>Any portion of any project segment upstream of a 303d listed segment?</b>	
<b>Reasons for 303d listing or stressor</b>	Impaired biological integrity; Stressors not identified (Potential sources: Urban Runoff/Storm Sewers)
<b>% of project easement fenced</b>	0


## 2.4 Monitoring Plan View




See following page for Monitoring Plan View.



1 inch equals 2,000 feet

Source: USGS 7.5 Minute Quadrangles, Wilson & Winstead Crossroads, NC





**HOMINY SWAMP CREEK  
WILSON COUNTY, N.C.  
ECOSYSTEM ENHANCEMENT  
PROGRAM**

**FIGURE 3  
AS-BUILT & MONITORING PLAN VIEW**

**Monitoring by:**  
**Rummel, Klepper & Kahl, LLP**  
consulting engineers  
900 Ridgefield Drive  
Suite 350  
Raleigh, NC 27609  
Phone: (919) 832-5500

1	ISSUED TO EEP	DAB	DRC	2/04/04
NO.	RELATIONSHIP	PPM	SLK	DATE

### **3.0 Project Condition and Monitoring Results**

#### **3.1 Vegetation Assessment**

The vegetation monitoring for 2005 yielded no monitoring plots meeting minimum success requirements. EEP replanted the Hominy Swamp Stream restoration site for 2006 (monitoring year 5). Based upon the latest EEP vegetation monitoring guidelines, six vegetation monitoring plots were monitored for vegetation success. The plots were installed as 10 meter X 10 meter plots on or near the previous vegetation monitoring plots. The results of the stem counts yielded a site average of 405 stems per acre which exceeds the minimum success requirement of 260 stems per acre after vegetation monitoring year 5.

##### **3.1.1 Soil Data**

The Bibb series consists of very deep, poorly drained, moderately permeable soils that formed in stratified loamy and sandy alluvium. These soils are on flood plains of streams in the Coastal Plain. They are commonly flooded and water runs off the surface very slowly. Slopes range from 0 to 2 percent. The vegetation found on Bibb series is usually dominated by native woodland species consisting of sweetgum, loblolly pine, red maple, water oak, willow oak, green ash, baldcypress, swamp tupelo, and black willow.

<b>Table V. Preliminary Soil Data Project No. 180 (Hominy Swamp Creek)</b>					
<b>Series</b>	<b>Max Depth (in.)</b>	<b>% Clay on Surface</b>	<b>K</b>	<b>T</b>	<b>OM %</b>
Bibb Loam (Bb)	80	2 – 18	.28 - .37	5	.5 - 2

##### **3.1.2 Vegetative Problem Areas**

<b>Table VI. Vegetative Problem Areas Project No. 180 (Hominy Swamp Creek)</b>			
<b>Feature/Issue</b>	<b>Station #/Range</b>	<b>Probable Cause</b>	<b>Photo #</b>
Plot 2	15+00L	Dead stems	Appendix A.2 P1

##### **3.1.3 Vegetative Problem Area Plan View**

Refer to Appendix A.1 for Vegetative Problem Area Plan View.

### 3.1.4 Stem Counts

The results of the stem counts yielded an average of 405 trees per acre which exceeds the minimum success criteria of 260 trees per acre after year 5 monitoring. Data for the number and type of species initially planted in each vegetation plot to acquire initial totals is not available for the new plots. To determine if the surviving stems met the minimum success criteria, the density of the surviving stem counts in the plots was converted to stems per acre.

Species	Plots						Year 5 Totals	Initial Totals	Survival %
	1	2	3	4	5	6			
<b>Trees</b>									
<i>Quercus nigra</i>							0	N/A	N/A
<i>Quercus lyrata</i>				2			2	N/A	N/A
<i>Quercus laurifolia</i>	2		5	2		2	11	N/A	N/A
<i>Quercus phellos</i>	1	2			2	5	10	N/A	N/A
<i>Quercus pagoda</i>	2	1	3	2	3		11	N/A	N/A
<i>Quercus michauxii</i>							0	N/A	N/A
<i>Quercus alba</i>							0	N/A	N/A
<i>Taxodium distichum</i>							0	N/A	N/A
<i>Carya ovata</i>							0	N/A	N/A
<i>Ilex verticillata</i>							0	N/A	N/A
<i>Nyssa sylvatica</i>			2	1	3		6	N/A	N/A
<i>Fraxinus pennsylvanica</i>				1	1		2	N/A	N/A
<i>Cornus florida</i>	2			1			3	N/A	N/A
<i>Viburnum dentatum</i>							0	N/A	N/A
<i>Amelanchier canadensis</i>							0	N/A	N/A
<i>Cercis canadensis</i>			2	2			4	N/A	N/A
<i>Clethra alnifolia</i>			2	2	1		5	N/A	N/A
<i>Itea virginica</i>			2	1	2		5	N/A	N/A
<i>Caphlanthus occidentalis</i>		1					1	N/A	N/A
<i>Salix nigra</i>								N/A	N/A

### 3.1.5 Vegetation Plot Photos

Photos are located in Appendix A.

## 3.2 Stream Assessment

### 3.2.1 Procedural Items

#### 3.2.1.a Morphometric Criteria

Dimension – Previously established cross-sections were surveyed for comparison to past measurements.

Profile – The longitudinal profile of the restored stream was also surveyed for comparison to the previous monitoring survey. Since the total restored length is less than 3000 feet, the entire reach was surveyed.

### 3.2.1.b Hydrologic Criteria

Two bankfull events must be recorded during the 5 year monitoring period in order to meet hydrologic criteria.

<b>Table VIII. Verification of Bankfull Events Project No. 180 (Hominy Swamp Creek)</b>												
2002 (MY-1) : January 5, January 22, March 2												
2004 (MY-3) : Unspecified date (see 2004 report Sec. 2.1.1 “Results and Discussions” on pg. 7)												

### 3.2.1.c Bank Stability Assessment

Time Point	Segment/ Reach	Linear Footage or Acreage	Extreme		Very High		High		Moderate		Low		Very low		Sediment Export
			ft	%	ft	%	ft	%	ft	%	ft	%	ft	%	
Post Con.	Reach I	2,232 lf	50	2.2	28	1.2	25	1.1	60	2.7	2069	92.8			57
	Project Total	2,232 lf	50	2.2	28	1.2	25	1.1	60	2.7	2069	92.8			57

3.2.2 Problem Areas Plan View (Stream) – Refer to B.1 for Problem Areas Plan View.

3.2.3 Problem Areas Table – Table X below provides categorical feature issues by station, the suspected cause, and denotes the number of a representative photo of the condition (Appendix B).

**Table X. Stream Problem Areas  
Project No. 180 (Hominy Swamp Creek)**

<b>Feature/Issue</b>	<b>Station Numbers</b>	<b>Suspected Cause</b>	<b>Photo number</b>
<b>Aggradation/ Bar Formation</b>	<b>01+65 – 01+85</b>	Upstream bank scour and watershed disturbance	<b>P74</b>
	<b>03+70 - 03+90</b>	Upstream bank scour and watershed disturbance	<b>P65, P67</b>
	<b>04+10 - 04+40</b>	Upstream bank scour and watershed disturbance	<b>P62</b>
	<b>05+15 - 05+55</b>	Upstream bank scour and watershed disturbance	<b>P58, P59</b>
	<b>09+80 - 10+15</b>	Upstream bank scour and watershed disturbance	<b>P40, P42</b>
<b>Bank Scour</b>	<b>1+00 – 1+50</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P75, P76</b>
	<b>02+65 – 02+85</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P70, P72</b>
	<b>06+00 – 06+30</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P54</b>
	<b>15+15 – 15+45</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P25</b>
	<b>15+60 – 15+90</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P23</b>
	<b>21+50 – 21+65</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P3</b>
	<b>21+70 – 22+00</b>	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	<b>P2</b>

3.2.4 Numbered issue photos section – Refer to B.2 for photos.

3.2.5 Fixed station photos – Refer to B.3 for photos.

3.2.6 Stability Assessment Table

**Table XI. Categorical Stream Feature Visual Stability Assessment  
Project No. 180 (Hominy Swamp Creek)**

<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
A. Riffles	100%	NA	NA	NA	33%	33%
B. Pools	NA	NA	NA	NA	NA	NA
C. Thalweg	100%	NA	NA	NA	60%	60%
D. Meanders	100%	NA	NA	NA	67%	67%
E. Bed General	100%	NA	NA	NA	96%	96%
F. Vanes/J Hooks etc.	100%	NA	NA	NA	90%	90%
G. Wads and Boulders	100%	NA	NA	NA	93%	93%

3.2.7 Quantitative Measures Tables – Refer to the following pages for Table XII (Baseline Morphology and Hydraulic Summary) and Table XIII (Morphology and Hydraulic Monitoring Summary).


Table XII. Baseline Morphology and Hydraulic Summary  
Project No. 180 (Hominy Swamp Creek)

Parameter	USGS Gauge Data			Regional Curve Interval		Pre-Existing Condition		Project Reference Stream		Design		As-Built	
	Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width					n/a	n/a	25.5	n/a	n/a	11.9	n/a	20.2	21.7
Floodprone					n/a	n/a	>100	n/a	n/a	45	n/a	>100	n/a
BF Cross					n/a	n/a	70	n/a	n/a	19.2	n/a	55	53.4
BF Mean					n/a	n/a	2.74	n/a	n/a	1.61	n/a	2.73	2.46
BF Max					n/a	n/a	4.68	n/a	n/a	2.11	n/a	4.3	3.6
Width/Depth					n/a	n/a	9.3	n/a	n/a	7.4	n/a	7.4	8.8
Entrenchmen					n/a	n/a	>4	n/a	n/a	>2.2	n/a	n/a	>5
Wetted													
Hydraulic													
<b>Pattern</b>													
Channel					n/a	n/a	92	n/a	n/a	92	n/a	85	n/a
Radius of					43	135	n/a	27.35	36.9	n/a	46.5	62.6	n/a
Meander					114	170	n/a	107	150	n/a	182	255	n/a
Meander					n/a	n/a	3.6	n/a	n/a	7.7	n/a	4.2	n/a
<b>Profile</b>													
Riffle length					n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Riffle slope					n/a	n/a	0.00016	n/a	n/a	0.0018	n/a	0.0015	n/a
Pool length					26	38	n/a	20	29	n/a	35	49	n/a
Pool spacing					n/a	n/a	167	n/a	n/a	69.56	91	127.5	n/a
<b>Substrate</b>													
d50 (mm)					n/a	n/a	n/a	n/a	n/a	VFsand	n/a	0.25	n/a
d84 (mm)					n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	0.26
<b>Additional</b>													
Valley					n/a	n/a		n/a	n/a		1,850	1,850	
Channel					n/a	n/a		n/a	n/a		2,232	2,232	
Sinuosity					1.1	1.41		0.0015	0.0015		1.2	1.2	n/a
Water					0.0015						0.0014		n/a
BF slope					n/a			n/a			n/a		n/a
Rosgen						E5 (Modified)		E5	E5				n/a
Number of								n/a				n/a	
Extent of BF								n/a			n/a		n/a

**Table XIII. Morphology and Hydraulic Monitoring Summary  
Project No. 180 (Hominy Swamp Creek)**

## **APPENDIX A – VEGETATION RAW DATA**

**A.1 VEGETATIVE PROBLEM AREA PLAN VIEW**



**A.2 VEGETATION PROBLEM AREAS PHOTOS**

## **Hominy Swamp Vegetation Problem Area Photos**

Vegetation Monitoring Plot 2



### **A.3 VEGETATION MONITORING PLOT PHOTOS**

## **Hominy Swamp Vegetation Monitoring Plot Photos**

Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2.



Vegetation Monitoring Plot 3.



Vegetation Monitoring Plot 4.



Vegetation Monitoring Plot 5.



Vegetation Monitoring Plot 6.



**APPENDIX B – GEOMORPHOLOGIC RAW DATA**

## **B.1 PROBLEM AREAS PLAN VIEW**

P76 - Left Bank Erosion



P75 - Left Bank Erosion



P72 - Left Bank Erosion



P74 - Aggradation



P67 - Aggradation



P62 - Aggradation



P65 - Aggradation



P70 - Left Bank Erosion



P54 Left Bank Erosion



P58 - Aggradation



P42 - Aggradation



P40 - Aggradation



#### Legend

- Feature Issues**
- Aggradation - Concern
  - Aggradation - High Concern
  - Erosion - Concern
  - Erosion - High Concern

#### Vegetation Monitoring

- Stem Count  $\geq 260$
- Stem Count  $< 260$
- Vegetation Boundary
- Edge of Water (As-built)
- Thalweg (As-built)
- PAPV\_matchline



NC Ecosystem Enhancement Program  
Produced by: RK&K Engineers



Hominy Swamp Stream Restoration  
EEP Project No: 180

**Problem Area Plan View**  
(Sheet 1 of 2)  
Monitoring Year 5 of 5


January 2007

Appendix B.1

0 50 100 200 Feet

Matchline to Sheet 2  
12+00 11+00 10+00


**SHEET 1**



**B.2 STREAM PROBLEM AREAS PHOTOS**

**Stream Pictures Taken September 17, 2006 all facing upstream**

P40



P42



P58



P59



P62



P65



P67



P74



## Erosion Pictures

### P2 – Right Bank Erosion



### P3 – Right Bank Erosion



P5 – Left Bank Erosion



P23 – Right Bank Erosion



P25 – Left Bank Erosion



P54 – Left Bank Erosion



P70 – Left Bank Erosion



P72 – Left Bank Erosion



P75 – Left Bank Erosion



P76 – Left Bank Erosion



**B.3 STREAM CROSS SECTION PHOTOS**

### **Hominy Swamp Cross-section Photos**

P69. Station 6+30. Cross-section 1.



P37. Station 14+10. Cross-section 3.



P41. Station 13+40. Cross-section 2.



P6. Station 19+90. Cross-section 4,



#### **B.4 CROSS SECTION PLOTS AND RAW DATA TABLES**

Cross-Section #1 location was moved in 2003




Cross Section	Hominy Swamp Creek	
#1		
Feature	Riffle	4/19/06
Crew	Cook, Stafford	

Station	2004 Survey			2002 Survey			2003 Survey			2005 Survey			2006 Survey		
	Elevation	Notes	Station	Elevation	Notes										
-2.22	106.52		0	106.4		0	106.52		7.2	106.34		0.0	106.299		
0	106.4		10	106.29		12.4	105.79		16.68	106.00		15.7	106.117		
15.04	106.06		15	106.09		18.9	105.14		22.41	104.54		22.49	104.51		
29.3	103.95		20	105.42		22.55	104.65		29.79	103.71	BKF	27.42	103.88	BKF	
31.92	103.14		23	104.43		25.31	104.05		33.07	99.77		30.93	103.34		
34.12	98.68		28	103.23		27.88	102.58		33.33	100.24		32.95	102.39		
38.15	99.23		30	102.42		30.03	99.64		35.12	99.36		33.97	99.97		
39.31	99.76		32	101.21		31	98.91		38.02	99.31		34.59	99.88		
43.25	99.73		33.2	100.8		32.24	97.99		41.5	99.16		44.03	99.11		
46.13	101.85		33.5	99.94		33.47	96.59		43.72	99.44		47.4	99.89		
47.72	103.82		36	99.93		35.45	96.38		45.33	99.84		48.12	101.28		
49.53	104.16		39	99.85		36.15	96.41		47.22	101.04		49.83	101.44		
51.77	103.56		42.8	99.68		37.39	96.65		49.5	101.07		50.86	103.07		
55.23	104.18 BKF		45	99.52		39.08	97.23		51.47	103.71		51.47	103.87	BKF	
77.16	104.99		46.3	99.66		42.9	98.33		86.19	105.11		53.29	104.05		
94.4	105.27		48	99.99		44.3	99.88					73.98	104.51		
94.94	105.01		48.3	100.49		47.0	102.65								
			49.3	100.84		47.1	102.78								
			49.5	101.32		59.1	103.7								
			51.7	102.73		79.2	105.02								
			53	103.16		89.3	105.01								
			60	103.57	BKF	89.7	105.01								
			70	104.38		89.8	105.04	BKF							
			90	105.06		97.4	105.07								

Photo of Cross-Section #1 - Looking Downstream

Area	Width	Mean Depth	Max Depth
62.3	25.0	2.5	3.6
52.7	24.6	3.5	6.8
73.9	21.7	3.4	4.9
73.0	24.1	3.0	4.6
21.7	3.4	3.0	4.8

## Cross-Section #1 - Riffle Hominy Swamp Creek



Project Name	Hominy Swamp Creek		
Cross Section	#2		
Feature	Riffle		
Date	4/19/06		
Crew	Cooks, Stafford		




Photo of Cross-Section #2 - Looking Upstream

Area	2002	2003	2004	2005	2006
Width	53.1	53.9	59.8	60.7	58.8
Mean Depth	21.6	18.3	19.0	22.1	21.7
Max Depth	3.8	4.2	4.8	4.9	4.1

## Cross-Section #2 - Riffle Hominy Swamp Creek




Photo of Cross-Section #2 - Looking Upstream

2004 Survey — 2002 Survey ▲ 2003 Survey — 2005 Survey ✕ 2006 Survey

Project Name	Hominy Swamp Creek	
Cross Section	#3	
Feature	Pool	
Date	4/19/06	
Crew	Cook, Stafford	


Station	2002 Survey			2003 Survey			2004 Survey			2005 Survey			2006 Survey		
	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes
0.0	105.5			0.0	105.5		26.0	104.3		11.4	104.72		11.5	104.7	
8.6	104.8			10.0	104.7		32.7	103.5		24.4	104.6		26.1	104.5	
25.1	104.6			29.0	104.3		36.6	102.4		30.6	104.04		31.6	104.1	
31.4	103.9			34.0	103.1		41.7	98.9		33.4	103.37		33.8	103.3	
37.3	102.5			38.2	101.3		42.6	97.8		35.0	102.93		36.5	102.6	
38.2	101.6			39.7	100.3		44.9	97.0		35.5	102.77		38.0	102.0	BKF
39.4	99.9			40.0	99.3		47.3	97.4		37.2	102.42		38.9	101.6	
45.2	97.6			40.6	99.0		49.1	98.1		38.97			39.3	100.4	
51.8	101.0			43.0	97.9		51.3	98.8		39.8	100.2		40.5	99.6	
56.5	101.8			45.7	96.6		52.4	99.9		40.3	99.1		42.3	98.9	
65.0	102.5			47.6	96.7		53.8	100.8		40.9	98.8		44.0	98.3	
72.8	103.1			49.0	97.6		57.4	101.4		42.3	98.7		46.9	97.9	
89.9	103.3			51.3	99.0		60.5	101.8		43.7	97.9		53.11	98.864	
91.0	103.6			52.0	99.0		69.7	102.4		44.7	97.6		53.8	99.594	
				52.5	100.1		81.6	102.6	BKF	46.4	97.8		55.1	100.952	
				56.0	101.1		92.4	103.2		47.5	98.0		57.5	101.383	
				59.0	101.6		93.8	103.3		48.5	97.7		61.0	102.039	BKF
				70.0	102.5	BKF	94.2	103.2		50.3	98.3		68.0	102.668	
				80.0	103.0		80.0	103.0		51.7	98.8		77.08	103.198	
				91.0	103.6		91.0	103.6		52.6	99.2		85.45	103.015	
										52.8	100.4				
										53.5	101.6				
										55.6	101.9				
										61.3	102.4	BKF			
										68.1	102.6				
										81.7	102.9				

Area	2002	2003	2004	2005	2006
Width	76.3	64.9	54.3	61.8	55.5
Mean Depth	31.8	33.1	27.7	24.0	19.5
Max Depth	6.0	5.5	4.9	4.8	4.2

Photo of Cross-Section #3 - Looking Downstream




## Cross-Section #3 - Pool Hominy Swamp Creek



Legend:  
◆ 2002 Survey   — 2003 Survey   ▲ 2004 Survey   ● 2005 Survey   \*■ 2006 Survey

Bankfull Elev. (approx.)

Project Name	Hominy Swamp Creek	
Cross Section	#4	
Feature	Pool	4/19/06
Date	Cook, Stafford	



Station	2004 Survey		2002 Survey		2003 Survey		2005 Survey		2006 Survey	
	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation
0.0	104.7		0.0	104.7		0.0	104.7		2.2	104.53
17.3	104.3		10.0	104.6		0.4	104.8		14.6	104.29
28.6	103.2		15.0	104.4		14.3	104.4		24.2	103.62
35.1	101.7		20.0	104.0		28.7	103.0		31.01	102.72
38.8	99.4		25.0	103.5		33.4	102.2		33.1	102.2
39.2	98.2		30.0	102.8		34.5	100.4		33.82	101.1
39.7	97.4		32.0	102.5	BKF	36.9	99.7		36.17	100.37
40.8	96.7		36.0	100.8		37.4	97.7		36.5	99.11
43.8	95.5		38.2	99.2		40.6	96.7		37.3	98.6
48.3	95.3		39.2	98.2		44.5	95.4		37.9	98.1
51.0	95.8		39.8	97.8		46.5	95.6		39.3	97.3
54.0	98.2		42.0	96.9		49.8	96.0		44.0	95.0
60.0	102.5	BKF	44.6	96.2		51.7	96.5		48.8	94.9
60.6	102.9		47.0	96.4		51.9	96.5		50.7	95.5
66.8	104.7		49.0	96.8		53.8	98.7		52.1	95.8
77.8	104.9		50.6	97.3		55.5	101.4		52.6	97.0
85.1	104.9		51.1	98.5		57.7	102.5	BKF	54.0	98.8
			52.9	98.8		61.5	104.0		54.6	97.4
			55.5	100.7		65.6	104.7		54.9	99.4
			56.5	101.5		85.1	104.9		55.6	98.0
			58.0	102.4	BKF				55.6	98.6
			61.0	104.1					56.1	101.1
			63.0	104.7					57.2	101.5
			74.0	105.0					58.3	101.9
			85.0	104.9					59.8	102.9

Photo of Cross-Section #4 - Looking Upstream

Station	Width	Mean Depth	Max Depth
0.0	88.3	107.5	113.8
15.1	23.5	26.8	24.9
24.6	3.8	4.0	4.6
24.6	6.0	6.8	7.2
23.8			7.3
23.8			6.7

## Cross-Section #4 - Pool Hominy Swamp Creek

106.0  
104.0  
102.0  
100.0  
98.0  
96.0  
94.0

Elevation (feet - arbitrary)


0.0    10.0    20.0    30.0    40.0    50.0    60.0    70.0    80.0    90.0    100.0

Distance (feet)

— 2004 Survey — 2002 Survey — 2003 Survey — 2005 Survey — 2006 Survey

## **B.5 LONGITUDINAL PLOTS AND RAW DATA TABLES**

## Hominy Swamp 2006 Longitudinal Profile



**2006 Survey**  
**Hominy Swamp - EEP Project No. 180**

TWG		WS		BKF	
Station	Elevation	Station	Elevation	Station	Elevation
3.64	98.3	2.90	99.93	66.38	102.62
18.24	98.776	18.05	99.868	205.75	102.671
27.57	99.701	27.94	99.933	456.19	102.499
32.90	98.905	32.16	99.893	621.62	102.709
45.64	98.905	44.69	99.822	988.02	101.557
67.08	99.101	66.66	99.847	990.29	101.58
75.98	98.54	75.72	99.83	1158.10	101.676
89.01	98.762	89.45	99.886	1428.43	101.337
102.13	99.175	102.43	99.895	1487.08	101.751
113.65	99.282	113.14	99.838	1550.78	101.56
124.09	99.332	124.53	99.931	1638.20	101.195
140.65	98.696	140.83	99.852	1850.28	100.872
154.58	98.617	154.26	99.812	1987.85	100.445
165.49	97.821	165.29	99.862		
176.74	98.525	177.00	99.827		
187.93	99.522	187.26	99.72		
206.14	99.21	206.46	99.861		
211.44	99.2	210.96	99.849		
220.27	98.124	219.49	99.777		
226.65	98.584	225.67	99.842		
238.64	98.006	238.27	99.767		
250.77	98.822	250.54	99.896		
264.29	98.81	264.23	99.85		
277.55	98.391	277.86	99.847		
278.43	98.47	278.60	99.8		
290.97	99.039	290.62	99.884		
300.21	99.586	300.07	99.833		
311.70	98.351	311.51	99.857		
323.46	98.089	322.93	99.824		
340.54	98.618	340.31	99.829		
362.17	99.117	362.03	99.81		
371.39	97.321	370.15	99.798		
381.39	97.748	381.54	99.802		
396.27	98.178	396.57	99.844		
412.58	98.293	412.26	99.816		
433.83	98.856	435.35	99.829		
455.31	99.469	455.15	99.843		
481.77	99.846	481.77	99.846		
499.70	99.258	499.49	99.842		
504.15	98.737	504.14	99.875		
517.70	98.185	518.30	99.877		
536.34	97.282	536.19	99.851		
543.43	97.34	543.65	99.765		
552.78	99.09	552.91	99.832		
564.35	99.153	563.33	99.811		
594.32	97.876	594.11	99.753		
604.80	98.773	604.44	99.851		
624.74	97.852	624.57	99.844		
645.04	98.405	644.47	99.811		
663.78	98.726	664.18	99.861		
678.33	98.408	678.46	99.811		
694.98	98.405	695.76	99.95		

705.40	98.577	705.18	99.837		
720.13	98.342	719.68	99.78		
729.67	98.364	728.80	99.787		
746.34	98.206	746.82	99.842		
758.16	98.085	775.40	99.825		
775.93	98.301	788.45	99.77		
788.57	99.296	796.46	99.096		
796.03	98.701	802.46	99.084		
802.34	97.489	816.52	99.138		
816.97	98.724	820.81	99.092		
821.45	98.568	836.41	99.094		
836.95	98.042	847.71	99.021		
847.42	98.809	870.49	99.073		
870.94	98.87	883.31	98.97		
883.53	97.951	896.71	99.127		
896.88	98.053	906.31	99.175		
906.44	98.703	919.11	99.16		
919.27	98.74	929.78	99.091		
930.54	98.162	945.89	99.046		
945.63	97.465	955.78	98.997		
955.08	97.257	965.34	99.097		
964.93	97.671	982.09	99.129		
982.37	97.953	991.98	99.114		
991.76	97.836	997.86	99.111		
998.42	97.446	1005.39	99.05		
1004.84	97.414	1015.89	99.041		
1015.71	98.139	1031.64	99.047		
1031.93	98.436	1046.71	99.072		
1046.52	98.426	1063.54	99.027		
1063.35	98.362	1081.92	99.051		
1081.17	98.239	1105.57	99.052		
1105.49	98.442	1116.53	98.997		
1116.26	97.8	1126.04	99.075		
1126.99	97.838	1133.77	98.987		
1134.24	98.361	1149.20	98.979		
1148.99	97.34	1160.37	99.015		
1159.42	97.333	1179.05	99.069		
1180.15	98.169	1192.93	99.121		
1192.96	98.061	1203.43	99.034		
1204.11	97.913	1216.71	99.044		
1217.87	97.66	1230.73	99.05		
1230.83	98.15	1239.17	99.049		
1239.73	97.398	1246.26	99.081		
1246.78	98.012	1265.86	99.075		
1266.55	97.849	1281.70	99.072		
1282.35	97.162	1295.67	99.113		
1295.87	97.293	1306.39	99.077		
1306.07	97.385	1314.75	99.115		
1314.18	98.147	1321.47	99.065		
1321.23	98.964	1323.64	98.965		
1323.87	98.403	1330.84	98.917		
1330.93	98.177	1337.76	98.899		
1337.68	97.887	1345.94	98.845		
1345.07	96.654	1359.70	98.682		
1361.07	96.441	1370.64	98.795		
1369.19	96.822	1374.67	98.74		
1376.81	96.603	1386.99	98.881		
1386.99	97.548	1393.55	98.878		

1394.78	97.643	1410.54	98.865		
1410.28	97.54	1422.06	98.913		
1421.69	97.816	1441.00	98.916		
1441.19	98.433	1457.68	89.891		
1457.17	98.073	1463.94	98.889		
1463.44	97.178	1472.39	98.827		
1472.73	96.389	1481.17	98.916		
1480.83	96.001	1497.08	98.852		
1496.75	96.642	1506.82	98.867		
1506.16	97.037	1517.22	98.908		
1515.89	97.127	1524.69	98.9		
1524.49	97.502	1538.37	98.853		
1537.49	97.811	1546.34	98.901		
1545.79	98.067	1556.67	98.909		
1556.23	97.404	1574.00	98.841		
1572.21	97.323	1583.07	98.903		
1581.97	97.102	1593.03	98.878		
1592.53	97.665	1604.77	98.945		
1605.25	97.765	1605.94	98.894		
1613.40	98.308	1613.15	98.881		
1616.62	98.731	1616.69	98.928		
1618.55	97.687	1618.42	98.402		
1623.82	96.8	1623.16	98.443		
1629.98	95.494	1630.81	98.387		
1651.97	95.19	1651.67	98.404		
1661.02	96.804	1660.92	98.374		
1676.79	97.769	1676.98	98.414		
1684.37	98.224	1684.66	98.419		
1698.96	97.526	1699.12	98.412		
1713.21	96.665	1712.51	98.391		
1726.58	96.998	1728.94	98.427		
1739.46	96.728	1739.69	98.423		
1749.86	96.339	1749.33	98.264		
1758.80	96.779	1758.82	98.451		
1769.77	97.403	1768.95	98.239		
1792.96	97.162	1793.88	98.425		
1809.03	97.537	1809.12	98.396		
1814.88	98.064	1814.90	98.393		
1815.26	97.735	1815.46	98.113		
1825.26	96.804	1825.72	98.107		
1848.67	96.476	1848.68	98.059		
1858.70	96.038	1858.53	97.987		
1868.76	96.79	1869.20	98.009		
1873.49	95.859	1873.15	97.928		
1881.02	95.223	1881.09	97.799		
1893.40	95.337	1892.68	97.876		
1904.23	95.467	1903.54	97.929		
1919.75	95.771	1914.88	97.919		
1933.12	95.957	1931.61	97.834		
1946.45	96.018	1946.21	97.936		
1973.40	96.248	1974.18	97.766		
1985.64	96.237	1985.86	97.721		
2005.58	96.827	2005.92	97.844		
2027.68	97.109	2027.85	97.863		
2040.95	96.614	2040.47	97.782		
2050.22	96.544	2050.09	97.746		
2051.92	96.391	2052.30	97.808		
2064.86	95.351	2065.62	97.705		

2076.39	95.331	2076.45	97.714		
2092.83	95.705	2092.65	97.615		
2103.89	97.151	2104.25	97.741		
2107.54	96.452	2107.54	97.566		
2116.04	94.039	2115.41	97.659		


## **B.6 PEBBLE COUNT PLOTS AND RAW DATA TABLES**

## Year 5 Monitoring, Pebble Count Cross Section 1 Riffle

Hominy Swamp Creek Stream Restoration Project  
 Project No: D050515  
 11/1/2006

Pebble Count Data Sheet  
 Cross Section 1  
 Station 15+60

Materia Size Range (mm)	Count	% Range	%Cum.
silt/clay	8	8%	18%
very fine sand	0.062 - 0.125	11	11%
fine sand	0.125 - 0.25	12	12%
medium sand	0.25 - 0.5	18	18%
coarse sand	0.5 - 1	25	25%
very coarse sand	1 - 2	18	18%
very fine gravel	2 - 4	6	6%
fine gravel	4 - 6	1	1%
fine gravel	6 - 8	0	0%
medium gravel	8 - 11	1	1%
medium gravel	11 - 16	0	0%
coarse gravel	16 - 22	0	0%
coarse gravel	22 - 32	0	0%
very coarse gravel	32 - 45	0	0%
very coarse gravel	45 - 64	0	0%
small cobble	64 - 90	0	0%
medium cobble	90 - 128	0	0%
large cobble	128 - 180	0	0%
very large cobble	180 - 256	0	0%
small boulder	256 - 362	0	0%
small boulder	362 - 512	0	0%
medium boulder	512 - 1024	0	0%
large boulder	1024 - 2048	0	0%
very large boulder	2048 - 4096	0	0%
total particle count:		100	100%




## Year 5 Monitoring, Pebble Count Cross Section 2 Riffle

Hominy Swamp Creek Stream Restoration Project  
 Project No: D050515  
 11/1/2006

Pebble Count Data Sheet  
 Cross Section 2  
 Station 14+41

Material Size Range (mm)	Count	% Range		Cum.
		%	Cum.	
silt/clay	0 - 0.062	6	6%	13%
very fine sand	0.062 - 0.125	7	7%	14%
fine sand	0.125 - 0.25	12	12%	26%
medium sand	0.25 - 0.5	17	17%	43%
coarse sand	0.5 - 1	24	24%	67%
very coarse sand	1 - 2	20	20%	87%
very fine gravel	2 - 4	9	9%	97%
fine gravel	4 - 6	3	3%	98%
fine gravel	6 - 8	1	1%	99%
medium gravel	8 - 11	1	1%	100%
medium gravel	11 - 16	0	0%	100%
coarse gravel	16 - 22	0	0%	100%
coarse gravel	22 - 32	0	0%	100%
very coarse gravel	32 - 45	0	0%	100%
very coarse gravel	45 - 64	0	0%	100%
small cobble	64 - 90	0	0%	100%
medium cobble	90 - 128	0	0%	100%
large cobble	128 - 180	0	0%	100%
very large cobble	180 - 256	0	0%	100%
small boulder	256 - 362	0	0%	100%
small boulder	362 - 512	0	0%	100%
medium boulder	512 - 1024	0	0%	100%
large boulder	1024 - 2048	0	0%	100%
very large boulder	2048 - 4096	0	0%	100%
total particle count:		100		
bedrock				
clay hardpan				
detritus/wood				
artificial				
total count:		100		
Note: [Cross-X2]				




**Year 5 Monitoring, Pebble Count Reach Wide**

Hominy Swamp Creek Stream Restoration Project  
Project No: D050515  
11/1/2006

## Pebble Count Data Sheet

### Reach Wide Pebble Count




#### Year 4 Monitoring, Pebble Count Cross Section 2 Riffle

Hominy Swamp Creek Stream Restoration Project  
 Project No: D050515  
 12/1/2005

Pebble Count Data Sheet  
 Cross Section 3  
 Station 14+41

Materia Size Range (mm)	Count	% Range	% Cum.
silt/clay	4	4%	9%
very fine sand	6	6%	14%
fine sand	14	14%	28%
medium sand	15	15%	43%
coarse sand	20	20%	63%
very coarse sand	24	24%	87%
very fine gravel	11	11%	98%
fine gravel	2	2%	99%
fine gravel	3	3%	99%
medium gravel	1	1%	99%
medium gravel	11 - 16	0%	100%
coarse gravel	16 - 22	0%	100%
coarse gravel	22 - 32	0%	100%
very coarse gravel	32 - 45	0%	100%
very coarse gravel	45 - 64	0%	100%
small cobble	64 - 90	0%	100%
medium cobble	90 - 128	0%	100%
large cobble	128 - 180	0%	100%
very large cobble	180 - 256	0%	100%
small boulder	256 - 362	0%	100%
small boulder	362 - 512	0%	100%
medium boulder	512 - 1024	0%	100%
large boulder	1024 - 2048	0%	100%
very large boulder	2048 - 4096	0%	100%
total particle count:		100	100%



### Year 4 Monitoring, Pebble Count Cross Section 1 Riffle


Hominy Swamp Creek Stream Restoration Project  
Project No: D050515  
12/1/2005

Pebble Count Data Sheet  
Cross Section 1  
Station 15+60

Materia Size Range (mm)	Count	% Range	% Cum.
silt/clay	7	7%	14%
very fine sand	13	13%	20%
fine sand	11	11%	31%
medium sand	16	16%	47%
coarse sand	23	23%	70%
very coarse sand	20	20%	90%
very fine gravel	2	2%	97%
fine gravel	2	2%	99%
fine gravel	0	0%	99%
medium gravel	1	1%	100%
medium gravel	0	0%	100%
coarse gravel	0	0%	100%
coarse gravel	0	0%	100%
very coarse gravel	0	0%	100%
very coarse gravel	0	0%	100%
small cobble	0	0%	100%
medium cobble	0	0%	100%
large cobble	0	0%	100%
very large cobble	0	0%	100%
small boulder	0	0%	100%
small boulder	0	0%	100%
medium boulder	0	0%	100%
large boulder	0	0%	100%
very large boulder	0	0%	100%
total particle count:	100		

bedrock	-----
clay hardpan	-----
detritus/wood	-----
artificial	-----
total count:	100
Note:	Cross-X1

Cross Section 1 Riffle Pebble Count Distribution and Histogram




#### Year 4 Monitoring, Pebble Count Reach Wide

Hominy Swamp Creek Stream Restoration Project  
Project No.: D050515  
12/1/2005

#### Pebble Count Data Sheet Reach Wide Pebble Count

Materia Size Range (mm)	Count	% Range	% Cum.
silt/clay	0	0 - 0.062	7
very fine sand	0	0.062 - 0.125	6
fine sand	0	0.125 - 0.25	12
medium sand	0	0.25 - 0.5	13
coarse sand	0	0.5 - 1	24
very coarse sand	1	1 - 2	19
very fine gravel	2	2 - 4	10
fine gravel	4	4 - 6	7
fine gravel	6	6 - 8	1
medium gravel	8	8 - 11	1
medium gravel	11	11 - 16	0%
coarse gravel	16	16 - 22	0%
coarse gravel	22	22 - 32	0%
very coarse gravel	32	32 - 45	0%
very coarse gravel	45	45 - 64	0%
small cobble	64	64 - 90	0%
medium cobble	90	90 - 128	0%
large cobble	128	128 - 180	0%
very large cobble	180	180 - 256	0%
small boulder	256	256 - 362	0%
small boulder	362	362 - 512	0%
medium boulder	512	512 - 1024	0%
large boulder	1024	1024 - 2048	0%
very large boulder	2048	2048 - 4096	0%
total particle count:		100	100%
Note: Reach Wide			
bedrock	-----		
clay hardpan	-----		
detritus/wood	-----		
artificial	-----		



**B.7 Table B.1 Categorical Stream Feature Visual Stability Assessment**

**Table B1. Visual Morphological Stability Assessment  
Project No. 180 (Hominy Swamp Creek)**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number /feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	2	6	NA	33	
	2. Armor stable(e.g. no displacement)?	2	6	NA	33	
	3. Facet grade appears stable?	2	6	NA	33	
	4. Minimal evidence of embedding/fining?	2	6	NA	33	
	5. Length appropriate?	2	6	NA	33	33%
B. Pools	1. Present? (e.g. not subject to severe aggradation or migration?)	NA*	NA*	NA*	NA*	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6)	NA*	NA*	NA*	NA*	
	3. Length Appropriate?	NA*	NA*	NA*	NA*	NA*
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	12	20	NA	60	
	2. Downstream of meander (glide/inflection) centering?	12	20	NA	60	60%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	11	20	NA	55	
	2. Of those eroding, # w/concomitant point bar formation?	2	9	NA	22	
	3. Apparent Rc within spec?	20	20	NA	100	
	4. Sufficient floodplain access and relief?	18	20	NA	90	67%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	5/85	NA	96%
	2. Channel bed degradation-areas of increasing downcutting or head cutting?	NA	NA	0	NA	NA
F. Vanes	1. Free of back or arm scour?	25	31	NA	81	
	2. Height appropriate?	28	31	NA	90	
	3. Angle and geometry appear appropriate?	28	31	NA	90	
	4. Free of piping or other structural failures?	31	31	NA	100	90%
G. Wads/Boulders	1. Free of scour?	11	13	NA	85	
	2. Footing stable?	13	13	NA	100	93%

\*It is not clear in the as-built plans the total number of constructed pools. The channel is comprised mostly of pool sections, holding grade, and performing adequately.

**APPENDIX C – ADDITIONAL SITE PHOTOS**

## **C.1 BEAVER INFESTATION PHOTOS**

## **Hominy Swamp Beaver Damage Photos**

Beaver Damage Photo 1



Beaver Damage Photo 2.



Beaver Damage Photo 3.



Beaver Damage Photo 4.



Beaver Damage Photo 5.



Beaver Damage Photo 6.

