FINAL AS-BUILT BASELINE MONITORING REPORT MARTIN'S CREEK II MITIGATION PROJECT

Cherokee County, North Carolina EEP Project No. 92633 (Contract No. 005717) USACE Action ID No. SAW – 2009-00209/DWR Project No. 10-0952 SCO No. 08-07251-01

Data Collection - March-April 2014

Hiwassee River Basin Cataloging Unit 06020002170010



SUBMITTED TO/PREPARED FOR:



North Carolina Department of Environment and Natural Resources Ecosystem Enhancement Program 217 West Jones Street, Suite 3000A Raleigh, North Carolina 27603

SUBMITTED BY:



Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603

TABLE OF CONTENTS

1.0	PROJECT SUMMARY
2.0	METHODOLOGY
2.1	Streams
2.2	Vegetation4
2.3	Wetland Hydrology5
3.0	REFERENCES6
	APPENDICES
Appen	dix A. Background Tables
	Table 1. Project Components and Mitigation Units
	Table 2. Project Activity and Reporting History
	Table 3. Project Contacts Table
	Table 4. Project Attributes Table
Appen	dix B. Visual Assessment Data
	Figure 1. Vicinity Map
	Figures 2 & 2A-2C. Current Conditions Plan View
	Figures 3 & 3A-3C. Project Components Map
	Stream Fixed Station Photo Points
	Vegetation Plot Photographs
Appen	dix C. Vegetation Plot Data
	Table 5. Planted Stems
	Table 6. Planted and Total Stem Counts
Appen	dix D. Stream Geomorphology Data
	Tables 7a-7d. Baseline Stream Data Summary
	Tables 8a-8f. Monitoring Data-Dimensional Data Summary
	Cross-section Plots
	Longitudinal Profile Plots
Appen	dix E. As-built Plan Sheets

1.0 PROJECT SUMMARY

The North Carolina Ecosystem Enhancement Program (EEP) has established the Martin's Creek II Mitigation Project (Site) located in Cherokee County, just south of the town of Murphy. The Site includes a 93.87-acre easement encompassed within 14-digit Cataloging Unit 06020002170010 of the Hiwassee River Basin (Figure 1, Appendix B and Table 4, Appendix A). Land use at the Site, prior to mitigation activities, was composed of livestock pasture, open land, a residence, and forested areas. Martin's Creek and its tributaries had been impaired by historical and current land management practices, which include timber harvesting, pasture conversion, channelization, and livestock grazing. Completed project activities, reporting history, completion dates, project contacts, and project attributes are summarized in Tables 1-4 (Appendix A).

The Site is located along Martin's Creek and several unnamed tributaries, which has been assigned Stream Index Number 1-49 and Best Usage Classification of C. Site streams are listed on the NCDWQ draft 2014 and final 2012 Section 303(d) list of impaired streams due to a fair bioclassification for ecological/biological integrity and fish communities, and elevated levels of fecal coliform bacteria. The Site is located within a Targeted Local Watershed that has been identified for stream and buffer restoration opportunities (NCEEP 2008).

The Site lies within the focus area of the *Peachtree-Martins Creek Local Watershed Plan* (LWP) and roughly corresponds to Restoration site #1 & Preservation site #1 of the LWP project atlas (NCEEP 2007). Goals of the LWP include implementation of wetland and stream restoration projects that reduce sources of sediment and nutrients by restoring riparian buffers, stabilizing stream banks, and restoring natural channel geomorphology, particularly in headwater streams.

The project goals will directly address stressors identified in the Peachtree-Martins Creek LWP, namely lack of riparian vegetation, channel modification, excess sediment inputs, excess nutrient inputs, and bacterial contamination as follows.

- Restore geomorphically stable stream channels within the Site;
- Restoration or enhancement of wetlands onsite:
- Exclude livestock from accessing project streams, wetlands, and riparian zones;
- Improve and restore hydrologic connections and achieve uplift of ecosystem functions;
- Improve water quality within the Site through reduction of bank erosion, improved nutrient and sediment removal, and stabilization of streambanks;
- The restoration and preservation of headwater tributaries to the Peachtree-Martins Creek Watershed and the Hiwassee River; and
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, reduction of water temperature, and restoration of riparian habitat.

The Site mitigation plan was completed in March 2010 with the final design and construction plans completed in November 2010 (Table 2, Appendix A). Project construction was completed between October 2012-July 2013. The implemented mitigation is as follows (Figure 2, Appendix B and Table 1, Appendix A).

- 8817 Stream Mitigation Units
 - Restoring approximately 3486 linear feet of stream channel through construction of stable channel at the historic floodplain elevation.

- Enhancing (level I) approximately 832 linear feet of stream channel through cessation of current land use practices, installing grade control structures, repairing bank erosion, restoring proper channel dimension, and planting with native forest vegetation.
- Enhancing (level II) approximately 1903 linear feet of stream channel through cessation of current land use practices, removing invasive species, and planting with native forest vegetation.
- Preserving 21,327 linear feet of stream channel.
- 5.97 Riparian Wetland Mitigation Units
 - Restoring approximately 5.20 acres of riparian wetland by removing spoil castings, restoring stream inverts to historic elevations rehydrating stream-side wetlands, removing drain tile, eliminating land use practices, and planting with native forest vegetation.
 - Enhancing approximately 1.61 acres of riparian wetland by fencing livestock and supplemental planting.
- Planting a native woody riparian buffer (at least 30 feet in width) adjacent to restored/enhanced streams and wetlands within the Site.
- Protecting the Site in perpetuity with a conservation easement.

Stream Success Criteria

Stream restoration success criteria for the Site are based on the *Stream Mitigation Guidelines* issued in April 2003 by the USACE and NCDWQ. Success criteria for stream restoration will include 1) documentation of two bankfull events, 2) little change in the channel cross-section from as-built conditions, 3) stable longitudinal profile, 4) substrate consistency, and 5) photographic evidence of stability.

Bankfull Events

Two bankfull flow events in separate years must be documented within the 5-year monitoring period. Otherwise, the stream monitoring will continue until two bankfull events have been documented in separate years.

Cross-sections

Riffle cross-sections on the restoration and enhancement reaches should be stable and should show little change in bankfull area, maximum depth ratio, and width-to-depth ratio. Riffle cross-sections should generally fall within the parameters defined for channels of the appropriate Rosgen stream type. If any changes do occur, these changes will be evaluated to assess whether the stream channel is showing signs of instability. Indicators of instability include a vertically incising thalweg or eroding channel banks. Changes in the channel that indicate a movement toward stability or enhanced habitat include a decrease in the width-to-depth ratio in meandering channels or an increase in pool depth.

Longitudinal Profile

Longitudinal profile data for the stream reach should show that bedform features are remaining stable. The riffles should be steeper and shallower than the pools, while the pools should be deep with flat water surface slopes. The relative percentage of riffles and pools should not change significantly from the design parameters.

Bed Material Analysis

Substrate materials in restoration reaches should indicate a progression towards or the maintenance of coarser materials in the riffle features and smaller particles in the pool features.

Photo Reference Sites

Photographs will be used to evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures subjectively. Lateral photos should not indicate excessive erosion or continuing degradation of the banks. A series of photos over time should indicate successive maturation of riparian vegetation.

Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria for this project includes an average density of 320 planted stems per acre must be surviving in the first three monitoring years. Subsequently, 290 planted stems per acre must be surviving in year 4, and 260 planted stems per acre in year 5.

Wetland Success Criteria

Hydrologic success will be based on conditions of on-site reference wetlands. Success will be determined by the following criteria.

Years One Through Three

Hydrologic success criteria will be met if the Site demonstrates groundwater table levels within 12 inches of the soil surface for a minimum of 13% of the growing season (this criterion reflects a deviation of 50% from the duration of saturation expected for this type of wetland system (~25%). Success for monitoring years one through three will be determined based on this 50% tolerance of deviation from the duration of wetland hydrology at the reference sites.

Years Four and Five

Success for monitoring years four and five will be determined based on a 20% tolerance of deviation from the duration of wetland hydrology at the reference sites. Therefore, it is expected that in years four and five the site will achieve a minimum of 20% saturation. Based on reference conditions and the criterion stated above, it is expected that reference soil saturation for years one through five will continue to exceed the regulatory 12.5% minimum requirement of the growing season for Cherokee County. In order to attain conditions suitable for the formation of wetland vegetation and hydric soils, the Site should be saturated within 12 inches of the surface or inundated for consecutive period equal to 24 days. However, to meet hydrologic success criteria and mimic the reference wetland hydrology, the site should demonstrate wetland hydrology for a minimum of 25 days in years one through three. In years four and five, this will increase to a minimum of 38 days. Overbank flooding from the adjacent channel will also be noted during monitoring.

Reference areas will be monitored for a minimum of five years.

2.0 METHODOLOGY

Monitoring of the Site's restoration efforts will be performed until agreed upon success criteria are fulfilled. Monitoring is proposed for the stream channel, riparian vegetation, and hydrology for a period of five years (Figures 2 & 2A-2C, Appendix A). Monitoring reports of collected data will be submitted no later than December of each monitoring year.

2.1 Streams

Post-restoration monitoring will be conducted for five years following the completion of construction to evaluate the effectiveness of the restoration practices. Monitored stream parameters include stream

dimension (cross-sections), pattern (longitudinal survey), profile (profile survey), and photographic documentation. Baseline stream data can be found in Appendix D.

Bankfull Events

The occurrence of bankfull events within the monitoring period will be documented by the use of a crest gauge and photographs. One crest gauge was installed to record the highest watermark between site visits; the gauge will be checked each Site visit to determine if a bankfull event has occurred (Figure 2A, Appendix B). Photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Cross-sections

A total of 19 permanent cross-sections, 12 riffle and 7 pool, were established and will be used to evaluate stream dimension; locations are depicted on Figures 2, 2A, and 2B (Appendix B) Because riffle cross-sections are critical in determining bankfull design parameters, the number of riffle cross-sections established will generally outnumber pool cross-sections. Each cross-section will be marked on both banks with permanent pins to establish the exact transect used. A common benchmark will be used for cross-sections and consistently used to facilitate easy comparison of year-to-year data. The annual cross-section survey will include points measured at all breaks in slope, including top of bank, bankfull, inner berm, edge of water, and thalweg, if the features are present. Riffle cross sections will be classified using the Rosgen Stream Classification System.

Longitudinal Profile

After Site construction, approximately 4493 linear feet of longitudinal profile was completed to document baseline conditions. Longitudinal profile will be resurveyed annually for the duration of the five-year monitoring period. Measurements include thalweg, water surface, bankfull, and top of low bank. Each of these measurements will be taken at the head of each channel unit (e.g., riffle, pool) and at the maximum pool depth. The survey will be tied to a permanent benchmark.

Bed Material Analysis

Pebble counts will be conducted annually on one permanent riffle cross-section (100-counts) at the time cross-section and longitudinal surveys are performed during the five year monitoring period. These samples will reveal changes in sediment gradation over time as the stream adjusts to upstream sediment loads.

Photo Reference Sites

A total of 26 photographs will be used to visually document restoration success for at least five years following construction. Photographs will be taken from a height of approximately five to six feet. Photo locations will be recorded using sub-meter GPS to ensure that the same locations (and view directions) on the Site are monitored in each monitoring period.

2.2 Vegetation

After planting was completed, an initial evaluation was performed to verify planting methods were successful and to determine initial species composition and density. Fifteen sample vegetation plots (10-meter by 10-meter) were installed and measured within the Site as per guidelines established in CVS-EEP Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008). Vegetation plots are permanently monumented with 6-foot metal t-posts at each corner. In each sample plot, vegetation parameters to be monitored include species composition and species density. Visual observations of the percent cover of

shrub and herbaceous species will also be documented by photograph. Baseline vegetation plot information can be found in Appendix C. Initial stem count measurements indicate an average of 362 planted stems per acre (excluding livestakes) across the Site.

2.3 Wetland Hydrology

Thirteen groundwater monitoring gauges were installed within Site wetland restoration areas to monitor groundwater hydrology (Figure 2A, Appendix A). Hydrological sampling will continue for five years throughout the growing season at intervals necessary to satisfy hydrology success criteria. In addition, an on-site rain gauge will document rainfall data for comparison of groundwater conditions with extended drought conditions. Finally, groundwater gauges located within riverine wetlands adjacent to restored stream reaches will supplement crest gauge measurements to confirm overbank flooding events.

3.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2012. Final North Carolina Water Quality Assessment and Impaired Waters List (NC 2012 Integrated Report Category 5, 303(d) List) (online). Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=9d45b3b4-d066-4619-82e6-ea8ea0e01930&groupId=38364 [February 17, 2014]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2014. Draft 2014 NC 303(d) List-Category 5 Assessments Requiring TMDLs (online). Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=096fb2ff-296b-4bd8-8b88-e83bb5984be6&groupId=38364 [February 17, 2014]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Ecosystem Enhancement Program and Equinox Environmental Consultation and Design (NCEEP). 2007. Peachtree-Martins Creek Local Watershed Plan (Phase3), Hiwassee River Basin, Cherokee and Clay Counties, North Carolina. October 2007 Watershed Management Plan. [Online WWW].

 Available

 URL: http://www.nceep.net/services/lwps/pull down/by basin/Hiwassee RB.html.
- North Carolina Ecosystem Enhancement Program (NCEEP). 2008. Hiwassee River Basin Restoration Priorities 2008 (online). Available: http://www.nceep.net/services/lwps/pull_down/by_basin/Hiwassee_RB.html. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, CO.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.
- United States Army Corps of Engineers, United States Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Division of Water Quality (USACE et al.). 2003. Stream Mitigation Guidelines.
- United States Geological Survey (USGS). 1974. Hydrologic Unit Map 1974. State of North Carolina.

Appendix A. Background Tables

Table 1. Project Components and Mitigation Units
Table 2. Project Activity and Reporting History
Table 3. Project Contacts Table
Table 4. Project Attributes Table

Table 1. Project Components and Mitigation Credits Martin's Creek II Mitigation Site

					on Credit Summation	ns						
	Stream			Rip	arian Wetland			Nonriparian Wetland				
	8817				5.97							
		Т	T	Pr	ojects Components	T	T					
Statio	on Range	Existing Linear Footage/Acreage	Priority Approach	Restoration/ Restoration Equivalent	Restoration Linear Footage/Acreage	Mitigation Ratio	Mitigation Credits	Comment				
Right Prong Martin's Creek and UTs		17,234		Preservation	17,234-203= 17,031	5:1	3406.2	Three short reaches in upstream portion of RP UT1 do not have adequate buffer to claim credit and therefore have been removed from the total linear footage and calculated mitigation credits.				
Right Prong Mar	tin 's Creek and UTs	971		Enhance II	971	2.5:1	388.4	Enhancement Level II - invasive species controls and localized erosion stabilization.				
Martin's	s Creek UTs	4296		Preservation	4296	5:1	859.2					
Martin	ı's Creek*	857		Enhance II	857	5:1*	171.4	Enhancement Level II - invasive species controls and				
UT-2 to M	fartin's Creek	75		Enhance II	75	2.5:1	30.0	localized erosion stabilization.				
) to Martin's Creek 0+00 to 03+37	337		Enhance I	337	1.5:1	224.7	Level I stream enhancement - grade control structures, repair bank erosion, and restore proper dimension.				
UT 1-3 (Reach 1 Station 00	1) to Martin's Creek 0+00 to 04+95	495		Enhance I	495	1.5:1	330.0	Level I stream enhancement - grade control structures, repair bank erosion, and restore proper dimension.				
	Martin's Creek Station to 10+52	1052	I	Restoration	1052	1:1	1052	Construction of a new channel on the existing floodplain.				
UT 1 (Reach 4) to Martin's Creek	05+46 to 05+91 05+91 to 06+35** 06+35 to 15+75 15+75 to 16+75**	332	II	Restoration	51 37 941 100	1:1 2:1** 1:1 2:1**	51.0 18.5 941.0 50.0	Construction of a new channel in a low slope valley.				
UT 1-3 (Reach 2) to Martin's Creek	05+54 to 05+90 05+90 to 06+10*** 06+10 to 18+59	1068	II	Restoration	35 20 1250	1:1 2:1*** 1:1	35.0 10.0 1250.0	Construction of a new channel in a low slope valley.				
Wetland	Restoration			Restoration	5.14 0.06	1:1 2:1^	5.14 0.03	Restoration of riparian wetlands through stream restoration activities, filling abandoned channels and drain tiles, removing spoil castings, and planting.				
Wetland l	Enhancement	1.61		Enhancement	1.604 0.006	2:1 4:1 ⁺	0.802 0.002	Enhancement of existing riparian wetlands by fencing livestock and planting.				
		•		Cor	nponent Summation	•	•	, ,				
Restorati	ion Level	Stream (linear fo	otage)	Ripariar	Wetland (acreage)			Nonriparian Wetland (acreage)				
Resto	ration	3486			5.22			-				
Enhanceme	ent (Level I)	832										
Enhancemen	Enhancement (Level II) 190				1.61							
Preser	vation	21,327			-							
Tot		27,548			6.81							
Mitigation	on Units	8817 SMUs	1	5.97 Riparian WMUs 0.00 Nonriparian WMUs								

^{*} Martin's Creek proper is located beneath a power line; therefore, a credit ratio of 5:1 has been used to calculate mitigation units.

** UT1 (Reach 4) stations 05+91 to 06+35 and 15+75 to 16+75 are located beneath a power line; therefore, a credit ratio of 2:1 has been used to calculate mitigation units.

^{***} UT1-3 (Reach 2) station 05+90 to 06+10 is located beneath a power line; therefore, a credit ratio of 2:1 has been used to calculate mitigation units.

^{^0.06} acres of wetland restoration is located beneath a power line; therefore, a credit ratio of 2:1 has been used to calculate mitigation units.

^{*0.006} acres of wetland enhancement is located beneath a power line; therefore, a credit ratio of 4:1 has been used to calculate mitigation units.

Table 2. Project Activity and Reporting History Martin's Creek II Mitigation Site

	Data Collection	Completion
Activity or Deliverable	Complete	or Delivery
Mitigation Plan	January 2010-July	September 2010
	2010	
Final Design – Construction Plans	September 2010-	March 2011
	March 2011	
Construction		October 2012-July 2013
Temporary S&E Mix applied to Entire Project Site	-	October 2012-July 2013
Permanent Seed Mix applied to the Entire Project Site	-	October 2012-July 2013
Bare Root; Containerized; and B&B Plantings for the		March 2014
Entire Project Site		
Mitigation Plan/ As-Built (Year 0 Monitoring	March-April 2014	April 2014
Baseline)		
Year 1 Monitoring		
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring	·	

Table 3. Project Contacts Table Martin's Creek II Mitigation Site


Designer	Michael Baker Engineering, Inc.
	797 Haywood Road, Suite 201
	Asheville, NC 28806
	Micky Clemmons 828-350-1408
Construction Plans and Sediment and	Michael Baker Engineering, Inc.
Erosion Control Plans	797 Haywood Road, Suite 201
	Asheville, NC 28806
	Micky Clemmons 828-350-1408
Construction Contractor	River Works, Inc.
	6105 Chapel Hill Rd.
	Raleigh, NC 27607
	919-582-3574
Planting Contractor	Carolina Silvies, Inc.
	908 Indian Trail Road
	Edenton, NC 27932
	(252) 482-8491
As-built Surveyor	Turner Land Surveying. PLLC
	3201 Glenridge Drive
	Raleigh, NC 27604
	919-875-1378
Baseline Data Collection	Axiom Environmental, Inc.
	218 Snow Avenue
	Raleigh, NC 27603
	Grant Lewis 919-215-1693

Table 4. Project Attribute Table Martin's Creek II Mitigation Site

Martin's Creek II Mitigation	Site													
Project County			Cherok	ee Count	y, North	Carolina	a							
Physiographic Region				Blue	Ridge									
Ecoregion				Broad	Basins									
Project River Basin				Hiw	assee									
USGS HUC for Project (14 digit)				0602000	0217001	0								
NCDWQ Sub-basin for Project	04-05-02													
Planning Area		Yes – Peachtree-Martins Creek LWP												
WRC Class (Warm, Cool, Cold)	Cold													
% of project easement fenced or	100													
demarcated														
Beaver activity observed during design phase?	No Right Prong Martin's Creek Martin's Creek													
		1.60												
	RP UT1	RP		PI	LI	JT1-3 PI	MC UT2	MC						
		Mainstem	LII Enh	Rest	Enh	Rest		Mainstem						
Drainage Area	.17	0.6	0.02 -	0.18	0.07 -	- 0.08	0.39	6.81						
Stream Order (USGS topo)	1st	3rd	2nc	d	1	st	1st	3rd						
Restored Length (feet)														
Perennial or Intermittent	I/P	I/P	Р	P	P	P	Р	P						
Watershed Type		I.	l.	Rı	ıral									
Watershed impervious cover				<1	0%									
NCDWQ AU/Index number		1-49 (Ma	artin's Cree	k), 1-49-	3 (Right	Prong M	Iartins Creek)						
NCDWQ Classification		C	С			C	С	С						
303d listed?			l.	1	No		- V.							
Upstream of a 303d listed				1	No									
Reasons for 303d listed segment				N	ΙA									
Total acreage of easement				93	5.87									
Total existing vegetated acreage of easement					-									
Total planted restoration acreage				17	acres									
Rosgen Classification of			Eb/Fb/B	17.6	acics									
preexisting	В	В	/G	Cb/G	Eb/B	C/F	В	C						
Rosgen Classification of As-built	В	В	B/C	B/C	В	С	В	С						
Valley type		II	II	l .		III	VIII	VIII						
Valley slope	1	N/A	0.015 -			- 0.04	N/A	N/A						
Cowardin classification of														
proposed	1	N/A	N/A	4	N.	/A	N/A	N/A						
Trout waters designation			l	<u> </u>	No		1							
Species of concern, endangered														
etc.				1	No									
Dominant Soil Series	Cullowhee fine sandy loam Cullowhee fine sandy loam Thurmont- Dillard loam Arkaqua loam Arkaqua loam													

Appendix B Visual Assessment Data

Figure 1. Vicinity Map
Figures 2 & 2A-2C. Current Conditions Plan View
Figures 3 & 3A-3C. Project Components Map
Stream Fixed Station Photo Points
Vegetation Plot Photographs








VICINITY MAP
MARTINS CREEK II
EEP PROJECT NUMBER 92633
Cherokee County, North Carolina


Dwn. by. KRJ	FIGURE
Date: April 2014	1
Project: 12.004.16	•





CURRENT CONDITIONS PLAN VIEW
MARTINS CREEK II
EEP PROJECT # 92633
Cherokee County, North Carolina

Dwn. by.	FICLIBE
KRJ	FIGURE
Date:	_
May 2014	2
Project:	
12-004.16	





CURRENT CONDITIONS PLAN VIEW
MARTINS CREEK II
EEP PROJECT # 92633
Cherokee County, North Carolina

Dwn. by.

KRJ

Date:


May 2014

Project:

FIGURE


A


12-004.16





CURRENT CONDITIONS PLAN VIEW
MARTINS CREEK II (MARTINS CREEK TRIBUTARIES)
EEP PROJECT # 92633
Cherokee County, North Carolina







CURRENT CONDITIONS PLAN VIEW
MARTINS CREEK II (RIGHT PRONG TRIBUTARIES)
EEP PROJECT # 92633
Cherokee County, North Carolina

Dwn. by.


KRJ

Date:

May 2014

Project:


12-004.16





PROJECT COMPONENTS MAP
MARTINS CREEK II
EEP PROJECT # 92633
Cherokee County, North Carolina

AND DESCRIPTION OF THE PERSON NAMED IN	N 1000
Dwn. by. KRJ	FIGURE
Date: May 2014	3
Project:	
12-004.16	





PROJECT COMPONENTS MAP MARTINS CREEK II EEP PROJECT # 92633 Cherokee County, North Carolina KRJ

Date:


May 2014

Project:

12-004.16

FIGURE

3A





PROJECT COMPONENTS MAP
MARTINS CREEK II (MARTINS CREEK TRIBUTARIES)
EEP PROJECT # 92633
Cherokee County, North Carolina

Dwn. by.


KRJ

Date:

May 2014

Project:

12-004.16





PROJECT COMPONENTS MAP
MARTINS CREEK II (RIGHT PRONG TRIBUTARIES)
EEP PROJECT # 92633
Cherokee County, North Carolina

Dwn. by.

KRJ

Date:

May 2014


Project:

12-004.16


































































Martin's Creek II Baseline Vegetation Monitoring Photographs Taken March 25, 2014

















Martin's Creek II Baseline Vegetation Monitoring Photographs Taken March 25, 2014 (continued)













Martin's Creek II Baseline Vegetation Monitoring Photographs Taken March 25, 2014 (continued)







Appendix C. Vegetation Plot Data

Table 5. Planted Stems
Table 6. Planted and Total Stem Counts

Table 5. Planted Woody Vegetation

Species	Quantity
Bare Root	
River birch (Betula nigra)	790
Pignut hickory (Carya glabra)	350
Mockernut hickory (Carya tomentosa/alba)	350
Persimmon (Diospyros virginiana)	200
Tulip poplar (<i>Liriodendron tulipifera</i>)	990
Sycamore (Platanus occidentalis)	788
Scarlet oak (Quercus coccinea)	700
Cherrybark oak (Quercus pagoda)	1088
Water oak (Quercus nigra)	588
Northern red oak (Quercus rubra)	988
1-gallon Containers	
Common serviceberry (Amelanchier arborea)	25
Tag alder (Alnus serrulata)	17
Ironwood (Carpinus caroliniana)	50
Winterberry (<i>Ilex verticillata</i>)	17
TOTAL	6941

Table 6. Total and Planted Stem Counts

EEP Project Code 92633. Project Name: Martin's Creek II

			Current Plot Data (MY0 2014)																							
			926	33-01-0	0001	926	33-01-	0002	926	33-01-0	0003	9263	3-01-0	0004	926	33-01-0	0005	926	33-01-	0006	926	33-01-0	0007	926	33-01-0	008
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T
Acer rubrum	red maple	Tree																							1	
Betula nigra	river birch	Tree							1	1	1				2	2	. 2				1	. 1	. 1	-		
Carya	hickory	Tree																							<u> </u>	
Carya alba	mockernut hickory	Tree																							<u> </u>	
Fagus grandifolia	American beech	Tree																								
Juglans nigra	black walnut	Tree																							i	
Liriodendron tulipifera	tuliptree	Tree	1	1	1	3	3	3	3	2	2	2	2	2	. 4	4	. 4	. 2	2	2 2	2 1	1	. 1	. 3	3	3
Platanus occidentalis	American sycamore	Tree	3	3	3	4		1 4	ļ			3	3	3				2	2	2	2			3	3	3
Quercus	oak	Tree	3	3	3				2	2	2	2	2	2	1	1	. 1	. 4		1 4	1 6	6	6	4	4	4
Quercus coccinea	scarlet oak	Tree																							<u> </u>	
Quercus michauxii	swamp chestnut oak	Tree																							<u> </u>	
Quercus nigra	water oak	Tree				4		1 4	4	4	4	1	1	1	. 1	1	. 1	. 5		5 5	5 2	. 2	2			
Quercus pagoda	cherrybark oak	Tree																			1	1	. 1	-	i	
Quercus rubra	northern red oak	Tree							1	1	1	1	1	1											i	
Unknown		Shrub or Tree	1	1	1																					
		Stem count	8	8	8	11	11	1 11	. 10	10	10	9	9	9	8	8	8	13	13	3 13	3 11	. 11	. 11	. 10	10	10
	size (a			1			1			1			1			1			1			1			1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
		Species count		4	4	3		3	5	5	5	5	5	5	4	4	4	4	4	1 4	1 5	5	5	3	3	3
		Stems per ACRE	323.7	323.7	323.7	445.2	445.2	2 445.2	404.7	404.7	404.7	364.2	364.2	364.2	323.7	323.7	323.7	526.1	526.1	526.1	445.2	445.2	445.2	404.7	404.7	404.7

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

PnoLS = Planted stems excluding live stakes P-all = Planted stems including live stakes

T = Planted stems and natural recruits

Total includes stems of natural recruits

Table 6. Total and Planted Stem Counts

EEP Project Code 92633. Project Name: Martin's Creek II

			Current Plot Data (MY) 2014)														Anr	nual Mea	ans							
			926	33-01-0	0009	926	33-01-	0010	92	533-01-	0011	926	33-01-	0012	926	33-01-	0013	926	33-01-	0014	926	533-01-	0015	M	Y0 (2014	4)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer rubrum	red maple	Tree															1									1
Betula nigra	river birch	Tree				4		1 4	Į.									1	. 1	1				9	9	9
Carya	hickory	Tree							1	1 1	. 1	L			1	1	. 1							2	2	2
Carya alba	mockernut hickory	Tree							3	3	3	3												3	3	3
Fagus grandifolia	American beech	Tree										5														5
Juglans nigra	black walnut	Tree															2									2
Liriodendron tulipifera	tuliptree	Tree	2	2	. 2	1	2	1 1	1	1 1	1	1	1	. 1							1	. 1	. 1	24	24	24
Platanus occidentalis	American sycamore	Tree	1	1	. 1	3	3	3 3	3	3	3	3						5	5	5 5				27	27	27
Quercus	oak	Tree	1	1	. 1							6	6	6	4	4	. 4	1	. 1	1	. 6	6	6	40	40	40
Quercus coccinea	scarlet oak	Tree	1	1	. 1	1		1 1										1	. 1	1				3	3	3
Quercus michauxii	swamp chestnut oak	Tree	2	2	. 2										1	1	. 1				1	. 1	. 1	4	4	4
Quercus nigra	water oak	Tree																						17	17	17
Quercus pagoda	cherrybark oak	Tree																						1	1	1
Quercus rubra	northern red oak	Tree																						2	2	2
Unknown		Shrub or Tree	1	1	. 1																			2	2	2
		Stem count	8	8	8	9	Ç	9 9	3	8	3 13	3 7	7	7	6	6	9	8	8	8	8	8	8	134	134	142
		size (ares)		1			1			1			1			1			1			1			15	
size (size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.37	
		Species count	6	6	6	4		1 4	1 4	1 4	1 5	5 2	2	. 2	3	3	5	4		1 4	3	3	3	12	12	15
		Stems per ACRE	323.7	323.7	323.7	364.2	364.2	364.2	323.7	323.7	526.1	283.3	283.3	283.3	242.8	242.8	364.2	323.7	323.7	323.7	323.7	323.7	323.7	361.5	361.5	383.1

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

PnoLS = Planted stems excluding live stakes
P-all = Planted stems including live stakes
T = Planted stems and natural recruits
Total includes stems of natural recruits

Appendix D. Stream Geomorphology Data

Tables 7a-7d. Baseline Stream Data Summary
Tables 8a-8f. Monitoring Data-Dimensional Data Summary
Cross-section Plots
Longitudinal Profile Plots

Table 7a. Baseline Stream Data Summary (UT -1 to Martin's Creek) Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter	Gauge		Regional C	urve	Pre-I	Existing	Condit	ion (UT	·-1)		Reference	Des	sign (UT-	·1)	Monitoring Baseline (UT-1 Reach 4)							
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)					5.9	8.5	7.6	14.0	3.0	11.7			21.7		7.7	8.5		6.4	7.1	6.6	8.4	1.1
Floodprone Width (ft)					9.0	17.0	16.2	30.8	8.2	20			410		16	100		25	25	25	25	0
BF Mean Depth (ft)					0.3	0.6	0.6	0.8	0.2	0.6			1.0		0.5	0.7		0.5	0.6	0.6	0.8	0.2
BF Max Depth (ft)					0.6	0.9	1.0	1.1	0.2	0.9			2.5		0.7	0.9		0.8	1.0	0.9	1.2	0.2
BF Cross Sectional Area (ft ²)					3.6	4.7	4.3	6.2	1.2	10.2			13.1		4.1	6.0		3.2	4.5	3.8	6.4	1.7
Width/Depth Ratio					7.6	18.8	12.6	55.0	18.0	10.7			17.0		12.0	14.3		10.5	11.4	11.0	12.8	1.2
Entrenchment Ratio					1.2	2.0	2.0	2.9	0.6	1.7			32.0		2.0	11.8		1.5	1.5	1.5	1.6	0.1
Bank Height Ratio					1.0	2.0	1.8	4.1	1.1	1.0			1.0		1.0	1.0		1.0	1.0	1.0	1.0	0.0
Profile								<u> </u>								•		•	•			
Riffle length (ft)																		5	21	20	40	8
Riffle slope (ft/ft)					0.025			0.170		0.2000			1.9000		0.0100	0.1600		0.0009	0.0166	0.0148	0.0337	0.0111
Pool length (ft)																		8.0	22.0	22.0	37.0	9.5
Pool Max depth (ft)										2.2			2.5		1.6	2.0		2.1	2.3	2.3	2.4	0.2
Pool spacing (ft)					30.0			85.0		48.0			231.0		12.0	45.0		27.0	42.0	40.0	61.0	11.0
Pattern				•	•	•												8	•			
Channel Beltwidth (ft)										16			55				40			40		
Radius of Curvature (ft)										28			47		30	40		30			40	
Rc:Bankfull width (ft/ft)										2			3		3.8	4.7		3.8			4.7	
Meander Wavelength (ft)										70			260		15	30		15			30	
Meander Width ratio										1.1			4.1				4.7			4.7		
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²																						
Max part size (mm) mobilized at bankfull																						
Stream Power (transport capacity) W/m ²																						
Additional Reach Parameters																						
Rosgen Classification						Eb/F	b/B/G/C	Cb				Aa/Bc			B/C					B/C		
Bankfull Velocity (fps)							1.2-4.4									3.9-4.3						
Bankfull Discharge (cfs)							16 - 25															
Valley Length (ft)			•	9			1565															
Channel Thalweg Length (ft)							1747													781		
Sinuosity						1.0	06 - 1.18	1				1.19				1.05-1.4				1.05-1.4		
Water Surface Slope (ft/ft)							15 - 0.03				(0.0333				.01057				0.0135		
BF slope (ft/ft)																						
Bankfull Floodplain Area (acres)																						
% of Reach with Eroding Banks																						
Channel Stability or Habitat Metric																						
Biological or Other																						

Table 7b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter	Pre-Existing Condition						Reference Reach(es) Data							Design							Monitoring Baseline						
Ri%/RU%P%G%/S%																											
SC%/SA%/G%/C%/B%BE%																											
d16/d35/d50/d84/d95	.68	2-4.4	3.6-8.7	15.9-28	66.8-																						
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																											
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																											

Table 7c. Baseline Stream Data Summary (UT -1 to Martin's Creek) Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter	Gauge]	Regional C	urve	Pre-H	Existing	Condit	ion (UT	-1)		Reference	Reach(es) Data		De	sign (UT-	-1)	Moni	toring Ba	seline (l	JT-1 Re	ach 2)
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)					5.9	8.5	7.6	14.0	3.0	11.7			21.7		7.7	8.5		8.0			8.7	
Floodprone Width (ft)					9.0	17.0	16.2	30.8	8.2	20			410		16	100			25			
BF Mean Depth (ft)					0.3	0.6	0.6	0.8	0.2	0.6			1.0		0.5	0.7			0.7			
BF Max Depth (ft)					0.6	0.9	1.0	1.1	0.2	0.9			2.5		0.7	0.9			1.1			
BF Cross Sectional Area (ft ²)					3.6	4.7	4.3	6.2	1.2	10.2			13.1		4.1	6.0		5.2			5.9	
Width/Depth Ratio					7.6	18.8	12.6	55.0	18.0	10.7			17.0		12.0	14.3		12.3			12.8	
Entrenchment Ratio					1.2	2.0	2.0	2.9	0.6	1.7			32.0		2.0	11.8		2.9			3.1	
Bank Height Ratio					1.0	2.0	1.8	4.1	1.1	1.0			1.0		1.0	1.0			1.0			
Profile										-11												
Riffle length (ft)																		5	21	20	40	8
Riffle slope (ft/ft)					0.025			0.170		0.2000			1.9000		0.0100	0.1600		0.0009	0.0166	0.0148		0.0111
Pool length (ft)					****			0.11.0					- 17 0 0 0					8.0	22.0	22.0	37.0	9.5
Pool Max depth (ft)										2.2			2.5		1.6	2.0		2.1	2.3	2.3	2.4	0.2
Pool spacing (ft)					30.0			85.0		48.0			231.0		12.0	45.0		27.0	42.0	40.0	61.0	11.0
Pattern																						
Channel Beltwidth (ft)										16			55				40	I		40		
Radius of Curvature (ft)										28			47		30	40		30			40	
Rc:Bankfull width (ft/ft)										2			3		3.8	4.7		3.8			4.7	
Meander Wavelength (ft)										70			260		15	30		15			30	
Meander Width ratio										1.1			4.1				4.7			4.7		
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²																						
Max part size (mm) mobilized at bankfull																						
Stream Power (transport capacity) W/m ²																						†
Additional Reach Parameters				•	•												•					
Rosgen Classification						Eb/F	b/B/G/C	Cb			1	Aa/Bc				B/C				С		
Bankfull Velocity (fps)						1.2-4.4									3.9-4.3							
Bankfull Discharge (cfs)						6 - 25																
Valley Length (ft)							1565															
Channel Thalweg Length (ft)							1747													1176		
Sinuosity							06 - 1.18					1.19				1.05-1.4				1.05-1.4		
Water Surface Slope (ft/ft)							15 - 0.03					0.0333				.01057				0.0577		
BF slope (ft/ft)																						
Bankfull Floodplain Area (acres)																						
% of Reach with Eroding Banks																						
Channel Stability or Habitat Metric																						
Biological or Other																						

Table 7d. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter			Pre-Exis	sting Condi	tion			Referen	ce Reach(e	s) Data	l			Design			Mo	nitorin	g Base	eline	
Ri%/RU%P%G%/S%																					
SC%/SA%/G%/C%/B%BE%																					
d16/d35/d50/d84/d95	.68	2-4.4	3.6-8.7	15.9-28	66.8-																
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																					
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																					

Table 7e. Baseline Stream Data Summary (UT 1-3 to Martin's Creek) Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter	Gauge]	Regional C	urve		Pre-Exi	isting C	ondition	l		Reference	Reach(es) Data			Design		M	onitorin	g Baseliı	ne (UT 1	-3)
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)					5.0	7.5	6.9	11.4	2.7	11.7			21.7		6.0	6.5		5.1	8.0	6.8	11.4	2.5
Floodprone Width (ft)					10.3	15.4	12.6	26.2	7.3	20			410		11	100		14	77	100	100	39
BF Mean Depth (ft)					0.3	0.4	0.4	0.6	0.1	0.6			1.0		0.5	0.5		0.3	0.6	0.5	0.9	0.2
BF Max Depth (ft)					0.9	0.9	0.9	1.0	0.1	0.9			2.5				0.6	0.5	0.9	0.9	1.2	0.3
BF Cross Sectional Area (ft ²)					2.9	3.0	3.0	3.3	0.2	10.2			13.1		2.9	3.2		1.7	5.1	3.0	9.9	3.5
Width/Depth Ratio					8.6	19.9	15.6	39.7	13.6	10.7			17.0				12.5	11.9	15.5	14.3	22.7	3.8
Entrenchment Ratio					1.5	2.1	2.0	2.7	0.6	1.7			32.0		3.8	15.4		2.7	9.4	9.4	15.4	5.0
Bank Height Ratio					1.0	1.7	1.4	3.0	0.9	1.0			1.0		1.0	1.0		1.0	1.0	1.0	1.0	0.0
Profile				•	-			•													•	
Riffle length (ft)																		7	19	18	51	10
Riffle slope (ft/ft)					0.013			0.100		0.2000			1.9000		0.0100	0.1800		0.0215	0.0457	0.0445	0.0667	0.0125
Pool length (ft)																		3.0	6.0	6.0	10.0	2.0
Pool Max depth (ft)										2.2			2.5				1.6					
Pool spacing (ft)					20.0			100.0		48.0			231.0		10.0	60.0		15.0	25.0	23.0	58.0	10.0
Pattern																						
Channel Beltwidth (ft)					22			46		16			55		26	50				40		
Radius of Curvature (ft)					14			28		28			47		15	40		30			40	
Rc:Bankfull width (ft/ft)					1.2			5.6		2			3		2.5	6.7		3.8			4.7	
Meander Wavelength (ft)					56			81		70			260		65	110		15			30	
Meander Width ratio					1.9			9.2		1.1			4.1		4.3	8.3				4.7		
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²																						
Max part size (mm) mobilized at bankfull																						
Stream Power (transport capacity) W/m ²																						
Additional Reach Parameters																		1				
Rosgen Classification		1			1	1	Eb/B/C/	F		I		Aa/Bc				B/C		Г		Е		
Bankfull Velocity (fps)							6-Feb	1				ra/DC				3.8 - 4.9				ь		
Bankfull Velocity (195) Bankfull Discharge (cfs)						1	1.0 - 14	0								J.0 - 1 .7						
Valley Length (ft)							1320	.0														
Channel Thalweg Length (ft)							1584													2092		
Sinuosity							1.2			-		1.19			-	1.26-1.42		1		1.2		
Water Surface Slope (ft/ft)						0	0.007-0.0)4				0.0333				005-0.05		1		0.0161		
BF slope (ft/ft)								/ I			<u>'</u>				0.		•					
Bankfull Floodplain Area (acres)																		1				
% of Reach with Eroding Banks																						
Channel Stability or Habitat Metric																						
Biological or Other																						

Table 7f. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter			Pre-Exist	ing Condit	tion			Referen	ce Reach(es) Data			Design			Mo	nitori	ng Base	eline	
Ri%/RU%P%G%/S%																				
SC%/SA%/G%/C%/B%BE%																				
d16/d35/d50/d84/d95	0.3	1.1	3.5	12.1	15.7															
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																				
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																				

Table 8a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross Sections) Martin's Creek II Mitigation Project - EEP Project Number 92633

				Section 1	(UT 1-3)					Cross	s Sectio	on 2 (UT 1-3	3)				Cros	s Section 3	(UT 1-3)					Cross S	Section 4	UT 1-3	-3)				Cross S		UT 1-3)					Cross	Section 6 (l	JT 1-3)		
Parameter				Riffle							Ri	iffle						Riffle							Pool							Riffle							Pool			
																			_					_																		
Dimension		MY1	MY2	MY3	MY4	MY5	MY:		MY1	MY2	M	IY3 MY	4 MY	5 MY5	_	_	IY1 MY2	MY3	MY4	MY5	MY5+		MY1	MY2	MY3	MY	74 MY	75 MY5+		MY1	MY2	MY3	MY4	MY5	MY5+		MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)	11.4							11.4							6.8							7.7							8.3							9.2						
Floodprone Width (ft) (approx)	100.0							100.0							100.0	0						NA							100.0							NA						
BF Mean Depth (ft)	0.8							0.9							0.4							0.9							0.7							1.3						
BF Max Depth (ft)	1.2							1.2							0.6							2.0							1.2							2.7						
BF Cross Sectional Area (ft2)	9.6							9.9							2.8							7.3							6.2							12.0						
Width/Depth Ratio	13.5							13.1							16.5	;						NA							11.1							NA						
Entrenchment Ratio	8.8							8.8							14.7	7						NA							12.0							NA						
Bank Height Ratio	1.0							1.0							1.0							1.0							1.0							1.0						
d50 (mm)								15.0																																		
			Cross	Section 7	(UT 1-3)					Cross	s Sectio	on 8 (UT 1-3	3)				Cros	s Section 9	(UT 1-3)					Cross S	Section 1	0 (UT 1-	-3)				Cross Se	ction 11	(UT 1-3)					Cross	Section 12 (UT 1-3)		
Parameter				Pool							Ri	iffle						Pool							Pool							Riffle							Riffle			
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY:	5+ MY0	MY1	MY2	M	IY3 MY	4 MY	5 MY5	+ MY0	0 M	IYI MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY	74 MY	75 MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)	6.5							6.5							10.6	5						5.3							6.8							5.1						
Floodprone Width (ft) (approx)	NA							100.0							NA	.						NA							25.0							14.0						
BF Mean Depth (ft)	1.1							0.5							0.9							0.6							0.3							0.3						
BF Max Depth (ft)	2.7							0.9							2.0							1.2							0.6							0.5						
BF Cross Sectional Area (ft2)	7.1							3.0							9.3							3.3							2.3							1.7						
Width/Depth Ratio	NA							14.1							NA							NA							20.1							15.3						
Entrenchment Ratio	NA							15.4							NA							NA							3.7							2.7						
Bank Height Ratio	1.0							1.0							1.0							1.0							1.0							1.0						
d50 (mm)																																										

Table 8b. Monitoring Data - Stream Reach Data Summary
Martin's Creek II Mitigation Project - EEP Project Number 92633

Parameter		Base	eline (UT	1-3)			MY	Y-1 (UT 1	-3)			M	Y-2 (UT 1	-3)			M	Y-3 (UT 1	-3)			M	Y-4 (UT 1	(-3)			M	Y-5 (UT 1	-3)	
				-,				, -	-,				1-	- /					-,				, -	-,					-/	
Dimension and Substrate - Riffle Only	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD
BF Width (ft)	5.1	8.0	6.8	11.4	2.5																									1
Floodprone Width (ft)	14	77	100	100	39																									1
BF Mean Depth (ft)	0.3	0.6	0.5	0.9	0.2																									1
BF Max Depth (ft)	0.5	0.9	0.9	1.2	0.3																									1
BF Cross Sectional Area (ft ²)	1.7	5.1	3.0	9.9	3.5																									
Width/Depth Ratio	11.9	15.5	14.3	22.7	3.8																									1
Entrenchment Ratio	2.7	9.4	9.4	15.4	5.0																									1
Bank Height Ratio	1.0	1.0	1.0	1.0	0.0																									1
Profile																										•				
Riffle length (ft)	4	20	19	41	8.9																									1
Riffle slope (ft/ft)	0.0000	0.0185	0.0166	0.0550	0.0145																									1
Pool length (ft)	3.0	14.0	12.0	33.0	8.7																									
Pool Max depth (ft)	1.2	2.1	2.0	2.7	0.6																									
Pool spacing (ft)	7.0	34.0	31.0	63.0	15.0																									
Pattern																														
Channel Beltwidth (ft)				50																										
Radius of Curvature (ft)	15			40																										
Rc:Bankfull width (ft/ft)	2.5			6.7																										
Meander Wavelength (ft)	65			110																										
Meander Width ratio	4.3			8.3																										
Additional Reach Parameters																														
Rosgen Classification			E-type																											
Channel Thalweg Length (ft)			2092																											
Sinuosity			1.3																											
Water Surface Slope (Channel) (ft/ft)			0.0161																											
BF slope (ft/ft)																														-
Ri%/RU%P%G%/S%																														
SC%/SA%/G%/C%/B%BE%																														1
d16/d35/d50/d84/d95																														
% of Reach with Eroding Banks																											<u> </u>			
Channel Stability or Habitat Metric																														
Biological or Other																										1				

Table 8c. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross Sections) Martin's Creek II Mitigation Project - EEP Project Number 92633

			Cross Secti	ion 13 (UT	1 Reach	4)			(Cross Secti	on 14 (UT	T 1 Reach	4)			(Cross Sect	tion 15 (U	Γ1 Reach	4)				Cross Sec	ion 16 (U'	Γ1 Reach	4)				Cross S	Section 17 (U	T 1 Reach 4	4)	
Parameter				Riffle							Riffle							Pool							Riffle							Pool			
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)	6.6							6.4							13.4							8.4							9.7						
Floodprone Width (ft) (approx)	25.0							25.0							NA							25.0							NA						
BF Mean Depth (ft)	0.6							0.5							0.8							0.8							1.4						
BF Max Depth (ft)	0.9							0.8							2.1							1.2							2.4						
BF Cross Sectional Area (ft²)	3.8							3.2							10.9							6.4							13.2						
Width/Depth Ratio	11.5							12.8							NA							11.0							NA						
Entrenchment Ratio	3.8							3.9							NA							3.0							NA						
Bank Height Ratio	1.0							1.0							1.0							1.0							1.0						
d50 (mm)																																			

Table 8d. Monitoring Data - Stream Reach Data Summary


Parameter		Baselir	ie (UT 1 R	Reach 4)			MY-1	(UT 1 Re	ach 4)			MY-2	(UT 1 Re	ach 4)			MY-3	3 (UT 1 Re	ach 4)			MY-4	(UT 1 Rea	ach 4)			MY-5	(UT 1 Re	ach 4)	
T til tilliotter			(0.1.1.1					(0.1.1.1.1					(0					(0.1.1.1.	., .,				((0		
Dimension and Substrate - Riffle Only	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD
BF Width (ft)	6.4	7.1	6.6	8.4	1.1																									
Floodprone Width (ft)		25	25	25	0																									
BF Mean Depth (ft)	0.5	0.6	0.6	0.8	0.2																									
BF Max Depth (ft)	0.8	1.0	0.9	1.2	0.2																									
BF Cross Sectional Area (ft2)	3.2	4.5	3.8	6.4	1.7																									
Width/Depth Ratio	10.5	11.4	11.0	12.8	1.2																									
Entrenchment Ratio	1.5	1.5	1.5	1.6	0.1																									
Bank Height Ratio	1.0	1.0	1.0	1.0	0.0																									
Profile - Upstream	•	•	•	•	•	•	•						<u>'</u>		<u>'</u>			•	•				<u> </u>		•					
Riffle length (ft)	5	21	20	40	8																									
Riffle slope (ft/ft)	0.0009	0.0166	0.0148	0.0337	0.0111																									
Pool length (ft)	8.0	22.0	22.0	37.0	9.5																									
Pool Max depth (ft)	2.1	2.3	2.3	2.4	0.2																									
Pool spacing (ft)	27.0	42.0	40.0	61.0	11.0																									
Pattern																														
Channel Beltwidth (ft)			40																											
Radius of Curvature (ft)				40																										
Rc:Bankfull width (ft/ft)	3.8			4.7																										
Meander Wavelength (ft)	15			30																										
Meander Width ratio			4.7																											
Additional Reach Parameters																														
Rosgen Classification	r		B/C - Typ	Δ		ı				1						r					T					T T				
Channel Thalweg Length (ft	l		781																		ł									
Sinuosity	l		1.2																		ł									
Water Surface Slope (Channel) (ft/ft)	1		0.0135																											
BF slope (ft/ft)																														
Ri%/RU%P%G%/S%																														
SC%/SA%/G%/C%/B%BE%																														
d16/d35/d50/d84/d95																														
% of Reach with Eroding Banks														1					•											
Channel Stability or Habitat Metric																					1									
Biological or Other																														

Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 1, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	95.44
1.92	95.45
3.61	94.74
4.50	94.35
5.58	94.10
7.33	94.26
8.17	94.03
9.31	94.17
10.16	94.23
11.46	94.26
12.19	94.66
13.69	95.27
15.32	95.27
17.28	95.27

SUMMARY DATA	
Bankfull Elevation:	95.3
Bankfull Cross-Sectional Area:	9.6
Bankfull Width:	11.4
Flood Prone Area Elevation:	96.5
Flood Prone Width:	100.0
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.8
W / D Ratio:	13.5
Entrenchment Ratio:	8.8
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 2, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	96.08
1.81	96.06
3.11	96.06
4.60	95.30
5.51	94.90
6.18	94.82
7.18	94.69
8.66	94.57
10.07	94.57
11.16	94.64
11.97	94.64
12.85	94.82
15.08	95.76
15.78	95.80
17.26	95.70

SUMMARY DATA	
Bankfull Elevation:	95.8
Bankfull Cross-Sectional Area:	9.9
Bankfull Width:	11.4
Flood Prone Area Elevation:	97.0
Flood Prone Width:	100.0
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.9
W / D Ratio:	13.1
Entrenchment Ratio:	8.8
Bank Height Ratio:	1.0







Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 3, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	96.86
1.50	96.92
2.49	96.57
3.87	95.99
4.66	95.93
6.03	95.98
7.06	95.97
8.36	96.09
9.51	96.49
11.30	96.71
	1

SUMMARY DATA	
Bankfull Elevation:	96.5
Bankfull Cross-Sectional Area:	2.8
Bankfull Width:	6.8
Flood Prone Area Elevation:	97.1
Flood Prone Width:	100.0
Max Depth at Bankfull:	0.6
Mean Depth at Bankfull:	0.4
W / D Ratio:	16.5
Entrenchment Ratio:	14.7
Bank Height Ratio:	1.0








Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 4, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	96.9
1.7	97.0
2.8	96.7
3.4	95.4
4.5	94.9
5.4	94.7
5.8	95.2
6.9	95.8
7.7	96.1
8.8	96.2
9.9	96.6
11.3	96.8
12.9	97.1

SUMMARY DATA	
Bankfull Elevation:	96.7
Bankfull Cross-Sectional Area:	7.3
Bankfull Width:	7.7
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.0
Mean Depth at Bankfull:	0.9
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 5, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	97.38
1.80	97.40
2.94	97.07
3.94	96.69
4.82	96.15
5.84	96.24
6.88	96.21
7.82	96.40
8.91	96.89
10.27	97.48
12.32	97.52

SUMMARY DATA	
Bankfull Elevation:	97.4
Bankfull Cross-Sectional Area:	6.2
Bankfull Width:	8.3
Flood Prone Area Elevation:	98.6
Flood Prone Width:	100.0
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.7
W / D Ratio:	11.1
Entrenchment Ratio:	12.0
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 6, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	97.71
1.66	97.92
3.06	97.97
4.87	94.39
6.27	94.23
7.09	95.19
8.22	95.26
8.89	95.71
9.54	95.97
10.08	96.29
11.01	96.51
11.69	96.81
12.85	96.94
14.34	97.13
16.37	97.34

SUMMARY DATA	
Bankfull Elevation:	96.9
Bankfull Cross-Sectional Area:	12.0
Bankfull Width:	9.2
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.7
Mean Depth at Bankfull:	1.3
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0



Stream Type	3
-------------	---




Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 7, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

G	Y71 .4
Station	Elevation
0.00	98.76
1.99	98.55
3.43	98.84
4.85	95.35
5.69	96.77
7.22	96.84
8.11	97.01
8.68	97.22
9.42	97.77
10.17	98.05
11.56	98.11
13.44	98.16

SUMMARY DATA	
Bankfull Elevation:	98.1
Bankfull Cross-Sectional Area:	7.1
Bankfull Width:	6.5
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.7
Mean Depth at Bankfull:	1.1
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0



Stream Type	3
-------------	---




Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 8, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Elevation
100.01
100.01
99.64
99.49
99.32
99.06
99.20
99.66
99.94
100.07
99.95

SUMMARY DATA	
Bankfull Elevation:	99.9
Bankfull Cross-Sectional Area:	3.0
Bankfull Width:	6.5
Flood Prone Area Elevation:	100.8
Flood Prone Width:	100.0
Max Depth at Bankfull:	0.9
Mean Depth at Bankfull:	0.5
W / D Ratio:	14.1
Entrenchment Ratio:	15.4
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 9, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	101.66
1.82	101.70
2.76	101.68
3.73	101.49
4.62	100.02
5.79	99.13
7.19	99.66
7.93	99.88
8.54	100.11
9.72	100.30
10.52	100.53
11.45	100.83
12.44	100.92
14.60	101.18

SUMMARY DATA	
Bankfull Elevation:	101.2
Bankfull Cross-Sectional Area:	9.3
Bankfull Width:	10.6
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.0
Mean Depth at Bankfull:	0.9
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 10, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	105.76
2.58	105.56
4.21	105.25
5.35	104.67
6.14	104.07
7.08	104.42
8.03	104.43
8.75	104.88
9.51	105.26
10.46	105.41
11.61	105.57
13.07	105.69

SUMMARY DATA	
Bankfull Elevation:	105.3
Bankfull Cross-Sectional Area:	3.3
Bankfull Width:	5.3
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.6
W/D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 11, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	113.81
2.62	113.84
4.19	113.65
5.16	113.25
5.71	113.19
6.56	113.24
7.54	113.32
8.13	113.38
9.21	113.74
11.50	114.11
13.79	114.48

SUMMARY DATA	
Bankfull Elevation:	113.8
Bankfull Cross-Sectional Area:	2.3
Bankfull Width:	6.8
Flood Prone Area Elevation:	114.4
Flood Prone Width:	25.0
Max Depth at Bankfull:	0.6
Mean Depth at Bankfull:	0.3
W / D Ratio:	20.1
Entrenchment Ratio:	3.7
Bank Height Ratio:	1.0



	Stream Type	Е
--	-------------	---




Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 12, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

ricia crem.	
Station	Elevation
0.00	125.03
3.29	124.86
4.22	124.69
4.80	124.36
5.52	124.35
6.34	124.31
6.98	124.47
7.94	124.69
9.80	125.39
12.24	125.70

SUMMARY DATA	
Bankfull Elevation:	124.9
Bankfull Cross-Sectional Area:	1.7
Bankfull Width:	5.1
Flood Prone Area Elevation:	125.4
Flood Prone Width:	14.0
Max Depth at Bankfull:	0.5
Mean Depth at Bankfull:	0.3
W / D Ratio:	15.3
Entrenchment Ratio:	2.7
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 13, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	99.73
1.59	99.73
2.91	99.14
3.97	98.74
4.74	98.71
5.79	98.27
6.33	98.24
7.11	98.17
7.82	98.24
8.76	98.45
9.67	99.09
10.65	99.40
13.43	99.69

SUMMARY DATA	
Bankfull Elevation:	99.1
Bankfull Cross-Sectional Area:	3.8
Bankfull Width:	6.6
Flood Prone Area Elevation:	100.0
Flood Prone Width:	25.0
Max Depth at Bankfull:	0.9
Mean Depth at Bankfull:	0.6
W / D Ratio:	11.5
Entrenchment Ratio:	3.8
Bank Height Ratio:	1.0



Stream Type	Е
-------------	---




Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 14, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Q: :1	777 .1
Station	Elevation
0.00	101.11
1.91	100.95
3.33	100.35
4.22	100.04
4.98	99.65
6.15	99.79
7.38	99.86
8.33	99.77
9.54	100.42
10.15	100.56
11.98	100.64

SUMMARY DATA	
Bankfull Elevation:	100.4
Bankfull Cross-Sectional Area:	3.2
Bankfull Width:	6.4
Flood Prone Area Elevation:	101.2
Flood Prone Width:	25.0
Max Depth at Bankfull:	0.8
Mean Depth at Bankfull:	0.5
W/D Ratio:	12.8
Entrenchment Ratio:	3.9
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 15, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	101.18
1.88	101.20
2.93	101.20
3.72	100.82
4.41	100.21
5.44	99.41
6.17	98.99
7.15	99.22
7.79	99.82
8.77	99.89
9.63	100.35
11.32	100.54
13.33	100.71
16.59	101.11

SUMMARY DATA	
Bankfull Elevation:	101.1
Bankfull Cross-Sectional Area:	10.9
Bankfull Width:	13.4
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.1
Mean Depth at Bankfull:	0.8
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 16, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Tiela Crem			
Station	Elevation		
0.00	102.06		
1.86	102.00		
3.64	101.04		
5.31	101.00		
6.40	100.82		
7.52	100.92		
8.49	101.20		
9.56	101.80		
10.31	102.02		
12.38	101.99		

SUMMARY DATA	
Bankfull Elevation:	102.0
Bankfull Cross-Sectional Area:	6.4
Bankfull Width:	8.4
Flood Prone Area Elevation:	103.2
Flood Prone Width:	25.0
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.8
W / D Ratio:	11.0
Entrenchment Ratio:	3.0
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 17, Pool
Feature	Pool
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	105.98
2.51	105.77
3.66	105.49
4.94	105.02
6.03	104.66
6.74	104.35
7.65	104.04
8.56	103.54
10.08	103.79
10.88	103.32
11.72	103.98
12.39	106.29
13.29	106.46
15.24	106.50

SUMMARY DATA	
Bankfull Elevation:	105.8
Bankfull Cross-Sectional Area:	13.2
Bankfull Width:	9.7
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.4
Mean Depth at Bankfull:	1.4
W/D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 18, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	75.60
2.40	75.49
4.05	74.86
5.49	74.60
6.28	74.46
7.17	74.24
8.23	74.33
9.27	74.41
9.75	74.66
10.93	75.30
12.16	75.34
13.56	75.50

SUMMARY DATA	
Bankfull Elevation:	75.3
Bankfull Cross-Sectional Area:	5.2
Bankfull Width:	8.0
Flood Prone Area Elevation:	76.4
Flood Prone Width:	25.0
Max Depth at Bankfull:	1.1
Mean Depth at Bankfull:	0.7
W / D Ratio:	12.3
Entrenchment Ratio:	3.1
Bank Height Ratio:	1.0






Site	Martins Creek II
Watershed:	Hiwassee
XS ID	XS - 19, Riffle
Feature	Riffle
Date:	4/1/2014
Field Crew:	Perkinson, Jernigan

Elevation
102.54
102.53
102.17
101.95
101.54
101.60
101.63
101.44
101.66
102.37
103.23
103.20

SUMMARY DATA	
Bankfull Elevation:	102.5
Bankfull Cross-Sectional Area:	5.9
Bankfull Width:	8.7
Flood Prone Area Elevation:	103.6
Flood Prone Width:	25.0
Max Depth at Bankfull:	1.1
Mean Depth at Bankfull:	0.7
W / D Ratio:	12.8
Entrenchment Ratio:	2.9
Bank Height Ratio:	1.0



Stream Type	Е
-------------	---



Project Name Reach Feature Date Martins II - Profile UT 1 - 3 Station 00+00 - 10+00


Profile 4/4/14

Crew	Perkinson, Jernigan									
	2014	2014	2015	2016						

	2014 Year 0 Monitoring \Survey		2014 Year 1 Monitoring \Survey		2015 Year 2 Monitoring \Survey		2016 Year 3 Monitoring \Survey			2017 Year 4 Monitoring \Survey					
	Station	Bed Elevation		Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
	0.0	92.9	93.3												
	6.9	92.0	93.4												
	13.4	91.3	93.4												
	17.0	93.3	93.5												
	21.4	93.1	93.5												
	27.4	91.5	93.4												
	36.7	91.6	93.5												
	40.3	93.7	93.8												
	60.0	93.8	94.0												
	79.6	94.0	94.3												
	84.2	92.9	94.3												
	87.5	92.7	94.3												
	96.1	92.9	94.3												
	100.3	94.1	94.3												
	136.0	94.3	94.8												
	138.7	93.4 92.4	94.8 94.8												
	145.5														
	151.4	93.8	94.8												
	154.0 156.4	93.3 93.3	94.8 94.8												
	159.8	93.3 94.1	94.8 94.8												
	201.2	94.1 95.1	94.8 95.4												
	201.2	94.1	95.4 95.4												
	210.9	93.4	95.3												
	215.6	93.4	95.4 95.4												
	221.8	94.9	95.4 95.4												
	248.7	95.4	95.9												
	252.0	94.6	95.9 95.8												
-	252.0	94.6	95.8												

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0161				
Riffle Length	20				
Avg. Riffle Slope	0.0185				
Pool Length	14				
Pool to Pool Spacing	34.0				






Project Name Reach Feature Date Crew

Martins II - Profile UT 1 - 3 Station 10+00 - 21+00

Profile 4/4/14 Perkinson, Jernigan

	v	2014 Tear 0 Monitoring \Su	rvev		2014 Year 1 Monitoring \	Survey		2015 Year 2 Monitoring \S	Survey		2016 Year 3 Monitoring \S	Survey	,	2017 Year 4 Monitoring	Survey
	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation		Station	Bed Elevation	Water Elevation	Station		Water Elevation
ı	989.2	97.6	98.0												
	1008.3	97.6	98.3												
	1015.8	97.1	98.3												
	1024.1	96.7	98.3												
	1032.0	97.1	98.3												
	1037.1	97.7	98.3												
	1053.7	97.6	98.4												
	1057.7	96.3	98.4												
	1066.5	97.0	98.3												
	1078.3	96.9	98.4												
	1081.3	98.3	98.4												
	1091.4	98.4	98.7												
	1100.0	98.7	99.1												
	1106.3	97.9	99.1												
	1112.9	97.5	99.1												
	1119.2	98.1	99.1												
	1123.8	99.1	99.4												
	1137.8	99.2	99.7												
	1144.4	99.6	100.0												
	1148.0	98.7	100.0												
	1152.1	98.6	100.0												
	1155.5	98.6	100.0												
	1158.9	99.7	100.0												
	1174.7	100.2	100.4												
	1177.3	99.3	100.4												
	1181.7	99.2	100.3												
	1185.5	100.1	100.5												
	1206.0	100.7	101.1	I			1			I					

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0161				
Riffle Length	20				
Avg. Riffle Slope	0.0185				
Pool Length	14				
Pool to Pool Spacing	34.0				




Martins II - Profile UT 1 Reach 2 - Station 00+00 - 06+00

Project Name Reach Feature Date Profile 4/4/14

Perkinson, Jernigan

	2014 Year 0 Monitoring \Su	rvey	2014 Year 1 Monitoring \Survey		2015 Year 2 Monitoring \Survey				2016 Year 3 Monitoring \S	Survey		2017 Year 4 Monitoring	g\Survey	
Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	58.4	58.5												
33.2	59.4	59.6												
36.6	58.7	59.5												
38.2	60.4	60.5												
51.1	60.3	60.6												
54.5	61.8	61.8												
71.0	61.8	62.1												
89.4	62.3	62.4												
93.4	62.2	62.5												
96.2	62.7	62.9												
106.1	63.4	63.3												
120.8	64.3	64.5												
123.0	63.9	64.5												
129.5	63.9	64.5												
130.1	64.8	64.9												
138.9	65.0	65.4												
140.7	65.0	65.4												
144.2	65.0	65.4												
144.9	65.8	65.8												
153.0	65.8	66.0												
156.9	66.0	66.2												
158.1	65.7	66.2												
159.7	66.5	66.7												
186.0	67.6	67.9												
190.1	67.2	67.9												
191.8	68.5	68.7												
203.6	69.2	69.4												
215.2	60.6	60.0				I								

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0577				
Riffle Length	19				
Avg. Riffle Slope	0.0457				
Pool Length	6				
Pool to Pool Spacing	25.0				




Martins II - Profile UT 1 Reach 2 - Station 06+00 - 12+00

Project Name Reach Feature Date Crew Profile 4/4/14

Perkinson, Jernigan

Y	2014 ear 0 Monitoring \Su	rvey		2014 Year 1 Monitoring \	Survey		2015 Year 2 Monitoring \S	Survey		2016 Year 3 Monitoring \	Survey	,	2017 Year 4 Monitoring	g \Survey
Station		Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	58.4	58.5												
33.2	59.4	59.6												
36.6	58.7	59.5												
38.2	60.4	60.5												
51.1	60.3	60.6												
54.5	61.8	61.8												
71.0	61.8	62.1												
89.4	62.3	62.4												
93.4	62.2	62.5												
96.2	62.7	62.9												
106.1	63.4	63.3												
120.8	64.3	64.5												
23.0	63.9	64.5												
9.5	63.9	64.5												
30.1	64.8	64.9												
138.9	65.0	65.4												
140.7	65.0	65.4												
144.2	65.0	65.4												
144.9	65.8	65.8												
153.0	65.8	66.0												
156.9	66.0	66.2												
158.1	65.7	66.2												
159.7	66.5	66.7												
186.0	67.6	67.9												
190.1	67.2	67.9												
191.8	68.5	68.7												
203.6	69.2	69.4												
215.3	60.6	60.0												

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0577				
Riffle Length	19				
Avg. Riffle Slope	0.0457				
Pool Length	6				
Pool to Pool Spacing	25.0				




Martins II - Profile UT 1 Reach 3 - Station 00+00 - 03+50

Project Name Reach Feature Date Crew Profile 4/4/14 Perkinson, Jernigan

01011	r eritingen, veringen													
	2014			2014			2015			2016			2017	
v	ear 0 Monitoring \Su	rvev	,	Year 1 Monitoring \S	Survey	•	Year 2 Monitoring \S	urvev	,	Year 3 Monitoring \S	Survey	١ ,	Year 4 Monitoring	Survey
Station	Bed Elevation		Station	Bed Elevation		Station		Water Elevation	Station	Bed Elevation		Station		Water Elevation
0.0	91.4	91.5												
12.8	91.8	92.1												
15.9	90.9	92.1												
19.0	91.2	92.0												
25.1	92.2	92.6												
36.7	92.5	92.8												
40.6	92.5	92.9												
44.4	92.3	92.8												
48.1	92.3	92.8												
51.7	92.8	93.1												
70.8	93.6	93.8												
80.8	93.3	93.8												
91.1	93.3	93.8												
96.9	93.1	93.8												
100.4	94.2	94.9												
106.8	94.8	95.3												
109.3	94.6	95.3												
113.7	94.6	95.3												
120.3	95.0	95.3												
131.1	95.4	95.8												
133.8	95.3	95.8												
136.5	95.3	95.8												
140.8	95.7	96.0												
153.6	95.9	96.3												
168.1	96.5	96.8												
183.3	96.8	97.0												
185.0	96.4	97.0												
1010														

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0305				
Riffle Length	17				
Avg. Riffle Slope	0.0388				
Pool Length	13				
Pool to Pool Spacing	31.0				




Martins II - Profile UT 1 Reach 4 - Station 00+00 - 08+00

Profile 4/4/14


Project Name Reach Feature Date Crew Perkinson, Jernigan

Year 0 Monitoring SurveyYear 1 Monitoring SurveyYear 1 Monitoring SurveyYear 2 Monitoring SurveyYear 3 Monitoring SurveyYear 3 Monitoring SurveyYear 4 Monitoring Survey5tationBed ElevationBed ElevationBed ElevationBed ElevationBed ElevationWater Elevation0.098.398.816.798.398.922.897.398.832.697.098.8	Water Elevation
16.7 98.3 98.9 22.8 97.3 98.8	
22.8 97.3 98.8	
32.6 97.0 98.8	
37.5 98.2 98.9	1
59.1 98.5 99.0	
65.4 97.4 98.9	!
74.2 97.2 98.9	!
84.5 97.7 98.9	!
91.8 98.2 98.9	!
112.2 98.3 99.0	!
118.5 97.5 99.0	!
126.6 97.2 99.0	!
134.4 97.7 99.0	
142.0 98.7 99.0	
160.9 99.2 99.5	!
164.7 98.6 99.5	!
174.4 98.5 99.5	!
179.4 98.8 99.5	
182.9 99.2 99.5	!
194.3 99.4 99.8	
214.2 99.9 100.3	
219.0 99.2 100.3	!
224.3 99.3 100.3	!
230.4 99.6 100.3	!
237.8 99.8 100.3	!
244.3 100.0 100.3 263.3 100.0 100.4	!

	2014	2014	2015	2016	2017
Avg. Water Surface Slope	0.0135				
Riffle Length	21				
Avg. Riffle Slope	0.0166				
Pool Length	22				
Pool to Pool Spacing	42.0				



Appendix E. As-built Plan Sheets



I, ELISABETH G. TURNER, AS A DULY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF NORTH CAROLINA, HEREBY CERTIFY THAT THE DATA SHOWN ON THIS DRAWING, WAS OBTAINED UNDER MY SUPERVISION, IS AN ACCURATE AND COMPLETE REPRESENTATION OF WHAT WAS CONSTRUCTED IN THE FIELD, AND THAT THE PHYSICAL DIMENSIONS OR ELEVATIONS SHOWN THUS ARE AS-BUILT CONDITIONS EXCEPT WHERE OTHERWISE NOTED HEREON. WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS 2nd DAY OF AUGUST, 2013.

REFERENCES

OWNER: NORTH CAROLINA ECOSYSTEM ENHANCEMENT PROGRAM 1652 MAIL SERVICE CENTER RALEIGH, NC 27099-1652 (919)715-1157 PROJ. MGR.: PAUL WIESNER

CONTRACTOR: RIVER WORKS, INC. RALEIGH, NC (919)582-3574

MICHAEL BAKER ENGINEERING, INC. ASHEVILLE, NC (828)350-1408

PROPERTY OWNER: ESTATE OF FRANCIS C. BOURNE, SR. (PATRICK CRAGO, TRUSTEE) CONSERVATION EASEMENT RECORDED IN DB 1394, PG 563 IN THE CHEROKEE COUNTY NO REGISTER OF DEEDS.


AS-BUILT SURVEY OF MARTINS CREEK II MITIGATION PROJECT

CHEROKEE COUNTY, NC

SCO PROJECT NO. #08-07251-01 EEP PROJECT ID #92633

GENERAL NOTES

- 1. ALL DISTANCES ARE HORIZONTAL UNLESS OTHERWISE NOTED. 2. THE VERTICAL DATUM IS NAVD88
- 3. THE BASIS OF BEARINGS IS NCGS STATE PLANE GRID COORDINATES NAD83 (NSRS 2007) DATUM.
- 4. CONTROL IS BASED ON EXISTING CONTROL DATA AS SHOWN ON SHEET 17 OF THE DESIGN PLANS AND RECOVERED DURING THE CONSTRUCTION & AS-BUILT SURVEYS. ADDITIONAL CONTROL THE CONTROL POINTS USED DURING THE AS-BUILT SURVEY ARE LISTED ON AS-BUILT PLAN SHEET 13.
- 5. THIS MAP IS NOT FOR RECORDATION, SALES, OR CONVEYANCES AND DOES NOT COMPLY WITH G.S. 47-30 MAPPING REQUIREMENTS. 6. THE SOLE PURPOSE OF THIS SURVEY IS TO SHOW THE CONSTRUCTED STREAM AND THE FEATURES RELATED TO THE RESTORATION PROJECT.
- 7. THE 0+00 STATIONS ARE MATCHED WITH THE DESIGN 0+00 STATIONS HOWEVER THE AS-BUILT SURVEY LENGTH MAY VARY SLIGHTLY FROM THE DESIGN LENGTH
- 8. FEATURES OUTSIDE THE AS-BUILT LIMITS OF DISTURBANCE INCLUDING BUT NOT LIMITED TO EXISTING UTILITIES, EASEMENTS, DRAINAGE, & PROPERTY LINES WERE NOT LOCATED BY TURNER LAND SURVEYING, PLLC. ALL FEATURES SHOWN OUTSIDE THE AS-BUILT LIMITS WERE TAKEN FROM EXISTING CONDITIONS AND DESIGN DATA PROVIDED BY THE DESIGNER.
- 9. CONSERVATION EASEMENT PROVIDED BY DESIGNER 10. RIGHT PRONG AND ITS TRIBUTARIES ARE NOT INCLUDED IN THIS AS-BUILT SURVEY. PLEASE REFER TO DESIGN PLANS FOR ENTIRE PROJECT SITE PLAN AND DESIGN SUMMARY.



SURVEYED BY: DST/EG* DRAWN BY: REVIEWED BY:


FILE: MARTINS CREEK I


_92633_AB_TLS_F


AS SHOWN


of 13


SURVEYING














I, ELISABETH G. TURNER, AS A DULY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF NORTH CAROLINA, HEREBY CERTIFY THAT THE DATA SHOWN ON THIS DRAWING, WAS OBTAINED UNDER MY SUPERVISION, IS AN ACCURATE AND COMPLETE REPRESENTATION OF WHAT WAS CONSTRUCTED IN THE FIELD, AND THAT THE PHYSICAL DIMENSIONS OR ELEVATIONS SHOWN THUS ARE AS-BUILT CONDITIONS EXCEPT WHERE OTHERWISE NOTED HEREON. WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS 2nd DAY OF AUGUST, 2013.

ELISABETH G. TURNER, P.L.S. #L-4440

SEAL

L-4440

SURVE OF THE G. TURNER

GENERAL NOTES

1. ALL DISTANCES ARE HORIZONTAL UNLESS OTHERWISE NOTED.

2. THE VERTICAL DATUM IS NAVD88.

3. THE BASIS OF BEARINGS IS NCGS STATE PLANE GRID COORDINATES NAD83 (NSRS 2007) DATUM.

4. CONTROL IS BASED ON EXISTING CONTROL DATA AS SHOWN ON SHEET 17 OF THE DESIGN PLANS AND RECOVERED DURING THE CONSTRUCTION & AS-BUILT SURVEYS. ADDITIONAL CONTROL ESTABLISHED USING GPS/RTK METHODS PRIOR TO CONSTRUCTION. THE CONTROL POINTS USED DURING THE AS-BUILT SURVEY ARE LISTED ON AS-BUILT PLAN SHEET 13.


5. THIS MAP IS NOT FOR RECORDATION, SALES, OR CONVEYANCES AND DOES NOT COMPLY WITH G.S. 47-30 MAPPING REQUIREMENTS.
6. THE SOLE PURPOSE OF THIS SURVEY IS TO SHOW THE CONSTRUCTED STREAM AND THE FEATURES RELATED TO THE RESTORATION PROJECT.
7. THE 0+00 STATIONS ARE MATCHED WITH THE DESIGN 0+00 STATIONS HOWEVER THE AS-BUILT SURVEY LENGTH MAY VARY SLIGHTLY FROM THE DESIGN LENGTH.


8. FEATURES OUTSIDE THE AS-BUILT LIMITS OF DISTURBANCE INCLUDING BUT NOT LIMITED TO EXISTING UTILITIES, EASEMENTS, DRAINAGE, & PROPERTY LINES WERE NOT LOCATED BY TURNER LAND SURVEYING, PLLC. ALL FEATURES SHOWN OUTSIDE THE AS-BUILT LIMITS WERE TAKEN FROM EXISTING CONDITIONS AND DESIGN DATA PROVIDED BY THE DESIGNER.


9. CONSERVATION EASEMENT PROVIDED BY DESIGNER.
10. RIGHT PRONG AND ITS TRIBUTARIES ARE NOT INCLUDED IN THIS AS-BUILT SURVEY. PLEASE REFER TO DESIGN PLANS FOR ENTIRE

PROJECT SITE PLAN AND DESIGN SUMMARY.

|─ · ─ · ─ THALWEG - EX. THALWEG STREAM CROSSING - TOP OF BANK -BANK TOE EX. WETLANDS -----AS-BUILT LOD CONSERVATION CONTROL PT./
EASEMENT(BY OTHERS) A BENCHMARK ---- POWER EASEMENT EX. TREE — OHE — OVERHEAD WIRE LOG VANE BEDROCK GEOLIF* **BOULDER STEP** J-HOOK LOG DROP STEP ×1595.82 STRUCTURE ELEV.







TURNER

PROFIL

∞ರ

PLAN

2+00

15+00

STA

UT1R4

SURVEYED BY:

REVIEWED BY:

FILE: MARTINS CREEK II

8 of 13

_92633_AB_TLS_F

AS SHOWN

DRAWN BY:

PROJECT:


06/18/13


DST/EG1

DST/EGT

DST/EGT

TLS-12-022





I, ELISABETH G. TURNER, AS A DULY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF NORTH CAROLINA, HEREBY CERTIFY THAT THE DATA SHOWN ON THIS DRAWING, WAS OBTAINED UNDER MY SUPERVISION, IS AN ACCURATE AND COMPLETE REPRESENTATION OF WHAT WAS CONSTRUCTED IN THE FIELD, AND THAT THE PHYSICAL DIMENSIONS OR ELEVATIONS SHOWN THUS ARE AS-BUILT CONDITIONS EXCEPT WHERE OTHERWISE NOTED HEREON. WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS 2nd DAY OF AUGUST, 2013.

ELISABETH G. TURNER, P.L.S. #L-4440


SEAL


SURVEY


SUR

GENERAL NOTES

- 1. ALL DISTANCES ARE HORIZONTAL UNLESS OTHERWISE NOTED.
- 2. THE VERTICAL DATUM IS NAVD88.
- 3. THE BASIS OF BEARINGS IS NCGS STATE PLANE GRID COORDINATES NAD83 (NSRS 2007) DATUM.
- 4. CONTROL IS BASED ON EXISTING CONTROL DATA AS SHOWN ON SHEET 17 OF THE DESIGN PLANS AND RECOVERED DURING THE CONSTRUCTION & AS-BUILT SURVEYS. ADDITIONAL CONTROL ESTABLISHED USING GPS/RTK METHODS PRIOR TO CONSTRUCTION. THE CONTROL POINTS USED DURING THE AS-BUILT SURVEY ARE LISTED ON AS-BUILT PLAN SHEET 13.
- 5. THIS MAP IS NOT FOR RECORDATION, SALES, OR CONVEYANCES AND DOES NOT COMPLY WITH G.S. 47-30 MAPPING REQUIREMENTS.
 6. THE SOLE PURPOSE OF THIS SURVEY IS TO SHOW THE CONSTRUCTED STREAM AND THE FEATURES RELATED TO THE RESTORATION PROJECT.
 7. THE 0+00 STATIONS ARE MATCHED WITH THE DESIGN 0+00 STATIONS HOWEVER THE AS-BUILT SURVEY LENGTH MAY VARY SLIGHTLY FROM THE DESIGN LENGTH.
- 8. FEATURES OUTSIDE THE AS-BUILT LIMITS OF DISTURBANCE INCLUDING BUT NOT LIMITED TO EXISTING UTILITIES, EASEMENTS, DRAINAGE, & PROPERTY LINES WERE NOT LOCATED BY TURNER LAND SURVEYING, PLLC. ALL FEATURES SHOWN OUTSIDE THE AS-BUILT LIMITS WERE TAKEN FROM EXISTING CONDITIONS AND DESIGN DATA PROVIDED BY THE DESIGNER.
- 9. CONSERVATION EASEMENT PROVIDED BY DESIGNER.
 10. RIGHT PRONG AND ITS TRIBUTARIES ARE NOT INCLUDED IN THIS AS-BUILT SURVEY. PLEASE REFER TO DESIGN PLANS FOR ENTIRE PROJECT SITE PLAN AND DESIGN SUMMARY.







UT1-3R2 STA 10+00 TO 15+00 PLAN & PROFILE
AS-BUILT SURVEY OF
MARTINS CREEK II
MITIGATION PROJECT

DRAWN BY:

PROJECT:

REVIEWED BY:

FILE: MARTINS CREEK II _92633_AB_TLS_F

of

AS SHOWN


DST/EG


SURVEYING,

LAND

I, ELISABETH G. TURNER, AS A DULY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF NORTH CAROLINA, HEREBY CERTIFY THAT THE DATA SHOWN ON THIS DRAWING, WAS OBTAINED UNDER MY SUPERVISION, IS AN ACCURATE AND COMPLETE REPRESENTATION OF WHAT WAS CONSTRUCTED IN THE FIELD, AND THAT THE PHYSICAL DIMENSIONS OR **ELEVATIONS SHOWN THUS ARE AS-BUILT CONDITIONS EXCEPT** WHERE OTHERWISE NOTED HEREON. WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS 2nd DAY OF AUGUST, 2013.

ELISABETH G. TURNER, P.L.S. #L-4440





GENERAL NOTES

1. ALL DISTANCES ARE HORIZONTAL UNLESS OTHERWISE NOTED.

2. THE VERTICAL DATUM IS NAVD88.


3. THE BASIS OF BEARINGS IS NCGS STATE PLANE GRID COORDINATES NAD83 (NSRS 2007) DATUM.

4. CONTROL IS BASED ON EXISTING CONTROL DATA AS SHOWN ON SHEET 17 OF THE DESIGN PLANS AND RECOVERED DURING THE CONSTRUCTION & AS-BUILT SURVEYS. ADDITIONAL CONTROL ESTABLISHED USING GPS/RTK METHODS PRIOR TO CONSTRUCTION. THE CONTROL POINTS USED DURING THE AS-BUILT SURVEY ARE LISTED ON **AS-BUILT PLAN SHEET 13.**

5. THIS MAP IS NOT FOR RECORDATION, SALES, OR CONVEYANCES AND DOES NOT COMPLY WITH G.S. 47-30 MAPPING REQUIREMENTS. 6. THE SOLE PURPOSE OF THIS SURVEY IS TO SHOW THE CONSTRUCTED STREAM AND THE FEATURES RELATED TO THE RESTORATION PROJECT. 7. THE 0+00 STATIONS ARE MATCHED WITH THE DESIGN 0+00 STATIONS HOWEVER THE AS-BUILT SURVEY LENGTH MAY VARY SLIGHTLY FROM THE DESIGN LENGTH.

8. FEATURES OUTSIDE THE AS-BUILT LIMITS OF DISTURBANCE INCLUDING BUT NOT LIMITED TO EXISTING UTILITIES, EASEMENTS, DRAINAGE, & PROPERTY LINES WERE NOT LOCATED BY TURNER LAND SURVEYING, PLLC. ALL FEATURES SHOWN OUTSIDE THE AS-BUILT LIMITS WERE TAKEN FROM EXISTING CONDITIONS AND DESIGN DATA PROVIDED BY THE DESIGNER.

9. CONSERVATION EASEMENT PROVIDED BY DESIGNER. 10. RIGHT PRONG AND ITS TRIBUTARIES ARE NOT INCLUDED IN THIS AS-BUILT SURVEY. PLEASE REFER TO DESIGN PLANS FOR ENTIRE PROJECT SITE PLAN AND DESIGN SUMMARY.



SURVEYING, TURNER PROFILE 18+59 PLAN 15+00 STA -3R2 UT1 06/18/13 SURVEYED BY: DST/EG1 DRAWN BY: DST/EG REVIEWED BY DST/EGT PROJECT:

TLS-12-022

_92633_AB_TLS_F

AS SHOWN

SCALE:

