FINAL ANNUAL MONITORING REPORT YEAR 4 (2015)

MILL CREEK STREAM/WETLAND RESTORATION SITE RANDOLPH COUNTY, NORTH CAROLINA

(DMS Project No. 253, Contract No. 004803) Construction Completed March 2011



Submitted to:
North Carolina Department of Environmental Quality
Division of Mitigation Services
Raleigh, North Carolina

December 2015

FINAL ANNUAL MONITORING REPORT YEAR 4 (2015)

MILL CREEK STREAM/WETLAND RESTORATION SITE RANDOLPH COUNTY, NORTH CAROLINA

(DMS Project No. 253, Contract No. 004803) Construction Completed March 2011



Submitted to:
North Carolina Department of Environmental Quality
Division of Mitigation Services
Raleigh, North Carolina

Prepared by:
Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603



December 2015

Table of Contents

1.0 EXECUTIVE SUMMARY	1
2.0 METHODOLOGY	3
2.1 Vegetation Assessment	3
2.2 Stream Assessment	
3.0 REFERENCES	4
Appendices	
APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES	
Figure 1. Site Location Map	
Table 1. Project Components and Mitigation Credits	
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Baseline Information and Attributes	
APPENDIX B. VISUAL ASSESSMENT DATA	
Figures 2 and 2A-2B. Monitoring Plan View	
Tables 5A-5C. Visual Stream Morphology Stability Assessment	
Table 6. Vegetation Condition Assessment	
Stream Fixed-Station Photographs	
Vegetation Monitoring Photographs	
Main Tributary Structure Photographs	
APPENDIX C. VEGETATION PLOT DATA	
Table 7. Vegetation Plot Criteria Attainment	
Table 8. CVS Vegetation Plot Metadata	
Table 9. Total and Planted Stems by Plot and Species	
APPENDIX D. STREAM SURVEY DATA	
Cross-section Plots	
Longitudinal Profile Plots	
Substrate Plots	
Table 10a-f. Baseline Stream Data Summary	
Table 11a-d. Monitoring Data	
APPENDIX E. HYDROLOGY DATA	
Table 12. Verification of Bankfull Events	

1.0 EXECUTIVE SUMMARY

The Mill Creek Stream and Wetland Restoration Site (hereafter referred to as the "Site") is situated within US Geological Survey (USGS) hydrologic unit 03040103 of the Yadkin River Basin and NC Division of Water Quality (NCDWQ) Priority Sub-basin 03-07-09. The Site is located in Randolph County, approximately 11 miles southwest of the City of Asheboro, North Carolina. The Site is encompassed within a 129.2-acre easement located in a 288-acre tract owned by Amy Grissom. Historically, the downstream portion of the Site (west of Lassiter Mill Rd – SR 1107) was used for agriculture and livestock production. Livestock were removed and part of the land become fallow while the remainder is used for hay production or has been recently planted and burned by the North Carolina Wildlife Resources Commission (NCWRC) as part of an ecosystem restoration initiative for the entire property. Prior livestock activity had compromised the riparian buffer along many of the project reaches. The upstream portion of the Site (east of Lassiter Mill Rd) is primarily forested. Riparian vegetation in this area is comprised mainly of mature deciduous trees. This report (compiled based on the NC Division of Mitigation Services (NCDMS) *Procedural Guidance and Content Requirements for DMS Monitoring Reports* Version 1.4 dated 11/7/11) summarizes data for Year 4 (2015) monitoring.

The project goals outlined in the approved *Mill Creek Restoration Plan* [NCDMS 2008] included the following.

- Improve water quality within the Unnamed Tributary (UT) 2, UT 5, and Mill Creek watersheds by reducing sediment and nutrient inputs, increasing dissolved oxygen concentrations, improving stream stability, and wetland filtering.
- Improve water quantity within the UT2, UT 5, and Mill Creek watersheds by improving ground water recharge, restoring hydrologic connections, and reconnecting channels with floodplains.
- Improve aquatic and terrestrial habitat within the UT2, UT 5, and Mill Creek watersheds by improving substrate and in-stream cover, reducing water temperature by increasing shading, improving terrestrial habitat, and improving overall aesthetics.
- Increase animal and vegetation biodiversity within the Site by connecting riparian buffer improvements associated with the NCDMS's Mill Creek project with a NCWRC native piedmont prairie grass restoration project located outside of the NCDMS's conservation easement boundaries.

These goals were accomplished through the implementation of the following objectives as outlined in the *Mill Creek Restoration Plan* [NCDMS 2008].

- Permanently protect stream channels through a conservation easement.
- Restore perennial stream channel.
- Enhance perennial and intermittent stream channel.
- Preserve perennial channel.
- Create wetland.
- Restore UT2 to its original drainage path to the Uwharrie River below the breached dam.
- Create a new channel below UT5's breached dam that flows along the fall of the valley to reduce toe-of-slope erosion on the left bank

- Improve floodplain functionality by matching the floodplain elevation with bankfull stage or by creating a bench to open the floodplain in areas where the channel is incised.
- Establish native stream bank and floodplain vegetation in the permanent conservation easement.
- Improve aquatic and riparian habitat by creating deeper pools and areas of re-aeration, planting a riparian buffer, and reducing bank erosion.

During Year 4 (2015) monitoring eight vegetation plots were monitored. Vegetation from all eight plots averaged 354 planted stems-per-acre (excluding livestakes). Five of the eight plots met or exceeded the success criteria of 290 planted stems-per-acre (minimum stem count after 4 years). When including naturally recruited stems of appropriate species such as river birch (*Betula nigra*), American hornbeam (*Carpinus caroliniana*), winged elm (*Ulmus alata*), and persimmon (*Diospyros virginiana*) Plot 3 was well-above success criteria.

Planted woody vegetation throughout the Site is somewhat sparse due to competition from herbaceous plants. Herbaceous vegetation has become more established along excavated benches; however, woody stems are still minimal. In the upstream portions of UT2 and UT4, sweetgum (*Liquidambar styraciflua*) saplings have established and are particularly dense. However, during Year 4 (2015) monitoring, it was determined that these areas do not pose a threat to Site successional development and are no longer considered areas of concern.

Visual assessment and geomorphic surveys completed for the Site indicate that project reaches were performing within established success criteria ranges as shown below. No significant bank erosion was recorded, and geomorphic measurements are within the range of the design parameters. Two areas of concern were observed along stream monitoring reaches within the sites. The table below describes the issues and each area is identified on Figures 2A and 2B (Appendix B).

Stream Areas of Concern

Map Identifier	Feature/Issue
	Cross vane at bottom of UT-2 has been compromised due to high flows of the
Stream Area of Concern #1	Uwharrie River. Structure is intact but adjacent banks have been eroded
	causing water to flow around arms and pipe underneath headers
	Sixth upstream cross vane in series of drop structures has failed completely,
Stream Area of Concern #2	upstream and downstream structures are intact and functioning. Failure likely
	due to localized heavy rain event between June and September 2014.

Stream Success Criteria (from approved *Mill Creek Restoration Plan, Final Report* [NCDMS 2008]):

- Success is defined as little change in as-built cross-sections. If changes do take place they should be evaluated to determine if they represent a movement toward a more unstable condition (e.g., down-cutting or erosion) or a movement toward increased stability.
- Cross-sections shall be classified using the Rosgen Stream Classification System, and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.
- The longitudinal profiles should show that bedform features are remaining stable (i.e., they are not aggrading or degrading). Pools should remain deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools. Bedforms observed should be consistent with those observed for channels of the design stream type.
- A minimum of two bankfull events must occur in separate years within the five-year monitoring.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in tables and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on NCDMS's website. All raw data supporting the tables and figures in the appendices is available from NCDMS upon request.

2.0 METHODOLOGY

2.1 Vegetation Assessment

Eight vegetation plots were established and marked after construction with five-foot metal t-post demarking the corners with a ten-foot, three-quarter inch PVC at the origin. The plots are 10 meters square and are located randomly within the Site. These plots were surveyed in July for the year 4 (2015) monitoring season using the CVS-DMS Protocol for Recording Vegetation, Levels 1-2 Plot Sampling Only, Version 4.2 (Lee et al. 2008) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix C. The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2012).

2.2 Stream Assessment

Annual stream monitoring was conducted in November for the year 4 (2015) monitoring season. Measurements were taken using a Topcon GTS 303 total station and Recon data collector. The raw total station file was processed using Carlson Survey Software into a Computer Aided Design (CAD) file. Coordinates were exported as a text/ASCII file to Microsoft Excel for processing and presentation of data. Pebble counts were completed using the modified Wolman method (Rosgen 1993).

Eight permanent cross-sections, six riffle and two pool, were established and will be used to evaluate stream dimension; locations are depicted on Figures 2A-2B (Appendix B). Cross-sections

are permanently monumented with 5-foot metal t-posts at each end point. Cross-sections were surveyed to provide a detailed measurement of the stream and banks including points on the adjacent floodplain, top of bank, bankfull, breaks in slope, edge of water, and thalweg. Data were used to calculate width-depth ratios, entrenchment ratios, and bank height ratios for each cross-section. In addition, pebble counts were completed at cross-sections 3 and 6, and photographs will be taken at each permanent cross-section annually.

Three crest gauges are located within the Site monitoring reaches (on UT-2, UT-5, and Mill Creek within the lower, downstream one third of each reach). Crest gauges are PVC with granulated cork, mounted to a post driven into the channel. Crest gauges will be checked for overbank events during each monitoring visit.

Three stream monitoring reaches were established and will be used to evaluate stream pattern and longitudinal profile; locations are depicted on Figures 2A-2B (Appendix B). Measurements of channel pattern will include belt-width, meander length, and radius of curvature (only in year one). Subsequently, data will be used to calculate meander-width ratios. Longitudinal profile measurements will include average water surface slopes, facet slopes, and pool-to-pool spacing. Thirteen permanent photo points were established throughout the restoration reach; locations are depicted on Figures 2A-2B (Appendix B). In addition, visual stream morphology stability assessments will be completed in each of the three monitoring reaches annually to assess the channel bed, banks, and in-stream structures.

3.0 REFERENCES


- N.C. Division of Mitigation Services (NCDMS). Unpublished. Procedural Guidance and Content Requirements for DMS Monitoring Projects, Version 1.4, dated 11/07/11. NC Department of Environmental Quality. Available online at http://portal.ncdenr.org/c/document_library/get_file?p_1_id=1169848&folderId=2288101&name=DLFE-39268.pdf.
- N.C. Division of Mitigation Services (NCDMS). 2008. Mill Creek Restoration Plan, Final Report Randolph County, NC.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-DMS Protocol for Recording Vegetation, Levels 1-2 Plot Sampling Only, Version 4.2. Available online at http://cvs.bio.unc.edu/methods.htm.
- Rosgen. 1993. Applied Fluvial Geomorphology, Training Manual. River Short Course, Wildland Hydrology, Pagosa Springs, CO.
- Weakley, Alan S. 2012. Flora of the Southern and Mid-Atlantic States. Available online at: http://www.herbarium.unc.edu/WeakleysFlora.pdf [September 28, 2012]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

- Weather Underground. 2013. Station at Asheboro Airport, North Carolina (online). Available: www.wunderground.com/history/airport/KHBI/ [October 8, 2013]. Weather Underground.
- Weather Underground. 2014. Station at Asheboro Airport, North Carolina (online). Available: www.wunderground.com/history/airport/KHBI/ [August 18, 2014]. Weather Underground.
- Weather Underground. 2015. Station at Asheboro Airport, North Carolina (online). Available: www.wunderground.com/history/airport/KHBI/ [November 10, 2015]. Weather Underground.

APPENDIX A

PROJECT VICINITY MAP AND BACKGROUND TABLES

- Figure 1. Site Location Map
- Table 1. Project Components and Mitigation Credits
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Baseline Information and Attributes Table





SITE LOCATION MAP MILL CREEK SITE DMS PROJECT NUMBER 253 Randolph County, North Carolina Dwn. by.
KRJ
FIGURE

Date:
November 2015

Project:

12-004.10

Table 1. Project Components and Mitigation Credits

Mill Creek Stream and Wetland Restoration Site (DMS Project Number 253)

viiii Creek Stream	Turu (Comme	a restoration or	c (Divis 110)	Mitigation Credit							
		Stream			Riparian Wetland				Buffer		
Туре	Restoration	Restorat	Restoration Equivalent		Restoration		Restoration	Equivalent	Buller		
Totals	3862		2970				0.	.4			
			Projects C	omponents		•					
Project Compone Reach ID	nt/ Station Range	Existing Linear Footage/ Acreage	Priority Approach	Restoration/ Restoration Equivalent	ration Linear Footage/ Mitigation				ootage/ Mitigation Ratio		Comment
Mill Creek		2214	EI/II	Enhancement I Enhancement II		460 754	1:1.5 1:2.5				
UT 1		1799	EII	Enhancement II		199	1:2.5		feet is an ephemeral ditch counted towards credit.		
UT 2		1703	R/EII	Restoration Enhancement II	1	875 012	1:1 1:2.5				
UT 4		2350	EII/Pres	Enhancement II Preservation	1	541 809	1:2.5 1:5				
UT 5		1289	R/EI/EII	Restoration Enhancement I Enhancement II	,	108 250 842	1:1 1:1.5 1:2.5				
UT 6		954	Pres	Preservation		NA	1:5	1:5 Channel is ephemeral and been counted towards			
UT 7		2529	Pres	Preservation	2	529	1:5				
UT 8		2003	Pres	Preservation	2	003	1:5				
UT 9		5239	Pres	Preservation		239	1:5				
Mill Creek 2		998	Pres	Preservation		998	1:5				
Mill Creek 3		785	Pres	Preservation		785	1:5				
Mill Creek 4		1485	Pres	Preservation	1	485	1:5				
Wetland 1 (along UT		0.9		Creation		0.9	1:3				
Wetland 2 (along UT	(5)	0.2		Creation		0.2	1:3				
			C	omponent Summa	tion						
R	estoration Leve	el	Strea	am (linear footage)	(linear footage) Riparian Wetland (acres)		es) Bu	ffer (square footage)			
	Restoration			983							
	hancement (Level				1710						
Enl	nancement (Level	II)		4348							
	Preservation			14848							
	Creation						1.1				
	Totals			21889		1.1					
	Mitigation Units			6832 SMUs			0.4				

Table 2. Project Activity and Reporting History
Mill Creek Stream and Wetland Restoration Site (DMS Project Number 253)

Elapsed Time Since Grading Complete: 5 years 2 month Elapsed Time Since Planting Complete: 4 years 0 months

Number of Reporting Years: 4

	Data Collection	Completion
Activity or Deliverable	Complete	or Delivery
Restoration Plan		March 2008
Final Design – Construction Plans		February 2010
Construction		October 2010
Temporary S&E mix applied to entire project area		December 2011
Permanent seed mix applied to entire project area		December 2011
As-built Construction Drawings		March 2011
Year 1 Monitoring (2012)	November 2012	February 2013
Year 2 Monitoring (2013)	October 2013	November 2013
Year 3 Monitoring (2014)	September 2014	September 2014
Year 4 Monitoring (2015)	November 2015	December 2015
Year 5 Monitoring (2016)		

Table 3. Project Contacts Table

Mill Creek Stream and Wetland Restoration Site (DMS Project Number 253)

Designer	Michael Baker Engineering, Inc.
	Cary, NC
	Kevin Tweedy 919-463-5488
Construction, Planting, and Seeding	Wright Contracting, LLC
Contractor	Lawndale, NC
	704-692-4633
Surveyor	Turner Land Surveying, PLLC
	3201 Glenridge Drive
	Raleigh, NC 27604
	David Turner 919-875-1378
Seed Mix Source	Unknown
Years 1-5 Monitoring Performers	Axiom Environmental, Inc.
	218 Snow Avenue
	Raleigh, NC 27603
	Grant Lewis 919-215-1693

Table 4. Project Baseline Information and Attributes

Mill Creek Stream and Wetland Restoration Site (DMS Project Number 253)

Mill Creek Stream and Wetland Restoration S		umber 253)			
- J	<u>nformation</u>				
Project Name	Mill Creek Restoration Site				
Project County	Randolph	Randolph			
Project Area (Acres)	29.91				
Project Coordinates (NAD83 2007)	658,598.39, 1,711	,005.01			
Project Watershed S	Summary Information	on			
Physiographic Region	Piedmont				
Ecoregion	Carolina Slate Be	lt			
Project River Basin	Yadkin				
USGS 8-digit HUC	03040103				
USGS 14-digit HUC	03040103050080				
NCDWQ Subbasin	03-07-09				
Project Drainage Area (Sq. Mi.)	1.95				
Project Drainage Area Impervious Surface	<5%				
Watershed Type	Rural				
Reach Summa	ry Information				
Parameters	Mill Creek	UT 2	UT 5		
Restored/Enhanced Length (Linear Feet)	2214	1887	1200		
Drainage Area (Square Miles)	1.33	0.08	0.06		
NCDWQ Index Number	13-2-(1.5)				
NCDWQ Classification	C				
Valley Type/Morphological Description	VIII/B- and E-typ	e			
Dominant Soil Series	Badin-Tarrus com				
Drainage Class	Well drained	1			
Soil Hydric Status	Nonhydric				
Slope	0.009 - 0.0432				
FEMA Classification	Zone AE				
Native Vegetation Community	100				
Percent Composition of Exotic Invasives	< 5% much young	Privet sprou	ıting		
	Considerations	F			
Regulation	Applicable				
Waters of the U.S. –Sections 404 and 401	Yes-Received Appropriate Permits				
Endangered Species Act	No effect				
Historic Preservation Act	No effect				
CZMA/CAMA	No				
FEMA Floodplain Compliance	Yes-Received a N	lo Rise Certif	fication		
Essential Fisheries Habitat	No				

APPENDIX B

VISUAL ASSESSMENT DATA

Figures 2 and 2A-2B. Current Conditions Plan View


Tables 5A-5C. Visual Stream Morphology Stability Assessment

Table 6. Vegetation Condition Assessment

Stream Fixed-Station Photographs

Vegetation Monitoring Photographs

Main Tributary Structure Photographs





CURRENT CONDITIONS PLAN VIEW MILL CREEK SITE **DMS PROJECT NUMBER 253** Randolph County, North Carolina

Dwn. by.				
KRJ				
	_			


FIGURE

Date:

Dec. 2015

Project:

12-004.10






MONITORING PLAN VIEW MILL CREEK SITE **DMS PROJECT NUMBER 253** Randolph County, North Carolina Dwn. by. KRJ Date:

FIGURE

Dec 2015

Project: 12-004.10 2A





CURRENT CONDITIONS PLAN VIEW MILL CREEK SITE **DMS PROJECT NUMBER 253** Randolph County, North Carolina

Dwn. by. KRJ

Date:

12-004.10

Project:

2B

FIGURE

Dec. 2015

Table 5A Reach ID Assessed Length Visual Stream Morphology Stability Assessment

Reach 1 Mill Creek

986

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	Vertical Stability (Riffle and Run units)	Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		Degradation - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	Texture/Substrate - Riffle maintains coarser substrate	14	14			100%			
	3. Meander Pool Condition	Depth Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)	17	17			100%			
		Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle)	100	100			100%			
	4.Thalweg Position	Thalweg centering at upstream of meander bend (Run)	100	100			100%			
		Thalweg centering at downstream of meander (Glide)	100	100			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	8	8			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%			

Table 5B <u>Visual Stream Morphology Stability Assessment</u>
Reach ID UT2

Reach ID UT2 Assessed Length 1065

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	Vertical Stability (Riffle and Run units)	Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		Degradation - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	Texture/Substrate - Riffle maintains coarser substrate	19	19			100%			
	3. Meander Pool Condition	Depth Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)	19	19			100%			
		Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle)	100	100			100%			
	4.Thalweg Position	Thalweg centering at upstream of meander bend (Run)	100	100			100%			
		Thalweg centering at downstream of meander (Glide)	100	100			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	16			94%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	16			94%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	16	16			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.	15	16			94%			

Table 5C <u>Visual Stream Morphology Stability Assessment</u>

Reach ID UT5 Assessed Length 544

Adjusted % Number Number with Footage with for Major Stable, Total Number of Amount of % Stable, Stabilizing Stabilizing Stabilizing Channel Number in Unstable Performing Woody Channel Performing Unstable Woody Woody Category Sub-Category Metric as Intended As-built Segments Footage as Intended Vegetation Vegetation Vegetation Aggradation - Bar formation/growth sufficient to significantly deflect 1. Vertical Stability . Bed 0 0 100% (Riffle and Run units) ow laterally (not to include point bars) 0 0 100% <u>Degradation</u> - Evidence of downcutting 2. Riffle Condition Texture/Substrate - Riffle maintains coarser substrate 13 13 100% 3. Meander Pool Depth Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6) 25 25 100% Condition Length appropriate (>30% of centerline distance between tail of 100 100 100% upstream riffle and head of downstrem riffle) 100 100 4.Thalweg Position . Thalweg centering at upstream of meander bend (Run) 100% 2. Thalweg centering at downstream of meander (Glide) 100 100 100% Bank lacking vegetative cover resulting simply from poor growth and/or . Scoured/Eroding 0 0 100% 100% 2. Bank scour and erosion Banks undercut/overhanging to the extent that mass wasting appears 2. Undercut likely. Does NOT include undercuts that are modest, appear sustainable 0 0 100% 100% and are providing habitat. Bank slumping, calving, or collapse 0 0 100% 3. Mass Wasting 100% Totals 0 0 100% 0 0 100% 3. Engineered I. Overall Integrity Structures physically intact with no dislodged boulders or logs. 9 10 90% Structures 2. Grade Control Grade control structures exhibiting maintenance of grade across the sill. 9 10 90% 2a. Piping Structures lacking any substantial flow underneath sills or arms. 9 10 90% Bank erosion within the structures extent of influence does not exceed 3. Bank Protection 15%. (See guidance for this table in DMS monitoring guidance 10 10 100% document) Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull 4. Habitat 10 10 100% Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.

Table 6

Vegetation Condition Assessment

Mill Creek Property

29 91

Planted Acreage¹

Tiunica Aoreage	25.51					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	None	0.1 acres	none	0	0.00	0.0%
2. Low Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
2B. Low Planted Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	None	0.25 acres	N/A	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%

Easement Acreage

129.2

Lasement Acreage						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	None	1000 SF	none	0	0.00	0.0%
5. Easement Encroachment Areas ³	None	none	none	0	0.00	0.0%

- 1 = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.
- 2 = The acreage within the easement boundaries.
- 3 = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.
- 4 = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern spcies are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by DMS such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likley trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in red italics are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolzing invasives polygons, particularly for situations where the condition f

Mill Creek Stream Fixed-Station Photographs Taken April and July 2015

















Mill Creek (final) DMS Project Number 253 Randolph County, North Carolina

Axiom Environmental, Inc.

Monitoring Year 4 of 5 (2015) December 2015 Appendices

Mill Creek Stream Fixed-Station Photographs (continued) Taken April and July 2015















Mill Creek Vegetation Monitoring Photographs Taken July 2015 (except plot 8, taken November 2015)



Axiom Environmental, Inc.

Mill Creek Main Tributary Structure Photographs Taken November 2015



APPENDIX C VEGETATION PLOT DATA

Table 7. Vegetation Plot Criteria Attainment

Table 8. CVS Vegetation Plot Metadata

Table 9. Total and Planted Stems by Plot and Species

Table 7. Vegetation Plot Criteria Attainment Mill Creek Restoration Site (DMS Project Number 253)

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	No	
2	Yes	
3	No*	
4	Yes	(20/
5	Yes	63%
6	No	
7	Yes	
8	Yes	

^{*}Based on planted stems alone, this plot doesn't meet success criteria; however, when including naturally recruited stems of appropriate species such as river birch (*Betula nigra*), American hornbeam (*Carpinus caroliniana*), winged elm (*Ulmus alata*), and persimmon (*Diospyros virginiana*) Plot 3 was well-above success criteria.

Table 8. CVS Vegetation Plot Metadata Mill Creek Restoration Site (DMS Project Number 253)

	Corri Ecquin
Report Prepared By	Corri Faquin
Date Prepared	7/20/2015 12:11
database name	Axiom-EEP-2015-A-v2.3.1.mdb
database location	\\ae-sbs\Share\CVS database\2015
computer name	ED-PC
file size	55676928
DESCRIPTION OF WORK	KSHEETS IN THIS DOCUMENT
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems,
Proj, total stems	and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are
spp	excluded.
PROJECT SUMMARY	
Project Code	253
project Name	Mill Creek
Description	Stream Enhancement and Restoration
River Basin	Yadkin
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots	
Sampled Plots	8

Table 9. Planted Stem and Natural Recruit Totals by Plot DMS Project Code 253. Project Name: Mill Creek

			Current Plot Data (MY4 2015)																							
		253-01-0001 253-01-0002			002	253-01-0003 253-01-0004			253-01-0005			253-01-0006		253-01-0007		253-01-0008		008								
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer negundo	boxelder	Tree												7												
Acer rubrum	red maple	Tree															4	1								
Baccharis halimifolia	eastern baccharis	Shrub																								
Betula nigra	river birch	Tree							2	2	15	3	3	9	2	2	2	2			2	. 2	2	2 1	. 1	1 7
Carpinus caroliniana	American hornbeam	Tree							1	1	. 5															
Carya	hickory	Tree																								
Cercis canadensis	eastern redbud	Tree				1	1	1																		
Cornus amomum	silky dogwood	Shrub				1	1	1	1	1	. 1				2	2	2	2 2	2	2 2	2	. 2	. 2	2 1	. 1	1 1
Diospyros virginiana	common persimmon	Tree				3	3	3	1	1	. 11				1	1	1	L						1	1	1 1
Fraxinus pennsylvanica	green ash	Tree	1	1	1							1	1	2				1	1	2				2	2 2	2 7
Liquidambar styraciflua	sweetgum	Tree									12			2			5	5		8	3				1	;
Liriodendron tulipifera	tuliptree	Tree															8	3							1	
Nyssa	tupelo	Tree				1	1	1	1	1	. 1														1	
Pinus	pine	Tree												1												1
Pinus taeda	loblolly pine	Tree									1														1	
Platanus occidentalis	American sycamore	Tree				2	2	2							1	1	1	L			2	. 2	5	3	3	3 :
Quercus	oak	Tree										2	2	2												
Quercus falcata	southern red oak	Tree				1	1	1																	1	
Quercus michauxii	swamp chestnut oak	Tree				2	2	2																3	3	3 3
Quercus nigra	water oak	Tree	1	1	1										1	1	1				1	. 1	. 1			
Quercus phellos	willow oak	Tree										2	2	2	2	2	2	2 1	1	. 1						
Quercus rubra	northern red oak	Tree										3	3	3				1	1	1	. 2	. 2	2 2	2 1	. 1	1 1
Rhus copallinum	flameleaf sumac	shrub																								1
Robinia	locust																									
Robinia pseudoacacia	black locust	Tree																							1	
Sambucus canadensis	Common Elderberry	Shrub													2	2	2	2								1
Ulmus	elm	Tree																							1	
Ulmus alata	winged elm	Tree									15														Ī	1
Ulmus americana	American elm	Tree																								1
Viburnum dentatum	southern arrowwood														2	2	2	2						1	1	1 :
		Stem count	2	2	2	11	11	11	6	6	61	11	11	28	13	13	30	5	5	5 14	9	S	12	13	3 13	3 17
		size (ares)		1			1			1	·•		1			1			1			1	L.		1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02		1	0.02			0.02	•
		Species count		2	2	7	7	7	5	5	8	5	5	8	8	1	11	4	4	1 5	5	5	5 5	5 8	3 8	3 5
		Stems per ACRE		80.94	80.94	445.2	445.2	445.2	242.8	242.8	2469	445.2	445.2	1133	526.1			202.3	202.3	566.6	364.2	364.2	485.6	526.1	_	

Color for Density

Exceeds requirements by 10% Exceeds requirements, but by less than 10% Fails to meet requirements, by less than 10% Fails to meet requirements by more than 10% PnoLS = Planted excluding livestakes P-all = Planting including livestakes

T = All planted and natural recruits including livestakes

T includes natural recruits

Table 9. Planted Stem and Natural Recruit Totals by Plot (continued) DMS Project Code 253. Project Name: Mill Creek

			Annual Means											
			M	Y4 (201	.5)	M	Y3 (201	.4)	M	Y2 (201	.3)	M	Y1 (201	.2)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	Т
Acer negundo	boxelder	Tree			7			7			7			15
Acer rubrum	red maple	Tree			4			3			3			
Baccharis halimifolia	eastern baccharis	Shrub						2			1			1
Betula nigra	river birch	Tree	10	10	30	10	10	11	9	9	9	8	8	8
Carpinus caroliniana	American hornbeam	Tree	1	1	5	1	1	11			8			27
Carya	hickory	Tree						8						3
Cercis canadensis	eastern redbud	Tree	1	1	1	1	1	1	1	1	1	1	1	1
Cornus amomum	silky dogwood	Shrub	9	9	9	9	9	9	9	9	9	9	9	9
Diospyros virginiana	common persimmon	Tree	6	6	16	6	6	9	4	4	6	2	2	2
Fraxinus pennsylvanica	green ash	Tree	5	5	7	5	5	8	2	2	4	2	2	2
Liquidambar styraciflua	sweetgum	Tree			30			10			13			16
Liriodendron tulipifera	tuliptree	Tree			8			2						2
Nyssa	tupelo	Tree	2	2	2	2	2	2	3	3	3	3	3	3
Pinus	pine	Tree			1									
Pinus taeda	loblolly pine	Tree			1			2						
Platanus occidentalis	American sycamore	Tree	8	8	11	8	8	9	8	8	9	7	7	10
Quercus	oak	Tree	2	2	2	2	2	2	2	2	2	2	2	2
Quercus falcata	southern red oak	Tree	1	1	1	1	1	1	1	1	1	1	1	1
Quercus michauxii	swamp chestnut oak	Tree	5	5	5	5	5	5	2	2	2	2	2	2
Quercus nigra	water oak	Tree	3	3	3	3	3	3	3	3	3	2	2	2
Quercus phellos	willow oak	Tree	5	5	5	5	5	5	5	5	5	5	5	5
Quercus rubra	northern red oak	Tree	7	7	7	9	9	9	9	9	9	7	7	7
Rhus copallinum	flameleaf sumac	shrub						2						
Robinia	locust							1						
Robinia pseudoacacia	black locust	Tree									1			
Sambucus canadensis	Common Elderberry	Shrub	2	2	2	3	3	3	3	3	3	3	3	3
Ulmus	elm	Tree												14
Ulmus alata	winged elm	Tree			15			50			46			22
Ulmus americana	American elm	Tree						6			3			
Viburnum dentatum	southern arrowwood	Shrub	3	3	3	3	3	3	2	2	2	3	3	3
		Stem count	70	70	175	73	73	184	63	63	150	57	57	160
		size (ares)		8			8			8			8	
		size (ACRES)		0.20			0.20			0.20			0.20	
		Species count	16	16	23	16	16	27	15	15	23	15	15	23
		Stems per ACRE	354.1	354.1	885.2	369.3	369.3	930.8	318.7	318.7	758.8	288.3	288.3	809.4

Color for Density

Exceeds requirements by 10% PnoLS = Planted excluding livestakes Exceeds requirements, but by less than 10% P-all = Planting including livestakes

Fails to meet requirements, by less than 10% Fails to meet requirements by more than 10% T = All planted and natural recruits including livestakes

T includes natural recruits

APPENDIX D STREAM SURVEY DATA

Cross-section Plots

Longitudinal Profile Plots

Substrate Plots

Tables 10a-f. Baseline Stream Data Summary

Tables 11a-d. Monitoring Data


River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 1, Riffle (UT 2)
Drainage Area (sq mi):	0.08
Date:	11/10/2015
Field Crew:	Perkinson,Keith

Q:	T71 .1
Station	Elevation
0.00	98.42
6.50	98.01
10.89	97.93
12.57	97.86
13.74	97.51
14.60	97.31
15.92	97.30
16.20	97.27
17.81	97.34
19.25	97.52
20.54	97.94
23.20	97.93
31.57	98.02
37.01	98.60
	1

SUMMARY DATA	
Bankfull Elevation:	97.9
Bankfull Cross-Sectional Area:	3.2
Bankfull Width:	7.7
Flood Prone Area Elevation:	98.5
Flood Prone Width:	35.0
Max Depth at Bankfull:	0.6
Mean Depth at Bankfull:	0.4
W / D Ratio:	18.5
Entrenchment Ratio:	4.5
Bank Height Ratio:	1.0



Stream Type	B/C




River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 2, Riffle (UT 2)
Drainage Area (sq mi):	0.08
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
0.5	92.89
4.18	92.44
6.34	92.15
7.47	92.24
8.20	91.96
9.54	91.71
10.64	91.81
11.11	91.74
11.48	91.04
11.88	90.90
12.22	91.23
12.53	91.79
13.55	91.84
15.74	91.76
16.76	91.61
20.2	91.75
23.4	91.69
25.5	92.28
27.62	92.41

SUMMARY DATA	
Bankfull Elevation:	92.0
Bankfull Cross-Sectional Area:	4.8
Bankfull Width:	16.4
Flood Prone Area Elevation:	93.1
Flood Prone Width:	35.0
Max Depth at Bankfull:	1.1
Mean Depth at Bankfull:	0.3
W / D Ratio:	56.0
Entrenchment Ratio:	2.1
Bank Height Ratio:	1.0



Stream Type	B/C
-------------	-----




River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 3, Riffle (Mill Creek)
Drainage Area (sq mi):	1.33
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
0.00	93.67
5.55	91.66
6.93	91.13
9.30	89.74
11.49	89.60
14.19	89.31
15.35	88.98
15.98	88.69
17.21	88.30
19.08	88.11
21.05	88.03
21.92	88.33
22.89	87.97
23.53	88.07
24.3	88.21
25.3	87.82
26.3	87.75
27.7	89.47
29.2	90.51
30.5	90.99
33.8	92.65
36.9	93.86
42.0	95.57
48.7	96.77

SUMMARY DATA	
Bankfull Elevation:	90.0
Bankfull Cross-Sectional Area:	25.5
Bankfull Width:	19.6
Flood Prone Area Elevation:	92.3
Flood Prone Width:	29.0
Max Depth at Bankfull:	2.3
Mean Depth at Bankfull:	1.3
W / D Ratio:	15.1
Entrenchment Ratio:	1.5
Bank Height Ratio:	1.3



Stream Type	В
-------------	---



River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 4, Riffle (Mill Creek)
Drainage Area (sq mi):	1.33
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
-0.60	90.52
2.91	89.99
5.95	89.52
8.54	88.24
10.83	87.04
13.57	85.80
17.45	85.29
21.17	85.24
22.22	84.86
23.43	84.54
23.97	84.36
24.94	83.72
25.56	83.67
26.44	83.66
27.4	83.43
28.4	83.65
29.3	83.73
29.9	83.87
30.3	83.96
30.9	84.10
31.5	84.18
32.0	84.20
32.5	84.03
32.9	83.92
33.8	83.68
34.9	83.86
36.2	84.53
37.41	85.77
38.55	86.66
39.29	89.07
40.45	91.32
41.15	91.70
41.81	92.17
42.58	92.42
43.39	92.61


93.01

44.33

SUMMARY DATA	
Bankfull Elevation:	85.3
Bankfull Cross-Sectional Area:	19.3
Bankfull Width:	19.5
Flood Prone Area Elevation:	87.2
Flood Prone Width:	28.0
Max Depth at Bankfull:	1.9
Mean Depth at Bankfull:	1.0
W / D Ratio:	19.7
Entrenchment Ratio:	1.4
Bank Height Ratio:	1.0



Stream Type B




River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 5, Pool (Mill Creek)
Drainage Area (sq mi):	1.33
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
0.0	93.7
4.1	93.5
5.6	93.8
6.4	93.0
9.1	93.0
11.9	93.1
13.3	92.9
14.4	92.5
14.9	91.0
16.0	90.7
17.2	90.5
18.4	90.1
19.4	90.3
20.6	90.49
22.4	90.76
23.3	90.94
24.6	91.23
26.2	91.30
28.1	93.12
29.2	95.47
30.6	96.10
32.8	96.56
34.8	97.10
37.2	97.66

SUMMARY DATA	
Bankfull Elevation:	92.5
Bankfull Cross-Sectional Area:	20.9
Bankfull Width:	13.0
Flood Prone Area Elevation:	
Flood Prone Width:	
Max Depth at Bankfull:	2.3
Mean Depth at Bankfull:	1.6
W / D Ratio:	
Entrenchment Ratio:	
Bank Height Ratio:	1.0



Stream Type	B/C
-------------	-----





River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 6, Riffle (UT 5)
Drainage Area (sq mi):	0.06
Date:	11/10/2015
Field Crew:	Perkinson, Jernigan

		_		
Station	Elevation		SUMMARY DATA	
			Bankfull Elevation:	87.3
			Bankfull Cross-Sectional Area:	
			Bankfull Width:	
			Flood Prone Area Elevation:	
			Flood Prone Width:	
			Max Depth at Bankfull:	
			Mean Depth at Bankfull:	
			W / D Ratio:	
			Entrenchment Ratio:	
			Bank Height Ratio:	
				•
	†			



Stream Type B/C






River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 7, Pool (UT 5)
Drainage Area (sq mi):	0.06
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
0.0	91.9
5.8	89.8
7.6	89.5
9.2	88.9
11.6	88.3
14.3	88.1
15.9	88.1
17.2	88.1
17.9	88.1
18.3	87.1
19.2	87.0
20.1	87.1
20.5	87.3
20.9	87.39
21.2	87.93
21.9	88.16
23.5	88.33
25.0	88.29
27.7	88.48
29.9	89.14
32.0	89.69
34.1	90.32
37.8	91.74

SUMMARY DATA	
Bankfull Elevation:	88.1
Bankfull Cross-Sectional Area:	2.7
Bankfull Width:	3.6
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	1.0
Mean Depth at Bankfull:	0.8
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	1.0



Stream Type B/C




River Basin:	Yadkin
Site	Mill Creek
XS ID	XS - 8, Riffle (UT 5)
Drainage Area (sq mi):	0.06
Date:	11/10/2015
Field Crew:	Perkinson, Keith

Station	Elevation
0.0	77.9
3.3	77.4
7.7	77.2
9.6	77.2
11.7	77.2
13.1	77.1
13.8	76.6
14.8	76.4
15.2	76.4
15.9	76.5
16.4	76.5
16.9	76.7
17.4	77.1
18.6	77.40
19.9	77.52
23.1	78.03
27.3	78.11
30.8	78.46

SUMMARY DATA	
Bankfull Elevation:	77.1
Bankfull Cross-Sectional Area:	2.2
Bankfull Width:	4.5
Flood Prone Area Elevation:	77.8
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.7
Mean Depth at Bankfull:	0.5
W / D Ratio:	9.2
Entrenchment Ratio:	4.4
Bank Height Ratio:	1.0



Stream Type C/B	
-----------------	--




Project Name Reach

Mill Creek - Profile Mill Creek Station 00+00 - 10+00 Profile

Feature 11/10/15 Date Perkinson, Jernigan Crew

2012		2013		2014		2015		2016						
Year 1 Monitoring \Survey		oring \Survey		Year 2 Monitoring \Survey		Year 3 Monitoring \Survey		Year 4 Monitoring \Survey		Year 5 Monitoring \Survey		\Survey		
Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station Bed Elevation Water Elevation		Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	

	2012	2013	2014	2015	2016
Avg. Water Surface Slope	0.0074	0.0062	0.0072	0.0071	
Riffle Length	23	42	28	25	
Avg. Riffle Slope	0.0118	0.0108	0.0107	0.0124	
Pool Length	34	33	38	42	
Pool to Pool Spacing	57	62	63	62	





Project Name Mill Creek - Profile
Reach UT 2 Station 00+00 - 11+00

Feature Profile
Date 11/10/15
Crew Perkinson, Jernigan

	2012	2013	2014	2015	2016
Avg. Water Surface Slope	**	0.0249	0.0204	0.0226	
Riffle Length	20	15	20	33	
Avg. Riffle Slope	**	0.0325	0.0239	0.0138	
Pool Length	15	11	14	18	
Pool to Pool Spacing	34	23	36	44	

	2012			2013			2014			2015			2016	
Y	ear 1 Monitoring \Su	ırvey	Y	ear 2 Monitoring \S	Survey	Y	ear 3 Monitoring \	Survey	Y	ear 4 Monitoring \S	Survey	Y	ear 5 Monitoring	\Survey
Station	Bed Elevation	Water Elevation												







Project Name Mill Creek - Profile
Reach UT 5 Station 00+00 - 05+50

Feature Profile
Date 11/10/15
Crew Perkinson, Jernigan

	2012	2013	2014	2015	2016
Avg. Water Surface Slope	0.0201	0.0419	0.0397	0.0400	
Riffle Length	30	23	15	9	
Avg. Riffle Slope	0.0235	0.0401	0.0273	0.0315	
Pool Length	21	13	12	17	
Pool to Pool Spacing	44	21	23	22	

2012	2013	2014	2015	2016
Year 1 Monitoring \Survey	Year 2 Monitoring \Survey	Year 3 Monitoring \Survey	Year 4 Monitoring \Survey	Year 5 Monitoring \Survey
Station Bed Elevation Water Elevation				








Table 10a. Baseline Stream Data Summary - Mill Creek Mill Creek (DMS Project Number 253)

Parameter	Gauge	1	Regional Cı	urve	Pre	-Existir	g Cond Creek	lition -	Mill	Refe	ence Read	ch(es) D	ata - Mi	ckey	Desi	gn - Mil	l Cr	Year 1	(2012) N	Aonitori	ng - Mill	Creek
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean		Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)							25.3								18.2	20.3		20.7			21.5	
Floodprone Width (ft)							37								25	40		22			28	
BF Mean Depth (ft)							1.3								1.4	1.5		1.3			1.3	
BF Max Depth (ft)							1.9								1.7	2.1		2.4			2.5	
BF Cross Sectional Area (ft ²)							27.6										27.6	27.0			27.1	
Width/Depth Ratio							19.8								12.0	15.0		15.8			17.1	
Entrenchment Ratio							1.4								1.4	2.0		1.1			1.3	
Bank Height Ratio							1.8								1.0	1.1		1.0			1.0	
Profile					•												_					
Riffle length (ft)																		4	23	18	61	18
Riffle slope (ft/ft)															0.0099	0.0162		0.0003	0.0132	0.0118		0.0091
Pool length (ft)																		17	39	34	92	21
Pool Max depth (ft)															2.8	4.5						
Pool spacing (ft)															27.3	101.7		24	58	57	148	30
Pattern					•												_					
Channel Beltwidth (ft)																						
Radius of Curvature (ft)																		Т	he major	ity of the	channel	is
Rc:Bankfull width (ft/ft)																		Enhacr	ement w	ith no de	sign cha	nnel, or
Meander Wavelength (ft)																		1		surable b		
Meander Width ratio																		1				
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²																						
Max part size (mm) mobilized at bankfull																						
Stream Power (transport capacity) W/m ²																						
Additional Reach Parameters																						
Rosgen Classification							B3c/1					В4				B3c/2				B-type		
Bankfull Velocity (fps)							2.6									2.6				2.6		
Bankfull Discharge (cfs)							70.42															
Valley Length (ft)							1460															
Channel Thalweg Length (ft)																2214				986		
Sinuosity							1.3									1.3				1.3		
Water Surface Slope (ft/ft)							0.009									0.009				0.0074		
BF slope (ft/ft)																						
Bankfull Floodplain Area (acres)																						
% of Reach with Eroding Banks																						
Channel Stability or Habitat Metric																						
Biological or Other																						

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Mill Creek (DMS Project Number 253)

Parameter			Pre-Existi	ng Conditi	on					Referen	ce Reach(es) Data	1			Design			Mo	nitori	ng Bas	seline	
Ri%/RU%P%G%/S%	Ri%/RU%P%G%/S%																						
SC%/SA%/G%/C%/B%BE%																							
d16/d35/d50/d84/d95	9.8	43.0	90.0	>2048	>2048																		
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																							
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																							

Table 10c. Baseline Stream Data Summary - UT 2 Mill Creek (DMS Project Number 253)

Parameter	Gauge	1	Regional C	urve	Pre-	Existin	g Cone	lition - l	UT 2	Refe	rence Read	ch(es) D	ata - Mi	ckey	Des	sign - UT	2	Yea	r 1 (2012	2) Monit	oring - U	JT 2
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)							7.2								6.8	7.5		9.5			15.4	
Floodprone Width (ft)							12								15	25		21			35	
BF Mean Depth (ft)							0.5								0.5	0.6		0.2			0.4	
BF Max Depth (ft)							1.1								0.6	0.8		0.5			0.6	
BF Cross Sectional Area (ft ²)							3.5										3.8	3.6			3.8	
Width/Depth Ratio							14.7								12.0	15.0		24.1			65.6	
Entrenchment Ratio							1.7								2.2	3.3		1.4			3.7	
Bank Height Ratio							1.7								1.0	1.1		1.0			1.0	
Profile						•			•	•			•									
Riffle length (ft)																		3	22	20	81	20
Riffle slope (ft/ft)															0.0154	0.0252		**	**	**	**	**
Pool length (ft)																		4	19	15	113	24
Pool Max depth (ft)															1.0	1.8						
Pool spacing (ft)															10.1	37.7		7	37	34	139	33
Pattern					•					•												
Channel Beltwidth (ft)																						
Radius of Curvature (ft)																		T	he major	ity of the	channel	is
Rc:Bankfull width (ft/ft)																				ith no de		
Meander Wavelength (ft)																			meas	surable b	ends.	
Meander Width ratio																						
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²					Г	Г		T	1	1	1								ı	ı		Г
Max part size (mm) mobilized at bankfull																						
/																						
Stream Power (transport capacity) W/m ² Additional Reach Parameters						<u> </u>			<u> </u>		l	<u> </u>										
Rosgen Classification					Ι		B5/1			I		В4				B5/1				B/C-type		
Bankfull Velocity (fps)							2.4									2.2				2.2		
Bankfull Discharge (cfs)							8.4															
Valley Length (ft)																						
Channel Thalweg Length (ft)							1703									875				1065		
Sinuosity							1.1									1.1				1.14		
Water Surface Slope (ft/ft)							0.014									0.014		No wa	ter in cha	nnel dur	ing field	survey.
BF slope (ft/ft)																					-	
Bankfull Floodplain Area (acres)																						
% of Reach with Eroding Banks																						
Channel Stability or Habitat Metric											-											
Biological or Other ** No Water in UT During Field Measureme																						

^{**} No Water in UT During Field Measurements.

Table 10d. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Mill Creek (DMS Project Number 253)

Parameter			Pre-Existi	ng Conditi	on			Referen	ce Reach(e	es) Data	a			Design			Mc	onitor	ing B	aseline	;
Ri%/RU%P%G%/S%																					
SC%/SA%/G%/C%/B%BE%																					
d16/d35/d50/d84/d95	0.1	0.6	1.0	5.2	8.5																
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																					
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																					

Table 10e. Baseline Stream Data Summary - UT 5 Mill Creek (DMS Project Number 253)

Parameter	Gauge	1	Regional C	urve	Pre-	Existin	g Cond	lition - l	UT 5	Refe	ence Reac	ch(es) D	ata - Mi	ckey	De	sign - UT	. 5	Yea	r 1 (2012	2) Monit	oring - U	JT 5
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean		Max	SD	Min	Mean	Med	Max	SD	Min	Max	Med	Min	Mean	Med	Max	SD
BF Width (ft)							4.9								6.8	7.5		4.5			10.3	
Floodprone Width (ft)							33								15	30		18			22	
BF Mean Depth (ft)							0.6								0.5	0.6		0.3			0.4	
BF Max Depth (ft)							1.4								0.6	0.8		0.6			0.9	
BF Cross Sectional Area (ft ²)							3.1										3.8	1.6			3.5	
Width/Depth Ratio							7.8								12.0	15.0		12.7			30.1	
Entrenchment Ratio							4.0								2.2	4.0		2.1			4.0	
Bank Height Ratio							1.5								1.0	1.1		1.0			1.0	
Profile																		•				
Riffle length (ft)																		4	18	17	33	8
Riffle slope (ft/ft)															0.0358	0.0585		0.0057	0.0424	0.0268	0.1508	0.0459
Pool length (ft)																		4	13	12	31	6
Pool Max depth (ft)															1.0	1.8						
Pool spacing (ft)															10.1	37.7		7	21	14	50	12
Pattern																						
Channel Beltwidth (ft)																						
Radius of Curvature (ft)																		T	he major	ity of the	channel	is
Rc:Bankfull width (ft/ft)																		Enhace	ement w	ith no de	sign chai	nnel, or
Meander Wavelength (ft)																			meas	urable b	ends.	
Meander Width ratio																						
Transport parameters																						
Reach Shear Stress (competency) lbs/ft ²																						
Max part size (mm) mobilized at bankfull																						
Stream Power (transport capacity) W/m ²																						
Additional Reach Parameters																						
Rosgen Classification							B4/1					B4				B4/1				E-type		
Bankfull Velocity (fps)							2.5									2.5				2.5		
Bankfull Discharge (cfs)							9.6															
Valley Length (ft)																						
Channel Thalweg Length (ft)							200									125				544		
Sinuosity							1.2									1.2				1.17		
Water Surface Slope (ft/ft)							0.0325									0.0381				0.0424		
BF slope (ft/ft)																						
Bankfull Floodplain Area (acres)																						
% of Reach with Eroding Banks					-																	
Channel Stability or Habitat Metric					-					-												
Biological or Other																						

Table 10f. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Mill Creek (DMS Project Number 253)

Parameter		Pre-Existi	ing Conditi	ion			Referen	ce Reach(es) Data	ì			Design			Mo	onitor	ring B	aseline	e
Ri%/RU%P%G%/S%															i 1		. 1	i		
SC%/SA%/G%/C%/B%BE%																				
d16/d35/d50/d84/d95																				
Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0-																				
Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0																				

Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross Sections)
Mill Creek (DMS Project Number 253)

Will Creek (DWIS 1 roject Number	233)																											
			Cross	Section 1	- UT 2					Cross	Section 2	- UT 2					Cross Sec	ction 3 - N	Iill Creek					Cross Sec	tion 4 - N	Iill Creek		
Parameter				Riffle							Riffle							Riffle							Riffle			
								MY0 MY1 MY2 MY3 MY4 MY5 MY5+ MY0																				
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)		9.5	9.3	8.8	7.7				15.4	15.6	9.4	16.4				20.7	20.2	19.7	19.6				21.5	21.3	20.7	19.5		
Floodprone Width (ft) (approx)		35.0	35.0	35.0	35.0				21.0	21.0	21.0	35.0				22.0	30.0	30.0	29.0				28.0	28.0	28.0	28.0		
BF Mean Depth (ft)		0.4	0.4	0.4	0.4				0.2	0.2	0.1	0.3				1.3	1.2	1.4	1.3				1.3	1.2	1.3	1.0		
BF Max Depth (ft)		0.6	0.6	0.7	0.6				0.5	0.5	0.6	1.1				2.5	2.3	2.3	2.3				2.4	2.3	2.5	1.9		
BF Cross Sectional Area (ft²)		3.8	3.8	3.3	3.2				3.6	3.4	1.3	4.8				27.0	25.2	27.9	25.5				27.1	26.0	26.9	19.3		
Width/Depth Ratio		23.8	22.8	23.5	18.5				65.9	71.6	68.0	56.0				15.9	16.2	13.9	15.1				17.1	17.4	15.9	19.7		
Entrenchment Ratio		3.7	3.8	4.0	4.5				1.4	1.3	2.2	2.1				1.1	1.5	1.5	1.5				1.3	1.3	1.4	1.4		
Bank Height Ratio		1.0	1.0	1.0	1.0				1.0	1.0	1.0	1.0				1.3	1.3	1.3	1.3				1.0	2.9	2.8	1.0		
d50 (mm)		-														49.1	3.7	26.5	18.8				I					

			Cross Se	ction 5 - N	Aill Creek					Cross	Section 6	- UT 5					Cross	Section 7	- UT 5					Cross	Section 8	- UT 5		
Parameter				Pool							Riffle							Pool							Riffle			
Di i	1.0770	3.6771	1070	1072	3.6774	1 2 5 7 5	3.67.5	1.0770	1071	1070	1.072	3.674	1075	3.075	1.070	1071	1070	1072	1.674	1075	3.075	1.6770	3.671	1070	1.072	3.674	1075	1 0775
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)		12.9	13.3	12.9	13.0				10.3	6.7	5.3					5.4	3.7	3.8	3.6				4.5	6.6	5.0	4.5		
Floodprone Width (ft) (approx)		NA	NA	NA	NA				22.0	23.0	23.0	υg				NA	NA	NA	NA				18.0	20.0	20.0	20.0		
BF Mean Depth (ft)		1.6	1.4	1.5	1.6				0.3	0.5	0.4	oss eas				0.5	0.6	0.6	0.8				0.4	0.3	0.5	0.5		
BF Max Depth (ft)		2.1	2.0	2.0	2.3				0.9	1.0	0.9	ow Se				1.1	1.0	0.9	1.0				0.6	0.7	0.8	0.7		
BF Cross Sectional Area (ft²)		20.8	19.2	19.6	20.9				3.5	3.1	2.3	ctio				2.7	2.3	2.2	2.7				1.6	1.9	2.3	2.2		
Width/Depth Ratio		NA	NA	NA	NA				30.3	14.5	12.2	ket lue				NA	NA	NA	NA				12.7	22.9	10.9	9.2		
Entrenchment Ratio		NA	NA	NA	NA				2.1	3.4	4.3	ot to				NA	NA	NA	NA				4.0	3.0	4.0	4.4		
Bank Height Ratio	•	1.0	1.0	1.0	1.0				1.0	1.0	1.0					1.0	1.0	1.0	1.0				1.0	1.0	1.0	1.0		
d50 (mm)	·								22.0	10.2	12.1	5.4																

Table 11b. Monitoring Data - Stream Reach Data Summary Mill Creek (DMS Project Number 253)

Parameter			Baseline				MY-	1 (Mill C	reek)			MY-	2 (Mill C	reek)			MY	-3 (Mill C	reek)			MY-	-4 (Mill Cı	reek)			MY-	5 (Mill C	reek)	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD
Only																														<u> </u>
BF Width (ft)						20.7			21.5		20.2			21.3		19.7			20.7		19.5			19.6						<u> </u>
Floodprone Width (ft)						22			28		28			30		28			30		28			29						<u> </u>
BF Mean Depth (ft)						1.3			1.3		1.2			1.2		1.3			1.4		1.0			1.3						
BF Max Depth (ft)						2.4			2.5		2.3			2.3		2.3			2.5		1.9			2.3						
BF Cross Sectional Area (ft)						27.0			27.1		25.2			26.0		26.9			27.9		19.3			25.5						
Width/Depth Ratio						15.8			17.1		16.2			17.5		13.9			15.9		15.1			19.7						
Entrenchment Ratio						1.1			1.3		1.3			1.5		1.4			1.5		1.4			1.5						
Bank Height Ratio						1.0			1.0		1.3			2.9		1.3			2.8		1.0			1.3						
Profile - Mill Creek																														
Riffle length (ft)						4	23	18	61	18	10	42	28	148	41	4	28	21	93	22	6	25	17	77	21					
Riffle slope (ft/ft)						0.0003	0.0132	0.0118	0.0299	0.0091	0.0000	0.0108	0.0103	0.0322	0.0103	0.0000	0.0107	0.0120	0.0272	0.0088	0.0000	0.0124	0.0103	0.0310	0.0112					
Pool length (ft)						17	39	34	92	21	18	33	27	91	19	16	38	30	89	22	10	42	39	80	19					
Pool Max depth (ft)																														
Pool spacing (ft)						24	58	57	148	30	18	62	55	153	38	21	63	59	135	34	25	62	54	121	30					
Pattern - Mill Creek																														
Channel Beltwidth (ft)																														
Radius of Curvature (ft)						The med	mitre of the	ahammal i	s Enhacne	ma amt vreith																				
Rc:Bankfull width (ft/ft)									easurable b																					
Meander Wavelength (ft)						110 0	esign chai	inei, oi ine	casurable t	oenus.																				
Meander Width ratio																														
Additional Reach Parameters						T		D.			ı		D.			ı		D.			1		D /							
Rosgen Classification								B-type					B-type					B-type					B-type							
Channel Thalweg Length (ft)								986					1146					1070					1055							
Sinuosity								1.27					1.27					1.27					1.27							
Water Surface Slope (Channel) (ft/ft)								0.0074					0.0062					0.0072					0.0071							
BF slope (ft/ft)																														
Ri%/RU%P%G%/S%																														
SC%/SA%/G%/C%/B%BE%											12	24	44	20	0	8	16	48	28	0	4	20	44	32	0					
d16/d35/d50/d84/d95											0.5	1.9	3.7	76	111	0.5	5.42	26.5	90	115	0.5	5.7	18.8	107	145					
% of Reach with Eroding Banks								1					0		1			0					0							
Channel Stability or Habitat Metric						1																								
,																														
Biological or Other																														

Table 11c. Monitoring Data - Stream Reach Data Summary
Mill Creek (DMS Project Number 253)

Parameter			Baseline				M	Y-1 (UT	2)			N	IY-2 (UT	2)			N	IY-3 (UT	2)			M	Y-4 (UT-	2)			MY-5 (UT 2)					
Dimension and Substrate - Riffle	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max			
BF Width (ft)						9.5			15.4		9.3			15.6		8.8			9.4		7.7			16.4								
Floodprone Width (ft)						21			35		21			35		21			35		35			35								
BF Mean Depth (ft)						0.2			0.4		0.2			0.4		0.1			0.4		0.3			0.4								
BF Max Depth (ft)						0.5			0.6		0.5			0.6		0.6			0.7		0.6			1.1								
BF Cross Sectional Area (ft)						3.6			3.8		3.4			3.8		1.3			3.3		3.2			4.8								
Width/Depth Ratio						24.1			65.6		22.7			72.4		23.4			65.8		18.7			56.0						T		
Entrenchment Ratio						1.4			3.7		1.3			3.8		2.2			4.0		2.1			4.5								
Bank Height Ratio						1.0			1.0		1.0			1.0		1.0			1.0		1.0			1.0								
ofile - UT 2																																
Riffle length (ft)						3	22	20	81	20	3	15	18	26	8	3	32	20	170	37	5	33	21	119	30					Ι		
Riffle slope (ft/ft)						**	**	**	**	**	0.0000	0.0325	0.0279	0.0692	0.0245	0.0000	0.0239	0.0217		0.0194	0.0000		0.0149	0.0267	0.0099							
Pool length (ft)						4	19	15	113	24	4	11	13	18	5	4	21	14	168	34	5	18	14	136	26				<u> </u>			
Pool Max depth (ft)																													<u> </u>			
Pool spacing (ft)						7	37	34	139	33	8	23	26	36	13	7	47	36	186	48	8	44	35	154	37							
tern - UT 2																																
Channel Beltwidth (ft)																																
Radius of Curvature (ft)						The maio	rity of the	channel i	s Enhacne	ment with																						
Rc:Bankfull width (ft/ft)							esign chan																									
Meander Wavelength (ft)						no u	osigii ciidii	inci, or inc	asarabic c	ciids.																						
Meander Width ratio																																
dditional Reach Parameters																																
Rosgen Classification								B/C-type					B/C-type	;				B/C-type					B/C-type							_		
Channel Thalweg Length (ft)								1065					1079					1059					1082									
Sinuosity								1.14			1.14						1.14															
Vater Surface Slope (Channel) (ft/ft)						No v	vater in ch	annel duri	ng field sı	ırvey.			0.0249					0.0204					0.0226									
BF slope (ft/ft)																														_		
Ri%/RU%P%G%/S%																														٦		
SC%/SA%/G%/C%/B%BE%																														٦		
d16/d35/d50/d84/d95																														7		
% of Reach with Eroding Banks								0					0					0				1	0	1						_		
Channel Stability or Habitat Metric																									_							
Biological or Other																											_					
** No Water in UT During Field M	[·																								_		

Table 11d. Monitoring Data - Stream Reach Data Summary

Mill Creek (DMS Project Number 253)

Parameter			Baseline				MY-1 (UT 5) MY-2 (UT 5)								MY-3 (UT 5)					N	1Y-4 (UT-	5)	MY-5 (UT 5)							
Dimension and Substrate - Riffle	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD
Only																														
BF Width (ft)						4.5			10.3		6.6			6.7		5.0			5.3		4.5			9						
Floodprone Width (ft)						18			22		20			23		20			23		20			21						
BF Mean Depth (ft)						0.3			0.4		0.3			0.5		0.4			0.5		0.3			0.5						
BF Max Depth (ft)						0.6			0.9		0.7			1.0		0.8			0.9		0.7			0.8						
BF Cross Sectional Area (ft)						1.6			3.5		1.9			3.1		2.3			2.3		2.2			2.9						
Width/Depth Ratio						12.7			30.1		14.1			22.8		10.7			12.0		9.4			27.9						
Entrenchment Ratio						2.1			4.0		3.0			3.5		4.0			4.4		2.3			4.4						
Bank Height Ratio						1.0			1.0		1.0			1.0		1.0			1.0		1.0			1.0						
Profile - UT 5																														
Riffle length (ft)						4	18	17	33	8	7	23	20	51	13	3	16	9	76	18	2	9	5	31	8					
Riffle slope (ft/ft						0.0057	0.0424	0.0268	0.1508	0.0459	0.0072	0.0401	0.0336	0.1237	0.0314	0.0000	0.0289	0.0213	0.1231	0.0305	0.0027	0.0660	0.0315	0.2578	0.0811					
Pool length (ft)						4	13	12	31	6	7	13	12	28	5	5	12	11	31	7	7	17	13	7	8					
Pool Max depth (ft)																														
Pool spacing (ft)						7	21	14	50	12	8	21	14	47	13	7	23	14	89	18	10	22	21	41	11					
Pattern - UT 5																														
Channel Beltwidth (ft)																														
Radius of Curvature (ft)						The mei	arity of th	a abannal	is Enhagns	ement with																				
Re:Bankfull width (ft/ft)									easurable l																					
Meander Wavelength (ft)						110 0	csign cha	inci, or in	casurabic	ociius.																				
Meander Width ratio																														
Additional Reach Parameters											_										_									
Rosgen Classification								E-type					E-type					E-type					E-type							
Channel Thalweg Length (ft)								544					555					548					544							
Sinuosity								1.17					1.17					1.17					1.17							
Water Surface Slope (Channel) (ft/ft	ł							0.0424					0.0419					0.0397					0.004							
											0.011/																			
BF slope (ft/ft)		ı					1					1												1						
Ri%/RU%P%G%/S%																														
SC%/SA%/G%/C%/B%BE%											8	20	56	16	0	8	24	60	8	0	8	24	64	4	0					
d16/d35/d50/d84/d95											1	3.7	10.2	64	87	0.71	2.59	12.1	51	83	0.354	2.38	5.4	32	61					
% of Reach with Eroding Banks								0					0					0					0							
Channel Stability or Habitat Metric																														
Biological or Other						1																								
																										-				

APPENDIX E

Table 12. Verification of Bankfull Events

Table 12. Verification of Bankfull Events Mill Creek Restoration Site (DMS Project Number 253)

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
June 10, 2013	June 7, 2013	Crest gauge observations indicated bankfull event on UT2 and UT5 after 3.64 inches* of rain between June 2 and 7, 2013.	-
November 25, 2013	July 11, 2013	Crest gauge observations indicated a bankfull event 2.06 inches* of rain fall documented between July 10-11, 2013 following a total of 4.31 inches* of rain fall documented to fall during 14 out of the proceeding 15 days (June 25-July 8, 2013).	-
August 18, 2014	March 7, 2014	2.02 inches* of rain fall documented between March 6-7, 2014.	-
August 18, 2014	May 15, 2014	2.08 inches* of rain fall documented on May 15, 2014.	-
September 16, 2014	August 1, 2014	Large wrack and debris piles observed on Mill Creek, UT2, and UT5, as well as structure failures on UT2 and UT5 indicating a bankfull event from a localized, heavy rain event.	1-2
November 10, 2015	August 20, 2015	2.34 inches* of rain fall documented on August 18-20, 2015	-
November 10, 2015	October 3, 2015	2.02 inches* of rain fall documented on October 1-3, 2015, with an additional 2.33 inches* of rain the preceding week.	-
November 10, 2015	November 2, 2015	2.04 inches* of rain fall documented on November 2, 2015, with an additional 1.73 inches* of rain the preceding week.	3-4

^{*}Weather Underground 2013, 2014, 2015









Axiom Environmental, Inc.