

**Newtown Stream and Wetland  
Restoration Project  
Union County, North Carolina  
EEP Project #94150  
Contract No. 002025**



**MY-04 Monitoring Report**

Data Collected: May & September 2014

Submitted: October 2014



Prepared for:  
North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
217 West Jones St, Suite 3000A  
Raleigh, NC 27603

**Submitted by:**



Environmental Banc & Exchange  
909 Capability Drive, Suite 3100  
Raleigh, NC 27606

Phone Number: (919) 829-9909

Fax Number: (919) 829-9913

Project Manager: Norton Webster, PWS

**Prepared by:**



Ward Consulting Engineers, P.C.  
NCBELS Firm #C-2619  
4805 Green Road, Suite 100  
Raleigh, NC 27616

Phone Number: (919) 870-0526

Fax Number: (919) 870-5359

Project Manager: Becky Ward, PE

## TABLE OF CONTENTS

I. Executive Summary .....	5
II. Methodology.....	9
III. References .....	9

## APPENDICES

Appendix A. Project Vicinity Map and Background Tables .....	11
Figure 1. Vicinity Map.....	12
Table 1a. Project Components.....	13
Table 1b. Component Summations.....	14
Table 2. Project Activity and Reporting History .....	15
Table 3. Project Contacts Table.....	16
Table 4. Project Attribute Table.....	17
Appendix B. Visual Assessment Data.....	18
Figure 2. Consolidated Current Conditions Plan View .....	19
Table 5. Visual Stream Morphology Assessment Table .....	25
Table 6. Vegetation Condition Assessment Table .....	29
Photos 1-15. Cross Section Photos .....	31
Photos 16-28. Vegetation Plot Photos.....	39
Appendix C. Vegetation Plot Data.....	43
Table 7. Vegetation Plot Criteria Attainment .....	44
Table 8. CVS Vegetation Plot Metadata .....	45
Table 9. CVS Planted and Total Stem Counts .....	46
Appendix D. Stream Survey Data.....	47
Cross Section Figures .....	48
Longitudinal Profile.....	63
Pebble Count Plots.....	65
Table 10a. Baseline Stream Data Summary .....	75
Table 10b. Baseline Stream Data Summary.....	76
Table 11a. Dimensional Morphology Summary.....	79
Table 11b. Stream Reach Data Summary.....	81
Appendix E. Hydrologic Data .....	83
Table 12. Verification of Bankfull Events .....	84
Table 13. Wetland Criteria Attainment .....	85
Stream Pressure Transducer Charts .....	86
Groundwater Gauge Charts.....	88

[This Page Intentionally Left Blank]

## **I. Executive Summary**

The Newtown Stream and Wetland Restoration Site is located within the sub-basin 03-08-38 of the Catawba River Basin in Union County, North Carolina and contains Underwood Creek and one Unnamed Tributary (UT) to Underwood Creek. The restoration lengths of Underwood Creek (Main Channel) and UT to Underwood Creek (Tributary) are 1,273 and 4,075 feet, respectively, for a total project length of 5,348 feet (Figure 1). The project included restoration of 3.38 acres of riparian wetland and protection of an existing 0.15 acres of jurisdictional wetlands. The project site is owned by one property owner Mr. Frank W. Howey, Jr. The project is located within the HUC 03050103030020 (Lower Catawba Basin) of the South Atlantic-Gulf Region. NCDWQ classifies Underwood Creek (DWQ Stream Index Number 11-138-2-3-1) as class C. The 1.5 square mile watershed contributing drainage to the stream restoration segment is located in a rural setting. The land adjacent to the project streams is primarily used for agricultural practices and single family development. The floodplain is more confined in the upper reach of the project and opens up to a broad width for the majority of the project length. Vegetation typical of a Piedmont Alluvial Forest was planted throughout the conservation easement.

### **Project Goals:**

- Improve water quality with the construction of stable stream banks and the establishment of a vegetated buffer
- Improve the stream function and habitat with the connection of the channelized and incised stream back to its floodplain
- Improve wetland hydrology with the functional uplift of the proposed channel
- Restore long-term stability with the restoration of channel pattern, profile and dimension
- Improve in-stream habitat with the installation of brush toes, root wads, constructed riffles, log vanes and rock cross vanes to enhance pool depths

### **Project Objectives:**

- The restoration of 4,690 linear feet of Priority I, 558 feet of Priority II and 100 feet of Enhancement II in order to raise the stream bed elevation, reconnect the stream to its floodplain, restore pattern, and re-establish channel dimension on Underwood Creek and UT to Underwood Creek
- Restoration of 3.38 acres of wetlands through the functional uplift of the stream to improve wetland hydrology and the removal of depositional sediment from the wetland surface due to agricultural field soil wash
- Establish a minimum of 50 feet of riparian buffer along both sides of the entire stream length

Thirteen (13) vegetation plots were monitored using Level II of the CVS-EEP vegetation monitoring protocol (Version 4.2) which accounts for planted and natural stems. Counting only planted stems and excluding livestakes, there are 408 stems/acre. Counting both natural and planted stems, excluding live stakes and exotics, there are 1311 stems/acre. The success criterion for planted woody species is 320 stems/acre after

MY-03. A mortality rate of ten percent will be allowed after MY-04 (288 stems/acre), with another ten percent allowed after MY-05 (260 stems/acre). While all the vegetation plots combined meet the criteria for total planted stems, planted stem counts for plots 4, 6, 7, 8, and 11 were below the threshold requirements of 288 stems (Table 7). Plots 4, 6, 7, 8, and 11 exceeded the stem density requirements when including natural stems. Volunteers observed within the plot 4 and 7 were eastern cottonwood (*Populus deltoides*) trees. Eastern cottonwood is abundant throughout the vicinity of the stream confluence and is sporadic throughout the stream buffer corridor. Volunteers observed within plot 8 include eastern silverling (*Baccharus halimifolia*) and common elderberry (*Sambucus canadensis*). Other volunteer species observed within the conservation easement were black willow (*Salix nigra*), eastern sugarberry (*Celtis laevigata*), winged sumac (*Rhus copallinum*), and slippery elm (*Ulmus rubra*). Volunteer species densities are low within plots 6 and 11. Wetland hydrology is present with a thick dominant herbaceous layer dominant within the vicinity of Plot 6. Some planting may have been smothered by the herbaceous vegetation resulting in the low stem density. Planted species surviving within Plot 6 are river birch (*Betula nigra*), button bush (*Cephalanthus occidentalis*), green ash (*Fraxinus pennsylvanica*), and swamp chestnut oak (*Quercus michauxii*). Plot 11 is located within an area where the herbaceous layer is relatively sparse and wetland hydrology is absent. Planted species surviving are persimmon (*Diospyros virginiana*), green ash, swamp chestnut oak, and willow oak. The vegetation problem areas consist of areas with low stem densities and invasive exotic vegetation. Low stem densities are in the vicinity of plots 6 and 11 where the herbaceous layer is dominant and in areas of the floodplain bench where herbaceous vegetation diversity was low and sparse. These areas of the floodplain bench correspond to areas where excavation of the new stream floodplain occurred. Soil compactness and nutrient deficiency may be a factor in the survival rate of woody stems in the areas of low stem densities.

Five species of invasive exotics were observed in the conservation easement including Chinese privet (*Ligustrum sinense*), Johnson grass (*Sorghum halapense*), Japanese stiltgrass (*Microstegium vimineum*), multiflora rose (*Rosa multiflora*), and Asian dayflower (*Murdania keisak*). Chinese privet is present just upstream of the conservation easement along both reaches of stream. Although privet is being managed through an herbicidal foliar application some stems were observed within the conservation easement near the upstream extent of UT to Underwood Creek. One stem of Chinese privet was also observed within plot 5. Chinese privet was treated with a foliar herbicidal spray during the MY-02 period and those stems observed remain dead. Some living individual stems of Chinese privet were observed in the wetland reference site. Johnson grass stands remain prevalent along the conservation easement in the vicinity of the stream confluence. Although some dieback of Johnson grass was observed it remains it is still abundant in areas on the margins of the conservation easement. Only one stem of multiflora rose was observed and recorded in plot 7. Japanese stiltgrass is observed sporadically in patches in the conservation easement concentrating in shady areas within the vicinity of the wetland preservation. Asian dayflower is wetland obligate species and was observed in some areas of the stream channel throughout the conservation easement. Although these invasive exotic species are given different ranks of severity, the

functionality of the project is not expected to be impaired significantly. These species will continue to be observed and treated as necessary.

<b>MY-04 Vegetation Problem Areas</b>			
<b>VPA #</b>	<b>Station Number</b>	<b>Suspected Cause</b>	<b>Proposed Remedial Action</b>
1	See CCPV	Chinese Privet is scattered in forested areas that were present during pre-construction.	Chinese privet has been treated throughout the CE. Persistence will be monitored and treated again if deemed necessary.
2	See CCPV	Johnson grass is scattered in small patches and along the conservation easement boundary. The CCPV depicts areas where it is concentrated.	Johnson grass has been treated throughout the CE. Persistence will be monitored and treated again if deemed necessary.
3	See CCPV	Japanese stiltgrass is concentrated in an area adjacent to woodlands where it escaped.	Japanese stiltgrass persistence will be monitored and treated if deemed necessary.
5	See CCPV	Low stem densities were observed in patches throughout the conservation easement in areas where planted and natural stem densities were low.	Areas of low stem densities will be replanted in 2015.

Eleven RDS groundwater gauges (1-11) are located within the conservation easement. Gauges 1-8 were originally installed between February 2010 and April 2011. Three additional gauges (9-11) were installed in April of 2014 to evaluate the wetland extent near the conservation easement boundary. Gauges 1, 6, and 7 malfunctioned at some point during the monitoring period; battery replacement or entire gauge replacement resulted in gaps in the groundwater data. Despite these problems, nine of the ten groundwater gauges (Gauges 1-8 and 10-11) met hydrological requirements; the newly installed Gauge 9 did not meet hydrological requirements. Ten bankfull events have been recorded for the project site since 2011 (Table 12).

The monitoring reach of Underwood Creek is stable with little change to the stream pattern and profile. Water was observed through all of Underwood Creek and the unknown tributary to Underwood Creek on April 1st & 2nd, May 7th, and September 4th. The cross sections for MY-04 compare well to the MY-03 cross section data. One of the riffles did appear to show signs of down-cutting at STA 17+65 and will be noted for continued review in MY-05. The rills present in previous monitoring years have not shown any further degradation, Vegetation has grown in the area and is no longer considered a problem area.

The monitoring reach of UT to Underwood Creek also displays little change to pattern, profile, and dimension. Flowing water was present in both the upper and lower portions of the tributary. No vegetation was present in the channel. To address NCEEP comments regarding quantifying the presence or absence of water in the upper limits of UT to Underwood Creek, two stream pressure transducers were installed in the channel and a third was installed as an atmospheric control for the site. Transducer #1 was located just below the conservation easement in the enhancement section of the stream at the very top of the project. Transducer #2 was installed at Cross Section #1 midway within the area that has had periods of dryness. The transducer locations are shown on the condition plan views. From April 1st to September 17th flow data was recorded on the pressure transducers. Water was recorded to be flowing through the stream at Transducer #1 from April 1st to September 2nd, and water depth was recorded at Transducer 2, a pool in the stream, throughout the range of April 1st to September 17th with short infrequent durations of dry times in June and late August. Water surface elevation was recorded to be at or above bankfull on six (6) days during data collection at both transducer locations.

A comparison of the cross section data shows little change in geometry between MY-03 and MY-04 for all sections. In MY-03, Cross Section 4, a pool, appeared to be narrowing however it may have been due to the heavy herbaceous vegetation present in the channel during data collection as the MY-04 data compares well with earlier monitoring data. As noted in previous monitoring years, the root ball from the fallen tree in the floodplain adjacent to cross section 1, continues to not be compromising the channel banks. Minor bank erosion was noted near STA 13+00 but is not severe enough to report in the CCPV. A tree growing in the stream near STA 33+50 is causing debris build up and is recommended to be removed. The overall longitudinal profile of the stream is stable. One riffle did appear to be lower than previous monitoring years at STA 31+27 and it will be noted for continued observation in MY-05. Beaver dams were not present during the monitoring process.

Summary information/data related to the occurrence of items such as beaver or encroachment, and statistics related to performance of various project and monitoring elements, can be found in the tables and figures in the report appendices. Narrative background and supporting information formally found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

<b>MY-04 Stream Problem Areas</b>			
<b>PA</b>	<b>Station</b>	<b>Suspected Cause</b>	<b>Proposed Remedial Action</b>
1	See CCPV	Tree growing in Stream	Recommend Removal

## II. Methodology

Methodologies follow EEP monitoring report template Version 1.3 (01/15/10) and CVS vegetation monitoring protocol Version 4.2 (Lee et al 2008). Photos were taken with a digital camera. A Trimble Geo XT handheld unit with sub-meter accuracy was used to collect groundwater gauge locations, vegetation monitoring plot origins, and problem area locations. Cross sectional and longitudinal surveys were conducted using total station survey equipment. Data was entered into AutoCAD Civil3D to obtain dimensions of the cross sections and parameters applicable to the longitudinal profile. Reports were then generated to display summaries of the stream survey.

### A. Vegetation Methodologies

Level II of the EEP/CSV protocol (Version 4.2) was used to collect data for MY-04. Data collected for these plots are in Appendix C.

### B. Wetland Methodologies

There are a total of eleven RDS groundwater gauges within the conservation easement. Seven RDS groundwater monitoring gauges (1-3; 5-8) were installed in April of 2011. Gauge 4, the wetland reference gauge, was installed in February 2010. Gauge 9-11 were install April 2014. Gauges are downloaded bi- monthly to ensure proper function throughout the growing season. Data is provided in an Excel spreadsheet along with incorporation of local rainfall data provided by the NC State Climate Office.

### C. Stream Methodologies


Stream profile and cross-sections were surveyed using total station equipment and methods, and plotted using AutoCAD Civil3D. The longitudinal profile was generated using the MY-00 alignment. Cross sectional data was extracted based on a linear alignment between the end pins. Cross section bankfull elevations for yearly comparisons are based on the baseline bankfull elevation established for each cross section. Stream flow on UT to Underwood Creek was monitored through the placement of two pressure transducers in the stream and one atmospheric gauge for calibration.

## III. References


- Lee, Michael T. Peet, Robert K. Roberts, Steven D., Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation Version 4.2*.
- Weakley, Alan (2007). *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas*. <http://www.herbarium.unc.edu/flora.htm>.
- Wolman, M.G., 1954. A Method of Sampling Coarse River-Bed Material, Transactions of American Geophysical Union 35:951-956.

[This Page Intentionally Left Blank]

## **Appendix A. Project Vicinity Map and Background Tables**



2013 IMAGE FROM GOOGLE EARTH




North Carolina - Ecosystem Enhancement Program

Newtown Stream and Wetland Restoration Site  
Union County, North Carolina



# FIGURE 1 NEWTOWN STREAM AND WETLAND RESTORATION AERIAL VICINITY MAP

DATE: January 7, 2014



WARD CONSULTING ENGINEERS, PC

4805 Green Road Suite 100  
Raleigh, NC 27616-2848

(919) 870-0526  
FAX (919) 870-5359

Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	BMP Elements <sup>1</sup>	Comment
Underwood Creek	520	R	P2	558	5+00 - 10+58	1:1	558		
Underwood Creek	625	R	P1	715	11+16 - 19+06	1:1	715		58 LF easement exclusion for Stream Crossing
UT to Underwood Creek	3923	R	P1	3975	2+00 - 43+07	1:1	3975		125 LF easement exclusion for two (2) Stream Crossings
UT to Underwood Creek	100	E2		100	1+00 - 2+00	2.5:1	40		
Wetland	3.38	R	-	3.38		1:1	3.38		
Wetland	0.15	P	-	0.15		5:1	0.03		Preservation

1 = BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; Grassed Swale = S; LS = Level Spreader; NI = Natural Infiltration Area, O = Other; CF = Cattle Fencing; WS = Watering System; CH = Livestock Housing

Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Ripar (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	5248	3.38					
Enhancement							
Enhancement I							
Enhancement II	100						
Creation							
Preservation		0.15					
HQ Preservation							
<b>Totals (Feet/Acres)</b>	<b>5348</b>	<b>3.41</b>					
<b>MU Totals</b>	<b>5288</b>	<b>3.41</b>					
	Non-Applicable						

**Table 2. Project Activity and Reporting History  
Newtown Stream and Wetland Restoration**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	June 2010	June 2010
Final Design – Construction Plans	July 2010	July 2010
Construction	-	April 2011
Bare root and livestake planting	-	April 2011
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	April 2011	May 2011
Year 1 Monitoring	October 2011	December 2011
Year 2 Monitoring	November 2012	November 2012
Year 3 Monitoring	September 2013	November 2013
Year 4 Monitoring	September 2014	October 2014
Year 5 Monitoring		

Bolded items are examples of those items that are not standard, but may come up and should be included. Non-bolded items represent events that are standard components over the course of a typical project.


<b>Table 3. Project Contacts Table Newtown Stream and Wetland Restoration</b>	
<b>Designer</b> Primary project design POC	Ward Consulting Engineers, P.C. 4805 Green Road, Suite 100 Raleigh, NC 27616 Becky Ward 919-870-0526
<b>Construction Contractor</b> Construction contractor POC	RFG Construction 1907 Cambridge Dr Kinston, NC 28504 Robert Grady 252-559-6954
<b>Survey Contractor</b> Survey contractor POC	R.B. Pharr & Associates 420 Hawthorne Ln Charlotte, NC 28204 Justin Cloninger 704-376-2186
<b>Planting Contractor</b> Planting contractor POC	New Forest Services P.O. Box 255 Manistee, MI 49660 Brian Jarvinen 910-512-6754
<b>Seeding Contractor</b> Contractor point of contact	RFG Construction 1907 Cambridge Dr Kinston, NC 28504 Robert Grady 252-559-6954
<b>Seed Mix Sources</b>	Evergreen Seed - Fuquay Varina, NC 919-567-1333
<b>Nursery Stock Suppliers</b>	Arbor Gen - Blenheim, SC - South Carolina SuperTree Nursery 800-222-1290
<b>Monitoring Performers</b> Stream Monitoring POC	Ward Consulting Engineers, P.C. 4805 Green Road, Suite 100 Raleigh, NC 27616 Becky Ward 919-870-0526
Vegetation Monitoring POC	Chris Sheats - The Catena Group - 919-732-1300
Wetland Monitoring POC	Chris Sheats - The Catena Group - 919-732-1300

<b>Table 4. Project Attribute Table Newtown Stream and Wetland Restoration</b>		
Project County	Union	
Physiographic Region	Piedmont	
Ecoregion	Carolina Slate Belt	
Project River Basin	Catawba River Basin	
USGS HUC for Project (14 digit)	3050103030020	
NCDWQ Sub-basin for Project	03-08-38	
Within extent of EEP Watershed Plan?	No	
WRC Hab Class (Warm, Cool, Cold)	-	
% of project easement fenced or demarcated	100%	
Beaver activity observed during design phase?	No	
<b>Restoration Component Attribute Table</b>		
	<b>Underwood Creek</b>	<b>UT to Underwood Creek</b>
Drainage area	0.72 sq mi	0.74 sq mi
Stream order	-	-
Restored length (feet)	1273	3975
Perennial or Intermittent	Perennial	Perennial
Watershed type (Rural, Urban, Developing etc.)	Rural	Rural
Watershed LULC Distribution (e.g.)		
Residential		14%
Ag-Row Crop		66%
Ag-Livestock		-
Forested		20%
Etc.		-
Watershed impervious cover (%)		-
NCDWQ AU/Index number	11-138-2-3-1	N/A
NCDWQ classification	C	N/A
303d listed?	N	N
Upstream of a 303d listed segment?	N	N
Reasons for 303d listing or stressor	N/A	N/A
Total acreage of easement		16.43 Ac
Total vegetated acreage within the easement	0.17 Ac	0.53 Ac
Total planted acreage as part of the restoration		14.3 Ac
Rosgen classification of pre-existing	incised C4/E4	incised C4/E4 w/sections of G4
Rosgen classification of As-built	C4	C4
Valley type		
Valley slope	0.64%	0.63%
Valley side slope range (e.g. 2-3.%)	-	-
Valley toe slope range (e.g. 2-3.%)	-	-
Cowardin classification	-	-
Trout waters designation	N	N
Species of concern, endangered etc.? (Y/N)	N	N
Dominant soil series and characteristics		
Series	Chewacla	Chewacla
Depth	-	-
Clay%	-	-
K	-	-
T	-	-

Use N/A for items that may not apply. Use “-” for items that are unavailable and “U” for items that are unknown


## **Appendix B. Visual Assessment Data**

Vegetation Plot Origins		
Plot Name	Northing	Easting
VP 1	448672.01	1507128.22
VP 2	448460.02	1506909.61
VP 3	448157.84	1506800.79
VP 4	447966.78	1506832.95
VP 5	448153.74	1507081.53
VP 6	448228.13	1507543.37
VP 7	448179.64	1507841.68
VP 8	448266.41	1508086.78
VP 9	448359.76	1508550.13
VP 10	448446.72	1508742.00
VP 11	448583.68	1508973.48
VP 12	448521.15	1509214.17
VP 13	448603.80	1509481.71



Cross Sections Underwood Creek				
	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
XS 1	448791.94	1507187.43	448790.30	1507136.44
XS 2	448657.90	1507124.68	448677.45	1507078.39
XS 3	448366.02	1506907.39	448404.06	1506885.52
XS 4	448140.89	1506841.37	448163.68	1506800.24
XS 5	448053.24	1506800.42	448089.27	1506775.75

Cross Sections UT to Underwood Creek				
	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
XS 1	448628.47	1509726.46	448682.84	1509702.58
XS 2	448532.49	1509448.30	448573.02	1509463.20
XS 3	448538.35	1509071.04	448597.67	1509099.72
XS 4	448538.71	1508911.29	448578.60	1508914.82
XS 5	448367.87	1508633.33	448431.03	1508619.55
XS 6	448264.34	1508171.97	448307.14	1508136.96
XS 7	448182.29	1508003.67	448221.68	1507995.64
XS 8	448177.18	1507786.94	448232.42	1507767.15
XS 9	448179.84	1507395.62	448237.37	1507413.75
XS 10	448103.36	1507024.96	448125.71	1506988.19



2013 Aerial from Google Earth

**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 FAX (919) 870-5359


Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606 Phone: (919) 829-9909  
 Fax: (919) 229-9913



**NEWTOWN EEP # 94150**  
**OVERALL CURRENT**  
**CONDITIONS PLAN VIEW**  
**UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 200'
CURRENT CONDITIONS PLAN VIEW	
SHEET NO.	


**FIGURE 2**



**LEGEND:**

	PROBLEM AREA
	VEGETATION PROBLEM AREA
	STREAM PRESSURE TRANSDUCER
	ATMOSPHERIC PRESSURE TRANSDUCER
	STREAM PROBLEM AREA
	VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
	VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
	MONITORING GAUGE SUCCESS REQUIREMENTS MET
	MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
	CROSS SECTION
	AS-BUILT TOP OF BANK
	AS-BUILT THALWEG
	CONSERVATION EASEMENT
	WETLAND RESTORATION
	EXISTING WETLAND
	AS-BUILT STRUCTURE
	AS-BUILT CONSTRUCTED RIFFLE
	AS-BUILT GRADE TRANSITION STRUCTURE
	ROOT WADS
	ROCK TOE
	BRUSH TOE
	RIP RAP PROTECTION

2013 Aerial from Google Earth




**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 (919) 870-5359  
 FAX (919) 870-5359

Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606  
 Phone: (919) 829-9909  
 Fax: (919) 229-9913



**NEWTOWN  
 UNDERWOOD CREEK  
 UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS	PLAN VIEW
SHEET NO.	FIGURE 2A




MATCHLINE FIGURE 2A  
FIGURE 2B

**LEGEND:**

- PROBLEM AREA
- VEGETATION PROBLEM AREA
- STREAM PRESSURE TRANSDUCER
- ATMOSPHERIC PRESSURE TRANSDUCER
- STREAM PROBLEM AREA
- VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
- VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
- MONITORING GAUGE SUCCESS REQUIREMENTS MET
- MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
- CROSS SECTION
- AS-BUILT TOP OF BANK
- AS-BUILT THALWEG
- CONSERVATION EASEMENT
- WETLAND RESTORATION
- EXISTING WETLAND
- AS-BUILT STRUCTURE
- AS-BUILT CONSTRUCTED RIFFLE
- AS-BUILT GRADE TRANSITION STRUCTURE
- ROOT WADS
- ROCK TOE
- BRUSH TOE
- RIP RAP PROTECTION

2013 Aerial from Google Earth



**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 (919) 870-5359  
 FAX (919) 870-5359



Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606 Phone: (919) 829-9909  
 Fax: (919) 229-9913




**NEWTOWN  
 UNDERWOOD CREEK  
 UNION COUNTY, NORTH CAROLINA**


DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS PLAN VIEW	
SHEET NO.	FIGURE 2B

**LEGEND:**

-  PROBLEM AREA
-  VEGETATION PROBLEM AREA
-  STREAM PRESSURE TRANSDUCER
-  ATMOSPHERIC PRESSURE TRANSDUCER
-  STREAM PROBLEM AREA
-  VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
-  VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
-  MONITORING GAUGE SUCCESS REQUIREMENTS MET
-  MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
-  CROSS SECTION
-  AS-BUILT TOP OF BANK
-  AS-BUILT THALWEG
-  CONSERVATION EASEMENT
-  WETLAND RESTORATION
-  EXISTING WETLAND
-  AS-BUILT STRUCTURE
-  AS-BUILT CONSTRUCTED RIFFLE
-  AS-BUILT GRADE TRANSITION STRUCTURE
-  ROOT WADS
-  ROCK TOE
-  BRUSH TOE
-  RIP RAP PROTECTION



2013 Aerial from Google Earth



**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 (919) 870-5359  
 FAX (919) 870-5359

Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606  
 Phone: (919) 829-9909  
 Fax: (919) 229-9913




**NEWTOWN**  
**UT to UNDERWOOD CREEK**  
**UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS	PLAN VIEW
SHEET NO.	


**FIGURE 2C**

**LEGEND:**

- PA-# PROBLEM AREA
- VPA-4 VEGETATION PROBLEM AREA
- SP STREAM PRESSURE TRANSDUCER
- AP ATMOSPHERIC PRESSURE TRANSDUCER
- STREAM PROBLEM AREA
- 12 VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
- 12 VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
- MONITORING GAUGE SUCCESS REQUIREMENTS MET
- MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
- CROSS SECTION
- AS-BUILT TOP OF BANK
- 2+00 AS-BUILT THALWEG
- CE CONSERVATION EASEMENT
- WETLAND RESTORATION
- EXISTING WETLAND
- AS-BUILT STRUCTURE
- AS-BUILT CONSTRUCTED RIFFLE
- AS-BUILT GRADE TRANSITION STRUCTURE
- ROOT WADS
- ROCK TOE
- BRUSH TOE
- RIP RAP PROTECTION



2013 Aerial from Google Earth



MATCHLINE FIGURE 2C  
FIGURE 2D

MATCHLINE FIGURE 2D  
FIGURE 2E

**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 (919) 870-5359  
 FAX (919) 870-5359


Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606  
 Phone: (919) 829-9909  
 Fax: (919) 229-9913



**NEWTOWN  
 UT to UNDERWOOD CREEK  
 UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS	PLAN VIEW
SHEET NO.	

**FIGURE 2D**




2013 Aerial from Google Earth

**LEGEND:**

- PROBLEM AREA
- VEGETATION PROBLEM AREA
- STREAM PRESSURE TRANSDUCER
- ATMOSPHERIC PRESSURE TRANSDUCER
- STREAM PROBLEM AREA
- VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
- VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
- MONITORING GAUGE SUCCESS REQUIREMENTS MET
- MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
- CROSS SECTION
- AS-BUILT TOP OF BANK
- AS-BUILT THALWEG
- CONSERVATION EASEMENT
- WETLAND RESTORATION
- EXISTING WETLAND
- AS-BUILT STRUCTURE
- AS-BUILT CONSTRUCTED RIFFLE
- AS-BUILT GRADE TRANSITION STRUCTURE
- ROOT WADS
- ROCK TOE
- BRUSH TOE
- RIP RAP PROTECTION

**GRAPHIC SCALE**



( IN FEET )  
1 inch = 60 ft.

**Ward Consulting Engineers, P.C.**  
FIRM LICENSE NO C-2619  
4805 Green Rd, Suite 100  
Raleigh, NC 27616-2948  
(919) 870-0526  
FAX (919) 870-5359

Environmental Banc & Exchange  
909 Capability Drive, Suite 3100  
Raleigh NC 27606  
Phone: (919) 829-9909  
Fax: (919) 229-9913




**NEWTOWN  
UT to UNDERWOOD CREEK  
UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS	PLAN VIEW
SHEET NO.	FIGURE 2E

**LEGEND:**

- PA-# PROBLEM AREA
- VPA-# VEGETATION PROBLEM AREA
- SP STREAM PRESSURE TRANSDUCER
- AP ATMOSPHERIC PRESSURE TRANSDUCER
- STREAM PROBLEM AREA
- 12 VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS MET
- 12 VEGETATION PLOT (DOT = ORIGIN) SUCCESS REQUIREMENTS NOT MET
- MONITORING GAUGE SUCCESS REQUIREMENTS MET
- MONITORING GAUGE SUCCESS REQUIREMENT NOT MET
- CROSS SECTION
- AS-BUILT TOP OF BANK
- AS-BUILT THALWEG
- CE CONSERVATION EASEMENT
- WETLAND RESTORATION
- EXISTING WETLAND
- AS-BUILT STRUCTURE
- AS-BUILT CONSTRUCTED RIFFLE
- AS-BUILT GRADE TRANSITION STRUCTURE
- ROOT WADS
- ROCK TOE
- BRUSH TOE
- RIP RAP PROTECTION



MATCHLINE FIGURE 2E

FIGURE 2F

**GRAPHIC SCALE**



( IN FEET )  
1 inch = 60 ft.

2013 Aerial from Google Earth

**Ward Consulting Engineers, P.C.**  
 FIRM LICENSE NO C-2619  
 4805 Green Rd, Suite 100  
 Raleigh, NC 27616-2848  
 (919) 870-0526  
 (919) 870-5359  
 FAX (919) 870-5359

Environmental Banc & Exchange  
 909 Capability Drive, Suite 3100  
 Raleigh NC 27606 Phone: (919) 829-9909  
 Fax: (919) 229-9913



**NEWTOWN  
 UT to UNDERWOOD CREEK  
 UNION COUNTY, NORTH CAROLINA**

DATE:	October 2014
REVISIONS:	
PROJECT NAME:	EBX NEWTOWN
DWG NAME:	CCPV
SCALE:	1" = 60'
CURRENT CONDITIONS PLAN VIEW	
SHEET NO.	

**FIGURE 2F**

Table 5  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Underwood Creek  
 1273

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			1	15	99%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	20	22			91%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	24	24			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	24	24			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	22	22			100%			
		2. Thalweg centering at downstream of meander (Glide)	22	22			100%			
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0		100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0		100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0		100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%			

Table 5  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 UT to Underwood Creek  
 3000

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			1	13	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	48	65			74%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	65	65			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	65	65			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	65	65			100%			
		2. Thalweg centering at downstream of meander (Glide)	63	63			100%			
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	18	18			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	18	18			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	17	17			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	16	16			100%			


**Criteria, Definitions and Thresholds for Visual Stream Morphology Assessments**

Major Channel Category	Channel Sub-Category	Metric	Definitions	Cataloging Threshold	CCPV Depiction								
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	Aggradation refers to at least moderate increases in reach stored sediment. It is NOT simply constituted by minor fining of riffles or filling of pools at or below baseflow elevations. An aggrading reach is often characterized by sand or gravel bar formation/growth with associated fining of reach substrate and smoothing of the reach long profile. Bars/aggraded areas significant enough to deflect flow against banks should be catalogued. Repeat channel photopoints are a key tool in assessing project aggradation. (See photo <a href="#">exhibit 1</a> below for range of example bar development/aggradation)	Catalog only if feature has most of the characteristics described to the left (cell E11) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	NA								
		2. <u>Degradation</u> - Number and size of evident downcuts within Riffle/Run units.	Where projects have regularly-spaced engineered grade control, degradation/downcutting is expected only in short, discreet lengths. Indicators include perched sill structures, channel bed "steps" in clay-rich parent material, evidence of bed retreat at the bank toe (parent material may be exposed); mobilization of coarse riffle substrate in to pools downstream, and perhaps riffles with run morphology. Long-profile surveys should support an assessment of bed degradation where the visual assessment and survey overlap.	Catalog only if feature has most of the characteristics described to the left (cell E12) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	Dark Red or Purple Color to be certain to distinguish from Mass Wasting Color Code								
	2. Riffle Condition	1. <u>Texture</u>	Riffles should maintain a coarseness similar to the design distribution. Significant fining of the riffle surface indicates non-attainment for the riffle. Repeat pebble counts should support an assessment of riffle fining where overlap occurs (see <a href="#">exhibit graphic 2</a> below describing embedding for gravel-cobble systems).	NA	NA								
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient?	This metric is used to assess meander pools and also step-pools along a Rosgen B-type channel reaches. For stepped reaches the pools will be evaluated and tallied here and under the Habitat Sub-Category below. The max pool bankfull depth should be 1.6 times the mean bankfull depth (Max Pool Depth : Mean Bankfull Depth > 1.6). The mean bankfull depth from the As-built/baseline survey can be utilized to make this determination. <a href="#">Exhibit 3</a> provides residual pool depths using the 1.6 multiplier for a range of mean channel riffle depths that typify restoration projects.	NA	NA								
		2. <u>Length</u> appropriate?	This metric will only be applied to meander pools. The meander pool length should be >30% of the ~ linear centerline distance between the tail of the upstream riffle and the head of the downstream riffle.	NA	NA								
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)?	This metric is used to characterize flow paths along riffle-run-pool transitions. The thalweg is expected to be against the outer bank in the bend apex, but vectors oriented towards the outer bank too far above the bend apex may indicate the potential for increased bank erosion. Similarly, the pool-glide-riffle transition is also expected to demonstrate flow path centering (Metric 4.2 below). The current-year thalweg rendered on the CCPV figure can assist in this assessment.	NA	NA								
		2. Thalweg centering at downstream of meander bend (Glide)?	See Metric 4.1 above	NA	NA								
	2. Bank	1. Scoured/Eroding Bank	Banks with evident scour /erosion		<table border="1"> <thead> <tr> <th>Bank Height</th> <th>Minimum Length</th> </tr> </thead> <tbody> <tr> <td>&gt;6</td> <td>6</td> </tr> <tr> <td>3-6</td> <td>8</td> </tr> <tr> <td>&lt;3</td> <td>10</td> </tr> </tbody> </table> <p>See Footnote/Exhibit 5 below also</p> <p>This table provides a guide for working thresholds for bank erosion cataloging/mapping based on bank height. For the bank height ranges above, the minimum length of bank to be mapped and tallied is specified. For example, where banks are &lt;3 feet high, only map an unstable segment if it is ≥ 10 feet.<sup>4</sup></p>	Bank Height	Minimum Length	>6	6	3-6	8	<3	10
Bank Height		Minimum Length											
>6		6											
3-6		8											
<3	10												
2. Undercut	In order to better assess continued bank erosion risk, tallied bank segments are also characterized with respect to the proximity and integrated extent of stabilizing vegetation. Continued erosion risk for a given bank instability object is essentially adjusted downwards by adjacent mature vegetation and/or stabilizing roots. One or more mature trees in close proximity (e.g. 10 feet or less) or obvious integration of root mass within the bank failure are characteristics that would prompt the tallying of a given bank object into the additional sub-category related to risk of further instability (columns J-L of the actual data table). Essentially, the vegetative elements of rooting density and depth (e.g. from a BEHI assessment) need to be considered here.	Banks undercut/overhanging to the extent that mass wasting appears likely? Does NOT include undercuts that modestly appear sustainable/stable and are providing habitat.		Orange.									
3. Mass Wasting	Bank slumping/calving/collapse?			Red.									
3. Structures	1. Overall Integrity	The assessment of engineered structure performance should include all structures that provide grade control, bank protection, or habitat functions. These include Vanes, J-hooks, and rootwads, etc.	Bulk of structure physically intact with no dislodged boulders or logs?		Using callouts or some other means to maintain legibility, annotate structure with red "S" if structural failure has occurred								
	2. Grade Control		Bed grade control maintained across the sill structure? No evident loss of bed elevation immediately upstream of structure? Some piping alone will not constitute a loss of grade control.		Using callouts or some other means to maintain legibility, annotate structure with red "G" if structure has lost grade control								
	2a. Piping		Catalog structures lacking any substantial flow underneath sills or around arms?		Using callouts or some other means to maintain legibility, annotate structure with red "P" if significant piping has occurred								
	3. Bank Protection		See <a href="#">exhibit 4</a> below for determining structural sphere of influence. If the amount of bank that is deemed to be actively eroding within the structures sphere of influence exceeds 15% of the total bank footage within the structures sphere of influence, then the structure should be classified as not providing adequate bank protection in the data table.		Using callouts or some other means to maintain legibility, annotate structure with red "B" if structure has failed to provide bank protection								
	4. Habitat		Are pools maintained @ ~ Max Pool Depth : Mean Bankfull Depth > 1.6? For rootwads, habitat provision means interacting with baseflow and providing cover.		Using callouts or some other means to maintain legibility, annotate structure with red "H" if structure is not providing habitat								

**Exhibit 1. Examples of bar features warranting concern related to cataloging item 1.1.1 of the assessment**



**Exhibit 2. Graphic depicting embedding of riffles with fine material**




Progressing from top to bottom, the series of graphics to the left depicts the filling of interstitial spaces between coarser particles. This describes increasing levels of embeddedness in riffles. The observer must have an understanding of the intended substrate distributions/texture of the bed for the projects riffles when assessing this. However, as a guideline for streams in the coarse gravel to cobble range, the 2nd panel from the top represents a visual guideline for the condition that would begin to elicit concern for this parameter, but still contains a good deal of coarse material. Progressing from that state to the conditions depicted in the 3rd and 4th panel represents a visual cue for significant embedding.

From USEPA (EPA 841-B-97-003 - Nov 1997)

**Exhibit 3. Residual Pool Depth Table - Relating 1.6 criterion for typical mean riffle depths to residual pool depths**


This residual pool table was provided in the event the tracking of bankfull at each pool feature to estimate a Dmax was inconvenient. Estimating the residual pool depth by measuring the max pool depth to water surface and subtracting the water depth at the riffle head may provide a more convenient way under certain circumstances to estimate in the field. For this reason the exhibit table provides a relationship between the 1.6 criterion applied to mean riffle depth for the site and the resulting residual pool depths.

Mean Riffle Depth $D_{\text{Rft}}$	Multiplier	Target Bankfull Pool Max	Residual Pool Depth
1.0	1.6	1.6	0.6
1.5	1.6	2.4	0.9
2.0	1.6	3.2	1.2
2.5	1.6	4.0	1.5
3.0	1.6	4.8	1.8
3.5	1.6	5.6	2.1
4.0	1.6	6.4	2.4
4.5	1.6	7.2	2.7
5.0	1.6	8.0	3.0



From: Hilton and Lisle, 1993

**Exhibit 4. Extent of Structural Influence for Bank Protection**



The drawing is a guideline for the extent of influence vane arms exert on stream banks. The bracketed segment (10ft) immediately adjacent to the vane arm is multiplied by 5 to determine the total length of bank influenced by a cross vane. This includes the bank length adjacent to each vane arm, 1 length (10 feet) below each vane arm, and 1/2 length (5 feet) on each bank above the uppermost structural element (in this case the vane sill), yielding 50 feet in this example case. In this example a single arm vane or j-hook would only influence 25ft of bank.

If the amount of recent bank erosion observed within the extent of influence exceeds 15% then the structure is deemed not to be providing adequate bank protection. In the above examples this would amount to ~ 8 and 4 feet, respectively.

If in an earlier assessment the structure failed the 15% bank protection criteria but the erosion has subsequently stabilized, then the observer can use best professional judgment to determine if the structure is currently meeting the bank protection criteria.

**5 =** The above was developed because of the need to have a threshold given the large number of performers and to avoid spending time trying to catalog and map small objects that if excluded would have minimal overall impacts on the performance percentages. It is a guide that tries to strike a balance between the obvious need to have a threshold, yet provide confidence that the site conditions are accurately represented. For example, a scenario where 1 object nearly exceeding the threshold were to occur every 100 feet of bank height (which would be a high frequency and unlikely) with a bank height of 5 feet, would yield an error of ~3%. However, if the observer is encountering a truly high number of objects just below the threshold in the above table (e.g. > 1 per 100 feet of bank channel on average) and is concerned that the exclusion of such objects is going to misrepresent the site conditions, then judgement should be applied and objects below the threshold may be cataloged. If a rare condition as described does occur and the thresholds are not utilized then a table footnote explaining this should be included.

Lastly, given the increase in overall area and the implications to stability, greater banks heights required smaller threshold minimums.

**Table 6**

**Vegetation Condition Assessment**

**Planted Acreage<sup>1</sup>**

**14.3**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Brown Line	0	0.00	0.0%	
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Brown Line	10	0.54	3.8%	
				<b>Total</b>	10	0.54	3.8%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Brown Line	0	0.00	0.0%	
				<b>Cumulative Total</b>	10	0.54	3.8%

**Easement Acreage<sup>2</sup>**

**16.43**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	100 SF	Brown Line	13	0.33	2.0%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Brown Line	0	0.00	0.0%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where *isolated* specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

High Concern:			Low/Moderate Concern:		
Vines	Genus/Species	Shrubs/Herbs	Genus/Species	Shrubs/Herbs	Genus/Species
<i>Kudzu</i>	<i>Pueraria lobata</i>	Japanese Knotweed	<i>Polygonum cuspidatum</i>	Japanese Privet	<i>Ligustrum Japonicum</i>
<i>Porcelain Berry</i>	<i>Ampelopsis brevipedunculata</i>	Oriental Bittersweet	<i>Celastrus orbiculatus</i>	Glossy Privet	<i>Ligustrum lucidum</i>
<i>Japanese Honeysuckle</i>	<i>Lonicera japonica</i>	Multiflora Rose	<i>Rosa multiflora</i>	Fescue	<i>Festuca</i> spp.
<i>Japanese Hops</i>	<i>Humulus japonicus</i>	Russian olive	<i>Elaeagnus angustifolia</i>	English Ivy	<i>Hedera helix</i>
Wisterias	<i>Wisteria</i> spp.	Chinese Privet	<i>Ligustrum sinense</i>	Microstegium	<i>Microstegium vimineum</i>
Winter Creeper	<i>Euonymus fortunei</i>	Chinese Silvergrass	<i>Miscanthus sinensis</i>	Burning Bush	<i>Euonymus alatus</i>
Bush Killer (Watch List)	<i>Cayratia japonica</i>	Phragmites	<i>Phragmites australis</i>	Johnson Grass	<i>Sorghum halepense</i>
		Bamboos	<i>Phyllostachys</i> spp	Bush Honeysuckles	<i>Lonicera</i> , spp.
<b>Trees</b>		Sericea Lespedeza	<i>Sericea Lespedeza</i>	Periwinkles	<i>Vinca minor</i>
<i>Tree of Heaven</i>	<i>Ailanthus altissima</i>	Garlic Mustard (Watch List)	<i>Alliaria petiolata</i>	Morning Glories	Morning Glories
Mimosa	<i>Albizia julibrissin</i>	Cogon Grass (Watch List)	<i>Imperata cylindrica</i>	Bicolor Lespedeza (Watch List)	<i>Lespedeza bicolor</i>
Princess Tree	<i>Paulownia tomentosa</i>	Giant Reed (Watch List)	<i>Arundo donax</i>	Chinese Yams (Watch List)	<i>Dioscorea oppositifolia</i>
China Berry	<i>Melia azedarach</i>	Tropical Soda Apple (Watch List)	<i>Solanum viarum</i>	Air Potato (Watch List)	<i>Dioscorea bulbifera</i>
Callery Pear	<i>Pyrus calleryana</i>	Japanese Spirea (Watch List)	<i>Spiraea japonica</i>	Japanese Climbing Fern (Watch List)	<i>Lygodium japonicum</i>
White Mulberry	<i>Morus alba</i>	Japanese Barberry (Watch List)	<i>Berberis thunbergii</i>		
Tallow Tree (Watch List)	<i>Triadica sebifera</i>				

## Stream Station Photos



Photo 1. Looking downstream at Underwood Creek XS-1



Photo 2. Looking downstream at Underwood Creek XS-2



Photo 3. Looking downstream at Underwood Creek XS-3



Photo 4. Looking downstream at Underwood Creek XS-4



Photo 5. Looking downstream at Underwood Creek XS-5



Photo 6. Looking downstream at UT to Underwood Creek XS-1



Photo 7. Looking downstream at UT to Underwood Creek XS-2



Photo 8. Looking downstream at UT to Underwood Creek XS-3



Photo 9. Looking downstream at UT to Underwood Creek XS-4



Photo 10. Looking downstream at UT to Underwood Creek XS-5



Photo 11. Looking downstream at UT to Underwood Creek XS-6



Photo 12. Looking downstream at UT to Underwood Creek XS-7



Photo 13. Looking downstream at UT to Underwood Creek XS-8



Photo 14. Looking downstream at UT to Underwood Creek XS-9



Photo 15. Looking downstream at UT to Underwood Creek XS-10

**MY-00 Vegetation Plot Photos**  
April 22, 2011



**Veg Plot 1**



**Veg Plot 2**



**Veg Plot 3**



**Veg Plot 4**

**MY-04 Vegetation Plot Photos**  
September 4-5, 2014



**Veg Plot 1**



**Veg Plot 2**



**Veg Plot 3**



**Veg Plot 4**



**Veg Plot 5**



**Veg Plot 5**



**Veg Plot 6**



**Veg Plot 6**



**Veg Plot 7**



**Veg Plot 7**



**Veg Plot 8**



**Veg Plot 8**



**Veg Plot 9**



**Veg Plot 9**



**Veg Plot 10**



**Veg Plot 10**




**Veg Plot 11**



**Veg Plot 11**



**Veg Plot 12**



**Veg Plot 12**



**Veg Plot 13**



**Veg Plot 13**

## **Appendix C. Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
VP1	Yes	100%
VP2	Yes	
VP3	Yes	
VP4	No	
VP5	Yes	
VP6	No	
VP7	No	
VP8	No	
VP9	Yes	
VP10	Yes	
VP11	No	
VP12	Yes	
VP13	Yes	

Report Prepared By  
Date Prepared

Chris Sheats

9/30/2014 15:36

database name TheCatenaGroup-2013-Newtown\_D.mdb  
database location C:\Users\Katie\Desktop  
computer name HOMELAPTOP  
file size 47439872

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

**Metadata** Description of database file, the report worksheets, and a summary of project(s) and project data.

**Proj, planted** Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.

**Proj, total stems** Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.

**Plots** List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).

**Vigor** Frequency distribution of vigor classes for stems for all plots.

**Vigor by Spp** Frequency distribution of vigor classes listed by species.

**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.

**Damage by Spp** Damage values tallied by type for each species.

**Damage by Plot** Damage values tallied by type for each plot.

**Planted Stems by Plot and Spp** A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

**ALL Stems by Plot and spp** A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

**Project Code** 94150  
**project Name** Newtown Stream and Wetland Restoration

**Description** Underwood Creek Stream Restoration in Union County southwest of Monroe, NC.  
**River Basin** Catawba

**length(ft)** 5317  
**stream-to-edge width (ft)** 50  
**area (sq m)** 49391.55  
**Required Plots (calculated)** 13  
**Sampled Plots** 13



## **Appendix D. Stream Survey Data**

Project:	Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 1 (New for MY-01)		MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Pool	A (BKF)	31.4	33.0	33.4	29.9		
Station:	8+13	W (BKF)	17.4	17.3	16.2	19.8		
Date:	4/1/14	Max d	3.7	3.8	4.0	3.7		
Crew:	SV,CC,BW	Mean d	#DIV/0!	1.8	1.9	2.1	1.5	
		W/D	#DIV/0!	9.7	9.1	7.9	13.1	


  

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014			Station
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	
	0.00		0.00	597.00	LPIN	0.00	597.00	LPIN	0.00	596.94	LPIN		597.04		
	0.12		0.12	596.70		0.07	596.65		0.55	596.65		2.24	596.58	Lpin	
	3.22		3.22	596.51		4.02	596.53		6.67	596.1		5.77	596.12		
	7.95		7.95	595.98		8.88	595.73		9.33	595.84		11.80	595.81		
	12.70		12.70	595.64		17.76	595.38		17.12	595.32		16.35	595.44		
	18.20		18.20	595.31		22.14	595.24	3L Bankfull	22.4	594.66		18.87	595.43		
	21.99		21.99	595.25	BANKFULL	23.68	593.88		22.61	594.77	TOBL bank	21.46	595.35	3L Bankfull left	
	25.08		25.08	593.13	TOE L	25.33	592.85		24.43	592.82	TOE L	23.98	595.03		
	26.35		26.35	592.26		27.19	591.41	TOE L	26.62	591.45		25.31	593.33		
	28.38		28.38	591.54	TW	27.63	591.42	TW	28.66	591.09	TW	26.57	592.08		
	29.89		29.89	591.96		29.66	591.76		29.4	591.34		28.54	591.57	tw	
	31.51		31.51	592.81	TOE R	30.57	592.01	TOE R	30.73	592.26		29.24	591.69		
	33.04		33.04	593.64		31.17	592.76		32.26	593.11	TOE R	30.94	592.39		
	34.73		34.73	594.19		33.26	593.76		33.45	593.77	TOBR Bar	31.91	593.15	toer	
	36.24		36.24	594.39		36.29	594.40		35.57	593.98		32.02	594.00		
	39.44		39.44	595.26	R Bankfull	39.26	595.29	R Bankfull	37.22	594.44		32.09	594.13		
	41.64		41.64	595.42		42.93	595.30		38.81	594.88		35.23	594.20	TOBR	
	46.44		46.44	595.58		47.24	595.54		40.84	595.19		38.42	594.86		
	50.95		50.95	595.88		50.50	595.79		46.31	595.49		39.76	595.08	bankfull right	
	51.02		51.02	596.15	RPIN	50.76	596.09	RPIN	50.31	595.78		39.85	595.07		
									50.89	596.05	RPIN	43.08	595.34		
												46.75	595.50		
												49.10	595.81		
												50.51	595.97		
												51.15	596.13	rpin	



Photo of XS-1, looking in the downstream direction

Cross Section 1



Project: Underwood Creek		Summary (bankfull)						
Cross Section: Cross Section 2 (CS-1 in MY-00)		A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5
Feature: Riffle		W (BKF)	16.1	18.3	18.4	17.7	14.8	
Station: 9+54		Max d	15.7	16.1	16.5	16.8	15.3	
Date: 4/1/14		Mean d	1.7	1.8	2.0	1.8	1.8	
Crew: SV,CC,BWp		W/D	15.2	14.2	14.9	15.9	15.8	


  

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	594.84	LPIN	0.00	594.84	LPIN	0.00	594.84	LPIN	0.00	594.84	LPIN	0.00	594.82	lpin
0.01	594.63		0.15	594.62		0.03	594.63		0.36	594.65		0.06	594.58	
4.29	594.61		2.96	594.64		4.13	594.60		9.31	594.61		3.99	594.25	
9.27	594.58		7.09	594.58		11.00	594.46		15.68	594.39	3L Bankfull	6.97	594.63	
13.01	594.50		12.05	594.46		15.07	594.44	3L Bankfull	17.31	593.83		11.03	594.57	
15.20	594.36	BANKFULL	15.38	594.38	BANKFULL	17.12	593.67		19.51	593.55		13.73	594.43	
16.21	594.12		17.06	593.80		18.56	593.68		21.55	592.89	TOEL	15.90	594.47	bl bankfull left
17.17	593.87		18.05	593.68		20.19	592.98		23.75	592.66		16.60	594.10	
18.21	593.78		21.31	592.66	TOE L	21.21	592.68	TOE L	25.07	592.52	TW	17.73	593.95	
19.94	593.30		22.54	592.61		22.66	592.67		27.39	592.74	TOER	19.31	593.36	
21.10	592.79	TOE L	24.41	592.53	TW	23.97	592.40		28.71	593.38		21.36	593.30	
21.89	592.64		26.96	592.58	TOE R	25.31	592.54	TW	30.79	593.88		23.32	593.07	
23.14	592.65		27.79	593.21		26.98	592.51	TOE R	32.43	594.48	R Bankfull	23.67	592.78	
24.17	592.73		29.41	593.63		28.07	593.26		39.65	594.46		24.59	592.52	TW
24.80	592.62	TW	30.07	593.90		29.17	593.80		45.52	594.25		25.14	592.57	
25.43	592.81		31.74	594.41	3ANKFULL	30.31	593.79		49.95	594.59		26.90	592.76	toer
26.36	592.74		33.44	594.52		31.83	594.37	R Bankfull	50.15	594.84	RPIN	27.98	593.23	
26.87	592.75	TOE R	36.49	594.41		35.13	594.34					29.15	593.89	
27.98	593.54		40.34	594.58		39.95	594.30					29.87	594.12	
28.77	593.80		42.73	594.33		43.32	594.28					31.74	594.42	r bankfull right
29.79	593.97		47.56	594.64		47.97	594.46					33.02	594.56	
30.48	594.24		50.25	594.99	RPIN	50.05	594.63					35.07	594.58	
31.61	594.59	3ANKFULL RIGHT				50.07	594.86	RPIN				37.22	594.38	
33.90	594.68											42.04	594.56	
36.18	594.57											44.11	594.60	
39.99	594.55											47.90	594.73	
42.80	594.38											49.76	594.80	
45.62	594.49											50.24	595.09	rpin
50.18	594.82													
50.19	595.08	RPIN												



Photo of XS-2, looking in the downstream direction

Cross Section 2




Project:	Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 3 (CS-2 in MY-00)		MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	A (BKF)	18.1	20.3	18.7	17.2	17.2	
Station:	13+36	W (BKF)	16.7	19.3	17.2	16.8	17.0	
Date:	4/1/14	Max d	1.8	1.9	1.8	1.9	2.0	
Crew:	SV,CC,BW	Mean d	1.1	1.0	1.1	1.0	1.0	
		W/D	15.4	18.4	15.8	16.5	16.8	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	592.82	LPIN	0.00	592.82	LPIN	0.00	592.82	LPIN	0.00	592.86	LPIN	0.00	592.86	LPIN
0.01	592.63		0.25	592.60		0.01	592.76		0.24	592.67		0.32	592.76	lpin
4.04	592.74		3.78	592.73		3.35	592.70		5.19	592.78		4.80	592.83	
8.34	592.67		8.75	592.58		7.74	592.73		9.24	592.66		10.16	592.65	
11.02	592.59		12.83	592.54	BANKFULL	12.65	592.55	3L Bankfull	12.60	592.52	3L Bankfull	12.06	592.59	
13.25	592.56	BANKFULL	14.80	591.93		14.80	592.05		14.46	592.04		12.96	592.57	
14.11	592.29		15.74	591.83		15.91	591.90		17.80	591.64		14.12	592.48	bl bankfull left
15.01	591.97		18.50	590.81	TOE L	16.93	591.31		18.74	591.14	TOEL	14.39	592.24	
15.85	591.92		20.35	590.69	TW	18.49	590.82	TOE L	20.43	590.66	TW	14.90	592.03	
16.62	591.68		22.29	590.67		20.11	590.85	TW	22.25	590.75		16.02	592.01	
18.56	590.87	TOE L	24.17	590.84	TOE R	21.46	590.78		24.24	591.09	TOER	16.90	591.68	
19.72	590.81		26.83	591.83		23.29	590.87		25.68	591.39		18.17	591.35	
20.50	590.81	TW	27.83	591.96		25.23	591.19	TOE R	26.47	591.83		18.88	591.15	
21.49	590.89		29.96	592.55	BANKFULL	25.66	591.48		29.43	592.51	R Bankfull	19.04	591.04	toel
22.58	590.84		37.65	593.03		26.70	591.79		32.31	592.73		19.83	590.82	
23.35	590.82		43.80	593.12		28.09	591.98		40.14	593.13		20.24	590.57	
24.28	590.91	TOE R	43.89	593.30	RPIN	29.69	592.61	R Bankfull	43.78	593.19		20.45	590.68	tw
25.09	591.29					33.75	592.65		43.85	593.34	RPIN	21.81	590.71	
27.02	591.91					39.53	593.05					21.81	590.83	
28.05	591.94					43.82	593.34					24.54	591.15	toer
29.00	592.34					43.84	593.34	RPIN				25.83	591.50	
30.33	592.65	BANKFULL RIGHT										27.71	591.93	
31.93	592.74											28.66	592.31	
35.28	593.06											30.31	592.60	r bankfull right
39.83	593.11											31.01	592.57	
43.88	593.18											34.86	592.97	
43.89	593.30	RPIN										38.78	593.04	
												43.30	593.22	
												43.75	593.45	rpin



Photo of XS-3 looking in the downstream direction

**Cross Section 3**



Project: Underwood Creek		Summary (bankfull)						
Cross Section: Cross Section 4 (New for MY-01)		A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5
Feature: Pool		W (BKF)		33.8	33.4	33.6	31.4	
Station: 16+19		Max d		22.8	21.8	23.9	24.3	
Date: 4/1/14		Mean d		3.4	3.3	3.4	3.5	
Crew: SV,CC,BW		W/D	#DIV/0!	1.5	1.5	1.4	1.3	
				15.3	14.3	17.0	18.8	


  

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes												
0.00	591.72	LPIN	0.00	591.72	LPIN	0.00	591.72	LPIN	0.00	591.75	LPIN	0.00	591.62	lpin
0.05	591.37		0.12	591.42		0.12	591.42		3.73	591.49		0.30	591.39	
2.81	591.54		3.21	591.51		3.21	591.51		7.76	591.35	3L Bankfull	2.25	591.45	
6.59	591.37		9.43	591.32	3L Bankfull	9.43	591.32	3L Bankfull	17.82	590.45		4.86	591.45	
11.19	591.18	3L Bankfull	12.09	591.10		12.09	591.10		19.08	590.07		8.04	591.34	
16.48	590.59		15.57	590.79		15.57	590.79		20.74	589.63		10.46	591.20	
18.83	589.99		17.85	590.30		17.85	590.30		22.04	588.97		12.90	591.04	
21.22	589.06	TOE L	20.00	589.99		20.00	589.99		22.64	588.42	TOE L	15.43	590.77	ol bankfull left
23.58	588.27		21.28	589.13		21.28	589.13		25.28	587.89	TW	16.89	590.62	
25.51	587.82	TW	21.86	588.32	TOE L	21.86	588.32	TOE L	26.55	588.12		17.57	590.44	
27.94	588.64		24.25	588.08		24.25	588.08		27.22	588.35	TOE R	17.95	590.32	
29.78	589.60	TOE R	26.64	587.94	TW	26.64	587.94	TW	28.24	588.71		18.64	590.03	
30.56	590.49		27.39	588.26	TOE R	27.39	588.26	TOE R	29.88	589.61		19.11	589.52	
32.27	591.25	3ANKFULL	29.32	589.17		29.32	589.17		30.12	589.89		21.14	589.44	toel
34.28	591.37		31.11	590.92		31.11	590.92		31.64	591.16	R Bankfull	23.01	588.37	
39.00	591.71		32.44	591.36	R Bankfull	32.44	591.36	R Bankfull	32.46	591.30		24.03	587.71	
44.04	592.02		36.27	591.48		36.27	591.48		37.37	591.54		25.37	588.07	tw
46.93	592.18		41.46	591.94		41.46	591.94		46.86	592.20		27.00	588.34	
47.02	592.48	RPIN	46.92	592.34		46.92	592.34		47.01	592.63	RPIN	28.31	589.04	
			47.09	592.64	RPIN	47.09	592.64	RPIN				28.59	589.69	toer
												29.71	590.11	
												30.52	590.51	
												30.84	590.88	
												32.06	591.23	r bankfull right
												32.83	591.16	
												35.96	591.42	
												39.61	591.75	
												42.47	591.85	
												45.97	592.17	
												46.81	592.56	rpin



Photo of XS-4, looking in the downstream direction

Cross Section 4




Project:	Underwood Creek	Summary (bankfull)						
Cross Section:	Cross Section 5 (CS-3 in MY-00)	A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	W (BKF)	15.9	17.5	19.7	20.3	17.2	
Station:	17+13	Max d	15.3	15.1	26.5	16.2	16.3	
Date:	4/1/14	Mean d	1.7	2.1	2.1	2.5	2.3	
Crew:	SV,CC,BW	W/D	1.0	1.2	0.7	1.3	1.1	
			14.7	13.1	35.6	12.9	15.5	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014			Station
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station
0.00	591.00	LPIN	0.00	591.00		0.00	591.00	LPIN	0.00	591	LPIN	0.00	591.07	lpin	
0.01	590.82		0.12	590.85		0.10	590.80		3.62	590.821		0.49	590.93		
3.42	590.87		4.36	590.87		3.46	590.73		9.09	590.612		3.81	590.90		
7.15	590.76		9.46	590.74		9.12	590.61		12.75	590.676	L Bankfull	8.01	590.72		
11.17	590.76		13.20	590.76	BANKFULL	13.44	590.71	3L Bankfull	16.13	589.802		11.24	590.61		
13.49	590.75	BANKFULL	15.58	590.12		15.73	590.00		18.26	589.209	TOE L	13.10	590.70		
14.38	590.42		16.46	590.02		16.68	589.83		19.97	588.215	TW	13.43	590.77	bi bankfull left	
15.73	590.06		18.97	588.94	TOE L	18.55	589.22		20.97	588.33		16.07	590.23		
16.58	589.94		19.14	588.93		18.88	588.93	TOE L	21.79	588.495		17.10	589.99		
17.23	589.65		20.44	588.69	TW	19.95	588.75		22.31	588.619		17.96	589.56		
18.76	589.16	TOE L	22.53	588.71		21.68	588.65	TW	23.97	588.914	TOE R	19.31	589.29		
19.65	589.14		23.34	588.94		23.04	588.80		24.54	589.37		19.88	588.85	toel	
20.92	589.13		24.14	588.94	TOE R	24.47	588.89	TOE R	27.06	590.271		20.27	588.48		
21.39	589.09	TW	24.70	589.48		24.80	589.39		28.92	590.839	R Bankfull	21.05	588.42		
22.89	589.19		26.11	590.03		26.29	590.03		31.48	590.914		21.46	588.63	tw	
24.28	589.25	TOE R	26.89	590.35		26.99	590.08		38.25	591.194		21.99	588.54		
25.22	589.70		28.75	590.86	BANKFULL	29.02	590.77	R Bankfull	43.71	591.339		23.62	588.98		
26.25	590.07		32.17	590.87		33.26	590.86		43.72	591.527	RPIN	24.21	589.13	toer	
26.86	590.19		36.50	591.05		36.11	591.00					25.02	589.78		
27.87	590.55		38.77	591.18		41.12	591.23					27.49	590.23		
29.03	590.81	BANKFULL	41.62	591.25		43.58	591.35					28.08	590.42		
31.53	590.93		43.38	591.31		43.65	591.52	RPIN				28.59	590.64	ir bankfull right	
34.50	590.84		43.67	591.57	RPIN							31.32	590.88		
38.05	591.16											34.65	591.01		
41.52	591.17											37.93	591.08		
43.70	591.25											41.84	591.34		
43.71	591.55	RPIN										43.82	591.51		
												43.89	591.59	rpin	



Photo of XS-5, looking in the downstream direction

Cross Section 5




Project:		UT to Underwood Creek		Summary (bankfull)											
Cross Section:		Cross Section 1 (Same as MY-00)		A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5					
Feature:		Riffle		W (BKF)	13.1	13.2	12.5	12.5	15.3						
Station:		6+40		Max d	12.3	12.2	12.6	12.0	14.5						
Date:		9/2/14		Mean d	2.0	2.0	2.0	1.9	2.1						
Crew:		SV,CC,BW		W/D	1.1	1.1	1.0	1.0	1.1						
					11.6	11.3	12.7	11.5	13.8						
MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014			S
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	
0.01	610.36	LPIN	0.58	610.36	LPIN	0.00	610.36	LPIN	610.31	610.31	X1 LP	0.01	610.33	610.33	
2.48	609.97		5.87	609.97		0.13	610.22		1.12	610.12		0.01	610.14	610.14	lpin
6.28	609.88		12.30	610.01		4.30	609.98		6.23	609.91		2.25	610.04	610.04	
10.49	610.00		18.57	610.09		9.70	609.98		9.92	609.93		5.01	609.93	609.93	
14.36	610.04		21.36	609.77	BANKFULL	14.62	610.01		15.01	610.14		12.60	609.95	609.95	
18.19	609.89		22.86	609.15		16.79	609.89		19.70	609.95		15.37	610.20	610.20	
20.42	609.86	BANKFULL	24.52	608.68		17.67	609.81		21.02	609.78	L BANKFUL	19.08	609.82	609.82	
21.34	609.52		24.52	608.68		18.83	609.86		22.59	609.34		20.81	609.62	609.62	
22.06	609.32		25.23	608.03	TOE L	19.93	609.98	3L Bankfull	24.16	608.93		23.63	609.15	bl bankfull left	
22.82	609.14		26.06	608.05		21.70	609.58		25.09	608.37	TOE L	24.28	608.17	608.17	toer
23.59	609.03		27.16	607.86	TW	23.28	609.21		26.45	608.12		26.31	608.08	608.08	
24.39	608.70		28.45	608.45		24.54	608.83		27.26	607.84	X1 TW	26.77	607.96	607.96	
24.81	608.42	TOE L	30.04	608.53	TOE R	25.61	608.37	TOE L	28.80	608.23		28.47	607.77	607.77	tw
25.25	608.35		30.79	609.05		26.21	607.99		29.93	608.34	TOE R	28.61	607.96	607.96	
25.59	607.98		31.85	609.35		27.82	607.85	TW	30.87	609.26		30.01	608.15	608.15	toer
26.36	607.91	TW	33.09	610.05	BANKFULL	28.71	608.52		32.06	608.97		30.60	608.18	608.18	
27.30	607.88		35.49	609.97		29.87	608.62	TOE R	32.96	609.64		31.10	608.93	608.93	
28.35	608.45		41.11	609.88		30.88	609.14		33.13	610.12	BANKFUL	31.41	609.35	r bankfull right	
29.33	608.42		46.74	609.89		32.13	609.27		41.79	609.86		34.42	610.09	610.09	
29.95	608.64	TOE R	53.62	610.84		33.39	610.06	R Bankfull	49.41	610.23		35.92	609.91	609.91	
30.62	609.04		59.35	611.08		36.54	609.90		55.69	610.68		39.65	609.78	609.78	
31.79	609.42		59.38	611.27	RPIN	40.79	609.88		59.62	611.18	X1 RP	42.77	609.87	609.87	
32.56	609.80					45.07	609.57					47.25	609.96	609.96	
33.38	610.07	BANKFULL RIGHT				48.79	610.03					51.97	610.37	610.37	
35.33	609.97					53.43	610.85					56.47	610.84	610.84	
37.99	609.90					56.84	610.92					59.40	611.16	611.16	rpin
41.46	609.89					59.25	611.03								
43.74	610.14					59.44	611.27	RPIN							
47.41	609.86														
50.12	610.21														
53.50	610.88														
56.38	610.94														
59.39	611.08														
59.40	611.20	RPIN													



Photo of XS-1, looking in the downstream direction

Cross Section 1






Project:	UT to Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 3 (CS-2 in MY-00)	A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	W (BKF)	13.4	13.2	13.0	11.6	12.4	
Station:	14+45	Max d	16.5	18.7	11.9	13.7	14.2	
Date:	4/2/14	Mean d	1.7	1.6	1.9	2.1	2.1	
Crew:	SV,CC,BW	W/D	0.8	0.7	1.1	0.9	0.9	
			20.4	26.6	10.9	16.0	16.3	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	604.39	LPIN	0.00	604.39	LPIN	0.00	604.32	LPIN	0.00	604.31	LPIN	0.00	604.35	lpin
0.01	604.26		1.33	604.29		0.18	604.15		9.65	604.10		5.08	604.24	
2.13	604.32		6.96	604.32		5.95	604.23		19.50	604.29		11.57	604.38	
6.38	604.27		13.71	604.41		11.79	604.26		25.79	604.51	3L Bankfull	19.50	604.39	
10.78	604.22		19.40	604.36		19.73	604.41		27.78	603.71		24.24	604.53	
14.17	604.38		25.26	604.51	BANKFULL	24.35	604.44		30.54	603.57	TOE L	26.36	604.54	bl bankfull
16.41	604.15		28.72	603.77		27.08	604.45	3L Bankfull	30.75	602.67		26.97	604.34	
19.49	604.31		29.70	603.56		28.83	603.70		30.87	602.39	tw	27.84	604.02	
21.94	604.39		30.51	603.03	TOE L	30.06	603.51		31.01	602.41		28.78	603.79	
24.06	604.46		31.68	602.86	TW	30.61	602.72	TOE L	32.55	602.76		29.12	603.68	
26.07	604.51	BANKFULL	32.79	602.95		31.00	602.59	TW	33.71	603.15	TOE R	30.27	602.37	toel
26.70	604.43		33.45	603.07		32.94	602.81		38.27	603.79		30.66	602.38	tw
27.72	604.12		35.23	603.06	TOE R	34.64	603.00		39.46	604.51	R Bankfull	30.72	602.57	
28.56	603.72		36.52	603.65		35.73	603.21	TOE R	43.19	604.46		32.49	602.69	
29.42	603.54		37.38	603.82		36.81	603.68		51.27	604.27		32.87	603.02	
30.07	603.36		39.10	604.44	BANKFULL	37.92	604.21		59.82	604.31		34.80	603.30	
30.53	602.97	TOE L	41.80	604.50		38.98	604.51	R Bankfull	65.35	605.06	RPIN	35.47	603.49	
31.04	602.79		46.18	604.52		45.01	604.46					36.44	604.07	
31.51	602.89		51.05	604.77		51.62	604.69					37.42	604.34	r bankfull r
32.26	602.86	TW	56.00	604.51		60.58	604.60					41.95	604.58	
33.00	602.96		61.87	604.79		65.34	604.88					44.46	604.48	
33.70	603.06		65.47	604.90		65.73	605.13	RPIN				47.16	604.61	
34.47	602.97		65.89	605.08	RPIN							52.16	604.61	
35.66	603.12	TOE R										54.75	604.57	
36.57	603.59											56.00	604.56	
37.18	603.76											58.87	604.37	
37.68	603.87											61.17	604.79	
38.50	604.27											64.81	604.93	
39.63	604.48	BANKFULL RIGHT										65.13	605.07	rpin
40.84	604.41													
43.11	604.54													
46.87	604.49													
50.62	604.59													
53.56	604.60													
56.79	604.43													
61.38	604.74													
64.10	604.80													
65.88	604.87													
65.89	605.07	RPIN												



Photo of XS-3 looking in the downstream direction

Cross Section 3



Project: UT to Underwood Creek		Summary (bankfull)					
Cross Section: Cross Section 4 (New for MY-01)		MY0	MY1	MY2	MY3	MY4	MY5
Feature: Pool		A (BKF)	24.8	25.0	18.1	22.4	
Station: 16+30		W (BKF)	17.5	16.6	13.9	15.4	
Date: 4/2/14		Max d	2.8	2.8	3.0	3.0	
Crew: SV,CC,BW		Mean d	1.4	1.5	1.3	1.5	
		W/D	#DIV/0!	12.4	11.1	10.6	10.6


  

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
			0.04	603.40	LPIN	0.00	603.65	LPIN	0.00	603.73	LPIN	0.59	603.69	lpin
			3.68	603.42		0.10	603.33		0.61	603.39		4.17	603.50	
			6.09	603.09		3.02	603.38		5.20	603.45		9.64	603.58	
			8.04	603.42		8.77	603.40		9.63	603.29		12.01	603.53	bankfull left
			10.45	603.49	BANKFULL	11.67	603.47	3L Bankfull	12.72	603.40	3ankfull Lef	13.66	603.13	
			14.31	602.81		13.85	602.95		15.22	602.93		16.46	602.59	toel
			16.11	602.50		16.24	602.51		15.73	602.81		18.43	601.45	toel
			17.27	602.21		18.00	602.21		18.36	602.43		19.25	601.06	
			18.13	601.80		18.81	601.21	TOE L	19.52	601.42		20.32	600.55	
			18.85	601.33	TOE L	20.58	600.68		19.94	601.14	TOEL	21.78	600.54	tw
			20.32	600.86		22.26	600.69	TW	20.18	600.78		23.24	600.74	
			21.64	600.73	TW	23.78	600.96		21.65	600.51	TW	23.62	601.27	
			23.64	600.78		24.55	601.29	TOE R	23.25	601.14	TOER	25.40	602.77	
			24.91	601.66	TOE R	26.61	602.53		24.50	602.34		27.83	603.58	toer
			26.71	602.84		28.17	603.46	R Bankfull	24.59	602.75		31.06	603.74	
			27.66	603.46	BANKFULL	29.43	603.73		26.62	603.49	R Bankfull	33.91	603.62	r bankfull right
			29.93	603.68		33.18	603.59		32.49	603.61		36.85	603.53	
			32.89	603.66		37.28	603.43		34.43	603.58		39.64	603.80	
			35.67	603.75		39.80	603.67		36.08	603.85		39.91	604.07	rpin
			37.91	603.49		40.18	603.95	RPIN	37.17	603.48				
			39.96	603.81					39.00	603.75				
			40.04	603.99	RPIN				40.22	603.98	RPIN			



Photo of XS-4, looking in the downstream direction

Cross Section 4




Project:	UT to Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 5 (CS-3 in MY-00)	A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	W (BKF)	13.6	13.4	13.5	12.0	12.2	
Station:	20+04	Max d	14.0	14.2	14.3	14.9	13.7	
Date:	4/2/14	Mean d	1.6	1.5	1.7	1.7	1.8	
Crew:	SV,CC,BW	W/D	14.4	15.2	15.1	18.5	15.3	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.01	602.04	LPIN	0.10	601.94	LPIN	0.00	602.04	LPIN	0.00	602.10	LPIN	0.69	602.11	lpin
0.01	601.90		0.10	601.94		0.05	601.92		6.15	601.94		0.69	602.01	
3.76	601.85		4.82	601.92		4.29	601.79		12.49	601.90		5.17	602.06	
7.03	601.91		12.25	601.94		11.13	601.98		15.19	601.74		10.57	602.00	
9.84	602.05		16.72	601.82		15.89	601.85		19.64	601.92		14.06	601.85	
12.83	601.80		20.82	602.04		20.15	601.90		23.43	601.90	3L Bankfull	19.30	602.11	
16.24	601.76		22.92	601.92	BANKFULL	23.26	601.88	3L Bankfull	24.45	601.44		21.08	602.05	
19.36	601.88		24.74	601.35		25.24	601.29		26.87	601.19		22.51	601.96	bankfull left
21.99	601.96		25.61	601.15		26.04	601.12		27.44	600.74		24.75	601.36	tobl
23.08	601.91	BANKFULL	27.36	600.46	TOE L	26.92	600.85		28.23	600.25	TOEL	26.90	601.02	
24.00	601.63		28.30	600.46		27.38	600.38	TOE L	29.05	600.20	TW	27.60	600.46	toel
24.95	601.26		28.81	600.37	TW	28.55	600.35		30.49	600.54	TOER	28.72	600.34	
25.91	601.08		29.43	600.46		29.01	600.25	TW	30.93	600.53		29.38	600.13	tw
26.83	600.79		31.40	600.47		30.03	600.37		31.49	600.65		30.20	600.27	
27.43	600.43	TOE L	32.37	600.64	TOE R	31.86	600.52		34.01	601.18		30.79	600.38	
28.02	600.41		34.22	601.12		32.67	600.67	TOE R	35.24	601.64		32.21	600.69	toer
28.88	600.45		35.21	601.29		33.63	601.07		36.29	601.96	R Bankfull	34.43	601.41	tobr
29.99	600.40		37.48	602.00	BANKFULL	35.44	601.27		41.20	601.66		35.35	601.59	
30.80	600.33	TW	40.52	602.14		36.92	601.75		45.89	602.00		37.07	602.13	bankfull right
31.59	600.50		44.57	602.30		38.35	602.11	R Bankfull	49.88	601.93		38.81	602.17	
32.75	600.56	TOE R	51.82	602.04		42.83	601.91		52.51	602.21		42.99	602.06	
34.04	601.07		59.94	602.04		48.63	602.02		54.01	602.16		48.19	602.05	
34.27	601.09		64.45	602.00		55.22	601.84		59.01	601.99		54.19	602.00	
35.37	601.33		64.58	602.21	RPIN	60.95	601.96		63.94	602.02		59.09	601.97	
36.49	601.77					64.50	601.98		64.43	602.17	RPIN	64.14	602.00	
37.60	602.04	BANKFULL RIGHT				64.51	602.14	RPIN				64.94	602.19	rpin
39.63	602.06													
43.50	601.91													
47.20	602.18													
49.43	602.21													
54.28	602.08													
59.47	602.06													
62.81	601.90													
64.53	602.10													
64.54	602.18	RPIN												



Photo of XS-5, looking in the downstream direction

Cross Section 5




Project:	UT to Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 6 (CS-4 in MY-00)		MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	A (BKF)	12.9	11.8	10.3	13.9	13.3	
Station:	26+68	W (BKF)	13.4	12.4	11.7	13.4	13.7	
Date:	4/2/14	Max d	1.5	1.4	1.6	1.7	1.9	
Crew:	SV,CC,BW	Mean d	1.0	1.0	0.9	1.0	1.0	
		W/D	13.9	13.0	13.3	12.8	14.1	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014			Station
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station
0.00	599.34	LPIN	0.00	599.34	LPIN	0.00	599.34	LPIN	0.19	599.16	LPIN	3.92	599.00	lpin	
0.01	599.19		0.02	599.33		0.19	599.21		0.19	599.16		3.92	599.00		
1.91	599.33		2.70	599.33		3.92	599.22		4.36	599.00		7.86	598.98		
3.64	599.10		6.18	599.28		8.95	599.23		6.75	599.21		11.20	599.26		
6.29	599.07		10.32	599.30		16.71	599.26		8.97	599.17		14.57	598.87		
9.53	599.07		14.77	598.96		20.28	599.16		16.28	599.05		18.09	599.00		
12.65	599.00		19.29	598.98		23.16	599.18	3L Bankfull	17.09	598.81		21.87	598.93	bl bankfull left	
15.43	598.95		22.58	598.99	BANKFULL	24.52	598.46		20.53	599.08		23.81	598.56		
18.68	598.94		23.61	598.80		25.78	598.47		23.34	598.91	3L Bankfull	24.95	598.30		
20.80	598.96		25.06	598.29		27.11	597.64		24.19	598.61		27.03	597.77		
22.62	599.01	BANKFULL	26.68	597.48	TOE L	27.32	597.54	TOE L	25.22	598.40		27.59	597.11	toel	
23.56	598.60		29.07	597.49	TW	27.76	597.56		26.54	598.04		29.74	596.92		
24.24	598.22		30.30	597.49		29.18	597.41		27.41	597.52	TOEL	30.78	597.10		
25.35	598.10		31.65	597.49		30.23	597.24	TW	27.91	597.19		30.94	596.92	tw	
26.18	597.86		32.42	597.70	TOE R	31.26	597.45		28.50	597.16	TW	31.66	597.52	toer	
26.73	597.51	TOE L	34.22	598.34		32.39	597.83	TOE R	30.18	597.18		33.09	598.02		
27.34	597.43		36.41	599.13	BANKFULL	32.91	598.13		31.84	597.25		33.77	598.21		
28.46	597.40		40.27	599.01		34.24	598.42		32.97	597.56	TOER	34.30	598.43		
29.36	597.42		46.73	599.02		35.56	598.89		33.81	597.87		36.04	598.88	r bankfull right	
30.01	597.51		51.94	599.04		36.39	599.22	R Bankfull	35.16	598.20		39.76	598.90		
30.73	597.36	TW	54.94	599.48		40.52	599.02		36.14	598.65		45.56	598.80		
31.61	597.38		55.29	599.66	RPIN	44.95	598.99		37.29	598.98	R Bankfull	50.33	598.96		
32.18	597.53	TOE R				50.10	599.01		41.38	598.80		55.17	599.30		
33.00	597.91					54.03	599.21		43.34	598.85		55.24	599.56	rpin	
33.71	598.09					55.22	599.56		45.80	598.81					
34.41	598.27					55.32	599.66	RPIN	47.25	598.89					
35.47	598.65								48.64	598.79					
36.38	598.86	BANKFULL RIGHT							51.94	598.99					
38.52	598.80								54.77	599.21					
41.13	598.96								55.32	599.53	RPIN				
43.78	598.88														
46.56	598.63														
50.05	598.86														
51.84	599.07														
54.06	599.11														
55.13	599.42														
55.14	599.66	RPIN													



Photo of XS-6, looking in the downstream direction

Cross Section 6




Project:	UT to Underwood Creek	<b>Summary (bankfull)</b>					
Cross Section:	Cross Section 7 (New for MY-01)	MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Pool	A (BKF)	26.9	27.7	27.4	24.5	#REF!
Station:	28+82	W (BKF)	17.5	18.1	17.7	20.7	#REF!
Date:	4/2/14	Max d	3.1	3.3	3.4	3.3	#REF!
Crew:	SV,CC,BW	Mean d	1.5	1.5	1.6	1.2	
		W/D	11.4	11.8	11.4	17.5	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	No									
0.00	598.19		0.00	598.19	LPIN	0.00	598.20	LPIN	0.43	598.24	LPIN	3.29	598.24	lp
0.06	597.86		0.06	597.86		0.12	598.03		0.43	598.06		3.29	598.10	
4.03	597.87		4.03	597.87		2.94	598.03		2.47	597.94		6.60	597.99	
7.23	597.88		7.23	597.88		8.99	597.72		8.25	597.87		12.63	597.77	
10.24	597.89		10.24	597.89		13.57	597.84		12.69	597.86		15.15	597.78	bl ban
13.02	597.89		13.02	597.89		17.07	597.62	3L Bankfull	15.99	597.79	3L Bankfull	17.09	597.58	
16.76	597.72	3L Bankfull	16.76	597.72	3L Bankfull	19.08	597.05		17.06	597.37		18.95	597.10	
19.01	597.06		19.01	597.06		21.21	596.66		19.09	596.98		21.29	596.85	
21.09	596.62		21.09	596.62		22.11	596.25		20.40	596.86		22.62	596.08	
22.32	595.72	TOE L	22.32	595.72	TOE L	23.17	595.38	TOE L	22.90	595.97		22.89	595.59	to
22.47	595.70		22.47	595.70		24.04	595.02		23.17	595.96	TOEL	23.68	594.90	
24.08	595.13		24.08	595.13		25.80	594.54	TW	23.55	595.28		25.44	594.70	
25.56	594.72		25.56	594.72		26.99	594.55		25.00	594.90		26.99	594.52	to
27.02	594.71	TW	27.02	594.71	TW	28.08	594.91	TOE R	26.00	594.57	TW	27.73	595.25	
27.56	595.04		27.56	595.04		30.15	596.52		27.53	595.05		28.49	595.90	to
29.13	595.79	TOE R	29.13	595.79	TOE R	31.52	597.13		28.14	595.87	TOER	29.55	596.78	
31.56	597.28		31.56	597.28		32.46	597.80	R Bankfull	29.67	597.02		32.98	597.83	r ban
32.72	597.79	BANKFULL	32.72	597.79	BANKFULL	34.86	597.81		31.36	597.42		34.75	597.95	
34.86	597.79		34.86	597.79		37.28	597.80		32.63	597.79		35.59	597.92	
38.23	597.80		38.23	597.80		40.20	597.98		33.66	598.11	R Bankfull	38.38	597.99	
40.08	598.14		40.08	598.14		40.21	598.30	RPIN	37.12	597.88		39.59	598.12	
40.20	598.30	RPIN	40.20	598.30	RPIN				40.21	598.34	RPIN	39.75	598.36	rp



Photo of XS-7, looking in the downstream direction

**Cross Section 7**






Project:		UT to Underwood Creek		Summary (bankfull)											
Cross Section:		Cross Section 9 (CS-6 in MY-00)		A (BKF)	MY0	MY1	MY2	MY3	MY4	MY5					
Feature:		Riffle		12.8	12.1	11.8	11.4	10.7							
Station:		35+34		W (BKF)	13.6	13.5	13.6	13.5	13.1						
Date:		4/2/14		Max d	1.5	1.4	1.6	1.6	1.5						
Crew:		SV,CC,BW		Mean d	0.9	0.9	0.9	0.8	0.8						
				W/D	14.5	15.0	15.7	16.0	16.1						
MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014			
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	St
0.01	594.99	LPIN	0.00	594.99	LPIN	0.00	594.99	LPIN	595.00	594.99	LPIN	0.01	594.99	lpin	
0.01	594.86		0.09	594.82		0.26	594.86		2.29	594.78		0.01	594.80		
2.08	594.78		4.60	594.77		7.13	594.82		7.30	594.78		3.89	594.84		
4.66	594.70		9.03	594.78		12.89	594.84		12.44	594.80		8.32	594.82		
7.34	594.73		12.65	594.79		17.23	594.91	3L Bankfull	16.96	594.87	NKFULL LE	11.93	594.71		
9.67	594.79		15.98	594.81		19.27	594.22		19.13	594.30		16.11	594.76		
13.36	594.76		18.15	594.80	BANKFULL	20.76	594.15		21.24	594.06		17.60	594.73	bankfull left	
15.87	594.76		19.75	594.29		21.88	593.64	TOE L	22.62	593.50	TOE L	17.72	594.51		
17.51	594.85	BANKFULL	20.79	594.09		23.91	593.49		23.05	593.56		20.21	594.20	tobl	
18.49	594.64		22.23	593.54	TOE L	24.77	593.27	TW	23.94	593.26	TW	20.97	593.99		
19.57	594.20		23.72	593.48	TW	26.33	593.48		25.11	593.38		21.56	593.30	toel	
20.43	594.10		25.65	593.45		27.32	593.64	TOE R	25.61	593.48		22.85	593.19		
21.80	593.55	TOE L	26.94	593.47	TOE R	28.21	594.05		26.61	593.67	TOE R	23.09	593.22		
22.73	593.43		28.36	593.92		29.26	594.29		28.69	594.12		23.23	593.23		
23.64	593.47		28.96	594.16		31.23	594.91	R Bankfull	30.62	594.87	NKFULL RIC	24.03	593.23		
24.42	593.47	TW	31.62	594.81	BANKFULL	33.94	594.90		33.43	594.88		24.30	593.32		
25.40	593.47		35.38	594.75		38.76	594.78		38.71	594.83		24.50	593.19	tw	
26.25	593.50		42.24	594.78		44.05	594.75		46.57	594.78		25.01	593.33		
27.45	593.39	TOE R	47.72	594.81		50.54	594.91		53.23	594.90		26.31	593.66	toer	
27.72	593.76		52.92	594.94		54.36	594.98		59.82	595.21		27.90	593.99		
28.89	594.09		58.65	595.23		60.09	595.20		60.05	595.31	RPIN	29.12	594.52		
29.93	594.32		60.32	595.28	RPIN	60.15	595.29	RPIN							
31.18	594.87	BANKFULL RIGHT													
33.96	594.79														
36.54	594.71														
39.97	594.71														
44.21	594.81														
46.97	594.85														
51.14	595.00														
54.31	595.02														
57.33	595.31														
60.20	595.24														
60.21	595.31	RPIN													



Photo of XS-9, looking in the downstream direction

### Cross Section 9




Project:	UT to Underwood Creek	<b>Summary (bankfull)</b>						
Cross Section:	Cross Section 10 (CS-7 in MY-00)		MY0	MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	A (BKF)	15.2	14.1	13.3	12.7	14.0	
Station:	39+90	W (BKF)	15.3	15.0	14.8	14.3	14.7	
Date:	4/2/14	Max d	1.6	1.6	1.5	1.7	1.7	
Crew:	SV,CC,BW	Mean d	1.0	0.9	0.9	0.9	1.0	
		W/D	15.3	15.9	16.5	16.1	15.4	

MY00-2011			MY01-2011			MY02-2012			MY03-2013			MY04-2014		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.01	592.07	LPIN	0.03	592.07	LPIN	0.11	592.11	LPIN	1.19	592.14	LPIN	4.40	592.23	lpin
2.48	592.11		4.52	592.13		2.64	592.22		3.29	592.06		9.27	592.31	
5.11	592.10		10.51	591.85		7.11	592.06		8.23	591.97		12.18	592.07	
8.04	592.01		13.72	592.04		11.66	592.11		13.21	591.88		15.17	592.01	
12.48	591.96		15.60	592.01	BANKFULL	15.45	592.04	3L Bankfull	15.65	592.11	Bankfull Left	16.12	592.08	bl bankfull left
15.52	592.00	BANKFULL	17.51	591.39		16.70	591.54		17.82	591.72		16.98	591.51	
16.48	591.72		18.59	591.23		17.92	591.31		18.17	591.42		17.56	591.34	
17.58	591.30		20.04	590.59	TOE L	19.30	590.95		20.05	590.90		20.05	591.22	
18.47	591.22		22.06	590.36	TW	20.30	590.57	TOE L	21.71	590.35	TOE L	20.39	590.33	toel
19.44	590.90		24.40	590.37		21.01	590.44		23.28	590.21	TW	22.19	590.32	
19.93	590.69		25.53	590.28	TOE R	22.29	590.40	TW	23.78	590.31		22.27	590.31	
20.28	590.42	TOE L	26.71	590.95		23.92	590.44		25.46	590.34	TOE R	22.73	590.19	
21.01	590.48		28.19	591.25		25.39	590.54	TOE R	26.08	590.93		23.54	590.18	tw
22.16	590.46		29.46	591.52		26.03	591.33		27.63	591.33		24.26	590.31	
23.50	590.42	TW	29.94	591.81		27.26	591.25		28.72	591.38		24.83	590.26	
24.59	590.44		31.47	591.95	3ANKFULL	28.85	591.46		29.96	591.95	Bankfull Right	25.74	590.40	
25.55	590.39	TOE R	33.80	592.00		30.71	591.93	R Bankfull	31.28	592.04		26.56	590.85	
26.31	590.85		36.58	592.00		34.88	592.04		35.00	591.95		27.37	591.33	
27.53	591.25		42.15	591.99		39.31	592.06		38.23	591.94		28.79	591.32	tobr
28.74	591.34		43.03	592.24	RPIN	42.71	592.06		42.53	592.00		29.98	591.67	
29.94	591.80					42.95	592.29	RPIN	42.94	592.22	RPIN	31.71	592.04	
30.91	592.03	3ANKFULL RIGHT										31.88	592.05	Bankfull right
32.47	592.00											34.19	592.00	
35.62	592.03											36.25	592.09	
38.35	592.00											40.98	592.08	
41.08	592.05											42.92	592.11	
42.92	592.08											43.19	592.22	rpin
42.93	592.26	RPIN												




Photo of XS-10, looking in the downstream direction


Cross Section 10



**Underwood Creek (Newtown)  
Longitudinal Profile  
Main Channel: Station 5+00 - 19+00**




UT to Underwood Creek  
 Longitudinal Profile  
 Main Channel: Station 5+85 -36+44



PEBBLE COUNT								
Project: Underwood Creek						Date: 5/7/2014		
Location: Cross Section #2								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	5	0	5	5%	5%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	5%
	Fine	.125 - .25	A		0	0	0%	5%
	Medium	.25 - .50	N	6	0	6	6%	11%
	Coarse	.50 - 1.0	D	10	0	10	10%	21%
	Very Coarse	1.0 - 2.0	S	8	0	8	8%	29%
.08 - .16	Very Fine	2.0 - 4.0		10	0	10	10%	39%
.16 - .22	Fine	4.0 - 5.7	G	10	0	10	10%	49%
.22 - .31	Fine	5.7 - 8.0	R	8	0	8	8%	56%
.31 - .44	Medium	8.0 - 11.3	A	8	0	8	8%	64%
.44 - .63	Medium	11.3 - 16.0	V	11	0	11	11%	75%
.63 - .89	Coarse	16.0 - 22.6	E	8	0	8	8%	83%
.89 - 1.26	Coarse	22.6 - 32.0	L	7	0	7	7%	90%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	5	0	5	5%	95%
1.77 - 2.5	Very Coarse	45.0 - 64.0		3	0	3	3%	98%
2.5 - 3.5	Small	64 - 90	C	2	0	2	2%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>101</b>	<b>0</b>	<b>101</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
0.8	3.3	6.4	23.2	44.9



**PEBBLE COUNT**

**Project:** Underwood Creek **Date:** 5/7/2014


**Location:** Cross Section #3

Particle Counts

Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	18	0	10	10%	10%
.04 - .08	Very Fine	.062 - .125	S	2	0	2	2%	12%
	Fine	.125 - .25	A	5	0	0	0%	12%
	Medium	.25 - .50	N	12	0	5	5%	17%
	Coarse	.50 - 1.0	D	13	0	6	6%	23%
	Very Coarse	1.0 - 2.0	S	13	0	13	13%	36%
.08 - .16	Very Fine	2.0 - 4.0		2	0	2	2%	38%
.16 - .22	Fine	4.0 - 5.7	G	2	0	6	6%	44%
.22 - .31	Fine	5.7 - 8.0	R	4	0	10	10%	54%
.31 - .44	Medium	8.0 - 11.3	A	7	0	15	15%	69%
.44 - .63	Medium	11.3 - 16.0	V	16	0	16	16%	85%
.63 - .89	Coarse	16.0 - 22.6	E	11	0	11	11%	96%
.89 - 1.26	Coarse	22.6 - 32.0	L	2	0	2	2%	98%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S		0	0	0%	98%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	98%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	98%
3.5 - 5.0	Small	90 - 128	O	2	0	2	2%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>109</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>


d16	d35	d50	d84	d95
Silt/Clay	1.9	7.2	15.7	21.5

**Bed Particle Size Distribution  
Cross Section 3: Riffle**




PEBBLE COUNT								
Project: Underwood Creek					Date: 5/7/2014			
Location: Cross Section #5								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	7	0	7	7%	7%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	7%
	Fine	.125 - .25	A	10	0	10	10%	17%
	Medium	.25 - .50	N	11	0	11	11%	28%
	Coarse	.50 - 1.0	D	7	0	7	7%	35%
	Very Coarse	1.0 - 2.0	S	10	0	10	10%	45%
.08 - .16	Very Fine	2.0 - 4.0		1	0	1	1%	46%
.16 - .22	Fine	4.0 - 5.7	G	8	0	8	8%	54%
.22 - .31	Fine	5.7 - 8.0	R	7	0	7	7%	61%
.31 - .44	Medium	8.0 - 11.3	A	7	0	7	7%	68%
.44 - .63	Medium	11.3 - 16.0	V	10	0	10	10%	78%
.63 - .89	Coarse	16.0 - 22.6	E	11	0	11	11%	89%
.89 - 1.26	Coarse	22.6 - 32.0	L	7	0	7	7%	96%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	3	0	3	3%	99%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	99%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	99%
3.5 - 5.0	Small	90 - 128	O	1	0	1	1%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
Silt/Clay	1.0	5.0	19.3	30.6




PEBBLE COUNT								
Project: UT to Underwood Creek						Date: 5/7/2014		
Location: Cross Section #1								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	11	0	11	11%	11%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	11%
	Fine	.125 - .25	A	8	0	8	8%	19%
	Medium	.25 - .50	N	6	0	6	6%	25%
	Coarse	.50 - 1.0	D	7	0	7	7%	32%
	Very Coarse	1.0 - 2.0	S	6	0	6	6%	38%
.08 - .16	Very Fine	2.0 - 4.0		7	0	7	7%	45%
.16 - .22	Fine	4.0 - 5.7	G	6	0	6	6%	51%
.22 - .31	Fine	5.7 - 8.0	R	11	0	11	11%	62%
.31 - .44	Medium	8.0 - 11.3	A	7	0	7	7%	69%
.44 - .63	Medium	11.3 - 16.0	V	10	0	10	10%	79%
.63 - .89	Coarse	16.0 - 22.6	E	10	0	10	10%	89%
.89 - 1.26	Coarse	22.6 - 32.0	L	11	0	11	11%	100%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S		0	0	0%	100%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	100%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

	d16	d35	d50	d84	d95
Silt/Clay		1.5	5.7	19.0	27.5



PEBBLE COUNT								
Project: UT to Underwood Creek						Date: 5/7/2014		
Location: Cross Section #3								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	31	0	31	34%	34%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	34%
	Fine	.125 - .25	A	8	0	8	9%	42%
	Medium	.25 - .50	N	11	0	11	12%	54%
	Coarse	.50 - 1.0	D	8	0	8	9%	63%
	Very Coarse	1.0 - 2.0	S	15	0	15	16%	79%
.08 - .16	Very Fine	2.0 - 4.0			0	0	0%	79%
.16 - .22	Fine	4.0 - 5.7	G		0	0	0%	79%
.22 - .31	Fine	5.7 - 8.0	R		0	0	0%	79%
.31 - .44	Medium	8.0 - 11.3	A		0	0	0%	79%
.44 - .63	Medium	11.3 - 16.0	V	3	0	3	3%	83%
.63 - .89	Coarse	16.0 - 22.6	E	3	0	3	3%	86%
.89 - 1.26	Coarse	22.6 - 32.0	L	3	0	3	3%	89%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	1	0	1	1%	90%
1.77 - 2.5	Very Coarse	45.0 - 64.0		2	0	2	2%	92%
2.5 - 3.5	Small	64 - 90	C	1	0	1	1%	93%
3.5 - 5.0	Small	90 - 128	O	2	0	2	2%	96%
5.0 - 7.1	Large	128 - 180	B	3	0	3	3%	99%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	99%
10.1 - 14.3	Small	256 - 362	B	1	0	1	1%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>92</b>	<b>0</b>	<b>92</b>	<b>100%</b>	<b>100%</b>


d16	d35	d50	d84	d95
0.1	0.0	0.4	18.6	116.6






PEBBLE COUNT								
<b>Project:</b> UT to Underwood Creek						<b>Date:</b> 5/7/2014		
<b>Location:</b> Cross Section #6								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	3	0	3	3%	3%
.04 - .08	Very Fine	.062 - .125	S	6	0	6	6%	9%
	Fine	.125 - .25	A	12	0	12	12%	21%
	Medium	.25 - .50	N	16	0	16	16%	36%
	Coarse	.50 - 1.0	D	9	0	9	9%	45%
	Very Coarse	1.0 - 2.0	S	15	0	15	15%	60%
.08 - .16	Very Fine	2.0 - 4.0			0	0	0%	60%
.16 - .22	Fine	4.0 - 5.7	G	2	0	2	2%	62%
.22 - .31	Fine	5.7 - 8.0	R	2	0	2	2%	64%
.31 - .44	Medium	8.0 - 11.3	A		0	0	0%	64%
.44 - .63	Medium	11.3 - 16.0	V	8	0	8	8%	72%
.63 - .89	Coarse	16.0 - 22.6	E	13	0	13	13%	84%
.89 - 1.26	Coarse	22.6 - 32.0	L	10	0	10	10%	94%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	6	0	6	6%	100%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	100%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>102</b>	<b>0</b>	<b>102</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
Silt/Clay	0.5	1.3	21.9	34.0




PEBBLE COUNT								
Project: UT to Underwood Creek						Date: 5/7/2014		
Location: Cross Section #8								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C		0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	5	0	5	5%	5%
	Fine	.125 - .25	A	7	0	7	7%	11%
	Medium	.25 - .50	N	16	0	16	15%	27%
	Coarse	.50 - 1.0	D	15	0	15	14%	41%
	Very Coarse	1.0 - 2.0	S	13	0	13	12%	53%
.08 - .16	Very Fine	2.0 - 4.0		7	0	7	7%	60%
.16 - .22	Fine	4.0 - 5.7	G	9	0	9	9%	69%
.22 - .31	Fine	5.7 - 8.0	R	7	0	7	7%	75%
.31 - .44	Medium	8.0 - 11.3	A	2	0	2	2%	77%
.44 - .63	Medium	11.3 - 16.0	V	12	0	12	11%	89%
.63 - .89	Coarse	16.0 - 22.6	E	7	0	7	7%	95%
.89 - 1.26	Coarse	22.6 - 32.0	L	5	0	5	5%	100%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S		0	0	0%	100%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	100%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>105</b>	<b>0</b>	<b>105</b>	<b>100%</b>	<b>100%</b>

	d16	d35	d50	d84	d95
Silt/Clay		0.8	1.7	14.0	21.8



PEBBLE COUNT								
Project: UT to Underwood Creek					Date: 5/7/2014			
Location: Cross Section #9								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	28	0	28	27%	27%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	27%
	Fine	.125 - .25	A		0	0	0%	27%
	Medium	.25 - .50	N		0	0	0%	27%
	Coarse	.50 - 1.0	D		0	0	0%	27%
	Very Coarse	1.0 - 2.0	S		0	0	0%	27%
.08 - .16	Very Fine	2.0 - 4.0		2	0	2	2%	29%
.16 - .22	Fine	4.0 - 5.7	G	18	0	18	17%	47%
.22 - .31	Fine	5.7 - 8.0	R	20	0	20	19%	66%
.31 - .44	Medium	8.0 - 11.3	A	13	0	13	13%	79%
.44 - .63	Medium	11.3 - 16.0	V	12	0	12	12%	90%
.63 - .89	Coarse	16.0 - 22.6	E	3	0	3	3%	93%
.89 - 1.26	Coarse	22.6 - 32.0	L	4	0	4	4%	97%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	1	0	1	1%	98%
1.77 - 2.5	Very Coarse	45.0 - 64.0		1	0	1	1%	99%
2.5 - 3.5	Small	64 - 90	C	1	0	1	1%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>103</b>	<b>0</b>	<b>103</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
0.1	4.7	6.4	13.3	26.6



PEBBLE COUNT								
Project: UT to Underwood Creek						Date: 5/7/2014		
Location: Cross Section #10								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	20	0	20	20%	20%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	20%
	Fine	.125 - .25	A	16	0	16	16%	36%
	Medium	.25 - .50	N	21	0	21	21%	57%
	Coarse	.50 - 1.0	D	8	0	8	8%	65%
	Very Coarse	1.0 - 2.0	S	6	0	6	6%	71%
.08 - .16	Very Fine	2.0 - 4.0			0	0	0%	71%
.16 - .22	Fine	4.0 - 5.7	G	6	0	6	6%	77%
.22 - .31	Fine	5.7 - 8.0	R		0	0	0%	77%
.31 - .44	Medium	8.0 - 11.3	A		0	0	0%	77%
.44 - .63	Medium	11.3 - 16.0	V	3	0	3	3%	80%
.63 - .89	Coarse	16.0 - 22.6	E		0	0	0%	80%
.89 - 1.26	Coarse	22.6 - 32.0	L	8	0	8	8%	88%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	12	0	12	12%	100%
1.77 - 2.5	Very Coarse	45.0 - 64.0			0	0	0%	100%
2.5 - 3.5	Small	64 - 90	C		0	0	0%	100%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	100%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	100%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	100%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	100%
14.3 - 20	Small	362 - 512	L		0	0	0%	100%
20 - 40	Medium	512 - 1024	D		0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	100%
	Bedrock		BDRK		0	0	0%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
0.1	0.0	0.4	27.0	39.6




Table 10a. Baseline Stream Data Summary  
 Newtown - EEP# 94150 - Underwood Creek: 1273 feet

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)					8.3	11.72		16.3			10	12.2		14.3				16		15.272	15.878	15.667	16.694	0.7338	3	
Floodprone Width (ft)					12	58		107									130	140	250	110	158.33	140	225	59.652	3	
Bankfull Mean Depth (ft)					0.93	1.16		1.29			0.92	1.12		1.34				1.06		1.0281	1.0491	1.0349	1.0842	0.0306	3	
<sup>1</sup> Bankfull Max Depth (ft)					1.02	1.58		2.05										1.6		1.66	1.7167	1.74	1.75	0.0493	3	
Bankfull Cross Sectional Area (ft <sup>2</sup> )					10.5	13.3		19.6			12.2	13		13.4				17		15.806	16.671	16.108	18.099	1.2459	3	
Width/Depth Ratio					6.5	10.42		16.8			7.7	11.3		15.6				15		14.757	15.131	15.238	15.398	0.3337	3	
Entrenchment Ratio					1.47	4.65		7.71			2.9	6.5		8.6				8	9	16	7.2026	9.8721	8.9357	13.478	3.2408	3
<sup>1</sup> Bank Height Ratio					1.61	1.83		2.28			0.9	1		1.2				1		1	1	1	1	0	3	
<b>Profile</b>																										
Riffle Length (ft)					6.33	37.84		106.87			4.03	14.18		23.61				10	21.696	58	7.36	20.808	20.505	31.54	5.5775	22
Riffle Slope (ft/ft)					0.0001	0.0537		0.2384			0	0.0202		0.0815				0.0069	0.0125	0.0171	0.0034	0.0132	0.0135	0.0285	0.0054	22
Pool Length (ft)					19.07	55.73		119.93			18.51	32.11		58.03				19	35.957	54	17.45	34.809	34.925	52.82	7.6111	24
Pool Max depth (ft)					2	2.31		3.1			1.7	2.47		3.1				2.4	3.5	4.5	2.76	3.4017	3.43	4.04	0.374	24
Pool Spacing (ft)					34	91		245			29	48		84				37	63	110	31.47	55.969	54.565	78.46	10.484	22
<b>Pattern</b>																										
Channel Beltwidth (ft)					35	47.8		56			25	40		65				34	53	86	34		53	86		
Radius of Curvature (ft)					7	47		173			20	31		122				26	41	59	26		41	59		
Rc:Bankfull width (ft/ft)					0.06	0.04		0.148			0.016	0.0255		0.037				0.016	0.0255	0.037	0.016		0.0255	0.037		
Meander Wavelength (ft)					55	113.57		245			62	85.5		99				82	112	130	82		112	130		
Meander Width Ratio					1.84	2.52		2.95			2.1	3.3		5.4				2.1	3.3	5.4	2.1		3.3	5.4		
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>								0.45										0.43						0.43		
Max part size (mm) mobilized at bankfull																		60						60		
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification								incised C4/E4						E4/C4				C4						C4		
Bankfull Velocity (fps)								4.05										3.3						3.3		
Bankfull Discharge (cfs)								55																		
Valley length (ft)								1110						542												
Channel Thalweg length (ft)								1149						650				1331						1331		
Sinuosity (ft)								1.04						1.2				1.3						1.3		
Water Surface Slope (Channel) (ft/ft)								0.006						0.0065				0.0048						0.0048		
BF slope (ft/ft)								0.0071						0.0114				0.0048						0.0048		
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a. Baseline Stream Data Summary  
 Newtown - EEP# 94150 - UT to Underwood Creek: 3000 feet

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)					6.3	11.75		16			10	12.2		14.3				14		12.322	13.977	13.625	16.516	1.4652	7
Floodprone Width (ft)					19	109		352									95	160	220	95	172.86	135	280	76.095	7
Bankfull Mean Depth (ft)					0.73	1.12		1.56			0.92	1.12		1.34				0.98		0.8103	0.9506	0.963	1.0596	0.0775	7
<sup>1</sup> Bankfull Max Depth (ft)					1.1	1.92		2.6									1.4		1.46	1.6371	1.61	1.98	0.1729	7	
Bankfull Cross Sectional Area (ft <sup>2</sup> )					7.3	12.9		18.8			12.2	13		13.4			13.7		11.585	13.225	13.057	15.215	1.0894	7	
Width/Depth Ratio					5.4	11.21		19.8			7.7	11.3		15.6			14.3		11.629	14.868	14.373	20.383	2.6834	7	
Entrenchment Ratio					2	9.04		29.3			2.9	6.5		8.6			6.8	11	16	6.9727	12.435	8.8446	22.723	5.7683	7
<sup>1</sup> Bank Height Ratio					1.26	1.31		1.99			0.9	1		1.2			1		0.9419	0.979	0.9848	1	0.0254	7	
<b>Profile</b>																									
Riffle Length (ft)					1.64	38.85		289.95			4.03	14.18		23.61			10	16.45	80	9.19	16.294	15.51	34.04	4.4599	64
Riffle Slope (ft/ft)					0.0002	0.021		0.121			0	0.0202		0.0815			0.0074	0.0158	0.057	0.0008	0.0175	0.0156	0.0556	0.011	60
Pool Length (ft)					8.87	54.34		435			18.51	32.11		58.03			14	30.242	53	19.68	30.254	28.74	51.91	7.7476	65
Pool Max depth (ft)					1.3	2.57		4.8			1.7	2.47		3.1			2.1	2.8	3.9	2.42	2.9651	2.92	3.68	0.2746	65
Pool Spacing (ft)					8.5	105		752			29	48		84			32	55	97	31.79	46.166	44.57	80.51	9.6963	63
<b>Pattern</b>																									
Channel Beltwidth (ft)					40	43.75		51			25	40		65			30	46	76	30		46	76		
Radius of Curvature (ft)					2.4	23		169			20	31		122			23	36	52	23		36	52		
Rc:Bankfull width (ft/ft)					0.002	0.0197		0.144			0.016	0.0255		0.037			0.016	0.0255	0.037	0.016		0.0255	0.037		
Meander Wavelength (ft)					80	126.5		190			62	85.5		99			72	98	113	72		98	113		
Meander Width Ratio					7.71	1.87		2.18			2.1	3.3		5.4			2.1	3.3	5.4	2.1		3.3	5.4		
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/f <sup>2</sup>								0.41										0.28						0.28	
Max part size (mm) mobilized at bankfull																		38						38	
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification					incised C4/E4 w/sections of G4						E4/C4						C4			C4					
Bankfull Velocity (fps)					3.19												3.07			3.07					
Bankfull Discharge (cfs)					42																				
Valley length (ft)					3506						542														
Channel Thalweg length (ft)					4097						650						4100			4100					
Sinuosity (ft)					1.17						1.2						1.3			1.3					
Water Surface Slope (Channel) (ft/ft)					0.0054						0.0065						0.0048			0.0048					
BF slope (ft/ft)					0.0063						0.0114						0.0048			0.0048					
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Newtown - EEP# 94150 - Underwood Creek: 1273 feet**

Parameter	Pre-Existing Condition							Reference Reach(es) Data						
<sup>1</sup> Ri% / Ru% / P% / G% / S%	38%	6%	48%	8%				28%	4%	60%	8%			
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%	2.16%	4.95%	81.62%	9.12%	0.43%	1.72%		0.91%	3%	81.59%	14%	0%	0.50%	
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)	8.15	19.25	27.75	58.65	105.10			11.59	20.73	29.25	60.76	82.68		
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10														
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0														

Parameter	Design							As-built/Baseline						
<sup>1</sup> Ri% / Ru% / P% / G% / S%	36%		59%		2%			24%		43%		2%		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)														
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10														
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0														

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary. The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions. ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a m

**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Newtown - EEP# 94150 - UT to Underwood Creek: 3000 feet**

Parameter	Pre-Existing Condition							Reference Reach(es) Data						
<sup>1</sup> Ri% / Ru% / P% / G% / S%	39%	2%	53%	4%				28%	4%	60%	8%			
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%	0%	2%	92.81%	4.72%	0.47%	0%		0.9%	3%	81.6%	14.0%	0%	0.5%	
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)	12.70	19.80	24.50	43.05	60.50			11.59	20.73	29.25	60.76	82.68		
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10														
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0														

Parameter	Design							As-built/Baseline						
<sup>1</sup> Ri% / Ru% / P% / G% / S%	34%		64%		1%			34%		64%		1%		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)														
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10														
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0														

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary. The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions. ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a

**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Newtown - EEP# 94150 - Underwood Creek: 1273 feet**

	Cross Section 1 (Pool) [New for MY-01]							Cross Section 2 (Riffle) [CS-1 in MY-00]							Cross Section 3 (Riffle) [CS-2 in MY-00]						
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>	N/A	595.25	595.25	595.25	595.25			594.36	594.36	594.36	594.36	594.36			592.56	592.56	592.56	592.56	592.56		
Bankfull Width (ft)	N/A	17.413	17.299	16.20	19.77			15.67	16.138	16.521	16.75	15.27			16.69	19.33	17.186	16.83	17.02		
Floodprone Width (ft)	N/A	205	205	205	205			140	140	140	140	140			225	225	225	225	225		
Bankfull Mean Depth (ft)	N/A	1.8039	1.907	2.06	1.51			1.03	1.135	1.1123	1.06	0.97			1.08	1.0495	1.0893	1.02	1.01		
Bankfull Max Depth (ft)	N/A	3.71	3.84	3.98	3.68			1.74	1.83	1.96	1.84	1.84			1.75	1.89	1.78	1.9	1.99		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	N/A	31.411	32.991	33.40	29.86			16.11	18.317	18.375	17.70	14.78			18.10	20.288	18.721	17.16	17.22		
Bankfull Width/Depth Ratio	N/A	9.6532	9.0713	7.86	13.09			15.24	14.219	14.853	15.85	15.77			15.40	18.418	15.776	16.5	16.83		
Bankfull Entrenchment Ratio	N/A	11.773	11.85	12.65	10.37			8.94	8.675	8.4742	8.36	9.17			13.48	11.64	13.092	13.37	13.22		
Bankfull Bank Height Ratio	N/A	1	0.9948	0.93	0.71			1.00	1.0109	0.9337	1.02	1.03			1.00	0.9788	0.9551	0.97	0.91		
Cross Sectional Area between end pins (ft <sup>2</sup> )	N/A	82.74	83.888	88.73	80.53			39.17	40.67	41.371	37.31	38.63			33.48	36.13	36.238	34.73	35.83		
d50 (mm)	N/A	N/A	N/A	N/A	N/A			Silt	6	3.8	11.2	6.4			Silt	8	0.1	8.3	1.3		
	Cross Section 4 (Pool) [New for MY-01]							Cross Section 5 (Riffle) [CS-3 in MY-00]													
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+							
<b>Record elevation (datum) used</b>	N/A	591.25	591.25	591.25	591.25			590.75	590.75	590.75	590.75	590.75									
Bankfull Width (ft)	N/A	22.775	21.831	23.88	24.3			15.27	15.112	26.461	16.19	16.29									
Floodprone Width (ft)	N/A	180	180	180	180			110	110	110	110	110									
Bankfull Mean Depth (ft)	N/A	1.4849	1.5317	1.41	1.29			1.04	1.1567	0.7441	1.25	1.05									
Bankfull Max Depth (ft)	N/A	3.43	3.31	3.36	3.54			1.66	2.06	2.1	2.53	2.33									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	N/A	33.817	33.438	33.57	31.4			15.88	17.48	19.69	20.27	17.16									
Bankfull Width/Depth Ratio	N/A	15.338	14.253	16.99	18.81			14.69	13.064	35.562	12.93	15.47									
Bankfull Entrenchment Ratio	N/A	7.9035	8.2451	7.54	7.41			7.20	7.2792	4.157	6.79	6.75									
Bankfull Bank Height Ratio	N/A	0.9796	1.0211	0.97	0.76			1.00	1.0049	0.981	0.955	0.87									
Cross Sectional Area between end pins (ft <sup>2</sup> )	N/A	65.07	68.305	68.55	74.5			34.16	35.758	38.127	37.96	37.59									
d50 (mm)	N/A	N/A	N/A	N/A	N/A			Silt	5	8	6.5	5									

1 = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Newtown - EEP# 94150 - UT to Underwood Creek: 3000 feet**

	Cross Section 1 (Riffle) [CS-1 in MY-00]							Cross Section 2 (Pool) [New for MY-01]							Cross Section 3 (Riffle) [CS-2 in MY-00]							Cross Section 4 (Pool) [New for MY-01]							Cross Section 5 (Riffle) [CS-3 in MY-00]							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>																																				
<b>Record elevation (datum) used</b>	609.86	609.86	609.86	609.78	609.86			N/A	607.92	607.92	607.92	607.92			604.51	604.51	604.51	604.51	604.51			N/A	603.49	603.49	603.49	603.49			601.91	601.91	601.91	601.91	601.91			
Bankfull Width (ft)	12.32	12.178	12.61	11.99	14.51			N/A	18.494	34.618	24.13	18.62			16.52	17.166	11.9	13.67	14.21			N/A	17.52	16.64	13.89	15.38			13.99	14.24	14.296	14.93	13.67			
Floodprone Width (ft)	280	280	280	280	280			N/A	190	190	190	190			245	245	245	245	245			N/A	190	190	190	190			230	230	230	230	230			
Bankfull Mean Depth (ft)	1.06	1.081	0.9935	1.04	1.06			N/A	1.6452	0.9243	1.3	1.53			0.81	0.7683	1.0941	0.85	0.87			N/A	1.4147	1.4996	1.3	1.45			0.97	0.9392	0.944	0.81	0.89			
Bankfull Max Depth (ft)	1.98	2	2.01	1.94	2.09			N/A	3.38	3.32	3.45	3.43			1.72	1.65	1.92	2.12	2.14			N/A	2.76	2.81	2.98	2.96			1.58	1.54	1.66	1.71	1.78			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	13.06	13.165	12.527	12.5	15.32			N/A	30.427	31.997	31.42	28.51			13.38	13.188	13.02	11.64	12.43			N/A	24.786	24.954	18.13	22.37			13.61	13.375	13.494	12.05	12.23			
Bankfull Width/Depth Ratio	11.63	11.266	12.693	11.5	13.75			N/A	11.241	37.455	18.53	12.16			20.38	22.343	10.876	16.05	16.25			N/A	12.384	11.096	10.65	10.57			14.37	15.162	15.144	18.51	15.27			
Bankfull Entrenchment Ratio	22.72	22.992	22.205	23.35	19.29			N/A	10.273	5.4884	7.87	10.21			14.83	14.273	20.588	17.92	17.24			N/A	10.845	11.418	13.68	12.36			16.45	16.151	16.089	15.4	16.83			
Bankfull Bank Height Ratio	0.98	0.955	1.0597	1	0.66			N/A	1	0.991	0.97	0.73			0.84	0.96	0.9688	1	0.92			N/A	0.9891	0.9858	0.97	0.69			1.00	1.0065	0.9819	0.99	0.69			
Cross Sectional Area between end pins (ft <sup>2</sup> )	57.18	57.058	59.344	54.42	57.64			N/A	43.244	44.07	44.07	42.16			31.77	30.81	30.788	36.31	28.11			N/A	37.442	37.49	32.5	35.72			24.19	24.079	24.707	24.62	22.49			
d50 (mm)	5.60	1.5	8.6	4.7	5.7			N/A	N/A	N/A	N/A	N/A			Silt	0.10	0.1	0.3	0.4			N/A	N/A	N/A	N/A	N/A			Silt	0.3	0.1	0.8	0.8			
		Cross Section 6 (Riffle) [CS-4 in MY-00]							Cross Section 7 (Pool) [New for MY-01]							Cross Section 8 (Riffle) [CS-5 in MY-00]							Cross Section 9 (Riffle) [CS-6 in MY-00]							Cross Section 10 (Riffle-NOT in Monitoring Reach) [CS-7 in MY-00]						
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>																																				
<b>Record elevation (datum) used</b>	598.86	598.86	598.86	598.86	598.86	598.86		N/A	597.79	597.79	597.79	597.79			596.67	596.67	596.67	596.67	596.67			594.85	594.85	594.85	594.85	594.73			592.00	592	592	592	592			
Bankfull Width (ft)	13.42	12.377	11.711	13.38	13.73			N/A	17.5	18.081	17.67	20.71			12.71	10.964	9.973	12.49	11.9			13.62	13.47	13.632	13.53	13.15			15.26	17.861	14.791	14.31	14.69			
Floodprone Width (ft)	115	115	115	115	115			N/A	180	180	180	180			110	110	110	110	110			95	95	95	95	95			135	135	135	135	135			
Bankfull Mean Depth (ft)	0.96	0.9507	0.881	1.04	0.97			N/A	1.5352	1.5321	1.55	1.18			0.91	0.8815	0.7223	0.87	0.99			0.94	0.9006	0.8657	0.84	0.82			1.00	0.8591	0.898	0.89	0.93			
Bankfull Max Depth (ft)	1.50	1.38	1.62	1.7	1.95			N/A	3.08	3.25	3.38	3.27			1.61	1.44	1.32	1.67	2.06			1.46	1.4	1.58	1.59	1.55			1.61	1.72	1.5	1.69	1.73			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	12.92	11.767	10.318	13.94	13.35			N/A	26.866	27.702	27.39	24.52			11.59	9.6643	7.2034	10.9	11.75			12.80	12.131	11.801	11.43	10.75			15.22	15.345	13.283	12.71	13.7			
Bankfull Width/Depth Ratio	13.93	13.018	13.293	12.84	14.11			N/A	11.399	11.801	11.4	17.49			13.95	12.439	13.808	14.31	12.06			14.50	14.956	15.748	16.02	16.08			15.31	20.789	16.471	16.11	15.76			
Bankfull Entrenchment Ratio	8.57	9.2916	9.8196	8.6	8.38			N/A	10.286	9.9555	10.19	8.69			8.65	10.033	11.03	8.81	9.24			6.97	7.0527	6.9689	7.02	7.23			8.84	7.5583	9.127	9.43	9.19			
Bankfull Bank Height Ratio	1.00	1.087	1.1975	1.03	1.01			N/A	0.9773	0.9477	1.05	1			1.00	1.125	1.2576	1.08	0.88			0.95	0.9429	1.038	1.01	0.66			0.98	0.9244	1.02	0.98	0.66			
Cross Sectional Area between end pins (ft <sup>2</sup> )	43.35	36.169	33.323	38.48	38.82			N/A	43.075	44.027	39.66	41.02			46.57	38.063	34.766	32.28	36.81			31.80	30.431	28.766	30	31.34			25.97	24.768	25	24.08	22.23			
d50 (mm)	Silt	0.1	0.1	0.7	1.3			N/A	N/A	N/A	N/A	N/A			Silt	4.4	1.4	1.8	1.7			Silt	2	7.4	4.6	6.4			Silt	4.8	0.7	9.7	0.4			

<sup>1</sup> = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary  
Newtown - EEP# 94150 - Underwood Creek: 1273 feet**

Parameter	Baseline																												MY-1								MY-2								MY-3								MY-4								MY-5							
	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n																										
<b>Dimension and Substrate - Riffle only</b>																																																																				
Bankfull Width (ft)	15.27	15.88	15.67	16.69	0.734	3	15.11	16.86	16.14	19.33	2.2	3	16.52	20.06	17.19	26.46	5.557	3	16.19	16.59	16.75	16.83	0.35	3	15.27	16.19	16.29	17.021	0.88	3																																						
Floodprone Width (ft)	110	158.3	140	225	59.65	3	110	158.3	140	225	59.65	3	110	158.3	140	225	59.65	3	110	158.3	140	225	59.65	3	110	158.3	140	225	59.65	3																																						
Bankfull Mean Depth (ft)	1.028	1.049	1.035	1.084	0.031	3	1.05	1.114	1.135	1.157	0.057	3	0.744	0.982	1.089	1.112	0.206	3	1.02	1.11	1.06	1.25	0.12	3	0.9681	1.011	1.011	1.0533	0.043	3																																						
Bankfull Max Depth (ft)	1.66	1.717	1.74	1.75	0.049	3	1.83	1.927	1.89	2.06	0.119	3	1.78	1.947	1.96	2.1	0.16	3	1.84	2.09	1.9	2.53	0.39	3	1.843	2.053	1.988	2.327	0.248	3																																						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	15.81	16.67	16.11	18.1	1.246	3	17.48	18.7	18.32	20.29	1.441	3	18.38	18.93	18.72	19.69	0.681	3	17.16	18.38	17.7	20.27	1.66	3	14.783	16.39	17.16	17.216	1.389	3																																						
Width/Depth Ratio	14.76	15.13	15.24	15.4	0.394	3	13.06	15.23	14.22	18.42	2.817	3	14.85	22.06	15.78	35.56	11.7	3	12.93	15.1	15.85	16.5	1.9	3	15.469	16.02	15.77	16.829	0.714	3																																						
Entrenchment Ratio	7.203	9.872	8.936	13.48	3.241	3	7.279	9.198	8.675	11.64	2.227	3	4.157	8.574	8.474	13.09	4.468	3	6.79	9.51	8.36	13.37	3.43	3	6.7515	9.713	9.168	13.219	3.268	3																																						
Bank Height Ratio	1	1	1	1	0	3	0.979	0.998	1.005	1.011	0.017	3	0.934	0.957	0.955	0.981	0.024	3	0.950	0.980	0.970	1.020	0.030	3	0.8668	0.935	0.907	1.0309	0.085	3																																						
<b>Profile</b>																																																																				
Riffle Length (ft)	7.36	20.81	20.51	31.54	5.577	22	8.58	21.4	19.56	35.95	6.111	22	7.34	22.88	22.73	38.3	7.234	21	8.09	19.46739	18.64	34.57	6.742777	23	6.91	19.04	17.44	35.26	6.02	22																																						
Riffle Slope (ft/ft)	0.0034	0.0132	0.0135	0.0285	0.0054	22	0.0004	0.0112	0.0100	0.0284	0.0068	22	0.0005	0.0095	0.0101	0.0349	0.0075	21	0.00459	0.014253	0.01208	0.03393	0.00754	23	0.0024	0.0125	0.0129	0.0283	0.0079	19																																						
Pool Length (ft)	17.45	34.81	34.92	52.82	7.611	24	18.27	34.33	32.87	50.34	7.214	24	11.35	33.02	33.11	46.16	7.173	24	23.11	35.23042	34.185	53.41	7.629916	24	19.24	36.14	34.59	58.6	9.77	24																																						
Pool Max depth (ft)	2.76	3.402	3.43	4.04	0.374	24	2.91	3.515	3.515	3.94	0.251	24	2.95	5.68	3.72	52.99	10.08	24	2.86	3.604167	3.57	4.21	0.366368	24	3.06	3.55	3.55	4.1	0.26	24																																						
Pool Spacing (ft)	31.47	55.97	54.57	78.46	10.48	22	37.01	57.45	55.8	92.83	13.99	23	33.03	56.57	53.37	92.77	13.48	22	35.5	57.02826	53.96	90.26	13.98921	23	29.85	56.12	55.29	85.61	11.98	22																																						
<b>Pattern</b>																																																																				
Channel Beltwidth (ft)	34		53	86																																																																
Radius of Curvature (ft)	26		41	59																																																																
Rc:Bankfull width (ft/ft)	0.016		0.026	0.037																																																																
Meander Wavelength (ft)	82		112	130																																																																
Meander Width Ratio	2.1		3.3	5.4																																																																
<b>Additional Reach Parameters</b>																																																																				
Rosgen Classification	C4				C4				C4				C4				C4				C4				C4				C4				C4				C4																															
Channel Thalweg length (ft)	1331				1331				1331				1331				1331				1331				1331				1331				1331				1331																															
Sinuosity (ft)	1.3				1.3				1.3				1.3				1.3				1.3				1.3				1.3				1.3				1.3																															
Water Surface Slope (Channel) (ft/ft)	0.0048				0.00485				0.00418				0.0048				0.0051				0.0051				0.0051				0.0051				0.0051																																			
BF slope (ft/ft)	0.0048				0.00522				0.00550				0.0047				0.0051				0.0051				0.0051				0.0051				0.0051																																			
<sup>2</sup> R% / Ru% / P% / G% / S%	24%		43%		2%		36%		64%		2%		38%		62%		0%		34%		64%		0%		33%		67%		0%																																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%													41%	8%	51%	0%	0%	0%	7%	20%	71%	2%	0%	0%	9%	34%	55%	2%	0%	0%																																						
<sup>4</sup> d16 / d35 / d50 / d84 / d95 /													0.085	0.394	3.954	16.91	30.22		1.12	5.23	8.66	18.13	39.67		0.29	1.6	4.24	19.24	32.22																																							
<sup>2</sup> % of Reach with Eroding Banks	0				3%				0%				0%				0%				0%				0%				0%																																							
Channel Stability or Habitat Metric																																																																				
Biological or Other																																																																				

Shaded cells indicate that these will typically not be filled in.  
1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.  
2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
4 = Of value/needed only if the n exceeds 3

**Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary  
Newtown - EEP# 94150 - UT to Underwood Creek: 3000 feet**

Parameter	Baseline*																								MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n																		
<b>Dimension and Substrate - Riffle only</b>																																																						
Bankfull Width (ft)	12.32	13.98	13.62	16.516	1.465	7	10.96	13.4	12.92	17.17	2.162	6	9.973	12.35	12.26	14.3	1.533	6	11.99	13.33	13.46	14.93	1.02	6	11.904	13.5286	13.6964	14.51	0.926	6																								
Floodprone Width (ft)	95	172.9	135	280	76.1	7	95	179.2	172.5	280	81.33	6	95	179.2	172.5	280	81.33	6	95	179.2	172.5	280	81.33	6	95	179.167	172.5	280	81.33	6																								
Bankfull Mean Depth (ft)	0.81	0.951	0.963	1.0596	0.077	7	0.768	0.92	0.92	1.081	0.102	6	0.722	0.917	0.912	1.094	0.126	6	0.81	0.91	0.86	1.04	0.1	6	0.81756	0.93371	0.93377	1.055	0.087	6																								
Bankfull Max Depth (ft)	1.46	1.637	1.61	1.98	0.173	7	1.38	1.568	1.49	2	0.234	6	1.32	1.685	1.64	2.01	0.249	6	1.59	1.79	1.71	2.12	0.2	6	1.545	1.9275	2.0005	2.141	0.226	6																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	11.59	13.22	13.06	15.215	1.089	7	9.664	12.22	12.65	13.38	1.408	6	7.203	11.39	12.16	13.49	2.334	6	10.9	12.08	11.85	13.94	1.06	6	10.7473	12.6385	12.333	15.32	1.567	6																								
Width/Depth Ratio	11.63	14.87	14.37	20.383	2.683	7	11.27	14.86	13.99	22.34	3.956	6	10.88	13.59	13.55	15.75	1.754	6	11.5	14.87	15.16	18.5	2.52	6	12.061	14.5876	14.6919	16.25	1.598	6																								
Entrenchment Ratio	6.973	12.44	8.845	22.723	5.768	7	7.053	13.3	12.15	22.99	5.81	6	6.969	14.45	13.56	22.2	6.158	6	7.02	13.52	12.1	23.35	6.45	6	7.22682	13.0335	13.0348	19.29	5.31	6																								
Bank Height Ratio	0.942	0.979	0.985	1	0.025	7	0.943	1.012	0.982	1.125	0.077	6	0.969	1.084	1.049	1.258	0.118	6	0.99	1.02	1.01	1.08	0.03	6	0.65761	0.80141	0.78228	1.008	0.152	6																								
<b>Profile</b>																																																						
Riffle Length (ft)	9.19	16.29	15.51	34.04	4.46	64	6.49	15.28	13.94	47.85	6.63	64	4	17.06	16.56	36.16	4.884	64	6.84	15.21	15.21	24.78	4.64	64	4.11	14.74	14.49	43.65	6.17	63																								
Riffle Slope (ft/ft)	0.0008	0.0175	0.0156	0.0556	0.0110	60	0.0017	0.0178	0.0170	0.0586	0.0116	58	0.0014	0.0174	0.0147	0.0673	0.0132	51	0.0017	0.0197	0.0166	0.0607	0.0130	59	0.0007	0.0194	0.0195	0.048	0.01	51																								
Pool Length (ft)	19.68	30.25	28.74	51.91	7.748	65	16.33	31.91	29.53	55.66	8.318	64	18.59	30.18	28.3	58.78	8.982	64	19.09	13.35	28.89	57.33	8.09	64	15.37	32.08	30.48	59.18	8.8	66																								
Pool Max depth (ft)	2.42	2.965	2.92	3.68	0.275	65	2.6	3.274	3.167	12.61	1.218	64	0.38	2.99	2.94	4.57	0.50	64	1.63	3.05	2.95	12.09	1.28	64	1.8	3.05	3.11	4.37	0.54	66																								
Pool Spacing (ft)	31.79	46.17	44.57	80.51	9.696	63	24.26	46.85	45.8	85.42	11.44	62	29.23	47.1	43.69	81.57	11.35	62	26.16	47.11	43.59	131.26	15.35	63	27.75	46.37	43.94	74.35	10.72	64																								
<b>Pattern</b>																																																						
Channel Beltwidth (ft)	30		46	76																																																		
Radius of Curvature (ft)	23		36	52																																																		
Rc:Bankfull width (ft/ft)	0.016		0.026	0.037																																																		
Meander Wavelength (ft)	72		98	113																																																		
Meander Width Ratio	2.1		3.3	5.4																																																		
<b>Additional Reach Parameters</b>																																																						
Rosgen Classification			C4						C4						C4						C4						C-4																											
Channel Thalweg length (ft)			4100*						3000						3000						3000						3000																											
Sinuosity (ft)			1.3						1.3						1.3						1.3						1.3																											
Water Surface Slope (Channel) (ft/ft)			0.0048						0.00529						0.00492						0.0045						0.0051																											
BF slope (ft/ft)			0.0048						0.00528						0.00512						0.005						0.0051																											
<sup>2</sup> R% / Ru% / P% / G% / S%	34%		64%		1%		33%		67%				36%		64%				33%		67%				31%		69%																											
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%													59%	7%	34%	0%	0%	0%	11%	59%	29%	0%	0%		15%	39%	44%	1%	0%	0%																								
<sup>2</sup> d16 / d35 / d50 / d84 / d95 /													0.297	0.964	2.952	7.462	12.12		0.41	0.81	2.14	8.27	15.35		0.05	1.3	2.72	15.79	40.28																									
<sup>2</sup> % of Reach with Eroding Banks			0						0						0%						0%						0%																											
Channel Stability or Habitat Metric																																																						
Biological or Other																																																						

\* - The Baseline calculations were performed for the entire restoration length and includes Cross Section 10 (CS-7 in MY-00) which is not in the monitoring Reach for UT to Underwood Creek

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, d5p = max subpave

4 = 0 value/needed only if the n exceeds 3

## **Appendix E. Hydrologic Data**

<b>Table 12. Verification of Bankfull Events</b>			
<b>Newtown - EEP# 94150</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo Number</b>
25-Oct-11	N/A	Site Visit observing visible wrack lines	MY-01 29-30
23-Aug-13	30-June-13	Gauge data	N/A
23-Aug-13	07-July-13	Gauge data	N/A
09-Oct-13	21-Sept-13	Gauge data	N/A
9-Sept-14	15-April-14	Transducer data	N/A
9-Sept-14	19-April-14	Transducer data	N/A
9-Sept-14	20-April-14	Transducer data	N/A
9-Sept-14	15-July-14	Transducer data	N/A
9-Sept-14	21-July-14	Transducer data	N/A
9-Sept-14	12-August-14	Transducer data	N/A

Table 13. Wetland Criteria Attainment 2010-2014

Gauge #	MY-01 (2011)			MY-02 (2012)			MY-03 (2013)			MY-04 (2014)		
	Max # Consecutive Days	% Growing Season	Success Criteria Attained	Max # Consecutive Days	% Growing Season	Success Criteria Attained	Max # Consecutive Days	% Growing Season	Success Criteria Attained	Max # Consecutive Days	% Growing Season	Success Criteria Attained
1	59 <sup>a</sup>	26	Yes	79	35	Yes	168	74	Yes	46 <sup>i</sup>	20	Yes
2	198 <sup>b</sup>	87	Yes	228	100	Yes	228	100	Yes	166 <sup>j</sup>	73	Yes
3	198 <sup>b</sup>	87	Yes	228	100	Yes	228	100	Yes	166 <sup>j</sup>	73	Yes
4	77 <sup>c</sup>	34	Yes	75 <sup>f</sup>	33	Yes	228	100	Yes	113 <sup>j</sup>	50	Yes
5	92 <sup>b</sup>	40	Yes	105 <sup>g</sup>	46	Yes	179	79	Yes	113 <sup>j</sup>	50	Yes
6	111 <sup>b</sup>	49	Yes	228	100	Yes	228	100	Yes	106 <sup>k</sup>	46	Yes
7	27 <sup>d</sup>	12	Yes	64	28	Yes	228	100	Yes	59 <sup>l</sup>	26	Yes
8	7 <sup>e</sup>	3	No	5	2	No	22 <sup>h</sup>	10	Yes	14 <sup>j</sup>	6	Yes
9	~	~	~	~	~	~	~	~	~	0 <sup>m</sup>	0	No
10	~	~	~	~	~	~	~	~	~	49 <sup>m</sup>	21	Yes
11	~	~	~	~	~	~	~	~	~	49 <sup>m</sup>	21	Yes

a – Gauge installed April 23, 2011 –197 days of growing season monitored

b – Gauge installed April 22, 2011 –198 days of growing season monitored

c – Gauge installed February 20, 2010; Data missing due to gauge failure - 217 days of growing season monitored

d – Gauge installed May 24, 2011 – 166 days of growing season monitored

e – Gauge installed August 13, 2011 –85 days of growing season monitored

f – Data missing due to gauge failure; new gauge installed March 26, 2012; 224 days of growing season monitored

g – Data missing due to gauge failure; 184 days of growing season monitored

h – Data missing due to gauge failure; 149 days of growing season monitored

i – Report sent before growing season end; Data missing due to gauge failure; 105 days of growing season monitored

j – Report sent before growing season end; 166 days of growing season monitored


k – Report sent before growing season end; Data missing due to gauge failure; 106 days of growing season monitored

l – Report sent before growing season end; Data missing due to gauge failure; new gauge installed September 5, 2014; 59 days of growing season monitored


m – Report sent before growing season end; Gauge installed April 3, 2014 –155 days of growing season monitored


Growing Season: March 23 to November 6 (source: <http://www.wcc.nrcs.usda.gov/cgibin/state.pl?state=nc>)

# Newtown Stream Pressure Transducer 1



# Newtown Stream Pressure Transducer 2






Growing Season: March 23 to November 6 (228 days)  
<http://www.wcc.nrcs.usda.gov/cgibin/sate.pl?state=nc>

2011-2014 Rain Data: Station KCLT  
<http://www.nc-climate.ncsu.edu/services/request.php>


### Newtown Gauge 1




Growing Season: March 23 to November 6 (228 days)  
(<http://www.wcc.nrcs.usda.gov/cgibin/sate.pl?state=nc>)

2011-2014 Rain Data: Station KCLT  
(<http://www.nc-climate.ncsu.edu/services/request.php>)


### Newtown Gauge 2




### Newtown Gauge 3




### Newtown Gauge 4



### Newtown Gauge 5




### Newtown Gauge 6




Growing Season: March 23 to November 6 (228 days)  
(<http://www.wcc.nrcs.usda.gov/cgibin/sate.pl?state=nc>)

2011-2014 Rain Data: Station KCLT  
(<http://www.nc-climate.ncsu.edu/services/request.php>)


### Newtown Gauge 7




### Newtown Gauge 8



### Newtown Gauge 9




### Newtown Gauge 10



Growing Season: March 23 to November 6 (228 days)  
(<http://www.wcc.nrcs.usda.gov/cgibin/sate.pl?state=nc>)

2011-2014 Rain Data: Station KCLT  
(<http://www.nc-climate.ncsu.edu/services/request.php>)

### Newtown Gauge 11



Growing Season: March 23 to November 6 (228 days)  
(<http://www.wcc.nrcs.usda.gov/cgibin/sate.pl?state=nc>)

2011-2014 Rain Data: Station KCLT  
(<http://www.nc-climate.ncsu.edu/services/request.php>)