Northgate Park (Ellerbe Creek) Stream Restoration Site

DMS Project #272 Contract #6230

DWQ 404 # N/A USACE Action ID #200620453

Monitoring Year 05/Closeout Project Type: Stream Restoration



 $Data\ collected\ for\ this\ report\ (2016)\ was\ collected\ eight\ (8)\ years\ after\ construction\ (8\ years\ elapsed-MY8),\ but\ is\ the\ 5^{th}$ year where measurements were made as per the monitoring plan. Measurements were suspended for repairs and repair evaluation in 2011 - 2013

Table 1a. Project Settin	ng and Classifications
	ee Creek) Stream Restoration Site es: 35.980931° N, 80.046549° W
County	Durham
General Location	City of Durham
Basin	Upper Neuse
Physiographic Region	Piedmont
USGS Hydro Unit	03020201050010
NCDWQ Sub-basin	03-04-01
Trout Water	No
Project Performers	
Source Agency	NCDMS
Provider	NCDMS
Designer	URS Corporation
Monitoring Firm	KCI Associates of NC
Planting	HARP
Construction	Environmental Quality Resources,
Contractor	LLC
Invasive Treatment	HARP
Contractor	
Repair Designer	KCI Associates of NC
Repair Contractor	Carolina Environmental
	Contacting, Inc.
Property Interest	State of NC
Holder	
Site Stewardship	DEQ Stewardship Program

Table 1b. Project Activity and Reporting History									
Northgate Park (Ellerbe Creek) Strea	m Restoration Site								
Milestone	Date Completed								
Concept Plan	Jan 06								
Restoration Plan	Jun 06								
Final Design - 90%	May 07								
Construction	Dec 08								
As-Built Survey	Jan 09								
Live Stake Planting	Mar 09								
Riparian Buffer Planting	Nov 09								
Year 1 Monitoring	May 10								
Year 2 Monitoring	Dec 10								
Invasive Treatment	2013-2015								
Repair	Mar 14								
Year 3 Monitoring	Jan 15								
Year 4 Monitoring	Dec 15								
Site-wide supplemental planting	Jan 16								
Beaver Management	May 2016 - Present								
Year 5 Monitoring	Nov 16								

1.0 PROJECT SETTING AND BACKGROUND SUMMARY

In 2008, the North Carolina Division of Mitigation Services (DMS) restored and enhanced a reach of Ellerbe Creek, an Unnamed Tributary to Ellerbe Creek (UT 3), and stream buffer within Northgate Park in Durham County, NC. The project also included the creation of two stormwater wetlands with outfalls to the project streams. The 5.9-mi² project watershed is located in US Geological Survey Hydrologic Unit 03020201-05-0010 (NC Division of Water Resources Subbasin 03-04-01) of the Neuse River Basin. This Hydrologic Unit is within DMS' *Ellerbe Creek Local Watershed Plan* (2003) area and is also listed as a Targeted Local Watershed (TLW) in DMS' *Neuse River Basin Priorities Plan* (2010). This project is within the Falls Lake watershed, a drinking supply reservoir for the City of Raleigh. The drainage area for the site is urban residential land. The State has a permanent conservation easement of 7.5 acres and the project is located entirely within Northgate Park, which is a City of Durham public park. The project stream begins at the pedestrian bridge near the baseball diamond and flows 2,284 linear feet to the culvert under Acadia Street. The project goals and objectives are listed below.

Construction was completed at the site in December 2008. In March 2009, live stakes were planted along the stream and the stormwater wetlands were planted. The planting of the riparian buffer was delayed until November 2009, when the rest of the site was planted with tublings and containerized plants. After planting, six vegetation plots were installed following the CVS-EEP vegetation monitoring procedure, five in buffer restoration areas and one in the planted stream riparian zone. Repairs were conducted at the site beginning in late 2013 and ending in March 2014. Once construction was completed the newly repaired banks were planted with live stakes and disturbed construction areas were planted with native transplants. The site also received a sitewide supplemental planting in early 2016.

2.0 PROJECT GOALS AND OBJECTIVES

The goal of the restoration project is to improve the water quality and biological habitat of the site's streams and wetlands and enhance flood attenuation through the following objectives:

- Restoring the Project Reach to a stable urban stream channel that will retain its dimension, pattern, and profile over time, and that is capable of transporting watershed flows and sediment load efficiently.
- Using Priority II restoration to change Ellerbe Creek from a G5c type stream channel to an E type channel.
- Enhancing the capacity of the site to mitigate flood flows by improving the connection of the stream to its floodplain.
- Improving aquatic habitat by establishing a heterogeneous bed morphology with riffle-pool sequences supported by in-stream structures.
- Restoring the riparian buffer from park grasses and herbaceous vegetation to Piedmont Bottomland Forest to provide filtration of nutrients and organic matter inputs into the stream, to improve wildlife habitat, and to provide shade for the stream channel.
- Reducing sediment inputs from localized streambank erosion by re-establishing stream geometry and by stabilizing and revegetating the stream banks.
- Installing three stormwater wetland best management practices (BMPs) to reduce stormwater pollutants (namely nitrogen and phosphorus) and improve water quality prior to discharging into the stream.

3.0 SUCCESS CRITERIA


Table 2. Su	ccess Criteria												
Northgate 1	Northgate Park (Ellerbe Creel) Stream Restoration Site												
Feature	Success Criteria												
Stream	Minimal changes to the measured stream characteristics, demonstrating system stability. At least two bankfull events occurring in separate years over the course of the monitoring period.												
Vegetation	Average of 260 stems/acre for steam riparian zone, average of 320 stems/acre for buffer restoration zone, as indicated by permanent vegetation plots after 5 years of monitoring.												


Table 3a. Project	Assets						
North Gate Park	(Ellerbe Creek) Stream Restor	ration Site				
Project Streams							
Project Segment	Existing (Linear Feet)	Restoration Level	Approach	As-Built (Linear Feet/ Acres)	Stationing	Mitigation Ratio	Mitigation Units (SMU/RBMU)
Reach 1	1,520	Enhancement I	PII	1,247	10+00 - 25+20	1.5:1	831
Reach 2	646	Restoration	PII	750	25+20 - 32+70	1:1	750
UT3	104	Restoration	PII	117	100+00 - 101+17	1:1	117
	TOTAL			2,114			1,698
Project Buffer							
Buffer		Restoration		3.63		1:1	158,172
Buffer		Enhancement		0.23		3:1	3,333
	TOTAL			3.86			161,505


Restoration Level	Stream (linear feet)	Riparian W	Vetland (acres)	Non-riparian Wetland (acres)	Credited Buffer (square feet)
	,	Riverine	Non-Riverine	, ,	,
Restoration	867	-	-	-	158,172
Enhancement		-	-	-	9,999
Enhancement I	1,247				
Enhancement II	-				
Creation		-	-	-	-
Preservation	-	-	-	-	-
High Quality Preservation	-	-	-	-	-
Total	2,144	-	-	-	168,171


Table 3c. Overall Assets Summary											
Northgate Park (Ellerbe Creek) Stream Restoration Site											
Asset Category	Overall Credits										
Stream	1,698 lf										
Riparian Wetland	-										
Non-riparian Wetland	-										
Buffer	168,171 sq ft										















^{*=}pins reset for MY03 due to construction activity on site

Longitudinal Profile: Ellerbe Creek DMSProject Number 272 - MY05 - Stations 10+00 - 20+00



Longitudinal Profile: Ellerbe Creek
DMSProject Number 272 - MY05 - Stations 20+00 - 33+00




Table 4. Morphology and Hydraulic Monitoring Summary Northgate Park (Ellerbe Creek) Stream Restoration Site Segment Reach: Reach 1 (1,520 ft.) and Reach 2 (750 ft.) Cross-Section 1 Parameter Cross-Section 2 Cross-Section 3 Riffle - Reach 1 Pool - Reach 1 Riffle - Reach 1 MY0MY1 MY2 MY3 MY4 MY5 MY0 MY MY2 MY3 MY4 MY5 MY0MY1 MY2 MY3* MY4 MY5 Dimension 296.9 296.9 296.9 296.9 297.8 297.8 297.8 296.1 296.1 296.9 297.8 297.8 296.1 296.1 296.1 Record Elevation (datum) used 24.0 23.8 22.8 22.5 23.0 28.5 29.2 24.7 24.7 24.0 25.0 23.8 28.7 25.1 25.2 Bankfull Width (ft) 42.5 Floodprone Width (ft) 42.0 42.0 42.7 41.8 62.0 62.0 74.6 71.7 65.1 43.1 52.6 51.0 82.4 77.3 77.4 76.5 45.0 51.4 89.1 87.9 85.0 53.4 63.4 98.5 Bankfull Cross-Sectional Area (ft²) Bankfull Mean Depth (ft) 1.9 1.8 2.3 2.3 2.2 2.9 2.6 3.6 3.6 3.5 2.1 2.7 3.4 3.1 3.0 Bankfull Maximum Depth (ft) 2.8 2.8 3.0 3.1 2.9 5.8 4.3 5.3 5.1 4.7 3.4 3.8 4.4 4.4 4.1 12.8 13.1 9.7 10.4 11.7 8.9 8.1 8.3 Width/Depth Ratio 10.1 8.4 Entrenchment Ratio 2.5 2.9 2.6 1.8 1.8 1.9 1.9 1.8 2.6 2.6 Bank Height Ratio 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 188.5 178.6 280.8 186.8 250.3 262.5 268.7 242.2 327.4 326.1 322.6 329.4 Cross-Sectional Area Between End Pins (ft²) 1.2 0.35 2.20 0.33 d50 (mm) 24 6.90 0.08 43 0.96 0.46 0.39 0.38 0.62 0.67 Parameter Cross-Section 4 Cross-Section 5 Riffle - Reach 2 Riffle - Reach 2 MY0 MY1 MY2 MY3* MY4 MY5 MY0 MY1 MY2 MY3* MY4 MY5 **Dimension** Record Elevation (datum) used 296.4 296.4 296.4 296.4 296.4 296.3 296.3 296.3 296.3 296.3 Bankfull Width (ft) 25.2 28.4 28.7 28.9 29.4 36.1 26.9 33.5 31.3 32.0 >75 >75 >75 >75 >75 >90 62.2 58.3 Floodprone Width (ft) >90 >90 80.2 84.9 98.5 101.9 100.2 82.0 81.2 87.4 87.6 85.7 Bankfull Cross-Sectional Area (ft²) Bankfull Mean Depth (ft) 3.2 3.0 3.4 3.5 3.4 2.3 3.0 2.6 2.8 2.7 4.5 4.4 4.4 4.0 4.4 3.5 3.5 3.2 Bankfull Maximum Depth (ft) 4.6 4.6 7.9 9.5 15.9 11.2 12.0 Width/Depth Ratio 8.4 8.2 8.7 8.9 12.8 >3.0 >3.0 >3.0 2.8 2.7 >2.5 >2.5 >2.5 2.0 1.8 Entrenchment Ratio 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 Bank Height Ratio 1.0 330.7 163.8 326.9 330.7 369.7 151.8 124.7 160.8 Cross-Sectional Area Between End Pins (ft²) 0.06 0.06 0.28 0.35 0.67 0.06 0.06 71.00 27.00 70.00 d50 (mm)

2016 Closeout

^{*=}Cross-sections 3, 4, and 5 reset in October 2014, before MY3 survey

•	ological (Bankfull) Veri k (Ellerbe Creek) Strea		
Date of Data	(Energe Green) garee	in restoration site	
Collection	Date of Occurrence	Method	Photo Number
6/14/2009	6/11/2009	Site visit to evaluate indicators of stage after storm event	N/A
11/11/2009	11/11/2009	Site visit to evaluate indicators of stage after storm event	N/A
12/25/2009	12/25/2009	Eye-witness account	N/A
1/25/2010	1/25/2010	Site visit to evaluate indicators of stage after storm event	N/A
5/17/2010	5/17/2010	Site visit to evaluate indicators of stage after storm event	N/A
9/30/2010	9/30/2010	Site visit to evaluate indicators of stage after storm event	N/A
6/30/2013	6/30/2013	Site visit to evaluate indicators of stage after storm event	1-2
9/24/2014	9/24/2014	Site visit to evaluate indicators of stage after storm event	3-4
12/23/2015	12/23/2015	Site visit to evaluate indicators of stage after storm event	5-6
2/16/2016	2/16/2016	USGS Gage located just downstream of the project	7
3/14/2016	3/14/2016	USGS Gage located just downstream of the project	7
7/15/2016	7/15/2016	USGS Gage located just downstream of the project	7
7/31/2016	7/31/2016	USGS Gage located just downstream of the project	7
9/18/2016	9/18/2016	USGS Gage located just downstream of the project	7
10/8/2016	10/8/2016	USGS Gage located just downstream of the project	7





Photo 1. Bankfull event 6/30/2013

Photo 2. Bankfull event 6/30/2013



Photo 3. Bankfull event 9/24/2014



Photo 4. Bankfull event 9/24/2014





Photo 5. Bankfull event 12/23/2015

Photo 6. Bankfull event 12/23/2015




Photo 7. USGS Gage data for 2016 just downstream of the project site.

Table 6. Vegetat	ion History	(stems/acr	·e)									
Northgate Park (Ellerbe Cr	eek) Strean	n Restorati	on Site								
Plot Number	MY	-01	MY	-02	MY	7-03	MY	-04	MY-05			
Plot Number	Planted	Total	Planted	anted Total Pla		Total	Planted	Total	Planted	Total		
1	769	769	607	4,168	162	5,625	121	5,342	162	5,787		
2	567	567	486	1,295	283	3764	283	3,197	283	3,885		
3	769	769	364	1,781	0	6,192	0	5,099	0	6,151		
4	607	607	81	6,475	81	2469	40	3,116	40	3,197		
5	486	486	445	445	243	1,255	243	1,578	243	7,649		
6	405	405	324	445	324	2550	324	2,469	324	2,388		

Figure 7. Vegetation plot data Northgate Park (Ellerbe Creek) Stream Restoration Site

										urrent	Plot D	ata (M	Y5 2016	6)					Annual Means															
			F27	72-A-00	001	F27	72-A-00	102		72-A-0		_	72-A-0	•	F2	72-A-00	0005 E272-A-0006			M	Y5 (201	6)	M	Y4 (20:	15)		Y3 (20		М	Y2 (201	0)	M	(1 (2009)	
Scientific Name	Common Name	Species Type		_	T	PnoLS		т	PnoLS		т	PnoLS			PnoLS		т	PnoLS			PnoLS		_	PnoLS		т	PnoLS		т.		P-all	_	PnoLS	<u> </u>
			FIIOLS	r-an	•	FIIOLS	r-an	•	FIIOLS	r-an	•	FIIOLS	r-all		FIIOLS	r-an	•	FIIOLS	r-an		FIIOLS	r-an		FIIOLS	r-an		FIIOLS	r-an		FIIOLO	r-an	•	- 11023	
Acer Acer floridanum	maple	Tree			- 1															-	1		- 1										- 5	5
	Southern Sugar Mapl boxelder	Tree			1						- 1			1						4			1			2		-	4				-	-+
Acer negundo		Tree									1			1			2						7			2		-	1			1	-	-+
Acer rubrum	red maple																2			5			/			3			ь			1	-	+-
Acer saccharinum	silver maple	Tree				_		_									1				_	_	1	_	_		_	_	-			_	\longrightarrow	-+
Acer saccharum	sugar maple	Tree				3	3	3												ļ	3	3	3	3	3	6	3	3	6	4	4	5	\longrightarrow	
Alnus incana ssp. rugosa	speckled alder				1						3			17									21										_	-+
Alnus serrulata	hazel alder	Shrub																								16	1	1	15			54	3	3
Aronia arbutifolia	Red Chokeberry	Shrub																												1	1	1	1	1
Baccharis	baccharis	Shrub																								1								
Baccharis halimifolia	eastern baccharis	Shrub																											1					
Betula nigra	river birch	Tree			3						1												4			3			6			15	1	
Celtis laevigata	sugarberry	Tree			6			6						1									13			4			5	8	8	8	9	9
Cercis canadensis	eastern redbud	Tree																2	2	2 2	. 2	2	2	2	2	2	2	2	2					
Cornus	dogwood	Shrub or Tree																															3	3
Cornus amomum	silky dogwood	Shrub									1									3			4			2			2	4	4	6	2	3
Diospyros virginiana	common persimmon	Tree				3	3	3			5			1	4	4	8			1	. 7	7	18	7	7	13	7	7	12	10	10	10	2	2
Fraxinus pennsylvanica	green ash	Tree			32			7			9						1			3			52			28			33	1	1	30	1	1
llex cornuta	Chinese holly	Exotic																								1			1				-	
Juglans nigra	black walnut	Tree			2			21			1			2			1						27			11			8					
Juniperus virginiana	eastern redcedar	Tree	1	1	2			23			3			1	2	2	4				3	3	33	3	3	27		3	31	5	5	6	5	5
Liquidambar styraciflua	sweetgum	Tree			62						72			38			169			11			352		_	239			189			144	Ť	
Liriodendron tulipifera	tuliptree	Tree			16			2			6			6			103	2	2	3	2	2	33	2	2	30	2	2		4	4	9	5	- 5
Morus rubra	red mulberry	Tree			10						- 0			Ŭ									33			30			6	_			- 1	
Oxydendrum arboreum	sourwood	Tree																		-									U	1	1	1	1	1
Physocarpus	ninebark	Shrub																		-											-		-	
Pinus taeda	loblolly pine	Tree			0			20			36									19			88			81			126			1	-	
Platanus occidentalis	American sycamore	Tree			6			20			30			3						15			17			17			18	- 1	1	30	1	
Prunus serotina var. sero					0															1	ł		1/			1/			10		1	30		
		Tree																			-								-				-	
Prunus virginiana	chokecherry	Shrub																			-								1				\longrightarrow	-+
Quercus	oak	Tree																		<u> </u>				_	_					_		4		
Quercus coccinea	scarlet oak	Tree				1	1	6						4						<u> </u>	1	1	10	1	1	10	1	1	9	1	1	1	4	4
Quercus lyrata	overcup oak	Tree																1	1	. 1	. 1	1	1	1	1	. 2	1	1	1	1	1	1	1	1
Quercus michauxii	swamp chestnut oak		2	2	2													3	3	3 4	5	5	6	5	5	5	6	6	6	9	9	9	12	12 1
Quercus pagoda	cherrybark oak	Tree																								1				1	1	1		-
Quercus palustris	pin oak	Tree	1	1	1															1	1	1	2											
Quercus phellos	willow oak	Tree									2												2			2			3	3	3	4	3	3
Quercus rubra	northern red oak	Tree						1			1												2						2					$-\!$
Salix nigra	black willow	Tree										1	1	1						5	1	1	6	1	1	9	1	1	5			2		2
Sambucus canadensis	Common Elderberry																			1						3			2	1	1	11	1	1
Sambucus nigra	European black elde	Shrub									4												4										I	
Spiraea	spirea	Shrub																															11	11 1
Symphoricarpos orbicula	coralberry	Shrub															2						2			11			1			1	1	1
Taxodium distichum	bald cypress	Tree						2															2			2			2					
Ulmus	elm	Tree																														1		
Ulmus americana	American elm	Tree															1						1			4			3					
Ulmus parvifolia	Chinese elm																									2			1				,	
Unknown		Shrub or Tree																		1										2	2	2	14	14 1
	1	Stem count	1	4	143	7	7	96	0	0	152	1	1	79	6	6	189	Q	Ω	59	26	26	718	25	25	539	27	27	540	57	57	361	85	89 8
		Size (ares)	4	1	143		1	30		1	132	1	1	13	Н	1	103	- 0	1	, 33	20	6	710		6	233	- 27	6	540	- 37	6	301		6
		Size (ACRES)		0.02			0.02		-	0.02			0.02		-	0.02			0.02		 	0.15			0.15		 	0.15			0.15			0.15
				0.02	14		0.02	12	0	0.02	15	- 4	0.02	12	_	0.02	_		0.02	1 13	10		29	q		20	10		31	17		26	20	22 2
		Species count	161.0	,		302.2	,		0	0	_	40 47	40.47		242.0	242.0	7040	222.7	222 -							50	182.1	_				_		
	S	tems per ACRE	161.9	161.9	5787	283.3	283.3	3885	0	0	6151	40.47	40.47	3197	242.8	242.8	7649	323.7	323.7	2388	1/5.4	175.4	4843	168.6	168.6	3635	182.1	182.1	3642	384.5	384.5	2435	573.3	600.3 600.

Northgate Park (Ellerbe Creek) Stream Restoration Site KCI Associates of North Carolina 2016-Closeout

4.0 DMS RECOMMENDATIONS AND CONCLUSIONS

The Northgate Park Stream Restoration Site is has developed into a stable, well vegetated, urban stream restoration project. There were no areas of active erosion noted during the MY-05 end of year site walk.

Based on the six monitoring plots, the fifth-year monitoring counted an average of 175 planted stems/acre across the site. Plots 1, 3, 4 and 5 have a planted stem density less than the year five success criteria of 260 stems/acre for riparian stream restoration areas and 320 stems/acre for buffer restoration areas. This is largely due to the lack of stems identifiable as planted and not a lack of desirable woody stems growing on the site. The site's average stem density including volunteers is 4,843 stems/acre, with all plots averaging over 2,000 stems/acre. Overall the site is well vegetated and all areas are growing well.

Overall the stream and the site's vegetation condition indicate that it is on a path to success. The DMS recommends that this site be closed out.

5.0 CONTINGENCIES

None

Pre-Construction Photos (2006)



Reach 1 looking upstream from Lavender Street



Reach 1 looking downstream from Lavender Street



Beginning of Reach 2



UT1's confluence with Reach 1



Beginning of Reach 1



End of Reach 1



End of Reach 2



UT3

Post-Construction Photos MY-05



Reach 1 looking upstream from Lavender Street



Beginning of Reach 1



Reach 1 looking downstream from Lavender Street



End of Reach 1



Beginning of Reach 2



End of Reach 2



UT1's confluence with Reach 1



UT3

Appendix A Watershed Planning Summary To be completed by the DMS Watershed Planner.

Appendix B Land Ownership and Protection To be completed by the DMS Property Section.

Appendix C Debit Ledger Closeout Coordinator to obtain.

Appendix D Additional Data