## OAKLEY CROSSROADS STREAM & BUFFER RESTORATION

## MONITORING REPORT (YEAR 1 OF 5)

Pitt County, North Carolina SCO Project Number 050659701 EEP Project Number 273



Prepared for: North Carolina Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, NC 27699-1652



Status of Plan: Final Construction Completed: 2011 Data Collected: 2011 Submission Date: November 2011

# Prepared by:



Stantec Consulting Services, Inc. 801 Jones Franklin Road, Suite 300 Raleigh, NC 27606

### **Table of Contents**

1.0	Exec	cutive Summary / Project Abstract	. 1
		hodology	
2.1		Morphological Parameters and Channel Stability	.3
2.1.1		Dimension	.3
2.1.1		Pattern and Profile	.3
2.1.2	2	Substrate	
2.1.1	_	Sediment Transport	
2.2		Vegetation	.3
2.3		Hydrology	
2.3.1		Wetland	
2.3.2	2	Stream	
3.0	Refe	erences	
4.0	App	endices	. 7
		pendix A – Project Vicinity Map and Background Tables	
		pendix B – Visual Assessment Data	
		pendix C – Vegetation Plot Data	
		pendix D – Stream Survey Data	
		pendix E – Hydrologic Data	

### 1.0 Executive Summary / Project Abstract

The overall goal of the Oakley restoration project was to improve water quality and wildlife habitat by restoring a stable stream and riparian buffer system to the project site. The objectives of the project were to restore stream stability and improve aquatic habitat, restore riparian buffer along the stream channel, preserve riverine wetlands, establish a wildlife corridor, divert an unbuffered agricultural ditch system from the stream channel to an irrigation pond, and establish native vegetation within the permanent conservation easement. The project included 3,789 linear feet of stream restoration and 329 linear feet of stream enhancement. Priority II stream restoration involved restoring riffle/pool sequences, the installation of structures, and floodplain grading to improve floodplain connectivity and provide diverse instream habitat. Enhancement II stream restoration involved the planting of native hardwood trees and shrubs. Also, native riparian buffer planting took place on over 18 acres of the site, and an additional 1.37 acres of wetland was preserved. The project will result in 3,931 stream mitigation units (SMUs), 16.9 acres of buffer mitigation units (BMUs), and 0.27 acres of wetland mitigation units (WMUs).

The Monitoring Year 1 [MY1] stem counts within each of the nine (9) vegetative monitoring plots are included in Tables 7 and 9 in Appendix C. Located within the Tar-Pamlico River basin, this project was instituted prior to October 11, 2007 and is therefore eligible for riparian buffer restoration credit up to 200 feet from the top of bank of all perennial and intermittent waterways within the conservation easement area. As such, the vegetative monitoring plots have been assessed for the vegetation success criteria for both buffer (320 planted trees/acre) and streams (MY3 interim criteria of 320 woody stems/acre). Seven of the nine vegetative monitoring plots met the vegetation success criteria for riparian buffers. Of the five plots within the 50-foot stream buffer, four are currently meeting the vegetation success criteria for streams. Ecosystems Grading Solutions, Inc. will be planting an additional 5,000 bare roots and livestakes at the Oakley site on January 31, 2012.

Several large areas of *Murdannia keisak* (marsh dayflower), an aquatic invasive plant, were observed to be either in or along the banks of stream Section 1, between Station 3+50 and 7+00. Minor areas of *Murdannia keisak* were also observed in the stream near Station 21+50. *Murdannia keisak* has the potential to out-compete native vegetation and overcrowd stream beds, disrupting flow and potentially causing ponding and sediment deposition upstream. Currently, these areas of *Murdannia keisak* do not pose a threat to native vegetation establishment or stream stability, but they will continue to be monitored during future field visits to document any changes. In addition, several areas of bare vegetation were observed. The streambanks on both left and right bank were observed to be bare below the Briley culvert, between Station 38+25 and 39+00. Additionally, two areas of bare vegetation were observed on the north and south side of the Briley pond. The bare area on the south side is due to a precipitation event in which the pond overflowed and washed away seeding. The bare area on the north side is due to poor vegetation establishment and seed being washed away during a precipitation event.

Sections 1, 2, and 3 of the Oakley restoration project were observed to be in generally stable condition. The channel's profile and cross-section adjusted only minimally from baseline conditions. The channel has good connection to its floodplain. Evidence of bankfull overflow was observed during the stream and vegetation monitoring on September 13th and 23rd, 2011. Evidence included the presence of wrack lines and sediment deposits on riparian vegetation. Hurricane Irene occurred in late August 2011. Additional

sediment transport evaluations were not undertaken. However, the dimension, pattern, and profile survey for MY1 conditions for Section 1 and Section 2 were analyzed, and the current shear stress and stream power are consistent with the design intent to reduce sediment transport.

One area of aggradation was observed below the upstream culvert between Station 0+00 and 0+60. Additionally, one area of minor bed downcutting was observed below the ford crossing. The areas of aggradation and bed downcutting do not currently threaten the stability of the stream. These areas will continue to be monitored during future field visits to document any changes. Several nutria burrows were also observed between Station 4+40 and 10+00. *Callitriche heterophylla* (water starwort), a non-invasive species, was observed in several areas along all three sections of the stream. This aquatic plant was also noted to be present prior to the construction of the restoration project. Neither the nutria nor the water starwort currently threatens the stability of the restored stream. These issues will continue to be monitored during future field visits to document any changes.

As per NCEEP's request the vegetative cover of brush mattresses along the entire stream length was also visually assessed. Several areas were observed where brush mattresses had less than the required 80% vegetative cover. These areas include brush mattresses located along the left bank on the meander bend near Stations 4+50, 8+50, 12+50, 17+00, and 25+00. Refer to Figure 2 in Appendix A for the location of these brush mattresses.

The wetland preservation areas were also visually assessed during the vegetation monitoring. No issues were observed in these areas and existing vegetation appears to be in good condition. These areas will continue to be monitored during future field visits.

Summary information, data, and statistics related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

### 2.0 Methodology

Channel stability and vegetation survival were monitored on the project site. Post-restoration monitoring will be conducted for a minimum of five years or until the success criteria are met following the completion of construction to document project success. The Monitoring Year 1 survey was completed using survey grade GPS on September 23, 2011.

#### 2.1 MORPHOLOGICAL PARAMETERS AND CHANNEL STABILITY

#### 2.1.1 Dimension

Dimensional characteristics were monitored at 7 permanent cross-sections (4 riffles, 3 pools) along Section 1 and Section 2. Survey data included points measured at all breaks in slope including top of bank, bankfull, inner berm, edge of water, and thalweg. Dimensional characteristics were compared to baseline conditions. All monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type. Stream channel stability and geomorphic monitoring for Section 3 was documented visually. Natural variability is expected, however the system should not experience trends toward excessive increasing bank erosion, channel degradation, or channel aggradation.

#### 2.1.1 Pattern and Profile

The entire longitudinal profile of Section 1 and Section 2 was surveyed. Stationing from the as-built survey was used. The longitudinal profiles should show that the bedform features are remaining stable. The pools should remain deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools.

#### 2.1.2 Substrate

Since the streams throughout the project site are dominated by sand-size particles, pebble count procedures would not show a significant change in bed material size or distribution over the monitoring period; therefore, as per NCEEP, bed material analyses were not undertaken for this project.

#### 2.1.1 Sediment Transport

As mentioned previously, additional sediment transport evaluations will not be undertaken during the five-year monitoring period. However, the dimension, pattern, and profile survey for MY1 conditions for Section 1 and Section 2 were analyzed to determine whether the current sediment competency and capacity is consistent with the design.

#### 2.2 VEGETATION

The Carolina Vegetation Survey (CVS) Level 1 methodology was utilized to sample vegetation in September of 2011. Nine 100-square meter CVS plots have been established within the project area. In each plot, four plot corners have been permanently located with rebar. Volunteer plant species (Level 2) will begin to be recorded in MY2 and will only be considered in vegetative success determinations for the stream portion of this project. As such, volunteer plant species will be recorded for subsequent monitoring

years in vegetation plots located within the 50 foot buffer of the restored stream. Refer to Figure 2 in Appendix A. In all vegetation plots species composition, density, and survival of the planted vegetation was monitored.

This project is generating both stream and riparian buffer mitigation assets. Vegetation success for these assets is measured in two ways. Stream mitigation units (SMUs) require 260 planted and volunteer native hardwood stems (trees and shrubs) per acre for a minimum of 5 years. Buffer mitigation units (BMUs) require 320 planted native hardwood stems (trees only) per acre for a minimum of 5 years. In accordance with North Carolina Division of Water Quality Administrative Code 15A NCAC 02B.0260 (TAR-PAMLICO RIVER BASIN, *Mitigation Program for Protection and Maintenance of Existing Riparian Buffers*) '[planted vegetation] shall include a minimum of at least two native hardwood tree species planted at a density to provide 320 trees per acre at maturity." Also, for SMUs and BMUs, the buffer must be at least 50-feet wide on both sides of the channel.

The interim measure of vegetative success for SMUs for the site will be the survival of at least 320 3-year old stems per acre at the end of year three of the monitoring period and 280 4-year old stems per acre at the end of year four monitoring period. There are no interim measures of vegetative success for BMUs.

#### 2.3 HYDROLOGY

#### 2.3.1 Wetland

Neither wetland restoration or enhancement credit is being sought for this project. Existing jurisdictional wetlands as depicted in Figure 2 in Appendix A are being preserved. The wetland preservation areas are visually assessed during each monitoring year.

#### **2.3.2 Stream**

One crest gauge has been installed onsite and is located near Cross-section 3. Each visit to the site included documentation of the highest stage for the monitoring interval and a reset of the device. Other indications of bankfull flow including the presence of wrack lines, sediment, or flooding were also monitored, and their presence was recorded and documented photographically. Refer to Figure 2 in Appendix A for the location of the crest gauge.

#### 3.0References

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (http://cvs.bio.unc.edu/methods.htm)

NCDWQ. 2004. Tar-Pamlico River Basinwide Water Quality Plan. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, NC.

NCEEP. 2010. Procedural Guidance and Content Requirements for EEP Monitoring Reports. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, NC. Version 1.3, January 15, 2010.

NCEEP. 2008. Mitigation Plan Document – Format Data Requirements, and Content Guidelines. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, NC. Version 2.0, March 27, 2008.

Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology, Pagosa Springs, CO.

Schafale, M.P. and A.S. Weakley, 1990. Classification of the Natural Communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDEHNR, Raleigh, North Carolina.

United States Army Corps of Engineers – Wilmington District, North Carolina Division of Water Quality, United States Environmental Protection Agency – Region IV, Natural Resources Conservation Service, North Carolina Wildlife Resources Commission. 2003. Stream Mitigation Guidelines.

# 4.0Appendices

Appendix A – Project Vicinity Map and Background Tables

Appendix B – Visual Assessment Data

Appendix C – Vegetation Plot Data

Appendix D – Stream Survey Data

Appendix E – Hydrologic Data

## Appendix A. Project Vicinity Map and Background Tables

Figure 1 - Vicinity Map and Directions - Project Restoration Components Table 1a.b.

Project Activity and Reporting HistoryProject Contacts Table 2

Table 3 Project Attribute Table 4




	Table 1a. Project Components and Mitigation Credits									
			Oal	kley Crossroa	ds Stream and	l Buffer Rest	toration (EE)	P# 273)		
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing/ Location	Mitigation Ratio	Mitigation Units	BMP Elements <sup>1</sup>	Comment	
Section 1	2,950	R	PII	3,637	00+00 to 37+98.64	1:1	3,637		Ten foot width of ford crossing removed from total length. 152 LF of restored stream with <50' buffer separated into line item below. Total restoration footage 3,637 LF.	
Section 1, <50 ft buffer	152	R	PII	152	~33+00 to ~37+00	1:1	152		152 LF of restored stream has <50' buffer on right bank. Mitigation ratio is likely to change once DWQ publishes reduced SMU calculation for areas with <50 ft of buffer.	
Section 2	40	E	EII	40	~38+39 to ~38+79	1.5:1	26.7		Enhancement - log structures, brush mattresses and planting.	
Section 3	289	E	EII	289	downstream of Section 2	2.5:1	115.6		Enhancement - planting only.	
Riparian Buffer	n/a	R		735,728 sq ft	n/a	1:1	735,728		786,258 sq ft planted, 735,728 sq ft of which are eligible for mitigation credit. Area removed for areas with undiffuse flow, buffer width >200', or buffer width <50'.	
Wetlands	1.37	P		1.37	n/a	5:1	0.27			

Table 1b. Component Summations									
UT Jumping Run Creek Restoration Project/EEP Project No. 92345									
Restoration	Stream	Ripa	arian	Non-Ripar	Upland	Buffer			
Level	(lf)	Wetlar	nd (Ac)	(Ac)	(Ac)	(Ac)	BMP		
			Non-						
		Riverine	Riverine						
Restoration	3789					16.9			
Enhancement									
Enhancement I									
Enhancement II	329								
Creation									
Preservation		1.37							
HQ Preservation									
Totals (Feet/Acres)	4118	1.	37			16.9			
MU Totals	3,931	0.	27			16.9			

Non-Applicable

Table 2. Project Activity and Reporting History							
Oakley Crossroads Stream and Buffer Re		273)					
Elapsed Time Since Grading Complete:	4 months						
Elapsed Time Since Planting Complete:	4 months						
Number of Reporting Years 1:	1						
	<b>Data Collection</b>	Completion or					
Activity or Deliverable	Complete	Delivery					
Mitigation Plan	n/a	August 2006					
Final Design – Construction Plans	n/a	June 2010					
Construction	n/a	May 2011					
Seeding	n/a	May 2011					
Planting	n/a	May 2011					
As-built (Year 0 Monitoring – baseline)	June 2011	July 2011					
Year 1 Monitoring	September 2011	November 2011					
Year 2 Monitoring	n/a	n/a					
Year 3 Monitoring	n/a	n/a					
Year 4 Monitoring	n/a	n/a					
Year 5 Monitoring	n/a	n/a					

<sup>1 =</sup> Equals the number of reports or data points produced <u>excluding</u> the baseline

Table	Table 3. Project Contacts Table				
Oakley Crossroads S	tream and Buffer Restoration (EEP# 273)				
Designer	Stantec Consulting Services, Inc.				
	801 Jones Franklin Rd, Ste 300, Raleigh, NC 27606				
Primary project design POC	Nathan Jean (970) 449-8615				
Construction Contractor	Ecosystems Grading Solutions, Inc.				
	6642 Roper Hollow Rd., Morganton, NC 28655				
Construction contractor POC	Bobby Koone (828) 584-3018				
Survey Contractor	Turner Land Surveying				
	3201 Glenridge Dr., Raleigh, NC 27604				
Survey contractor POC	Elizabeth and David Turner (919) 875-1378				
Planting Contractor	Bruton Natural Systems, Inc.				
	P.O. Box 1197, Remont, NC 27830				
Planting contractor POC	Charlie Bruton (919) 242-6555				
Seeding Contractor	Ecosystems Grading Solutions, Inc.				
	6642 Roper Hollow Rd., Morganton, NC 28655				
Contractor point of contact	Bobby Koone (828) 584-3018				
Seed Mix Sources	Green Resources				
Nursery Stock Suppliers	Southeastern Native Plant Nursery				
	South Carolina Super Tree Nursery				
	Natives				
Monitoring Performers	Stantec Consulting Services, Inc.				
	801 Jones Franklin Rd, Ste 300, Raleigh, NC 27606				
Stream Monitoring POC	Brian Mazzochi (919) 865-7580				
Vegetation Monitoring POC	Amber Coleman (919)865-7399				
Wetland Monitoring POC	n/a				

Table 4. Project Baseline Information and Attributes								
Oakley Crossroads Str			)					
	roject Information							
Project County		Pitt						
Project Area (acres)		26.6						
Project Coordinates (latitude and longitude)		35.76692, -77.269	9077					
Project Water	ershed Summary I	nformation						
Physiographic Region		Coastal Plain	I					
River Basin		Tar-Pamlico						
USGS HUC for Project (14 digit)		030201030900	2					
NCDWQ Sub-basin for Project		03-03-06						
Project Drainage Area (sq mi)		1.59						
Project Drainage Area % Impervious		<1%						
CGIA Landuse Classification		Cropland and Pas	sture					
Reach Summary Information								
Reach name	Section 1	Section 2	Section 3					
Length of reach (linear feet)	3,799	40	289					
Valley classification	VIII	VIII	VIII					
Drainage area (acres)	10,178.6	10,178.8	10,260.1					
NCDWQ stream identification score	41	40.5	40.5					
NCDWQ classification	n/a	n/a	n/a					
Morphological description (stream type)	E5	F5	F5					
Evolutionary trend	E5	C5	C5					
Underlying mapped soils	Bladen	Pantego	Pantego					
Drainage class	Poorly drained	Very poorly drained	Very poorly drained					
Soil hydric status	Yes	Yes	Yes					
Slope	0-2%	0-1%	0-1%					
FEMA classification	Zone X	Zone X	Zone X					
Native vegetation community	Riverine bottom	land hardwood and mes	sic mixed hardwood forest					
Percent composition of exotic invasive vegetation	0%	0%	10%					
Wetlan	d Summary Inform	ation						
n/a - v	wetland preservation	only						
Regu	ılatory Considerati	ons						
Regulation	Applicable?	Resolved?	Supporting Documentation					
Waters of the United States - Section 404	Yes	Yes	USACE 404 permit					
Waters of the United States - Section 401	Yes	Yes	NCDWQ 401 permit					
Endangered Species Act	No	n/a	n/a					
Historic Preservation Act	No	n/a	n/a					
Coastal Zone Management Act (CZMA)/Coastal								
Aream Management Act (CAMA)	No	n/a	n/a					
FEMA Floodplain Compliance	No	n/a	n/a					


# Appendix B. Visual Assessment

- Current Condition Plan View (3 Sheets)

Figure 2 Table 5 - Visual Stream Morphology Stability Assessment


Vegetation Condition AssessmentStream Stations (S1-S9) Table 6

Photos – Vegetation Plots (V1-V19) Photos



**Figure 2. Current Condition Plan View** 

Oakley Crossroads Stream and Buffer Restoration Project EEP #: 273 Pitt County, North Carolina November 2011



Section 2 Stream Enhacement II Section 3 Stream Enhacement II (planting only) Other on-site hydrography Non-buffered waterways Ponds


Ford crossing Wetland preservation Planting Zones

Riverine Bottomland Hardwood Forest

Mesic Mixed Hardwood Forest














Table 5 <u>Visual Stream Morphology Stability Assessment</u>
Reach ID Reach 1

Reach ID Reach Assessed Length 3800

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability	Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			2	80	98%			
	(Riffle and Run units)	2. <u>Degradation</u> - Evidence of downcutting			1	20	99%			
	2. Riffle Condition	Texture/Substrate - Riffle maintains coarser substrate	N/A	56			100%			
	3. Meander Pool	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)	56	56			100%			
	Condition	Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle)	56	56			100%			
	4.Thalweg Position	Thalweg centering at upstream of meander bend (Run)	56	56			100%			
	- Thalweg r Osmon	2. Thalweg centering at downstream of meander (Glide)	56	56			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	11	11			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	11			64%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	11	11			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio > 1.6 Rootwads/logs providing some cover at base-flow.	11	11			100%			

	Table 6. Vegetation Condition As	sessment				
	Oakley Crossroads Stream and Buffer Res	toration (EEP	P# 273)			
Planted acreage*	18					
						% of
		Mapping	CCPV	Number of	Combined	Planted
Vegetation Category	Definitions	Threshold	Depiction	Polygons	Acreage	Acreage
			Dashed			
			yellow/black			
1. Bare Areas	Very limited cover of woody material	0.1 acres	outline	4	0.1	0.6%
	Woody stem densities below target levels for					
2. Low Stem Density	stem count success criteria	0.1 acres	none	0	0	0.0%
			Total	4	0.1	0.6%
	Areas with woody stems of a size class that					
3. Areas of Poor Growth Rates or Vigor	are obviously small given the monitoring year	0.25 acres	None	0	0	0.0%
			Total	4	0.1	0.6%
Easement acreage	26.6					
						% of
		Mapping	CCPV	Number of	Combined	Easement
Vegetation Category	Definitions	Threshold	Depiction	Polygons	Acreage	Acreage
			Magenta line	2 line		
			with cross-	segments		
4. Invasive areas of concern	Murdannia keisak	1000 SF	hatches	~3' wide	0.025	0.1%
5. Encroachment areas		none	None	0	0	0.0%

<sup>\*</sup>Total planted acreage

## **Stream Station Photos**



**Photo Station S1** – Stream channel looking downstream at cross-section 1 Station 00+72 - Priority 2 (9/23/2011 Year 1)



**Photo Station S2** –Stream channel looking downstream at cross-section 2 Station 06+17 – Priority 2 (9/23/2011 Year 1)



**Photo Station S3** – Stream channel looking downstream at cross-section 3 Station 12+59 – Priority 2 (9/23/2011 Year 1)



**Photo Station S4** – Stream channel looking downstream at cross-section 4 Station 28+46 – Priority 2 (9/23/2011 Year 1)



**Photo Station S5** – Stream channel looking downstream at cross-section 5 Station 32+71 – Priority 2 (9/23/2011 Year 1)



**Photo Station S6** – Stream channel looking downstream at cross-section 6 Station 35+24 – Priority 2 (9/23/2011 Year 1)



**Photo Station S7** – Stream channel looking downstream at cross-section 7 Station 38+71 – Enhancement 2 (9/23/2011 Year 1)



Photo S8 – Evidence of bankfull overflow – wrack lines near Veg Plot 1 (9/13/2011 Year 1)



**Photo S9** – Evidence of bankfull overflow – wrack lines near Veg Plot 5 (9/13/2011)

## **Vegetation Plot Photos**



**Photo Station V1 -** Veg Plot 1 looking southeast (9/13/2011 Year 1)



**Photo Station V2 -** Veg Plot 1 looking east (9/13/2011 Year 1)



Photo Station V3 - Veg Plot 2 looking south (9/13/2011 Year 1)



**Photo Station V4 -** Veg Plot 2 looking southeast (9/13/2011 Year 1)



Photo Station V5 - Veg Plot 3 looking east (9/13/2011 Year 1)



**Photo Station V6 -** Veg Plot 3 looking northeast (9/13/2011 Year 1)



**Photo Station V7 -** Veg Plot 4 looking south (9/13/2011 Year 1)



**Photo Station V8 -** Veg Plot 4 looking southeast (9/13/2011 Year 1)



**Photo Station V9 -** Veg plot 5 looking south (9/13/2011 Year 1)



**Photo Station V10 -** Veg plot 5 looking southeast (9/13/2011 Year 1)



**Photo Station V11 -** Veg plot 6 looking east (9/13/2011 Year 1)



 $\textbf{Photo Station V12 -} \ Veg \ plot \ 6 \ looking \ northeast \ (9/13/2011 \ Year \ 1)$ 



**Photo Station V13 -** Veg plot 7 looking south (9/13/2011 Year 1)



Photo Station V14 - Veg plot 7 looking southeast (9/13/2011 Year 1)



**Photo Station V15 -** Veg plot 8 looking east (9/13/2011 Year 1)



 $\textbf{Photo Station V16 -} Veg \ plot \ 8 \ looking \ northeast \ (9/13/2011 \ Year \ 1)$ 



**Photo Station V17 -** Veg plot 9 looking northeast  $(9/13/2011 \ Year \ 1)$ 



**Photo Station V18 -** Veg plot 9 looking north (9/13/2011 Year 1)

## **Appendix C. Vegetation Plot Data**

Table 7a,b.

Table 8

Vegetation Plot Mitigation Success Summary
CVS Vegetation Metadata
CVS Stem Count Total and Planted by Plot and Species Table 9

(This page intentionally left blank for two-sided printing)

	Table 7a. Vegetation Plot Criteria Attainment Stream Criteria								
Tract	Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean						
Section 1	VP1	N/A							
Section 1	VP2	Y	1						
Section 1	VP3	N/A	1						
Section 1	VP4	N/A	1						
Section 1	VP5	Y	80%						
Section 1	VP6	N/A	1						
Section 1	VP7	Y	1						
Section 2	VP8	Y	7						
Section 3	VP9	N	7						

	Table 7b. Vegetation Plot Criteria Attainment Buffer Criteria								
Tract	Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean						
Section 1	VP1	N							
Section 1	VP2	Y	1						
Section 1	VP3	Y	7						
Section 1	VP4	Y	1						
Section 1	VP5	Y	78%						
Section 1	VP6	Y	1						
Section 1	VP7	Y	1						
Section 2	VP8	Y	1						
Section 3	VP9	N	1						

Table 8 - CVS Metdata							
Oakley Crossroads Stream and Buffer Restoration - EEP #273							
Report Prepared By	Alex Baldwin						
Date Prepared	9/20/2011 16:08						
Database name	Stantec_Oakley-2011-A.mdb						
Database location	U:\175613016\project\site_data\vegetation						
Computer name	BALDWINA						
File size	36032512						
<b>DESCRIPTION OF WORKSHEETS IN</b>	THIS DOCUMENT						
	Description of database file, the report worksheets, and a						
Metadata	summary of project(s) and project data.						
	Each project is listed with its PLANTED stems per acre, for each						
Proj, planted	year. This excludes live stakes.						
	Each project is listed with its TOTAL stems per acre, for each						
	year. This includes live stakes, all planted stems, and all						
Proj, total stems	natural/volunteer stems.						
	List of plots surveyed with location and summary data (live						
Plots	stems, dead stems, missing, etc.).						
Vigor	Frequency distribution of vigor classes for stems for all plots.						
Vigor by Spp	Frequency distribution of vigor classes listed by species.						
	List of most frequent damage classes with number of						
Damage	occurrences and percent of total stems impacted by each.						
Damage by Spp	Damage values tallied by type for each species.						
Damage by Plot	Damage values tallied by type for each plot.						
	A matrix of the count of PLANTED living stems of each species						
Planted Stems by Plot and Spp	for each plot; dead and missing stems are excluded.						
PROJECT SUMMARY							
Project Code	273						
Project Name	Oakley Crossroads (G)						
Description	Stream and Wetland Restoration						
River Basin	Tar-Pamlico						
Length(ft)							
Stream-to-edge width (ft)							
Area (sq m)							
Required Plots (calculated)							
Sampled Plots	9						

				Table 9. CVS Stem Count Total and Planted by Plot and Species  EEP Project Code 273. Project Name: Oakley Crossroads																													
																		oject Na	ame: O	akley C	rossroa	ads											
	•	_												rent Plo		•									_			+			Means		- 1
				73-01-0			73-01-0	002	E273-01-0	0003		73-01-0	004		73-01-0			3-01-00			3-01-0			01-000			01-0009	_	/Y1 (20			Y0 (201:	1)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS P-	all T	Pno	LS P-	all T	PnoLS	P-all	T	PnoLS I	P-all	Г
Eubotrys racemosa	swamp doghobble	Shrub				1	. 1	1																				1	<u> </u>	1 1	1	1	1
Fraxinus pennsylvanica	green ash	Tree	4	4	1 4				2 2	2 2	3	3	3				4	4	4									13	3 13	.3 13	13	13	13
Magnolia virginiana	sweetbay	Tree	1	1	1						1	1	1				1	1	1									3	3	3 3	3	3	3
Morella cerifera	wax myrtle	Shrub	2	2	2 2						1	1	1															3	<u>.</u>	3 3	3	3	3
Nyssa biflora	swamp tupelo	Tree																		1	1	1						1		1 1	1	1	1
Nyssa sylvatica	blackgum	Tree							1 1	L 1				1	1	1												2	<u> </u>	2 2	2	2	2
Platanus occidentalis	American sycamore	Tree	2	2	2 2				3 3	3 3	5	5	5				1	1	1	2	2	2				1	1	1 14	1 1	L4 14	14	14	14
Quercus	oak	Tree				1	. 1	1															1	1	1			2	<u> </u>	2 2	7	7	7
Quercus falcata	southern red oak	Tree							2 2	2 2	. 2	2	2										6	6	6			10	) 10	10	12	12	12
Quercus lyrata	overcup oak	Tree				Ţ	5	5						1	1	1	1	1	1									7	<u> </u>	7 7	4	4	4
Quercus michauxii	swamp chestnut oak	Tree				2	2	2						3	3	3				2	2	2						7	<i>'</i>	7 7	9	9	9
Quercus nigra	water oak	Tree															5	5	5	1	1	1	7	7	7			13	3 13	.3 13	7	7	7
Quercus pagoda	cherrybark oak	Tree				1	. 1	1															1	1	1			2	2	2 2			
Quercus phellos	willow oak	Tree				1	. 1	1						4	4	4				4	4	4	3	3	3			12	2 12	.2 12	16	16	16
Unknown		unknown																													1	1	1
		Stem count	9	9	9 9	1.1	. 11	11	8 8	3 8	12	12	12	9	9	9	12	12	12	10	10	10	18	18	18	1	1	1 90	) 90	90	93	93	93
		Tree count	7	7	7 7	10	10	10	8 8	3 8	11	11	11	9	9	9	12	12	12	10	10	10	18	18	18	1	1	1 86	5 80	86 86	89	89	89
		size (ares)		1			1		1			1			1			1			1			1			1		9			9	
		size (ACRES)		0.02			0.02		0.02			0.02			0.02			0.02			0.02		C	0.02		(	).02		0.22	2		0.22	
		Species count	4	4	1 4	. (	6	6	4 4	1 4	. 5	5	5	4	4	4	5	5	5	5	5	5	5	5	5	1	1	1 14	1 14	.4 14	14	14	14
		Trees per ACRE							323.7 323.7																28.4 40		0.47 40.4	7 386.7	386.	.7 386.7	400.2	400.2	400.2
		Stems per ACRE	364.2	364.2	364.2	445.2	445.2	445.2	323.7 323.7	323.7	485.6	485.6	485.6	364.2	364.2	364.2	485.6	485.6	485.6	404.7	404.7	404.7	728.4 7	28.4 7	28.4 40	.47 4	0.47 40.4	7 404.7	404.	.7 404.7	418.2	418.2	418.2

Vegetation success criteria for streams: 320 planted trees or shrubs per acre (3-year interim measure)

Vegetation success criteria for buffers: 320 planted trees per acre

#### **Color for Density**

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%



### Appendix D. Stream Survey Data

Figures 3a-j

Figure 4

Table 10a,b.

Cross-Sections with Annual Overlays
Longitudinal Profiles with Annual Overlays
Baseline – Stream Data Summary
Monitoring – Cross-section Morphology Data
Monitoring – Stream Reach Morphology Data Table 11a. Table 11b.

(This page intentionally left blank for two-sided printing)


River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-1, Riffle, STA 0+72
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin


M	Y 00	M	Y 01
Station	Elevation	Station	Elevation
12.21	49.05	12.21	49.05
19.33	48.29	19.33	48.29
28.16	46.74	28.16	46.74
35.77	46.38	35.77	46.38
47.80	45.82	47.80	45.82
59.77	45.48	59.77	45.48
74.68	45.23	74.68	45.23
81.30	45.02	81.30	45.02
87.17	45.62	87.17	45.62
93.57	44.59	93.57	44.59
98.13	44.87	98.13	44.87
104.75	45.09	104.75	45.09
125.09	44.10	125.09	44.10
137.30	43.93	137.30	43.93
148.71	41.64	148.71	41.64
150.62	42.20	150.62	42.20
160.31	41.00	160.25	41.02
173.90	40.96	165.47	40.95
186.83	40.62	172.19	41.05
190.89	40.64	179.93	41.07
191.77	40.27	183.19	40.94
192 56	<b>२</b> ० ६२	187 <i>4</i> 0	<i>4</i> 0 70

SUMARY DATA	MY00	MY01
Bankfull Elevation	40.63	40.72
Bankfull Cross-Sectional Area	18.33	8.37
Bankfull Width	20.80	12.39
Flood Prone Area Elevation	42.78	41.63
Flood Prone Width	80.66	65.65
Max Depth at Bankfull	2.15	1.14
Mean Depth at Bankfull	0.88	0.68
W/D Ratio	23.64	18.22
Entrenchment Ratio	3.88	5.30
Bank Height Ratio	1.00	1.00
Stream Type	С	С



Sta. 0+75 Looking Downstream







River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-2, Riffle, STA 6+17
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin


M	Y 00	M	Y 01
Station	Elevation	Station	Elevation
12.76	46.91	12.76	46.91
33.99	44.63	33.99	44.63
54.24	44.37	54.24	44.37
72.47	43.91	72.47	43.91
92.77	43.54	92.77	43.54
110.68	43.14	110.68	43.14
136.32	43.27	136.32	43.27
153.53	42.83	153.53	42.83
168.42	42.08	168.42	42.08
169.10	42.69	169.10	42.69
175.71	41.04	174.60	41.30
193.21	40.52	183.93	40.80
210.45	40.43	193.68	40.52
219.41	40.32	208.61	40.41
223.60	40.35	217.46	40.30
226.57	40.33	226.67	40.33
226.69	40.37	229.04	39.32
227.04	40.30	230.82	38.62
228.42	39.64	231.63	38.04
229.95	38.99	232.76	37.70
231.78	38.21	233.53	37.92
232.29	38.09	235.12	38.52
232 51	37 94	237 92	39 70

SUMARY DATA	MY00	MY01
Bankfull Elevation	40.35	40.38
Bankfull Cross-Sectional Area	18.16	17.88
Bankfull Width	16.60	13.16
Flood Prone Area Elevation	42.89	43.06
Flood Prone Width	124.27	124.27
Max Depth at Bankfull	2.54	2.68
Mean Depth at Bankfull	1.09	1.37
W/D Ratio	15.23	9.61
Entrenchment Ratio	7.49	9.44
Bank Height Ratio	1.00	1.00
Stream Type	С	С



Sta. 6+17 Looking Downstream

#### Oakley Crossroads - UT to Tranters Creek X-Section 2, Riffle, Station 6+17





River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-3, Pool, STA 12+59
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin


M	Y 00	М	Y 01
Station	Elevation	Station	Elevation
20.32	44.49	20.32	44.49
50.25	42.52	50.25	42.52
78.82	41.98	78.82	41.98
97.11	42.25	97.11	42.25
113.72	42.15	113.72	42.15
131.64	41.90	131.64	41.90
145.91	41.47	145.91	41.47
153.13	42.09	153.13	42.09
159.54	41.19	158.28	41.16
171.94	41.02	166.00	40.94
180.95	40.38	170.52	40.88
187.04	39.94	179.13	40.57
197.51	39.98	184.61	40.28
200.36	39.97	190.41	39.96
205.21	39.84	194.41	39.92
205.63	39.82	200.59	39.97
205.93	39.76	205.91	39.83
207.79	38.83	208.18	38.48
209.56	37.40	209.36	37.63
210.71	36.78	209.67	37.18
211.70	36.25	210.78	36.66
214.13	36.40	214.84	36.29

SUMARY DATA	MY00	MY01
Bankfull Elevation	39.68	39.70
Bankfull Cross-Sectional Area	36.86	37.87
Bankfull Width	20.58	24.45
Flood Prone Area Elevation	43.11	43.11
Flood Prone Width	248.46	248.07
Max Depth at Bankfull	3.43	3.41
Mean Depth at Bankfull	1.79	1.55
W/D Ratio	11.50	15.77
Entrenchment Ratio	12.07	10.15
Bank Height Ratio	1.00	1.00
Stream Type	С	С



Sta. 12+59 Looking Downstream

#### Oakley Crossroads - UT to Tranters Creek X-Section 3, Pool, Station 12+59






River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-4, Riffle, STA 28+46
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin


MY 00		MY 01	
Station	Elevation	Station	Elevation
32.58	42.97	32.58	42.97
47.64	42.20	47.64	42.20
65.92	41.12	65.92	41.12
81.03	40.82	81.03	40.82
88.43	40.61	88.43	40.61
108.82	40.02	108.82	40.02
125.06	39.54	125.06	39.54
133.82	39.79	133.82	39.79
157.24	39.25	157.24	39.25
191.12	38.83	191.12	38.83
230.32	38.17	230.32	38.17
255.76	37.85	255.76	37.85
266.56	38.60	266.56	38.60
278.21	37.86	278.21	37.86
282.75	37.97	281.24	37.759
293.74	38.11	290.68	37.881
305.40	38.28	300.11	37.906
305.58	38.25	305.26	37.848
306.89	37.65	307.23	37.095
308.24	36.93	308.54	36.55
310.07	36.67	308.85	36.062
310.71	35.71	309.92	35.422

SUMARY DATA	MY00	MY01
Bankfull Elevation	38.24	37.85
Bankfull Cross-Sectional Area	20.90	18.22
Bankfull Width	14.64	13.70
Flood Prone Area Elevation	41.23	40.54
Flood Prone Width	367.14	332.68
Max Depth at Bankfull	2.99	2.69
Mean Depth at Bankfull	1.43	1.33
W/D Ratio	10.24	10.30
Entrenchment Ratio	25.08	24.28
Bank Height Ratio	1.00	1.00
Stream Type	С	С



Sta. 28+46 Looking Downstream







River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-5, Pool, STA 32+71
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin

MY 00		MY 01	
Station	Elevation	Station	Elevation
26.15	42.13	26.15	42.13
36.87	42.19	36.87	42.19
68.22	41.81	68.22	41.81
85.37	36.59	85.37	36.59
90.80	34.92	90.80	34.92
176.23	35.02	176.23	35.02
177.81	35.70	177.81	35.70
185.44	38.11	185.44	38.11
195.27	40.20	195.27	40.20
205.06	39.95	205.06	39.95
214.85	39.11	214.85	39.11
229.47	38.00	229.47	38.00
245.21	37.39	245.21	37.39
262.60	37.51	262.60	37.51
281.47	38.01	281.47	38.01
288.37	37.49	289.99	37.262
288.85	37.44	300.08	37.334
299.46	37.54	308.08	37.1
304.38	37.33	313.02	36.025
306.65	37.44	317.31	35.866
307.72	37.34	317.44	34.823
308.44	37.26	319.38	33.992
<b>3U8 8</b> E	3E 08	271 10	22 670


SUMARY DATA	MY00	MY01*
Bankfull Elevation	37.26	37.33
Bankfull Cross-Sectional Area	29.47	35.63
Bankfull Width	19.06	29.71
Flood Prone Area Elevation	40.07	40.98
Flood Prone Width	289.16	315.10
Max Depth at Bankfull	2.81	3.65
Mean Depth at Bankfull	1.55	1.20
W/D Ratio	12.30	24.76
Entrenchment Ratio	15.17	10.61
Bank Height Ratio	1.00	1.00
Stream Type	С	С

<sup>\*</sup>Floodprone width adjusted to not include adjacent farm pond.



Sta. 32+71 Looking Downstream

#### Oakley Crossroads - UT to Tranters Creek X-Section 5 Pool, Station 32+71





River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-6, Riffle, STA 35+24
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin


MY 00		MY 01	
Station	Elevation	Station	Elevation
212.76	35.87	212.76	35.87
220.80	38.40	220.80	38.40
237.17	39.75	237.17	39.75
250.63	39.12	250.63	39.12
261.67	38.24	261.67	38.24
275.95	37.08	275.95	37.08
285.28	36.80	285.28	36.80
286.84	37.50	286.84	37.50
287.26	36.85	287.26	36.85
290.35	36.85	287.43	36.82
301.91	36.75	288.9	36.88
310.76	36.83	296.65	36.69
316.51	36.84	316.45	36.87
316.76	36.88	319.93	35.55
318.89	35.81	320.76	35.34
320.87	34.87	321.54	34.79
321.98	34.60	322.35	34.49
322.30	34.33	322.78	34.18
323.55	34.36	324.04	34.17
324.04	34.43	324.79	34.60
324.63	34.76	325.66	35.52
327.11	35.78	327.28	35.89

SUMARY DATA	MY00	MY01
Bankfull Elevation	36.88	36.87
Bankfull Cross-Sectional Area	18.91	17.43
Bankfull Width	17.17	12.92
Flood Prone Area Elevation	39.43	39.57
Flood Prone Width	158.46	166.08
Max Depth at Bankfull	2.55	2.70
Mean Depth at Bankfull	1.10	1.35
W/D Ratio	15.61	9.59
Entrenchment Ratio	9.23	12.82
Bank Height Ratio	1.00	0.95
Stream Type	С	С



Sta. 35+24 Looking Downstream

#### Oakley Crossroads - UT to Tranters Creek X-Section 6, Riffle, Station 35+24





River Basin	Tar-Pamlico River
Watershed	Tranters Creek
XS ID	XS-7, Riffle, STA 38+71
Drainage Area(sq. mi.)	1.59
Date	9/1/2011
Field Crew	N. Jean, B.Mazzochi, A. Baldwin

MY 00		M	Y 01
Station	Elevation	Station	Elevation
19.24	37.99	19.24	37.99
26.11	38.20	26.11	38.20
34.24	38.52	34.24	38.52
36.95	39.29	36.95	39.29
37.14	38.72	37.14	38.72
39.57	38.72	39.21	38.544
46.18	38.72	49.19	38.823
57.09	38.53	58.73	38.308
63.06	38.20	66.87	37.967
66.76	38.14	71.32	37.96
69.33	38.10	75.06	36.251
72.02	37.67	79.92	34.376
74.83	36.67	81.32	33.533
77.89	35.25	82.9	32.353
79.27	34.35	84.95	31.993
80.79	33.16	87.42	32.686
82.34	32.21	88.42	34.553
84.27	31.82	92.45	36.186
86.46	31.91	95.74	37.49
87.16	33.28	98.99	37.375
87.65	34.47	102.57	37.996
89 37	35 16	107 75	37 837


SUMARY DATA	MY00*	MY01
Bankfull Elevation	38.05	38.00
Bankfull Cross-Sectional Area	75.91	77.93
Bankfull Width	31.46	36.52
Flood Prone Area Elevation	44.28	44.01
Flood Prone Width	132.69	132.69
Max Depth at Bankfull	6.23	6.01
Mean Depth at Bankfull	2.41	2.13
W/D Ratio	13.05	17.15
Entrenchment Ratio	4.22	3.63
Bank Height Ratio	1.00	1.00
Stream Type	С	С

<sup>\*</sup> REVISED X-SEC DATA




Sta. 38+71 Looking Downstream

#### Oakley Crossroads - UT to Tranters Creek X-Section 7 Riffle, Station 38+71









	<u> </u>										am Da							/0.0 <b>5</b> 0							
- Io	-				eam a	nd Buff				=P Pro	oject N					ı: Main	stem	•		1			_		
Parameter G	auge <sup>2</sup>	Reg	ional C	urve		Pre-E	xisting	Cond	ition			Refere	nce R	each(es	s) Data			Design	)		Mo	nitorin	g Base	ine	
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
Bankfull Width (ft)					-	10.40	-	-	-	4	7.80	11.20	-	14.60	-	2	-	12.3	-	14.64	17.31	-	20.82	-	4
Floodprone Width (ft)					-	15.00	-	-	-	4	120.00	126.50	-	133.00	-	2	-	240.0	-	80.66	182.63	-	367.14	-	4
Bankfull Mean Depth (ft)					-	1.80	-	-	-	4	0.70	1.15	-	1.60	-	2	-	1.5	-	0.88	1.13	-	1.43	-	4
<sup>1</sup> Bankfull Max Depth (ft)					-	2.70	-	-	-	4	1.60	1.85	-	2.10	-	2	-	2.4	-	2.15	2.56	-	2.99	-	4
Bankfull Cross Sectional Area (ft <sup>2</sup> )					-	19.00	-	-	-	4	9.50	11.05	-	12.60	-	2	-	19.0	-	18.16	19.08	-	20.90	-	4
Width/Depth Ratio					-	5.70	-	-	-	4	4.80	13.60	-	22.40	-	2	-	8.0	-	10.24	16.19	-	23.66	-	4
Entrenchment Ratio					-	1.40	-	-	-	4	8.20	12.65	-	17.10	-	2	-	19.5	-	4.66	10.55	-	21.21	-	4
<sup>1</sup> Bank Height Ratio					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																									
Riffle Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	24.83	35.98	-	53.02		4
Riffle Slope (ft/ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.002	0.003	-	0.006		4
Pool Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.47	33.67	-	44.45		2
Pool Max depth (ft)					-	-	-	-	-	-	1.7	2.3	-	2.9	-	2	-	4	-	2.81	3.12	-	3.43		2
Pool Spacing (ft)					-	-	-	-	-	-	5	27	35	67	-	4	43	52.5	62	43.4	64.26	-	94.03		2
Pattern			•		•																				
Channel Beltwidth (ft)					-	-	- I	-	-	-	45	72.5		100		2	62	74.0	86	38.56	55.94	-	86.18	-	48.00
Radius of Curvature (ft)					-	-	-	-	-	-	8	12.8	14	21		4	22	27.0	31	19.24	27.81	-	36.28	-	56.00
Rc:Bankfull width (ft/ft)					-	-	-	-	-	-	0.5	1.2	1.4	1.8		4	1.8	2.2	2.5	1.11	1.61	-	2.10	-	56.00
Meander Wavelength (ft)					-	-	-	-	-	-	17	75	100	156		4	86	111	135	85.46	103.92	-	118.61	-	48.00
Meander Width Ratio					-	_	-	-	_	_	5.8	6.3	-	6.8		2	5	6.0	7	2.23	3.23	_	4.98	-	48.00
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							0.:	2			l							0.14		l		0.0	93		
Max part size (mm) mobilized at bankfull							-											-				2	.5		
Unit Stream Power (transport capacity)							0.6	-										0.47				_	40		
lbs/ft/s per unit width <sup>6</sup>							0.2	:5										0.17				0.	16		
Additional Reach Parameters																									
Rosgen Classification							G5	С			l		C5	, E5				E5		l			:4		
Bankfull Velocity (fps)							1.9	9										1.7				1.	65		
Bankfull Discharge (cfs)							30	)												1.05					
Valley length (ft)				•			-							-											
Channel Thalweg length (ft)							-							-				-		3950					
Sinuosity (ft)							1.0	1					1.	18				1.28		1.4					
Water Surface Slope (Channel) (ft/ft)							0.00							002				0.0014					)146		
BF slope (ft/ft)							-							•				-		0.00144					
<sup>3</sup> Bankfull Floodplain Area (acres)							-							-				-	-						
<sup>4</sup> % of Reach with Eroding Banks							-							-											
Channel Stability or Habitat Metric							-							-											
Biological or Other							-																		
Shaded cells indicate that these will typically not be filled in.																									

Shaded cells indicate that these will typically not be filled in.

<sup>1 =</sup> The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3.</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3; 6. Units changed from W/m² to reflect those provided in original design.

Table 10b. Base Oakley Cro																					5)						
Parameter	F	re-E	xisti	ing (	Con	ditio	on		Refe	rence	Read	ch(es)	Data					Desig	n				As-bu	ilt/Ba	seline	)	
<sup>1</sup> Ri% / Ru% / P% / G% / S%	-	0	Ι.	0	0			-	_	-	-	-			_	- I	_	l -	_		52	_	48	_	-		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%		33	67	0	0	0		0	100	0	0	0	0								UL.						
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm	0.14	0.26	0.5	4.4	7.3	-	30	0.3	0.4	0.5	0.9	1.2	-	-													
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	) -	-	-	-	•			-	-	-	-	-									-	-	-	-	•		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	-	-	-	-				-	-	-	-										-	-	-	-			

Shaded cells indicate that these will typically not be filled in.

- 1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
- 2 = Entrenchment Class Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates
- 3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section survey, and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

# Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections) Oakley Crossroads Stream and Buffer Restoration / EEP Project No. 273 - Segment/Reach: Mainstem (3,950 feet)

	(	Cross S	ection	1 (ST	A 0+72	, Riffle	<del>:</del> )	С	ross S	ection	2 (ST <i>A</i>	A 6+17,	Riffle	)	С	ross S	ection	3 (ST	A 12+59	9, Pool	)	С	ross Se	ction 4	4 (STA	28+46	, Riffle	<del>:</del> )	C	ross S	ection	5 (ST	A 32+7	1, Pool	)
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	20.82	12.39						16.60	13.16						20.58	24.38						14.64	13.70						19.06	29.71					
Floodprone Width (ft)	80.66	65.65						124.27	131.28						248.08	120.86						367.14	332.68						289.16	315.10					
Bankfull Mean Depth (ft)	0.88	0.68						1.09	1.37						1.79	1.55						1.43	1.33						1.55	1.20					
Bankfull Max Depth (ft)	2.15	1.14						2.54	2.68						3.43	3.41						2.99	2.69						2.81	3.65					
Bankfull Cross Sectional Area (ft²)	18.33	8.37						18.16	17.88						36.86	37.87						20.90	18.22						29.47	35.63					
Bankfull Width/Depth Ratio	23.66	18.22						15.23	9.61						11.50	15.73						10.24	10.30						12.30	24.76					
Bankfull Entrenchment Ratio	3.88	5.30						7.49	7.51						12.05	4.96						25.08	24.28						15.17	10.61					
Bankfull Bank Height Ratio	1.00	0.95						1.00	1.00						1.00	0.95						1.00	0.90						1.00	0.98					
Cross Sectional Area between end pins (ft²)																																			
d50 (mm)																																			
	С	ross Se	ction	6 (ST <i>A</i>	35+24	4, Riffle	e)	Cı	ross Se	ction 7	′(STA	38+71	, Othe	r)		Cre	oss Se	ction 8	3 (Riffle	e)			Cr	oss Se	ction	9 (Poo	l)			Cr	oss Se	ction 1	10 (Po	ol)	
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	17.17	12.92						31.46	36.52																										
Floodprone Width (ft)	158.46	166.08						132.69	132.69																										
Bankfull Mean Depth (ft)	1.10	1.35						2.41	2.13																										
Bankfull Max Depth (ft)	2.55	2.70						6.23	6.01																										
Bankfull Cross Sectional Area (ft²)	18.91	17.43						75.91	77.93																										
Bankfull Width/Depth Ratio	15.61	9.59						13.05	17.15																										
Bankfull Entrenchment Ratio	9.23	12.82						4.22	3.63			,																							
Bankfull Bank Height Ratio	1.00	0.95						1.00	1.00																										
Cross Sectional Area between end pins (ft²)												,		_																					
d50 (mm)																																			

<sup>1 =</sup> Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values.

Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

				Oakle	y Cro	ssrc	ads S													nmary ent/Re		Mai	nstei	n (3,9	50 fe	et)										
Parameter				eline	•					Y-1						Y-2						<b>/-</b> 3					M	<b>Y-</b> 4					MY	- 5		
Dimension and Substrate - Riffle only	Min	Mean	Med	l Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mear	n Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
Bankfull Width (ft)	14.6	17.31	-	20.82	-	4	12.4	12.8	12.9	13.16	0.39	4																								$\Box$
Floodprone Width (ft)	80.7	182.63	3 -	367.14	-	4	65.7	118.7	124	166.1	50.4	4																								$\Box$
Bankfull Mean Depth (ft)	0.9	1.13	-	1.43	-	4	0.7	1.1	1.35	1.37	0.39	4																								
<sup>1</sup> Bankfull Max Depth (ft)	2.2	2.56	-	2.99	-	4	1.1	2.2	2.68	2.703	0.9	4																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	18.2	19.08	-	20.9	-	4	8.4	8.4	17.4	17.88	5.37	4																								
Width/Depth Ratio	10.2	16.19	-	23.66	-	4	9.6	12.5	9.61	18.22	4.98	4																								
Entrenchment Ratio	4.7	10.55	-	21.21	-	4	5.3	9.2	9.44	12.82	3.77	4																								
<sup>1</sup> Bank Height Ratio	-	-	-	-	-	-	1	1	1	1	1	4																								
Profile																																				
Riffle Length (ft)	24.8	35.98	-	53.02		4	24.2	35.2	-	53.1	-	4																								
Riffle Slope (ft/ft)	0.002	0.003	-	0.006		4	0.002	0.003	-	0.006	-	4																								
Pool Length (ft)	20.47	33.67	-	44.45		2	21	32.54	-	45.21	-	2																								
Pool Max depth (ft)	2.81	3.12	-	3.43		2	3.41	3.53	-	3.65	-	2																								
Pool Spacing (ft)	43.4	64.26	-	94.03		2	42.1	65.2	-	95.2	-	2																								
Pattern																																				
Channel Beltwidth (ft)	38.6	55.94	-	86.18	-	48																														
Radius of Curvature (ft)	19.2	27.81	-	36.28	-	56										Det			. 4 4	مم مطيرالم	اممدماا		ا امدادا	سالم مانسا		. مدماه ا		مدماد								
Rc:Bankfull width (ft/ft)	1.1	1.61	-	2.1	-	56										Pat	tem dat	a wiii no	it typic	ally be co indicate				iata, diri 1 baselin		ai data d	or profile	data								
Meander Wavelength (ft)	85.5	103.92	2 -	118.61	-	48																														
Meander Width Ratio	2.2	3.23	-	4.98	-	48																														
Additional Reach Parameters																																				
Rosgen Classification	n		C4	,E5					C4	I,E5																										
Channel Thalweg length (ft)	)		1.	.65					1.	.64																										
Sinuosity (ft)	)		1	.4					1	.4																										
Water Surface Slope (Channel) (ft/ft)	)		0.00	0146					0.00	0145																										
BF slope (ft/ft)			0.00	0144					0.00	0139																										
<sup>3</sup> Ri% / Ru% / P% / G% / S%	52	-	48	-	-		52	-	48	-	-																									
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95	/																																			
<sup>2</sup> % of Reach with Eroding Banks	-																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				
Chadad calla indicate that those will typically not be file	ما: اما																																			

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4. = Of value/needed only if the n exceeds 3

## Appendix E. Hydrology Data

Table 12 – Verification of Bankfull Events

(This page intentionally left blank for two-sided printing)

Tabl	e 12 - Verification of Bank	full Events	
Oakley Crossroads	Stream and Buffer Restor	ation Project (EEP #273	)
<b>Date of Data Collection</b>	Date of Occurrence	Method	Photo
September 13, 2011	unknown	Visual observation of wrack lines	S8, S9