

MONITORING YEAR 2 ANNUAL REPORT FINAL

January 2023

PERRY HILL MITIGATION SITE

Orange County, NC Neuse River Basin HUC 03020201

DMS Project No. 100093 DMS Contract No. 7744 DMS RFP No. 16-007576 USACE Action ID No. 2019-00125 DWR Project No. 2019-0157

Data Collection Dates: January-October 2022

PREPARED FOR:



NC Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652



January 4, 2023

Jeremiah Dow NC DEQ Division of Mitigation Services 217 West Jones Street Raleigh, NC 27603

Subject: DMS Comments on Perry Hill Mitigation Site Monitoring Year 2 Report DMS Project Number 100093, DMS Contract 7744

Dear Mr. Dow,

We have reviewed the comments on the MY2 Report for the above referenced project dated December 22, 2022. Below are responses to each of the comments. For your convenience, the comments are reprinted with responses in italics.

 In the stream report Table 1: Project Quantities and Credits, please break down the lost stream credits in the footnote or incorporate into the Table. 20 SMUs on Perry Branch Reach 4 and 5.17 SMUs on Perry Branch Reach 2.

A footnote has been added to Stream report Table 1 to break down the credit reduction by stream reach.

2. In the buffer report, please do the same on Table 1 as requested above for the stream report. Show in the footnote the actual square footage and amount of buffer credit lost by reach due to the water line.

The original square footage and buffer credits have been added back into Table 1 to show credit reductions. A footnote has been added to break down the credit reduction by mitigation activity to match the way credits are broken out in Table 1.

3. If UT1 does not meet minimum flow requirements in MY3, we recommend that Wildlands determine the linear extent of the channel that should be considered at-risk and include in the MY3 report.

Wildlands has taken note of this comment for MY3.

4. There is a typo in the flow plot summary table in appendix D digital submission, please fix this in next year's submission; one gauge was omitted due to another being reported twice. This typo was not present in the report version of the summary table.

The original flow gauge on UT1 is labeled "UT1 Reach 1 – In-Stream Flow Gauge". The flow gauge that was installed upstream on UT1 months later to provide supplemental information is labeled "UT1 Reach 1 – In-Stream Flow Gauge B". The names are very





similar, but they are separate gauges. An updated copy of the excel workbook is included in the digital files again.

If you have any questions, please contact me by phone (919) 851-9986, or by email (jlorch@wildlandseng.com).

Sincerely,

-2 Ja

Jason Lorch, Monitoring Coordinator

PREPARED BY:



312 West Millbrook Road, Suite 225 Raleigh, NC 27609

> Jason Lorch jlorch@wildlandseng.com Phone: 919.851.9986

PERRY HILL MITIGATION SITE

Monitoring Year 2 Annual Report

TABLE OF CONTENTS

Section 1	: PROJECT OVERVIEW	1-1
1.1	Project Quantities and Credits	1-1
1.2	Project Goals and Objectives	1-3
1.3	Project Attributes	1-4
Section 2	: Monitoring Year 2 Data Assessment	2-1
2.1	Vegetative Assessment	2-1
2.2	Vegetation Areas of Concern	2-1
2.3	Stream Assessment	2-1
2.4	Stream Areas of Concern	2-2
2.5	Hydrology Assessment	2-2
2.6	Adaptive Management Plan	2-2
2.7	Monitoring Year 2 Summary	2-3
Section 3	: REFERENCES	3-1

TABLES

Table 1: Project Quantities and Credits	1-1
Table 2: Goals, Performance Criteria, and Functional Improvements	1-3
Table 3: Project Attributes	1-5

Figures

_	
Figures 1-1b	Current Condition Plan View

APPENDICES

Appendix A	Visual Assessment Data
Table 4	Visual Stream Morphology Stability Assessment Table
Table 5	Vegetation Condition Assessment Table
	Stream Photographs
	Culvert Crossing Photographs
	Vegetation Plot Photographs
	Stream Area of Concern Repair Photographs – UT1 Rock Sill Repair Vegetation Areas of Concern Updated Photographs – Conservation Easement Encroachment
Appendix B	Vegetation Plot Data
Table 6	Vegetation Plot Data
Table 7	Vegetation Performance Standards Summary Table
Appendix C	Stream Geomorphology Data
	Cross-Section Plots
Table 8	Baseline Stream Data Summary
Table 9	Cross-Section Morphology Monitoring Summary
Appendix D	Hydrology Data
Table 10	Bankfull Events



ary
a

Appendix E Project Timeline and Contact Info

Table 13Project Activity and Reporting HistoryTable 14Project Contact Table



Section 1: PROJECT OVERVIEW

The Perry Hill Mitigation Site (Site) is located in Orange County, approximately three miles northwest of Hillsborough, NC. The Site drains to Corporation Lake on the Eno River, which then flows to Falls Lake. Corporation Lake is a water supply reservoir on the Eno River, which is classified as Water Supply Waters (WS-II) and Nutrient Sensitive Waters (NSW). Falls Lake is classified as Water Supply Waters (WS-IV), as well as Nutrient Sensitive Waters (NSW). Table 3 presents information related to the project attributes.

1.1 Project Quantities and Credits

The Site is located on one parcel and a conservation easement was recorded on 26.88 acres. Mitigation work within the Site included restoration and enhancement I and II of perennial and intermittent stream channels (Figures 1-1b).

In October 2021, waterlines were installed by the tenant farmer within the conservation easement, parallel to the internal crossings. This work was done without consulting Wildlands. In an effort to find the most reasonable and least disruptive solution, it was decided that the area containing the waterlines would be marked as a maintenance area and credits reduced accordingly. This will allow for maintenance in the future and avoid any further easement encroachments.

Approximately 20 feet (or a total of 0.19 acres) was added alongside both internal crossings as a maintenance area. No credit is claimed in the maintenance area and project credits were reduced accordingly. Table 1 below shows updated stream credits by reach and the total amount of stream credits expected at closeout. Wildlands is working with a surveyor to mark the area.

PROJECT MITIGATION QUANTITIES									
Project Segment	Mitigation Plan Footage	As-Built Footage	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Credits	Comments		
Stream									
Perry Branch Reach 1	321	323	Warm	R	1.0	321.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		
Perry Branch	344	342	Warm	EII	3.5	98.286	Grade Control Structures, Invasive Control, Planted Buffer, Livestock Exclusion		
Reach 2	20	20	N/A	N/A	0.0	N/A	Maintenance Area		
	60	60	N/A	N/A	0.0	N/A	Culvert Crossing		
Perry Branch Reach 3	691	694	Warm	R	1.0	691.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		

Table 1: Project Quantities and Credits



PROJECT MITIGATION QUANTITIES									
Project Segment Mitigation Plan Footage		Mitigation Category	Restoration Level (X:1)		Credits	Comments			
Stream									
	634	642	Warm	R	1.0	634.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		
Perry Branch	20	20	N/A	N/A	0.0	N/A	Maintenance Area		
Reach 4	60	60	N/A	N/A	0.0	N/A	Culvert Crossing		
	1,284	1,297	Warm	R	1.0	1,284.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		
UT1 Reach 1	285	285	Warm	R	1.5	190.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		
UT1 Reach 2	291	293	Warm	R	1.5	194.000	Full Channel Restoration, Planted Buffer, Livestock Exclusion		
UT2 Reach 1	221	223	Warm	EII	2.5	88.400	Bank Stabilization, Planted Buffer, Livestock Exclusion		
UT2 Reach 2	947	941	Warm	EI	2.5	378.800	Grade Control Structures, Bank Stabilization, Planted Buffer, Livestock Exclusion		
UT3	343	319	Warm	EII	2.5	137.200	Grade Control Structures, Bank Stabilization, Planted Buffer, Livestock Exclusion		
	Total: 4,016.686								

*Credits updated in Monitoring Year 2 to reflect the addition of the maintenance areas and resulting reduction in credits. Twenty LF of stream fall within each of the maintenance areas, reducing credits on Perry Branch Reach 2 by 5.714 credits and Perry Branch Reach 4 by 20 credits.

De stewatie without	Stream						
Restoration Level	Warm	Cool	Cold				
Restoration	3,314.000						
Enhancement I	378.800						
Enhancement II	323.886						
Preservation							
Totals	4,016.686						
Total Stream Credit		4,016.686					



1.2 Project Goals and Objectives

The project is intended to provide numerous ecological benefits. Table 2 below describes the project goals and objectives along with the expected outcomes to water quality and ecological processes. Additionally, performance criteria for project objectives and a summary of the related monitoring data results for Monitoring Year 2 (MY2) are included.

Goal	Objective/ Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results
Exclude livestock (i.e. cattle) from project streams and adjacent riparian areas.	Exclude livestock from streams and riparian areas by installing fencing around project area and/or removing livestock from the Site.	Reduce and control sediment inputs; reduce and manage nutrient inputs; contribute to protection of or improvement to a Water Supply Waterbody.	Exclusion fencing is installed and maintained. Livestock remain excluded from the project area.	Visually inspect the perimeter, as well as interior, of the Site to ensure there are no signs of livestock entering the Site.	Cattle are excluded from project streams.
Improve the stability of stream channels.	Construct and enhance stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions.	Reduce sediment inputs; contribute to protection of or improvement to a Water Supply Waterbody.	Entrenchment ratio over 2.2 and bank height ratios below 1.2 with visual assessments showing stability.	Cross-section monitoring will be assessed during MY1, MY2, MY3, MY5, and MY7 and visual inspections will be assessed annually.	Minor deviations from design.
Improve instream habitat.	Install habitat features such as constructed riffles, cover logs, and brush toes on restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth.	Improve aquatic communities in project streams.	There is no performance standard for this metric.	N/A	N/A
Reconnect channels with floodplains.	Reconstruct stream channels with appropriate bankfull dimensions and depth relative to the existing floodplain.	Reduce and control sediment inputs; reduce and manage nutrient inputs; contribute to protection of or improvement to a Water Supply Waterbody.	Four bankfull events in separate years within monitoring period. 30-days of continuous surface water flow will be documented annually along intermittent restoration or enhancement I	Pressure transducers recording flow elevations.	Bankfull events were documented on UT1, UT2, and Perry Branch. Greater than 30 days of consecutive flow was recorded on UT2 but not UT1.



Goal	Objective/ Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results
Restore and enhance native floodplain vegetation.	Convert active livestock pasture to forested riparian buffers along all Site streams. Protect and enhance existing forested riparian buffers. Treat invasive species during monitoring period to permit establishment of native plantings.	Reduce sediment inputs; provide a canopy to shade streams and reduce thermal loadings; contribute to protection of or improvement to a Water Supply Waterbody.	Survival rate of 320 stems per acre at MY3, 260 planted stems per acre at MY5, and 210 stems per acre at MY7. Vegetation plots will average 7-ft in height in MY5 and 10-ft in height in MY7.	One hundred square meter vegetation plots are placed on 2% of the planted area of the Site and monitored annually.	All 14 vegetation plots have a planted stem density greater than 320 stems per acre.
Permanently protect the Site from harmful uses.	Establish a conservation easement on the Site.	Ensure that development and agricultural uses that would damage the Site or reduce the benefits of the project are prevented.	Prevent easement encroachment.	Visually inspect the perimeter of the Site to ensure no easement encroachment is occurring.	No easement encroachments have occurred in MY2. The areas affected by the waterline installation in October 2021 will be marked as a maintenance area.

1.3 Project Attributes

The project includes one parcel that has been managed as pasture and/or crop production, as indicated by aerial photographs from 1938 to 2017. Portions of the upper watershed historically have been forested. The stream crossings which existed prior to construction on Perry Branch were installed before 1938. Forested areas within the headwaters of UT2 and UT3 were cleared between 1938 and 1950. The high-voltage utility transmission line that crosses the downstream extent of Perry Branch was constructed between 1938 and 1950. Between 1950 and 1955, two ponds were constructed on the project parcel, including one within the headwaters of Perry Branch Reach 1 and the other an offline pond adjacent to Perry Branch Reach 4 within the lower portion of the watershed. Table 3 below and Table 8 in Appendix C present additional information on pre-restoration conditions. Project Activity and Reporting History, as well as the Project Contact Table are included in Appendix E.



Table 3: Project Attributes

PROJECT INFORMATION											
Project Name	Perry Hill Mitigation Site	County			Orange County						
Project Area (acres)	26.88	Project Co	oordinates			36° 06' 25.81" N, 79° 07'46.66" W					
PROJECT WATERSHED SUMMARY INFORMATION											
Physiographic Province	Carolina Slate Belt of the Piedmont	River Basi	iver Basin Neuse River								
USGS HUC 8-digit	03020201	USGS HU	C 14-digit				0302020103	30020			
DWR Sub-basin	03-04-01	Land Use Classification		1	68% managed herbaceous cover/pasture; 22% forested; 5% shrub; 3% grassland/herbaceous; 2% residential area; <1% impervious					b; 3%	
Project Drainage Area (acres)	174	Percentage of Impervious Area				<1%					
		R	ESTORATIO	N TRIBUT	ARY SUMMA	RY INFORMA	TION				
Paramet	ers	Perry Branch			UT1		T1	ר ט 1		1113	
		Reach 1	Reach 2	Reach 3	Reach 4	Reach 1	Reach 2	Reach 1	Reach 2	015	
Pre-project length (fe	et)	326	417	732	2,061	388	213	266	974	357	
Post-project length (fe	eet)*	323	422	694	2,166	285	293	223	941	319	
Valley confinement (Confined, moderately confined, unconfined)		Unco	Unconfined Moderately (ely Confined	Confined to Moderately Confined	Moderately Confined	Confined	Moderately Confined	Unconfined	
Drainage area (acres)		58	66	117	175	9	10	15	23	20	
Perennial, Intermittent, Ephemeral		Perennial Intermittent									
DWR Water Quality Classification		WS-II/HQW/NSW									
Dominant Stream Clas (existing)	ssification	G4c	C4	G4c	F4	E6b	F4b	C6	E4	C4	

*Includes No Credit Project Stream lengths in internal crossings, the maintenance area, and the downstream end of Perry Branch Reach 4.



RESTORATION TRIBUTARY SUMMARY INFORMATION									
Parameters	Perry Branch			UT1		UT2		1172	
Farameters	Reach 1	Reach 2	Reach 3	Reach 4	Reach 1	Reach 2	Reach 1	Reach 2	013
Dominant Stream Classification (proposed)	C4	C4	C4	C4	В4	C4b	C6	C4	C4
Dominant Evolutionary class (Simon) if applicable	Ш	V	IV	III/IV	III/IV	III/IV	V	III/IV	III/IV
REGULATORY CONSIDERATIONS									
Parameters	Applicable?	Resolved ?			Supporting	Document	ation		
Water of the United States - Section 404	Yes	Yes	USACE Nat	ionwide Perm	nit No. 27 and	d DWQ 401 \	Nater Quali	ty Certificati	on No.
Water of the United States - Section 401	Yes	Yes				4134.			
Endangered Species Act	Yes	Yes			velueien in N	litication Dla		- 2020)	
Historic Preservation Act	Yes	Yes	- Categorical Exclusion in Mitigation Plan (Wildlands, 2020)						
Coastal Zone Management Act (CZMA or CAMA)	N/A	N/A	N/A						
Essential Fisheries Habitat	N/A	N/A				N/A			



Section 2: Monitoring Year 2 Data Assessment

Annual monitoring and site visits were conducted during MY2 to assess the condition of the project. The vegetation and stream success criteria for the Site follow the approved performance standards presented in the Mitigation Plan (Wildlands Engineering, 2020). Performance criteria for vegetation, stream, and hydrologic assessment are located above in Section 1.2 Table 3: Goals, Performance Criteria, and Functional Improvements. Methodology for annual monitoring is described in the MY0 As-Built Baseline Report (Wildlands, 2021).

2.1 Vegetative Assessment

The MY2 vegetative survey was completed in September 2022. Vegetation monitoring resulted in an average stem density of 479 planted stems per acre across all vegetation plots, which is well above the interim success criteria of 320 stems per acre required at MY3. All fourteen vegetation plots individually met the interim success criteria and stem densities for each plot range from 324 to 729 planted stems per acre. Herbaceous vegetation is growing well and desirable volunteer tree species such as common hackberry (*Celtis occidentalis*) and green ash (*Fraxinus pennsylvanica*) are establishing themselves. Refer to Appendix A for Vegetation Plot Photographs and the Vegetation Condition Assessment Table and Appendix B for Vegetation Plot Data and Vegetation Performance Standards Summary Table.

2.2 Vegetation Areas of Concern

As was discussed above, an additional 20 feet (a total of 0.19 acres) was added alongside both internal crossings as a maintenance area due to the installation of waterlines in October 2021. The affected area was seeded, and herbaceous vegetation has grown over the disturbance. The soil is stabilized, and Wildlands does not anticipate any future problems in these areas. Recent photographs showing vegetation cover are included in Vegetation Areas of Concern Updated Photographs in Appendix A.

While planted trees are growing well, pasture grasses are still thick. To ensure planted trees remain competitive, herbicide ring sprays were applied around the base of trees where necessary in April 2022.

Additionally, follow up treatments were done on the intermittent Tree-of Heaven (*Ailanthus altissima*) stems via cut stump application of triclopyr in August 2022. Occasional resprouts of Chinese privet (*Ligustrum sinense*) and Japanese honeysuckle (*Lonicera japonica*) were also treated in March 2022 in the wooded areas along UT2, UT3, and Perry Branch.

While waiting for the live stakes to grow and shade the stream channels, in-stream vegetation was treated with a foliar spray of glyphosate in August 2022 on UT1, UT2 and sections of Perry Branch.

2.3 Stream Assessment

Morphological surveys for MY2 were conducted in April 2022. All streams within the Site are stable and functioning as designed. Cross-sections show minimal change in max depth and bankfull cross-sectional area. Bank height ratios are less than 1.2 and entrenchment ratios are over 2.2. Cross-sections show slight deviations from as-built due to sediment deposition and establishment of vegetation. Some sediment deposition in pools is natural and expected. Pebble count data is no longer required per the September 29, 2021 Technical Work Group Meeting and is not included in this report. The IRT reserves the right to request pebble count data/particle distributions if deemed necessary during the monitoring period. Refer to Appendix A for the Visual Stream Morphology Stability Assessment Table, Current Condition Plan View maps, Stream Photographs, and Culvert Crossing Photographs. Refer to Appendix C for the morphological data and cross-section plots.



2.4 Stream Areas of Concern

Wildlands continued to observe the lack of flow in the short stretch of UT1 Reach 1 through the winter and spring of 2022. When gauge data and observations did not show an increase in flow throughout the wettest part of the year (see Section 2.5 Hydrology Assessment Section below), it was decided that repairs were necessary. In September 2022, a rock sill was repaired by reinstalling filter fabric and backfill material on the upstream face. The original fabric and backfill material are believed to have failed to seal this structure, resulting in stream flow going subsurface. The repair was completed to return the structure to the original design condition. This does not leave much to see on the surface, however pictures with a red arrow pointing to the area of disturbance in the channel are included in Appendix A – Stream Area of Concern Repair Photographs. Approximately five linear feet of channel were impacted (see Figure 1b for location). Wildlands will continue to monitor flow in MY3.

2.5 Hydrology Assessment

By the end of MY7, four bankfull events must have occurred in separate years within the restoration and enhancement I reaches. Bankfull events were recorded on Perry Branch and UT2 on May 24th, and UT1 on May 23rd, 2022. Bankfull was recorded on Perry Branch on a gauge installed in January 2022 (Perry Branch Reach 4 crest gauge B in Figure 1b) to gather more information on the stream. All streams on the Site recorded a bankfull event during MY2.

In addition, the presence of baseflow must be documented on restored or enhanced intermittent reaches (UT1 Reach 1 and UT2 Reach 2) for a minimum of 30 consecutive days during a normal precipitation year. UT2 Reach 2 exceeded baseflow criterion with 164 days of consecutive baseflow and 183 total days of flow. UT1 Reach 1 did not meet baseflow criteria this year. As in MY1, the original UT1 Reach 1 flow gauge recorded one day of flow. As mentioned in the previous section, repairs were completed on this small section of UT1 in response to continued low flow through the winter months. This area will continue to be monitored for the presence of baseflow in MY3.

UT1 Reach 1 flow gauge B (Figure 1b) was installed upstream of the original flow gauge (in cross-section 8 in Figure 1b) in December 2021 to learn the extent of the low flow stretch on UT1 Reach 1. Twenty consecutive days and 92 total days of flow were recorded in MY2. While this is below the 30 consecutive day minimum, all gauges are taking a measurement every 30 minutes. If one reading during a 24-hour period falls below thalweg, the entire day does not count toward the consecutive days of flow. The UT1 Reach 1 flow gauge B flow events plot shows that most of the readings in January and half of February are above the thalweg (see the Recorded In-stream Flow Events Plots in Appendix D). Refer to Appendix D for Hydrology Summary Data.

According to the National Integrated Drought Information System, Orange County was abnormally dry November 2021 through January 2022, a significant portion of the county was abnormally dry through March 2022, and again mid-June through mid-August, and all of September 2022 (NOAA, 2022). This likely had some effect on low baseflow of intermittent streams.

2.6 Adaptive Management Plan

Wildlands plans to re-apply herbicide in rings around planted trees in areas of thick herbaceous competition and treat aggressive blackberry growth as needed in spring of 2023. Additionally, native permanent seed will be spread as a cover crop in areas where agricultural weeds are still dominant. Wildlands will continue to monitor for resprouts of invasive species, and additional treatments will be applied as necessary.

Wildlands will continue to monitor flow on UT1 Reach 1 through flow gauges and visual observation. Data through MY3 will inform additional management actions if deemed necessary.



2.7 Monitoring Year 2 Summary

Vegetation across the Site is exceeding performance standards and is on track to achieve the MY3 interim requirement of 320 planted stems per acre. Monitoring Year 2 data shows an average density of 479 planted stems per acre across vegetation plots. Resprouts of sporadic invasive vegetation were treated in MY2 and follow up treatments will be scheduled as necessary. Additional ring sprays will be applied around the base of trees in areas of high competition with herbaceous vegetation in spring 2023. Wildlands is working with a surveyor to mark the maintenance area. Project streams are stable and functioning. Cross-sections show limited deviations from as-built due to sediment deposition and vegetation establishment. Bankfull events were documented on UT1, UT2, and Perry Branch. UT2 achieved more than 30 consecutive days of baseflow, while UT1 did not. A short section of the UT1 Reach 1 channel was resealed in September 2022 to address the low flow. Wildlands will continue to observe this stretch of channel.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 3: REFERENCES

- Breeding, R. 2010. Neuse River Basin Restoration Priorities. North Carolina Ecosystem Enhancement Program. Accessed at: https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed Planning/Neuse River Basin/FINAL%
- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C; Rawlins, C.L.; Potyondy, John P. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. Accessed at: https://www.fs.fed.us/biology/nsaec/fishxing/fplibrary/Harrelson_1994_Stream_Channel_Reference _Sites_An_Illustrated.pdf
- Lee, M.T., Peet, R.K., Roberts, S.D., & Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Accessed at: http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-2.pdf
- NOAA. 2022. National Integrated Drought Information System. Drought Conditions for Orange County. Accessed at: https://www.drought.gov/states/north-carolina/county/orange
- Rosgen, D.L. 1994. A classification of natural rivers. Catena 22:169-199.

20RBRP%20Neuse%202010 %2020111207%20CORRECTED.pdf

- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. Accessed at: http://www.geology.enr.state.nc.us/usgs/carolina.htm
- Wildlands Engineering, Inc. 2020. Perry Hill Mitigation Plan. DMS, Raleigh, NC.
- Wildlands Engineering, Inc. 2021. Perry Hill Baseline Monitoring Document and As-Built Baseline Report. DMS, Raleigh, NC.





Orange County, NC





- 1	

0		150		300 Feet
1	1	1	1	10.000

Figure 1a. Current Condition Plan View Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Orange County, NC





0 150 300 Feet

Ń

1.6	
	Project Location
E	Conservation Easement
	Existing Wetland
11	Internal Crossing
	💋 Maintenance Area (0.19 acres)
	Stream Area of Concern - UT1 Rock Sill Repair
Fixe	ed Vegetation Plot - MY2
	Criterion Met
Ran	ndom Vegetation Plot - MY2
	Criterion Met
-	Stream Restoration
-	Stream Enhancement I
-	No Credit Project Stream
3)	💴 No Credit Headwater Conveyance
-	— Non-Project Stream
-	– - Top of Bank
-	Cross-Section (XS)
* =	= Fence
	Existing Utility Easement
	Existing Utility Line
	Existing Utility Pole
+	Crest Gauge
+	Flow Gauge
-	Crest and Flow Gauge
4	Photo Point (PP)
(Reach Break
	Gate
40.00	

Figure 1b. Current Condition Plan View Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Orange County, NC

APPENDIX A. VISUAL ASSESSMENT DATA

Table 4. Visual Stream Morphology Stability Assessment TablePerry Hill Mitigation SiteDMS Project No. 100093Monitoring Year 2 - 2022

Perry Branch Reach 1

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assesse	ed Stream Length	323
	Assessed Bank Length					
	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
Bank	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
				Totals:	0	100%
	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2		100%
Structure	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	4	4		100%

Visual assessment was completed October 19, 2022.

Perry Branch Reach 3 and Reach 4

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assesse	ed Stream Length	2,653
				Asse	ssed Bank Length	5,306
	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
Bank	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
				Totals:	0	100%
	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	18	18		100%
Structure	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	17	17		100%

Visual assessment was completed October 19, 2022.

Table 4. Visual Stream Morphology Stability Assessment TablePerry Hill Mitigation SiteDMS Project No. 100093Monitoring Year 2 - 2022

UT1 Reach 1 and Reach 2

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assesse	ed Stream Length	578
				Asse	ssed Bank Length	1,156
	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
Bank	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
				Totals:	0	100%
	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	18	18		100%
Structure	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	7	7		100%

Visual assessment was completed October 19, 2022.

UT2 Reach 2

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-Built	Amount of Unstable Footage	% Stable, Performing as Intended
				Assess	ed Stream Length	941
				Asse	ssed Bank Length	1,882
	Surface Scour/ Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour.			0	100%
Bank	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse.			0	100%
				Totals:	0	100%
	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8		100%
Structure	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%.	2	2		100%

Visual assessment was completed October 19, 2022.

Table 5. Vegetation Condition Assessment Table

Perry Hill Mitigation Site DMS Project No. 100093

Monitoring Year 2 - 2022

Planted Acreage	20.53			
Vegetation Category	Definitions	Mapping Threshold (ac)	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10	0	0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10	0	0%
	•	Total	0	0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10	0	0%
	Cun	nulative Total	0.0	0%

Visual assessment was completed October 19, 2022.

Easement Acreage 26.88

Vegetation Category	Definitions	Mapping Threshold (ac)	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Invasive species included in summation above should be identified in report summary.		0	0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	0 Encroachments Note / 0 ac	

Visual assessment was completed October 19, 2022.

STREAM PHOTOGRAPHS



PHOTO POINT 1 Perry Branch R1 – upstream (04/14/2022)



PHOTO POINT 2 Perry Branch R2 – upstream (04/14/2022)



PHOTO POINT 1 Perry Branch R1 – downstream (04/14/2022)



PHOTO POINT 2 Perry Branch R2 – downstream (04/14/2022)



PHOTO POINT 3 Perry Branch R3 – upstream (04/14/2022)



PHOTO POINT 3 Perry Branch R3 – downstream (04/14/2022)





PHOTO POINT 4 Perry Branch R3 – upstream (04/14/2022)



PHOTO POINT 4 Perry Branch R3 – downstream (04/14/2022)



PHOTO POINT 6 Perry Branch R4 – upstream (04/14/2022)

PHOTO POINT 6 Perry Branch R4 – downstream (04/14/2022)





PHOTO POINT 7 Perry Branch R4 – upstream (04/14/2022)



PHOTO POINT 7 Perry Branch R4 – downstream (04/14/2022)



PHOTO POINT 8 Perry Branch R4 – upstream (04/14/2022)



PHOTO POINT 8 Perry Branch R4 – downstream (04/14/2022)



PHOTO POINT 9 Perry Branch R4 – upstream (04/14/2022)



PHOTO POINT 9 Perry Branch R4 – downstream (04/14/2022)





PHOTO POINT 10 Perry Branch R4 – upstream (04/14/2022)



PHOTO POINT 10 Perry Branch R4 – downstream (04/14/2022)



PHOTO POINT 12 UT1 R1 – upstream (04/14/2022)

PHOTO POINT 12 UT1 R1 – downstream (04/14/2022)





PHOTO POINT 13 UT1 R2 – upstream (04/14/2022)



PHOTO POINT 13 UT1 R2 - downstream (04/14/2022)



PHOTO POINT 14 UT2 R1 – upstream (04/14/2022)



PHOTO POINT 14 UT2 R1 - downstream (04/14/2022)



PHOTO POINT 15 UT2 R2 – upstream (04/14/2022)



PHOTO POINT 15 UT2 R2 – downstream (04/14/2022)





PHOTO POINT 18 UT3 – upstream (04/14/2022)

PHOTO POINT 18 UT3 – downstream (04/14/2022)





PHOTO POINT 19 UT3 – upstream (04/14/2022)



CULVERT CROSSING PHOTOGRAPHS





Perry Branch R4 – Looking Downstream (04/14/2022)



VEGETATION PLOT PHOTOGRAPHS



FIXED VEG PLOT 5 (9/27/2022)

FIXED VEG PLOT 6 (9/27/2022)





FIXED VEG PLOT 11 (9/27/2022)

FIXED VEG PLOT 12 (9/27/2022)






STREAM AREA OF CONCERN REPAIR PHOTOGRAPHS UT1 Rock Sill Repair





VEGETATION AREAS OF CONCERN UPDATED PHOTOGRAPHS Conservation Easement Encroachment



Perry Branch R2 – CE Encroachment Seeded and Stabilized (10/19/2022)





Perry Branch R4 – CE Encroachment Seeded and Stabilized (10/19/2022)



APPENDIX B. VEGETATION PLOT DATA

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Planted Acreage	20.53
Date of Initial Plant	2021-04-04
Date of Current Survey	2022-09-27
Plot size (ACRES)	0.0247

	Coloradific Norma	Common Name	Tree/	Indicator	Veg P	lot 1 F	Veg Pl	lot 2 F	Veg Pl	ot 3 F	Veg P	lot 4 F	Veg P	ot 5 F
	Scientific Name	Common Name	Shrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
	Acer negundo	boxelder	Tree	FAC	1	1	1	1	1	1				
	Asimina triloba	pawpaw	Tree	FAC										
	Betula nigra	river birch	Tree	FACW	3	3	2	2	1	1	4	4	2	2
	Cornus amomum	silky dogwood	Shrub	FACW	1	1								
	Diospyros virginiana	common persimmon	Tree	FAC					2	2			1	1
	Nyssa sylvatica	blackgum	Tree	FAC										
	Oxydendrum arboreum	sourwood	Shrub	UPL										
Species	Platanus occidentalis	American sycamore	Tree	FACW	2	2	4	4	1	1	3	3	2	2
Included in	Populus deltoides	eastern cottonwood	Tree	FAC			2	2	1	1			1	1
Approved	Quercus alba	white oak	Tree	FACU										
Mitigation Plan	Quercus falcata	southern red oak	Tree	FACU										
	Quercus lyrata	overcup oak	Tree	OBL	1	1					1	1		
	Quercus pagoda	cherrybark oak	Tree	FACW	1	1			1	1	1	1	2	2
	Quercus phellos	willow oak	Tree	FAC									1	1
	Quercus rubra	northern red oak	Tree	FACU			2	2						
	Ulmus alata	winged elm	Tree	FACU										
	Ulmus americana	American elm	Tree	FACW					2	2			1	1
	Viburnum prunifolium	blackhaw	Tree	FACU									1	1
Sum			Performa	ance Standard	9	9	11	11	9	9	9	9	11	11
	Current Year Stem C	Count				9		11		9		9		11
	Stems/Acre					364		445		364		364		445
Mitigation Plan	Species Count					6		5		7		4		8
Standard	Dominant Species Compo	osition (%)				33		36		22		44		18
Standard	Average Plot Height	t (ft.)				5		6		4		4		4
	% Invasives					0		0		0		0		0
	Current Year Stem C	Count				9		11		9		9		11
Post Mitigation	Stems/Acre					364		445		364		364		445
Plan	Species Count					6		5		7		4		8
Performance	Dominant Species Compo	osition (%)				33		36		22		44		18
Standard	Average Plot Height	t (ft.)				5		6		4		4		4
	% Invasives					0		0		0		0		0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Planted Acreage	20.53
Date of Initial Plant	2021-04-04
Date of Current Survey	2022-09-27
Plot size (ACRES)	0.0247

	Coloradific Name	Common Name	Tree/	Indicator	Veg P	lot 6 F	Veg P	lot 7 F	Veg Pl	ot 8 F	Veg P	lot 9 F	Veg Pl	ot 10 F
	Scientific Name	Common Name	Shrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
	Acer negundo	boxelder	Tree	FAC	1	1	1	1	1	1	3	3		
	Asimina triloba	pawpaw	Tree	FAC					1	1			1	1
	Betula nigra	river birch	Tree	FACW	3	3	1	1	3	3	2	2		
	Cornus amomum	silky dogwood	Shrub	FACW										
	Diospyros virginiana	common persimmon	Tree	FAC			1	1	3	3	1	1	1	1
	Nyssa sylvatica	blackgum	Tree	FAC										
	Oxydendrum arboreum	sourwood	Shrub	UPL										
Species	Platanus occidentalis	American sycamore	Tree	FACW	6	6	2	2	2	2	3	3	2	2
Included in	Populus deltoides	eastern cottonwood	Tree	FAC			1	1	2	2	1	1	1	1
Approved	Quercus alba	white oak	Tree	FACU										
Mitigation Plan	Quercus falcata	southern red oak	Tree	FACU										
	Quercus lyrata	overcup oak	Tree	OBL	3	3								
	Quercus pagoda	cherrybark oak	Tree	FACW	1	1	1	1	2	2	1	1	2	2
	Quercus phellos	willow oak	Tree	FAC			1	1					1	1
	Quercus rubra	northern red oak	Tree	FACU			2	2						
	Ulmus alata	winged elm	Tree	FACU										
	Ulmus americana	American elm	Tree	FACW	2	2			4	4	1	1		
	Viburnum prunifolium	blackhaw	Tree	FACU			1	1			1	1		
Sum			Performa	ance Standard	16	16	11	11	18	18	13	13	8	8
	Current Year Stem C	Count				16		11		18		13		8
	Stems/Acre					648		445		729		526		324
Mitigation Plan	Species Count					6		9		8		8		6
Standard	Dominant Species Compo	osition (%)				38		18		22		23		25
Standard	Average Plot Height	t (ft.)				6		3		5		4		4
	% Invasives					0		0		0		0		0
	Current Year Stem C	Count				16		11		18		13		8
Post Mitigation	Stems/Acre					648		445		729		526		324
Plan	Species Count					6		9		8		8		6
Performance	Dominant Species Compo	osition (%)				38		18		22		23		25
Standard	Average Plot Height	t (ft.)	1			6		3		5		4		4
	% Invasives					0		0		0		0		0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Planted Acreage	20.53
Date of Initial Plant	2021-04-04
Date of Current Survey	2022-09-27
Plot size (ACRES)	0.0247

	Scientific Name	Common Nomo	Tree/		Veg Pl	ot 11 F	Veg Pl	ot 12 F	Veg Plot 13 R	Veg Plot 14 R
	Scientific Name	common Name	Shrub	Status	Planted	Total	Planted	Total	Total	Total
	Acer negundo	boxelder	Tree	FAC			1	1	1	
	Asimina triloba	pawpaw	Tree	FAC			1	1		
	Betula nigra	river birch	Tree	FACW	2	2	2	2	2	1
	Cornus amomum	silky dogwood	Shrub	FACW						
	Diospyros virginiana	common persimmon	Tree	FAC	4	4	2	2		
	Nyssa sylvatica	blackgum	Tree	FAC	1	1				
	Oxydendrum arboreum	sourwood	Shrub	UPL					1	
Species	Platanus occidentalis	American sycamore	Tree	FACW	4	4	4	4	3	7
Included in	Populus deltoides	eastern cottonwood	Tree	FAC			1	1		1
Approved	Quercus alba	white oak	Tree	FACU	1	1				
Mitigation Plan	Quercus falcata	southern red oak	Tree	FACU						2
	Quercus lyrata	overcup oak	Tree	OBL						
	Quercus pagoda	cherrybark oak	Tree	FACW			1	1		
	Quercus phellos	willow oak	Tree	FAC						
	Quercus rubra	northern red oak	Tree	FACU	1	1	1	1	2	2
	Ulmus alata	winged elm	Tree	FACU	1	1				1
	Ulmus americana	American elm	Tree	FACW					1	
	Viburnum prunifolium	blackhaw	Tree	FACU						
Sum			Perform	ance Standard	14	14	13	13	10	14
	Current Year Stem (Count				14		13	10	14
	Stems/Acre					567		526	405	567
Mitigation Plan	Species Count					7		8	6	6
Performance	Dominant Species Comp	osition (%)				29		31	30	50
Stanuaru	Average Plot Heigh	t (ft.)				4		5	4	7
	% Invasives					0		0	0	0
	Current Year Stem (Count				14		13	10	14
Post Mitigation	Stems/Acre					567		526	405	567
Plan	Species Count					7		8	6	6
Performance	Dominant Species Composition (%)					29		31	30	50
Standard	Average Plot Height (ft.)					4		5	4	7
	% Invasives					0		0	0	0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 7. Vegetation Performance Standards Summary Table Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

		Veg Plot 1 F			Veg Plot 2 F				Veg Plot 3 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	364	5	6	0	445	6	5	0	364	4	7	0
Monitoring Year 1	607	2	6	0	486	3	6	0	405	3	7	0
Monitoring Year 0	607	2	6	0	486	2	6	0	486	2	8	0
		Veg P	lot 4 F			Veg P	lot 5 F			Veg P	lot 6 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	364	4	4	0	445	4	8	0	648	6	6	0
Monitoring Year 1	567	2	6	0	445	3	8	0	648	4	6	0
Monitoring Year 0	607	2	6	0	486	2	9	0	688	2	6	0
		Veg P	lot 7 F			Veg P	lot 8 F			Veg P	lot 9 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	445	3	9	0	729	5	8	0	526	4	8	0
Monitoring Year 1	486	2	9	0	729	3	8	0	526	3	8	0
Monitoring Year 0	486	2	9	0	729	2	8	0	526	2	8	0
		Veg Pl	ot 10 F		Veg Plot 11 F				Veg Plot 12 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	324	4	6	0	567	4	7	0	526	5	8	0
Monitoring Year 1	567	2	8	0	567	3	7	0	607	3	8	0
Monitoring Year 0	648	2	8	0	607	2	7	0	607	2	8	0
		Veg Plot G	iroup 13 R			Veg Plot 0	Group 14 R					
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives				
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	405	4	6	0	567	7	6	0				
Monitoring Year 1	364	3	4	0	445	3	6	0				
Monitoring Year 0	567	2	7	0	445	2	8	0				

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

APPENDIX C. STREAM GEOMORPHOLOGY DATA

Cross-Section Plots



	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	650.73	650.88	650.81			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.96	1.01			
Thalweg Elevation	649.33	649.61	649.60			
LTOB Elevation	650.73	650.83	650.83			
LTOB Max Depth	1.44	1.22	1.23			
LTOB Cross-Sectional Area	6.71	6.24	6.83			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	637.59	637.57	637.54			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.88	0.89			
Thalweg Elevation	636.38	636.56	636.52			
LTOB Elevation	637.59	637.45	637.43			
LTOB Max Depth	1.21	0.89	0.91			
LTOB Cross-Sectional Area	6.27	5.22	5.06			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	634.49	634.71	634.76			
LTOB Elevation	637.17	637.32	637.40			
LTOB Max Depth	2.68	2.61	2.64			
LTOB Cross-Sectional Area	16.26	16.24	16.79			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	634.12	634.27	634.26			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.96	0.97			
Thalweg Elevation	632.30	632.49	632.56			
LTOB Elevation	634.12	634.20	634.21			
LTOB Max Depth	1.81	1.71	1.65			
LTOB Cross-Sectional Area	12.85	11.91	12.18			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	630.33	630.62	630.61			
LTOB Elevation	633.73	633.76	633.77			
LTOB Max Depth	3.40	3.14	3.16			
LTOB Cross-Sectional Area	28.55	26.42	25.56			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	618.34	618.60	618.51			
LTOB Elevation	621.17	621.28	621.32			
LTOB Max Depth	2.83	2.68	2.81			
LTOB Cross-Sectional Area	26.08	22.86	23.88			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	620.89	621.15	621.17			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.87	0.91			
Thalweg Elevation	618.98	619.35	619.33			
LTOB Elevation	620.89	620.92	621.01			
LTOB Max Depth	1.91	1.57	1.68			
LTOB Cross-Sectional Area	14.13	11.34	12.15			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	626.30	626.45	626.46			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.82	0.79			
Thalweg Elevation	625.54	625.77	625.80			
LTOB Elevation	626.30	626.33	626.32			
LTOB Max Depth	0.77	0.56	0.52			
LTOB Cross-Sectional Area	2.52	1.86	1.72			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	618.63	618.74	618.76			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	1.02	1.05			
Thalweg Elevation	617.81	617.99	618.01			
LTOB Elevation	618.63	618.76	618.80			
LTOB Max Depth	0.82	0.77	0.79			
LTOB Cross-Sectional Area	3.23	3.32	3.49			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	641.54	641.78	641.80			
Bank Height Ratio - Based on AB-Bankfull Area	1.00	0.82	0.73			
Thalweg Elevation	640.35	640.63	640.62			
LTOB Elevation	641.54	641.58	641.48			
LTOB Max Depth	1.18	0.95	0.86			
LTOB Cross-Sectional Area	5.39	3.93	3.42			



Downstream (4/14/2022)





	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation - Based on AB-Bankfull Area	N/A	N/A	N/A			
Bank Height Ratio - Based on AB-Bankfull Area	N/A	N/A	N/A			
Thalweg Elevation	637.54	637.81	637.83			
LTOB Elevation	640.51	640.30	640.24			
LTOB Max Depth	2.97	2.49	2.41			
LTOB Cross-Sectional Area	14.86	12.04	12.15			



Downstream (4/14/2022)



Table 8. Baseline Stream Data SummaryPerry Hill Mitigation SiteDMS Project No. 100093Monitoring Year 2 - 2022

		PRE-EXIS		DITIONS		DESIGN	ſ	MONITORING BASELIN (MY0)		
Parameter										
Riffle Only	Min	Mean	Med	Max	n	Min Ma	ĸ	Max	Min	n
Bankfull Width (ft)	2.7	2.9	2.9	3.1	2	8.0		9.	2	1
Floodprone Width (ft)	4	4	4	4	2	61		8	0	1
Bankfull Mean Depth	0.4	0.5	0.5	0.6	2	0.6		0.	7	1
Bankfull Max Depth	0.6	0.7	0.7	0.8	2	1.0		1.	.4	1
Bankfull Cross Sectional Area (ft ²)	1.1	1.6	1.6	2.0	2	5.0		6.	.8	1
Width/Depth Ratio	5.2	6.0	6.0	6.8	2	12.8		12	.6	1
Entrenchment Ratio	1.3	1.4	1.4	1.4	2	7.6		8.	.7	1
Bank Height Ratio	2.1	2.4	2.4	2.7	2	1.0 1.1		1.	0	1
Max part size (mm) mobilized at bankfull			29			36			39	
Rosgen Classification			G4c			C4			C4	
Bankfull Discharge (cfs)	2.8	4.4	4.4	5.9	2	14.9		22	.0	1
Sinuosity			1.10			1.16			1.13	
Water Surface Slope (ft/ft)			0.0129			0.0127			0.0128	
Other										
Parameter				F	Perry Bran	ch Reach 3				
Riffle Only	Min	Mean	Med	Max	n	Min Ma	ĸ	Min	Max	n
Bankfull Width (ft)	5.3	5.7	5.7	6.1	2	9.6		11	0	1
Floodprone Width (ft)	11.0	12.5	12.5	14.0	2	156		10	00	1
Bankfull Mean Depth	0.6	0.7	0.7	0.7	2	0.8		0.	.6	1
Bankfull Max Depth	0.7	0.8	0.8	0.8	2	1.2		1.2		1
Bankfull Cross Sectional Area (ft ²)	3.4	3.5	3.5	3.6	2	7.2		6.	.3	1
Width/Depth Ratio	8.7	8.8	8.8	8.8	2	12.8		19.2		1
Entrenchment Ratio	2.1	2.2	2.2	2.2	2	16.3		9.	.1	1
Bank Height Ratio	1.9	2.1	2.1	2.3	2	1.0 1.1		1.	.0	1
Max part size (mm) mobilized at bankfull			35			46			32	
Rosgen Classification			G4c			C4			C4	
Bankfull Discharge (cfs)	9.1	9.7	9.7	10.2	2	25.1		17	.9	1
Sinuosity			1.15			1.12			1.12	
Water Surface Slope (ft/ft)			0.0155			0.0135			0.0130	
Other										
Parameter				F	Perry Bran	ch Reach 4				
Riffle Only Development (1) Width (ft)	Min	Mean	Med	Max	n	Min Ma	ĸ	Min	Max	n
Electrone Width (ft)	5.7	0.7	0.0	9.5	4	11.4		13.0	13.1	2
Pioodprone Width (it)	9	12	12	1/	4	125		125	1/5	2
Bankfull Max Depth	0.0	0.8	0.8	1.0	4	0.9		1.0	1.1	2
Bankfull Grand Casting LAng (ft ²)	0.9	1.Z	1.2	1.4	4	1.4		1.0	1.9	2
Banktuli Cross Sectional Area (ft.)	4.0	5.1	5.2	5.9	4	10.1		12.0	14.1	2
Entronchmont Patio	1 /	9.Z	1.9	24.0	4	12.9		12.1	13.1	۲ ۱
Entrenchment Ratio	1.4	2.5	1.0 2.2	2.7	4	10.0		5.0	13.5	2
Max nart size (mm) mohilized at hankfull	1.2	2.2	2.5	5.0	+	46	46		48	2
Rosgon Classification			F4						-0 (4	
Rankfull Discharge (ofc)	10 9	15 1	1/1/	20.7	Л	25 5		18.2	56.4	2
Sinuositu	10.0	13.1	1 11	20.7	4	1 14		-+0.5	1 15	۷.
Water Surface Slope (ft/ft)			0.0109			0,0111			0.0110	
Other										
Other										

Table 8. Baseline Stream Data SummaryPerry Hill Mitigation SiteDMS Project No. 100093Monitoring Year 2 - 2022

		PRE-EXIS		NDITIONS		DES	IGN	MONIT	SELINE																											
Parameter																																				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n																										
Bankfull Width (ft)	1	.7	1.7	1.7	1	6	.0	5	.8	1																										
Floodprone Width (ft)		6		6.0	1	11		11		11		5	0	1																						
Bankfull Mean Depth	0	.8	0.8	0.8	1	0.4		0.4		0	.4	1																								
Bankfull Max Depth	1	.1	1.1	1.1	1	0.6		0	.8	1																										
Bankfull Cross Sectional Area (ft ²)	1	.4	1.4	1.4	1	2.	.5	2	.5	1																										
Width/Depth Ratio	2	.1	2.1	2.1	1	14	1.3	13	.2	1																										
Entrenchment Ratio	3	.3	3.3	3.3	1	1.	.8	8	.7	1																										
Bank Height Ratio	1	.9	1.9	1.9	1	1.0	1.1	1	.0	1																										
Max part size (mm) mobilized at bankfull			22			11	11		94																											
Rosgen Classification			E6b	1		В	4		B4																											
Bankfull Discharge (cfs)	7	.5	7.5	7.5	1	9.	.4	11	7	1																										
Sinuosity			1.04			1.	06		1.04																											
Water Surface Slope (ft/ft)			0.0473			0.0	522		0.0508																											
Other																																				
Parameter		1			UT1 R	each 2																														
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Max	Min	n																										
Banktull Width (tt)	3.7	4.6	4.6	5.4	2	6.	.0	6	.4	1																										
Floodprone Width (ft)	7	8	8	9	2	11	13	1.	/5	1																										
Bankfull Mean Depth	0.3	0.4	0.4	0.4	2	0.	.5	0	.5	1																										
Bankfull Max Depth	0.6	0.7	0.7	0.7	2	0.	.8	0	.8	1																										
Bankfull Cross Sectional Area (ft ²)	1.4	1.5	1.5	1.6	2	2.	.9	3.2		1																										
Width/Depth Ratio	9.3	14.0	14.0	18.7	2	12	2.5	15	5.0 1.0	1																										
Entrenchment Ratio	1.6	1.8	1.8	2.0	2	18	18.8		.2	1																										
Bank Height Ratio	2.6	2.8	2.8	3.0	2	1.0	1.1	1	.0	1																										
Max part size (mm) mobilized at bankfull			22 <u> </u> <u> </u>			5	1		48 C4b																											
Rosgen Classification	2.2	25	F40	27	2	7	C4b		11.0																											
Banktull Discharge (Cts)	3.2	3.5	3.5	3.7	2	1	.0 15		11.0																											
Sinuosity			1.14			1.	15		1.14																											
water surface slope (It/It)			0.0204			0.0	221		0.0233																											
Deremeter																																				
Parameter	Min	Moon	Mod	Max	012 K	Min	Max	Min	Max	n																										
Bankfull Width (ft)	3.2	3.8	4.0	4.0	3	6	.0	7	.7	1																										
Floodprone Width (ft)	20	44	42	69	3	4	4	10	00	1																										
Bankfull Mean Depth	0.6	0.7	0.7	0.8	3	0	.5	0	.7	1																										
Bankfull Max Depth	1.0	1.1	1.0	1.2	3	0.7		0.7		0.7		0.7		0.7		0.7		0.7		0.7		0.7		0.7		0.7		0.5		0.5		0.5		1	.2	1
Bankfull Cross Sectional Area (ft ²)	2.0	2.7	2.7	3.0	3	2.7		2.7		2.7		2.7		2.7		2.7		2.7		2.7		2.7		2.7		2.7		2.7		5	.4	1				
Width/Depth Ratio	5.0	5.0 5.4		2 5.9 3 13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		13.2		10).8	1				
Entrenchment Ratio	6.2	11.3	10.3	17.3	3	7.	.3	13	.0	1																										
Bank Height Ratio	1.2	1.4	1.3	1.6	3	1.0	1.1	1	.0	1																										
Max part size (mm) mobilized at bankfull			52			3	7		51																											
Rosgen Classification			E4			C	4		C4																											
Bankfull Discharge (cfs)	6.2	8.7	9.0	10.9	3	8	.2	20).7	1																										
Sinuosity	y 1.13					1.	11		1.11																											
Water Surface Slope (ft/ft)	<i>i</i>) 0.0187					0.0177 0.0179																														
Other																																				

Table 9. Cross-Section Morphology Monitoring Summary

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

		Perry Branch Reach 1 Perry Branc							ich Read	ch 3														
		Cros	ss-Sectio	on 1 (Rif	fle)			Cros	ss-Secti	on 2 (Ri	ffle)			Cro	ss-Secti	on 3 (Po	ool)							
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7						
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	650.73	650.88	650.81				637.59	637.57	637.54	ļ			N/A	N/A	N/A									
Bank Height Ratio - Based on AB Bankfull ¹ Area	1.00	0.96	1.01				1.00	0.88	0.89				N/A	N/A	N/A									
Thalweg Elevation	649.33	649.61	649.60				636.38	636.56	636.52				634.49	634.71	634.76									
LTOB ² Elevation	650.73	650.83	650.83				637.59	637.45	637.43				637.17	637.32	637.40									
LTOB ² Max Depth (ft)	1.44	1.22	1.23				1.21	0.89	0.91				2.68	2.61	2.64									
LTOB ² Cross-Sectional Area (ft ²)	6.71	6.24	6.83				6.27	5.22	5.06				16.26	16.24	16.79									
		Perry Branch Reach 4																						
		Cross-Section 4 (Riffle) Cross-Section 5 (Pool)				ool)			Cro	ss-Secti	on 6 (Po	ool)			Cro	ss-Section	on 7 (Ri	ffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	634.12	634.27	634.26				N/A	N/A	N/A				N/A	N/A	N/A				620.89	621.15	621.17			<u> </u>
Bank Height Ratio - Based on AB Bankfull ¹ Area	1.00	0.96	0.97				N/A	N/A	N/A				N/A	N/A	N/A				1.00	0.87	0.91			L
Thalweg Elevation	632.30	632.49	632.56				630.33	630.62	630.61				618.34	618.60	618.51				618.98	619.35	619.33			
LTOB ² Elevation	634.12	634.20	634.21				633.73	633.76	633.77	,			621.17	621.28	621.32				620.89	620.92	621.01			
LTOB ² Max Depth (ft)	1.81	1.71	1.65				3.40	3.14	3.16				2.83	2.68	2.81				1.91	1.57	1.68			
LTOB ² Cross-Sectional Area (ft ²)	12.85	11.91	12.18				28.55	26.42	25.56				26.08	22.86	23.88				14.13	11.34	12.15			
			UT1 Re	each 1					UT1 R	each 2								UT2 I	Reach 2					
		Cros	ss-Sectio	on 8 (Rif	fle)			Cros	ss-Secti	on 9 (Ri	ffle)			Cros	s-Sectio	n 10 (Ri	iffle)			Cro	ss-Sectio	on 11 (F	Pool)	
	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7	MY0	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	626.30	626.45	626.46				618.63	618.74	618.76	i			641.54	641.78	641.80				N/A	N/A	N/A			
Bank Height Ratio - Based on AB Bankfull ¹ Area	1.00	0.82	0.79				1.00	1.02	1.05				1.00	0.82	0.73				N/A	N/A	N/A			
Thalweg Elevation	625.54	625.77	625.80				617.81	617.99	618.01				640.35	640.63	640.62				637.54	637.81	637.83			
LTOB ² Elevation	626.30	626.33	626.32				618.63	618.76	618.80)			641.54	641.58	641.48				640.51	640.30	640.24			
LTOB ² Max Depth (ft)	0.77	0.56	0.52				0.82	0.77	0.79				1.18	0.95	0.86				2.97	2.49	2.41			
LTOB ² Cross-Sectional Area (ft ²)	2.52	1.86	1.72				3.23	3.32	3.49				5.39	3.93	3.42				14.86	12.04	12.15			

¹Bank Height Ratio (BHR) takes the As-Built bankfull area as the basis for adjusting each subsequent years bankfull elevation.

²LTOB Cross-Sectional Area and Max depth are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recorded and tracked above as LTOB max depth.

APPENDIX D. HYDROLOGY DATA

Table 10. Bankfull Events

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

MY1 (2021)¹ MY2 (2022)² MY3 (2023) MY4 (2024) MY5 (2025) MY6 (2026) MY7 (2027) Reach Perry Branch N/A N/A Reach 1 **Perry Branch** N/A N/A Reach 4 Perry Branch Installed 5/24/2022 January 2022 Reach 4 (Gauge B) 7/19/2021 5/23/2022 UT1 Reach 2 3/9/2022 7/19/2021 UT2 Reach 2 5/23-24/2022

¹Gauges were installed mid-March 2021.

²Data was collected 1/1/2022 to 10/18/2022. Data from the remainder of MY2 will be updated in MY3.

Table 11. Rainfall Summary

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

	MY1 (2021)	MY2 (2022)	MY3 (2023)	MY4 (2024)	MY5 (2025)	MY6 (2026)	MY7 (2027)
Annual Precipitation Total	40.10^	39.88*					
30 Year Average Precip WETS 30th Percentile	43.75	43.52					
30 Year Average Precip WETS 70th Percentile	51.13	51.01					
Annual Precipitation Compared to Normal	Low	*					

Annual Precipitation Source: Durham 11 W Station, Orange County, NC, State Climate Office

30 Year Average Precipitation Source: Chapel Hill 2 W Station, Orange County, NC, AgACIS

^MY1 Report calculation erroneously included December 2020 daily rainfall data.

*Annual precipitation total includes data from 1/1/2022 to 10/18/2022. Data from the remainder of MY2 will be updated in MY3.

Recorded Bankfull Events Plot Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



Recorded Bankfull Events Plot

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



Recorded Bankfull Events Plot

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



Recorded Bankfull Events Plot Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



Recorded Bankfull Events Plot

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



Table 12. Recorded In-Stream Flow Events Summary Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

Peach		Max	<pre>K Consecutive D</pre>	ays/Total Days	of Baseflow*		
Reach	MY1 (2021) ¹	MY2 (2022) ²	MY3 (2023)	MY4 (2024)	MY5 (2025)	MY6 (2026)	MY7 (2027)
UT1	1 Day/	1 Day/					
Reach 1	1 Day	1 Day					
UT1	Not Installed until	20 Days/					
Reach 1 (Gauge B)	December 2021	92 Days					
UT2	98 Days/	164 Days/					
Reach 2	154 Days	183 Days					

*Success criterion is presence of baseflow for a minimum of 30 consecutive days.

¹Gauges were installed mid-March 2021.

²Data was collected 1/1/2022 to 10/18/2022. Data from the remainder of MY2 will be updated in MY3.

Recorded In-stream Flow Events Plot

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022


Recorded In-stream Flow Events Plot Perry Hill Mitigation Site

DMS Project No. 100093 Monitoring Year 2 - 2022



Recorded In-stream Flow Events Plot

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022



APPENDIX E. PROJECT TIMELINE AND CONTACT INFO

Table 13. Project Activity and Reporting HistoryPerry Hill Mitigation SiteDMS Project No. 100093Monitoring Year 2 - 2022

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Project Instituted		NA	December 2018
Mitigation Plan Approved		July 2020	July 2020
Invasive Vegetation Treatment			November 2020
Construction (Grading) Completed		NA	March 2021
As-Built Survey Completed		April 2021	April 2021
Competitive Vegetation Treatment ¹			April 2021
Baseline Monitoring Document (Year 0)	Stream Survey	March 2021	May 2021
	Vegetation Survey	April 2021	
Invasive Vegetation Treatment			October 2021
Easement Encroachment			October 2021
Year 1 Monitoring	Stream Survey	October 2021	December 2021
	Vegetation Survey	October 2021	
Competitive Vegetation Treatment ¹			April 2022
Invasive Vegetation Treatment			March and August 2022
In-Stream Vegetation Treatment	August 2022		
UT1 Channel Repair			September 2022
Maintenance Area Marked			TBD
Year 2 Monitoring	Stream Survey	April 2022	December 2022
	Vegetation Survey	September 2022	
Year 3 Monitoring	Stream Survey	2023	December 2023
	Vegetation Survey	2023	
Year 4 Monitoring 2024		December 2024	
Year 5 Monitoring	Stream Survey	2025	December 2025
	Vegetation Survey	2025	
Year 6 Monitoring 2026			December 2026
Year 7 Monitoring	Stream Survey	2027	December 2027
	Vegetation Survey	2027	

¹Herbicide ring sprays around the base of planted stems.

Table 14. Project Contact Table

Perry Hill Mitigation Site DMS Project No. 100093 Monitoring Year 2 - 2022

	Wildlands Engineering, Inc.	
Designer	497 Bramson Ct, Suite 104	
Geoff Smith, PE	Mt. Pleasant, SC 29464	
	843.277.6221	
	Main Stream Earthwork, Inc.	
Construction Contractor	631 Camp Dan Valley Rd	
	Reidsville, NC 27320	
Monitoring Performers	Wildlands Engineering, Inc.	
Monitoring, POC	Jason Lorch	
	919.851.9986	