Price Park Stream Restoration Monitoring Report

EEP Project # 291 Monitoring Year – 06 2008



Submitted to:



NCEEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

March 2009

Monitoring Firm



Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Phone: (919) 783-9214

Fax: (919) 783-9266

Project Contact: Adam Spiller Email: aspiller@kci.com

Design Firm



701 Corporate Center Drive Suite 475 Raleigh, NC 27607 Phone: 919-854-6200

TABLE OF CONTENTS

1.0	PROJECT BACKGROUND	1
1.1	Project Objectives	1
1.2	Project Structure, Restoration Type and Approach	1
1.3	Location and Setting	1
1.4	Project History and Background	1
1.5	Monitoring Plan View	5
2.0	PROJECT CONDITIONS AND MONITORING RESULTS	7
2.1	Vegetation Assessment	7
2.2.	Stream Assessment	
2.	2.1 Bankfull Event and Stability Assessment	9
2.	2.2 Stability Assessment Table	
2.	2.3 Quantitative Measures Summary Tables1	0
3.0	METHODOLOGY1	4
4.0	REFERENCES1	4
	LIST OF TABLES	
Table 1	J	
Table 2	\mathcal{I}	
Table 3	\boldsymbol{J}	
Table 4	\mathcal{I}	
Table 5		
Table 6	1)
Table 7	\mathcal{E}	
Table 8		
Table 9	Morphology and Hydraulic Monitoring Summary	1
	LIST OF FIGURES	
Figure	• •	
Figure	2. Monitoring Plan View	5
	APPENDIX A – VEGETATION DATA	
A1.	Vegetation Data Tables	16
A2.	Representative Vegetation Problem Area Photos	18
A3.	Vegetation Monitoring Plot Photos	19

APPENDIX B – GEOMORPHOLOGIC DATA

B1.	Representative Stream Problem Area Photos	24
B2.	Stream Photo Stations	27
B3.	Qualitative Visual Stability Assessment Table	33
B4.	Cross-Section Plots	34
B5.	Longitudinal Plots	39
B6.	Pebble Count Plots	41
	APPENDIX C – CURRENT CONDITIONS PLAN VIEW	
C1.	Current Conditions Plan View	48

EXECUTIVE SUMMARY

The North Carolina Wetlands Restoration Program identified UT to Horsepen Creek in Price Park in Greensboro, North Carolina as a restoration project in 2000. In the past, this project has been referred to as UT to Horsepen Creek, Price Park and the Jefferson Pilot stream. Henceforth this project will be referred to as the Price Park project. The approximately 1.0-square mile watershed is located within the USGS 8-digit HUC 03020002 in the Upper Cape Fear River Basin. The project restored 1,436 linear feet of incised, channelized stream to 1,776 feet of sinuous channel. The restoration was designed to correct various problems with the existing stream corridor including unstable channel configuration, minimal bed features, and poor stream and riparian habitat. The restoration plan was completed in October 2000 and called for correcting these problems by stabilizing stream banks, installing in-stream structures, adjusting the stream planform, and replanting the riparian areas with native vegetation. Project construction occurred in 2001 with additional maintenance construction occurring in February 2002 when additional structures were installed. While 2008 is the seventh year since construction was completed, monitoring was not conducted at the site in 2006. In 2007 morphological monitoring was completed, but a formal monitoring report was not prepared. This report describes the findings of the sixth year of monitoring that took place in 2008.

The Price Park vegetation monitoring has utilized three different methods throughout the monitoring period. The vegetation monitoring was originally conducted utilizing transects that ran perpendicular to the stream. These were monitored for the baseline conditions and during the first year of monitoring. The second year of monitoring established five square vegetation plots. These plots were monitored in the second, third, and fourth years of monitoring. In monitoring year 05, eight 10x10 meter vegetation monitoring plots were established. Where feasible, the new plots overlapped the approximate areas of the plots established in monitoring year 02. In monitoring years 05 and 06, the new plots were monitored utilizing the CVS vegetation monitoring protocol. In the years since planting, there have been many volunteer stems that have populated the conservation easement. Differentiating between volunteers and planted trees was difficult, but best efforts were made to do so. From these monitoring plots, a site average of 202 planted stems/acre was calculated in monitoring year 06. Monitoring year 06 also counted volunteer stems as part of the Level 2 vegetation monitoring. While the site has substantial buffer acreage and lateral extent for an urban setting, the planted stem survivorship in year-6 as determined by the vegetation plots is yielding a stem density of 202 stems/acre, approximately 75% of the 260 stems/acre, year-5 criterion. The site also has a substantial volunteer population comprised mainly of green ash (Fraxinus pennsylvanica), loblolly pine (Pinus taeda), eastern red cedar (Juniperus virginiana), and tulip poplar (Lirodendron tulipifera) adding to the stem density substantially to just over 2,000 stems/acre. The most prolific exotic invasive species at the site is kudzu (Pueraria montana), which already covers a large part of the easement and should be controlled as soon as possible.

Previous monitoring of the project channel revealed some significant areas of bank instability. Observations in monitoring year 6 found many of these same areas of erosion. A total of 7% of bank footage exhibited some state of erosion during the projects history, but most of these demonstrated little advancement after their initial appearance. Most of these are described as moderate, with the exception of a serious instance of outright widening near a failed structure at ~ station 4+00. Many that were previously demonstrating active erosion have begun to stabilize with vegetation or have become stable over time as the banks were reshaped. This reshaping came mainly in the form of bench expansion in most cases, meaning the upper section of bank in some riffle sections scoured, increasing the area of the bench feature. Some of these areas still need to re-vegetate. Although some of the structures placement and construction were not ideal in terms of more recent practice and understanding, 85% within the reach are maintaining full grade control with a single structure exhibiting outright failure. The placement of some of these

structures has limited some of the intended riffle habitat, while adding more discrete functional pool features. There has been evidence of degradational stress in between grade control points on the bed at various times in the projects history, but currently the bed footage exhibiting some form of degradation is estimated at only 3%. The profile has varied vertically over time with the bulk of this appearing to represent movement of bedload through the system, although the section between stations 2+00 and 5+00 appears to have exhibited some downcut after construction. This however does not appear to have advanced over the last 3-4 years since its initial occurrence earlier in the projects history and the water surface and bankfull slopes are nearly identical as measured in 2008 and very close to those measured at the As-built stage. While the site has gone through some adjustments after construction, it appears that the site is exhibiting a stabilizing trend with the continued advancement of the vegetation, although the latter will benefit from the aforementioned planting augmentation and invasive control.

1.0 PROJECT BACKGROUND

1.1 Project Objectives

The goals and objectives of this project are as follows:

- Provide a stable stream channel that neither aggrades nor degrades, while maintaining its
 dimension, pattern, and profile with the capacity to transport its watershed's water and
 sediment load.
- Reconnect the stream with its floodplain.
- Improve aquatic habitat with the use of natural material stabilization structures such as root wads, rock vanes, woody debris and a riparian buffer.
- Provide wildlife habitat and bank stability through the creation of a riparian zone.
- Incorporate the existing greenway plan into the stream restoration plan.

1.2 Project Structure, Restoration Type and Approach

A previously incised channel, UT to Horsepen Creek, was restored using channel dimension, pattern, and profile modifications and the establishment of a vegetated riparian zone adjacent to the stream. The Priority I restoration involved converting the 1,436 ft straightened channel into a sinuous channel that meanders for a total of 1,776 ft. Cross vanes and root wads were incorporated for aquatic habitat enhancement and bed and bank stability. A 50-foot riparian buffer on either side of the stream was planted with native vegetation. In addition, an aerial sanitary sewer line was re-aligned to be perpendicular to the stream flow and a gas line was rerouted under the stream channel.

1.3 Location and Setting

The Unnamed Tributary to Horsepen Creek is located in Price Park within the city limits of Greensboro, North Carolina. The 1.0-square mile watershed has a park setting with Jefferson Elementary located to the west, Price Park to the east, and Guilford College to the south of the site. There is moderate potential for future development.

1.4 Project History and Background

Table 1. Project Restor		-				
Project Number and Na	ame: 291 - 1	Price Park				
Segment / Reach ID	Existing Linear Feet	Type	Approach	Linear Feet	Stationing	Comment
UT to Horsepen Creek	N/A	R	P1	1,776	0+00 - 16+46	

R = Restoration

P1 = Priority 1




Table 2. Project Activity and Reporting History Project Number and Name: 291 - Price Park		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	N/A	N/A
Mitigation Plan	2000	Dec-00
Construction	2001	Aug-01
Temporary S&E mix applied to entire project area	2001	Feb-02
As-Built report	2002	June-02
Permanent seed mix applied to reach	2001	Aug-01
Containerized and B&B plantings for reach	Jan-02	Jan-02
Structural maintenance (Bank Grading)	Jan-04	Jan-04
Supplemental planting of containerized material	Jan-04	Jan-04
Year 1 Monitoring	Aug-02	Aug-02
Year 2 Monitoring	Aug-03	Aug-03
Year 3 Monitoring	Aug-04	Aug-04
Year 4 Monitoring	Aug-05	Aug-05
Year 5 Monitoring**	Jul-07*	Nov-07
Year 6 Monitoring	Oct-08	Jan-09


^{*}No monitoring was conducted in 2006


**Data collected but not submitted in an annual monitoring report in 2007


Table 3. Project Contact Table	
Project Number and Name: 291	- Price Park
Design Firm	Earth Tech of North Carolina, Inc.
D	701 Corporate Center Drive, Suite 475
	Raleigh, North Carolina 27606
	Contact: Ron Johnson
	Phone: (919) 854-6200
Construction Contractor	SEI Environmental, INC.
	5100 North I-85, Suite 7
	Charolette, NC 28206
	Phone: 1-800-873-1250
Repair Contractor	North State Environmental Inc.
	2889 Lowery Street, Suite B
	Winston-Salem, NC 27101
	Contact: Darrell Westmoreland
	Phone: (336) 725-2010
Monitoring Performer	Earth Tech of North Carolina, Inc.
As-Built Report and MY-01	701 Corporate Center Drive, Suite 475
	Raleigh, North Carolina 27606
Monitoring Performer	Biological & Agricultural Engineering
MY-02, 03, 04	North Carolina State University
	Campus Box 7625
	Raleigh, NC 27695
	Contact: Dan Clinton
	Phone: (919) 515-6771
Monitoring Performer	KCI Associates of North Carolina
MY-06, 07	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Adam Spiller
	Phone: (919) 783-9214
	Fax: (919) 783-9266

Table 4. Project Background Table Project Number and Name: 291 - Price Park	
Project County	Guilford County
Drainage Area	1.0 sq. miles
Drainage Impervious Cover Estimate	Estimated at >10%
Stream Order	1st order
Physiographic Region	Piedmont
Ecoregion	Southern Outer Piedmont (45b)
Rosgen Classification of As-built	E-Stream Type
Dominant Soil Types	N/A*
Reference Site ID	N/A*
USGS HUC for Project and Reference	03030002
NCDWQ Sub-basin for Project and Reference	03-06-02
NCDWQ Classification for Project and Reference	С
Any portion of the project segment 303d listed?	No
Any portion of the project segment upstream of a 303d listed segment?	No
Reasons for 303d Listing or Stressor	N/A
% of Project Easement Fenced	0%

^{*}Historical project documents necessary to provide these data were unavailable at the time of report submission







REVISIONS



NGINEERS • PLANNERS • SCIENTIS'


4601 SIX FORKS ROAD

UT TO HORSEPEN CREEK
ILFORD COUNTY, NORTH CAROLINA


DATE: NOVEMBER 2008
SCALE: SEE SHEET

MONITORING PLAN VIEW

SHEET 1 OF 2



LEGEND	
THALWEG	
ROOT WAD	
ROCK CROSS VANE	
STONE FOR BED STABILITY	
BOULDERS FOR BANK STABILITY	æ.







ENGINEERS • PLANNERS • SCIENTIN

PRICE PARK
UT TO HORSEPEN CREEK
GUILFORD COUNTY, NORTH CAROLINA
EEP PROJECT NUMBER 291 - MY06
STATION 10+28 TO STATION 17+58

DATE: NOVEMBER 2008
SCALE: SEE SHEET

MONITORING
PLAN VIEW

SHEET 2 OF 2

2.0 PROJECT CONDITIONS AND MONITORING RESULTS

2.1 Vegetation Assessment

The Price Park vegetation monitoring has utilized three different methods throughout the monitoring period. The vegetation monitoring was originally conducted utilizing transects that ran perpendicular to the stream. These were monitored for the baseline conditions and during the first year monitoring. The second year of monitoring established five square vegetation plots. These plots were monitored in the second, third, and fourth years of monitoring. In monitoring year 05, eight 10x10 meter vegetation monitoring plots were established. Where feasible, the new plots overlapped the approximate areas of the plots established in monitoring year 02. In monitoring years 05 and 06, the new plots were monitored utilizing the CVS vegetation monitoring protocol. In the years since planting, there have been many volunteer stems that have populated the conservation easement. Differentiating between volunteers and planted trees was difficult, but best efforts were made to do so. From these monitoring plots, a site average of 202 planted stems/acre was calculated in monitoring year 06. The four plots representing the upper 60% of the project above the Jefferson Club Road bridge yielded an average planted stem density of 320 stems per acre in monitoring year 6, while the area below this bridge demonstrated planted stem densities of approximately 80 stems/acre. This zone will benefit from planting augmentation and possibly a jurisdictional delineation for a wetland feature of some apparent quality for the lower 200 feet of the project on stream right. The impacts to the vegetation counts were concentrated in this area primarily because of the repeated beaver activity. EEP's wildlife control contractor removed beaver on two occasions and broke the dam at the lower culvert, but remnant material was used by beaver that recolonized the site and re-established the dam. EEP has informed KCI that another removal effort was scheduled for earlier this year. Monitoring year 06 also counted volunteer stems as part of the Level 2 vegetation monitoring. The most numerous volunteer species included green ash (Fraxinus pennsylvanica), loblolly pine (Pinus taeda), eastern red cedar (Juniperus virginiana), and tulip poplar (Liriodendron tulipifera). The data from the sixth year of monitoring revealed that only two of the eight monitoring plots contained enough palnted trees to be consistent with the 260 planted stems/acre vegetation success criterion. However, including volunteer trees all but two plots had greater than 260 stems/acre and the site average is 2,033 total stems/acre.

The most prolific of the site's exotic invasive species is kudzu (*Pueraria montana*), which already covers a large part of the easement and should be controlled as soon as possible. The other invasive species that are present in the project area include: Japanese honeysuckle (*Lonicera japonica*), Chinese privet (*Ligustrum sinense*), multiflora rose (*Rosa multiflora*), elaeagnus (*Elaegnus sp.*), mimosa (*Albizia julibrissin*), oriental bittersweet (*Celastrus orbiculatus*), Johnson grass (*Sorghum halepense*), lespedeza (*Lespedeza cuneata*), and microstegium (*Microstegium vimineum*). It is recommended that a site assessment for replanting be conducted and that an aggressive invasive species control program be implemented.

See vegetation data and photos in Appendix A and Current Conditions Plan View in Appendix C. The taxonomic standard being used for vegetation identifications is "Flora of the Carolinas, Virginia, Georgia, and surrounding areas by Alan S. Weakley.

2.2. Stream Assessment

Previous monitoring of the project channel revealed some significant areas of bank instability. Observations in monitoring year 6 found many of these same areas of erosion. A total of 7% of bank footage exhibited some state of erosion during the projects history, but most of these demonstrated little advancement after their initial appearance. Most of these are described as moderate, with the exception of a serious instance of outright widening near a failed structure at approximately Station 4+00. Many that were previously demonstrating active erosion have begun to stabilize with vegetation or have become stable over time as the banks were reshaped. In many cases eroded banks can stabilize over time. This can happen as banks become undercut and then the eventual slumping deposits the vegetated tops of the banks on the toe of the bank. The result is a bank with a protected toe and a new, more stable and less steep bank. Raw, eroded banks can also stabilize over time as vegetation grows on them even without slumping. Both of these natural methods of bank stabilization are occurring along many banks at the Price Park site. This is apparent throughout the site where the lower portions of the bank are well vegetated, but the top half of the bank is unvegetated and in some cases still prone to erosion at higher flows. In most places, the banks at Price Park are vertical, because the toe of bank has eroded away. However, in some cases these banks have stabilized. An additional year of monitoring will indicate whether the currently eroding banks are able to stabilize over time. The bank erosion areas of immediate concern are the ones that still, seven years after construction, do not have vegetation established on them. These areas can be seen in the Current Conditions Plan View.

The stream is vertically controlled in some places by the cross vanes that are still functioning and bedrock. There are some apparent areas of stream bed degradation, but most of these areas are no longer worsening. While the bed features are present throughout the stream, they are not in a consistent riffle-pool sequence, but the bed exhibits a more diverse and faceted nature than the asbuilt profile exhibits. The beaver dam at the downstream limits of the project stream is backwatering the lower portion of the stream, which is described in the Current Conditions Plan View.

The Monitoring Plan View illustrates how the existing cross vanes are located at the beginning of tangent sections (heads of riffles) on the stream planform. A typical cross vane should concentrate flow in the center of the channel and induce scour to help maintain pools. The arms should also slow water in the near bank region before redirecting it. At Price Park the placement of some of the structures in the lowest extent of meanders combined with short riffles was not ideal in terms of more recent practice and understanding and this has resulted in the conversion of some intended riffle habitat into pools. The cross vanes on the project stream act as grade control structures, but also promote the formation of pools where riffles should be beginning. The installed cross vane arms do not angle out away from the center boulder. Instead of directing water away from the banks, the vane arms act as large stone toe bank protection. Because of their placement, the cross vanes have been evaluated primarily as grade control measures and stone toe stabilization, in which case most are functional. Root wads, which are the other structures at the site, are only marginally functional. While they are still providing stream and terrestrial habitat, many of them are positioned above the streams baseflow and are beginning to rot. Certain degrading root wads then cause the surrounding stabilizing boulders to become displaced in some instances. In some places the root material is rotted away entirely and the root wads are hard to


See additional stream assessment and photos in Appendix B and Current Conditions Plan View in Appendix C.

2.2.1 Bankfull Event and Stability Assessment

2.2.1.a Verification of Bankfull Events Table

	cation of Bankfull F r and Name: 291 - 1		
Date of Data Collection	Date of Occurrence	Method	Photo Number
7/25/2008	6/30/2008	Crest Gauge	N/A
	8/27/2008	Tropical Storm Fay	N/A

2.2.1.b BEHI and Sediment Export Table



2.2.2 Stability Assessment Table

Table 7. Categorical St Project Number and Na				ty Assessn	nent		
Feature	Initial	MY - 01	MY - 02	MY - 03	MY - 04	MY - 05	MY - 06
A. Riffles	100%						59%
B. Pools	100%						117%
C. Thalweg	100%						77%
D. Meanders	100%						66%
E. Bed General	100%						97%
F. Banks	100%						93%
G. Vanes / J Hooks etc.	100%						64%
H. Wads and Boulders	100%						77%

Please note that the pool feature in Table 7 has a rating above 100%. This occurs when there are more pools identified in the longitudinal profile survey for that monitoring year than were originally counted during the as-built survey.

2.2.3 Quantitative Measures Summary Tables Table 8. Baseline Morphology and Hydraulic Summary

		Regio	Regional Curve	ve	Pre	Pre-Existing	пg	Proje	Project Reference	rence	,			-	٠
Parameter	USGS Gage Data	Ir	Interval		C	Condition	n	(Stream		Dea	Design	7	As-built*	¥
Dimension	Min Max Mean	Min	Max	Med	Min	Max	Mean	Min	Max	Mean	Riffle	Pool	Min	Max	Mean
Bankfull Width (ft)	USGS gauge data				11.6	20.1	15.9	5.7	7.5	9.9	16.4	18.0	13.3	17.2	14.0
Floodprone Width (ft)	unavailable for this				16.9	>77		20.0	35.0	28.0					
Bankfull Cross Sectional Area (ft ²)	site				31.8	32.2	32.0	4.0	6.1	5.1	32.5	36.8	24.1	36.7	31.9
Bankfull Mean Depth (ft)					1.6	2.8	2.2	0.7	8.0	8.0	2.0	2.0	1.8	2.3	2.1
Bankfull Maximum Depth (ft)					3.2	4.2	3.7	1.3	1.6	1.5	3.5	4.3	3.2	3.6	3.5
Width/Depth Ratio					4.2	12.7	8.5	8.2	9.2	8.7	8.3		6.2	8.1	7.3
Bank Height Ratio							1.5			1.6					
Entrenchment Ratio					1.1	>4.8		3.5	4.6	4.1	>2.2		4.9	7.1	5.8
Wetted Perimeter (ft)															
Hydraulic Radius (ft)															
Pattern															
Channel Beltwidth (ft)								10.5	22.0	15.8					
Radius of Curvature (ft)								5.7	18.8	11.3					
Meander Wavelength (ft)								22	45	32					
Meander Width Ratio								1.6	3.3	2.4					
Profile															
Riffle Length (ft)															
Riffle Slope (ft/ft)								0.01	0.08	0.054					
Pool Length (ft)															
Pool Spacing (ft)								7.5	48	22.9					
Substrate															
d50 (mm)							0.71			0.46			0.22	0.45	0.33
d84 (mm)							bdrk			24.9			8	103	8
Additional Reach Parameters															
Valley Length (ft)															
Channel Length (ft)						1,436								1,776	
Sinuosity						1									
Water Surface Slope (ft/ft)						0.0094			0.018						
BF Slope (ft/ft)															
Rosgen Classification									ļ		-	ļ		ļ	

Riffle MY-00 MY-01 MY-02 MY-03 13.3 14.8 15.0 16.8 25.2 25.6 37.8 34.9 1.9 1.7 2.5 2.1 3.6 3.6 4.4 4.4 7.0 8.7 6.0 8.0 87.7 6.0 8.0 87.7 19.6 8.0 87.7 19.6 8.0 87.7 19.6 8.0 87.7 14.0 14.7 14.7 14.0 14.0 14.7 14.7 22. 2.0 2.1 2.0 3.5 3.3 3.6 3.6 6.4 7.0 7.0 7.4	MY-04 MY 14.1 20 >89 > 41.5 6 3.0 3 4.9 4				1		CLOSS-SCHOIL 4		
MY-00 MY-01 MY-02 MY-03	MY-04 MY 14.1 20 >89 > 41.5 6 3.0 3 4.9 4					Pool			
Bankfull Width (ft) 13.3 14.8 15.0 16.8 Floodprone Width (ft) 25.2 25.6 37.8 34.9 Bankfull Mean Depth (ft) 3.6 3.6 4.4 4.4 Bankfull Maximum Depth (ft) 3.6 3.6 4.4 4.4 Width/Depth Ratio 8.7 6.0 8.0 Bank Height Ratio 8.7 6.0 8.0 Wetted Perimeter (ft) 87.7 19.6 8.0 Hydraulic Radius (ft) 87.7 19.6 8.0 In Bankfull Width (ft) 14.0 14.7 14.7 Floodprone Width (ft) 14.0 14.0 14.7 14.7 Floodprone Width (ft) 2.2 2.0 2.1 2.0 Bankfull Mean Depth (ft) 3.5 3.6 3.6 Bankfull Maximum Depth (ft)		90-XM *50-XM	90-XM) MY-01	MY-02	MY-03	MY-04	MY-05*	MY-06
Floodprone Width (ft) 25.2 25.6 37.8 34.9 Bankfull Maximum Depth (ft) 3.6 3.6 4.4 4.4 Width/Depth Ratio 7.0 8.7 6.0 8.0 Bank Height Ratio 8.7 6.0 8.0 Wetted Perimeter (ft) 8.7 19.6 8.0 Mydraulic Radius (ft) 8.7 19.6 8.0 Bankfull Width (ft) 14.0 14.7 14.7 Floodprone Width (ft) 14.0 14.7 14.7 Bankfull Mean Depth (ft) 2.2 2.0 2.1 2.0 Width/Depth Ratio 6.4 7.0 7.4 Entrenchment Ratio 6.4 7.0 7.0 Entrenchment Ratio 7.0 7.0 Entren		20.1 21.0	22.2	21.0	21.2	21.2	20.6	23.5	21.3
ull Cross-Sectional Area (ft²) 25.2 25.6 37.8 34.9 Bankfull Mean Depth (ft) 3.6 3.6 4.4 4.4 4.4 Width/Depth Ratio 7.0 8.7 6.0 8.0 Bank Height Ratio 6.3 8.7 6.0 8.0 Wetted Perimeter (ft) 7.0 8.7 6.0 8.0 Wetted Perimeter (ft) 7.0 8.7 6.0 8.0 Wetted Perimeter (ft) 8.7 8.0 A84 (mm) 87.7 19.6 8.0 In MY-00 MY-01 MY-02 MY-03 Bankfull Width (ft) 14.0 14.0 14.7 14.7 Floodprone Width (ft) 14.0 14.0 14.7 14.7 Bankfull Mean Depth (ft) 2.2 2.0 2.1 2.0 Bankfull Maximum Depth (ft) 3.5 3.3 3.6 3.6 Width/Depth Ratio 6.4 7.0 7.0 7.4 Entrenchment Ratio 6.4 7.0 7.0 7.4 Entrenchment Ratio 6.4 7.0 7.0 7.4		08< 08<				>66	66<		
Bankfull Mean Depth (ft) 3.6 3.6 4.4 4.4 Bankfull Maximum Depth (ft) 3.6 3.6 4.4 4.4 Width/Depth Ratio 8.7 6.0 8.0 Entrenchment Ratio 8.7 6.0 8.0 Wetted Perimeter (ft) 8.7 0.1 2.6 Hydraulic Radius (ft) 0.3 0.1 2.6 d50 (mm) 0.3 0.1 2.6 d84 (mm) 87.7 19.6 8.0 In Mydaulic Radius (ft) ABankfull Width (ft) 14.0 14.7 14.7 Floodprone Width (ft) 14.0 14.7 14.7 Floodprone Width (ft) 2.2 2.0 2.1 2.0 Bankfull Mean Depth (ft) 3.5 3.3 3.6 3.6 Bankfull Maximum Depth (ft) 3.5 3.3 3.6 3.6 Bankfull Maximum Depth Ratio 6.4 7.0 7.4 Bankfull Maximum Pepth Ratio 6.4 7.0 7.4 Bankfull Maximum Patron 6.4 7.0 7.4 Bankfull Maximum Patron		61.1 64.0	50.7	47.5	42.9	44.6	48.9	51.5	49.7
sankfull Maximum Depth (ft) 3.6 4.4 4.4 Width/Depth Ratio 7.0 8.7 6.0 8.0 Entrenchment Ratio 8.7 6.0 8.0 Wetted Perimeter (ft) 6.0 8.0 8.0 Hydraulic Radius (ft) 0.3 0.1 2.6 Riffle 87.7 19.6 8.0 Rational Maximum Midth (ft) 14.0 14.7 14.7 Bankfull Width (ft) 14.0 14.7 14.7 Floodprone Width (ft) 28.4 30.8 29.7 Bankfull Mean Depth (ft) 2.2 2.0 2.1 2.0 Bankfull Maximum Depth (ft) 3.5 3.3 3.6 3.6 Width/Depth Ratio 6.4 7.0 7.4 Bankfull Maximum Ratio 6.4 7.0 7.4 Bankfull Maximum Pepth (gt) 3.5 3.3 3.6 Bankfull Maximum Patio 6.4 7.0 7.4 Bankfull Maximum Patio 6.4 7.0 7.4		3.0 3.0	2.3	2.3	2.0	2.1	2.4	2.2	2.3
Width/Depth Ratio		4.4 4.6	5.0	4.7	4.7	4.2	5.0	5.0	4.9
Entrenchment Ratio	4.7	6.9 6.9	6.7	9.1	10.6	10.1	9.8		
Bank Height Ratio Wetted Perimeter (ft) Hydraulic Radius (ft) Case Ca	٨	>4.0 >4.0				>4.7			
Wetted Perimeter (ft) Color Hydraulic Radius (ft) Color Hydraulic Radius (ft) Color d84 (mm) 87.7 19.6 8.0 a		1.0							
Hydraulic Radius (ft) 0.3 0.1 2.6 d84 (mm) 87.7 19.6 8.0 n		26.6							26.1
MY-00 MY-01 MY-02 MY-03 MY-0		2.4							1.9
MY-00 MY-01 MY-02 MY-03 MY-0									
MY-00 MY-01 MY-02 MY-03	1.	3.0 1.2	0.3		1.4	2.3		****	4.0
AY-00 MY-01 MY-03 MY-03	2.	28.0 16.0	1.5		14.5	13.7		***	19.0
MY-00 MY-01 MY-03 MY-03									
MY-00 MY-01 MY-02 MY-03 MY-0	3				Cros	Cross Section 4***	4***		
MY-00 MY-01 MY-02 MY-03						Riffle			
14.0 14.0 14.7 14.7 30.7 28.4 30.8 29.7 2.2 2.0 2.1 2.0 3.5 3.3 3.6 3.6 6.4 7.0 7.0 7.4 6.4 7.0 7.0 7.4	MY-04 MY-05*	7-05* MY-06	90 MX0	MY1	MY2	MY3	MY4	MY5	MX6
30.7 28.4 30.8 29.7 2.2 2.0 2.1 2.0 3.5 3.3 3.6 3.6 6.4 7.0 7.0 7.4 >6.1	21.4 2,	24.2 24.0	17.2	17.3	17.2	17.1	16.2	* * *	* * *
30.7 28.4 30.8 29.7 2.2 2.0 2.1 2.0 3.5 3.3 3.6 3.6 6.4 7.0 7.0 7.4 5.6.1 56.1	> 06<	>90 >90				>100	>100	**	* *
2.2 2.0 2.1 2.0 1.1 3.5 3.3 3.6 3.6 3.6 6.4 7.0 7.0 7.4 12 >6.1 >6.1	36.8 4	40.8 37.8	37.2	35.5	36.3	35.1	32.1	* *	* *
3.5 3.3 3.6 3.6 3. 6.4 7.0 7.0 7.4 12 8.4 7.0 7.0 7.4 12 9.6.1 9.6.1 12 12	1.7	7. 1.6	2.1	2.1	2.1	2.0	2.0	**	* *
6.4 7.0 7.0 7.4 12	3.6	3.7 3.6	3.2	3.6	3.7	3.7	3.5	*	* *
	6 1	4.4 15.2	8.2	8.2	8.2	8.6	8.1	***	**
n - 1 m - 1 m - 1	٨	>4.0 >4.0				>5.9		**	*
Bank Height Katio		1							
Wetted Perimeter (ft)		27.4							
Hydraulic Radius (ft)		1.4							
Substrate									
d50 (mm) 0.2 0.1 0.6	2	20.0	0.3		0.3	1.4		***	***
d84 (mm) 6.7 12.1 8.5	4	43.0 29.0	6.9		14.8	16.7		* *	* *

^{*} No monitoring was performed during 2006; MY-05 was performed during 2007. ** Two additional cross-sections were surveyed per EEP's request.

^{***} Cross-Section 4 could not be located during the MY-05 and MY-06 monitoring

^{****} No substrate data was recorded for Cross-Section 2.

Project Number and Name: 291 – Price Park Parameter Cross-Section A*** Cross-Section B*** Parameter Pool Bankfull Width (ft) MY-00 MY-01 MY-02 MY-02 MY-05 MY-06 MY-01 MY-02 MY-03 MY-04 MY-05 MY-06 MY-01 MY-02 MY-03 MY-04 MY-05 MY-06 MY-01 MY-05 MY-04 MY-05 MY-05 MY-04 MY-05 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-05 MY-04 MY-05 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-04 MY-05 MY-05 MY-04 MY-04 MY-05 MY-04	Table 9 cont. Morphology and Hydraulic Monitorin	ulic Moni	toring S	ig Summary											
Bankfull Width (ft) Floodprone Width (ft) Floodprone Width (ft) Il Cross-Sectional Area (ft²) Bankfull Mean Depth (ft) unkfull Maximum Depth (ft) Width/Depth Ratio Entrenchment Ratio Bank Height Ratio Wetted Perimeter (ft) Hydraulic Radius (ft) d50 (mm) d84 (mm)	Project Number and Name: 291 – Pri	ice Park													
Bankfull Width (ft) Floodprone Width (ft) Floodprone Width (ft) Bankfull Mean Depth (ft) ankfull Maximum Depth (ft) Width/Depth Ratio Entrenchment Ratio Bank Height Ratio Wetted Perimeter (ft) Hydraulic Radius (ft) d84 (mm)	Parameter			Cross	-Section	A^{**}					Cros	s-Section	1 B**		
MY-00 MY-01					Riffle							Pool			
Bankfull Width (ft) 25.6 29.8 17.5 Floodprone Width (ft) >60 >60 >60 >60 ull Cross-Sectional Area (ft²) 37.6 40.9 9 36.5 Bankfull Mean Depth (ft) 1.5 1.4 9 2.1 Bankfull Mean Depth (ft) 2.0 4.9 8 2.1 Vidth/Depth Ratio 2.0 2.0 2.0 2.0 Bank Height Ratio 2.0 2.0 2.0 2.0 2.0 Wetted Perimeter (ft) 2.0 2.0 2.0 2.0 2.0 Wetted Perimeter (ft) 2.0 2.0 2.0 2.0 2.0 Wetted Perimeter (ft) 2.0 2.0 2.0 2.0 2.0 Afdraulic Radius (ft) 2.0 2.0 2.0 2.0 2.0 2.0 Afdraulic Radius (ft) 2.0 2.0 2.0 2.0 2.0 2.0 2.0 2.0 Afd (mm) 2.0 2.0 2.0 2.0 2.0	Dimension	MX-00 I)1	MY-02	MY-03	MY-04	MY-05*	MY-06	MY-00	MY-01	MY-02	MY-03	MY-04	MY-05*	MY-06
Floodbrone Width (ft) >60	Bankfull Width (ft)						25.6	29.8						17.5	14.4
Bankfull Mean Depth (ft) 37.6 40.9 60.9 36.5 Bankfull Mean Depth (ft) 1.5 1.4 2.1 2.1 Sankfull Maximum Depth (ft) 5.0 4.9 8.4 2.1 Width/Depth Ratio 5.0 4.9 8.4 8.4 Entrenchment Ratio 5.0 5.0 5.0 9.0 5.0 Bank Height Ratio 1.0 1.0 8.4 1.0 1.	Floodprone Width (ft)						09<	09<						09<	09<
Bankfull Mean Depth (ft) 1.5 1.4 1.5 1.4 2.1 2.1 2.1 Vankfull Maximum Depth (ft) 2.0 4.9 4.9 2.1 3.3 Width/Depth Ratio 2.0 2.0 2.0 2.0 3.3 8.4 Bank Height Ratio 2.0 2.0 2.0 2.0 2.0 2.0 2.0 2.0 Wetted Perimeter (ft) 2.0 </td <td>Bankfull Cross-Sectional Area (ft²)</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>37.6</td> <td>40.9</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>36.5</td> <td>32.1</td>	Bankfull Cross-Sectional Area (ft ²)						37.6	40.9						36.5	32.1
sankfull Maximum Depth (ft) 5.0 4.9 6.0 4.9 8.4 3.3 Width/Depth Ratio 17.4 21.7 21.7 8.4 8.4 Entrenchment Ratio 22.0 22.0 2.0 8.4 8.4 Bank Height Ratio 10.0 </td <td>Bankfull Mean Depth (ft)</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1.5</td> <td>1.4</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2.1</td> <td>2.2</td>	Bankfull Mean Depth (ft)						1.5	1.4						2.1	2.2
Width/Depth Ratio 17.4 21.7 8.4 8.4 Entrenchment Ratio >2.0 >2.0 >2.0 >3.0 Bank Height Ratio 1.0 1.0 1.0 1.0 1.0 Wetted Perimeter (ft) 1.2 1.2 1.2 1.2 1.1 Hydraulic Radius (ft) 1.2 1.2 1.7 1.7 4650 (mm) 1.5 4.3 1.7 1.7	Bankfull Maximum Depth (ft)						5.0	4.9						3.3	3.2
Entrenchment Ratio >2.0 >2.0 >2.0 >3.0 <td>Width/Depth Ratio</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>17.4</td> <td>21.7</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>8.4</td> <td>6.5</td>	Width/Depth Ratio						17.4	21.7						8.4	6.5
Bank Height Ratio Bank Height Ratio 1.0 1.0 9 Wetted Perimeter (ft) 1.2 1.2 1.2 1.2 Hydraulic Radius (ft) 1.2 1.2 1.2 1.2 450 (mm) 1.9 0.2 1.7 1.7 484 (mm) 15 4.3 1.3 29	Entrenchment Ratio						>2.0	>2.0						>3.0	>3.0
Wetted Perimeter (ft) 33.8 33.8 6 7 7 8 9<	Bank Height Ratio							1.0							1.0
Hydraulic Radius (ft) 1.2 1.2 1.2 d50 (mm) 1.9 0.2 17 d84 (mm) 15 4.3 29	Wetted Perimeter (ft)							33.8							16.8
d84 (mm) d84 (mm) 15 4.3 29	Hydraulic Radius (ft)							1.2							1.9
1.9 0.2 17 17 17 17 19 15 4.3 29 29 29 29 29 29 29 29 29 29 29 29 29	Substrate														
15 4.3	d50 (mm)						1.9	0.2						17	9.9
	d84 (mm)						15	4.3						29	40

^{*} No monitoring was performed during 2006; MY-05 was performed during 2007.

** Two additional cross-sections were surveyed per EEP's request.

**** No substrate data was recorded for Cross-Section 2.

KCI Associates of North Carolina	JOOS MVOG Final
KCI Associates	100

Table 9 cont. Morphology and Hydraulic Monitoring Summary	draulic	Monite	oring S	ımmar	V													
Project Number and Name: 291 - Price Park	Price P	ark																
Parameter	MX	MY - 01 (2002))02)	MY	MY - 02 (2003))03)	\overline{AM}	MY - 03 (2004)	004)	\overline{AM}	MY - 04 (2005)	(500	MY	MY - 05 (2007)	(200	MX	MY - 06 (2008)	(80
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	pəM	Min	Max	Med	Min	Max	pəM	Min	Max	Med
Channel Beltwidth (ft)	49	08		52	95		46	26	69	65	94	92	41	98	<u>5</u> 9	41	98	9
Radius of Curvature (ft)	49	84	9	48	85	61	27	26	09	56	71	48	28	72	47	28	72	47
Meander Wavelength (ft)	127	183	150	118	197	162	126	211	162	136	202	161	119	201	166	119	201	166
Meander Width Ratio	3.2	5.2		3.4	6.1		2.8	6.0	4.3	3.4	5.3	4.3	1.9	3.9	3.0	1.6	3.4	2.6
Profile																		
Riffle Length (ft)							6	87	47	8.6	38	19.1	7	24	13	5	32	15
Riffle Slope (ft/ft)							0.003	0.030	0.009	900.0	0.084	0.018	0.01	0.131	0.048	0.005 0.042	-	0.025
Pool Length (ft)							28	73	69	15	71	32	7	48	20	6	45	16
Pool Spacing (ft)	21	153	92	21	153	92	34.5	219	62.5	15	58	35	25	221	61	26	309	53
Additional Reach Parameters																		
Valley Length (ft)		1,384			1,384			1,384			1,384			1,384			1,384	
Channel Length (ft)		1,776			1,776			1,776			1,776			1,776			1,776	
Sinuosity		1.3			1.3			1.3			1.3			1.3			1.3	
Water Surface Slope (ft/ft)		0.0062			0.0078			0.0076			0.0066			0.0067)	0.0062	
Number of Bankfull Events		N/A^*			N/A*			N/A^*			N/A^*			N/A^*			1	
Rosgen Classification		E2			E5			E2			E5			E2			E5	

^{*} Historical project documents necessary to provide these data were unavailable at the time of report submission.

3.0 METHODOLOGY

The CVS-EEP protocol (http://cvs.bio.unc.edu/methods.htm) was used to collect vegetation data from PricePark this year, the sixth year of monitoring. This methodology was incorporated during the fifth year of monitoring. The method used before that time was the EEP 2004 Stem Counting Protocol.

4.0 REFERENCES

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (http://cvs.bio.unc.edu/methods.htm)

Weakley, Alan S. 2006. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas. (http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2006-Jan.pdf)

Appendix A Vegetation Data

A1 - Vegetation Data Tables

Table A1. Vegetation Metadata

Project Number and Name: 291 - Price Park

Report Prepared By Date PreparedBrian Roberts
8/15/2008 14:21

Database Name kci-problem-II-fixed.mdb

Database Location M:\2007\12071067_2007 EEP OPEN END\Veg_database

PROJECT SUMMARY-----

Project Code	Project Name	Description	Length (ft)	Stream-to-Edge Width (ft)	Area (sq m)	Required Plots (calculated)	Sampled Plots
291	Price Park	Stream Restoration site in Greensboro, NC	1,776	80	26,397	8	8

	2. Vegetation Vigor by Spec Number and Name: 291 - P						
	Species	4	3	2	1	0	Missing
	Alnus serrulata	2					
	Cornus amomum	1	3				
	Diospyros virginiana	5					
	Fraxinus pennsylvanica	4	6				
	Quercus falcata	1	1				
	Quercus michauxii	5	3				
	Quercus phellos	3	1				
	Carpinus caroliniana	5					
гот:	8	26	14				

	3. Vegetation Damage by Spe Number and Name: 291 - Pri					
	Species	All Damage Categories	No Damage	Deer	Insects	Vine Strangulation
	Alnus serrulata	2	2			
	Carpinus caroliniana	5	5			
	Cornus amomum	4	2	1	1	
	Diospyros virginiana	5	5			
	Fraxinus pennsylvanica	10	6	1		3
	Quercus falcata	2	2			
	Quercus michauxii	8	8			
	Quercus phellos	4	3		1	
TOT:	8	40	33	2	2	3

	. Vegetation Damage b Number and Name: 291		·k			
	Plot	All Damage Categories	No Damage	Deer	Insects	Vine Strangulation
	PP-A-0001-year:6	13	10			3
	PP-A-0002-year:6	6	4	1	1	
	PP-A-0003-year:6	4	4			
	PP-A-0004-year:6	9	7	1	1	
	PP-A-0005-year:6	3	3			
	PP-A-0006-year:6	1	1			
	PP-A-0007-year:6	1	1			
	PP-A-0008-year:6	3	3			
TOT:	8	40	33	2	2	3

Table A5. S	Stem Count by Plot and Spo	ecies										
Project Nu	mber and Name: 291 - Pri	ce Park										
	Species	Total Planted Stems	# plots	avg# stems	plot PP-A-0001-year:6	plot PP-A-0002-year:6	plot PP-A-0003-year:6	plot PP-A-0004-year:6	plot PP-A-0005-year:6	plot PP-A-0006-year:6	plot PP-A-0007-year:6	plot PP-A-0008-year:6
	Alnus serrulata	2	1	2				2				
	Carpinus caroliniana	5	3	1.67		1		3				1
	Cornus amomum	4	2	2		1		3				
	Diospyros virginiana	5	4	1.25	1		1			1		2
	Fraxinus pennsylvanica	10	3	3.33	7	2	1					
	Quercus falcata	2	1	2	2							
	Quercus michauxii	8	4	2	2	1	2		3			
	Quercus phellos	4	4	1	1	1		1			1	
TOT:	8				13	6	4	9	3	1	1	3

•	roblem Areas ame: 291 – Price Park (I Horsepen Creek (1,758 f	•	
Feature/Issue	Station # / Range	Probable Cause	Photo #
Invasive Vegetation	00+30 - 00+60	Kudzu	VP1
	11+00 - 11+60	Kudzu	VII

<u>A2 – Representative Vegetation Problem Area Photos</u>



VP1 – Mimosa (*Albrizia julibrissin*) and kudzu (*Pueraria montana*). Photo taken near Station 3+50. 10/29/08 - MY 06



VP2 – Thorny olive (*Elaeagnus pungens*) along stream bank. Photo taken near Station 5+50. 10/29/08 - MY 06

A3 - Vegetation Monitoring Plot Photos



Vegetation Plot 1 – Taken looking southeast toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 2 – Taken looking northeast toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 3 – Taken looking east toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 4 – Taken looking east toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 5 – Taken looking south toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 6 – Taken looking east toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 7 – Taken looking northeast toward the center of the plot from the origin. 8/14/08 - MY 06



Vegetation Plot 8 – Taken looking south toward the center of the plot from the origin. 8/14/08 - MY 06

Appendix B Geomorphologic Data

<u>B1 – Representative Stream Problem Area Photos</u>



SP1 – Severe bank erosion. Photo taken near Station 4+00 (XS1). 10/29/08 - MY 06



SP2 – Upper bank erosion. Photo taken near Station 5+00. 10/29/08 - MY 06



SP3 – Root wads completely above baseflow, rotting, and with scour behind. Photo taken near Station 9+00. 10/29/08 - MY 06



SP4 – Failed cross vane. Photo taken near Station 4+00. 11/5/08 - MY 06



SP5 – Beaver dam causing backwater conditions to Station 13+60. Photo taken near Station 17+50. 10/29/08 - MY 06

Appendix B2 – Stream Photo Stations



M1-US - MY06 - 11/5/08



M1-DS - MY06 - 11/5/08



M2-US - MY06 - 11/5/08



M2-DS - MY06 - 11/5/08



M3-US-MY06-11/5/08



M3-DS - MY06 - 11/5/08



M4-US - MY06 - 11/5/08



M4-DS - MY06 - 11/5/08



M5-US - MY06 - 11/5/08



M5-DS-MY06-11/5/08



M6-US - MY06 - 11/5/08



M6-DS - MY06 - 11/5/08



M7-US - MY06 - 11/5/08



M7-DS - MY06 - 11/5/08



M8-US - MY06 - 11/5/08



M8-DS - MY06 - 11/5/08



M9-US-MY06-11/5/08



M9-DS - MY06 - 11/5/08



M10-US - MY06 - 11/5/08



M10-DS - MY06 - 11/5/08



M11-US - MY06 - 11/5/08



M11-DS - MY06 - 11/5/08



M12-US - MY06 - 11/5/08



M12-DS - MY06 - 11/5/08




M13-US-MY06-11/5/08



M13-DS - MY06 - 11/5/08



M14-US - MY06 - 11/5/08



M14-DS - MY06 - 11/5/08



M15-US - MY06 - 11/5/08



M15-DS - MY06 - 11/5/08



M16-US - MY06 - 11/5/08

M16-DS - MY06 - 11/5/08





M17-US - MY06 - 11/5/08


M17-DS - MY06 - 11/5/08


B3 – Qualitative Visual Stability Assessment Table


_	ditative Visual Stability Assessment					
Project Number	er and Name: 291 – Price Park I	(# C4-1-1-)			-	
		(# Stable) Number		Total Number /	% Perform.	Feature
Feature		Performing	Total Number	feet in unstable	in Stable	Perform. Mear
Category	Metric (per As-built and reference baselines)	as Intended	per As-built *	state	Condition	or Total
A. Riffles	1. Present?	10	17	N/A	59%	or rotar
	2. Armor stable (e.g. no displacement)?	10	17	N/A	59%	1
	3. Facet grade appears stable?	10	17	N/A	59%	•
	4. Minimal evidence of embedding/fining?	10	17	N/A	59%	-
	5. Length appropriate?	10	17	N/A	59%	59%
B. Pools	1. Present? (e.g. no severe aggradation)	21	18			39%
D. P0018	1. Plesent? (e.g. no severe aggradation)	21	18	N/A	117%	-
	2. Sufficiently deep (Dmax pool:Mean Bkf > 1.6?)	21	18	N/A	117%	
	3. Length appropriate?	21	18	N/A	117%	117%
C. Thalweg	1. Upstream of meander bend centering?	12	17	N/A	71%	
_	2. Downstream of meander centering?	14	17	N/A	82%	77%
D. Meanders						
	1. Outer bend in state of limited/controlled erosion?	11	17	N/A	65%	
	2. Of those eroding, # w/ concomitant point bar					1
	formation?	0	6	N/A	0%	
	3. Apparent Rc within spec?	17	17	N/A	100%	
	4. Sufficient floodplain access and relief?	17	17	N/A	100%	66%
E. Bed General	1.General channel bed aggradation areas (bar					
	formation)	N/A	N/A	1/15	99%	
	2. Channel bed degradation - areas of increasing					
	down cutting or head cutting?	N/A	N/A	3/90	95%	97%
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	18/240	93%	93%
G. Vanes	1. Free of back or arm scour?	11	13	N/A	85%	
	2. Height appropriate?	11	13	N/A	85%	
	3. Angle and geometry appear appropriate?	0	13	N/A	0%	
	4. Free of piping or other structural failures?	11	13	N/A	85%	64%
H. Wads /	1. Free of scour?	10	13	N/A	77%	
Boulders	2. Footing stable?	10	13	N/A	77%	77%


^{*} Total number of features per as-built estimated from planview sheets.


B4 - Cross-Section Plots













B5 - Longitudinal Plots


Longitudinal Profile
Price Park
EEP Project Number 291- MY06
Stations 00+00 to 10+00





Longitudinal Profile
Price Park
EEP Project Number 291- MY06
Stations 10+00 to 18+00





B6 - Pebble Count Plots
















Appendix C Current Conditions Plan View









PRICE PARK
UT TO HORSEPEN CREEK
GUILFORD COUNTY, NORTH CAROLINA
EEP PROJECT NUMBER 291 - MY06
STATION 10+28 TO STATION 17+58

DATE: NOVEMBER 2008
SCALE: SEE SHEET CURRENT

CONDITIONS PLAN VIEW

SHEET 2 OF 2