## **As-Built Baseline Monitoring Report Russell Gap Mitigation Project**

DMS Project ID No. 100003, DEQ Contract No. 6980 USACE Action ID No. SAW-2017-00826, DWR# 20150416 Alexander County, North Carolina, Catawba River Basin: 03050101-120010 Baseline Data Collection Period: Jan. 2020 to June. 2020



### Submitted to/Prepared for:

NC Department of Environmental Quality Division of Mitigation Services (DMS) 1652 Mail Service Center Raleigh, North Carolina 27699-1652



Submission Date: September 2020



This document was printed using 30% recycled paper.



September 11, 2020

Matthew Reid, Project Manager NCDEQ, Division of Mitigation Services 5 Ravenscroft Dr., Suite 102 Asheville, NC 28801

**Subject:** Response to DMS Comments for DRAFT As-Built Monitoring Report Russell Gap Mitigation Project, Alexander County DMS Project # 100003, DEQ Contract #6980, Catawba River Basin

Mr. Reid:

Please find enclosed our responses to the NC Division of Mitigation Services (DMS) review comments dated August 28, 2020 in reference to the Russell Gap Mitigation Project - DRAFT As-Built Monitoring Report. We have revised the draft document in response to the review comments as outlined below.

#### Report Comments/Questions:

• Title Page: The current DWR# shown is actually the RFP#. The correct DWR# is 20150416.

Response: Revisions made as requested.

• 1.1 Project Description: The official project assets for Russell Gap are 9,166.949 SMUs, and 7.053 WMUs. Please update text accordingly. These are the totals that will be used on future debit ledgers.

Response: Revisions made as requested.

• Mitigation Component Summary: Please add a brief discussion of the Wetlands Groups in this summary section.

Response: Additional discussion of the Wetland Groups have been added to the summary section as requested.

• 1.5 Project Timeline: Section indicates only 3 crest gauges were installed. There were a total of 4 installed. Please update.

Response: Revision made as requested.

• 1.5 Project Timeline: Shumard Oak was added to the approved list of species in the Mitigation Plan due to flooding of the tree nursery field. Were there species not included from the list because of the flooding? Please add a "red line" markup to the table on Sheet 1A indicating the addition of the Shumard Oak and any other changes to the planting list as well as updating the percent planted per species based on the new addition.

Response: Shumard Oak was added to the approved list of species due to the nursery flooding and not able to gather the appropriate amount of Black Walnut (*Juglans nigra*). However, the contractor found a different source and planted the Black Walnut at the appropriate density and planted the Shumard Oak as an additional planting because they were already purchased.



Michael Baker

• Table 1: Several reaches (R7b, R10a and R10b) have incorrect footage shown under the "Mitigation Plan Designed Footage" column. For example, R7b shows 1,202.12, but it should be 1,202.370. Please update accordingly and check other reaches for accuracy.

Response: Revisions made as requested.

 Table 1: Wetland Groups have incorrect amounts shown under the "Mitigation Plan Designed Footage" column. These should have three decimal places shown. For Example, Wetland Group 1 shows 5.29, but it should be 5.285. Please update all Wetland Groups and verify with the approved Mitigation Plan asset table acreage amounts.

Response: Revisions made as requested.

• Table 1: Overall credits should sum to 9166.949 SMUs and 7.053 WMUs.

Response: Table 1 has been revised to show three decimal places and summed to show accurate overall credits.

• Figure 2: There are two bold green lines shown on R9 floodplain. Based on figures in the Mitigation Plan, this appears to be jurisdictional wetlands. Recommend turning layer off for this Figure.

Response: Revision made as requested.

• Figure 2: Please revise the overall credit table at the top of the figure to show credits discussed in previous comment.

Response: Revision made as requested.

• Table 2: Please remove "anticipated" and the expected dates shown for monitoring years not yet completed. Please use a dash in their place.

Response: Revision made as requested.

• Figure 3: Please add location of Random Vegetation Plot to CCPV.

Response: Revisions made as requested.

• Figure 3B: Label XS8

Response: Revision made as requested.

Figure 3C: Label XS8, XS10

Response: Revisions made as requested.

• Figure 3D: Label XS21, XS22

Response: Revisions made as requested.

• Stream Station Photo Points: Photo resolution is very poor in the draft report. Please update for final.

Response: All stream photos have been redownloaded and updated into the final report as requested.



• Table 5: Please update table to show scientific name and common name of stems planted with Unknown being the last on the list.

Response: Revisions made as requested.

• Table 5: Please add note indicating stems will be identified in MY1.

Response: Revision made as requested.

• Table 5: The approved Mitigation Plan states that there will be 9 random plots conducted each year. Only 1 random plot was included in the MYO report. Please include the IRT

Response: All 9 random plots have been added to Table 5 as requested.

• Table 7: Please turn grid lines on for final submittal.

Response: Revision made as requested.

Profiles: Reaches 7A, 8, 18, 19, 22, 22A only have TWG shots shown. Some Reaches only show TWG
and LTB. Other Reaches show TWG, WSF and LTB. Please update profiles to contain all surveyed data
(TWG, WSF and LTB).

Response: Revisions have been made as requested. Areas where the channel elevation was not altered have been removed.

• Reach 1 Profile excludes X3 and X4 in legend.

Response: Revision made as requested.

- There are several instances shown on the Asbuilt sheets where the fence crosses the easement. Please verify that there are no other areas where the fence is encroaching. These encroachments will need to be corrected before the MY1 invoice is submitted.
  - o Sheet 5: Bottom of page near Note 1.
  - Sheet 15: Corner near end of R3.

Response: We are working with the contractor to have the fence moved where necessary.

- The following stream features have feature lengths that do not match the reported creditable footage in Table 1. These discrepancies are outlined below as reported length vs. feature length. Please provide updated stream features that accurately represent reported assets.
  - o R1: 1910.90 vs. 1902.87
  - o R4a: 300.00 vs. 307.61
  - o R5: 193.00 vs. 210.10
  - o R19: 352.96 vs. 366.42
  - o R22a: 68.42 vs. 128.42
  - o R25 & R25 Pipe Removal: 374.52+28.00 vs. 430.05
  - o R26 472.96 vs. 481.86

Response: Shapefiles have been updated to accurately represent the reported assets.

• Please include a shape for the MYO random veg plot.



Response: Revision made as requested.

• Please update Table 5 so that it has the scientific and common names of the planted stems, and resubmit the supporting .xlsx file.

Response: Revision made as requested.

As requested, Michael Baker has provided one (1) hardcopy of the FINAL report, and the updated e-submission digital files will be sent via secure ftp link. Please do not hesitate to contact me (<a href="mailto:Andrew.Powers@mbakerintl.com">Andrew.Powers@mbakerintl.com</a> 919-481-5732) should you have any questions regarding our response submittal.

Sincerely,

**Andrew Powers** 

**Environmental Associate** 

andrew Powers

Enclosure: Final As-Built Baseline Monitoring Report Russell Gap Mitigation Project

## TABLE OF CONTENTS

1.0	PROJ	EC'	T SUM	MA	RY	3			
1.1	Proje	ECT DI	ESCRIPTION			3			
1.2	PROJECT SUCCESS CRITERIA								
1.3									
1.4 1.5									
1.6									
1.7									
1.8	TECH	NICAL	AND METH	IODOL	OGICAL DESCRIPTIONS AND REFERENCES	9			
					APPENDICES				
App	endix	A	Backgro	ound '	Tables and Figures				
			Table	1	Project Components and Mitigation Credits				
			Figure	2	Project Asset Map				
			Table	2	Project Activity and Reporting History				
			Table	3	Project Contacts				
			Table	4	Project Attributes				
App	endix	В	Visual A	ment Data					
			Figure	3	Current Condition Plan View (CCPV) Map				
			Stream S	Static	n Photo-Points				
					lot Photographs				
			_		and Groundwater Well Photographs				
App	endix	C	Vegetati	on P	lot Data				
11			Table	5	Planted Stem Counts by Plot and Species				
App	endix	D Stream Measurement and Geomorphology Data							
			Table	6	Baseline Stream Data Summary				
			Table	7	Cross-Section Morphology Data Summary				
			Figure	3	Longitudinal Profiles				
			Figure	4	MY0 Cross-Sections				
			1 15010	-т	1110 closs bectons				
App	endix	$\mathbf{E}$	As-Built	Plan	Sheets				

### 1.0 PROJECT SUMMARY

### **1.1** Project Description

Michael Baker Engineering, Inc. (Michael Baker) restored approximately 4,209 linear feet of existing stream, enhanced 8,857 linear feet of stream along Unnamed Tributaries (UTs) to Davis Creek, the East Prong Lower Little River, and UTs to the East Prong Lower Little River. Michael Baker also restore and/or enhance approximately 7.3 acres of riparian wetland in the Catawba River Watershed. The project is located in the Catawba River Basin, within the Hydrologic Unit Code (HUC) 03050101-120010, which is identified as a Targeted Local Watershed (TLW) in the NC Division of Mitigation Services' (DMS) 2009 *Upper Catawba River Basin Restoration Priorities* (RBRP) report.

The Russell Gap Stream Mitigation project is located on an active cattle farm in Alexander County, North Carolina, 10 miles northwest of the Town of Taylorsville as shown on the Project Vicinity Map (Figure 1). Historic agriculture uses on the project site include cattle production, row crops, and apple orchards. These activities had negatively impacted both water quality and streambank stability along the project streams and their tributaries (Table 4). The project is being conducted as part of the NCDMS Full Delivery In-Lieu Fee Program and is anticipated to generate at close-out a total of 9,166.949 stream mitigation credits (contracted for 9,400) and up to 7.053 riparian wetland mitigation units (contracted for 4.0) (Table 1) and is protected by a 35.97-acre permanent conservation easement.

#### **1.2** Goals and Objectives

The goals of this project are identified below:

- Establishment of geomorphically stable conditions along all project reaches,
- Improvement of water quality by reducing nutrient and sediment inputs,
- Restoration of natural stream and floodplain interactions,
- Restoration and enhancement of riparian wetland functions,
- Restoration and protection of riparian buffer functions and corridor habitat,
- Improvement of in-stream aquatic habitat, and
- Establishment of a permanent conservation easement on the entire project.

To accomplish these goals, the following objectives were identified:

- To restore appropriate bankfull dimensions, remove spoil berms, and/or raise channel beds, by utilizing either a Priority I Restoration approach or an Enhancement Level I approach.
- To construct streams of appropriate dimensions, pattern, and profile in restored reaches, slope stream banks and provide bankfull benches on enhanced streams and utilize bio-engineering to provide long-term stability.
- Construct a correct channel morphology to all streams increasing the number and depths of pools, with structures including geo-lifts with brush toe, log vanes/weirs, root wads, and/or J-hooks.
- Raise ground water levels in delineated hydric soils areas through the implementation of Priority I restoration and the filling of ditches. Wetland vegetation will also be planted.
- Establish riparian buffers at a 50-foot minimum width along all stream reaches, planted with native tree and shrub species.
- Establish a permanent conservation easement restricting land use in perpetuity. This will prevent site disturbance and allow the project to mature and stabilize.

### 1.3 Project Success Criteria

The success criteria and performance standards for the project will follow the NCDMS's templates *As-Built Baseline Monitoring Report Format, Data Requirements, and Content Guidance* (February 2014), and the *Annual Monitoring Report Format, Data Requirements, and Content Guidance* (April 2015). and as described in Section 7 of the approved Mitigation Plan. All specific monitoring activities will follow those outlined in detail in Section 8 of the approved Mitigation Plan and will be conducted for a period of 7 years unless otherwise noted.

### **1.4** Mitigation Component Summary

The project involved the restoration or enhancement of 26 reaches. Reach 1 had been historically impacted and altered through the removal of riparian vegetation and agricultural activities. As a result, it was an incised C4/E4 stream type with steep or vertical eroding banks found throughout its length. A Priority Level I Restoration approach was selected for this reach. The restored channel was raised and relocated towards the center of the valley and designed as a C4 stream type. The abandoned channel was filled and plugged.

Reach R2 was improved using a Restoration approach. R2 is a continuation of Davis Creek. This short reach flows south starting at the outlet of a culvert under Mount Olive Church Road until its confluence with the Lower Little River. It has been historically impacted and altered through channelization, the removal of riparian vegetation and agricultural activities. As a result, it is an incised C4/E4 stream type with steep or vertical eroding banks found throughout its length. Design parameters focused on cross sectional geometry. Bank sloping and bankfull benching restored this reach.

Reach R3 was improved using a Restoration approach. The reach had also been subject to dredging as apparent from the spoil piles adjacent to the stream in several locations and had noted lack of pool features and in-stream structure. As such, restoration activities consist of bank sloping, excavation of bankfull benches, installation of in-stream structures to encourage pool scour and protect stream banks, and planting a riparian buffer along both banks. The design used focused on adjusting the bankfull cross sectional geometry as needed.

Reach R4 was improved using an Enhancement Level I approach. R4 was deeply incised and had very likely been channelized. R4 was most appropriately classified as an incised E4 stream type but the entrenchment ratio was more like a B4. Most of Reach R4 has remained in its current alignment. Channel dimensions were modified in specific areas utilizing bank sloping and excavation of bankfull benches. The profile was modified though the use of in-stream structures to promote bedform diversity and to protect stream banks. The channel now is classified as a B4c stream type.

Reach R4a is an upstream portion of Reach R4. This reach is in stable condition but lacked a riparian buffer. Therefore, Enhancement Level II approach was used in planting a buffer and repairing a small area of bank erosion near the downstream bridge.

Reach R5 was improved using an Enhancement Level II approach. Reach R5 had a failing culvert that was removed and turned into a step pool channel to connect the stream to the upstream elevation in a stable manner. A small area of bank sloping was also performed. This short reach had some woody riparian vegetation; however, it was not of adequate width, so additional woody vegetation was established and invasive species controlled.

Reach R6 had been heavily impacted through channelization and been relocated to the edge of the valley. This reach had also been impacted from livestock and the removal of riparian vegetation. As a result, it was a G4 stream type with vertical eroding banks found throughout its length. This reach was relocated to the low point of the valley and put back into the remnant channel using a Priority Level I Restoration approach. Constructed riffles, log and rock step pools, and geolifts provide grade control, bank protection, and bedform improvement. A short area of bank grading and two in-stream structures were installed along this section where the stream is in the historic channel. The downstream end of R6 had minor adjustments

in pattern to make a stable connection to R7A and to improve channel stability. The abandoned channel has been filled and plugged.

Reach R7a was improved using an Enhancement Level II approach. This reach has been planted with native woody vegetation and invasive species treated. Additionally, fencing was established outside the conservation easement to prevent livestock access.

Reach R7b was improved using an Enhancement Level I approach. R7b was classified as an incised E4 stream type. Most of Reach R7b has remained in its current alignment. Channel dimensions were modified in specific areas utilizing bank sloping and excavation of bankfull benches. The profile was modified though the use of in-stream structures to promote bedform diversity and to protect stream banks. The channel now is classified as a B4 stream type.

Reach R8 was improved using an Enhancement Level II approach. A full 50-foot buffer has been established with the exclusion of cattle to the stream. Invasive species have been controlled as well.

Reach R9 has been historically impacted and altered through the removal of riparian vegetation, channelization, ditching of surrounding wetlands, and agricultural activities. As a result, it was an incised E4b stream type with steep or vertical eroding banks found throughout its length. Through Priority Level I Restoration approach for this reach, the restored channel has been raised designed as a B4 stream type along with installing in-stream structures. This approach has allowed the restoration of a stable channel form with a diverse bedform, as well as improved channel function.

Reach R10a was improved using an Enhancement Level II approach. Work along this reach consisted of stabilizing headcuts, installing a series of steps to get the channel down to the R1 floodplain, riparian buffer planting, and livestock exclusion.

Reach R10b has been improved using Restoration by building a new channel to tie to the new alignment of R1. Constructed riffles and steps were installed to promote pool habitat and ensure bed stability. Additionally, riparian buffer planting, and livestock exclusion fencing was installed.

Reach R11 was improved using an Enhancement Level I approach. R11 begins at the badly degraded outfall of a perched culvert and flows down valley. The existing culvert was kept in place to provide the landowner access. The degraded outfall was repaired utilizing a step-pool channel to drop the stream flow down to the existing bed elevation. Headcuts have also been repaired using boulder step structures and constructed riffles.

Reach R12 had been historically impacted and altered through the removal of riparian vegetation, channelization, ditching of surrounding wetlands, and agricultural activities. Spoil piles existed along its banks. It was likely channelized to try and encourage drainage of adjacent wetlands. As a result, it was an incised E4b stream type with steep or vertical eroding banks found throughout its length. A Priority Level I Restoration approach was performed for this reach. The restored channel has a low sinuosity C4 stream type with grade control structures installed. The abandoned channel has been filled and plugged. While the conservation easement stops at an existing power line right of way, work continues up to the culvert to ensure a stable channel.

Reach R13 was improved using an Enhancement Level I approach. Work along R13 includes bank grading and the installation of a step pool structure to repair the headcut. Livestock has been excluded from the stream and invasive species have been treated.

Reach R14 was severely incised and had livestock impacts. Due to the very steep valley and level of incision the channel classified as an A4 stream type. The Priority Level I restoration along the upper section of this reach primarily focus on providing grade control and sloping and stabilizing banks. In-stream structures such as constructed riffles and boulder steps were installed to improve habitat and provide grade control and energy dissipation. This reach now classifies as a B4a stream type. Transitioning to a C4 stream type downstream once the reach flattens into the floodplain of Reach 1.

Reach R15, R17, and R18 are small headwater streams that were improved using an Enhancement Level II approach. Work along these reaches included installing a series of steps for grade control to meet existing bed elevation at the confluences. These reaches have been fully buffered and excluded from cattle access.

Reach R19 was improved using an Enhancement Level I approach. Reach R19 has remained in its current alignment. Channel dimensions were modified in specific areas utilizing bank sloping. The profile has also been modified though the use of in-stream structures to promote bedform diversity and to protect stream banks. The channel is classified as a B4a stream type.

Reach R20 had Restoration along this reach that focused on providing grade control and stabilizing headcuts. In-stream structures such as constructed riffles and boulder steps were installed to improve habitat, provide grade control, and energy dissipation. This reach was constructed as an A4a+ stream type. Though a large amount of work was required to stabilize and restore this reach, no significant modifications in channel geometry were needed.

Reach R21, R22, and R22a was improved using an Enhancement Level II approach. These were small streams that lacked a riparian buffer and cattle exclusion. These issues have been addressed along with minor bank areas that were scouring.

Reach R25 was improved using an Enhancement Level I Approach. Which resulted in a stable channel with diverse bedform, as well as improved channel function through improved aquatic habitat, restoration of riparian and terrestrial habitats, exclusion of livestock and associated pollutants, and decreased erosion and sediment loss from streambank erosion. The existed culvert was removed along with numerous headcuts.

Reach R26 and R27 are small headwater tributaries to R4. An Enhancement Level II approach was used to add a 50-foot buffer and exclude livestock from the stream. Both streams had in stream structures installed at the confluence to ensure long term stability.

Wetland Groups 1 and 2 were restored using a Restoration-by-Reestablishment approach. These were areas of confirmed hydric soils but due to channel incision, agricultural impacts, and ditching, no longer had suitable wetland hydrology nor woody vegetation and were not considered jurisdictional wetlands. This approach involved the restoration of an appropriate wetland hydrology, the establishment of an appropriate vegetative community, the removal of ditches, and the exclusion of cattle.

Wetland Groups 3, 4, 5, and 6 were improved using a Wetland Enhancement approach. These are all areas of existing jurisdictional wetlands that lacked any significant woody wetland vegetation that would typically be found in this wetland type. This approach involved the reestablishment of an appropriate vegetative community for these areas along with the exclusion of cattle.

Additionally, a full 50-foot buffer was established around all project streams, resulting in the ultimate reestablishment of 29.67 acres of forested riparian buffer that had previously been in hay production or pasture. The entire project area will be preserved in perpetuity in a 35.97-acre permanent conservation easement. A full summary of the project components and mitigation credits is presented in Table 1, while the complete project assets are shown in Figure 2.

### **1.5** Project Timeline


Project construction was initiated in August 2019 and completed in March 2020. Livestakes and bareroot stems were planted in March 2020. The As-Built survey was completed in May of 2020. All 26 cross-sections, 4 crest gauges, 12 groundwater monitoring wells, 20 vegetation plots, and 9 random vegetation plots were installed in March of 2020. The crest gauges located at R1, R4, R6, and R9 are manual cork-and-dowel type gauges. Construction delays occurred due to substantial seasonal rainfall in January and February 2020. Repair work was necessary following those events (mostly riffle and bank repairs in

enhancement reaches with some floodplain reseeding) which delayed project completion until March 2020. However, the site was fully planted in the late winter to early spring of 2020 as anticipated, and Monitoring Year 1 is on schedule for 2020 as shown in Table 2. Due to flooding of the tree nursey supplier's fields used for planting material, an additional tree specie was added to the approved species list found in the Mitigation Plan's Table 6.7. The additional specie is Shumard Oak (*Quercus shumardii*).

### **1.6** Design Change Deviations

During project construction, there were a few, relatively minor deviations from the original design plans as marked in red in the as-built plans (Appendix E). Primarily these were the length substitutions made in the field due to the presence of riffle pool formations, such as along Reach R1 where constructed riffles were shorted and geolifts were shorted. Also constructed riffles added at the top various structures on Reach R4 to add channel stability, along with a rock vane towards the bottom of the reach. Due to the steepness and grade of reaches R26, R7A, R7B, and R11 additional constructed riffles were installed to further stabilize the stream bed and back. Also, boulder step structures were installed on reaches R11, R13, R27, R19, and R15 to replace rock step pools. This is a minor change in design that should not negatively affect the performance of the stream. Additional fencing and gates were added as well to help with accessibility to the conservation easement. The remaining reaches have slight changes to the location of where structures and riffles were installed, but none of these minor changes should negatively affect stream performance, function, or credit. As a whole, the project was built as designed and no alignment revisions were made.

## 1.7 Vicinity Map



### **1.8** Technical and Methodological Descriptions and References

Stream survey data was collected to a minimum of Class C Vertical and Class A Horizontal Accuracy using a Leica TS06 Total Station and was georeferenced to the NAD83 State Plane Coordinate System, FIPS3200 in US Survey Feet, which was derived from the As-built Survey. The survey data from the permanent project cross-sections were collected and classified using the Rosgen Stream Classification System to confirm design stream type (Rosgen 1994).

The twenty vegetation-monitoring quadrants (plots) were installed across the site in accordance with the CVS-DMS Protocol for Recording Vegetation, Version 4.1 (Lee 2007) and the data collected from each was input into the CVS-DMS Data Entry Tool v. 2.3.1 (CVS 2012).

Three automated groundwater monitoring wells were installed in the floodplain following USACE protocols (USACE 2005). The gauges themselves, both flow and groundwater gauges, are all Van Essen brand Baro-Diver data loggers.

#### **References:**

- Carolina Vegetation Survey (CVS) and NC Division of Mitigation Services (DMS). CVS-DMS Data Entry Tool v. 2.3.1. University of North Carolina, Raleigh, NC. 2012.
- Lee, M., Peet R., Roberts, S., Wentworth, T. 2007. CVS-DMS Protocol for Recording Vegetation, Version 4.1.
- North Carolina Division of Mitigation Services. 2010. Neuse River Basin Restoration Priorities. NC Department of Environmental Quality. Raleigh, NC.
- North Carolina Division of Mitigation Services. 2016. Neuse River Basin Restoration Priorities: Neuse-01 Catalog Unit *Update*. NC Department of Environmental Quality. Raleigh, NC.
- North Carolina Interagency Review Team (NCIRT). 2016. Guidance document "Wilmington District Stream and Wetland Compensatory Mitigation Update". October 24, 2016
- Rosgen, D.L. 1994. A Classification of Natural Rivers, Catena 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Wildlands Hydrology. Pagosa Springs, CO.
- United States Army Corps of Engineers (USACE). 2005. "Technical Standard for Water-Table Monitoring of Potential Wetland Sites," WRAP Technical Notes Collection (ERDC TN-WRAP-05-2), U.S. Army Engineer Research and Development Center. Vicksburg, MS.

## **APPENDIX A**

Background Tables and Figures

Table 1. Project Components and Mitigation Credits Russell Gap Stream Mitigation Project - NCDMS Project No. 100003

		Existing	CDMS Project No. 10	As-Built CL	As-Built CL	Mitigation				
Project	Wetland	Footage		Restored	w/o Xing	Plan		Approach		Mitigation
Component	Position and	or		Footage,	Footage,	Designed	Restoration	Priority	Mitigation	Plan
(reach ID, etc.)	HydroType	Acreage	Stationing	or SF 1	or SF 2	Footage	Level	Level	Ratio (X:1)	Credits <sup>3</sup>
,,	7 - 71									
Reach R1		2,142	10+00 - 29+45.90	1,946	1,910.90	1,841.60	R	PI	1.0	1,841.60
Reach R2		288	10+00 - 11+65.62	166	165.62	174.21	R	P2	1.0	174.21
Reach R3		388	32+28.36 - 36+34.66	406	406.30	388.74	R	P2	1.0	388.74
Reach R4a		299	10+00 - 13+00.00	300	300.00	300.00	EII	-	2.5	120.00
Reach R4		2,245	10+00 - 32+28.36	2,228	2,038.36	2,063.32	EI	-	1.5	1,375.55
Reach R5		256	10+00 - 12+10.00 w/o pipe	193	193.00	193.00	EII	-	2.5	77.20
Reach R5 Pipe Removal		17	10+32 - 10+49 pipe	17	17.00	17.00	R	Pl	1.0	17.00
Reach R6		631	12+10.00 - 19+57.36	747	747.36	741.05	R	Pl	1.0	741.05
Reach R7a		155	19+57.36- 20+61.17	104	103.81	110.12	EII	-	2.5	44.05
Reach R7b		1,170	20+61.17 - 33+51.48	1,290	1,216.31	1,202.37	EI	-	1.5	801.58
Reach R8		463	33+75.40 - 38+28.55	453	453.15	455.79	EII	-	2.5	182.32
Reach R9		439	38+65.34 - 43+10.91	446	445.57	445.52	R	P1	1.0	445.52
Reach R10a		371	10+08.40 - 13+74.94	367	366.54	376.11	EII		2.0	188.06
Reach R10b		0	13+74.94 - 14+79.77	105	104.83	112.65	R	P1	1.0	112.65
Reach R11		481	10+00 - 17+31.85	732	711.85	725.83	EI	-	1.5	483.89
Reach R12		86	10+00 - 11+01.78	102	101.78	120.02	R	P1	1.0	120.02
Reach R13		124	10+00 - 11+45.00	145	145.00	145.00	EI	-	1.5	96.67
Reach R14		528	11+45.00 - 17+14.80	570	569.80	572.27	R	P1/2	1.0	572.27
Reach R15		226	10+00 - 13+02.77	303	283.77	281.80	EII	-	2.5	112.72
Reach R17		130	10+00 - 11+06.64	107	106.64	104.44	EII	-	2.5	41.78
Reach R18		185	10+00 - 12+03.31	203	176.31	179.01	EII	-	2.5	71.60
Reach R19		481	9+86.00 - 13+75.96	390	352.96	359.49	EI	-	1.5	239.66
Reach R20		206	10+00 - 12+52.61	253	252.61	252.68	R	P1	1.0	252.68
Reach R21		67	10+00 - 10+91.76	92	91.76	89.11	EII	-	2.5	35.64
Reach R22		161	10+00 - 11+19.46	119	119.46	136.87	EII	-	2.5	54.75
Reach R22a		68	10+60 - 11+28.42	68	68.42	68.42	EII	-	2.5	27.37
Reach R25		422	10+00 - 14+30.52 (w/o pipe)	403	402.52	399.05	EI	-	1.5	266.03
Reach R25 Pipe Removal		28	12+62 - 12+90 pipe	28	28.00	28.00	R	P1	1.0	28.00
Reach R26		548	10+00 - 14+72.96	473	472.96	472.13	EII	-	2.5	188.85
Reach R27		165	10+00 - 11+63.76	164	163.76	163.76	EII	-	2.5	65.50
Wetland Group 1	RR	0		5.285		5.285	Restoration		1.0	5.285
Wetland Group 2	RR	0		1.488		1.488	Restoration		1.0	1.488
Wetland Group 3	RR	0.261		0.261		0.261	Enhancement		2.0	0.131
Wetland Group 4	RR	0.156		0.156		0.156	Enhancement		2.0	0.078
Wetland Group 5	RR	0.034		0.034		0.034	Enhancement		2.0	0.017
Wetland Group 6	RR	0.108		0.108		0.108	Enhancement		2.0	0.054
Group o						0.100			2.0	0.021

<sup>1</sup> All stream stationing and restored footage numbers reported here, discussed in the report text, and shown in the as-built plan sheets use survey values.

Table 1.1
As-Built Centerline Length and Area Summations by Mitigation Category

As-built Centerline Length and Area Summations by Mitigation Category									
Restoration Level	Stream (linear feet)		Riparian Wetland (acres)	Wetland (acres)	Credited Buffer (square feet)				
		Riverine	Non-Riverine						
Restoration	4,063	6.773							
Enhancement		0.559							
Enhancement I	5,760								
Enhancement II	2,684								
Creation									
Preservation									
High Quality Pres									

Table 1.2 Overall Assets Summary

Overall Assets S	Overall Assets Summary					
Asset Category	Overall Credits					
Stream RP Wetland	9,166.949 7.053					
NR Wetland Buffer						

<sup>2</sup> The stream footage reported here uses the as-built stream centerline survey values and have all easement breaks removed from their totals. Buffer group values reported here are the creditable areas as allowed for each group as described in detail in the mitigation plan.

<sup>3</sup> Credits reported here are taken directly from the approved mitigation plan Table 11.1  $\,$ 




Table 2. Project Activity and Reporting History Russell Gap Stream Mitigation Project - NCDMS Project No. 100003

Elapsed Time Since grading complete:	6 months	
Elapsed Time Since planting complete:	5 months	
Number of Reporting Years <sup>1</sup> :	0	
Activity or Deliverable	Data Collection Complete	Completion or Delivery
404 permit date	N/A	Mar-18
Mitigation Plan	N/A	Jan-18
Final Design – Construction Plans	N/A	Nov-19
Construction Grading Completed	N/A	Feb-20
As-Built Survey	May-20	May-20
Livestake and Bareroot Planting Completed	N/A	Mar-20
As-Built Baseline Monitoring Report (MY0)	Mar-20	Sep-20
Year 1 Monitoring		
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

 $<sup>^{1}</sup>$  = The number of monitoring reports excluding the as-built/baseline report

**Table 3. Project Contacts** 

Russell Gap Stream Mitigation Project - NCDMS Project No. 100003

Designer	8000 Regency Parkway, Suite 600
2 congress	Cary, NC 27518
Michael Baker Engineering, Inc.	Contact:
Withael Bakel Engineering, Inc.	Katie McKeithan, Tel. 919-481-5703
Construction Contractor	5616 Coble Church Rd
Construction Contractor	
IZDC E4ll L	Julian, NC 27283
KBS Earthworks, Inc.	Contact:
	Kory Strader, Tel. 336-362-0289
Survey Contractor	P.O. Box 148
	Swannanoa, NC 28778
Turner Land Surveying	Contact:
	David Turner, Tel. 919-827-0745
Planting Contractor	5616 Coble Church Rd
	Julian, NC 27283
KBS Earthworks, Inc.	Contact:
	Kory Strader, Tel. 336-362-0289
Seeding Contractor	5616 Coble Church Rd
	Julian, NC 27283
KBS Earthworks, Inc.	Contact:
	Kory Strader, Tel. 336-362-0289
Seed Mix Sources	
	Telephone:
Green Resources	336-855-6363
Nursery Stock Suppliers	
Mellow Marsh Farm	Telephone: 919-742-1200
ArborGen	Telephone: 843-528-3204
Monitoring Performers	
	8000 Regency Parkway, Suite 600
Michael Baker Engineering, Inc.	Cary, NC 27518
Stream Monitoring POC	Katie McKeithan, Tel. 919-481-5703
Vegetation Monitoring POC	Katie McKeithan, Tel. 919-481-5703

### **Table 4. Project Attributes**

Russell Gap Stream Mitigation Project - NCDMS Project No. 100003


Project Name	on Project - Proprint Project	Russell Gap Stream Mitigation Project					
County		Alexander County					
Project Area (acres)		35.97					
Project Coordinates (latitude and l	ongitude)		36.0091 N	, -81.2139 W			
Planted Acreage (Acres of Woody	Stems Planted)		2	9.67			
	Project Wa	atershed Summary In	formation				
Physiographic Province			Pei	dmont			
River Basin			Ca	tawba			
USGS Hydrologic Unit 8-digit	3050101	USGS Hydrologic U	nit 14-digit	03050101-120	0010		
DWR Sub-basin			03-	08-32			
Project Drainage Area (Acres and	Square Miles)	2,227 ac	cres / 3.48 square m	iles (at downstream end	l of R3)		
Project Drainage Area Percentage	of Impervious Area		0.13% im	pervious area			
CGIA Land Use Classification		82.6% forested	, 14.5% agriculture,	1.5% rural residential,	1.4% roadway		
	Existing	Reach Summary Info	rmation				
Parame	eters	Reach R1	Reach R2	Reach R3	Reach R4		
Length of reach (linear feet)		2,142	288	388	2,245		
Valley confinement (Confined, moder	rately confined, unconfined)	Unconfined	Unconfined	Unconfined	Unconfined		
Drainage area (Acres)		960	1,056	2227	806		
Perennial, Intermittent, Ephemeral	1	Perennial	Perennial	Perennial	Perennial		
NCDWR Water Quality Classifica	ation	С	С	С	C		
Stream Classification (existing)		E4 (incised)	E4 (incised)	E4	E4		
Stream Classification (proposed)		C4	C4	C4	B4c		
Evolutionary trend (Simon)		IV - Degradation and Widening	III - Degradation	III - Degradation	IV - Degradation and Widening		
FEMA classification		Zone X	Zone X	Zone X	Zone X		
	Existing	Reach Summary Info	rmation				
Parame	eters	Reach R4a	Reach R5	Reach R6	Reach R7a		
Length of reach (linear feet)		299	256	631	155		
Valley confinement (Confined, moder	Unconfined	Unconfined	Unconfined	Unconfined			
Drainage area (Acres)	716	150	154	210			
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial			
NCDWR Water Quality Classifica	ntion	С	С	С	С		
Stream Classification (existing)		E4	C4b	G4	E4b		
Stream Classification (proposed)	B4c	C4b	B4	E4b			
Evolutionary trend (Simon)	I - Stable System	I - Stable System	IV - Degradation and Widening	I - Stable System			
FEMA classification		Zone X	Zone X	Zone X	Zone X		


Existing	Reach Summary Info	ormation		
Parameters	Reach R7b	Reach R8	Reach R9	Reach R10(A/B)
Length of reach (linear feet)	1,170	463	439	371
Valley confinement (Confined, moderately confined, unconfined)	Unconfined	Unconfined	Unconfined	Unconfined
Drainage area (Acres)	288	333	358	17
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	С	С	С	С
Stream Classification (existing)	E4b	C4	E4b	E4b
Stream Classification (proposed)	E4b	C4	B4	E4b-C4
Evolutionary trend (Simon)	III - Degradation	I - Stable System	IV - Degradation	II - Disturbance
FEMA classification	Zone X	Zone X	Zone X	Zone X
Existing	Reach Summary Info	rmation		
Parameters	Reach R11	Reach R12	Reach R13	Reach R14
Length of reach (linear feet)	481	86	124	528
Valley confinement (Confined, moderately confined, unconfined)	Confined	Unconfined	Moderately Confined	Confined (Upper) Unconfined (Lower)
Drainage area (Acres)	17	115	21	22
Perennial, Intermittent, Ephemeral	Intermittent	Perennial	Intermittent	Perennial
NCDWR Water Quality Classification	С	С	С	С
Stream Classification (existing)	B4a	Eb	C4	A4
Stream Classification (proposed)	B4a	C4b	C4	E4
Evolutionary trend (Simon)	III - Degradation	IV - Degradation and Widening	II - Disurbance	IV - Degradation and Widening
FEMA classification	Zone X	Zone X	Zone X	Zone X
Existing	Reach Summary Info	rmation		-
Parameters	Reach R15	Reach R17	Reach R18	Reach R19
Length of reach (linear feet)	226	130	185	481
Valley confinement (Confined, moderately confined, unconfined)	Unconfined	Unconfined	Unconfined	Moderately Confined
Drainage area (Acres)	19	26	24	22
Perennial, Intermittent, Ephemeral	Intermittent	Intermittent	Intermittent	Perennial
NCDWR Water Quality Classification	С	С	С	С
Stream Classification (existing)	E4b	E4b	E4b	B4a
Stream Classification (proposed)	E4b	E4b	E4b	B4a
Evolutionary trend (Simon)	I - Stable System	I - Stable System	I - Stable System	IV - Degradation and Widening
FEMA classification	Zone X	Zone X	Zone X	Zone X


Existing	Reach Summary Info	ormation		
Parameters	Reach R20	Reach R21	Reach R22	Reach R22a
Length of reach (linear feet)	206	67	161	68
Valley confinement (Confined, moderately confined, unconfined)	Confined	Unconfined	Moderately Confined	Moderately Confined
Drainage area (Acres and Square Miles)	9	33	3	3
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	С	C	С	С
Stream Classification (existing)	A4a+	B4	B4	B4
Stream Classification (proposed)	A4a+	B4	B4	B4
Evolutionary trend (Simon)	III - Degrading	I - Stable System	II - Channelized	II - Channelized
FEMA classification	Zone X	Zone X	Zone X	Zone X
Existing	Reach Summary Info	ormation		
Parameters	Reach R25	Reach R26	Reach R27	
Length of reach (linear feet)	422	548	165	
Valley confinement (Confined, moderately confined, unconfined)	Moderately Confined	Unconfined	Moderately Confined	
Drainage area (Acres and Square Miles)	33	32	19	
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	
NCDWR Water Quality Classification	С	C	С	
Stream Classification (existing)	B4a	E4b	E4b	
Stream Classification (proposed)	B4a	E4b	E4b	
Evolutionary trend (Simon)	III - Degrading	I - Stable System	I - Stable System	
FEMA classification	Zone X	Zone X	Zone X	
Regulatory Considerations				
Parameters	Applicable?	Resolved?	<b>Supporting Docs?</b>	
Water of the United States - Section 404	Yes	Yes	PCN	
Water of the United States - Section 401	Yes	Yes	PCN	
Endangered Species Act	Yes	Yes	Categorical Exclusion	
Historic Preservation Act	Yes	Yes	Categorical Exclusion	
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A	
FEMA Floodplain Compliance	No	N/A	N/A	
Essential Fisheries Habitat	No	N/A	N/A	


# **APPENDIX B**


Visual Assessment Data













PP-1: Reach 13, view upstream Station 10+20



PP-2: Reach 14, view upstream toward Reach 13, at Station 11+45



PP-3: Reach 14, view upstream Station 13+00



PP-4: Reach 14, view upstream Station 13+75



PP-5: Reach 14, view upstream, Station 15+00



PP-6: Reach 14, end of reach, Station 16+00



PP-7: Reach 1, view upstream, at Station 10+20



PP-8: Reach 1, view upstream Reach 1 at Station 13+00



PP-9: Reach 1, view upstream at Station 15+00



PP-10: Reach 1, view upstream at Station 17+25



PP-11: Reach 1, view upstream at Station 20+00



PP-12: Reach 1, view downstream at Station 20+00



PP-13: Reach 1, view upstream at Station 20+75

PP-14: Reach 1, view downstream at Station 20+75



PP-15: Reach 1, view upstream at Station 21+50



PP-16: Reach 1, confluence of Reach 1 and Reach 11 at Station 22+75



PP-17: Reach 1, view upstream at Station 24+20



PP-18: Reach 1, view of upstream at Station 27+00



PP-19: Reach 1, view upstream Reach 12 at Station 29+10

PP-20: Reach 1, view upstream at Station 29+20





PP-21: Reach 11, view upstream at Station 10+20

PP-22: Reach 11, view upstream at Station 11+50





PP-23: Reach 11, view upstream at Station 12+75

PP-24: Reach 11, view upstream at Station 14+50



PP-25: Reach 10A, view upstream at Station 10+50



PP-26: Reach 10A, view upstream at Station 12+50



PP-27: Reach 10A, view upstream at Station 13+75



PP-28: Reach 10B, view upstream at Station 14+50



PP-29: Reach 5, view upstream at Station 11+00



PP-30: Reach 6, view upstream at Station 14+50



PP-31: Reach 17, view upstream at Station 11+00



PP-32: Reach 6, view upstream at Station 17+50



PP-33: Reach 6, view upstream at Station 19+50



PP-34: Reach 18, view upstream at Station 12+00



PP-35: Reach 18, view upstream at Station 10+60




PP-36: Reach 7A, view upstream at Station 20+00



PP-37: Reach 7B, view upstream at Station 21+75

PP-38: Reach7B, view downstream at Station 22+00







PP-40: Reach 7B, view upstream at Station 23+50



PP-41: Reach 20, view upstream at Station 10+80



PP-42: Reach 20, view upstream at Station 11+50



PP-43: Reach 19, view upstream at Station 10+15



PP-44: Reach 19, view upstream at Station 11+85



PP-45: Reach 19, view upstream at Station 12+80



PP-46: Reach 19, view upstream at Station 13+20



PP-47: Reach 19, view upstream at Station013+80



PP-48: Reach 7B, view upstream at Station 24+10



PP-49: Reach 7B, view downstream at Station 24+60

PP-50: Reach 7B, view upstream at Station 25+25





PP-51: Reach 22A, view upstream at Station 10+00

PP-52: Reach 22A, view of upstream at Station 11+15





PP-53: Reach 7B, view upstream at Station 32+00

PP-54: Reach 25, view upstream at Station 10+10



PP-55: Reach 25, view upstream at Station 11+20

PP-56: Reach 25, view upstream at Station 13+40





PP-57: Reach 7B, view downstream at Station 33+00

PP-58: Reach 7B, view upstream at Station 33+20





PP-59: Reach 8, view downstream at Station 34+00

PP-60: Reach 8, view upstream at Station 37+00



PP-61: Reach 8, view upstream at Station 38+00

PP-62: Reach 9, view upstream at Station 39+20








PP-63: Reach 9, view upstream at Station 41+00

PP-64: Reach 9, view upstream at Station 42+00







PP-66: Reach 26, view upstream at Station 11+00






PP-67: Reach 4, view upstream at Station 11+10

PP-68: Reach 4, view upstream at Station 12+00







PP-70: Reach 4, view upstream at Station 15+00



PP-71: Reach 4, view upstream at Station 16+10



PP-72: Reach 4, view upstream at Station 19+00



PP-73: Reach 15, view upstream at Station 11+00

PP-74: Reach 15, view upstream at Station 13+00





PP-75: Reach 4, view upstream at Station 23+20

PP-76: Reach 4, view upstream at Station 25+00





PP-77: Reach 4, view upstream at Station 28+30



PP-78: Reach 4, view downstream at Station 28+00





PP-79: Reach 4, view upstream at Station 32+00

PP-80: Reach 3, view upstream at Station 33+00



PP-81: Reach 3, view upstream at Station 36+40



Vegetation Plot 1 – Reach 1



Vegetation Plot 2 – Reach 1



Vegetation Plot 3 – Reach 1



Vegetation Plot 4 – Reach 1



Vegetation Plot 5 – Reach 2



Vegetation Plot 6 - Reach 4A



Vegetation Plot 7 - Reach 4



Vegetation Plot 8 (Picture taken 9-2-2020)- Reach 4



Vegetation Plot 9 – Reach 4



Vegetation Plot 10 – Reach 6



Vegetation Plot 11 - Reach 6



Vegetation Plot 12 – Reach 7B



Vegetation Plot 13 - Reach 7B



Vegetation Plot 14 – Reach 7B



Vegetation Plot 15(Picture taken 9-2-2020) – Reach 9



Vegetation Plot 16 - Reach 10B



Vegetation Plot 17 – Reach 11



Vegetation Plot 18 – Reach 14

Photographs taken March 17, 2020 unless noted differently.



Vegetation Plot 19 – Reach 7B



Vegetation Plot 20 - Reach 7B

All Random Veg. Plot photos taken 9-2-2020. Data Collected March 2020.



Random Vegetation Plot 1 - Reach 1



Random Vegetation Plot 2 – Reach 1



Random Vegetation Plot 3 – Reach 1



Random Vegetation Plot 4 – Reach 4



Random Vegetation Plot 5 - Reach 4



Random Vegetation Plot 6 – Reach 4



Random Vegetation Plot 7 - Reach 6



Random Vegetation Plot 8 - Reach 7b



Random Vegetation Plot 9 - Reach 22



Crest Gauge #1, Reach 1, Station 24+50



Crest Gauge #2, Reach 9, Station 40+10



Crest Gauge #3, Reach 4, Station 28+00



Crest Gauge #4, Reach 6, Station 18+75



Flow Gauge#1, Reach 11, Station 14+00



Flow Gauge#2, Reach 14, Station 12+15



Flow Gauge#3, Reach 14, Station 16+40



Flow Gauge#4, Reach 19, Station 12+50



Flow Gauge#5, Reach 20, Station 11+55



Groundwater Well #1, Reach 1, Station 11+50



Groundwater Well #2, Reach 1, Station 16+00



Groundwater Well #3, Reach 1, Station 15+50



Groundwater Well #4, Reach 1, Station 18+10



Groundwater Well #5, Reach 1, Station 18+10



Groundwater Well #6, Reach 1, Station 18+10



Groundwater Well #7, Reach 1, Station 23+50



Groundwater Well #8, Reach 1, Station 27+50




Groundwater Well #9, Reach 1, Station 27+00



Groundwater Well #10, Reach 9, Station 40+00



Groundwater Well #11, Reach 9, Station 42+00



Groundwater Well #12, Reach 9, Station 40+50

# **APPENDIX C**

Vegetation Plot Data

	tion Project - NCDMS Project No. 100					Russell Gap V	egetation Plo	ots (MYO 2020	))			
Scientific Name	Common Name	1	2	3	4	5	6	7	8	9	10	11
Betula nigra	River Birch											
Juglans nigra	Black Walnut											
Platanus occidentalis	Sycamore											
Lirodendron tulipifera	Tulip Poplar											
Fraxinus pennsylvanica	Green ash											
Quercus phellos	Willow oak											
Diospyros virginiana	Persimmon											
Alnus serrulata	Tag Alder											
Lindera benzion	Spicebush											
Cercis canadensis	Redbud											
Sambucus canadensis	Elderberry											
Cornus amomum	Silky Dogwood											
Nyssa sylvatica	Black Gum											
Quercus falcata	Southern Red oak											
Quercus alba	White oak											
Fagus grandifolia	American Beech											
Acer rubrum	Red Maple											
Cornus florida	Flowering Dogwood											
Viburnum prunifolium	Blackhaw Viburnum											
Carpinus caroliniana	Ironwood											
Corylus americana	Hazelnut											
Quercus shumardii	Shumard oak											
Unknown	Unknown	20	22	28	19	15	16	21	21	15	16	19
	Stems/Plot	20	22	28	19	15	16	21	21	15	16	19
	Plots (ares)	1	1	1	1	1	1	1	1	1	1	1
	Plot Size (Acres)	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025
	Stems/Acre	809	890	1133	769	607	647	850	850	607	647	769

Scientific Name	Common Name					Russell Gap V	egetation Plo	ts (MY0 2020	))			
Scientific Name	Common Name	12	13	14	15	16	17	18	19	20	Random 1	Random 2
Betula nigra	River Birch											
Juglans nigra	Black Walnut											
Platanus occidentalis	Sycamore											
Lirodendron tulipifera	Tulip Poplar											
Fraxinus pennsylvanica	Green ash											
Quercus phellos	Willow oak											
Diospyros virginiana	Persimmon											
Alnus serrulata	Tag Alder											
Lindera benzion	Spicebush											
Cercis canadensis	Redbud											
Sambucus canadensis	Elderberry											
Cornus amomum	Silky Dogwood											
Nyssa sylvatica	Black Gum											
Quercus falcata	Southern Red oak											
Quercus alba	White oak											
Fagus grandifolia	American Beech											
Acer rubrum	Red Maple											
Cornus florida	Flowering Dogwood											
Viburnum prunifolium	Blackhaw Viburnum											
Carpinus caroliniana	Ironwood											
Corylus americana	Hazelnut											
Quercus shumardii	Shumard oak											
Unknown	Unknown	21	19	24	17	18	22	17	18	20	14	10
	Stems/Plot	21	19	24	17	18	22	17	18	20	14	10
	Plots (ares)	1	1	1	1	1	1	1	1	1	1	1
	Plot Size (Acres)	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025	0.025
	Stems/Acre	850	769	971	688	728	890	688	728	809	560	400

Scientific Name	Common Name			Russell	<b>Gap Vegetati</b>	on Plots (MY	0 2020)		
Scientific Name	Common Name	Random 3	Random 4	Random 5	Random 6	Random 7	Random 8	Random 9	MY0 2020
Betula nigra	River Birch								
Juglans nigra	Black Walnut								
Platanus occidentalis	Sycamore								
Lirodendron tulipifera	Tulip Poplar								
Fraxinus pennsylvanica	Green ash								
Quercus phellos	Willow oak								
Diospyros virginiana	Persimmon								
Alnus serrulata	Tag Alder								
Lindera benzion	Spicebush								
Cercis canadensis	Redbud								
Sambucus canadensis	Elderberry								
Cornus amomum	Silky Dogwood								
Nyssa sylvatica	Black Gum								
Quercus falcata	Southern Red oak								
Quercus alba	White oak								
Fagus grandifolia	American Beech								
Acer rubrum	Red Maple								
Cornus florida	Flowering Dogwood								
Viburnum prunifolium	Blackhaw Viburnum								
Carpinus caroliniana	Ironwood								
Corylus americana	Hazelnut								
Quercus shumardii	Shumard oak								
Unknown	Unknown	16	18	19	20	16	17	15	533
	Stems/Plot	16	18	19	20	16	17	15	533
	Plots (ares)	1	1	1	1	1	1	1	1
	Plot Size (Acres)		0.025	0.025	0.025	0.025	0.025	0.025	0.717
	Stems/Acre	647	728	769	809	647	688	607	744

Exceeds requirements by 10%

 $<sup>^{\</sup>rm 1}$  Plot MY0 2020 is all the plots averaged to get the average stem density of the planted area.

<sup>&</sup>lt;sup>2</sup> Stems will be identified in MY1

## **APPENDIX D**

Stream Measurement and Geomorphology Data

Table 6. Baseline Stream Data Summary
Russell Gap Stream Mitigation Project: DMS Project No ID. 100003

_					Refer	ence Re	ach(es)	Data								
Parameter	Pr	e-Existing C	condition	n		Comp	osite			Desig	gn			As-l	ouilt	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean		Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)	15.52	16.59		17.65						16.90			16.10	16.15	16.15	16.20
Floodprone Width (ft)	71.92	74.43		76.94					75.00	137.50		200.00	75.30	78.85	78.85	82.40
BF Mean Depth (ft)	1.05	1.25		1.44						1.3			1.20	1.25	1.25	1.30
BF Max Depth (ft)	2.64	2.97		3.30						1.60			1.60	1.70	1.70	1.80
BF Cross-sectional Area (ft²)	22.35	23.43		24.5						22.0			18.80	19.70	19.70	20.60
Width/Depth Ratio	10.78	13.80		16.81									12.50	13.20	13.20	13.90
Entrenchment Ratio	4.36	4.50		4.64					4.40	8.10		11.80	4.70	4.90	4.90	5.10
Bank Height Ratio	1.20	1.33		1.46	1.00	1.05		1.10		1.00			1.00	1.00	1.00	1.00
d50 (mm)																
Pattern																
Channel Beltwidth (ft)	33.00	73.50		114.00					60.00	97.50		135.00	53.11	73.15	72.84	89.22
Radius of Curvature (ft)	21.00	39.50		58.00					34.00	41.50		49.00	19.00	41.88	39.50	78.00
Rc/Bankfull width (ft/ft)	17.65	10.70		3.74	2.00	2.50		3.00	2.00	2.45		2.90	1.18	2.59	2.45	4.81
Meander Wavelength (ft)													142.35	192.15	163.81	303.38
Meander Width Ratio	1.87	4.61		7.35	3.50	5.75		8.00	3.60	5.80		8.00	3.30	4.53	4.51	5.51
Profile																
Riffle Length (ft)													33.61	50.90	49.22	64.82
Riffle Slope (ft/ft)	0.0120	0.04		0.0600					0.0110	0.0118		0.0125	0.0029	0.0111	0.0098	0.0168
Pool Length (ft)													16.67	26.35	29.91	43.15
Pool to Pool Spacing (ft)	23.00	123.50		224.00	60.00	89.50		119.00					84.80	101.00	98.09	111.38
Pool Max Depth (ft)	1.60	2.30		3.00						3.50			1.16	1.77	1.85	2.54
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / Bo%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		1.50								1.50				1.50		
Impervious cover estimate (%)																
Rosgen Classification		C4/E4				C4				C4				C4		
BF Velocity (fps)	3.67	3.85		4.03	3.50	4.25		5.00		4.10						
BF Discharge (cfs)		90.0								90.00						
Valley Length		1,756								1,535				1,593		
Channel Length (ft)		2,142								1,842				1,911		
Sinuosity		1.22			1.20	1.30		1.40		1.20				1.20		

Table 6. Baseline Stream Data Summary

Reach R2 - (Restoration XS-26)

Parameter	D.	e-Existing C	ondition	,	Refer	ence Re	ach(es)	Data		Desi	σn			Λc	built	
r ai ameter	FI	e-Existing C	onanioi	1		Comp	osite			Desi	gn			A5-	bunt	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		15.00								18.00				18.50		
Floodprone Width (ft)	22.00	26.00		30.00						42.00				38.00		
BF Mean Depth (ft)		1.60								1.4				1.80		
BF Max Depth (ft)														2.90		
BF Cross-sectional Area (ft²)		25.00								25.0				33.60		
Width/Depth Ratio		9.40			10.00	12.50		15.00		13.00				10.20		
Entrenchment Ratio	1.50	1.75		2.00						2.30				2.10		
Bank Height Ratio		2.30			1.00	1.05		1.10		1.00				1.00		
d50 (mm)																
Pattern																
Channel Beltwidth (ft)		N/A								N/A				24.78		
Radius of Curvature (ft)		N/A								N/A				N/A		
Rc/Bankfull width (ft/ft)		N/A			2.00	2.50		3.00		N/A				N/A		
Meander Wavelength (ft)		N/A								N/A				N/A		
Meander Width Ratio		N/A			3.50	5.75		8.00		N/A				N/A		
Profile																
Riffle Length (ft)													32.58	48.51	48.51	64.43
Riffle Slope (ft/ft)		0.0179								0.0179			0.0058	0.0113	0.0113	0.0167
Pool Length (ft)													13.55	18.57	20.90	28.24
Pool to Pool Spacing (ft)	20.00	47.50		75.00					65.00	95.00		125.00	32.00	53.25	53.26	74.51
Pool Max Depth (ft)		2.50								3.50			0.43	0.95	1.05	1.66
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / Bo%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		1.65								1.65				1.65		
Impervious cover estimate (%)																
Rosgen Classification		E4				C4				C4				C4		
BF Velocity (fps)		4.00			3.50			5.00		4.00						
BF Discharge (cfs)		100.0								100.00						
Valley Length		288								174				166		
Channel Length (ft)		288								174				166		
Sinuosity		1.00			1.20	1.30		1.40		1.00				1.00		

Table 6. Baseline Stream Data Summary

Reach R3 - (Restoration XS-5)

Parameter	10	re-Existing Co	ndition		Refer	ence Re	ach(es)	Data		Desi	an			Ac I	ouilt	
i arameter	1	re-Existing Co	nunuoi	1		Comp	osite			Desi	gn			AS-I	Junt	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		21.00								23.70				23.80		
Floodprone Width (ft)		71.00								71.00				46.50		
BF Mean Depth (ft)		2.23								2.0				1.70		
BF Max Depth (ft)		3.40								2.50				2.70		
BF Cross-sectional Area (ft²)		46.87								47.0				40.90		
Width/Depth Ratio		9.42			10.00	12.50		15.00		11.90				13.80		
Entrenchment Ratio		3.38								3.00				2.00		
Bank Height Ratio		1.20			1.00	1.05		1.10		1.00				1.00		
d50 (mm)																
Pattern																
Channel Beltwidth (ft)		N/A								N/A				22.67		
Radius of Curvature (ft)		N/A								N/A				N/A		
Rc/Bankfull width (ft/ft)		N/A			2.00	2.50		3.00		N/A				N/A		
Meander Wavelength (ft)		N/A								N/A				N/A		
Meander Width Ratio		N/A			3.50	5.75		8.00		N/A				N/A		
Profile																
Riffle Length (ft)													29.93	47.57	51.32	72.70
Riffle Slope (ft/ft)		0.0075								0.0075			0.0044	0.0158	0.0138	0.0233
Pool Length (ft)													4.28	26.01	29.94	55.59
Pool to Pool Spacing (ft)	18.00	26.00		34.00					85.00	100.00		115.00	47.04	86.95	85.53	124.01
Pool Max Depth (ft)	3.60	3.70		3.80						4.00			0.57	1.27	1.24	1.90
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / Bo%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		3.48								3.48				3.48		
Impervious cover estimate (%)																
Rosgen Classification		E4 (Incised)								C4				C4		
BF Velocity (fps)		5.00			3.50	4.25		5.00		5.00						
BF Discharge (cfs)		235.0								235.00						
Valley Length		350								350				366		
Channel Length (ft)		388								389				406		
Sinuosity		1.11			1.20	1.30		1.40		1.11				1.11		

Table 6. Baseline Stream Data Summary

Reach R4 - (Enhancement I XS 6-11)

D	ra-Evictina Co	nditio	n	Refer	ence Re	ach(es)	Data		Doci	an			A c 1	huilt	
Γ	re-Existing Co	mannoi	П		Comp	osite			Desi	gıı			AS-1	ount	
Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
	16.00								16.90			13.30	15.84	14.30	22.60
	22.82								37.00			24.00	29.58	31.70	34.30
	1.54								1.3			0.90	1.38	1.50	1.70
	2.72								1.60			2.00	2.46	2.30	3.00
	24.5								22.0			15.50	20.64	22.10	23.10
	10.36			12.00	15.00		18.00		13.00			8.40	13.04	10.30	26.10
	1.62								2.20			1.40	1.90	1.90	2.30
	2.32			1.00	1.05		1.10		1.00			1.00	1.00	1.00	1.00
	N/A								N/A						
	N/A								N/A						
	N/A								N/A						
	N/A								N/A						
	N/A								N/A						
												33.46	58.40	68.03	102.60
0.0150	0.0250		0.0350					0.0110	0.0140		0.0170	0.0102	0.0178	0.0195	0.0289
												2.23	14.40	20.08	37.92
55.00	167.50		280.00					85.00	100.00		115.00	33.46	103.56	113.76	194.05
1.10			2.40						3.00			1.09	1.66	1.71	2.32
	1.26								1.26					1.26	
	E4 (Incised)				B4c				B4c					B4c	
	4.01			4.00	5.00		6.00								
	87.0														
	2,245								2,063				2,038		
	1.06			1.10	1.20		1.30		1.06				1.06		
	Min 0.0150 55.00 1.10	Min         Mean            16.00            22.82            1.54            2.72            24.5            10.36            1.62            N/A            N/A <td>Min         Mean         Med            16.00            22.82            1.54            2.72            24.5            1.62             1.62            N/A            N/A            N/A            N/A            N/A            N/A            N/A               0.0150         0.0250               55.00         167.50           1.10  </td> <td> 16.00 22.82 1.54 2.72 10.36 10.36 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.63 1.63 1.63 1.64 1.65</td> <td>Min         Mean         Med         Max         Min            16.00               22.82              1.54              2.72              24.5              10.36          12.00            1.62              2.32          1.00            N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A          &lt;</td> <td>Min         Mean         Med         Max         Min         Mean            16.00                22.82               1.54               2.72               24.5               10.36          12.00         15.00            1.62               2.32          1.00         1.05            N/A               N/A               N/A               N/A               N/A              0.0150         0.0250          0.0350              <td< td=""><td>Min         Mean         Med         Max         Min         Mean         Med            16.00                 22.82                1.54                2.72                24.5                10.36          12.00         15.00             1.62                1.62                1.00         1.05              N/A               N/A               N/A               N/A          </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max            16.00   </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max            16.00                 22.82                1.54                2.72                24.5                 10.36          12.00         15.00          18.00             1.62           1.00         1.05              2.32          1.00         1.05          1.10             N/A                 N/A                 N/A          </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean          </td><td>  Nin</td><td>  Nin</td><td>  Nin</td><td>Min         Mean         Med         Max         Min         Mean         22.00          12.80         29.58          12.80         29.58          12.00         20.50                                <t< td=""><td>  Min</td></t<></td></td<></td>	Min         Mean         Med            16.00            22.82            1.54            2.72            24.5            1.62             1.62            N/A            N/A            N/A            N/A            N/A            N/A            N/A               0.0150         0.0250               55.00         167.50           1.10	16.00 22.82 1.54 2.72 10.36 10.36 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.62 1.63 1.63 1.63 1.64 1.65	Min         Mean         Med         Max         Min            16.00               22.82              1.54              2.72              24.5              10.36          12.00            1.62              2.32          1.00            N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A              N/A          <	Min         Mean         Med         Max         Min         Mean            16.00                22.82               1.54               2.72               24.5               10.36          12.00         15.00            1.62               2.32          1.00         1.05            N/A               N/A               N/A               N/A               N/A              0.0150         0.0250          0.0350 <td< td=""><td>Min         Mean         Med         Max         Min         Mean         Med            16.00                 22.82                1.54                2.72                24.5                10.36          12.00         15.00             1.62                1.62                1.00         1.05              N/A               N/A               N/A               N/A          </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max            16.00   </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max            16.00                 22.82                1.54                2.72                24.5                 10.36          12.00         15.00          18.00             1.62           1.00         1.05              2.32          1.00         1.05          1.10             N/A                 N/A                 N/A          </td><td>Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean          </td><td>  Nin</td><td>  Nin</td><td>  Nin</td><td>Min         Mean         Med         Max         Min         Mean         22.00          12.80         29.58          12.80         29.58          12.00         20.50                                <t< td=""><td>  Min</td></t<></td></td<>	Min         Mean         Med         Max         Min         Mean         Med            16.00                 22.82                1.54                2.72                24.5                10.36          12.00         15.00             1.62                1.62                1.00         1.05              N/A               N/A               N/A               N/A	Min         Mean         Med         Max         Min         Mean         Med         Max            16.00	Min         Mean         Med         Max         Min         Mean         Med         Max            16.00                 22.82                1.54                2.72                24.5                 10.36          12.00         15.00          18.00             1.62           1.00         1.05              2.32          1.00         1.05          1.10             N/A                 N/A                 N/A	Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean         Med         Max         Min         Mean	Nin	Nin	Nin	Min         Mean         Med         Max         Min         Mean         22.00          12.80         29.58          12.80         29.58          12.00         20.50 <t< td=""><td>  Min</td></t<>	Min

Table 6. Baseline Stream Data Summary

Reach R6,R7b - (Restoration, Enhancement I XS 12-15)

Parameter	D	e-Existing C	'anditia		Refer	ence Re	ach(es)	Data		Desi	an.			A ~ 1	built	
Parameter	Pr	e-Existing C	onaiuo	11		Comp	osite		1	Desi	gn			AS-I	ount	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		8.44								10.20			11.00	12.40	12.40	13.80
Floodprone Width (ft)		17.64								22.00			45.00	45.45	45.00	45.90
BF Mean Depth (ft)		0.94								0.8			0.80	1.05	1.05	1.30
BF Max Depth (ft)		1.27								1.10			1.30	1.65	1.65	2.00
BF Cross-sectional Area (ft²)		7.9								8.0			7.20	10.80	10.80	14.40
Width/Depth Ratio		8.98			12.00	15.00		18.00		12.80			8.40	9.65	9.65	10.90
Entrenchment Ratio		2.09								2.20			4.20	4.65	4.65	5.10
Bank Height Ratio		3.10			1.00	1.05		1.10		1.00			1.00	1.00	1.00	1.00
d50 (mm)																
Pattern																
Channel Beltwidth (ft)		N/A								N/A			13.95	40.15	33.06	58.59
Radius of Curvature (ft)		N/A								N/A			20.00	46.82	43.00	86.00
Rc/Bankfull width (ft/ft)		N/A								N/A			1.82	3.78	3.47	6.23
Meander Wavelength (ft)		N/A								N/A			58.19	108.11	113.28	170.29
Meander Width Ratio		N/A								N/A			1.27	3.24	2.67	4.25
Profile																
Riffle Length (ft)													34.21	91.23	89.80	145.39
Riffle Slope (ft/ft)	0.0260	0.0430		0.0600					0.0310	0.0375		0.0440	0.0202	0.0384	0.0435	0.066
Pool Length (ft)													17.11	20.53	21.39	25.66
Pool to Pool Spacing (ft)	53.00	159.00		265.00					25.00	37.50		50.00	31.36	90.16	138.27	245.18
Pool Max Depth (ft)	1.50	2.05		2.60						1.80			2.28	2.58	2.66	3.04
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / Bo%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		0.29								0.29				0.2900		
Impervious cover estimate (%)																
Rosgen Classification		E4				B4				B4				B4		
BF Velocity (fps)		4.41			4.00			6.00		4.40						
BF Discharge (cfs)		35.0								35.00						
Valley Length		1,783								1,816				1,793		
Channel Length (ft)		1,801								1,943				1,919		
Sinuosity		1.01			1.10	1.15		1.20		1.07				1.07		

Table 6. Baseline Stream Data Summary

Reach 9 - (Restoration XS 16-17)

Parameter	D	e-Existing C	'anditia	n	Refer	ence Re	ach(es)	Data	]	Desi	an.			A c 1	built	
r at ameter	FI	e-Existing C	onanio	П		Comp	osite			Desi	gn			A5-1	ount	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		10.40								12.70				12.10		
Floodprone Width (ft)		45.00								60.00				18.70		
BF Mean Depth (ft)		1.15								0.9				1.00		
BF Max Depth (ft)		2.25								1.20				1.40		
BF Cross-sectional Area (ft²)		12.0								12.0				11.90		
Width/Depth Ratio		9.04			12.00	15.00		18.00		13.50				12.20		
Entrenchment Ratio		4.33								4.70				1.60		
Bank Height Ratio		1.19			1.00	1.05		1.10		1.00				1.00		
d50 (mm)																
Pattern																
Channel Beltwidth (ft)		N/A								N/A			20.86	24.81	22.89	30.60
Radius of Curvature (ft)		N/A								N/A			41.00	73.83	56.00	176.00
Rc/Bankfull width (ft/ft)		N/A								N/A			3.39	6.10	4.63	2.53
Meander Wavelength (ft)		N/A								N/A			105.77	121.47	117.31	146.34
Meander Width Ratio		N/A								N/A			1.72	2.05	1.89	2.53
Profile																
Riffle Length (ft)													31.00	41.69	42.23	53.45
Riffle Slope (ft/ft)	0.0410	0.0480		0.0550					0.2600	0.1505		0.0410	0.0065	0.0218	0.0199	0.0332
Pool Length (ft)													10.49	19.56	20.03	29.57
Pool to Pool Spacing (ft)	29.00	47.50		66.00					15.00	38.50		62.00	45.71	62.03	62.51	79.31
Pool Max Depth (ft)	2.30	2.70		3.10						2.50			0.52	1.62	1.55	2.58
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / Bo%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		0.56								0.56				0.5600		
Impervious cover estimate (%)																
Rosgen Classification		E4b								B4				B4		
BF Velocity (fps)		4.00			4.00	5.00		6.00		4.00						
BF Discharge (cfs)		48.0				B4				48.00						
Valley Length		422								429				429		
Channel Length (ft)		439								446				446		
Sinuosity		1.04			1.10	1.15		1.20		1.04				1.04		

Table 6. Baseline Stream Data Summary

Reach 10b - (Restoration XS-24)

Min	Mean N/A	Med	Max	Min 10.00 1.00	Comp Mean   12.50  1.05	Med	Max 15.00	Min	Mean 4.90 115.00 0.4 0.50 2.0	Med	Max 	Min	Mean 6.20 32.00 0.50 1.00 3.50	Med  	Max  
	N/A N/A N/A N/A N/A N/A N/A N/A			  10.00	  12.50			 	4.90 115.00 0.4 0.50 2.0			  	6.20 32.00 0.50 1.00	  	
	N/A N/A N/A N/A N/A N/A N/A	   		  10.00	12.50				115.00 0.4 0.50 2.0			 	32.00 0.50 1.00		
	N/A N/A N/A N/A N/A N/A N/A	  		  10.00	12.50				0.4 0.50 2.0				0.50 1.00		
	N/A N/A N/A N/A N/A	  		10.00	12.50				0.50 2.0				1.00		
	N/A N/A N/A N/A N/A			10.00	12.50				2.0						
	N/A N/A N/A N/A			10.00									3.50		
	N/A N/A N/A						15.00						5.50		
	N/A N/A								12.30				11.00		
	N/A			1.00	1.05				23.50				8.70		
					1.03		1.10		1.00				1.00		
	27/4														
	3.T / 4														
	N/A								N/A			10.37	13.70	11.86	18.8
-	N/A								N/A			34.00	66.67	82.00	84.00
	N/A			2.00	2.50		3.00		N/A			5.48	10.75	1.91	13.55
	N/A								N/A			29.79	49.56	59.44	59.44
	N/A			3.50	5.75		8.00		N/A			1.67	2.21	1.91	3.04
	N/A												107.07		
	N/A								0.0142				0.0196		
	N/A														
	N/A								38.00						
	N/A								1.00						
	0.26								0.26				0.2600		
									C4				C4		
				3.50	4.25		5.00								
	0												105		
				1.20	1.30		1.40								
		N/A N/A N/A N/A N/A N/A N/A 0.26 0.26 0.26	N/A N/A N/A N/A N/A N/A N/A 0.26 0.26 0.26 0.26 0.26	N/A N/A N/A N/A N/A N/A N/A N/A N/A  0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26	N/A N/A N/A N/A N/A N/A N/A N/A N/A  0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26 0.26	N/A N/A	N/A N/A N/A	N/A	N/A	N/A 0.0142 N/A	N/A N/A 0.0142 N/A N/A 38.00 N/A N/A 1.00	N/A	N/A	N/A	N/A

Table 6. Baseline Stream Data Summary

Reach 12 - (Restoration XS-25)

Parameter	D.	e-Existing C	ondition	n	Refer	ence Re	ach(es)	Data		Desig	an			Ac	built	
r ar ameter	FIC	e-Existing C	onanioi	11		Comp	osite			Desig	gn			A5-	bunt	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		7.97								8.80				9.10		
Floodprone Width (ft)		41.00								20.00				38.20		
BF Mean Depth (ft)		0.91								0.7				0.60		
BF Max Depth (ft)		1.84								0.80				1.00		
BF Cross-sectional Area (ft²)		7.3								6.0				5.20		
Width/Depth Ratio		8.75			12.00	13.50		15.00		12.60				16.20		
Entrenchment Ratio		5.14								2.30				4.20		
Bank Height Ratio		1.63			1.00	1.05		1.10		1.00				1.00		
d50 (mm)																
Pattern																
*Channel Beltwidth (ft)		N/A								N/A			14.22	18.28	18.28	22.33
*Radius of Curvature (ft)		N/A								N/A			40.00	40.00	40.00	40.00
*Rc/Bankfull width (ft/ft)		N/A								N/A			4.40	4.40	4.40	4.40
*Meander Wavelength (ft)		N/A								N/A			61.50	68.17	68.17	74.84
*Meander Width Ratio		N/A								N/A			1.56	2.01	2.01	2.45
Profile																
Riffle Length (ft)													16.04	25.93	25.93	35.81
Riffle Slope (ft/ft)	0.0350	0.0365		0.0380					0.0150	0.0160		0.0170	0.0123	0.1365	0.1123	0.2123
Pool Length (ft)													5.88	7.24	7.24	8.59
Pool to Pool Spacing (ft)	24.00	32.00		40.00					35.00	40.00		45.00	10.16	49.98	49.98	89.80
Pool Max Depth (ft)	1.80	2.00		2.20						1.50			0.61	0.78	0.82	1.03
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / B%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		0.18								0.18				0.1800		
Impervious cover estimate (%)																
*Rosgen Classification		E4				C4				C4				C4		
BF Velocity (fps)		4.13			3.50			5.00		5.00						
BF Discharge (cfs)		30.0								30.00						
Valley Length		83								115				98		
Channel Length (ft)		86								120				102		
Sinuosity		1.03								1.04				1.04		

Table 6. Baseline Stream Data Summary

Reach 14 - (Restoration XS 19-20)

Parameter	D <sub>re</sub> ,	e-Existing C	'anditia	1	Refer	ence Re	ach(es)	Data	Do	sign Valu	iac IIn	nor		Ag	built	
r ai ameter	FIG	e-Existing C	Jonanioi	1		Comp	osite		De	sign valu	ies Op	per		A5-	Duni	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		3.85								5.10			3.70	4.10	4.10	4.50
Floodprone Width (ft)		5.82								10.00			11.10	21.55	21.55	32.00
BF Mean Depth (ft)		0.51								0.4			0.50	0.50	0.50	0.50
BF Max Depth (ft)		0.70								0.50			0.80	0.90	0.90	1.00
BF Cross-sectional Area (ft²)		2.0								2.0			2.00	2.10	2.10	2.20
Width/Depth Ratio		7.55			12.00	15.00		18.00		12.80			6.80	7.95	7.95	9.10
Entrenchment Ratio		1.51								2.00			2.50	5.60	5.60	8.70
Bank Height Ratio		9.60			1.00	1.05		1.10		1.00			1.00	1.00	1.00	1.00
d50 (mm)																
Pattern																
*Channel Beltwidth (ft)		N/A								N/A			24.51	40.15	33.06	58.59
*Radius of Curvature (ft)		N/A								N/A			21.00	72.88	56.00	178.00
*Rc/Bankfull width (ft/ft)		N/A								N/A			5.68	17.78	13.66	39.56
*Meander Wavelength (ft)		N/A								N/A			62.14	95.04	83.77	56.00
*Meander Width Ratio		N/A								N/A			6.62	9.79	8.06	13.02
Profile																
Riffle Length (ft)													4.19	15.81	25.68	47.17
Riffle Slope (ft/ft)	0.1000	0.1400		0.1800					0.0850	0.1075		0.1300	0.0108	0.0398	0.0518	0.0928
Pool Length (ft)													1.17	2.00	1.87	2.57
Pool to Pool Spacing (ft)	24.00	37.00		50.00					5.00	12.50		20.00	5.84	14.71	14.13	22.41
Pool Max Depth (ft)	0.50	0.65		0.80						0.70			0.69	1.10	1.15	1.60
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / B%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		0.02								0.02				0.0180		
Impervious cover estimate (%)																
*Rosgen Classification		A4				B4a				B4a				B4a		
BF Velocity (fps)		4.10			4.00			6.00		4.00						
BF Discharge (cfs)		8.0								8.00						
Valley Length																
Channel Length (ft)		528								572				570		
Sinuosity		N/A			1.10			1.20		N/A				N/A		

Table 6. Baseline Stream Data Summary

Reach 19 - (Enhancement I XS-21)

Parameter	D	o Eviatina C		Refer	ence Re	ach(es)	Data		Dea!	~~			A ~ 1	built		
Parameter	Pro	e-Existing C	onaitioi	1		Comp	osite			Desi	gn			AS-I	buiit	
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max
BF Width (ft)		4.31								5.40				8.80		
Floodprone Width (ft)		8.84								10.00				26.30		
BF Mean Depth (ft)		0.45								0.4				0.90		
BF Max Depth (ft)		0.91								0.50				1.50		
BF Cross-sectional Area (ft²)		1.9								2.0				7.60		
Width/Depth Ratio		9.58			12.00	15.00		18.00		13.50				10.20		
Entrenchment Ratio		2.05								1.90				3.00		
Bank Height Ratio		1.10			1.00	1.05		1.10		1.00				1.00		
d50 (mm)																
Pattern																
*Channel Beltwidth (ft)		N/A								N/A						
*Radius of Curvature (ft)		N/A								N/A						
*Rc/Bankfull width (ft/ft)		N/A								N/A						
*Meander Wavelength (ft)		N/A								N/A						
*Meander Width Ratio		N/A								N/A						
Profile																
Riffle Length (ft)													2.14	19.69	40.27	78.4
Riffle Slope (ft/ft)	0.0800	0.0950		0.1100					0.0800	0.0950		0.1100	0.0260	0.0561	0.0515	0.07
Pool Length (ft)													1.27	2.01	2.06	2.83
Pool to Pool Spacing (ft)	7.00	31.50		56.00					4.00	12.00		20.00	6.35	9.34	9.34	12.3
Pool Max Depth (ft)		0.95								1.00			0.89	1.24	1.28	1.60
Substrate and Transport Parameters																
SC% / Sa% / G% / C% / B%																
d16 / d35 / d50 / d84 / d95																
Additional Reach Parameters																
Drainage Area (SM)		0.03								0.03				0.0300		
Impervious cover estimate (%)																
*Rosgen Classification		B4a				B4				B4a				B4a		
BF Velocity (fps)		4.12			4.00			6.00		4.00						
BF Discharge (cfs)		8.0								8.00						
Valley Length																
Channel Length (ft)		481								359				352		
Sinuosity		1.08			1.10			1.20		1.08				1.08		

Table 6. Baseline Stream Data Summary


Reach 25 - (Enhancement I XS-23)

Parameter	D <sub>m</sub> ,	e-Existing C	'anditia	_	Refer	ence Re	ach(es)	Data		Desi	an		As-built				
rarameter	FIC	e-Existing C	onanio	П		Comp	osite			Desi	gn		A5-built				
Dimension and Substrate - Riffle	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	Min	Mean	Med	Max	
BF Width (ft)		5.00								5.40				5.10			
Floodprone Width (ft)		12.00								12.00				11.10			
BF Mean Depth (ft)		0.40								0.4				0.50			
BF Max Depth (ft)		0.50								0.50				0.80			
BF Cross-sectional Area (ft²)		1.9								2.0				2.20			
Width/Depth Ratio		12.50			12.00	15.00		18.00		13.50				9.10			
Entrenchment Ratio		2.40								2.20				2.50			
Bank Height Ratio		2.00			1.00	1.05		1.10		1.00				1.00			
d50 (mm)																	
Pattern																	
*Channel Beltwidth (ft)		N/A								N/A							
*Radius of Curvature (ft)		N/A								N/A							
*Rc/Bankfull width (ft/ft)		N/A								N/A							
*Meander Wavelength (ft)		N/A								N/A							
*Meander Width Ratio		N/A								N/A							
Profile																	
Riffle Length (ft)													6.68	17.65	18.60	30.52	
Riffle Slope (ft/ft)	0.0800	0.0950		0.1100	1.1000	1.4500		1.8000	0.0950	0.1025		0.1100	0.0165	0.0591	0.0564	0.096	
Pool Length (ft)													2.23	5.21	5.41	8.59	
Pool to Pool Spacing (ft)	7.00	31.50		56.00					7.00	13.50		20.00	7.63	16.24	23.05	38.47	
Pool Max Depth (ft)		1.20								1.20			1.16	1.75	1.68	2.19	
Substrate and Transport Parameters																	
SC% / Sa% / G% / C% / B%																	
d16 / d35 / d50 / d84 / d95																	
Additional Reach Parameters																	
Drainage Area (SM)		0.30								0.30				0.3000			
Impervious cover estimate (%)																	
*Rosgen Classification		B4a				B4				B4a				B4a			
BF Velocity (fps)		4.64			4.00			6.00		4.50							
BF Discharge (cfs)		9.0								9.00							
Valley Length																	
Channel Length (ft)		422								427				431			
Sinuosity		1.09			1.10			1.20		1.08				1.08			

Russell Gap Restoration Project: DMS Project No ID. 1000 Stream Reach	13													n	each 1														
Stream Reacn					. 1 (D:00 )									К	eacn 1		-		(D:00 )							/B B			
				ss-section X							section X-2							section X-3				Cross-section X-4 (Pool)  Base MY1 MY2 MY3 MY4 MY5 MY							
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MYl	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation																													
BF Width (ft)	16.2							24.6							16.1							22.9							
BF Mean Depth (ft)	1.2							1.0							1.3							1.2							
Width/Depth Ratio	13.9							24.1							12.5							18.9							
BF Cross-sectional Area (ft²)	18.8							25.1							20.6							27.7							
BF Max Depth (ft)	1.6							1.7							1.8							2.4							
Width of Floodprone Area (ft)	75.3							75.3							82.4							82.2							
Entrenchment Ratio	4.7							3.1							5.1							3.6							
Bank Height Ratio	1.0							0.9							1.0							1.1							
Wetted Perimeter (ft)	16.7							25.3							16.8							23.5							
Hydraulic Radius (ft)	1.1							1.0							1.2							1.2							
d50 (mm)																													
Stream Reach				Reach	3													Reach 4											
			Cro	ss-section X	-5 (Riffle)			Cross-section X-6 (Riffle) Cross-section X-7 (Riffle)													Cross-	section X-8	(Riffle)						
Dimension and substrate	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation																													
BF Width (ft)	23.8							13.9							14.3							15.1							
BF Mean Depth (ft)	1.7							1.7							1.6							1.5							
Width/Depth Ratio	13.8							8.4							9.0							10.3							
BF Cross-sectional Area (ft²)	40.9							23.1							22.9							22.1							
BF Max Depth (ft)	2.7							2.8							2.3							3.0							
Width of Floodprone Area (ft)	46.5							24.0							31.7							34.3							
Entrenchment Ratio	2.0							1.7							2.2							2.3							
Bank Height Ratio	1.0							1.0							1.0							1.0							
Wetted Perimeter (ft)	25.1							15.5							15.7							16.4							
Hydraulic Radius (ft)	1.6							1.5							1.5							1.4							
d50 (mm)																													
Stream Reach				•	•	•			•		Reach	4	•			•	•	•					•	•	Reach 6	•		•	
				ss-section 2							ection X-10							section X-11	. ,						section X-12	,			
Dimension and substrate	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MYl	MY2	MY3	MY4	MY5	MY+	Base	MYl	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation																													
BF Width (ft)	16.2							22.6							13.3							13.8							
BF Mean Depth (ft)	1.7							0.9							1.2							0.8							
Width/Depth Ratio	9.7							26.1							11.4							16.3							
BF Cross-sectional Area (ft²)	27.2							19.6							15.5							11.6							
BF Max Depth (ft)	2.7							2.2							2.0							1.8							
Width of Floodprone Area (ft)	38.0							32.0							25.9							56.8							
Entrenchment Ratio	2.3							1.4							1.9							5.7							
Bank Height Ratio	1.0							1.0							1.0							1.0							
Wetted Perimeter (ft)	17.4							23.7							14.3							10.8							
								0.8														1.1						1	
Hydraulic Radius (ft) d50 (mm)	1.6							0.8							1.1							1.1							


Russell Gap Restoration Project: DMS Project No ID. 100003																													
Stream Reach				Reach	6									Reac	h 7b							Reach 9							
			Cros	s-section X-	13 (Riffle)					Cross-	section X-14	(Riffle)					Cross-	section X-15	(Pool)					Cross-	section X-16	6 (Pool)			
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation																													
BF Width (ft)	13.8							11.0							14.0							12.9							
BF Mean Depth (ft)	0.8							1.3							1.0							1.0							
Width/Depth Ratio	10.9							8.4							14.4							12.4							
BF Cross-sectional Area (ft²)	7.2							14.4							13.6							13.5							
BF Max Depth (ft)	1.3							2.0							1.6							1.9							
Width of Floodprone Area (ft)	45.0							45.9							27.3							80.4							
Entrenchment Ratio	5.1							4.2							1.9							6.2							
Bank Height Ratio	1.0							1.0							2.4							1.0							
Wetted Perimeter (ft)	9.4	_						12.0							14.5 0.9							13.8						+	
Hydraulic Radius (ft)	0.8	_						1.2							0.9							1.0						+	
d50 (mm)																													
Stream Reach				Reach	9					•	Reach 11										R	14	•						
			Cros	s-section X-	17 (Riffle)					Cross-	section X-18	(Riffle)					Cross-s	ection X-19	(Riffle)					Cross-s	ection X-20	(Riffle)			
Dimension and substrate	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation																													
BF Width (ft)	12.1							8.9							4.5							3.7						1	
BF Mean Depth (ft)	1.0							1.1							0.5							0.5							
Width/Depth Ratio	12.2							8.4							9.1							6.8						1	
BF Cross-sectional Area (ft²)	11.9							9.5							2.2							2.0						+-	
BF Max Depth (ft)	1.4	+						1.9							0.8							1.0						+	
* **		+																										+-	
Width of Floodprone Area (ft)	18.7	_						18.6			-				11.1							32.0						₩	
Entrenchment Ratio	1.6							2.1							2.5							8.7						$\bot$	
Bank Height Ratio	1.0							2.9							1.0							1.0						Ш.	
Wetted Perimeter (ft)	12.6							9.8							4.8							4.2							
Hydraulic Radius (ft)	0.9							1.0							0.5							0.5							
d50 (mm)																												1	
Stream Reach				Reach 1	9						Reach 20							Reach 25							Reach 10b				
				s-section X-							section X-22							ection X-23							ection X-24				
Dimension and substrate	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Based on fixed baseline bankfull elevation	0.0	1																											
BF Width (ft)	8.8							3.8							5.1							6.2							
BF Mean Depth (ft)	0.9	$\perp$						0.5							0.6							0.6						₩	
Width/Depth Ratio	10.2	-		-	-			7.0				-	-		8.1							11.0 3.5				-	-	+	
BF Cross-sectional Area (ft²) BF Max Depth (ft)	7.6 1.5	-		-	-			0.8				-	-		3.2 1.0							3.5 1.0				-	-	+	
Width of Floodprone Area (ft)	26.3	1		ļ	ļ			12.4				ļ	ļ		8.1							45.5				ļ	-	+	
Width of Floodprone Area (it) Entrenchment Ratio	3.0	+		-	-			3.3				-	-		1.6							7.3				-	-	+-	
Entrenchment Ratio Bank Height Ratio	1.0	+		<del>                                     </del>	<del>                                     </del>	<b>—</b>		1.0		<b>—</b>	<b>—</b>	<del>                                     </del>	<del>                                     </del>		1.0	<b>—</b>		-				1.0		<b>—</b>		-	<del>                                     </del>	+	
Wetted Perimeter (ft)	9.4	1		<b>!</b>	<b>!</b>			4.3				<b>!</b>	<b>!</b>		5.7							6.6				<b>-</b>	1	+	
Hydraulic Radius (ft)	0.8	1		<b>!</b>	<b>!</b>			0.5				<b>!</b>	<b>!</b>		0.6							0.5				<b>-</b>	1	+	
d50 (mm)	0.0							9.0														5.0							


Table 7. Cross-Section Morphology Data Summary																
Russell Gap Restoration Project: DMS Project No ID. 100003																
Stream Reach				Reach 1	2			Reach 2								
			Cros	s-section X-	25 (Riffle)					Cross-s	section X-26	(Riffle)				
Dimension and substrate	Base	MYI	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Based on fixed baseline bankfull elevation																
BF Width (ft)	9.1							18.5								
BF Mean Depth (ft)	0.6							1.8								
Width/Depth Ratio	16.2							10.2								
BF Cross-sectional Area (ft²)	5.2							33.6								
BF Max Depth (ft)	1.0							2.9								
Width of Floodprone Area (ft)	38.2							38.0								
Entrenchment Ratio	4.2							2.1								
Bank Height Ratio	1.0							1.0								
Wetted Perimeter (ft)								19.4								
Hydraulic Radius (ft)								1.7								
d50 (mm)																





Station (Feet)


1,220



































Looking at the Left Bank

Looking at the Right Bank

- 1		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
	Riffle	С	18.8	16.2	1.2	1.6	13.9	1.0	4.7	1282.6	1282.6



(As-built Survey Data Collected: March 2020)






Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		25.1	24.6	1	1.7	24.1			1282.2	1282.2



(As-built Survey Data Collected: March 2020)






Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	С	20.6	16.1	1.3	1.8	12.5	1.0	5.1	1274.6	1274.6








Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
١	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Ī	Pool		27.7	22.9	1.2	2.4	18.9	-	-	1274	1274








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	С	40.9	23.8	1.7	2.7	13.8	1.0	2	1223.70	1223.70








Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	В	23.1	13.9	1.7	2.8	8.4	1.0	1.7	1248.7	1248.75









Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	22.9	14.3	1.6	2.3	9	1.0	2.2	1242.75	1242.82








Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	В	22.1	15.1	1.5	3	10.3	1.0	2.3	1238.5	1238.4








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	27.2	16.2	1.7	2.7	9.7	1.0	2.3	1236.4	1236.5








Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	В	19.6	22.6	0.9	2.2	26.1	1.0	1.4	1231.65	1261.65



(As-built Survey Data Collected: March 2020)






Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	15.5	13.3	1.2	2	11.4	1.0	1.9	1229.43	1229.43








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		11.5	9.9	1.2	1.8	8.5			1300.3	1300.3









Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ĺ	Riffle	В	7.2	8.9	0.8	1.3	10.9	1.0	5.1	1292.4	1292.4








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	14.4	11	1.3	2	8.4	1.0	3.7	1259	1259








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Featu	re Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Poc	I	13.6	14	1.0	1.6	14.4			1252.08	1254.4








Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Ī	Pool		13.5	12.9	1.0	1.9	12.4			1231.1	1231.1








Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	С	11.9	12.1	1.0	1.4	12.2	1.0	1.6	1230.87	1230.87








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	Е	6.1	7.3	0.8	1.5	8.6	1.3	2	1301.1	1301.5








Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	В	2.2	4.5	0.5	0.8	9.1	1.0	2.5	1309.18	1309.2








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	2	3.7	0.5	1	6.8	1.0	8.7	1272.03	1272








Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ĺ	Riffle	E	7.6	8.8	0.9	1.5	10.2	1.0	3	1281.4	1281.4








Looking at the Left Bank

Looking at the Right Bank

		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
ſ	Riffle	E	2	3.8	0.5	8.0	7	1.0	3.3	1298.3	1298.3








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	В	3.2	5.1	0.6	1	8.1	1.0	1.6	1260.435	1260.44








Looking at the Left Bank

Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	С	3.5	6.2	0.6	1	11	1.0	7.3	1287.1	1287.1








Looking at the Left Bank

Looking at the Right Bank

١		Stream			BKF	Max BKF					
	Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
	Riffle	С	5.2	9.1	0.6	1	16.2	1.0	4.2	1272.4	1272.4








Looking at the Left Bank


Looking at the Right Bank

	Stream			BKF	Max BKF					
Feature	Type	BKF Area	BKF Width	Depth	Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	С	33.6	18.5	1.8	2.9	10.2	1.0	2.1	1225.39	1225.39



# **APPENDIX E**

As-Built Plan Sheets



## STREAM CONVENTIONAL SYMBOLS SUPERCEDES SHEET 1-B

**ROCK J-HOOK** ——FP—— 100 YEAR FLOOD PLAIN **ROCK VANE** ——(CE)—— CONSERVATION EASEMENT OUTLET PROTECTION ---- 435 ---- EXISTING MAJOR CONTOUR **ROCK CROSS VANE** EXISTING MINOR CONTOUR DOUBLE DROP ROCK CROSS VANE ------ LIMITS OF DISTURBANCE SINGLE WING DEFLECTOR ———— PROPERTY LINE DOUBLE WING DEFLECTOR FOOT BRIDGE TEMPORARY SILT CHECK TEMPORARY STREAM CROSSING **ROOT WAD** PERMANENT STREAM CROSSING **GRADE CONTROL LOG J-HOOK** TRANSPLANTED VEGETATION LOG VANE TREE REMOVAL LOG WEIR TREE PROTECTION LOG CROSS VANE **CHANNEL PLUG** LOG ROLLER CHANNEL FILL **GRADE CONTROL LOG JAM** SLOPE, SEED, MULCH, MAT, AND LIVE STAKE **CONSTRUCTED RIFFLE** GEOLIFT WITH BRUSH TOE BOULDER CLUSTER PROPOSED WETLAND RESTORATION **ROCK STEP POOL** PROPOSED WETLAND ENHANCEMENT

\*\*NOTE: ALL ITEMS ABOVE MAY NOT BE USED ON THIS PROJECT

# lanting list. Not pplemental but

JURISDICTIONAL WETLAND BOUNDARY

V-NOTCH WEIR

#### Riparian planting (25.23 ac.) Percent Planted by Wetness **Scientific Name** Common Name **Species** Tolerance Trees (75%) Planted 9' X 9' Spacing – 538 Trees/ Acre River Birch Betula nigra 15% **FACW** 10% FACU Black Walnut Juglans nigra Platanus occidentalis **FACW** 20% Sycamore FACU Tulip Poplar Liriodendron tulipifera 20% Fraxinus pennsylvanica **FACW** 5% Green ash Quercus phellos FAC Willow oak 20% FAC Diospyros virginiana 10% Persimmon 100% Tree total Shrubs (25%) Planted 16' X 16' Spacing - 164 Shrubs/ Acre Alnus serrulata 20% OBL Tag Alder 25% FAC Spicebush Lindera benzoin **FACU** Redbud Cercis canadensis 20% 15% FAC Elderberry Sambucus canadensis Silky Dogwood 20% **FACW** Cornus amomum **Shrub Total** 100%

SAFETY FENCE

——TF— TAPE FENCE

# STANDARD SPECIFICATIONS

## NORTH CAROLINA EROSION AND SEDIMENT CONTROL PLANNING AND DESIGN MANUAL MARCH 2009 (REV 2013)

- 6.06 TEMPORARY GRAVEL CONSTRUCTION ENTRANCE
- 6.24 RIPARIAN AREA SEEDING
- 6.60 TEMPORARY SEDIMENT TRAP
- 6.62 TEMPORARY SILT FENCE
- TEMPORARY ROCK DAM
- 6.70 TEMPORARY STREAM CROSSING

PROJECT REFERENCE NO.	SHEET NO.
<i>157329</i>	1-A

Kathleen Mode McKeitha APPROVED BY: SEAL 028432

9/11/2020 DATE:

Michael Baker Engineering Ir 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 INTERNATIONAL Fax: 919.463.5490 License #: F-1084

NCDMS ID NO. 100003

## GENERAL NOTES

- 1. THE CONTRACTOR IS REQUIRED TO INSTALL IN-STREAM STRUCTURES USING A TRACK HOE WITH A HYDRAULIC THUMB OF SUFFICIENT SIZE TO PLACE BOULDERS (3'x2'x2'), LOGS AND ROOTWADS.
- 2. WORK IS BEING PERFORMED AS AN ENVIRONMENTAL RESTORATION PLAN. THE CONTRACTOR SHOULD MAKE ALL REASONABLE EFFORTS TO REDUCE SEDIMENT LOSS AND MINIMIZE DISTURBANCE OF THE SITE WHILE PERFORMING THE CONSTRUCTION WORK.
- 3. CONSTRUCTION IS SCHEDULED FOR 2018.
- 4. CONTRACTOR SHOULD CALL NORTH CAROLINA "ONE-CALL" BEFORE EXCAVATION STARTS. (1-800-632-4949)
- 5. BOULDER SIZES FOR IN-STREAM STRUCTURES SHALL BE A MINIMUM OF 2'x2'x1' AND CAN BE CHANGED PER STRUCTURE OR THE DIRECTION OF THE ENGINEER.
- 6. ALL ON-SITE ALLUVIUM SHALL BE HARVESTED AND STOCKPILED PRIOR TO FILLING ABANDONED CHANNELS.
- 7. TOPSOIL SHALL BE EXCAVATED TO A DEPTH OF 8" AND STOCKPILED SEPARATELY FROM UNDERCUT SOIL. 6" OF TOPSOIL SHALL BE PLACED ON ALL BANKFULL BENCHES AND AS DIRECTED BY THE ENGINEER.
- 8. ALL DISTURBED EMBANKMENTS SHALL BE MATTED WITH COIR FIBER MATTING OR AS DIRECTED BY THE ENGINEER.
- 9. ALL STREAM BANKS SHALL BE LIVE STAKED.
- 10. UNLESS THE ALIGNMENT IS BEING ALTERED, THE EXISTING CHANNEL DIMENSIONS ARE TO REMAIN UNLESS OTHERWISE NOTED.
- 11. BANKFULL BENCHES SHALL BE A MINIMUM OF 6' IN WIDTH UNLESS OTHERWISE SHOWN ON THE PLANS.
- 12. CONTRACTOR WILL ENSURE THAT FENCING IS INSTALLED ON OR OUTSIDE THE CONSERVATION EASEMENT AS SHOWN ON THE PLANS BUT NO MORE THAN 1' OUTSIDE.
- 13. WHERE PROPOSED FENCE CROSSES EXISTING STREAMS, THE CONTRACTOR SHALL UTILIZE A SECTION OF BREAK AWAY FENCE, A FLOOD GATE, OR ELECTRIFIED CHAINS AS DIRECTED BY THE ENGINEER.

## VEGETATION SELECTION

Trees (75%) Planted 9' X 9	Upland planting (4.44 a 9' Spacing – 538 Trees/ Acre	c. )	
Tulip Poplar	Liriodendron tulipifera	20%	FACU
Black Walnut	Juglans nigra	10%	FACU
Black Gum	Nyssa sylvatica	10%	FAC
Persimmon	Diospyros virginiana	10%	FAC
Southern red oak	Quercus falcata	15%	FACU
White oak	Quercus alba	15%	FACU
American Beech	Fagus grandifolia	10%	FACW
Red Maple	Acer rubrum	10%	FAC
	Total Trees	100%	
Shrubs (25%) Planted 16'	X 16' Spacing - 164 Shrubs/ Acre		T
Spicebush	Lindera benzoin	15%	FAC
Redbud	Cercis canadensis	20%	FACU
Flowering Dogwood	Cornus florida	15%	FACU
Blackhaw Viburnum	Viburnum prunifolium	15%	FACU
Ironwood	Carpinus caroliniana	20%	FAC
Hazelnut	Corylus americana	15%	FACU
	Shrub total	100%	

Silky Willow	Salix sericea	25%	OBL
Elderberry	Sambucus nigra canadensis	25%	FAC
Buttonbush	Cephalanthus occidentalis	15%	OBL
Silky Dogwood	Cornus amomum	25%	FACW
Black Willow	Salix nigra	10%	OBL

Permanent seed mixtures for the project site shall be planted throughout the floodplain and riparian buffer areas except the vernal pools. Permanent seed mixtures shall be applied with temporary seed, as defined in the construction specifications.

Common Name	Scientific Name	Percent of Mixture	Seeding Density (lbs/acre)	Wetness Tolerance	
Redtop	Agrostis alba	10%	1.5	FACW	
/irginia Wildrye	Elymus virginicus	15%	2.25	FACW	
Switchgrass	Panicum virgatum	15%	2.25	FAC	
Eastern Gamma Grass	Tripsacum dactyloides	5%	0.75	FACW	
Pennsylvania Smartweed	Polygonum pennsylvanicum	5%	0.75	FACW	
ittle Blue Stem	Schizachyrium scoparium	5%	0.75	FACU	
Soft Rush	Juncus effusus	5%	0.75	FACW	
Beggars Tick	Bidens frondosa (or aristosa)	5%	0.75	FACW	
ance-Leaved Tick Seed	Coreopsis lanceolata	10%	1.5	FACU	
Гioga Deer Tongue	Dichanthelium clandestinum	15%	2.25	FAC	
Big Blue Stem	Andropogon gerardii	5%	0.75	FAC	
ndian Grass	Sorghastrum nutans	5%	0.75	FACU	

 PROJECT REFERENCE NO.
 SHEET NO.

 157329
 1-B


 NCDMS ID NO.
 100003

# STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

\*S.U.E = SUBSURFACE UTILITY ENGINEER

# CONVENTIONAL SYMBOLS

			·			WATER:	
BOUNDARIES AND PROPERTY	<b>V•</b>					Water Manhole	W
State Line TROILETT	· ·	RAILROADS:				Water Meter —	0
		Standard Gauge ————	CSX TRANSPORTATION			Water Valve ————————————————————————————————————	$\otimes$
County Line		RR Signal Milepost ————————————————————————————————————	CSX TRANSPORTATION  MILEPOST 35	EXISTING STRUCTURES:		Water Hydrant —	-\$
Township Line		Switch		MAJOR:		Recorded U/G Water Line ————	w
City Line		RR Abandoned	SWITCH	Bridge, Tunnel or Box Culvert ——— [	CONC	Designated U/G Water Line (S.U.E.*)	
Reservation Line	· ·	RR Dismantled		Bridge Wing Wall, Head Wall and End Wall -	) CONC WW (	Above Ground Water Line	A/G Water
Property Line		RIGHT OF WAY:		MINOR:			
Existing Iron Pin	EIP	Baseline Control Point	_	Head and End Wall	CONC HW	TV:	
Property Corner	×		_	Pipe Culvert		TV Satellite Dish ————————————————————————————————————	
Property Monument	ECM	Existing Right of Way Aire		Footbridge	·	TV Pedestal ——————	C
Parcel/Sequence Number ————————————————————————————————————		Existing Right of Way Line		Drainage Box: Catch Basin, DI or JB ———	СВ	TV Tower —	$\otimes$
Existing Fence Line	×××_	Proposed Right of Way Line		Paved Ditch Gutter —		U/G TV Cable Hand Hole	HH
Proposed Woven Wire Fence	<del></del>	Proposed Right of Way Line with Iron Pin and Cap Marker		Storm Sewer Manhole ————	<b>(S)</b>	Recorded U/G TV Cable ————	тv
Proposed Chain Link Fence	<del></del>	Proposed Right of Way Line with		Storm Sewer —	s	Designated U/G TV Cable (S.U.E.*)	
Proposed Barbed Wire Fence		Concrete or Granite Marker				Recorded U/G Fiber Optic Cable —	TV FO
Existing Wetland Boundary	wlb	Existing Control of Access	<del>(\bar{C})</del>	UTILITIES:		Designated U/G Fiber Optic Cable (S.U.E.*)—	
Proposed Wetland Boundary	WLB	Proposed Control of Access		POWER:		besignated each opine each (c.c.)	
Existing Endangered Animal Boundary	EAB	Existing Easement Line ————————————————————————————————————	— — E — —	Existing Power Pole ———	<u> </u>	GAS:	
Existing Endangered Plant Boundary ——	ЕРВ ———	Proposed Temporary Construction Easement	E	Proposed Power Pole ————	<u> </u>	Gas Valve	$\wedge$
BUILDINGS AND OTHER CULTURE:		Proposed Temporary Drainage Easement —	TDE	•		Gas Meter —	$\stackrel{\checkmark}{\Leftrightarrow}$
Gas Pump Vent or U/G Tank Cap	O	Proposed Permanent Drainage Easement —	— —— PDE ———	Existing Joint Use Pole	<u> </u>		<b>∀</b>
Sign —	<u>©</u>	Proposed Permanent Utility Easement ———	— PUE ——	Proposed Joint Use Pole	<u> </u>	Recorded U/G Gas Line (S.U.E.*)	
Well —		Proposed Temporary Utility Easement ———	— —— TUE ———	Power Manhole		Designated U/G Gas Line (S.U.E.*)	
Small Mine	— ×	Proposed Permanent Easement with	<b>-</b>	Power Line Tower		Above Ground Gas Line	
Foundation —		Iron Pin and Cap Marker	IDEC.	Power Transformer		CANUTADY CEVALED	
Area Outline		ROADS AND RELATED FEATURE	RES:	U/G Power Cable Hand Hole	<u> HH </u>	SANITARY SEWER:	
Cemetery —		Existing Edge of Pavement		H–Frame Pole	•—•	Sanitary Sewer Manhole	<b>(b)</b>
Building —		Existing Curb		Recorded U/G Power Line	P	Sanitary Sewer Cleanout	<b>(+)</b>
School —		Proposed Slope Stakes Cut	<del>_</del>	Designated U/G Power Line (S.U.E.*)	— — — P— — — —	U/G Sanitary Sewer Line	ss
		Proposed Slope Stakes Fill ——————————————————————————————————	<u>-</u>			Above Ground Sanitary Sewer ————	A/G Sanitary Sewer
Church —		Proposed Wheel Chair Ramp	— WCR	TELEPHONE:		Recorded SS Forced Main Line	
Dam —		Existing Metal Guardrail	<u> </u>	Existing Telephone Pole		Designated SS Forced Main Line (S.U.E.*) —	— — — FSS — — — —
HYDROLOGY:		Proposed Guardrail ————————————————————————————————————	<u></u>	Proposed Telephone Pole ————	-0-		
Stream or Body of Water —		Existing Cable Guiderail		Telephone Manhole ————————————————————————————————————	$\bigcirc$	MISCELLANEOUS:	
Hydro, Pool or Reservoir —		Proposed Cable Guiderail		Telephone Booth ————	3	Utility Pole —	•
Jurisdictional Stream		Equality Symbol	<b>-</b> ◆	Telephone Pedestal ————	T	Utility Pole with Base ——————	
Buffer Zone 1	BZ 1	Pavement Removal		Telephone Cell Tower ————	, <b>Ā</b> ,	Utility Located Object —————	$\odot$
Buffer Zone 2	BZ 2	VEGETATION:		U/G Telephone Cable Hand Hole ————	H <sub>H</sub>	Utility Traffic Signal Box —————	S
Flow Arrow	<b>—</b>	Single Tree	<del></del>	Recorded U/G Telephone Cable ————	т	Utility Unknown U/G Line ————	
Disappearing Stream ————————————————————————————————————		Single Shrub		Designated U/G Telephone Cable (S.U.E.*)—		U/G Tank; Water, Gas, Oil —————	
Spring —	-0	Hedge ———————————————————————————————————		Recorded U/G Telephone Conduit ———	тс	A/G Tank; Water, Gas, Oil —————	
Wetland	<u> </u>	Woods Line		Designated U/G Telephone Conduit (S.U.E.*)		U/G Test Hole (S.U.E.*) —	•
Proposed Lateral, Tail, Head Ditch ————	FIOW	Orchard —		Recorded U/G Fiber Optics Cable ———	т ғо	Abandoned According to Utility Records ——	AATUR
False Sump —	— FLOW	Vineyard —	Vineyard	Designated U/G Fiber Optics Cable (S.U.E.* <del>)</del>		End of Information ————————————————————————————————————	E.O.I.



PLAN VIEW

. INSTALL FILTER FABRIC FOR DRAINAGE BEGINNING AT THE MIDDLE OF THE HEADER

2. DIG A TRENCH BELOW THE BED FOR FOOTER ROCKS AND PLACE FILL ON UPSTREAM

4. BACKFILL VANE ARMS AND INVERT WITH A WELL GRADED MIX OF CLASS B, A, AND

5. ON-SITE ALLUVIUM SHALL BE INCORPORATED INTO THE STONE BACKFILL WHERE

ROCKS AND EXTEND DOWNWARD TO THE DEPTH OF THE BOTTOM FOOTER ROCK, AND

NOTES FOR ALL VANE STRUCTURES:

AVAILABLE.

THEN UPSTREAM TO A MINIMUM OF SIX FEET.

6. BOULDER SILL MUST BE A MINIMUM OF 6'.

SIDE OF VANE ARM, BETWEEN THE ARM AND STREAMBANK.

3. CONSTRUCT ANGLE AND SLOPE SPECIFICATIONS AS SHOWN.

PROFILE VIEW B - B

- CROSS VANE INVERT/GRADE POINT

PROFILE VIEW C - C


POOL


FLOW —


FILTER FABIC —


MAT BANKS WITH COIR FIBER MATTING

(SEE SPECS)










R:\15/329\_Russell\_Gap\Design\AS-BUILT\PLANS\15/329\_AB-PSHmcareu

AVAILABLE.


6. BOULDER SILL MUST BE A MINIMUM OF 6'.


5. ON-SITE ALLUVIUM SHALL BE INCORPORATED INTO THE STONE BACKFILL WHERE




PROJECT REFERENCE NO.

SHEET NO.





## 4 STRAND - HIGH TENSILE FENCING



GROUND LINE

PROJECT REFERENCE NO.

PROJECT ENGINEER

157329

SEAL

028432

Michael Baker

INTERNATIONAL License #: F-1084

NCDMS ID NO. 100003

SHEET NO.

2D

Kathleen Mode McKeithan


APPROVED BY:

DATE:


Michael Baker Engineering Inc 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488

9/11/2020

CORNER AND VERICAL CHANGE BRACING
INSTALL AT ALL POINTS WHERE FENCE ALIGNMENT CHANGES 15 DEGREES OR MORE



**END ASSEMBLY AND LINE FENCE SECTION** 



BRACE POST

BRACE WIRE
DOUBLE STRAND

BRACE BLOCK
4"x8"x18"

EXISTING GROUND

CORNER OR END BRACE ASSEMBLY

PULL POST ASSEMBLY

2-1/2" INTO EACH POST AND TIMBER BRACE.

OPTIONAL FIGURE 4

### NOTES:

PLACE IN FENCE LINE SO THAT MAXIMUM DISTANCE BETWEEN BRACED POSTS DOES NOT EXCEED 1320 FEET

- NOTCH POSTS 3/4" FOR 4" X 4" TIMBER BRACES.
   DOWELS TO BE 1/2" DIA. X 5" PLAIN STEEL RODS. DRIVE DOWELS IN 7/16" DIA. HOLES,
- 3. STAPLE CROSS-BRACE WIRES TO BRACE AND CORNER POSTS AT QUARTER POINTS OF THE POSTS.
- OF THE POSTS.

  4. HIGH TENSILE WIRE WILL BE NEW AND SMOOTH AND WILL MEET THE FOLLOWING
- 1) TENSILE STRENGTH 110,000 PSI 2) GALVANIZING TYPE III 3) GAGE 12-1/2.

  5. ALL CORNER POSTS, BRACE POSTS, BRACES, AND STAY SPACERS, SHALL BE PRESSURE TREATED. PRESSURE TREATMENT SHALL CONFORM TO FEDERAL SPECIFICATION TT-W-571.
- (1-1/4" LONG FOR HARD WOODS).


  6. AT CORNER POSTS, STAPLE EACH WIRE AT QUARTER POINTS OF POSTS. AT BRACE POSTS,
- DOUBLE STAPLE EACH WIRE. AT LINE POSTS, SECURE EACH WIRE WITH STANDARD CLAMPS.


  7. FIBERGLASS MAY BE USED FOR LINE POSTS. THESE WILL CONSIST OF MARBLE, FIBERGLASS, AND POLYMER RESINS WHICH HAVE BEEN TREATED BY THERMOSETTINGS (HEAT TREATMENT).
- POSTS MUST BE DRIVEN IN THE SOIL AT LEAST 18 INCHES.


  8. 2" DIAMETER PIPE DIAGONAL BRACE MAY BE USED IN PLACE OF HORIZONTAL TIMBER BRACE
- AND DIAGONAL WIRES.

  9. MINIMUM NET RETENTION OF CHROMATED COPPER ARSENATE (CCA) FOR WOOD FENCE POSTS
- SHALL BE 0.40 POUNDS PER CUBIC FOOT.

  10. A SINGLE 12 FOOT LONG, 6 INCH MINIMUM DIAMETER POST MAY BE SUBSTITUTED FOR END PANEL, CORNER AND VERTICAL CHANGE BRACING, AND PULL POST ASSEMBLY. THE 12 FOOT LONG POSTS SHALL EXTEND A MINIMUM OF 7.5 FEET INTO THE GROUND AND BE BACKFILLED WITH GRAVEL.
- 11. FOR FURTHER DETAILS ON APPROVED METHODS OF FENCE INSTALLATION, SEE NATURAL RESOURCE SERVICE'S CONSERVATION PRACTICE MATERIALS AND CONSTRUCTION SPECIFICATIONS FOR FENCING (CODE 382) BY NRCS NORTH CAROLINA (FEBRUARY 2008).









BAKER PROJECT REFERENCE NO. SHEET NO. 157329 David S. Jurner CONTROL POINT N: 831325.22 E: 1343660.41 APPROVED BY: ELEV: 1280.73' 9/11/2020 DATE: Michael Baker Engineering
8000 Regency Parkway, Suite 600
Cary, NORTH CAROLINA 27518
Phone: 919.463.5488 -WOVEN WIRE FENCE (TYP.) INTERNATIONAL License #: F-1084 NCDMS ID NO. 100003 (W1)ROCK CROSS VANE (TYP.) - AS-BUILT THALWEG (TYP.) ← AS-BUILT TOP OF BANK (TYP.) **NATCH LINI** NOTES: 1. ANY HARDWOOD TREES REMOVED MUST BE INCORPORATED WITHIN THE STRUCTURES BEING INSTALLED. LOCATION NOT -AS-BUILT **IN ORIGINAL** 2. EXCAVATE STREAMBED MATERIAL BEFORE FILLING IN THE DESIGN TOE OF BANK (TYP.) OLD CHANNEL AND USE STREAMBED MATERIAL WITHIN THE END REACH 1 STA. 29+45.90 NEWLY CONSTRUCTED CHANNEL. 3. CONTRACTOR CAN USE BRUSH MATERIAL TO INCORPORATE WITHIN THE CONSTRUCTED RIFFLES AND BRUSH TOES REBECCA HERMAN DUPUIS & JAMES MICHAEL DURUIS PIN: 3843-11-8159 DB: 542 PG: 2450 ⊤GATÆ ALONG MEANDER BENDS. 4. FENCING INSIDE EASEMENT WILL BE REMOVED AND HAULED OFF-SITE BY THE CONTRACTOR. 18" RCP INV. IN 1268.16' 5. ANY AREA THAT HAS BEEN GRADED MUST HAVE POSITIVE INV.OUT 1267.93'-DRAINAGE, UNLESS OTHERWISE DIRECTED BY ENGINEER. AS-BUILT TOP OF BANK (TYP.) 6. AREAS OF BENCHING: CONTRACTOR WILL EXCAVATE THE TOPSOIL, STOCKPILE IT, AND THEN ADD THE TOPSOIL AS TOP LAYER OF BENCH TO A DEPTH OF AT LEAST 8 INCHES. (W1)BOULDER STEPS (TYP.) 7. CONTRACTOR WILL CONTROL ANY INVASIVE SPECIES WITHIN EASEMENT. 24" CHERRY **FLOW** 8. LOCATIONS OF BOULDER STEPS AND GRADE CONTROL STRUCTURES ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS AND BY THE DIRECTION OF THE ENGINEER. GAUGE #3 X-20 0 CONSTRUCTED 9. CONTRACTOR SHALL INCORPORATE SOIL WITHIN THE CONSTRUCTED RIFFLES ALONG ALL STEEP HEADWATER TRIBUTARIES TO REDUCE PERMEABILITY AND KEEP RIFELE (TYP.) MATCH LINE - SEE SHEET 9 SURFACE FLOW. END REACH 14 10. WHERE DESIGN PROFILE OF STEEP HEADWATER CHANNELS DIVIATES FROM THE EXISTING PROFILE, CONTRACTOR SHALL AS-BUILT STA. 17+14.80 SLOPE STREAM BANKS AT 2:1 AS NECESSARY TO TIE TO TOE OF BANK (TYP.) EXISTING GROUND. RUSSELL GAP FILL EXISTING CHANNEL AS-BUILT PLAN VIEW INSTALLED ON CHANNEL PLUG TOP OF THE HILL SCALE (FT)

SCALE (FT)




020




SCALE (FT)

EXISTING GROUND.

DocuSign Envelope ID: 838A734E-5085-4C2A-B99F-CD306E6CF6D2 BAKER PROJECT REFERENCE NO. SHEET NO. NOTES: 157329 6. AREAS OF BENCHING: CONTRACTOR WILL EXCAVATE THE TOPSOIL, STOCKPILE IT, AND THEN ADD THE TOPSOIL AS TOP LAYER OF BENCH TO A DEPTH OF AT LEAST 8 INCHES. 1. ANY HARDWOOD TREES REMOVED MUST BE INCORPORATED WITHIN THE STRUCTURES BEING INSTALLED. 2. EXCAVATE STREAMBED MATERIAL BEFORE FILLING IN THE OLD CHANNEL AND USE STREAMBED MATERIAL WITHIN THE NEWLY CONSTRUCTED CHANNEL. David S. Jurner 7. CONTRACTOR WILL CONTROL ANY INVASIVE SPECIES WITHIN APPROVED BY: SEAL 7 L-4551 3. CONTRACTOR CAN USE BRUSH MATERIAL TO INCORPORATE WITHIN THE CONSTRUCTED RIFFLES AND BRUSH TOES ALONG MEANDER BENDS. 8. LOCATIONS OF BOULDER STEPS AND GRADE CONTROL STRUCTURES ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS AND BY THE DIRECTION OF THE ENGINEER. 9/11/2020 CONTRACTOR SHALL INCORPORATE SOIL WITHIN THE CONSTRUCTED RIFFLES ALONG ALL STEEP HEADWATER TRIBUTARIES TO REDUCE PERMEABILITY AND KEEP DATE: 4. FENCING INSIDE EASEMENT WILL BE REMOVED AND HAULED OFF-SITE BY THE CONTRACTOR. WOVEN WIRE FENCE (TYP.) 5. ANY AREA THAT HAS BEEN GRADED MUST HAVE POSITIVE DRAINAGE, UNLESS OTHERWISE DIRECTED BY ENGINEER. SURFACE FLOW. Michael Baker Engineering In 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 10. WHERE DESIGN PROFILE OF STEEP HEADWATER CHANNELS DIVIATES FROM THE EXISTING PROFILE, CONTRACTOR SHALL SLOPE STREAM BANKS AT 2:1 AS NECESSARY TO TIE TO JAMES RAY HERMAN AND WIFE, MILDRED Fax: 919.463.5490
INTERNATIONAL License #: F-1084 J. HERMAN PIN: 3842-69-4491 EXISTING GROUND. NCDMS ID NO. 100003 DB:561 PG: 218 (TRACT VI) REF: DB: 219 PG: 695 MATCH LINE - SEE SHEET 25 & DB: 52 PG: 388 -GRADE CONTROL ROCK J-HOOK VANE (TYP.) -AS-BUILT **GRADE FARM PATH** AS-BUILT THALWEG (TYP.) INSTALL GEOTEXTILE FABRIC TOE OF BANK (TYP.) AND 6" OF CRUSH & RUN TLS#33NL BOULDER STEPS (TYP.) BOULDER STEPS NSTALLED IN PLACE OF ROCK STEP POOLS -9240 21+021+00 - CONSTRUCTED RIFFLE (TYP.) 23+00 1235 SHEI 24+00 出 S AS-BUILT **VEG** TOP OF BANK (TYP.) PLOT 8 ROCK CROSS VANE (TYP.) END REACH 15 STA. 13+02.77 JAMES RAY HERMAN AND WIFE, MILDRED PIN: 3842-69-4491 DB:561 PG: 218 (TRACT VI) REF: DB: 219 PG: 695 EXISTING R/W RUSSELL GAP FILL EXISTING CHANNEL AS-BUILT PLAN VIEW EXISTING R/W CHANNEL PLUG SCALE (FT)







157329 David S. Jurner WOVEN WIRE FENCE (TYP.) APPROVED BY: 9/11/2020 DATE: CONSTURCTED RIFFLE (TYP.)-Michael Baker Engineering In 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 **END REACH 6** INTERNATIONAL License #: F-1084 **BEGIN REACH 7A** GRADE CONTROL ROCK STA. 19+57.36 RIFFLE ADDED IN NCDMS ID NO. 100003 J-HOOK VANE (TYP.)-END REACH 18 AS-BUILT ROCK CROSS VANE (TYP.) STA. 12+03.31 **GEOLIFT WITH** TOE OF BANK (TYP) BRUSH TOE (TYP.) CREST GAUGE #4 SHE END REACH 17 S/TA. 11+06.64 AS-BUILT JHALWEG (TYP.) BOULDER STEPS (TYP.) **VEG PLOT** AS-BUILT ISTALLED IN PLACE OF ROCK STEP POOLS TOP OF BANK (TYP.) ONTROL POINT : 826926.18 - 1345545-44 ELEV: 1288.41 -GATE / INV OUT 129 **LOCATION NOT** IN ORIGINAL OLD WAGON ROAD BEGIN REACH 17 STA. 10+00.00 MELINDA HERMAN ST. CLAIR AND HUSBAND RANDY BRUCE ST. CLAIR PIN: 3842-56-9723 DB: 542 PG: 2441 REF: DB:47 PG:381, DB:38 PG:90 DB: H PG: 262, DB: H PG:595 DB: N PG: 546, DB: 13 PG: 434 & DB:M PG:343 (PORTION OF LOT1,2 & 3 OF TH WEBSTER MOUNTAIN LANDS) NOTES: 6. AREAS OF BENCHING: CONTRACTOR WILL EXCAVATE THE TOPSOIL, STOCKPILE IT, AND THEN ADD THE TOPSOIL AS TOP LAYER OF BENCH TO A DEPTH OF AT LEAST 8 INCHES. 1. ANY HARDWOOD TREES REMOVED MUST BE INCORPORATED WITHIN THE STRUCTURES BEING INSTALLED. FILL EXISTING CHANNEL 2. EXCAVATE STREAMBED MATERIAL BEFORE FILLING IN THE OLD CHANNEL AND USE STREAMBED MATERIAL WITHIN THE NEWLY CONSTRUCTED CHANNEL. 7. CONTRACTOR WILL CONTROL ANY INVASIVE SPECIES WITHIN EASEMENT. BEGIN REACH 18 STA. 10+00.00 CHANNEL PLUG CONTRACTOR CAN USE BRUSH MATERIAL TO INCORPORATE WITHIN THE CONSTRUCTED RIFFLES AND BRUSH TOES ALONG MEANDER BENDS. 8. LOCATIONS OF BOULDER STEPS AND GRADE CONTROL STRUCTURES ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS AND BY THE DIRECTION OF THE ENGINEER. 9. CONTRACTOR SHALL INCORPORATE SOIL WITHIN THE CONSTRUCTED RIFFLES ALONG ALL STEEP HEADWATER TRIBUTARIES TO REDUCE PERMEABILITY AND KEEP SURFACE FLOW. 4. FENCING INSIDE EASEMENT WILL BE REMOVED AND HAULED OFF-SITE BY THE CONTRACTOR. RUSSELL GAP AS-BUILT PLAN VIEW 5. ANY AREA THAT HAS BEEN GRADED MUST HAVE POSITIVE DRAINAGE, UNLESS OTHERWISE DIRECTED BY ENGINEER. 10. WHERE DESIGN PROFILE OF STEEP HEADWATER CHANNELS DIVIATES FROM THE EXISTING PROFILE, CONTRACTOR SHALL SLOPE STREAM BANKS AT 2:1 AS NECESSARY TO TIE TO EXISTING GROUND.


BAKER PROJECT REFERENCE NO.

SCALE (FT)


SHEET NO.







SCALE (FT)



BAKER PROJECT REFERENCE NO. SHEET NO.

157329

23

Docusigned by:
David S. Juner



1CB5EEA0BAC644F...

APPROVED BY:

Michael Baker Engineering I 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: F-1084

NCDMS ID NO. 100003

JAMES RAY HERMAN AND WIFE, MILDRED

J. HERMAN

PIN: 3842-58-6915


DB:561 PG: 218 (TRACT I)

REF: DB: 13 PG: 434

(ALL OF 4TH TRACT & A PORTION OF 6TH TRACT)

FILL EXISTING CHANNEL


CHANNEL PLUG




### NOTE:

- 1. ANY HARDWOOD TREES REMOVED MUST BE INCORPORATED WITHIN THE STRUCTURES BEING INSTALLED.
- 2. EXCAVATE STREAMBED MATERIAL BEFORE FILLING IN THE OLD CHANNEL AND USE STREAMBED MATERIAL WITHIN THE NEWLY CONSTRUCTED CHANNEL.
- 3. CONTRACTOR CAN USE BRUSH MATERIAL TO INCORPORATE WITHIN THE CONSTRUCTED RIFFLES AND BRUSH TOES ALONG MEANDER BENDS.
- 4. FENCING INSIDE EASEMENT WILL BE REMOVED AND HAULED OFF-SITE BY THE CONTRACTOR.
- 5. ANY AREA THAT HAS BEEN GRADED MUST HAVE POSITIVE DRAINAGE, UNLESS OTHERWISE DIRECTED BY ENGINEER.
- 6. AREAS OF BENCHING: CONTRACTOR WILL EXCAVATE THE TOPSOIL, STOCKPILE IT, AND THEN ADD THE TOPSOIL AS TOP LAYER OF BENCH TO A DEPTH OF AT LEAST 8 INCHES.
- 7. CONTRACTOR WILL CONTROL ANY INVASIVE SPECIES WITHIN EASEMENT.
- 8. LOCATIONS OF BOULDER STEPS AND GRADE CONTROL STRUCTURES ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS AND BY THE DIRECTION OF THE ENGINEER.
- 9. CONTRACTOR SHALL INCORPORATE SOIL WITHIN THE CONSTRUCTED RIFFLES ALONG ALL STEEP HEADWATER TRIBUTARIES TO REDUCE PERMEABILITY AND KEEP SURFACE FLOW.
- 10. WHERE DESIGN PROFILE OF STEEP HEADWATER CHANNELS DIVIATES FROM THE EXISTING PROFILE, CONTRACTOR SHALL SLOPE STREAM BANKS AT 2:1 AS NECESSARY TO TIE TO EXISTING GROUND.

RUSSELL GAP AS–BUILT PLAN VIEW





NOTES:

- 1. ANY HARDWOOD TREES REMOVED MUST BE INCORPORATED WITHIN THE STRUCTURES BEING INSTALLED.
- 2. EXCAVATE STREAMBED MATERIAL BEFORE FILLING IN THE OLD CHANNEL AND USE STREAMBED MATERIAL WITHIN THE NEWLY CONSTRUCTED CHANNEL.
- 3. CONTRACTOR CAN USE BRUSH MATERIAL TO INCORPORATE WITHIN THE CONSTRUCTED RIFFLES AND BRUSH TOES ALONG MEANDER BENDS.
- 4. FENCING INSIDE EASEMENT WILL BE REMOVED AND HAULED OFF-SITE BY THE CONTRACTOR.
- 5. ANY AREA THAT HAS BEEN GRADED MUST HAVE POSITIVE DRAINAGE, UNLESS OTHERWISE DIRECTED BY ENGINEER.
- 6. AREAS OF BENCHING: CONTRACTOR WILL EXCAVATE THE TOPSOIL, STOCKPILE IT, AND THEN ADD THE TOPSOIL AS TOP LAYER OF BENCH TO A DEPTH OF AT LEAST 8 INCHES.
- 7. CONTRACTOR WILL CONTROL ANY INVASIVE SPECIES WITHIN EASEMENT.
- 8. LOCATIONS OF BOULDER STEPS AND GRADE CONTROL STRUCTURES ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS AND BY THE DIRECTION OF THE ENGINEER.
- 9. CONTRACTOR SHALL INCORPORATE SOIL WITHIN THE CONSTRUCTED RIFFLES ALONG ALL STEEP HEADWATER TRIBUTARIES TO REDUCE PERMEABILITY AND KEEP SURFACE FLOW.
- 10. WHERE DESIGN PROFILE OF STEEP HEADWATER CHANNELS DIVIATES FROM THE EXISTING PROFILE, CONTRACTOR SHALL SLOPE STREAM BANKS AT 2:1 AS NECESSARY TO TIE TO EXISTING GROUND.

SEAL L-4551

BAKER PROJECT REFERENCE NO.

157329

DATE:

David S. Jurner

APPROVED BY:


9/11/2020

SHEET NO.

25

Michael Baker Engineering In 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 INTERNATIONAL License #: F-1084

NCDMS ID NO. 100003



FILL EXISTING CHANNEL

CHANNEL PLUG

RUSSELL GAP AS-BUILT PLAN VIEW SCALE (FT)

