

Shadrick Creek Restoration Project

As-Built Baseline Monitoring Report

FINAL

Shadrick Creek Stream Restoration Project

NCDMS Contract No. 7343

NCDMS Project No. 92916

DWR# 10-04065

USACE Action ID: 2010-00764

McDowell County, North Carolina

Data Collected: September 29th, 2017 – December 14th, 2017

Date Submitted: February 11th, 2018



Submitted to:

NCDEQ-Division of Mitigation Services
1652 Mail Service Center Raleigh N C 27699-1652

Page Intentionally Left Blank

February 16, 2018

Matthew Reid
Project Manager
DENR Division of Mitigation Services
5 Ravenscroft Dr., #102
Asheville, NC 28801

Subject: Revisions to Shadrick Creek As-Built Baseline Monitoring Report; NCDMS Project #92916

Dear Mr. Reid,

The North Carolina Division of Mitigation Services contracted the services of Equinox to compile and report on the baseline conditions of the Shadrick Creek Restoration Project. Comments provided by NCDMS on February 16th, 2018 are listed below with red text indicating how each was addressed:

Title Page/ Cover:

• Please use “Shadrick Creek Restoration Project” as the name of the project. **“Shadrick Creek Restoration Project” has been updated throughout the report.**

- Add the following information below the NCDMS Project Number:
 - DWR# 10-0465
 - USACE Action ID: 2010-00764

The information above has been added below the NCDMS Project number on the title page.

1.4 Mitigation Components:

• Please revise the second paragraph in the section to reflect the changes in length/ assets for UT9 Reach 2 as shown in Table 1. **The second paragraph in in this section have been updated to reflect the changes in assets for UT9 Reach 2.**

Table 1:

• UT9 Reach 2 currently shows 238 feet in the Restoration Footage column. Asbuilt stationing is 19+59-22+08. That would be 249 feet. Please revise the table and the report as necessary to reflect this change. **Table 1 and the report have been updated to reflect the change in assets for UT9 Reach 2.**

Table 2:

• Please use the attached Table 2 in the final and future submittals. The IRT has requested that the dates for vegetation and stream data be included in the monitoring reports. **The provided Table 2 has been added to the report and will be included in future monitoring reports.**

Table 3:

• Please update the designer information to the following:
Wildlands Engineering, Inc.; 167B Haywood Road; Asheville, NC 28806; Andrew Bick (828) 774-5547. **Table 3 has been updated to show the information listed above.**

Permanent Photo Stations:

- Permanent photo stations are needed on Preservation Reaches (UT2, UT5, UT6, UT7, and UT8). Beginning in MY1, please establish photo stations on those reaches and add to CCPV. Equinox will work with DMS to best capture the Preservations Reaches not yet depicted with a Permanent Photo Station in MY1.

Cross-Sections:

- Cross-section order (1-19) is correct in the pdf, but the hard copy order was 19-1. Please ensure final deliverable hard copies are in the correct order. Final deliverable hard copies are in the correct order.

General Cross-section/ Table 8 comment:

- The IRT has expressed concern over BHR having a measurement of 1 throughout the monitoring period. For future monitoring reports, please update the calculations to reflect changes observed in the overlay and explain in detail as a table footnote how calculations were made. Please update the reports as necessary to justify whether or not any changes observed in a cross section represent an issue. For future monitoring reports, attention will be paid to the BHR and changes will be made as necessary.

General Comment:

- As Equinox has done in the past, please include a response to the comment letter and how/ where comments were addressed. Please insert this letter directly behind the cover page in the final deliverables (printed and electronic). The IRT has requested that we include this letter with the final deliverables. The response letter will need to be included with all future monitoring deliverables. This letter will be included behind the cover page of the final hard copies and the electronic deliverable.

The Equinox project manager for this project is Mr. Drew Alderman. His contact is as follows:


Natural Resource Specialist
Equinox
37 Haywood Street
Asheville, NC 28801
Office: 828-253-6856 ext. 213
Fax: 828-253-8256

Sincerely,



Drew Alderman

Prepared by:



EQUINOX

balance through proper planning

37 Haywood Street, Suite 100
Asheville, NC 28801

Page Intentionally Left Blank

Table of Contents

1.0 Project Summary.....	1
1.1. Project Setting and Background.....	1
1.2. Project Goals and Objectives	1
1.3. Project Success Criteria	2
1.4. Mitigation Components.....	3
1.5. Vicinity Map	4
2.0 References.....	5
Appendix A Background Tables	7
Appendix B Visual Assessment Data.....	12
Appendix C Vegetation Plot Data	55
Appendix D Stream Measurement and Geomorphology Data	60
Appendix E As-Built Plan Sheets.....	109

Page Intentionally Left Blank

1.0 PROJECT SUMMARY

1.1. Project Setting and Background

The Shadrick Creek Restoration Project (Shadrick) is located in the Catawba River Basin (CU 03050101). The Shadrick Creek site is also located within the Muddy Creek (Upper Catawba) Local Watershed (LWP) area. The Shadrick Creek site watershed also includes the Hydrologic Code (HUC) 0305010103006, which is identified as a Targeted Local Watershed (TLW) in the Ecosystem Enhancement Program's (EEP) 2009 Upper Catawba River Basin Restoration Priority (RBRP) Plan. Project work at the Shadrick site was completed in April 2017, and included construction, planting, invasive treatment, and fence installation. Through the project work, a total of 1,353 linear feet were restored, 6,966 linear feet were enhanced through Enhancement I, 215 linear feet were enhanced through Enhancement II, 2,895 linear feet were preserved, and 0.54 acre of wetlands were enhanced. The site generated a total of 6,662 SMU's, 0.27 WMU, and 527,000 SF of Buffer. Refer to Table 1 for the project components and mitigation credit information and Figure 2 for the project asset map.

The Shadrick site has a history of unrestricted livestock access, leading to bank erosion, compaction, and discontinuity between the stream and its associated floodplain. Historic agricultural practices, including recent tree farming, and removal of the vegetative buffer have caused loss of plant diversity, stream incision, and failing banks. The completed project will reduce sediment inputs from the failing banks, reduce nutrients and bacteria entering the stream from livestock, and will enhance the forested corridor along the stream floodplain.

This project is protected by a 54.6 acre conservation easement and is located approximately 5.5 miles east of Nebo, NC in McDowell County at 35.720410° N, 81.901405° W. The Shadrick Creek site is bounded to the north by the Norfolk Southern Railroad and agricultural and forest land to the south, east, and west.

1.2. Project Goals and Objectives

The project goals address stressors identified in the TLW and priority subwatershed, as outlined in the Final Mitigation Plan, and include:

- Improve water quality by repairing eroding stream banks, establishing riparian buffers and implementing agricultural best management practices;
- Improve the community structures of the buffers;
- Improve stream function and habitat by re-establishing stream-to-flood connections;
- Restore long-term stability through the restoration on channel dimensions, pattern, and profile;
- Improve in-stream habitat using in-stream structures; and
- Remove exotic invasive plant species.

The following objectives are proposed for accomplishing the above listed goals as outlined in the Final Mitigation Plan:

- Restoration and enhancement of approximately 5,276 LF of Shadrick Creek;
- Restoration and enhancement of 3,179 LF of UT's 1, 5, 9, and 10;
- Preservation of 3,835 LF of UT's 2, 5, 6, 7, and 8;
- Enhancement of 0.53 acre of wetland by improving hydrologic connections and vegetation communities;

- Installing over 8,000 LF of livestock fence, three wells and six watering tanks; and
- Establishment of riparian buffers by removing exotic invasive plants and installing a variety of native vegetation.

1.3. Project Success Criteria

The stream restoration success criterial for the project will follow accepted and approved criteria based on the Mitigation Plan for Shadrick Creek Stream Restoration (2010). The Shadrick Creek Mitigation Plan references the Stream Mitigation Guidelines issued in April 2003 by the USACE and NCDWQ.

Specific success criteria are presented below.

1.3.1. Streams

The stream geometry will be considered successful if the cross section geometry, profile, and sinuosity are stable or reach a dynamic equilibrium. It is expected that there will be changes in the designed cross sections, profile, and/or substrate composition. Any changes that occur during the monitoring period will be evaluated to determine whether they represent a trend toward a less stable condition (e.g., down cutting, erosion, etc.) or simply an increase in stability (e.g., settling, vegetative changes, coarsening of bed material, etc.) or move toward quasi-equilibrium.

An initial, though not exclusive, indicator of success will be the stream's adherence to design or reference ratios of stream geometry found in the morphological table in Appendix D or in a comparable, stable reference system. The channel may not adhere to design or reference ratios of stream geometry, but can be considered stable if the following key indicators are present:

- Stream Type: Maintenance of the design stream type or progression toward/conversion to a stable stream type such as C or E will indicate stability.
- Bank Height Ratio: Bank height ratio between 1.0 and 1.2 will indicate that flood flows have access to the active floodplain and that higher flows do not apply excessive stresses to stream banks.

Determination of true bankfull may be difficult to determine until the stream has experienced adequate flooding events to create strong bankfull indicators. Stream bank erosion upstream of the project site will persistently contribute sediment to the project reaches due to unstable upstream banks. Excess sediment will be routed through the project area or deposited in target areas such as point bars and the floodplain. Minor sedimentation of pools and glides may occur. The pools are designed to be over-dug to account for some sedimentation in pools and glides. If a large storm event occurs before the woody vegetation has established, isolated bank erosion may occur in sections where the flood-prone area has been restricted by topography or easements. Areas of bank erosion will be repaired as necessary.

1.3.2. Vegetation

The success of riparian vegetation planting will be gauged by stem counts of planted species. Stem counts of more than 320 trees per acre after three years, and 260 trees per acre after five years will be considered successful. Photos taken at established photo points should indicate maturation of riparian vegetation.

1.4. Mitigation Components

The Shadrick Creek Restoration Project generated 6,662 SMUs, 0.27 WMU, and 527,000 Square Feet. Buffer Credits. Refer to Figure 2 for the project component/ asset map for a visual description of the project assets and Table 1 for project components and mitigation credit information for the Shadrick Creek Restoration Project. These credits are based on stream lengths surveyed during the as-built baseline survey and account for the breaks in the easement.

The total number of SMU's generated from the Shadrick Creek Restoration Project are 164 SMUs lower than what was outlined in the Shadrick Creek Restoration Project Mitigation Plan Addendum (2015). This discrepancy is due mostly to the Mitigation Plan Addendum calculating the total linear feet of stream preservation as 3,835 while the as-built report total indicates that the total linear feet of preservation equals 2,895 (difference of 940 LF). It is believed that this discrepancy is attributed to UT3 and UT4 being determined as non-jurisdictional streams. Other deviations from the Mitigation Plan exist based on data taken from the centerline survey for the As-Built survey. Please refer to Table 1 for these numbers.

1.4.1. Restoration Type and Approach

The as-built and baseline surveys found that the stream was constructed as designed and all structures were installed as planned. Stream work includes the installation of geolifts and brush mattresses to increase stability at sloped banks and log vanes to direct flow toward the center of the channel and away from banks. Constructed riffles were installed to set the grade within the profile and direct cascading flow to the center of the stream and the downstream plunge pools and root wad clusters were also installed to enhance bank stability and establish near-bank cover and pool habitat.


Shadrick Creek Reach 3 and UT9 Reach 2, which were previously impacted due to historic agricultural practices and livestock access, received Priority 2 Restoration. Uplift was gained by sloping the banks, floodplain benching, on-line/ off-line channel construction, bioengineering, in-stream structures, and planted buffers. Buffers were planted with native trees.

Shadrick Creek Reach 1 and 2, UT1, UT9 Reach 1, and UT10, which were previously impacted by livestock access, agricultural practices, and vegetative buffer removal causing widespread bank instability and erosion, received Priority 3 Enhancement I. Uplift was gained by a combination of on-line/ off-line bank sloping, floodplain benching, bioengineering, and in-stream structures. Buffers were planted with native trees and shrubs. Existing wetlands were protected during construction and planted with native plant species.

UT5, which was previously impacted by livestock access, buffer vegetation removal, and infestation of invasive exotic species, received Enhancement II. Uplift was gained by removing exotic invasive species and by establishing a wider more diverse buffer.

The two wetland areas totaling 0.53 acre, which were previously impacted by logging activities, agricultural practices, and cattle grazing, will be enhanced through cattle exclusion fencing, invasive species removal, and native tree planting.

1.5. Vicinity Map



2.0 REFERENCES

Ben Patton Land Surveying. 2017. As-Built Survey of Shadrick Creek Restoration Project. Prepared for N.C. Division of Mitigation Services.

Confluence Engineering. 2015. Mitigation Plan Addendum – Final, Shadrick Creek Restoration Project. . Prepared for North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Mitigation Plan Addendum – Final, Shadrick Creek Restoration Project. EEP Project No. 92916.

Kimley-Horn and Associates, Inc. 2010. Mitigation Plan for Shadrick Creek Stream Restoration. Prepared for North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Final Mitigation Plan, Shadrick Creek Stream Restoration, McDowell County. EEP Project No: 92916.

Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

Page Intentionally Left Blank

Appendix A

Background Tables

Table 1. Project Mitigation Components and Summation

Shadrick Creek Stream Restoration Project																	
Mitigation Credits*																	
	Stream SMUs					Wetland WMUs	Buffer SF										
Type	R	EI	EII		P	E	527,000										
Totals	1,353	4,644	86		579	0.27											
Project Components																	
Project Component -or- Reach ID	Stationing/Location	Existing Footage/Acreage	Restoration Footage or Acreage*	Restoration Footage/Acreage Discrepancy from Mitigation Plan	Restoration -or-Restoration Equivalent	Approach (PI, PII etc.)	Mitigation Ratio	Mitigation Credits*	Buffer SF								
Shadrick Reach 1	10+06 - 46+84	3,686	3,632	-6	EI	P3	1.5:1	2,421	199,000								
Shadrick Reach 2	100+04 - 105+77	595	573	-2	EI	P3	1.5:1	382	226,000								
Shadrick Reach 3	105+77 - 117+26	1,168	1,104	-4	R	P2	1:1	1,104									
UT-1	10+00 - 30+57	1,637	1,651	14	EI	P3	1.5:1	1,101	46,000								
UT-5	6+64 - 8+79	228	215	-13	EII	Buffer	2.5:1	86	Incl. in Shadrick R1								
UT's 2, 5, 6, 7 & 8	-	3,835	2,895	-940	P	Preservation	5:1	579	-								
UT-9 Reach 1	9+90 - 17+42	678	706	28	EI	P3	1.5:1	471	34,000								
UT-9 Reach 2	19+59 - 22+08	237	249	3	R	P2	1:1	249									
UT-10	9+92 - 13+96	391	404	13	EI	P3	1.5:1	269	24,000								
Wetland A	UT1	0.44	0.44	0	E	Stab/Buffer	2:1	0.22	-								
Wetland B	Shadrick Reach 1	0.09	0.09	0	E	Buffer	2:1	0.05	-								
Component Summation																	
Restoration Level	Stream	Riparian Wetland		Non-riparian Wetland		Buffer	Upland										
	(linear feet)	(acres)		(acres)		(square feet)	(acres)										
		Riverine	Non-Riverine		-	-	-										
Restoration	1,353	-	-	-	-	-	-										
Enhancement	-	0.53	-	-	-	-	-										
Enhancement I	6,966	-	-	-	-	-	-										
Enhancement II	215	-	-	-	-	-	-										
Preservation	2,895	-	-	-	-	527,000 SF	-										
High Quality Preservation	-	-	-	-	-	-	-										
BMP Elements																	
Element	Location	Purpose/Function		Notes													
FB	Entire Site	Protect Stream Channel															
BMP Elements																	
BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer																	
* Mitigation credits and stream lengths account for breaks in conservation easements																	

Table 2. Project Activity and Reporting History
Shadrick Creek Restoration Project

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	-	May 2010
Mitigation Plan Addendum	-	Feb 2015
Final Design - Construction Plans	-	Feb 2015
Construction	Oct 2016 - Jun 2017	Jun 2017
Temporary S&E Mix Applied	Oct 2016 - Jun 2017	Jun 2017
Permanent Seed Mix Applied	Oct 2016 - Jun 2017	Jun 2017
Bare Root and Live Stake Plantings	Dec 2016 - Apr 2017	Apr 2017
Baseline Monitoring Document (Year 0 Monitoring - Baseline)	Sep 2017 - Dec 2017	Feb 2018
Stream Assessment	Dec 2017	Feb 2018
Vegetation Assessment	Sep 2017	
Year 1 Monitoring		
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table 3. Project Contacts	
Shadrick Creek Restoration Project	
Prime Contractor	North Carolina Division of Mitigation Services 217 W Jones Street Suite 3000a Raleigh, North Carolina 27603 Matthew Reid (828) 231-7812
Designer	Wildlands Engineering 167B Haywood Road Asheville, North Carolina 28806 Andrew Bick (828) 774-5547
Construction Contractor	Baker Construction 1000 Bat Cave Road Old Fort, NC 28762 Charles Baker (828) 668-5060
Seeding Contractor	Baker Construction 1000 Bat Cave Road Old Fort, NC 28762 Charles Baker (828) 668-5060
Planting Contractor	Equinox 37 Haywood St. Asheville, North Carolina 28801 Owen Carson (828) 253-6856
As-built Surveys	Ben Patton Land Surveying 259 Daves Farm Dr. Marion, NC 28752 Ben Patton (828) 768-1625
Seeding Mix Source	Green Resource 5204 Highgreen Court Colfax, North Carolina 27235 (336) 855-6363
Live Stakes	Foggy Mountain Nursery 797 Helton Creek Road Lansing, North Carolina (336) 384-5323
Monitoring Performers (Y0)-2017	Equinox Environmental 37 Haywood St. Asheville, North Carolina 28801 Drew Alderman (828) 253-6856

Table 4. Project Baseline Information and Attributes


Project Information													
Project Name	Shadrick Creek												
County	McDowell												
Project Area (acres)	54.6												
Project Coordinates (latitude and longitude)	35.720410° N, -81.901405° W												
Project Watershed Summary Information													
Physiographic Province	Blue Ridge												
River Basin	Catawba River												
USGS Hydrologic Unit 8-digit	3050101	USGS Hydrologic Unit 14-digit			0305010103006								
DWR Sub-basin	03-08-30												
Project Drainage Area (acres)	2,093												
Project Drainage Area Percentage of Impervious Area	> 1%												
CGIA Land Use Classification	Agricultural												
Reach Summary Information													
Parameters	Shadrick Creek Reach 1	Shadrick Creek Reach 2	Shadrick Creek Reach 3	UT-1	UT-9 Reach 1	UT-9 Reach 2	UT-10						
Length of reach (linear feet)*	3,632	573	1,104	1,651	706	249	404						
Valley Confinement (Rosgen)	VIII	VIII	VIII	II	II	VIII	II						
Drainage area (miles ²)	2.80	3.30	3.30	0.10	0.10	0.10	0.05						
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial						
NCDWR Water Quality Classification	C	C	C	C	C	C	C						
Stream Classification (existing)	E4	E4	E4	G4	B4, G4	B4, G4	F4						
Stream Classification (proposed)	C4	C4	C4	B4	B4	E4	B4						
Evolutionary Trend (Rosgen)	V	V	V	V	VI	VI	VI						
FEMA classification	-	-	-	-	-	-	-						
Wetland Summary Information													
Parameters	Wetland A			Wetland B									
Size of Wetland (acres)	0.44			0.09									
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Riparian			Riparian									
Mapped Soil Series	HeD			EwE									
Drainage class	well-drained			well-drained									
Soil Hydric Status	Hydric			Hydric									
Source of Hydrology	Spring			Spring									
Hydrologic Impairment	Logging			Stream Incision, Cattle Grazing									
Native vegetation community	Piedmont/ Low Mountain Alluvial Forest			Piedmont/ Low Mountain Alluvial Forest									
Percent composition of exotic invasive vegetation	0%			0%									
Regulatory Considerations													
Regulation	Applicable?	Resolved?			Supporting Documentation								
Waters of the United States – Section 404	Yes	Yes			Jurisdictional Determination								
Waters of the United States – Section 401	Yes	Yes			Jurisdictional Determination								
Endangered Species Act	No	N/A			ERTR								
Historic Preservation Act	No	N/A			ERTR								
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A											
FEMA Floodplain Compliance	Yes	Yes			Yes								
Essential Fisheries Habitat	No	N/A			-								

*Accounts for breaks in conservation easements

Appendix B

Visual Assessment Data

Figure 2. Asset Map




Stream Asset Type	
Restoration	(Red wavy line)
Enhancement I	(Green wavy line)
Enhancement II	(Yellow wavy line)
Preservation	(Blue wavy line)
Wetland Enhancement	(Green hatched area)
Easement	(Red dashed box)

Figure 2. Asset Map
Shadrick Creek Stream Restoration Site
Project No. 92916
McDowell County, NC



Figure 3. Monitoring Features Map



NC Center for Geographic Information & Analysis



Shadrick Creek Stream Restoration Site
Monitoring Year 0
McDowell County, NC
NCDMS Contract No.: 00006783
NCDMS Project No.: 92916
February 2018
Overview Map

- Thalweg
- [Green hatched square] Wetland Enhancement
- [Red dashed rectangle] Easement
- [Black dashed box] Sheet



Figure 3. Monitoring Features Map




Figure 3. Monitoring Features Map




Figure 3. Monitoring Features Map





Figure 3. Monitoring Features Map



<p>Prepared for NC <small>Natural and Cultural Resources</small></p>	<p>Shadrick Creek Stream Restoration Project Monitoring Year 0 McDowell County, NC NCDMS Contract No.: 00006783 NCDMS Project No.: 92916 February 2018 Sheet 4 of 10</p>	<ul style="list-style-type: none"> ★ Photo Point ● Crest Gauge — Thalweg — Top of Bank - - - Cross-Section — Boulder Structure — Log Vane <ul style="list-style-type: none"> □ Easement ▨ Wetland Enhancement ■ Success Criteria Met 	<p>Notes: 1) Baseline Data Provided by Patton Land Surveying</p>	<p>Prepared by EQUINOX</p>
---	---	--	---	--

Figure 3. Monitoring Features Map




Figure 3. Monitoring Features Map




Figure 3. Monitoring Features Map



Prepared for NC Natural and Cultural Resources	Shadrick Creek Stream Restoration Project Monitoring Year 0 McDowell County, NC NCDMS Contract No.: 00006783 NCDMS Project No.: 92916 February 2018 Sheet 7 of 10	<ul style="list-style-type: none"> ★ Photo Point ● Crest Gauge — Thalweg — Top of Bank - - - Cross-Section — Boulder Structure — Log Vane <ul style="list-style-type: none"> Easement Wetland Enhancement Vegetation Plot Success Criteria Met 	Notes: 1) Baseline Data Provided by Patton Land Surveying	Prepared by EQUINOX
---	--	---	--	-------------------------------

Figure 3. Monitoring Features Map



Figure 3. Monitoring Features Map



<p>Prepared for NC <small>Natural and Cultural Resources</small></p>	<p>Shadrick Creek Stream Restoration Project Monitoring Year 0 McDowell County, NC NCDMS Contract No.: 00006783 NCDMS Project No.: 92916 February 2018 Sheet 9 of 10</p>	<ul style="list-style-type: none"> ★ Photo Point ● Crest Gauge — Thalweg — Top of Bank - - - Cross-Section — Boulder Structure — Log Vane <ul style="list-style-type: none"> Easement Wetland Enhancement <p>Vegetation Plot</p>	<p>Notes: 1) Baseline Data Provided by Patton Land Surveying</p>	<p>Prepared by EQUINOX</p>
---	---	---	---	--

Figure 3. Monitoring Features Map



<p>Prepared for NC <small>Natural and Cultural Resources</small></p>	<p>Shadrick Creek Stream Restoration Project Monitoring Year 0 McDowell County, NC NCDMS Contract No.: 00006783 NCDMS Project No.: 92916 February 2018 Sheet 10 of 10</p>	<ul style="list-style-type: none"> ★ Photo Point ● Crest Gauge — Thalweg — Top of Bank - - - Cross-Section — Boulder Structure — Log Vane <ul style="list-style-type: none"> □ Easement ▨ Wetland Enhancement ■ Vegetation Plot ■ Success Criteria Met 	<p>Notes: 1) Baseline Data Provided by Patton Land Surveying</p>	<p>Prepared by EQUINOX</p>
---	--	---	---	--

Vegetation Plot Photos



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8



Vegetation Monitoring Plot 9



Vegetation Monitoring Plot 10



Vegetation Monitoring Plot 11



Vegetation Monitoring Plot 12



Vegetation Monitoring Plot 13



Vegetation Monitoring Plot 14



Vegetation Monitoring Plot 15



Vegetation Monitoring Plot 16

Permanent Photo Stations



UT-1 – Permanent Photo Station 1
Looking Upstream



UT-1 – Permanent Photo Station 1
Looking Downstream



UT-1 – Permanent Photo Station 2
Looking Upstream



UT-1 – Permanent Photo Station 2
Looking Downstream



UT-1 – Permanent Photo Station 3
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 4
Looking Downstream



UT-6 – Permanent Photo Station 5
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 6
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 6
Looking Downstream



UT-7 – Permanent Photo Station 7
Looking Upstream from Crossing



UT-7 – Permanent Photo Station 7
Looking Downstream from Crossing



Shadrick Creek Reach 1 – Permanent Photo Station 8
Looking Upstream from Cross-Section 4



Shadrick Creek Reach 1 – Permanent Photo Station 8
Looking Downstream from Cross-Section 4



Shadrick Creek Reach 1 – Permanent Photo Station 9
Looking Upstream at UT-2



UT-2 - Permanent Photo Station 10
Looking Downstream at Easement



Shadrick Creek Reach 1 – Permanent Photo Station 11
Looking Upstream from Cross-Section 6



Shadrick Creek Reach 1 – Permanent Photo Station 11
Looking Downstream from Cross-Section 6



Shadrick Creek Reach 1 – Permanent Photo Station 12
Looking Upstream Shadrick Creek from confluence of UT-9 Reach 2



Shadrick Creek Reach 1 – Permanent Photo Station 12
Looking Downstream Shadrick Creek from confluence of UT-9 Reach 2



Shadrick Creek Reach 1 – Permanent Photo Station 12
Looking Upstream UT-9 Reach 2 from the confluence with Shadrick Creek



Shadrick Creek Reach 1 – Permanent Photo Station 13
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 13
Looking Downstream



Shadrick Creek Reach 1 – Permanent Photo Station 14
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 14
Looking Downstream



Shadrick Creek Reach 1 – Permanent Photo Station 15
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 16
Looking Upstream



Shadrick Creek Reach 1 – Permanent Photo Station 16
Looking Downstream



UT-9 Reach 1 – Permanent Photo Station 17
Looking Upstream



UT-9 Reach 1 – Permanent Photo Station 17
Looking Downstream



UT-9 Reach 1 – Permanent Photo Station 18
Looking Downstream



UT-9 Reach 1 – Permanent Photo Station 19
Looking Upstream



UT-9 Reach 2 – Permanent Photo Station 20
Looking Downstream



UT-10 – Permanent Photo Station 21
Looking Downstream



UT-10 – Permanent Photo Station 22
Looking Upstream



Shadrick Creek Reach 2 – Permanent Photo Station 23
Looking Upstream



Shadrick Creek Reach 2 – Permanent Photo Station 23
Looking Downstream



Shadrick Creek Reach 2 – Permanent Photo Station 24
Looking Upstream



Shadrick Creek Reach 2 – Permanent Photo Station 24
Looking Downstream



Shadrick Creek Reach 3 – Permanent Photo Station 25
Looking Upstream



Shadrick Creek Reach 3 – Permanent Photo Station 25
Looking Downstream



Shadrick Creek Reach 3 – Permanent Photo Station 26
Looking Upstream



Shadrick Creek Reach 3 – Permanent Photo Station 26
Looking Downstream



Shadrick Creek Reach 3 – Permanent Photo Station 27
Looking Upstream



Shadrick Creek Reach 3 – Permanent Photo Station 28
Looking Upstream

Appendix C

Vegetation Plot Data

Page Intentionally Left Blank

Table 5. Current Plot Data (MY0) 2017
Shadrick Creek Restoration Project

Scientific Name	Common Name	Species Type	Current Plot Data (MY0 2017)																											
			Plot 1			Plot 2			Plot 3			Plot 4			Plot 5			Plot 6			Plot 7			Plot 8			Plot 9			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer rubrum</i>	Red Maple	Tree	2	2	2	3	3	3	1	1	1	2	2	2				4	4	4	1	1	1				1	1	1	
<i>Betula nigra</i>	River Birch	Tree							1	1	1							2	2	2	3	3	3	2	2	2				
<i>Cercis canadensis</i>	Redbud	Shrub Tree							1	1	1													5	5	5	2	2	2	
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	13	13	13	5	5	5	7	7	7	1	1	1	3	3	3	3	3	3	4	4	4	8	8	8	4	4	4	
<i>Hamamelis virginiana</i>	Witch-hazel	Shrub Tree																												
<i>Platanus occidentalis</i>	Sycamore	Tree				4	4	4				5	5	5	1	1	1	2	2	2	3	3	3				9	9	9	
<i>Populus deltoides</i>	Cottonwood	Tree				1	1	1				4	4	4	5	5	5	2	2	2										
Stem count			15	15	15	13	13	13	10	10	10	12	12	12	9	9	9	13	13	13	11	11	11	15	15	15	16	16	16	
size (ares)			1			1			1			1			1			1			1			1			1			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			
Species count			2	2	2	4	4	4	4	4	4	4	4	3	3	3	5	5	5	4	4	4	3	3	3	4	4	4		
Stems per ACRE			607	607	607	526	526	526	405	405	405	486	486	486	364	364	364	526	526	526	445	445	445	607	607	607	647	647	647	

Table 5. Current Plot Data (MY0) 2017
Shadrick Creek Restoration Project

Scientific Name	Common Name	Species Type	Current Plot Data (MY0 2017)																								Annual Means		
			Plot 10			Plot 11			Plot 12			Plot 13			Plot 14			Plot 15			Plot 16			MY0 (2017)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
<i>Acer rubrum</i>	Red Maple	Tree				2	2	2	2	2	2	3	3	3	2	2	2				2	2	2	25	25	25			
<i>Betula nigra</i>	River Birch	Tree	7	7	7	2	2	2				2	2	2	1	1	1	1	1	1	3	3	3	24	24	24			
<i>Cercis canadensis</i>	Redbud	Shrub Tree				1	1	1	1	1	1													10	10	10			
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree				2	2	2	7	7	7	3	3	3	1	1	1	4	4	4	2	2	2	67	67	67			
<i>Hamamelis virginiana</i>	Witch-hazel	Shrub Tree	1	1	1							1	1	1	2	2	2	3	3	3	1	1	1	8	8	8			
<i>Platanus occidentalis</i>	Sycamore	Tree							3	3	3	3	3	3	3	1	1	1	2	2	2	36	36	36					
<i>Populus deltoides</i>	Cottonwood	Tree	1	1	1	4	4	4				2	2	2	4	4	4	3	3	3	2	2	2	28	28	28			
Stem count			9	9	9	11	11	11	13	13	13	14	14	14	13	13	13	12	12	12	12	12	12	198	198	198			
size (ares)			1			1			1			1			1			1			1			16					
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.32					
Species count			3	3	3	5	5	5	4	4	4	6	6	6	6	6	6	5	5	5	6	6	6	7	7	7			
Stems per ACRE			364	364	364	445	445	445	526	526	526	567	567	567	526	526	526	486	486	486	486	486	486	619	619	619			

P=Planted, T=Planted & Volunteer

Color for Density

Exceeds requirements by 10%	
Exceeds requirements, but by less than 10%	
Fails to meet requirements, by less than 10%	
Fails to meet requirements by more than 10%	

This Page Intentionally Left Blank

Table 6. Vegetation Plot Criteria Attainment Shadrick Creek Restoration Project		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	100%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	
9	Yes	
10	Yes	
11	Yes	
12	Yes	
13	Yes	
14	Yes	
15	Yes	
16	Yes	


Appendix D

Stream Measurement and Geomorphology Data

Project Name: Shadrick Creek
Reach Name: UT1

XS Number: 1
XS Type: Pool

Station: 16+05



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	7.1	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.6	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.5	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	4.5	-	-	-	-	-	-	-
Width/Depth Ratio	11.1	-	-	-	-	-	-	-
Entrenchment Ratio	3.4	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT1

XS Number: 2
XS Type: Riffle

Station: 16+29



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	6.3	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.7	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.1	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	4.3	-	-	-	-	-	-	-
Width/Depth Ratio	9.4	-	-	-	-	-	-	-
Entrenchment Ratio	3.8	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT1

XS Number: 3
XS Type: Riffle

Station: 21+68



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	5.0	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.8	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.3	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	3.9	-	-	-	-	-	-	-
Width/Depth Ratio	6.5	-	-	-	-	-	-	-
Entrenchment Ratio	4.8	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 1

XS Number: 4
XS Type: Riffle

Station: 26+02



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	26.6	-	-	-	-	-	-	-
Floodprone Width (ft)	100.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.8	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.0	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	47.0	-	-	-	-	-	-	-
Width/Depth Ratio	15.0	-	-	-	-	-	-	-
Entrenchment Ratio	3.8	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 1

XS Number: 5
XS Type: Pool

Station: 26+87



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	26.9	-	-	-	-	-	-	-
Floodprone Width (ft)	100.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.2	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.0	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	59.5	-	-	-	-	-	-	-
Width/Depth Ratio	12.1	-	-	-	-	-	-	-
Entrenchment Ratio	3.7	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 1

XS Number: 6
XS Type: Riffle

Station: 30+44



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	28.7	-	-	-	-	-	-	-
Floodprone Width (ft)	100.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.8	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.2	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	52.0	-	-	-	-	-	-	-
Width/Depth Ratio	15.8	-	-	-	-	-	-	-
Entrenchment Ratio	3.5	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 1

XS Number: 7
XS Type: Riffle

Station: 34+64



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	32.7	-	-	-	-	-	-	-
Floodprone Width (ft)	100.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.8	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.0	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	59.3	-	-	-	-	-	-	-
Width/Depth Ratio	18.0	-	-	-	-	-	-	-
Entrenchment Ratio	3.1	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 1

XS Number: 8
XS Type: Pool

Station: 37+68



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	28.8	-	-	-	-	-	-	-
Floodprone Width (ft)	100.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.9	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	5.6	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	84.3	-	-	-	-	-	-	-
Width/Depth Ratio	9.8	-	-	-	-	-	-	-
Entrenchment Ratio	3.5	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT9 Reach 1

XS Number: 9
XS Type: Riffle

Station: 16+53



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	9.5	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.5	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.1	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	4.8	-	-	-	-	-	-	-
Width/Depth Ratio	18.7	-	-	-	-	-	-	-
Entrenchment Ratio	2.5	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT9 Reach 1

XS Number: 10
XS Type: Pool

Station: 16+68



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	6.5	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.5	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.3	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	3.0	-	-	-	-	-	-	-
Width/Depth Ratio	14.3	-	-	-	-	-	-	-
Entrenchment Ratio	3.7	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT9 Reach 2

XS Number: 11
XS Type: Pool

Station: 20+84



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	8.8	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.7	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.6	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	5.8	-	-	-	-	-	-	-
Width/Depth Ratio	13.2	-	-	-	-	-	-	-
Entrenchment Ratio	2.7	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT9 Reach 2

XS Number: 12
XS Type: Riffle

Station: 20+99



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	8.3	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.4	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.0	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	3.6	-	-	-	-	-	-	-
Width/Depth Ratio	19.0	-	-	-	-	-	-	-
Entrenchment Ratio	2.9	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT10

XS Number: 13
XS Type: Riffle

Station: 13+00



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	7.3	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.5	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.1	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	3.4	-	-	-	-	-	-	-
Width/Depth Ratio	15.6	-	-	-	-	-	-	-
Entrenchment Ratio	3.3	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: UT10

XS Number: 14
XS Type: Pool

Station: 13+13



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	7.5	-	-	-	-	-	-	-
Floodprone Width (ft)	24.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.6	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.6	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	4.8	-	-	-	-	-	-	-
Width/Depth Ratio	11.6	-	-	-	-	-	-	-
Entrenchment Ratio	3.2	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 2

XS Number: 15
XS Type: Pool

Station: 103+19



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	38.9	-	-	-	-	-	-	-
Floodprone Width (ft)	116.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.1	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.1	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	80.4	-	-	-	-	-	-	-
Width/Depth Ratio	18.9	-	-	-	-	-	-	-
Entrenchment Ratio	3.0	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 2

XS Number: 16
XS Type: Riffle

Station: 104+67



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	29.9	-	-	-	-	-	-	-
Floodprone Width (ft)	116.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.4	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.9	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	71.7	-	-	-	-	-	-	-
Width/Depth Ratio	12.5	-	-	-	-	-	-	-
Entrenchment Ratio	3.9	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 3

XS Number: 17
XS Type: Riffle

Station: 109+18



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	31.1	-	-	-	-	-	-	-
Floodprone Width (ft)	116.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.2	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.5	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	68.6	-	-	-	-	-	-	-
Width/Depth Ratio	14.1	-	-	-	-	-	-	-
Entrenchment Ratio	3.7	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 3

XS Number: 18
XS Type: Pool

Station: 111+27



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	40.0	-	-	-	-	-	-	-
Floodprone Width (ft)	116.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.2	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.7	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	88.1	-	-	-	-	-	-	-
Width/Depth Ratio	18.2	-	-	-	-	-	-	-
Entrenchment Ratio	2.9	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: Shadrick Creek
Reach Name: Shadrick Reach 3

XS Number: 19
XS Type: Riffle

Station: 114+53



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	26.9	-	-	-	-	-	-	-
Floodprone Width (ft)	116.0	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.3	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.5	-	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	61.0	-	-	-	-	-	-	-
Width/Depth Ratio	11.9	-	-	-	-	-	-	-
Entrenchment Ratio	4.3	-	-	-	-	-	-	-
Bank Height Ratio	1.0	-	-	-	-	-	-	-




Left Descending Bank




Right Descending Bank

This Page Intentionally Left Blank


Shadrick Creek - Shadrick Reach 3
Longitudinal Profile
Staioning 106+23 to 117+27




Shadrick Creek - UT9
Longitudinal Profile
Stationing 19+59 to 22+08




Shadrick Creek Reach 1			
Cross Section 4 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	3	2.9%	3%
0.125 - 0.25	3	2.9%	6%
0.25 - 0.5	1	1.0%	7%
0.5 - 1.0	7	6.7%	13%
1 - 2	8	7.6%	21%
2 - 4	0	0.0%	21%
4 - 8	4	3.8%	25%
8 - 16	11	10.5%	35%
16 - 32	21	20.0%	55%
32 - 64	20	19.0%	74%
64-128	15	14.3%	89%
128-256	7	6.7%	95%
256-512	5	4.8%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		28	
D84		97	
D95		250	




Shadrick Creek Reach 1			
Cross Section 6 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	0	0.0%	0%
0.125 - 0.25	0	0.0%	0%
0.25 - 0.5	2	1.9%	2%
0.5 - 1.0	2	1.9%	4%
1 - 2	5	4.8%	9%
2 - 4	1	1.0%	10%
4 - 8	1	1.0%	11%
8 - 16	6	5.8%	16%
16 - 32	14	13.5%	30%
32 - 64	25	24.0%	54%
64-128	27	26.0%	80%
128-256	16	15.4%	95%
256-512	5	4.8%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	104	100%	100%
Summary Data			
D50		56	
D84		150	
D95		250	




Shadrick Creek Reach 1			
Cross Section 7 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	4	3.5%	4%
0.062 - 0.125	2	1.8%	5%
0.125 - 0.25	2	1.8%	7%
0.25 - 0.5	2	1.8%	9%
0.5 - 1.0	0	0.0%	9%
1 - 2	3	2.7%	12%
2 - 4	1	0.9%	12%
4 - 8	8	7.1%	19%
8 - 16	20	17.7%	37%
16 - 32	45	39.8%	77%
32 - 64	24	21.2%	98%
64-128	2	1.8%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	113	100%	100%
Summary Data			
D50		21	
D84		38	
D95		55	



Shadrick Creek UT - 9			
Cross Section 12 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	7	6.7%	7%
0.062 - 0.125	8	7.6%	14%
0.125 - 0.25	2	1.9%	16%
0.25 - 0.5	3	2.9%	19%
0.5 - 1.0	2	1.9%	21%
1 - 2	6	5.7%	27%
2 - 4	2	1.9%	29%
4 - 8	9	8.6%	37%
8 - 16	20	19.0%	56%
16 - 32	30	28.6%	85%
32 - 64	13	12.4%	97%
64-128	3	2.9%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		13	
D84		31	
D95		55	



Shadrick Creek Reach 3			
Cross Section 17 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	0	0.0%	0%
0.125 - 0.25	0	0.0%	0%
0.25 - 0.5	0	0.0%	0%
0.5 - 1.0	2	1.8%	2%
1 - 2	4	3.7%	6%
2 - 4	1	0.9%	6%
4 - 8	1	0.9%	7%
8 - 16	11	10.1%	17%
16 - 32	41	37.6%	55%
32 - 64	31	28.4%	83%
64-128	15	13.8%	97%
128-256	2	1.8%	99%
256-512	1	0.9%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	109	100%	100%
Summary Data			
D50		29	
D84		66	
D95		110	



Shadrick Creek Reach 3			
Cross Section 19 - Riffle			
Monitoring Year - 2017; MY0			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	4	3.8%	4%
0.062 - 0.125	0	0.0%	4%
0.125 - 0.25	0	0.0%	4%
0.25 - 0.5	0	0.0%	4%
0.5 - 1.0	3	2.8%	7%
1 - 2	3	2.8%	9%
2 - 4	2	1.9%	11%
4 - 8	1	0.9%	12%
8 - 16	7	6.6%	19%
16 - 32	28	26.4%	45%
32 - 64	40	37.7%	83%
64-128	16	15.1%	98%
128-256	2	1.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	106	100%	100%
Summary Data			
D50		35	
D84		66	
D95		110	




Table 7. Baseline Stream Data Summary																								
Parameter		Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built / Baseline						
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	-	21.0	-	22.0	23.0	-	-	-	-	19	-	-	-	27.0	-	26.6	29.3	28.7	32.7	3.1	3	
Floodprone Width (ft)				68.0	-	74.0	80.0	-	-	-	-	32.0	-	-	-	100.0	-	100.0	100.0	100.0	100.0	0.0	3	
Bankfull Mean Depth (ft)				2.4	-	2.6	2.8	-	-	-	-	1.8	-	-	-	2.2	-	1.8	1.8	1.8	1.8	0.0	3	
Bankfull Max Depth (ft)				3.6	-	3.6	3.7	-	-	-	-	2.1	-	-	-	3.0	-	3.0	3.1	3.0	3.2	0.1	3	
Bankfull Cross Sectional Area (ft ²)	-			51.4	-	57.5	63.5	-	-	-	-	34.5	-	-	-	58.4	-	47.0	52.8	52.0	59.3	6.2	3	
Width/Depth Ratio				6.9	-	8.6	10.3	-	-	-	-	10.4	-	-	-	12.4	-	15.0	16.3	15.8	18.0	1.5	3	
Entrenchment Ratio				3.0	-	3.4	3.8	-	-	-	-	1.7	-	-	-	3.7	-	3.1	3.4	3.5	3.8	0.4	3	
Bank Height Ratio				1.3	-	1.3	1.4	-	-	-	-	-	-	-	-	-	-	1.0	1.0	1.0	1.0	0.0	3	
d50 (mm)				23.0	-	25.0	40.0	-	-	-	-	40.0	-	-	-	23.0	25.0	40.0	21.0	35.0	28.0	56.0	18.5	3
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Pool Max Depth (ft)				3.9	-	4.4	4.8	-	-	-	-	3.9	-	-	-	5.0	-	-	-	-	-	-		
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Pattern																								
Channel Belt Width (ft)				66.0	-	70.0	162.0	-	-	-	-	65.0	-	-	-	66.0	70.0	162.0	-	-	-	-		
Radius of Curvature (ft)				34.0	-	61.0	149.0	-	-	-	-	60.0	-	-	-	34.0	61.0	149.0	-	-	-	-		
Rc: Bankfull Width (ft/ft)				1.6	-	2.8	6.5	-	-	-	-	3.2	-	-	-	1.6	2.8	6.5	-	-	-	-		
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Meander Width Ratio				3.1	-	3.2	7.0	-	-	-	-	3.4	-	-	-	3.1	3.2	7.0	-	-	-	-		
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²							0.75																	
Max Part Size (mm) Mobilized at Bankfull							120.0																	
Stream Power (Transport Capacity) W/m ³							-																	
Additional Reach Parameters																								
Drainage Area (mi ²)							2.8					2.5			2.8									
Rosgen Classification							E4					E4			C4			C4						
Bankfull Velocity (fps)	-						4.8					3.7			3.9									
Bankfull Discharge (cfs)	-						273.0					127.0			230.0									
Valley Length (ft)							-					-			-			3,268						
Channel Thalweg Length (ft)							-					-			3,641			3,631						
Sinuosity							1.32					1.80			1.32			1.13						
Water Surface Slope (ft/ft)							0.0053					0.0089			0.0053			-						
Bankfull Slope (ft/ft)							-					-			-			-						
Bankfull Floodplain Area (acres)							-					-												
% of Reach with Eroding Banks							-					-												
Channel Stability or Habitat Metric							-					-												
Biological or Other							-					-												

- Information unavailable.

Non-Applicable.

**Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - Shadrick Creek Reach 2 (573 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline					
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	-	19.9	-	20.6	21.3	-	-	-	-	19.7	-	-	-	-	29.0	-	-	29.9	-	-	-	1
Floodprone Width (ft)				68.0	-	74.0	80.0	-	-	-	-	32.0	-	-	-	-	100.0	-	-	116.0	-	-	-	1
Bankfull Mean Depth (ft)	-	-	-	2.3	-	2.4	2.5	-	-	-	-	2.1	-	-	-	-	2.4	-	-	2.4	-	-	-	1
Bankfull Max Depth (ft)				3.4	-	3.7	4.0	-	-	-	-	3.2	-	-	-	-	3.4	-	-	3.9	-	-	-	1
Bankfull Cross Sectional Area (ft ²)	-			46.4	-	49.4	52.3	-	-	-	-	41.0	-	-	-	-	69.7	-	-	71.7	-	-	-	1
Width/Depth Ratio				8.5	-	8.6	8.6	-	-	-	-	9.5	-	-	-	-	12.1	-	-	12.5	-	-	-	1
Entrenchment Ratio				2.2	-	2.8	3.3	-	-	3.0	-	4.0	5.0	-	-	-	1.7	-	-	3.9	-	-	-	1
Bank Height Ratio				1.6	-	1.7	1.7	-	-	-	-	1.9	-	-	-	-	1.0	-	-	1.0	-	-	-	1
d50 (mm)				10.0	-	12.0	32.0	-	-	10.0	-	12.0	32.0	-	-	-	10.0	12.0	32.0					
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Max Depth (ft)				-	-	5.1	-	-	-	-	-	-	-	-	-	-	5.5	-	-	-	-	-	-	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pattern																								
Channel Belt Width (ft)				60.0	-	80.0	100.0	-	-	60.0	-	80.0	100.0	-	-	-	90.0	116.0	160.0	-	-	-	-	
Radius of Curvature (ft)				20.0	-	43.0	118.0	-	-	30.0	-	40.0	50.0	-	-	-	30.0	60.0	75.0	-	-	-	-	
RC: Bankfull Width (ft/ft)				1.00	-	21.00	5.50	-	-	1.50	-	2.00	2.50	-	-	-	1.10	2.10	2.60	-	-	-	-	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Meander Width Ratio				3.0	-	3.9	4.7	-	-	3.1	-	4.1	5.1	-	-	-	3.1	4.0	5.5	-	-	-	-	
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²						0.84																		
Max Part Size (mm) Mobilized at Bankfull						130.0																		
Stream Power (Transport Capacity) W/m ²						-																		
Additional Reach Parameters																								
Drainage Area (mi ²)						3.3				3.2			3.3											
Rosgen Classification						E4				E4			C4					C4						
Bankfull Velocity (fps)	-					4.5				5.3			4.0											
Bankfull Discharge (cfs)	-					225.0				217.0			280.0											
Valley Length (ft)						-				-			-					499						
Channel Thalweg Length (ft)						-				-			575					573						
Sinuosity						1.26				1.26			1.31					1.15						
Water Surface Slope (ft/ft)						0.0050				0.0050			0.0048					-						
Bankfull Slope (ft/ft)						-				-			-					-						
Bankfull Floodplain Area (acres)						-				-														
% of Reach with Eroding Banks						-				-														
Channel Stability or Habitat Metric						-				-														
Biological or Other						-				-														

- Information unavailable.

Non-Applicable.

**Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - Shadrick Creek Reach 3 (1,104 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline						
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	-	19.9	-	20.6	21.3	-	-	-	-	19.7	-	-	-	-	29.0	-	26.9	29.0	29.0	31.1	2.9	2	
Floodprone Width (ft)				68.0	-	74.0	80.0	-	-	-	-	32.0	-	-	-	-	100.0	-	116.0	116.0	116.0	116.0	0.0	2	
Bankfull Mean Depth (ft)	-	-	-	2.3	-	2.4	2.5	-	-	-	-	2.1	-	-	-	-	2.4	-	2.2	2.2	2.2	2.3	0.0	2	
Bankfull Max Depth (ft)				3.4	-	3.7	4.0	-	-	-	-	3.2	-	-	-	-	3.4	-	3.5	3.5	3.5	3.5	0.0	2	
Bankfull Cross Sectional Area (ft ²)	-			46.4	-	49.4	52.3	-	-	-	-	41.0	-	-	-	-	69.7	-	61.0	64.8	64.8	68.6	5.4	2	
Width/Depth Ratio				8.5	-	8.6	8.6	-	-	-	-	9.5	-	-	-	-	12.1	-	11.9	13.0	13.0	14.1	1.6	2	
Entrenchment Ratio				2.2	-	2.8	3.3	-	-	3.0	-	4.0	5.0	-	-	-	1.7	-	3.7	4.0	4.0	4.3	0.4	2	
Bank Height Ratio				1.6	-	1.7	1.7	-	-	-	-	1.9	-	-	-	-	1.0	-	1.0	1.0	1.0	1.0	0.0	2	
d50 (mm)				10.0	-	12.0	32.0	-	-	10.0	-	12.0	32.0	-	-	-	10.0	12.0	32.0	29.0	32.0	35.0	4.2	2	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	32.0	69.7	67.8	121.6	34.8	7	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.004	0.007	0.008	0.011	0.002	7	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.8	42.9	45.0	63.8	15.1	7	
Pool Max Depth (ft)				-	-	5.1	-	-	-	-	-	-	-	-	-	-	5.5	-	4.3	4.8	4.5	5.5	0.5	7	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	87.4	145.2	141.1	196.3	40.1	6	
Pattern																									
Channel Belt Width (ft)				60.0	-	80.0	100.0	-	-	60.0	-	80.0	100.0	-	-	-	90.0	116.0	160.0	84.7	94.5	95.0	103.5	7.7	4
Radius of Curvature (ft)				20.0	-	43.0	118.0	-	-	30.0	-	40.0	50.0	-	-	-	30.0	60.0	75.0	61.6	67.0	66.8	72.9	4.8	4
Rc: Bankfull Width (ft/ft)				1.00	-	21.00	5.50	-	-	1.50	-	2.00	2.50	-	-	-	1.10	2.10	2.60	2.12	2.31	2.30	2.51	0.17	3
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	202.5	250.1	248.2	301.6	51.7	4	
Meander Width Ratio				3.0	-	3.9	4.7	-	-	3.1	-	4.1	5.1	-	-	-	3.1	4.0	5.5	2.1	2.3	2.3	2.5	0.16	4
Substrate, Bed and Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull																									
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)																									
Rosgen Classification																									
Bankfull Velocity (fps)	-																								
Bankfull Discharge (cfs)	-																								
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity																									
Water Surface Slope (ft/ft)																									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.

Non-Applicable.

**Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - UT1 (1,651 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline					
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Bankfull Width (ft)	-	-	-	3.3	-	3.9	5.3	-	-	5.4	-	6.7	8.0	-	-	-	8.0	-	5.02	5.68	5.68	6.34	0.93	2
Floodprone Width (ft)				4.5	-	13.0	21.0	-	-	13.0	-	16.5	20.0	-	-	-	24.0	-	24	24	24	24	0	2
Bankfull Mean Depth (ft)	-	-	-	0.3	-	0.7	1.0	-	-	0.6	-	0.6	0.7	-	-	-	0.7	-	0.68	0.73	0.73	0.77	0.07	2
Bankfull Max Depth (ft)				0.5	-	0.9	1.2	-	-	1.1	-	1.1	1.2	-	-	-	1.0	-	1.1	1.19	1.19	1.28	0.12	2
Bankfull Cross Sectional Area (ft ²)	-			1.2	-	2.8	4.6	-	-	3.1	-	4.3	5.5	-	-	-	5.5	-	3.88	4.09	4.09	4.3	0.3	2
Width/Depth Ratio				4.2	-	6.1	12.6	-	-	9.4	-	10.5	11.6	-	-	-	11.6	-	6.5	7.93	7.93	9.35	2.02	2
Entrenchment Ratio				1.1	-	2.8	5.2	-	-	2.5	-	-	-	-	-	-	3.0	-	3.78	4.28	4.28	4.78	0.7	2
Bank Height Ratio				1.0	-	1.5	3.0	-	-	-	-	1.0	-	-	-	-	1.0	-	1.0	1.0	1.0	1.0	0.0	2
d50 (mm)				3.0	-	6.0	9.0	-	-	3.0	-	6.0	9.0	-	-	-	3.0	6.0	9.0					
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Max Depth (ft)				0.9	-	1.3	1.9	-	-	1.2	-	-	-	-	-	-	1.6	-	-	-	-	-	-	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pattern																								
Channel Belt Width (ft)				16.0	-	35.0	50.0	-	-	-	-	40.0	-	-	-	-	16.0	35.0	50.0	-	-	-	-	-
Radius of Curvature (ft)				7.0	-	20.0	70.0	-	-	21.0	-	22.0	23.0	-	-	-	7.0	20.0	70.0	-	-	-	-	-
Rc: Bankfull Width (ft/ft)				2.1	-	5.1	13.2	-	-	3.1	-	3.3	3.4	-	-	-	2.1	5.1	13.2	-	-	-	-	-
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Mander Width Ratio				4.8	-	8.9	9.5	-	-	-	-	6.0	-	-	-	-	4.8	8.9	9.5	-	-	-	-	-
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²				0.95																				
Max Part Size (mm) Mobilized at Bankfull				145.0																				
Stream Power (Transport Capacity) W/m ²				-																				
Additional Reach Parameters																								
Drainage Area (mi ²)				0.10								0.10					0.10							
Rosgen Classification				G4								B4					B4				C4			
Bankfull Velocity (fps)				5.5								7.0					4.5							
Bankfull Discharge (cfs)				24.0								30.0					25.0							
Valley Length (ft)				-								-					-							
Channel Thalweg Length (ft)				-								-					1,637				1,651			
Sinuosity				1.13								1.13					1.13					1.14		
Water Surface Slope (ft/ft)				0.0230								0.0230					0.0230					-		
Bankfull Slope (ft/ft)				-								-					-					-		
Bankfull Floodplain Area (acres)				-								-												
% of Reach with Eroding Banks				-								-												
Channel Stability or Habitat Metric				-								-												
Biological or Other				-								-												

- Information unavailable.

Non-Applicable.

Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - UT9 Reach 1 (706 feet)

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built / Baseline							
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Bankfull Width (ft)	-	-	-	4.2	-	5.7	6.0	-	-	5.4	-	6.7	8.0	-	-	-	8.0	-	-	9.5	-	-	-	1
Floodprone Width (ft)				8.0	-	10.0	11.0	-	-	13.0	-	17.00	20.0	-	-	-	24.0	-	-	24.0	-	-	-	1
Bankfull Mean Depth (ft)	-	-	-	0.5	-	0.7	1.1	-	-	0.6	-	0.6	0.7	-	-	-	0.7	-	-	0.5	-	-	-	1
Bankfull Max Depth (ft)				0.6	-	0.9	1.5	-	-	1.1	-	1.1	1.2	-	-	-	1.0	-	-	1.1	-	-	-	1
Bankfull Cross Sectional Area (ft^2)	-			2.6	-	2.7	6.3	-	-	3.1	-	4.3	5.5	-	-	-	5.5	-	-	4.8	-	-	-	1
Width/Depth Ratio				5.7	-	6.3	12.7	-	-	9.4	-	10.5	11.6	-	-	-	11.6	-	-	18.7	-	-	-	1
Entrenchment Ratio				1.4	-	1.7	2.7	-	-	2.5	-	-	-	-	-	-	3.0	-	-	2.5	-	-	-	1
Bank Height Ratio				2.3	-	2.7	4.4	-	-	-	-	1.0	-	-	-	-	1.0	-	-	1.0	-	-	-	1
d50 (mm)				-	-	0.3	-	-	-	3.0	-	6.0	9.0	-	-	-	0.3	-						
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Max Depth (ft)				1.0	-	1.2	1.4	-	-	-	-	1.2	-	-	-	-	1.6	-	-	-	-	-	-	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pattern																								
Channel Belt Width (ft)				20.0	-	26.0	31.0	-	-	-	-	40.0	-	-	-	-	20.0	26.0	31.0	-	-	-	-	-
Radius of Curvature (ft)				36.0	-	47.0	62.0	-	-	21.0	-	22.0	23.0	-	-	-	36.0	47.0	62.0	-	-	-	-	-
Rc: Bankfull Width (ft/ft)				6.0	-	8.2	14.9	-	-	3.1	-	3.3	3.4	-	-	-	6.0	8.2	14.9	-	-	-	-	-
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Mander Width Ratio				4.5	-	4.8	5.1	-	-	-	-	6.0	-	-	-	-	4.5	4.8	5.1	-	-	-	-	-
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²																								
Reach Shear Stress (Competency) lb/ft ²																								
Max Part Size (mm) Mobilized at Bankfull																								
Stream Power (Transport Capacity) W/m ²																								
Additional Reach Parameters																								
Drainage Area (m ²)																								
Drainage Area (m ²)																								
Rosgen Classification																								
Rosgen Classification																								
Bankfull Velocity (fps)																								
Bankfull Velocity (fps)																								
Bankfull Discharge (cfs)																								
Bankfull Discharge (cfs)																								
Valley Length (ft)																								
Valley Length (ft)																								
Channel Thalweg Length (ft)																								
Channel Thalweg Length (ft)																								
Sinuosity																								
Sinuosity																								
Water Surface Slope (ft/ft)																								
Water Surface Slope (ft/ft)																								
Bankfull Slope (ft/ft)																								
Bankfull Slope (ft/ft)																								
Bankfull Floodplain Area (acres)																								
% of Reach with Eroding Banks																								
Channel Stability or Habitat Metric																								
Biological or Other																								

- Information unavailable.

Non-Applicable.

Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - UT9 Reach 2 (238 feet)

Parameter	Regional Curve			Pre-Existing Condition				Reference Reach Data				Design				As-Built / Baseline								
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N			
Bankfull Width (ft)	-	-	-	4.2	-	5.7	6.0	-	-	5.4	-	6.7	8.0	-	-	-	8.0	-	-	8.3	-	-		
Floodprone Width (ft)				8.0	-	10.0	11.0	-	-	13.0	-	17	20.0	-	-	-	24.0	-	-	24.0	-	-		
Bankfull Mean Depth (ft)	-	-	-	0.5	-	0.7	1.1	-	-	0.6	-	0.6	0.7	-	-	-	0.7	-	-	0.4	-	-		
Bankfull Max Depth (ft)				0.6	-	0.9	1.5	-	-	1.1	-	1.1	1.2	-	-	-	1.0	-	-	1.0	-	-		
Bankfull Cross Sectional Area (ft ²)	-			2.6	-	2.7	6.3	-	-	3.1	-	4.3	5.5	-	-	-	5.5	-	-	3.6	-	-		
Width/Depth Ratio				5.7	-	6.3	12.7	-	-	9.4	-	10.5	11.6	-	-	-	11.6	-	-	19.0	-	-		
Entrenchment Ratio				1.4	-	1.7	2.7	-	-	2.5	-	-	-	-	-	-	3.0	-	-	2.9	-	-		
Bank Height Ratio				2.3	-	2.7	4.4	-	-	-	-	1.0	-	-	-	-	1.0	-	-	1.0	-	-		
d50 (mm)				-	-	0.3	-	-	-	3.0	-	6.0	9.0	-	-	-	0.3	-	-	13.0	-	-		
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	23.3	29.0	27.3	38.4	6.7	4		
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	0.016	0.022	0.020	0.033	0.008	4		
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	5.6	10.2	11.2	12.6	3.1	4		
Pool Max Depth (ft)				1.0	-	1.2	1.4	-	-	1.2	-	-	-	-	-	-	1.8	-	1.0	1.5	1.5	4		
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	40.4	47.7	46.4	56.4	8.1	3		
Pattern																								
Channel Belt Width (ft)				20.0	-	26.0	31.0	-	-	-	-	40.0	-	-	-	-	42.0	-	24.5	30.0	29.0	36.6	6.1	3
Radius of Curvature (ft)				36.0	-	47.0	62.0	-	-	21.0	-	22	23.0	-	-	-	15.0	-	13.3	15.2	15.4	16.9	1.8	3
Rc: Bankfull Width (ft/ft)				6.0	-	8.2	14.9	-	-	3.1	-	3.3	3.4	-	-	-	1.9	-	2.12	2.31	2.30	2.51	0.17	3
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.7	78.5	79.3	92.5	14.4	3	
Mander Width Ratio				4.5	-	4.8	5.1	-	-	-	-	6.0	-	-	-	-	5.3	-	3.1	3.8	3.6	4.6	0.8	3
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²				0.58																				
Max Part Size (mm) Mobilized at Bankfull				100.0																				
Stream Power (Transport Capacity) W/m ²				-																				
Additional Reach Parameters																								
Drainage Area (mi ²)				0.10								0.1				0.1								
Rosgen Classification				B4, G4								B4				E4			C5					
Bankfull Velocity (fps)	-			10.10								7.0				3.3								
Bankfull Discharge (cfs)	-			48.00								30.0				18.0								
Valley Length (ft)				-								-				-			198					
Channel Thalweg Length (ft)				-								-				245			238					
Sinuosity				1.03								1.13				1.71			1.20					
Water Surface Slope (ft/ft)				0.04								0.0230				0.0140			0.0168					
Bankfull Slope (ft/ft)				-								-				-			0.0182					
Bankfull Floodplain Area (acres)				-								-												
% of Reach with Eroding Banks				-								-												
Channel Stability or Habitat Metric				-								-												
Biological or Other				-								-				-								

- Information unavailable.

Non-Applicable.

**Table 7 Cont'd. Baseline Stream Data Summary
Shadrick Creek - UT10 (404 feet)**

Parameter	Regional Curve			Pre-Existing Condition				Reference Reach Data				Design			As-Built / Baseline						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N
Bankfull Width (ft)	-	-	-	-	7.0	-	-	-	5.4	-	6.7	8.0	-	-	-	7.0	-	-	7.3	-	-
Floodprone Width (ft)				-	9.0	-	-	-	13.0	-	17	20.0	-	-	-	24.0	-	-	24.0	-	-
Bankfull Mean Depth (ft)	-	-	-	-	0.5	-	-	-	0.6	-	0.6	0.7	-	-	-	0.6	-	-	0.5	-	-
Bankfull Max Depth (ft)				-	0.8	-	-	-	1.1	-	1.1	1.2	-	-	-	0.8	-	-	1.1	-	-
Bankfull Cross Sectional Area (ft ²)	-			-	3.8	-	-	-	3.1	-	4.3	5.5	-	-	-	4.0	-	-	3.4	-	-
Width/Depth Ratio				-	13.0	-	-	-	9.4	-	10.5	11.6	-	-	-	12.3	-	-	15.6	-	-
Entrenchment Ratio				-	1.3	-	-	-	-	-	2.5	-	-	-	-	3.4	-	-	3.3	-	-
Bank Height Ratio				-	2.5	-	-	-	-	-	1.0	-	-	-	-	1.0	-	-	1.0	-	-
d50 (mm)				-	0.3	-	-	-	3.0	-	6.0	9.0	-	-	-	0.3	-				
Profile																					
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Max Depth (ft)				-	-	-	-	-	-	-	1.2	-	-	-	-	1.3	-	-	-	-	-
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pattern																					
Channel Belt Width (ft)				-	-	30.0	-	-	-	-	40	-	-	-	-	30.0	-	-	-	-	-
Radius of Curvature (ft)				36.0	-	66.0	67.0	-	-	21.0	-	22	23.0	-	-	66.0	-	-	-	-	-
Rc: Bankfull Width (ft/ft)				5.1	-	9.4	9.6	-	-	3.1	-	3.3	3.4	-	-	3.3	-	-	-	-	-
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Mander Width Ratio				-	-	4.3	-	-	-	-	6.0	-	-	-	-	4.3	-	-	-	-	-
Substrate, Bed and Transport Parameters																					
Reach Shear Stress (Competency) lb/ft ²						0.86															
Max Part Size (mm) Mobilized at Bankfull						135.0															
Stream Power (Transport Capacity) W/m ²						-															
Additional Reach Parameters																					
Drainage Area (mi ²)						0.03					0.1					0.03					
Rosgen Classification						F4					B4					B4					
Bankfull Velocity (fps)	-					1.9					7					7.0					
Bankfull Discharge (cfs)	-					7.0					30.0					30.0					
Valley Length (ft)						-					-					-			390		
Channel Thalweg Length (ft)						-					-					391			404		
Sinuosity						1.04					1.13					1.04			1.03		
Water Surface Slope (ft/ft)						0.0249					0.0230					0.0249			0.0168		
Bankfull Slope (ft/ft)						-					-					-			0.0182		
Bankfull Floodplain Area (acres)						-					-										
% of Reach with Eroding Banks						-					-										
Channel Stability or Habitat Metric						-					-										
Biological or Other						-					-										

- Information unavailable.

Non-Applicable.

This Page Intentionally Left Blank

Table 8. - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections) Shadrick Creek Restoration Project																																			
Dimension	Cross Section 1 (Pool) UT-1						Cross Section 2 (Riffle) UT-1						Cross Section 3 (Riffle) UT-1						Cross Section 4 (Riffle) Shadrick Reach 1						Cross Section 5 (Pool) Shadrick Reach 1										
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5					
Record elevation (datum) used	1184.8						1184.6						1172.5						1145.2						1144.9										
Bankfull Width (ft)	7.1						6.3						5.0						26.6						26.9										
Floodprone Width (ft)	24.0						24.0						24.0						100.0						100.0										
Bankfull Mean Depth (ft)	0.6						0.7						0.8						1.8						2.2										
Bankfull Max Depth (ft)	1.5						1.1						1.3						3.0						4.0										
Bankfull Cross Sectional Area (ft ²)	4.5						4.3						3.9						47.0						59.5										
Bankfull Width/Depth Ratio	11.1						9.4						6.5						15.0						12.1										
Bankfull Entrenchment Ratio	3.4						3.8						4.8						3.8						3.7										
Bankfull Bank Height Ratio	1.0						1.0						1.0						1.0						1.0										
						Cross Section 6 (Riffle) Shadrick Reach 1						Cross Section 7 (Riffle) Shadrick Reach 1						Cross Section 8 (Pool) Shadrick Reach 1						Cross Section 9 (Riffle) UT-9 Reach 1						Cross Section 10 (Pool) UT-9 Reach 1					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5					
Record elevation (datum) used	1143.3						1141.2						1139.8						1151.8						1151.6										
Bankfull Width (ft)	28.7						32.7						28.8						9.5						6.5										
Floodprone Width (ft)	100.0						100.0						100.0						24.0						24.0										
Bankfull Mean Depth (ft)	1.8						1.8						2.9						0.5						0.5										
Bankfull Max Depth (ft)	3.2						3.0						5.6						1.1						1.3										
Bankfull Cross Sectional Area (ft ²)	52.0						59.3						84.3						4.8						3.0										
Bankfull Width/Depth Ratio	15.8						18.0						9.8						18.7						14.3										
Bankfull Entrenchment Ratio	3.5						3.1						3.5						2.5						3.7										
Bankfull Bank Height Ratio	1.0						1.0						1.0						1.0						1.0										
						Cross Section 11 (Pool) UT-9 Reach 2						Cross Section 12 (Riffle) UT-9 Reach 2						Cross Section 13 (Riffle) UT-10						Cross Section 14 (Pool) UT-10						Cross Section 15 (Pool) Shadrick Reach 2					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5					
Record elevation (datum) used	1142.9						1142.5						1140.9						1140.2						1100.7										
Bankfull Width (ft)	8.8						8.3						7.3						7.5						38.9										
Floodprone Width (ft)	24.0						24.0						24.0						24.0						116.0										
Bankfull Mean Depth (ft)	0.7						0.4						0.5						0.6						2.1										
Bankfull Max Depth (ft)	1.6						1.0						1.1						1.6						4.1										
Bankfull Cross Sectional Area (ft ²)	5.8						3.6						3.4						4.8						80.4										
Bankfull Width/Depth Ratio	13.2						19.0						15.6						11.6						18.9										
Bankfull Entrenchment Ratio	2.7						2.9						3.3						3.2						3.0										
Bankfull Bank Height Ratio	1.0						1.0						1.0						1.0						1.0										
						Cross Section 16 (Riffle) Shadrick Reach 2						Cross Section 17 (Riffle) Shadrick Reach 3						Cross Section 18 (Pool) Shadrick Reach 3						Cross Section 19 (Riffle) Shadrick Reach 3											
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4</																								

**Table 9. Monitoring Data - Stream Reach Data Summary
Shadrick Creek - Shadrick Creek Reach 1 (3,631 feet)**

- Information Unavailable

N/A - Information does not apply

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

**Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary
Shadrick Creek - Shadrick Creek Reach 2 (573 feet)**

Information Unavailable

A - Information does not apply.

= Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary Shadrick Creek - Shadrick Creek Reach 3 (1,104 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension & Substrate - Riffle																																				
Bankfull Width (ft)	26.9	29.0	29.0	31.1	2.9	2																														
Floodprone Width (ft)	116.0	116.0	116.0	116.0	0.0	2																														
Bankfull Mean Depth (ft)	2.2	2.2	2.2	2.3	0.0	2																														
Bankfull Max Depth (ft)	3.5	3.5	3.5	3.5	0.0	2																														
Bankfull Cross-Sectional Area (ft ²)	61.0	64.8	64.8	68.6	5.4	2																														
Width/Depth Ratio	11.9	13.0	13.0	14.1	1.6	2																														
Entrenchment Ratio	3.7	4.0	4.0	4.3	0.4	2																														
Bank Height Ratio	1.0	1.0	1.0	1.0	0.0	2																														
Profile																																				
Riffle Length (ft)	32.0	69.7	67.8	121.6	34.8	7																														
Riffle Slope (ft/ft)	0.004	0.007	0.008	0.011	0.002	7																														
Pool Length (ft)	13.8	42.9	45.0	63.8	15.1	7																														
Pool Max Depth (ft)	4.3	4.8	4.5	5.5	0.5	7																														
Pool Spacing (ft)	87.4	145.2	141.1	196.3	40.1	6																														
Pattern																																				
Channel Belt Width (ft)	84.7	94.5	95.0	103.5	7.7	4																														
Radius of Curvature (ft)	61.6	67.0	66.8	72.9	4.8	4																														
Rc: Bankfull Width (ft/ft)	2.1	2.3	2.3	2.5	0.2	3																														
Meander Wavelength (ft)	202.5	250.1	248.2	301.6	51.7	4																														
Meander Width Ratio	2.1	2.3	2.3	2.5	0.2	4																														
Additional Reach Parameters																																				
Rosgen Classification	C4																																			
Channel Thalweg Length (ft)	1,104																																			
Sinuosity (ft)	1.19																																			
Water Surface Slope (Channel) (ft/ft)	0.0043																																			
Bankfull Slope (ft/ft)	0.0055																																			
Ri% / Ru% / P% / G% / S%	48%	12%	30%	11%	0%																															

- Information Unavailable

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary Shadrick Creek - UT1 (1,651 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min</th																													

**Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary
Shadrick Creek - UT9 Reach 1 (706 feet)**

- Information Unavailable

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

**Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary
Shadrick Creek - UT9 Reach 2 (238 feet)**

- Information Unavailable

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

**Table 9 Cont'd. Monitoring Data - Stream Reach Data Summary
Shadrick Creek - UT10 (404 feet)**

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension & Substrate - Riffle																																				
Bankfull Width (ft)	-	7.3	-	-	-	1																														
Floodprone Width (ft)	-	24.0	-	-	-	1																														
Bankfull Mean Depth (ft)	-	0.5	-	-	-	1																														
Bankfull Max Depth (ft)	-	1.1	-	-	-	1																														
Bankfull Cross-Sectional Area (ft ²)	-	3.4	-	-	-	1																														
Width/Depth Ratio	-	15.6	-	-	-	1																														
Entrenchment Ratio	-	3.3	-	-	-	1																														
Bank Height Ratio	-	1.0	-	-	-	1																														
Profile																																				
Riffle Length (ft)																																				
Riffle Slope (ft/ft)																																				
Pool Length (ft)																																				
Pool Max Depth (ft)																																				
Pool Spacing (ft)																																				
Pattern																																				
Channel Belt Width (ft)																																				
Radius of Curvature (ft)																																				
Rc: Bankfull Width (ft/ft)																																				
Meander Wavelength (ft)																																				
Meander Width Ratio																																				
Additional Reach Parameters																																				
Rosgen Classification	B4																																			
Channel Thalweg Length (ft)	404																																			
Sinuosity (ft)	1.03																																			
Water Surface Slope (Channel) (ft/ft)																																				
Bankfull Slope (ft/ft)																																				
Ri% / Ru% / P% / G% / S%																																				

- Information Unavailable

N/A - Information does not apply.


Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

This Page Intentionally Left Blank


Appendix E

As-Built Plan Sheets

This Page Intentionally Left Blank



AS-BUILT SURVEY OF:
**SHADRICK CREEK
RESTORATION PROJECT**
McDOWELL COUNTY, NC
SCO PROJECT 15-11633-01
DMS PROJECT 92916




SHEET 1- TITLE, VICINITY, & INDEX
SHEET 2- REACH 1 STA 10+00 TO 14+50
SHEET 3- REACH 1 STA 14+50 TO 19+00
SHEET 4- REACH 1 STA 19+00 TO 23+50
SHEET 5- REACH 1 STA 23+50 TO 28+00
SHEET 6- REACH 1 STA 28+00 TO 32+50
SHEET 7- REACH 1 STA 32+50 TO 37+00
SHEET 8- REACH 1 STA 37+00 TO 41+50
SHEET 9- REACH 1 STA 41+50 TO 45+00
SHEET 10- REACH 1 STA 45+00 TO 46+83.61
SHEET 11- UT1 STA 10+00 TO 14+50
SHEET 12- UT1 STA 14+50 TO 19+50
SHEET 13- UT1 STA 19+50 TO 24+50
SHEET 14- UT1 STA 24+50 TO 30+57.62
SHEET 15- UT9 STA 9+90 TO 13+50
SHEET 16- UT9 STA 13+50 TO 17+50
SHEET 17- UT9 STA 19+59 TO 22+08.27
SHEET 18- UT10 STA 9+92.20 TO 13+96.15
SHEET 19- REACH 2 STA 100+04.67 TO 104+50
SHEET 20- REACH 2 STA 104+50 TO 109+00
SHEET 21- REACH 2 STA 109+00 TO 113+50
SHEET 22- REACH 2 113+50 TO 117+26.82
SHEET 23- PLANTING

REFERENCES:

OWNER: NORTH CAROLINA DIVISION
OF MITIGATION SERVICES
217 WEST JONES ST, SUITE 300A
RALEIGH, NC 27603
(919) 707-8976
DMS PROJ. MANAGER: MATTHEW REID

DESIGNER: WILDLANDS ENGINEERING, INC.
167-B HAYWOOD RD.
ASHEVILLE, NC 28806
(828) 774-5547

CONTRACTOR: BAKER GRADING
& LANDSCAPING, INC.
1000 BAT CAVE RD.
OLD FORT, NC 28762




#	NORTHING	EASTING	ELEV.	DESC.
21	N:730905.80	E:1139928.00	1161.10	NAIL
22	N:730716.86	E:1140065.54	1157.39	NAIL
24	N:729576.10	E:1139342.40	1150.49	NAIL
55	N:730459.20	E:1141168.24	1137.74	NAIL
506	N:729430.35	E:1138375.94	1155.84	NAIL
1001	N:731122.41	E:1141152.72	1153.82	NAIL
1002	N:731163.01	E:1141107.92	1153.90	NAIL
8008	N:729449.83	E:1144686.43	1104.51	REBAR
8009	N:729157.10	E:1144854.33	1102.00	REBAR
11000	N:730646.22	E:1138655.06	1194.22	NAIL
11004	N:730905.74	E:1138366.77	1195.28	NAIL
12289	N:730663.49	E:1140722.92	1156.32	REBAR
12290	N:730518.51	E:1140189.09	1160.81	REBAR

NOTES


1. DISTANCES ARE HORIZONTAL GROUND MEASURED IN US SURVEY FEET
2. HORIZONTAL DATUM: NAD 83 (2011) / VERTICAL DATUM: NAVD 88
3. AS-BUILT SURVEY BASED ON EXISTING CONTROL FROM DESIGNER AND GPS VERIFICATION BY BEN PATTON LAND SURVEYING, PLLC.
4. THIS MAP DOES NOT CONFORM TO NCGS 47-30, AND THEREFORE IS NOT FOR RECORDATION.
5. THE PURPOSE OF THIS SURVEY IS TO SHOW THE AS-BUILT CONDITIONS OF THE CREEK/TRIBUTARY RESTORATION AND MAY NOT SHOW ALL EXISTING UTILITIES, STRUCTURES, BOUNDARIES, OR EASEMENTS.
6. A BOUNDARY SURVEY WAS NOT PERFORMED. SEE PB 19 PG 30-32 FOR CONSERVATION EASEMENT.


I, BENJAMIN T. PATTON, PLS CERTIFY THAT THIS AS-BUILT MAP WAS DRAWN UNDER MY SUPERVISION FROM AN ACTUAL SURVEY OF THE POST-CONSTRUCTION CONDITIONS PERFORMED UNDER MY SUPERVISION. DIMENSIONS AND ELEVATIONS SHOWN ARE POST-CONSTRUCTION CONDITIONS UNLESS NOTED OTHERWISE.
WITNESS MY HAND AND SEAL THIS 31st DAY OF MAY, 2017.


Benjamin T. Patton 5-31-17
BENJAMIN T. PATTON, PLS # 4904 DATE





TITLE, VICINITY MAP, & SHEET INDEX	
SHADRICK CREEK RESTORATION PROJECT	
DMS PROJECT 92916 McDOWELL COUNTY, NC	
REVISIONS:	BPLS
BEN PATTON LAND SURVEYING, PLLC	
SERVING NC, SC, & TN	
PHONE: (828) 768-1625	
931 N. MAIN ST. SUITE 5 MARION, NC 28752	
FIRM NO: P-0907	
BEN@BPSURVEYING.COM	
DATE: 5/31/17	FIELD: JSM, BTP
DRAWN: JSM, BTP	REVIEWED: BTP
BPLS PRO. # 16075	SCALE: NONE
SHEET:	1 of 23




































B P L S


BEN PATTON LAND SURVEYING, PLLC


SERVING NC, SC, & TN
PHONE: (828) 768-1625
931 N. MAIN ST. SUITE 5 MARION, NC 28752
FIRM NO: P-0907
BEN@BPSURVEYING.COM


UT 9 STA. 9+90 TO 13+50
**SHADRICK CREEK
RESTORATION PROJECT**
DMS PROJECT 92916
MCDOWELL COUNTY, NC


DATE: 5/31/17
FIELD: JSM, BTP
DRAWN: JSM, BTP
REVIEWED: BTP
BPLS PRO. # 16075
SCALE: 1"=40'
SHEET:
15 of 23


















PROFILE SCALE

HORIZONTAL: 1"=40'
VERTICAL: 1"=4'

LEGEND/LINETYPES

- E — E — CONSERVATION EASEMENT
 - - - - - AS-BUILT SURVEY LIMITS
 — x — x — BARBED WIRE FENCE
 - - - - - TOP OF BANK/TERRACE
 - - - - - TOE OF BANK/TERRACE
 — — — — THALWEG
 TREE LINE



STONE



CONSTRUCTED RIFFL



BRUSH MATTRESS



SCALE: 1"=40'

0 40 80 120

CONTOUR INTERVAL = 1'

REACH 2 STA 113+50 TO 117+26.82

**SHADRICK CREEK
RESTORATION PROJECT**

DMS PROJECT 92916

MCDOWEH COUNTY, NC

DATE: 5/31/17

FIELD: JSM, BTP

DRAWN: JSM, BTP

REVIEWED: BTP

BPLS PRO, # 16075

SCALE: 1"=40'

SHEET:

22 of 23

