# **Snowbird Creek Tributaries Mitigation Project** Year 1 Monitoring Report - Final Graham County, North Carolina



<u>Monitoring Firm:</u> Michael Baker Engineering, Inc. (Baker) <u>Monitoring Firm POC:</u> Carmen McIntyre <u>Prepared for:</u> North Carolina Ecosystem Enhancement Program (NCEEP) <u>NCEEP Project Manager</u>: Paul Wiesner



NCEEP Contract Number: 000613 NCEEP Project Number: 92764 Project Construction: 2010 Year 1 Data Collection: 2011-2012 Report Submitted: 2012 Report Prepared By: Michael Baker Engineering, Inc.

NC Engineering License F-1084 797 Haywood Road, Suite 201 Asheville, NC 28806

# Snowbird Creek Tributaries Mitigation Project Graham County, North Carolina

Report Prepared and Submitted by Michael Baker Engineering, Inc. NC Professional Engineering License # F-1048



#### **Michael Baker Engineering, Inc.** 797 Haywood Road

Suite 201 Asheville, North Carolina 28806 Phone: 828.350.1408 Fax: 828.350.1409

(STAMP & SEAL)

Jake McLean, P.E. Project Manager Micky Clemmons Office Principal

### **Table of Contents**

EXECU	UTIVE SUMMARY	V
1.0	PROJECT BACKGROUND AND ATTRIBUTES	1
1.1	LOCATION AND SETTING	1
2.0	METHODOLOGY AND RESULTS	2
2.1	STREAM ASSESSMENT	2
2.	1.1 Morphologic Parameters and Channel Stability	2
	1.2 Hydrology	4
2.	1.3 Photographic Documentation of Site	4
	1.4 Stream Stability Assessment	5
2.2	Vegetation Assessment	5
2.	2.1 Vegetation	5
2.3	2.1 Vegetation AREAS OF CONCERN	8
3.0	REFERENCES	

#### **Tables and Exhibits**

#### Appendix

Figure	1	Project Location MapA
Table	A1	Project Components A
Table	A2	Project Activity and Reporting History A
Table	A3	Project Contacts Table
Table	A4	Project Attribute Table A
Figure	2	Restoration Summary MapB
Exhibit	1	Reference Station PhotologsB
Exhibit	2	Vegetation Plot PhotologB
Table	C5	Vegetation Plot Criteria Attainment - Year 1C
Table	C6	Vegetation Metadata - Year 1C
Table	<b>C7</b>	Stem Count Arranged by Plot - Year 1C
Exhibit	3	Year 1 Cross-Sections with Annual OverlaysD
Exhibit	4	Year 1 Longitudinal Profile with Annual OverlayD
Exhibit	5	Riffle Pebble Count Size Class Distribution (UT3)D
Table	<b>D8</b>	Cross-Section Morphology Data TableD
Table	D9	Stream Reach Morphology Data TableD
Table	E10	Verification of Bankfull or Greater than Bankfull EventsE
Figure	3	Stream Problem Areas F
Figure	4	Vegetation Problem AreasF
Table	F11	Visual Morphological Stability Assessment Table F

Table	F12	Stream Problem Areas Table	F
Table	F13	Vegetation Problem Areas Table	F

### EXECUTIVE SUMMARY

The Snowbird Creek Tributaries site was restored through a full delivery contract with the North Carolina Ecosystem Enhancement Program (NCEEP). This report documents the completion of the project and presents Year 1 monitoring data for the five-year monitoring period. The goals for the restoration project were as follows:

- Promote and recreate geomorphically stable conditions at the Snowbird Creek Tributaries project site;
- The reduction of sediment and nutrient inputs through restoration of riparian areas and stream banks; and
- To improve aquatic and terrestrial habitat along the project corridor.

To accomplish these goals, the following objectives were implemented:

- Restoration of an incised, channelized, and eroding stream by creating a stable channel that has access to its floodplain; enhancement of a previously disturbed stream reach by replanting the riparian corridor with native woody vegetation;
- Improve water quality by establishing buffers for nutrient removal from runoff;
- Improve in-stream habitat by providing a more diverse bedform with riffles and pools, creating deeper pools, developing areas that increase oxygenation, providing woody debris for habitat, and reducing bank erosion; and
- Improve terrestrial habitat by removing invasive species, planting riparian areas with native vegetation and protecting these areas with a permanent conservation easement so that the riparian area will increase storm water runoff filtering capacity, improve bank stability, provide shading to decrease water temperature and improve wildlife habitat.

One vegetation monitoring plot 100 square meters  $(m^2)$  (10m x 10m) in size was used to predict survivability of the woody vegetation planted on-site. The Year 1 monitoring of vegetation indicated an average survival of 850 stems per acre. The data shows that the Site is on track to meet both the interim stem survival criteria for Year 3 (320 stems per acre) and the final success criteria of 260 trees per acre by the end of Year 5. Per comments received by the EEP during the submittal of the baseline report for this project, a smaller vegetation plot was to be established on UT2 to monitor the success of stems planted in the Enhancement II reach. However, it was discovered that the planting contractor neglected to set out stems after removing the debris from the reach. As a result, Baker is coordinating with the planting contractor to replant the Enhancement II area prior to a plot being established. Despite the lack of stems, the Enhancement II area did not appear to be unstable and debris that was formerly in the channel was removed. Figure 4 and Table 13 in Appendix F both document the lack of stems reported along the entire length of Reach 2 of UT2.

The design implemented at the Snowbird Creek Tributaries mitigation project site involved Priority Level 1 Restoration, and Enhancement Level II approaches. Channels were built to be consistent with, or evolve to, stable B3-type channel for Reach 2 of UT3 and a B4-type channel for the section of UT2 that was enhanced. Restoration and enhancement work were completed in accordance with the approved design approach provided in the mitigation plan for the tributaries. Longitudinal profile and cross-section data indicate that the project streams have remained stable since baseline monitoring data were collected in February 2011. During the time of the as-built surveys, vegetation was sparse on a section of UT3-Reach 2; however, by the time Year 1 monitoring activities began in November 2011, a dense layer of herbaceous vegetation covered the site. Photo logs included in this report confirm the herbaceous cover at the project site is flourishing, and in conjunction with other erosion control measures like matting, is promoting bank stability on-site while planted, woody vegetation becomes more established. Based on geomorphic data presented in Appendix D, this Site is currently on track to meet the hydrologic and stream success criteria specified in the Snowbird Creek Tributaries Mitigation Plan. Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

# 1.0 PROJECT BACKGROUND AND ATTRIBUTES

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina (Figure 1, Appendix A). The project site is situated in the Little Tennessee River Basin, within North Carolina Division of Water Quality (NCDWQ) sub-basin 04-04-04 and United States Geologic Survey (USGS) hydrologic unit 06010204020010. The Snowbird Creek Tributaries mitigation project is located in a watershed that is predominantly forested that also contains a small number of residences near the tributaries and Hooper Branch. The vast majority of the watershed is in forested cover, with less than one percent of land being in agricultural use. Over the past 100 years, various parcels within the project area have been impacted by logging activities as well as residential and agricultural land use within the valley bottom.

Anthropogenic land use alteration and channelization of streams in the Snowbird Creek Tributaries project watersheds have resulted in various stream corridor impairments. Incision, bank erosion, and other ongoing stream processes typical of adjusting streams were found in various reaches of UT3 and other tributaries within the project area. However, it was determined that the benefits of stream and riparian enhancement further upslope in the watershed would not be significant enough to justify further disturbance of the watershed which continues to revert to a more natural state in the absence of intensive logging activities.

In accordance with the approved mitigation plan for the site, construction activities were conducted in August 2010. Project activity on UT2 consisted of improving bank stability and riparian conditions along a small section of UT2 that had been degraded by previous logging activities. An Enhancement II approach was used to stabilize this reach; efforts included replacing native woody vegetation in an area previously disturbed during logging activities and removal of debris from the channel that was contributing to channel disturbance. Re-vegetation of the riparian corridor will improve shading and provide high quality biomass to the stream in addition to other habitat improvements.

A Priority I Restoration approach was used on Reach 2 of UT3 to address prior manipulation and relocation of the reach by restoring a channel with step-pool morphology in the low part of the valley. The restoration of this reach of UT3 eliminated the bank erosion, aggradation of fines, and lack of native riparian vegetation and rootmass that characterized the former location of Reach 2 on UT3. The new channel has improved connectivity to its floodplain and channel bedform was improved by constructing a series of step-pool and riffle-pool sequences using grade control structures. These grade control structures will aid in dissipating streamflow energy, decrease pool-to-pool spacing and improve the quality of in-stream habitat present. Given the steepness of the project area, creating a step-pool channel system was critical in achieving a more stable profile and preventing self-propagating headcuts. A vegetated riparian buffer was also planted which will support streambank stability along the new reach while serving a variety of terrestrial and aquatic habitat functions.

The project involved restoration or enhancement of 714 linear feet (LF) of two streams: Reach 2 of UT3 and Reach 2 of UT2. In addition, 7,497 LF of UT1, UT2 and UT3 were preserved with conservation easements. The restoration, enhancement, and preservation of 8,211LF of stream within this project site has generated 2,035 stream mitigation units (SMUs).

## 1.1 Location and Setting

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina. To reach the project site from the intersection of NC Highways 143 and 129, turn south onto N.C. Highway 129. At the first stop light past the Microtel, turn right onto East Main Street, continue for approximately 0.3 miles, and turn left onto Atoah Street. Atoah Street becomes Snowbird Road (both are NC Highway 143). Snowbird Road (NC 143) will come to

parallel Santeetlah Reservoir (an inundated portion of Snowbird Creek). At the intersection of IU Gap Road and Snowbird Road, the property will be situated to the east. The last house on the left before you get to this intersection is the property owner and just before you get to this house there is a gated dirt road that leads to UT1 and UT2. To get to UT3, turn left on IU Gap Rd., go .15 miles, the UT3 property is on the left and the access drive is on the left just past a small rental farm house.

### 2.0 METHODOLOGY AND RESULTS

The five-year monitoring plan for the Snowbird Creek Tributaries mitigation project includes criteria to evaluate the success of the geomorphic, vegetative and hydrologic components of the project. The specific locations of the cross-sections, sediment sampling location, vegetation plot, crest gauge installation and permanent reference photo stations, are shown on the as-built plans submitted with this report.

#### 2.1 Stream Assessment

#### 2.1.1 Morphologic Parameters and Channel Stability

Geomorphic monitoring of restored stream reaches is being conducted over a five year period to evaluate the effectiveness of the restoration practices installed. Monitored stream parameters include channel dimension (cross-sections), profile (longitudinal survey), pattern (to a lesser degree for reasons noted below), bed composition, bank stability, bankfull flows, and stability of reference sites documented by photographs. Crest gauges, as well as high flow marks, will be used to document the occurrence of bankfull events. The methods used and any related success criteria are described below for each parameter. Detailed channel morphology was surveyed with a total station by Baker under the direction of Will Kent, PLS; survey data is georeferenced.

#### 2.1.1.1 Dimension

Four permanent cross-sections were installed in representative riffle and pool reaches on UT3 to help evaluate the success of the mitigation project. Each cross-section was established by installing permanent pins on each bank to establish a consistent and repeatable transect from year-to-year. The cross-sectional surveys capture points at all breaks in slope and includes typical features such as top of bank, bankfull (if different from top of bank), inner berm, edge of water, and thalweg. Cross-sections are provided in Exhibit 3 of Appendix D and are depicted with an orientation looking downstream. Riffle cross-sections are classified using the Rosgen Stream Classification System. The project was built with a larger-than-typical entrenchment ratio for B-type channels, however Baker has determined that the B classification is still most appropriate based on other channel characteristics, namely width-depth ratio, sinuosity, and slope.

From year-to-year, change in cross-section dimensions should typically be limited to steepening of the banks from a gentler side-slope that they are typically constructed at, to a steeper slope that is sustainable once complementary vegetation establishes. This vegetation of the banks and floodplain may promote further bank deposition and channel narrowing based on the resulting increase in roughness that accompanies dense vegetation establishment. These, and any other changes, will be evaluated to determine their root cause and whether they represent movement toward a more unstable condition (e.g., down-cutting or erosion) or movement toward increased stability (e.g., settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio).

#### 2.1.1.1.1 Results

As-built cross-section monitoring data for stream stability was collected in February 2011. The four permanent cross-sections along UT3 were re-surveyed in January 2012 to document stream dimension for Monitoring Year 1. Cross-sectional data is presented in Table 8 (Appendix D) and the location of cross-sections is shown on the plan sheets submitted with this report.

The cross-sections show that there has been little to no adjustment to stream dimension on Reach 2 of UT3 since construction. At this time, cross-sectional measurements do not indicate any streambank or channel stability issues.

#### 2.1.1.2 Pattern and Longitudinal Profile

The longitudinal profile for Year 1 was surveyed during January 2012; a visualization of the profile is provided in Exhibit 4 of Appendix D. A longitudinal profile was conducted for the entire project length on Reach 2 of UT3. This longitudinal profile will be replicated annually during the five year monitoring period.

Measurements taken along the longitudinal profile include thalweg, water surface, and top of left and right bank. The pools should remain relatively deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools. Bed form observations should be consistent with those observed for channels of the design stream type. Profile data collected should reflect stable channel bedform and a diverse range of riffle and pool complexes.

All measurements were taken at the head of each feature (e.g., riffle, run, pool, glide) and the maximum pool depth. Elevations of grade control structures were also included in the longitudinal profiles surveyed. Surveys were tied to a permanent benchmark. Although pattern adjustments were made on Reach 2 of UT3 for channel alignment considerations, such as following the low point of the valley, pattern adjustments were not made with the intent to greatly increase sinuosity. Unnamed Tributary 3 is an A/B-type stream primarily characterized by a step-pool morphology. Consequently, pattern information is not provided in Appendix D as the parameters present are generally associated with meandering, riffle-pool channels and not step-pool channels. However, as the site is monitored, reaches will be evaluated for significant changes in pattern. Any changes that occur and warrant repair will be discussed in future monitoring reports.

#### 2.1.1.2.1 Results

The longitudinal profile shows that the bed features are stable; closely-spaced grade control structures continue to help maintain the overall profile desired. As noted in the Stream Reach Morphology Data Tables in Appendix D (Table 9), riffle and pool characteristics do not appear to have changed much since construction; the riffle slope and pool spacing measurements obtained for Year 1 are acceptable when compared to design data provided for Reach 2 of UT3. Bedform diversity, particularly max pool depths and pool spacing features, appears to have improved with the restoration of the channel; grade control structures will help maintain vertical stability in Reach 2 of UT3 as the channel adjusts to a more natural B-type channel.

There was also little to no change in the profile of Reach 2 of UT3 since construction. There is one structure around station 0+95 where the stream is piping through the structure; however, there was no sign of bank or channel instability observed. At this time, the structure is not considered to be an area of concern. Baker will continue to monitor this structure and repairs will be made should the area become unstable or the area of piping does

not seal itself; Figure 3 and Tables 11 and 12 in Appendix F document the piping of this structure.

#### 2.1.1.3 Substrate and Sediment Transport

Bed material analysis will consist of a pebble count taken in the same constructed riffle during annual geomorphic surveys of the project site. This sample, combined with evidence provided by changes in cross-sectional and profile data will reveal changes in sediment transport and bed gradation that occur over time as the stream adjusts to upstream sediment loads and cross-sections evolve into a more permanent stable dimension. Significant changes in bed load composition will be evaluated with respect to stream stability and watershed changes.

#### 2.1.1.3.1 Results

For this project, a pebble count was collected on UT3. Visual observations of UT3 and a review of pebble count data collected during Year 1 monitoring did not yield any signs that sediment transport functions have been hampered by the mitigation project; specifically, no significant areas of aggradation or degradation within the project area were observed. The pebble count data (Exhibit 5, Appendix D) indicates that the stream is moving fines through the system and larger pebbles are making up a greater percentage of the bed material.

#### 2.1.2 Hydrology

#### 2.1.2.1 Streams

The occurrence of bankfull events within the monitoring period will be documented by the use of a crest gauge and photographs. A crest gauge was installed on the floodplain of UT3 at the bankfull elevation. The crest gauge will record the highest watermark between site visits and will be checked at each site visit to determine if a bankfull event has occurred. Photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Two bankfull flow events must be documented on the crest gauge within the 5-year monitoring period. The two bankfull events must occur in separate years; otherwise, the stream monitoring will continue until two bankfull events have been documented in separate years or we reach the end of the monitoring period. If we reach the end of the monitoring period without two bankfull events occurring, the MRT will decide how to proceed.

#### 2.1.2.1.1 Results

At this time, no bankfull events have been recorded (Appendix E). Baker is considering relocating the crest gauge as it has been observed that the current location is prone to holding standing water. If the crest gauge is relocated, the plans accompanying subsequent monitoring reports will be updated to reflect the new location.

#### 2.1.3 Photographic Documentation of Site

Photographs will be used to document restoration success visually. Reference sites were photographed during the as-built survey; photographing these sites will be repeated for at least five years following construction. Reference photos are taken once a year, from a height of approximately five to six feet. Permanent markers will ensure that the same locations (and view) are utilized during each monitoring period. Selected site photographs are shown in Appendix B.

Lateral and structure photographs are used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, structure function and stability, and effectiveness of erosion control measures. Lateral photos should not indicate excessive erosion or degradation of the banks. A series of photos over time should indicate successive maturation of

riparian vegetation and consistent structure function. Photo documentation of the site during Year 1 monitoring reflects stable site conditions in restored or enhanced areas.

#### 2.1.3.1 Lateral Reference Photos

Reference photos of transects were taken of the right and left banks at each permanent crosssection. A survey tape was shown in most photographs and represents the cross-section line located perpendicular to the channel flow. The water surface was located in the lower edge of the frame in order to document bank and riparian conditions. Photographers will make an effort to consistently maintain the same area in each photo over time.

#### 2.1.3.2 Structure Photos

Photographs of primary grade control structures (i.e. vanes and weirs), along the restored streams are included within the photographs taken at reference photo stations. Photographers will make every effort to consistently maintain the same area in each photo over time.

#### 2.1.4 Stream Stability Assessment

In-stream structures installed within the restored streams consisted of boulder steps. Table 11 in Appendix F provides a comprehensive visual assessment of morphological stability throughout restored area (Reach 2 of UT3). The Year 1 visual observations of these structures indicate that little or no changes have occurred since the baseline survey was performed; structures are functioning as designed and are holding their elevation and grade. As noted in earlier discussions about channel dimension and profile, a structure around station 0+95 is experiencing piping. However, the channel and banks appear stable in this area; Baker will monitor the structure to see if the piping is corrected by natural processes or if repairs to the structure become warranted. The close spacing of grade control structures on UT3 and favorable bank heights are allowing for both vertical and lateral energy dissipation of the stream during flood events; no structures were found to be in need of repair at this time.

Quantitative reference reach and design data used to determine the restoration approach, as well as the Year 1 data collected during the project's post-construction monitoring period are summarized in Appendix D.

### 2.2 Vegetation Assessment

### 2.2.1 Vegetation

Successful restoration of the vegetation on a site is dependent upon hydrologic restoration, active planting of preferred canopy species, and volunteer regeneration of the native plant community. The restoration plan for the Snowbird Creek Tributaries Site specifies that the number of vegetation monitoring quadrants required will be based on the species/area curve method, as described in NCEEP monitoring guidance documents. The size of individual quadrants is 100 square meters for woody tree species, and 1 square meter for herbaceous vegetation. Level 1 CVS vegetation monitoring will occur in spring, after leaf-out has occurred, or in the fall prior to leaf fall.

At the end of the first growing season during baseline surveys, species composition, density, and survival were evaluated. Individual quadrant data provided during subsequent monitoring events will include diameter, height, density, and coverage quantities. Relative values will be calculated, and importance values will be determined. Individual stems were marked to ensure that they can be found in succeeding monitoring years. Mortality will be determined from the difference between the previous year's living, planted stems and the current year's living, planted stems.

Photographs are used to visually document vegetation success in sample plots. Reference photos of tree and herbaceous condition within plots are taken at least once per year. Photos of the plots are included in Appendix B of this report.

The interim measure of vegetative success for the site is the survival of at least 320, 3-year old, planted trees per acre at the end of Year 3 of the monitoring period. The final vegetative success criteria is the survival of 260, 5-year old, planted trees per acre at the end of Year 5 of the monitoring period.

Seeding applied to streambanks beneath the erosion matting sprouted within two weeks of application and has provided excellent ground coverage. Live stakes and bare root trees planted are also flourishing and will increasingly contribute to streambank stability and shading. In general, bare-root vegetation was planted at a target density of 680 stems per acre, in an 8-foot by 8-foot grid pattern. Planting of bare-root trees was completed in late March-early April 2011. Species planted are listed below.

Snowbird Creek Tributaries Mitigation Plan-NCEEP Project #92764						
Common Name						
	Ripariar	Buffer Plantings				
Trees Overstory						
Sycamore	Platanus occidentalis	8	54	FACW-		
River Birch	Betula nigra	7	48	FACW		
White Oak	Quercus alba	5	34	FACU		
Red Maple	Acer rubrum	5	34	FAC		
Tulip Poplar	Liriodendron tulipifera	5	34	FAC		
Yellow Birch	Betula alleghaniensis (lutea)	5	34	FACU+		
Black (Sweet) Birch	Betula lenta	5	34	FACU		
Northern Red Oak	Quercus rubra	5	34	FACU		
Yellow Buckeye	Aesculus octandra	5	34	N/A		
Mockernut Hickory	Carya alba (tomentosa)	3	20	N/A		
Scarlet Oak	Quercus coccinea	2	14	N/A		
Trees Understory						
Highland Doghobble	Leucothoe fontanesiana (axilarris var. editorum)	5	34	N/A		
Mountain Laurel	Kalmia latifolia	5	34	FACU		
Flame Azalea	Rhododendron calendulaceum	5	34	N/A		
Black Willow	Salix nigra	2	14	OBL		
Ironwood	Carpinus caroliniana	3	20	FAC		
Witch Hazel	Hamamelis virginiana	2	14	FACU		
Sourwood	Oxydendrum arboreum	5	34	FACU		
Flowering Dogwood	Cornus florida	5	34	FACU		

Snowbird Creek Tributaries Mitigation Plan-NCEEP Project #92764						
Common Name	Scientific Name	% Planted by Species	Planting Density	Wetness Tolerance		
Rhododendron	Rhododendron maximum	3	20	FAC-		
Tag Alder	Alnus serrulata	5	34	FACW+ or OBL		
Redbud	Cercis canadensis	5	34	FACU		
Shrubs						
Rivercane (giant cane)	Arundinaria gigantea	15	102	FACW		
Spicebush	Lindera benzoin	15	102	FACW		
Deerberry	Vaccinium stamineum	15	102	FACU		
Eastern Sweetshrub, Sweetshrub	Calycanthus floridus, Calycanthus spp.	10	68	FACU		
Sweetpepperbush	Clethra spp.	15	102	N/A		
Winterberry	Ilex verticillata	10	68	FACW		
Virginia Sweetspire	Itea virginica	15	102	FACW+		
Chokeberry	Photinia	5	34	N/A		
Alternate Species						
Blight-resistant American Chestnut	Castanea dentata	N/A	N/A	N/A		
American Hazelnut	Corylus americana	N/A	N/A	FACU		
Blue Ridge Blueberry	Vaccinium pallidum	N/A	N/A	N/A		
	Riparian	Livestake Plantings				
Ninebark	Physocarpus opulifolius	15	102	FAC-		
Elderberry	Sambucus canadensis	20	136	FACW-		
Buttonbush	Cephalanthus occidentalis	15	102	OBL		
Silky Willow	w Salix sericea 25		170	OBL		
Silky Dogwood	Cornus amomum	25	170	FACW+		

Note: Species selection may have changed due to refinement or availability at the time of planting.

In order to determine if the criteria were achieved, one vegetation monitoring quadrant, 10 by 10 meters in size, was installed on Reach 2 of UT3 in April 2011. This plot includes a 1 square meter sub-quadrant for visually documenting the success of herbaceous vegetation. In addition, a smaller vegetation plot will be established in 2012 on Reach 2 of UT2, an Enhancement II Reach to help monitor the stability of the channel and riparian buffer where logging debris was originally removed.

#### 2.2.1.1.1 Results

Tables 5 through 7 in Appendix C present information on vegetation success criteria, vegetation metadata, and stem counts for the vegetation monitoring plot. Vegetation data was collected in November 2011. Data from the Year 1 monitoring event indicates that approximately 88% of the stems surveyed were in good to excellent condition and showed no signs of damage. The average density of planted bare root stems, based on data collected from the monitoring plot during Year 1 monitoring, is 850 stems per acre or 21 stems per plot. The site was originally

planted with approximately 1,102 bare root stems per acre after construction (as cited in the Baseline Monitoring Document), or 25 stems per plot. Therefore, during the last year, between the Baseline and Year 1 monitoring periods, a mortality of 4 stems has been observed that accounts for this difference or decrease between the original planted stem count (1,102 stems) from Baseline monitoring and the total stem count (850) from Year 1 monitoring. However, an average density of 850 stems per acre is still indicative that the Site is on track for meeting the minimum interim success criteria of 320 trees per acre by the end of Year 3, and the final success criteria of 260 trees per acre by the end of Year 5. The location of the vegetation plot is shown on the Year 1 monitoring plans.

The area on Reach 2 of UT3 that was identified during as-built surveys as having sparse groundcover was found to have rebounded; the groundcover is now dense and appears very healthy. Survival rates of planted woody stems in the vegetation plot indicates that plantings in the restored area of UT3 are of sufficient density to meet regulatory requirements, as well as the site stabilization and habitat enhancement goals originally set forth in the mitigation plan.

As noted in the Executive Summary, a smaller vegetation plot is to be established in the Enhancement II Reach on UT2. The plot, which will be  $5m^2$  in size, will be used to collect tree survival data from a subsampling of the vegetation planted. The plot will be installed once the planting contractor replants the Enhancement II reach, whereupon Baker will annually record the number of stems within the plot and the height of each stem. The plot will also be photographed to visually document changes in the riparian corridor over the course of the monitoring period. Figure 4 and Table 13 in Appendix F document this area that are in need of planted stems along Reach 2 of UT2.

### 2.3 Areas of Concern

At this time, there are no areas of concern. Baker will monitor the structure where piping is occurring and will repair the structure if the bank or channel becomes unstable; a small vegetation plot will be established on UT2-Reach 2 prior to the next report, the survival of stems within the plot will be monitored annually to document riparian conditions in the Enhancement II reach.


### **3.0 REFERENCES**

Leopold, L.B., M. Wolman, and J. Miller, 1964. "Fluvial Processes in Geomorphology." W.H. Freeman, San Franciso, CA.

Peet, R.K., T.R. Wentworth and P.S. White. 1998. "A flexible, multipurpose method for recording vegetation composition and structure." Castanea 63:262-274.

APPENDIX A FIGURE & GENERAL TABLES

> LOCATION MAP TABLES 1-4



#### Figure 1. Notes

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina. To reach the project site from the intersection of N.C. Highways 143 and 129 in Robbinsville, turn south onto N.C. Highway 129. At the first stop light past the Microtel, turn right onto East Main Street, continue for approximately .3 miles, and turn left onto Atoah Street. Atoah Street becomes Snowbird Road (both are N.C. Highway 143). Snowbird Road (N.C. Highway 143) will come to parallel Santeetlah Reservoir (an inundated portion of Snowbird Creek). At the intersection of IU Gap Road and Snowbird Road, the property will be situated to the east. The last house on the left before you get to this intersection is the property owner and just before you get to this house there is a dirt road that leads to UT1 and UT2. To get to UT3, turn left on IU Gap Road; as the road bends to the right, the UT3 property is on the left and the access drive is on the left just past a small rented farm house.

The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.

Table A1. Project Components         Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764											
Project Segment or Reach ID	Existing Feet/ Acres	Mitigation Type	Approach	Target Stream Type	Footage or Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment		
UT1	3,213LF	Р	-	-	3,213 LF	5:1	643	-	No channel alteration (preservation).		
UT2											
Reach 1	1,033 LF	Р	-	-	1,033 LF	5:1	207	-	No cl	No channel alteration (preservation).	
Reach 2	171 LF	EII	-	B3a	171 LF	2.5:1	68	-		Removal of woody debris; stabilize streambanks; replanting with native vegetation.	
Reach 3	675 LF	Р	-		675 LF	5:1	135	-	No cl	No channel alteration (preservation).	
UT3											
Reach 1	2,576LF	Р	-	-	2,576LF	5:1	515	-	No cł	nannel alteration	(preservation).
Reach 2	543 LF	R	PII	Aa+	467 LF	1:1	467	-	Relocate channel in lowest point of the valley; establish a step-pool channel with stable banks and floodplain connectivity.		
Mitigation	Unit Summa	ations									
Stream (LF)	) Riparian	Riparian Wetland (Ac)         Nonriparian Wetland (Ac)		Ac)	Total Wetland	(Ac)	Buffer (Ac)	Comment			
2,035		NA			NA			NA 13.1			
Total MUs	2,035										
Notes:											

Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	-	October 2009
Final Design-90%	-	November 2009
Construction	-	August 2010
Temporary S&E mix applied to entire project area	-	August 2010
Permanent seed mix applied to project site	-	August 2010; February 2011
Containerized and B&B plantings set out	-	March 2011
Installation of crest gauges	-	March 2011
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	April 2011	November 2011 (last of plantings completed in March)
Year 1 Monitoring	January 2012	March 2012
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table A3. Project Contacts Table         Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764					
Designer					
Michael Delver Engineering Inc.	797 Haywood Rd Suite 201, Asheville, NC 28806				
Michael Baker Engineering, Inc.	Contact: Micky Clemmons, Tel. 828.350.1408 x2002				
Construction Contractor					
Distor Works Inc.	8000 Regency Parkway, Suite 200, Cary, NC 27511				
River Works, Inc.	Contact: Will Pedersen, Tel. 919.459.9001				
Planting & Seeding Contractor					
Divor Works, Inc.	8000 Regency Parkway, Suite 200, Cary, NC 27511				
River Works, Inc.	Contact: George Morris, Tel. 919.459.9001				
Seed Mix Sources	Green Resources				
Nursery Stock Suppliers	Arborgen and Hillis Nursery				
Monitoring					
Michael Delver Engineering Lag	797 Haywood Rd Suite 201, Asheville, NC 28806				
Michael Baker Engineering, Inc.	Contact: Carmen McIntyre, Tel. 828.350.1408 x2010				


Table A4. Project Attribute Table Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764					
Project County	Graham County, NC				
Physiograhic Region	Blue Ridge				
Ecoregion	Blue Ridge Mountains-Southern Metasedimentary Mountains				
Project River Basin	Little Tennessee				
USGS HUC for Project	06010204020010				
NCDWQ Sub-basin for Project	04-04-04				
Within extent of EEP Watershed Plan?	No local or targeted watershed plans currently available				
WRC Class	Cold				
% of Project Easement Fenced or Demarcated	0% (post-construction)				
Beaver Activity Observed During Design Phase?	No				
Drainage Area (Square Miles)					
UT1	.13 mi <sup>2</sup>				
UT2					
Reach 1	.05 mi <sup>2</sup>				

Table A4. Project Attribute TableSnowbird Creek Tributaries Mitigation Project-NCE	EP Project #92764
Reach 2	.06 mi <sup>2</sup>
Reach 3	.08 mi <sup>2</sup>
UT3	
Reach 1	.15 mi <sup>2</sup>
Reach 2	.18 mi <sup>2</sup>
Stream Order	
UT1	1 <sup>st</sup> (Perennial)
UT2	
Reach 1	1 <sup>st</sup> (Perennial)
Reach 2	1 <sup>st</sup> (Perennial)
Reach 3	1 <sup>st</sup> (Perennial)
UT3	
Reach 1	1 <sup>st</sup> (Perennial)
Reach 2	1 <sup>st</sup> (Perennial)
Restored Length	
UT 1	3,212 LF
UT2	
Reach 1	1,033 LF
Reach 2	171 LF
Reach 3	675 LF
UT3	
Reach 1	2,576 LF
Reach 2	467 LF
Watershed Type	Rural (Predominantly Forested)
Watershed LULC Distribution (Percent area)	
Deciduous Forest	80.15%
Evergreen Forest	8.68%
Mixed Forest	11.16%
Developed Open Space	<1%
Drainage Impervious Cover Estimate (%)	<25%
NCDWQ AU/Index #	2-190-9(15.5)
303d Listed	No
Upstream of 303d Listed Segment	No
Reasons for 303d Listing or Stressor	-

Table A4. Project Attribute TableSnowbird Creek Tributaries Mitigation Project-NCEI	EP Project #92	764		
Total Acreage of Easement	13.1			
Total Vegetated Acreage w/in Easement	n/a (Easement vegetated with exception of stream channel)			
Total Planted Acreage within the Easement	~.86 Acres			
Rosgen Classification (Pre-existing)/As-Built				
UT1	Aa <sup>+/</sup> Aa <sup>+</sup>			
UT2				
Reach 1	B3a/B3a			
Reach 2	B3a/B3a			
Reach 3	B3a/B3a			
UT3				
Reach 1	A4a <sup>+</sup> /A4a <sup>+</sup>			
Reach 2	B/B3			
Valley Type	II			
Valley Slope	.094 (UT3)			
Valley Side Slope Range	n/a			
Valley Toe Slope Range	n/a			
Trout Waters Designation	No			
Species of Concern	No			
Dominant Soil Series and Characteristics	Snowbird loam/ Thurmont-Dillard/ Soco-Stecoah/ Spivey-Whiteoak			
	Depth (in.)	% Clay	K Factor	T Factor
UT1	>80"	5-18/ 5-24	.1017/ .021	2/3
UT2				
Reach 1	~80/>60"	5-18	.1017/.1	5
Reach 2	>80"	5-18	.1017	5
Reach 3	>80"	5-18/ 5-24	.1017/ .021	5
UT3				
Reach 1	>80"	5-24	.021/ .031	5
Reach 2	>60"	5-25	.1724	5

APPENDIX B PROJECT REACH FIGURE AND REFERENCE PHOTOGRAPHS

FIGURE 2 PROJECT COMPONENT MAP EXHIBIT 1-2 REFERENCE STATION AND VEGETATION PLOT PHOTOLOGS



# Snowbird Creek Photo Log - Reference Photo Points

Notes: Photos for Snowbird Creek were taken December 2011.

- 1. Photo point locations are shown on the plan views in the actual location the picture was taken.
- 2. All points are marked with a wooden stake and flagging. For channel points, the stake is set up on an adjacent bank.



Photo Point 1: looking downstream

Photo Point 2: looking downstream



Photo Point 2: looking upstream

Photo Point 3: looking downstream



Photo Point 3: looking upstream

Photo Point 4: looking downstream



Photo Point 4: looking upstream

Photo Point 5: looking downstream



Photo Point 5: looking upstream

Photo Point 6: looking downstream



Photo Point 6: looking upstream

# UT1 Reach 1 (Preservation) Photo Log - Reference Photo Points

Notes: Photos were taken January 2012.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream






Photo Point 2: looking downstream

Photo Point 2: looking upstream



Photo Point 3: looking downstream

Photo Point 3: looking upstream



Photo Point 4: looking downstream

Photo Point 4: looking upstream

# UT2 (Preservation & Enhancement II) Photo Log - Reference Photo Points

Notes: Photos were taken January 2012.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.
- 3. Photo point 3 is located in the Enhancement II Reach.



Photo Point 1: looking downstream

Photo Point 1: looking upstream



Photo Point 2: looking downstream

Photo Point 2: looking upstream





Photo Point 3: looking downstream

Photo Point 3: looking upstream



Photo Point 4: looking downstream

Photo Point 4: looking upstream

# UT3 (Preservation) Photo Log - Reference Photo Points

Notes: Photos were taken January 2012.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream

Photo Point 1: looking upstream



Photo Point 2: looking downstream

Photo Point 2: looking upstream



Photo Point 3: looking downstream

Photo Point 3: looking upstream

# Snowbird Creek Tributaries Mitigation Project Photo Log - Vegetation Plot Photos

Notes: Photos for Vegetation Plots were taken December 2011.

- 1. Vegetation plots marked by t-posts at corners; herbaceous plot marked by stake within larger plot.
- 2. Planted vegetation flagged and tagged for future identification.



Photo 1: Veg Plot 1

Photo 2: Veg Plot 1-Herbaceous Plot

APPENDIX C VEGETATION SUMMARY DATA TABLES 5-7

Table C5. Vegetation Plot Criteria Attainment-Year 1						
Snowbird Creek Tributaries Mitigation Project-#92764						
Vegetation Plot ID	Vegetation Survival Threshold Met?					
1	Y					

Table C6. Vegetation Metadata- Ye	ear 1								
Snowbird Creek Tributaries Mitiga	tion Project-#92764								
<b>Report Prepared By</b>	Carmen Horne-McIntyre								
Date Prepared	12/1/2011 13:30								
database name	cvs-eep-entrytool-v2.2.7_Dec 2011.mdb								
database location	L:\Monitoring\Monitoring Guidance\Vegetation\CVS EEP Entrytool V2.2.7								
computer name	ASHEWCMCINTYR								
file size	89882624								
DESCRIPTION OF WORKSHEET	'S IN THIS DOCUMENT								
Metadata CVS Stem Count Total and Planted	Description of database file, the report worksheets, and a summary of project(s) and project data. <b>by</b>								
Plot and Species     Displays Plot and Stem Count Mertrics as well as Stems Planted Per Acre									
PROJECT SUMMARY	92764								
Project Code	Snowbird Tributaries								
project Name	Restoration: 466 LF, Enhancement II:171 LF, Preservation: 7,497 LF								
Description	Little Tennessee								
River Basin	466								
length(ft)	30								
stream-to-edge width (ft)	2597.31								
area (sq m)	1								
<b>Required Plots (calculated)</b>	1								
Sampled Plots	1								

Table C7. Stem Count Arranged by Plot-Year 1																
Snowbird Creek Tributaries Mitigation Project-#92764																
			(Yr 1	nt Data 2011) ot 1	Current Mean		Annual Means (Previous Years) AB MY2 MY3 MY4 MY5									
Tree Species	Common Name	Туре	P	T	Р	Т	P A	Б	P	T	P NI	T	P	T T	P	T
Acer rubrum	Red Maple	Tree	2	2	2	2	1.0	1.0								
Alnus serrulata	Tag Alder	Tree	3	3	3	3	3.0	3.0								
Betula lenta	Sweet Birch	Tree	4	4	4	4	4.0	4.0								
Betula nigra	River Birch	Tree	2	0	2	0	2.0	2.0								
Carya alba	Mockernut Hickory	Tree	3	3	3	3	3.0	3.0								
Quercus rubra	Red Oak	Tree	2	2	2	2	3.0	3.0								
Platanus occidentalis	Ninebark	Tree	7	6	7	6	7.0	7.0								
Understory/Shrub Spec	vies															
Cercis canadensis	Redbud	Tree	1	0	1	0	1.0	1.0								
Hamamelis virginiana	Witch Hazel	Shrub	1	1	1	1	1.0	1.0								
Volunteers																
			0	0	0	0										
	Plot Area (acres)		0.	025												
P=Planted	Species Count		9	7	9	7	9.0	9.0								
T=Total	Planted Stems/Plot		25	21	25	21	25.0	25.0								
		Stems/Plot	25	21	25	21	25.0	25.0								
	Planted Stems/Acr		1012	850	1012	850	1012	1012								

### APPENDIX D MORPHOLOGICAL SUMMARY DATA

## EXHIBIT 3-CROSS-SECTIONS (WITH ANNUAL OVERLAYS) EXHIBIT 4- LONGITUDINAL PROFILE (WITH ANNUAL OVERLAY) EXHIBIT 5-RIFFLE PEBBLE COUNT SIZE CLASS DISTRIBUTION TABLE 8- CROSS-SECTION MORPHOLOGY DATA TABLE TABLE 9- STREAM REACH MORPHOLOGY DATA TABLE






Photo 1: XS-1 facing right bank

Photo 2: XS-1 facing left bank



Photo 3: XS-1 facing upstream

Photo 4: XS-1 facing downstream






Photo 1: XS-2 facing right bank

Photo 2: XS-2 facing left bank



Photo 3: XS-2 facing upstream

Photo 4: XS-2 facing downstream






Photo 1: XS-3 facing right bank

Photo 2: XS-3 facing left bank



Photo 3: XS-3 facing upstream



Photo 4: XS-3 facing downstream







Photo 1: XS-4 facing right bank


Photo 2: XS-4 facing left bank





Photo 3: XS-4 facing upstream


Photo 4: XS-4 facing downstream














Figure D5. Cross-Section Pebble Count (UT3 to Hooper Branch) Snowbird Creek Tributaries Mitigation Project, EEP# 92764

SITE OR PROJECT:	Snowbird Creek Tributaries Project
REACH/LOCATION:	UT3 to Hooper Branch (Reach 2)
FEATURE:	Riffle

		MY 1 (201	1)		
MATERIAL	PARTICLE	SIZE (mm)	Total	Class %	% Cum
Silt/Clay	Silt / Clay	< .063	10	10%	10%
	Very Fine	.063125			10%
	Fine	.12525			10%
Sand	Medium	.2550	1	1%	11%
	Coarse	.50 - 1.0	8	8%	19%
	Very Coarse	1.0 - 2.0			19%
	Very Fine	2.0 - 2.8			19%
	Very Fine	2.8 - 4.0			19%
	Fine	4.0 - 5.6			19%
	Fine	5.6 - 8.0			19%
Gravel	Medium	8.0 - 11.0	1	1%	20%
Gravel	Medium	11.0 - 16.0	1	1%	21%
	Coarse	16 - 22.6	2	2%	23%
	Coarse	22.6 - 32	2	2%	25%
	Very Coarse	32 - 45	17	17%	42%
	Very Coarse	45 - 64	18	18%	60%
	Small	64 - 90	15	15%	75%
Cobble	Small	90 - 128	14	14%	89%
Cobble	Large	128 - 180	6	6%	95%
	Large	180 - 256	3	3%	98%
	Small	256 - 362	2	2%	100%
Boulder	Small	362 - 512			100%
Boulder	Medium	512 - 1024			100%
	Large-Very Large	1024 - 2048			100%
Bedrock	Bedrock	> 2048			100%
Total %	of whole count		100	100%	100%

Summary Data							
Channel	materials						
$D_{50} =$	52.63						
$D_{84} =$	112.87						
D <sub>95</sub> =	180.00						




Table D8. Cross-Section Morp	hology	Data Ta	able																					
Snowbird Creek Tributaries Mitigatio	n Projec	t #92764																						
												UT3												
			Cross Se	ection 1					Cross	Section 2	2			(	Cross Sec	tion 3				(	Cross S	Section 4	1	
Parameter			Rif							Riffle					Pool							ffle		
	AB	MY1	MY2	MY3	MY4	MY5	AB	MY1	MY2	MY3	MY4	MY5	AB	MY1	MY2 N	/IY3	MY4	MY5	AB	MY1	MY2	MY3	MY4	MY5
Dimension																								
BF Width (ft)		8.8					9.5	11.8					9.7	10.5					12.4	12.9				
Floodprone Width (ft)	41.5	45.1					50.0	50.0					49.1	50.4					62.5	63.1				
BF Cross Sectional Area (ft2)	4.5	5.1					6.3	7.7					8.1	8.5					10.7	11.2				
BF Mean Depth (ft)		0.58					0.66	0.65					0.84	0.81					0.87	0.87				
BF Max Depth (ft)	0.83	0.89					1.05	1.11					1.64	1.71					1.31	1.35				
Width/Depth Ratio	16.3	15.4					14.3	18.1					11.6	12.9					14.3	14.8				
Entrenchment Ratio	4.9	5.1					5.3	4.2					5.1	4.8					5.1	4.9				
Wetted Perimeter (ft)	9.6	10.0					10.8	13.1					11.4	12.1					14.1	14.6				
Hydraulic Radius (ft)	0.5	0.5					0.6	0.6					0.7	0.7					0.8	0.8				L
Substrate		-		-		-				-	-					-		-						
d50 (mm)																								L
d84 (mm)																								
Parameter		AB (2010	))			MY-1 (201	1)		N	MY-2 (20	12)		M`	Y-3 (20	13)		M١	Y-4 (20	14)		M	Y-5 (201	15)	
Farameter	Min	Max	Med		Min	Max	Med		Min	Max	Med		Min	Max	Med	Ν	Min	Max	Med		Min	Max	Med	
Pattern																								
Channel Beltwidth (ft)	-	-	-		-	-	-	Ι																
Radius of Curvature (ft)	-	-	-		-	-	-																	
Meander Wavelength (ft)	-	-	-		-	-	-																	
Meander Width Ratio	-	-	-		-	-	-																	
Profile																								
Riffle length (ft)	24	33	26		23	27	27																	
Riffle Slope (ft/ft)	0.058	0.102	0.072		0.044	0.120	0.104																	
Pool Length (ft)	3	6	4		3	7	7																	
Pool Spacing (ft)	8	41	35	-	8	47	29								_	F								
Substrate																								
d50 (mm)		28				53																		
d84 (mm)		78			<u> </u>	113			<u> </u>							-								
Additional Reach Parameters																-								
Valley Length (ft)		445				445																		
Channel Length (ft)		467				467																		
Sinuosity		1.05				1.07																		
Water Surface Slope (ft/ft)		0.089				0.087																		
BF Slope (ft/ft)		0.090				0.088																		
Rosgen Classification		B3a				B3a																		
Notes:					-				-			_								_				

Table D9. Stream Reach Morphology																									
Snowbird Creek Tributaries Mitigation Project	ct #92764																								
									S	tream Re	ach Data	Summary	,												
											UT3														
Parameter	Regional Curve	Refer	ence Rea	ch(es)		Design			(As-Built)			Yr 1			Yr 2		1	Yr 3			Yr 4			Yr 5	
	Equation		Data						, ,																
Dimension - Riffle	Eq.	Min		Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	10.1	7.4	17.5	27.6		9.9		8.5	10.1	12.4	8.8	11.2	12.9												
Floodprone Width (ft)		12.2	25.4	38.6	20.0	35.0	50.0	41.5	51.4	62.5	45.1	52.7	63.1												
Bankfull Mean Depth (ft)	0.65	0.87	0.99	1.10		0.66		0.53	0.69	0.87	0.58	0.70	0.87												
Bankfull Max Depth (ft)		1.09	1.35	1.60		0.90		0.83	1.06	1.31	0.9	1.12	1.4												
Bankfull Cross Sectional Area (ft2)	6.7	7.0	20.0	33.0		6.5		4.5	7.1	10.7	5.1	8.0	11.2												
Width/Depth Ratio		7.6	17.3	27.0		15.1		14.3	14.9	16.3	14.8	16.1	18.1												
Entrenchment Ratio		1.3	1.6	2.0	2.0	3.5	5.0	4.9	5.1	5.3	4.2	4.7	5.1												
Bank Height Ratio		1.1	1.1	1.2		1.0		1.0	1.0	1.0	1.0	1.0	1.0												
Bankfull Velocity (fps)						4.6			3.4			3.0													
Pattern																									
Channel Beltwidth (ft)																									
Radius of Curvature (ft)																									
Meander Wavelength (ft)																									
Meander Width Ratio																									
Profile																									
Riffle Length (ft)								24	27	33	23	26	27												
Riffle Slope (ft/ft)		0.136	0.152	0.167	0.048	0.101	0.153	0.058	0.075	0.102	0.044	0.094	0.120												
Pool Length (ft)								3	4	6	3	7	7												
Pool Spacing (ft)		42	99	157	5	27	48	8	27	41	8	26	47												
Substrate and Transport Parameters																									
d16 / d35 / d50 / d84 / d95		5.6/	9.5/11/10	)/200				6.8	3/19/28/78/1	50	.7/	39/53/113/1	180												
Reach Shear Stress (competency) lb/f2																									
Stream Power (transport capacity) W/m2																									
Additional Reach Parameters							· · · · · ·												-			•			
Channel length (ft)						466			467			467													
Drainage Area (SM)		0.13	0.87	1.60		0.18			0.18			0.18													
Rosgen Classification			B4a			B3			B3			B3													
Bankfull Discharge (cfs)	27				20	30	40		24			24					1			1					
Sinuosity			1.10			1.10			1.05			1.07													
BF slope (ft/ft)									0.090			0.088													


### **APPENDIX E**

#### TABLE 10-VERIFICATION OF BANKFULL EVENTS

	Table E10. Verification of Bankfull or Greater than Bankfull EventsSnowbird Creek Tributaries Mitigation Project-#92764									
Date of Data Collection	Date of Event	Method of Data Collection	Gauge Watermark Height (inches) UT3 (Reach 2)							
MY 1		Gauge measurement	No event recorded							
MY 2										

#### APPENDIX F PROJECT PROBLEM AREAS

# FIGURE 3 – STREAM PROBLEM AREAS FIGURE 4 – VEGETATION PROBLEM AREAS TABLE 11 – VISUAL MORPHOLOGICAL STABILITY ASSESSMENT TABLE 12 – STREAM PROBLEM AREAS TABLE 13 VEGETATION PROBLEM AREAS






Table F11. Stream Problem Areas           Snowbird Creek Tributaries Mitigation Project: Project No. 92764									
UT3 Reach 2 (467 LF)									
Feature Issue	Station No.	Suspected Cause	Photo Number						
()ther	0+95 along left and right bank	right bank tie-in boulders suggesting the settling of unconsolidated backfill material over	No photo included as piping water around structure is not discernable in the image.						

	Table F12. Visual Morpho	logical Stability As	sessment			
	Snowbird Creek Tributaries Mi	tigation Project: Pr	oject No. 927	64		
	UT3 Rea	ch 2 (467 LF)	-			
		(# Stable) Number		Total Number	% Performing	Feature
Feature		Performing	Total number	/ feet in unstable	in Stable	Perfomance
Category	Metric (per As-Built and reference baselines)	as Intended	per As-Built	state	Condition	Mean or Tota
A. Riffles	1. Present?	14	14	N/A	100	
	2. Armor stable (e.g. no displacement)?	14	14	N/A	100	
	3. Facet grades appears stable?	14	14	N/A	100	
	4. Minimal evidence of embedding/fining?	14	14	N/A	100	
	5. Length appropriate?	14	14	N/A	100	100%
B. Pools	1. Present? (e.g. not subject to severe aggradation or migration?)	24	24	N/A	100	
	2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	24	24	N/A	100	
	3. Length appropriate?	24	24	N/A	100	100%
	1. Upstream of pool (structure) centering?	36	36	N/A	100	
C. Thalweg <sup>1</sup>	2. Downstream of pool (structure) centering?	36	36	N/A N/A	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	N/A	N/A	N/A	N/A	
	2. Of those eroding, # w/concomitant point bar formation?	N/A	N/A	N/A	N/A	
	3. Apparent Rc within spec?	N/A	N/A	N/A	N/A	
	4. Sufficient floodplain access and relief?	N/A	N/A	N/A	N/A	N/A
E. Bed	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0/0	100	
General	<ol><li>Channel bed degradation - areas of increasing down-</li></ol>					
	cutting or head cutting?	N/A	N/A	0/0	100	100%
Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	0/0	100	100%
G. Rock/Log	1. Free of back or arm scour?	24	24	N/A	100	
Drop	2. Height appropriate?	24	24	N/A	100	
Structures <sup>2</sup>	3. Angle and geometry appear appropriate?	24	24	N/A	100	
	4. Free of piping or other structural failures?	23	24	N/A	96	99%
H. Wads/	1. Free of scour?	N/A	N/A	N/A	N/A	
Boulders	2. Footing stable?	N/A	N/A	N/A	N/A	N/A

<sup>1</sup> Thalweg feature is scored according to the centering of the thalweg over inverts of drop structures above pools and through the constructed riffle below pools since this reach is a step-pool channel without meander bends. <sup>2</sup> Vane feature category was replaced with rock/log drop structures since there are no vanes present on this reach.

	Table F13. Vegetation Problem Areas           Snowbird Creek Tributaries Mitigation Project: Project No. 92764           UT2 Reach 2 (171 LF)							
Feature Issue Station No. Suspected Cause Photo Number								
Other	N/A	N/A	N/A					
Bare Bank	Left and right bank along the entire 171 LF reach (reach is not stationed).	Both banks need to be planted as a result of the planting contractor neglecting to set out stems after conducting debris removal from the channel. Baker is coordinating with the contractor to plant the area prior to a vegetation plot being established (which will be included in Year 2 monitoring).	UT2 Photo Point 3 in Appendix B					
Bare Bench	N/A	N/A	N/A					
Bare Flood Plain	N/A	N/A	N/A					
Invasive/Exotic Populations	N/A	N/A	N/A					