Snowbird Creek Tributaries Mitigation Project

Year 4 Monitoring Report - Final Graham County, North Carolina



Monitoring Firm: Michael Baker Engineering, Inc. (Baker)

Monitoring Firm POC: Micky Clemmons

Prepared for: North Carolina Ecosystem Enhancement Program (NCEEP)

NCEEP Project Manager: Paul Wiesner



NCEEP Contract Number: 000613 NCEEP Project Number: 92764

Project Construction: 2010

Year 4 Data Collection: 2014-2015

Report Submitted: 2015

Report Prepared By:

Michael Baker Engineering, Inc. NC Engineering License F-1084 797 Haywood Road, Suite 201 Asheville, NC 28806

Table of Contents

EXEC	UTIVE SUM	MARY	1				
1.0	PROJECT	BACKGROUND AND ATTRIBUTES	3				
1.1	LOCATION	n and Setting	3				
2.0	METHODO	DLOGY AND RESULTS	4				
2.1		Assessment					
		ologic Parameters and Channel Stabilitylogy					
2	.1.3 Photog	raphic Documentation of Site	7				
2.2		Stability Assessment					
	.2.1 Vegeta	tion	8				
2.3 3.0		CES					
3.0	KEFEKEN	CES	10				
		Tables and Exhibits	Appendix				
Figur	e 1	Project Location Map	A				
Table	1	Project Components	A				
Table	1B	Alternative Project Components and Mitigation Credits (New Format)	A				
Table	2						
Table	3	Project Contacts Table	A				
Table	4	Project Background (Attribute) Table	A				
Figur	e 2	Restoration Summary Map	В				
Exhib	it 1	Reference Station Photolog	В				
Exhib	it 2	Vegetation Plot Photolog	В				
Table	5	Vegetation Plot Criteria Attainment - Year 4	C				
Table	6	Vegetation Metadata - Year 4	C				
Table	7	Stem Count Arranged by Plot - Year 4	C				
Table	7 b	Stem Count Arranged by Plot, Annual Means - Year 4	C				
Exhib	it 3	Year 4 Cross-Sections with Annual Overlays	D				
Exhib	it 4	Year 4 Longitudinal Profile with Annual Overlays	D				
Exhib	it 5	Riffle Pebble Count Size Class Distribution (UT3)	D				
Table	8	Cross-Section Morphology Data Table	D				
Table	9	Stream Reach Morphology Data Table	D				
Table	10	Verification of Bankfull or Greater than Bankfull Events	E				
Figur	e 3	Problem Areas CCPV	F				
Table	11	Visual Morphological Stability Assessment Table	F				
Table	12	Vegetation Problem Areas Table	F				
Exhib	it 6	Vegetation Problem Areas Photolog	F				

EXECUTIVE SUMMARY

The Snowbird Creek Tributaries site was restored through a full delivery contract with the North Carolina Ecosystem Enhancement Program (NCEEP). This report documents the completion of the project and presents Year 4 monitoring data for the five-year monitoring period. The goals for the restoration project were as follows:

- Promote and recreate geomorphically stable conditions at the Snowbird Creek Tributaries project site;
- The reduction of sediment and nutrient inputs through restoration of riparian areas and stream banks; and
- To improve aquatic and terrestrial habitat along the project corridor.

To accomplish these goals, the following objectives were implemented:

- Restoration of an incised, channelized, and eroding stream by creating a stable channel that has access to its floodplain; enhancement of a previously disturbed stream reach by replanting the riparian corridor with native woody vegetation;
- Improve water quality by establishing buffers for nutrient removal from runoff;
- Improve in-stream habitat by providing a more diverse bedform with riffles and pools, creating deeper pools, developing areas that increase oxygenation, providing woody debris for habitat, and reducing bank erosion; and
- Improve terrestrial habitat by removing invasive species, planting riparian areas with native vegetation and protecting these areas with a permanent conservation easement so that the riparian area will increase storm water runoff filtering capacity, improve bank stability, provide shading to decrease water temperature and improve wildlife habitat.

One vegetation monitoring plot 100 square meters (m²) (10m x 10m) in size was used to predict the survival of the woody vegetation planted on-site. The Year 4 monitoring of vegetation indicated an average survival of 728 stems per acre. The data shows that the Site has met the interim stem survival criteria for Year 3 (320 stems per acre) and is on track to significantly exceed the final success criteria of 260 trees per acre by the end of Year 5.

The design implemented at the Snowbird Creek Tributaries mitigation project site involved Priority Level 1 Restoration, Enhancement Level II and Preservation approaches. Channels were built to be consistent with, or evolve to, a stable B3-type channel for Reach 2 of UT3 and a B4-type channel for the section of UT2 that was enhanced. Restoration and enhancement work were completed in accordance with the approved design approach provided in the mitigation plan for the tributaries. Longitudinal profile and cross-section data indicate that the project streams have remained stable since baseline monitoring data were collected in February 2011. Multiple bankfull events have now been documented (in separate years) over the course of the first four monitoring periods, thereby satisfying the hydrologic success criteria. Photo logs included in this report confirm the herbaceous cover at the project site is flourishing, and in conjunction with other erosion control measures like matting, is promoting bank stability on-site while planted, woody vegetation becomes more established. Based on geomorphic and hydrologic data presented in Appendix D and E, this Site is currently on track to meet the stream and hydrologic success criteria specified in the Snowbird Creek Tributaries Mitigation Plan.

Summary information/data related to potential threats to restoration values, such as encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. The only area of concern in Year 4 is a small strip of impacted buffer paralleling the upstream limits of UT3-Reach 2 which have been called out in a previous report. This buffer impact is approximately 15 feet wide by 130 feet long and is located within the left floodplain; it is caused by local residents encroaching on a portion of the easement in order to gain vehicle access to a cistern (it

provides water to his residence) that is further upstream of the project reach/easement limits. Vegetation within this impacted swath of buffer is sparse from the driving over and flattening by a four-wheeler to the extent that a defined path has become apparent.

Baker hired a local contractor to correct this situation by relocating the path that the vehicle has used to an alignment outside of the easement, to avoid further encroachment. The impacted buffer within the easement was replanted with trees, after construction of the relocated path. Baker purchased larger trees that were planted within this impacted area. This construction and planting was completed in March, 2015. Supplemental information can be found in Appendix F which includes a planview figure, photos, and a summary table.

Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

NCEEP received Monitoring Year 2 report comments from NCDWR on February 21, 2014. NCDWR requested the installation and monitoring of three additional vegetation plots, for a total of two plots within the UT2 enhancement reach easement and two plots within the UT3 restoration reach easement. When vegetation monitoring was established at this site Baker implemented the monitoring guidance that was required for this project (CVS-EEP protocol dated 11/06/06). The CVS-EEP protocol was followed to determine the number of vegetation plots needed for the project. Baker used this protocol to determine that only one vegetation monitoring plot was required. This plot has been monitored yearly since site monitoring started. NCDWR has requested adding an additional vegetation plot to further analyze vegetation success. Since Baker used the required guidance to establish the monitoring plan and the budget for this project, to vary from the established approach at this point, especially to the degree the NCDWR is requesting, will be costly and inconclusive since it will be impossible to distinguish planted from volunteer trees. Baker agrees to conduct one additional random temporary vegetation plot to document the number of live woody stems and include the results in the Year 4 & Year 5 Monitoring Report. To assist with determining vegetation success on UT2 Reach 2, two additional photograph stations were installed to visually document changes in the riparian corridor over the course of the monitoring period. Based on observations, woody vegetation is reestablishing where the riparian area was disturbed on Reach 2 of UT2. During YR4 monitoring of the UT2 enhancement reach a temporary vegetation plot was established and all trees that appeared to be less than 4 years old were counted. These counts indicated that the density is approximately 1,078 trees per acre on the UT2 enhancement reach. During the Year 5 monitoring Baker will perform counts within another temporary vegetation plot on UT2 Reach 2 and will also conduct a count within a temporary vegetation plot on UT3-Reach 3 to supplement the estimate from the existing monitoring plot.

1.0 PROJECT BACKGROUND AND ATTRIBUTES

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina (Figure 1, Appendix A). The project site is situated in the Little Tennessee River Basin, within North Carolina Division of Water Quality (NCDWQ) sub-basin 04-04-04 and United States Geologic Survey (USGS) hydrologic unit 06010204020010. The Snowbird Creek Tributaries mitigation project is located in a watershed that is predominantly forested, but also contains a small number of residences near the tributaries and Hooper Branch. The vast majority of the watershed is in forested cover, with less than one percent of land being in agricultural use. Over the past 100 years, various parcels within the project area have been impacted by logging activities as well as residential and agricultural land use within the valley bottom.

Anthropogenic land use alteration and channelization of streams in the Snowbird Creek Tributaries project watersheds have resulted in various stream corridor impairments. Incision, bank erosion, and other ongoing stream processes typical of adjusting streams were found in various reaches of UT3 and other tributaries within the project area. However, it was determined that the benefits of stream and riparian enhancement further upslope in the watershed would not be significant enough to justify further disturbance of the watershed which continues to revert to a more natural state in the absence of intensive logging activities.

In accordance with the approved mitigation plan for the site, construction activities were conducted in August 2010. Project activity on UT2 consisted of improving bank stability and riparian conditions along a small section of UT2 that had been degraded by previous logging activities. An Enhancement II approach was used to stabilize this reach; efforts included replacing native woody vegetation in an area previously disturbed during logging activities and removal of debris from the channel that was contributing to channel disturbance. Re-vegetation of the riparian corridor will improve shading and provide high quality biomass to the stream in addition to other habitat improvements.

A Priority I Restoration approach was used on Reach 2 of UT3 to address prior manipulation and relocation of the reach by restoring a channel with step-pool morphology in the low part of the valley. The restoration of this reach of UT3 eliminated bank erosion, aggradation of fines, and lack of native riparian vegetation and rootmass that characterized the former location of Reach 2 on UT3. The new channel has improved connectivity to its floodplain and channel bedform was improved by constructing a series of step-pool and riffle-pool sequences using grade control structures. These grade control structures will aid in dissipating streamflow energy, decrease pool-to-pool spacing and improve the quality of in-stream habitat. Given the steepness of the project area, creating a step-pool channel system was critical in achieving a more stable profile and preventing self-propagating headcuts. A vegetated riparian buffer was also planted which will support streambank stability along the new reach while serving a variety of terrestrial and aquatic habitat functions.

The project involved the restoration of 543 linear feet (LF) of UT3 (Reach 2) and the enhancement of 171 LF of UT2 (Reach 2). In addition, 7,497 LF of UT1, UT2 and UT3 were preserved with a conservation easement deed. The restoration, enhancement, and preservation of 8,211LF of stream within this project site will generate 2,035 stream mitigation units (SMUs). Other general information about the project is located in Tables 1-4 of Appendix A.

1.1 Location and Setting

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina. To reach the project site from the intersection of NC Highways 143 and 129, turn south onto N.C. Highway 129. At the first stop light past the Microtel, turn

right onto East Main Street, continue for approximately 0.3 miles, and turn left onto Atoah Street. Atoah Street becomes Snowbird Road (both are NC Highway 143). Snowbird Road (NC 143) will come to parallel Santeetlah Reservoir (an inundated portion of Snowbird Creek). At the intersection of IU Gap Road and Snowbird Road, the property will be situated to the east. The last house on the left before you get to this intersection is the property owners and just before you get to this house there is a gated dirt road that leads to UT1 and UT2. To get to UT3, turn left on IU Gap Rd., go .15 miles, the UT3 property is on the left and the access drive is on the left just past a small rental farm house.

2.0 METHODOLOGY AND RESULTS

The five-year monitoring plan for the Snowbird Creek Tributaries mitigation project includes criteria to evaluate the success of the geomorphic, vegetative and hydrologic components of the project. The specific locations of the cross-sections, sediment sampling location, vegetation plot, crest gauge installation and permanent reference photo stations, are shown on the current condition plan view submitted with this report.

2.1 Stream Assessment

2.1.1 Morphologic Parameters and Channel Stability

Geomorphic monitoring of restored stream reaches is being conducted over a five year period to evaluate the effectiveness of the restoration practices installed. Monitored stream parameters include channel dimension (cross-sections), profile (longitudinal survey), pattern (to a lesser degree for reasons noted below), bed composition, bank stability, bankfull flows, and stability of reference sites documented by photographs. Crest gauges, as well as high flow marks, will be used to document the occurrence of bankfull events. The methods used and any related success criteria are described below for each parameter.

2.1.1.1 Dimension

Four permanent cross-sections were installed in representative riffle and pool reaches on UT3 to help evaluate the success of the mitigation project. Each cross-section was established by installing permanent pins on each bank to establish a consistent and repeatable transect from year-to-year. The cross-sectional surveys capture points at all breaks in slope and includes typical features such as top of bank, bankfull (if different from top of bank), inner berm, edge of water, and thalweg. Cross-sections are provided in Exhibit 3 of Appendix D and are depicted with an orientation looking downstream. Riffle cross-sections are classified using the Rosgen Stream Classification System. The project was built with a larger-than-typical entrenchment ratio for B-type channels, however Baker has determined that the B classification is still most appropriate based on other channel characteristics, namely width-depth ratio, sinuosity, and slope.

From year-to-year, change in cross-section dimensions should typically be limited to steepening of the banks from a gentler side-slope that they are typically constructed at, to a steeper slope that is sustainable once complementary vegetation establishes. This vegetation of the banks and floodplain may promote further bank deposition and channel narrowing based on the resulting increase in roughness that accompanies dense vegetation establishment. These, and any other changes, will be evaluated to determine their root cause and whether they represent movement toward a more unstable condition (e.g., down-cutting or erosion) or movement toward increased stability (e.g., settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio).

2.1.1.1.1 Results

As-built cross-section monitoring data for stream stability was collected in February 2011. The four permanent cross-sections along UT3 were re-surveyed in November 2014 to document stream dimensions for Year 4 Monitoring. Cross-sectional data is presented in Table 8 (Appendix D) and the location of cross-sections is shown on the plan sheets submitted with this report.

The cross-sections show that there has been little to no adjustment to stream dimension on Reach 2 of UT3 since construction. Only cross-section 4 showed a noticeable difference from previous years. This cross-section widened and increased in depth; however, the banks do not appear unstable and these changes likely represent minor, localized changes to channel morphology. This may be due to the movement of cobble in and out of the transect. At this time, cross-sectional measurements and photographs do not indicate any streambank or channel stability issues.

2.1.1.2 Pattern and Longitudinal Profile

As-built profile monitoring data for stream stability was collected in February 2011. The longitudinal profile for Year 4 was re-surveyed during November 2014; a visualization of the profile is provided in Exhibit 4 of Appendix D. A longitudinal profile was conducted for the entire project length on Reach 2 of UT3. This longitudinal profile will be replicated annually during the five year monitoring period.

Measurements taken along the longitudinal profile include thalweg, water surface, and top of left and right bank. The pools should remain relatively deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools. Bed form observations should be consistent with those observed for channels of the design stream type. Profile data collected should reflect stable channel bedform and a diverse range of riffle and pool complexes.

All measurements were taken at the head of each feature (e.g., riffle, run, pool, glide) and the maximum pool depth. Elevations of grade control structures were also included in the longitudinal profiles surveyed. Surveys were tied to a permanent benchmark. Although pattern adjustments were made on Reach 2 of UT3 for channel alignment considerations, such as following the low point of the valley, pattern adjustments were not made with the intent to greatly increase sinuosity. Unnamed Tributary 3 is an A/B-type stream characterized as having a step-pool morphology. Consequently, pattern information is not provided in Appendix D as the parameters present are generally associated with meandering, riffle-pool channels and not step-pool channels. However, as the site is monitored, reaches will be evaluated for significant changes in pattern. Any changes that occur and warrant repair will be discussed in future monitoring reports.

2.1.1.2.1 Results

The longitudinal profile shows that the bed features are stable; grade control structures continue to help maintain the overall profile desired. As noted in the Stream Reach Morphology Data Tables in Appendix D (Table 9), riffle and pool characteristics do not appear to have changed much since construction; the riffle slope and pool spacing measurements obtained for Year 4 are acceptable when compared to design data provided for Reach 2 of UT3. Channel depth does indicate minor deepening at some locations along the profile. This probably reflects increased sediment movement with the higher flows experienced over the year. Year to year differences may reflect variation in data analysis as much as actual changes in the stream profile. Bedform diversity, particularly max pool depths and pool spacing features, appears to have improved with the restoration of the

channel; grade control structures will help maintain vertical stability in Reach 2 of UT3 as the channel adjusts to a more natural B-type channel.

There was also little to no change in the profile of Reach 2 of UT3 since construction. There is some piping around the second step of a boulder step structure near station 0+95; however, during higher flows we observed flows going over this step. At this time, the structure is not considered to be an area of concern and it has exhibited similar functioning over the last 3 years. No other stream problem areas were observed during Monitoring Year 4. There were no signs of bank or channel instability observed during the Monitoring Year 4 survey.

2.1.1.3 Substrate and Sediment Transport

Bed material analysis will consist of a pebble count taken in the same constructed riffle during annual geomorphic surveys of the project site. This sample, combined with evidence provided by changes in cross-sectional and profile data will reveal changes in sediment transport and bed gradation that occur over time as the stream adjusts to upstream sediment loads and cross-sections evolve into a more permanent stable dimension. Significant changes in bed load composition will be evaluated with respect to stream stability and watershed changes.

2.1.1.3.1 Results

For this project, a pebble count was collected on UT3. Visual observations of UT3 and a review of pebble count data collected during Year 4 monitoring did not yield any signs that sediment transport functions have been hampered by the mitigation project; specifically, no significant areas of aggradation or degradation within the project area were observed. The pebble count data (Exhibit 5, Appendix D) indicates that the stream is moving fines through the system and larger pebbles are making up a greater percentage of the bed material. Between the time pebble count data was taken during the as-built and YR2 the bed material became more course. Over the last two years bed material has remained very similar having the bed material size that might be expected for a small, high slope stream.

2.1.2 Hydrology

2.1.2.1 Streams

The occurrence of bankfull events within the monitoring period will be documented by the use of a crest gauge and photographs. A crest gauge was installed on the floodplain of UT3 at the bankfull elevation. The crest gauge will record the highest watermark between site visits and will be checked at each site visit to determine if a bankfull event has occurred. Photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Two bankfull flow events must be documented on the crest gauge within the 5-year monitoring period. The two bankfull events must occur in separate years; otherwise, the stream monitoring will continue until two bankfull events have been documented in separate years or we reach the end of the monitoring period. If we reach the end of the monitoring period without two bankfull events occurring, the IRT will decide how to proceed.

2.1.2.1.1 Results

The site was found to have at least one bankfull event over the duration of the Year 4 monitoring period based on a crest gauge reading. A cumulative total of at least four bankfull events have now been documented onsite within the first four monitoring periods/years (with at least one event documented per monitoring period). These four bankfull events were documented to have occurred in four separate years (between Spring 2011/Winter 2012, Winter 2012/Winter 2013, Winter 2013/Winter 2014 and Winter 2014/Winter 2015)

respectively), and thus fulfills the hydrology success criteria for this stream mitigation project site. However, Baker will continue to monitor and report subsequent bankfull events using the crest gauges throughout the course of the remaining monitoring periods through year five. Information on these events is provided in Table E10 (Appendix E).

2.1.3 Photographic Documentation of Site

Photographs will be used to document restoration success visually. Reference sites were photographed during the as-built survey; photographing these sites will be repeated for at least five years following construction. Reference photos are taken once a year, from a height of approximately five to six feet. Permanent markers will ensure that the same locations (and view) are utilized during each monitoring period. Selected site photographs are shown in Appendix B.

Lateral and structure photographs are used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, structure function and stability, and effectiveness of erosion control measures. Lateral photos should not indicate excessive erosion or degradation of the banks. A series of photos over time should indicate successive maturation of riparian vegetation and consistent structure function. Photo documentation of the site during Year 4 monitoring reflects stable site conditions in restored or enhanced areas.

2.1.3.1 Lateral Reference Photos

Reference photos of transects were taken of the right and left banks at each permanent cross-section. A survey tape was shown in most photographs and represents the cross-section line located perpendicular to the channel flow. The water surface was located in the lower edge of the frame in order to document bank and riparian conditions. Photographers will make an effort to consistently maintain the same area in each photo over time.

2.1.3.2 Structure Photos

Photographs of primary grade control structures (i.e. vanes and weirs), along the restored streams are included within the photographs taken at reference photo stations. Photographers will make every effort to consistently maintain the same area in each photo over time.

2.1.3.2.1 Results

Photographs of the restoration project were taken in March 2015. The photographs illustrate stable conditions across the project site. Vegetative growth along the streambanks and riparian buffers has become dense and improved since construction was completed in 2011. Structures are functioning as designed.

2.1.4 Stream Stability Assessment

In-stream structures installed within the restored streams consisted of boulder steps. Table 11 in Appendix F provides a comprehensive visual assessment of morphological stability throughout the restored area (Reach 2 of UT3). The Year 4 visual observations of these structures indicate that little or no changes have occurred since the baseline survey was performed; structures are functioning as designed and are holding their elevation and grade. The close spacing of grade control structures on UT3 and favorable bank heights are allowing for both vertical and lateral energy dissipation of the stream during flood events; no structures were found to be in need of repair at this time. No stream problem areas were identified during MY3.

Quantitative reference reach and design data used to determine the restoration approach, as well as the Year 4 data collected during the project's post-construction monitoring period are summarized in Appendix D.

2.2 Vegetation Assessment

2.2.1 Vegetation

Successful restoration of the vegetation on a site is dependent upon hydrologic restoration, active planting of preferred canopy species, and volunteer regeneration of the native plant community. The restoration plan for the Snowbird Creek Tributaries Site specifies that the number of vegetation monitoring quadrants required will be based on the species/area curve method, as described in NCEEP monitoring guidance documents. The size of individual quadrants is 100 square meters for woody tree species, and 1 square meter for herbaceous vegetation. Level 1 CVS vegetation monitoring will occur in spring, after leaf-out has occurred, or in the fall prior to leaf fall.

At the end of the first growing season during baseline surveys, species composition, density, and survival were evaluated. Individual quadrant data provided during subsequent monitoring events will include diameter, height, density, and coverage quantities. Relative values will be calculated, and importance values will be determined. Individual stems were marked to ensure that they can be found in succeeding monitoring years. Mortality will be determined from the difference between the previous year's living, planted stems and the current year's living, planted stems.

Photographs are used to visually document vegetation success in sample plots. Reference photos of tree and herbaceous condition within plots are taken at least once per year. Photos of the plots are included in Appendix B of this report.

The interim measure of vegetative success for the site is the survival of at least 320, 3-year old, planted trees per acre at the end of Year 3 of the monitoring period. The final vegetative success criteria is the survival of 260, 5-year old, planted trees per acre at the end of Year 5 of the monitoring period.

Seeding applied to streambanks beneath the erosion matting sprouted within two weeks of application and has provided excellent ground coverage. Live stakes and bare root trees planted are also flourishing and will increasingly contribute to streambank stability and shading. In general, bare-root vegetation was planted at a target density of 680 stems per acre, in an 8-foot by 8-foot grid pattern. Planting of bare-root trees was completed in late March-early April 2011. Species planted are included in the proposed list below.

Proposed Bare-Root and Live Stake Species (may also include seed or container species)								
Snowbird Creek Tributaries Mitigation Plan-NCEEP Project #92764								
Common Name Scientific Name		% Planted by Species	Planting Density	Wetness Tolerance				
Riparian Buffer Plantings								
Trees Overstory								
Sycamore	Platanus occidentalis	8	54	FACW-				
River Birch	Betula nigra	7	48	FACW				
White Oak	Quercus alba	5	34	FACU				
Red Maple	Acer rubrum	5	34	FAC				
Tulip Poplar Liriodendron tulipifera		5	34	FAC				
Yellow Birch Betula alleghaniensis (lutea)		5	34	FACU+				
Black (Sweet) Birch	lack (Sweet) Birch Betula lenta		34	FACU				
Northern Red Oak	Northern Red Oak Quercus rubra		34	FACU				
Yellow Buckeye Aesculus octandra		5	34	N/A				

	and Live Stake Species (may a		iner species)	
Snowbird Creek Tribut	aries Mitigation Plan-NCEEP F	Project #92764		
Common Name	Scientific Name	% Planted by Species	Planting Density	Wetness Tolerance
Mockernut Hickory	Mockernut Hickory Carya alba (tomentosa)		20	N/A
Scarlet Oak	Quercus coccinea	2	14	N/A
Trees Understory				
Highland Doghobble	Leucothoe fontanesiana (axilarris var. editorum)	5	34	N/A
Mountain Laurel	Kalmia latifolia	5	34	FACU
Flame Azalea	Rhododendron calendulaceum	5	34	N/A
Black Willow	Salix nigra	2	14	OBL
Ironwood	Carpinus caroliniana	3	20	FAC
Witch Hazel	Hamamelis virginiana	2	14	FACU
Sourwood	Oxydendrum arboreum	5	34	FACU
Flowering Dogwood	Cornus florida	5	34	FACU
Rhododendron	Rhododendron maximum	3	20	FAC-
Tag Alder Alnus serrulata		5	34	FACW+ or OBL
Redbud	Cercis canadensis	5	34	FACU
Shrubs				
Rivercane (giant cane)	Arundinaria gigantea	15	102	FACW
Spicebush	Lindera benzoin	15	102	FACW
Deerberry	Vaccinium stamineum	15	102	FACU
Eastern Sweetshrub, Sweetshrub	Calycanthus floridus, Calycanthus spp.	10	68	FACU
Sweetpepperbush	Clethra spp.	15	102	N/A
Winterberry	Ilex verticillata	10	68	FACW
Virginia Sweetspire	Itea virginica	15	102	FACW+
Chokeberry	Photinia	5	34	N/A
Alternate Species				
	Riparian	Livestake Plantings		
Ninebark	Physocarpus opulifolius	15	102	FAC-
Elderberry	Sambucus canadensis	20	136	FACW-
Buttonbush	Cephalanthus occidentalis	15	102	OBL
Silky Willow	Salix sericea	25	170	OBL
Silky Dogwood	Cornus amomum	25	170	FACW+
Note: Species selection	n may have changed due to refin	nement or availability at th	e time of planting.	

In order to determine if the criteria were achieved, one vegetation monitoring quadrant, 10 by 10 meters in size, was installed on Reach 2 of UT3 in April 2011 as prescribed by the EEP monitoring guidance that was required for this project (CVS-EEP protocol dated 11/06/06). This plot includes a 1 square meter sub-quadrant for visually documenting the success of herbaceous vegetation.

2.2.1.1.1 Results

Tables 5 through 7b in Appendix C present information on vegetation success criteria, vegetation metadata, and stem counts for the vegetation monitoring plot. Vegetation data was collected in March 2015. Data from the Year 4 monitoring event indicates that approximately 88.7% of the stems surveyed were in fair to excellent condition and 91% of the stems in the plot showed no signs of damage. The average density of planted bare root stems, based on data collected from the monitoring plot during Year 4 monitoring is 728 stems per acre or 18 stems per plot. The site was originally planted with approximately 1,102 bare root stems per acre after construction (as cited in the Baseline Monitoring Document), or 25 stems per plot. Therefore, between the Baseline and Year 4 monitoring periods, a mortality of seven stems have been observed. An average density of 728 stems per acre indicates that the Site is on course to meet the final success criteria of 260 trees per acre by the end of Year 5. Additionally, six (6) volunteer Tag Alders (Alnus serrulata) were observed within this vegetation plot. The volunteers were not included on tables 7 and 7b as a result of the vegetation analysis module in the CVS-EEP program that was utilized. However, this information along with any additional volunteer species will be included in the Year 5 Monitoring Report. The location of the vegetation plot is shown on the Current Condition Plan View.

On Reach 2 of UT2, an Enhancement II Reach, two additional photograph stations, 3a and 3b, were established to help monitor the changes in the riparian buffer where logging debris was originally removed. Photographs for these stations are displayed in Exhibit 1 of Appendix B and their locations are georeferenced in Figures 2. Photographs will be taken on an annual basis to visually document changes in the riparian corridor over the course of the monitoring period. Additionally, as an alternative to establishing a vegetation monitoring plot in this reach (due to issues associated with doing this, as recorded in earlier reports) Baker is conducting temporary counts of young living trees. Two observers independently counted all trees that appeared to be less than 4 years old throughout a 10m x 10m area (temporarily marked at each corner). A total of 25 and 28 trees were counted by observer one and two respectively, resulting in an average of 26.5 trees. This indicates that the density of young trees is approximately 1,078 trees per acre.

Only one vegetation problem area has continued to be an issue during the Year 4 monitoring period. It is a small strip of impacted buffer paralleling the upstream limits of UT3-Reach 2. This buffer impact is approximately 15 feet wide by 130 feet long (from station 0+10 to 1+40) and is located within the left floodplain. It was caused by a local resident encroaching on a portion of the easement in order to gain vehicle access to a cistern box that is upstream of the project reach/easement limits and supplies water to his residence. Baker hired a local contractor to correct this situation by relocating the path that the vehicle has used to an alignment outside of the easement, to avoid further encroachment. The impacted buffer within the easement was replanted with trees, after construction of the relocated path. Herbaceous vegetation was already growing within this area, so reseeding was not needed. Baker purchased larger trees that were planted within this impacted area. This realignment construction and planting was completed in March, 2015. We have continued to show this area as a Vegetation Problem Area on the Current Condition Plan View in Appendix F because for most of YR4 this was an issue; however, as stated above, it was fixed at the end of the monitoring year. Supplemental information can be found in Appendix F which includes a planview figure, photos, and a summary table.

2.3 Areas of Concern

The easement encroachment and associated impacts to the vegetated buffer is the only area of concern identified for the Year 4 monitoring period and this has been repaired. We will continue to monitor this area to ensure no further encroachment occurs and planted vegetation is successfully established.

3.0 REFERENCES

Leopold, L.B., M. Wolman, and J. Miller, 1964. "Fluvial Processes in Geomorphology." W.H. Freeman, San Francisco, CA.

Peet, R.K., T.R. Wentworth and P.S. White. 1998. "A flexible, multipurpose method for recording vegetation composition and structure." Castanea 63:262-274.

APPENDIX A FIGURE & GENERAL TABLES

LOCATION MAP
TABLES 1-4




Figure 1. Notes

The Snowbird Creek Tributaries mitigation site is located approximately one and a half miles southwest of Robbinsville in Graham County, North Carolina. To reach the project site from the intersection of N.C. Highways 143 and 129 in Robbinsville, turn south onto N.C. Highway 129. At the first stop light past the Microtel, turn right onto East Main Street, continue for approximately .3 miles, and turn left onto Atoah Street. Atoah Street becomes Snowbird Road (both are N.C. Highway 143). Snowbird Road (N.C. Highway 143) will come to parallel Santeetlah Reservoir (an inundated portion of Snowbird Creek). At the intersection of IU Gap Road and Snowbird Road, the property will be situated to the east. The last house on the left before you get to this intersection is the property owner and just before you get to this house there is a dirt road that leads to UT1 and UT2. To get to UT3, turn left on IU Gap Road; as the road bends to the right, the UT3 property is on the left and the access drive is on the left just past a small rented farm house.

The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.

Table 1A. Project Components and Mitiation Credits Old Format											
Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764											
Project Segment or Reach ID	Existing Feet/Acres	Mitigation Type	Approach	Target Stream Type	Footage or Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment		
UT1	3,213LF	P	-	ı	3,213 LF	5:1	643	-	No channe	No channel alteration (preservation).	
UT2 - Reach 1	1,033 LF	P	-	-	1,033 LF	5:1	207	-	No channel alteration (preservation).		
UT2 - Reach 2	171 LF	EII	1	ВЗа	171 LF	2.5:1	68	,	Removal of woody debris; stabilize streambanks; replanting with native vegetation.		
UT2 - Reach 3	675 LF	P	1		675 LF	5:1	135	-	No channel alteration (preservation).		
UT3 - Reach 1	2,576LF	P	-	-	2,576LF	5:1	515	-	No channel alteration (preservation).		
UT3 - Reach 2	543 LF	R	PII	Aa+	467 LF	1:1	467	Relocate channel in lowest point of the valley; establish a step-pool channel with stable banks and floodplain connectivity.			
Mitigation Unit Summations											
Stream (SMU)	Riparia		·	MU)	Nonri	Nonriparian Wetland (WMU)		(WMU)	Total Wetland (WMU)	Buffer (BMU)	Comment
2,035											
Notes:											

Table 1B. Project Components and Mitigation Credits New Format Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764 **Mitigation Credits** Nitrogen Nutrient Phosphorous Riparian Wetland Non-Riparian Wetland Buffer Offset **Nutrient Offset** Stream RE RE Type R RE R R Totals 535 1,500 NA NA NA NA NA NA **Project Components** Restoration or Restoration Existing Approach (PI, Restoration Footage or Project Component or Reach ID Stationing/Location Mitigation Ratio Footage/Acreage PII etc.) Equivalent Acreage 5:1 UT1 3,213 LF Р 3,213 LF 5:1 1,033 LF UT2 - Reach 1 1,033 LF Р 2.5:1 UT2 - Reach 2 ΕII 171 LF Bank St/plant 171 LF 5:1 UT2 - Reach 3 675 LF Р 675 LF 5:1 UT3 - Reach 1 2,576 LF 2,576 LF 1:1 UT3 - Reach 2 543 LF PII R 467 LF **Component Summation** Non-riparian Wetland Buffer (square Stream (linear feet) Riparian Wetland (acres) Restoration Level (acres) feet) Upland (acres) Reverine Non-Riverine Restoration 467 NA Enhancement 0 Enhancement I Enhancement II 171 Creation NA NA NA NA Preservation 7,497 NA NA NA NA High Quality Preservation 0 NA NA NA NA **BMP Elements** Purpose/Function Element Location Notes NA NA NA NA

NA NA

NΑ

BMP Elements

NA

BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond: DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

NA

NA

NA

NA

Table 2. Project Activity and Reporting History Sink Hole Creek Mitigation Project-NCEEP Project #92663							
Activity or Report	Data Collection Complete	Completion or Delivery					
Restoration Plan		October 2009					
Final Design-90%		November 2009					
Construction		August 2010					
Temporary S&E mix applied to entire project area		August 2010					
Permanent seed mix applied to project site		August 2010; February 2011					
Containerized and B&B plantings set out		March 2011					
Installation of crest gauges		March 2011					
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	Apr-11	November 2011 (last of plantings completed in March)					
Year 1 Monitoring	Jan-12	March 2012					
Year 2 Monitoring	Feb-13	March 2013					
Year 3 Monitoring	Jan-14	March 2014					
Year 4 Monitoring	Nov-14 to Mar-15	March 2015					
Year 5 Monitoring							

Table 3. Project Contacts Table Snowbird Creek Tributaries Mitigation Project-NCEEP Project #92764						
Designer						
Michael Deltar Engineering Inc	797 Haywood Rd Suite 201, Asheville, NC 28806					
Michael Baker Engineering, Inc.	Contact: Micky Clemmons, Tel. 828.350.1408 x2002					
Construction Contractor						
Divon Works Inc	8000 Regency Parkway, Suite 200, Cary, NC 27511					
River Works, Inc.	Contact: Bill Wright, Tel. 919.818.6686					
Planting & Seeding Contractor						
Divon Works Inc	8000 Regency Parkway, Suite 200, Cary, NC 27511					
River Works, Inc.	Contact: George Morris, Tel. 919.818.6686					
Seed Mix Sources	Green Resources					
Nursery Stock Suppliers	Arborgen and Hillis Nursery					
Monitoring						
Michael Dalas Engineering Land	797 Haywood Rd Suite 201, Asheville, NC 28806					
Michael Baker Engineering, Inc.	Contact: Micky Clemmons, Tel. 828.350.1408 x2002					


Table 4. Project Background Table Sink Hole Creek Mitigation Project-NCEEP Pro	iont #02663		
Project County	Graham County, NC		
Physiographic Region	Blue Ridge		
Ecoregion Ecoregion	Blue Ridge Mountains-Southern Meta-sedimentary Mountains		
Project River Basin	Little Tennessee		
USGS HUC for Project	6010204020010		
NCDWQ Sub-basin for Project	4/4/2004		
Within extent of EEP Watershed Plan?	No local or targeted watershed plans currently available		
WRC Class	Cold		
NCDWQ classification	C; Tr, HQW (Snowbird Cr.); C (Hooper Br.)		
% of Project Easement Fenced or Demarcated	0% (post-construction)		
Beaver Activity Observed During Design Phase	No		
Drainage Area (Square Miles)	110		
UT1	.13 mi ²		
UT2 Reach 1	.05 mi ²		
UT2 Reach 2			
UT2 Reach 3	.09 mi ²		
UT3 Reach 1	.02 mi ²		
UT3 Reach 2	.08 mi ²		
Stream Order			
UT1	1 st (Perennial)		
UT2 Reach 1	1 st (Perennial)		
UT2 Reach 2	1 st (Perennial)		
UT2 Reach 3	1 st (Perennial)		
UT3 Reach 1	1 st (Perennial)		
UT3 Reach 2	1 st (Perennial)		
Restored Length			
UT1	3,212 LF		
UT2 Reach 1	1,033 LF		
UT2 Reach 2	171 LF		
UT2 Reach 3	675 LF		
UT3 Reach 1	2,576 LF		
UT3 Reach 2	467 LF		
Perennial or Intermittent	Perennial		
Watershed Type	Rural (Predominantly Forested)		

Watershed LULC Distribution (Percent area)						
Deciduous Forest	80%	80%				
Evergreen Forest	8.68%					
Mixed Forest	11%					
Developed Open Space	<1%					
Drainage Impervious Cover Estimate (%)	<10%					
NCDWQ AU/Index #	2-190-9 (15	(.5)				
303d Listed / Upstream of 303d Listed Segment	No/ No	,				
Reasons for 303d Listing or Stressor	-					
Total Acreage of Easement	13.1					
Total Vegetated Acreage w/in Easement	100% (Ease channel)	ment vegetate	d with exception of	f stream		
Total Planted Acreage within the Easement	~.86 Acres					
Rosgen Classification (Pre-existing)/As-Built						
UT1	Aa^+/Aa^+					
UT2 Reach 1	B3a/B3a	B3a/B3a				
UT2 Reach 2	B3a/B3a	B3a/B3a				
UT2 Reach 3	B3a/B3a					
UT3 Reach 1	A4a+/A4a+					
UT3 Reach 2	B/B3a					
Valley Type	II					
Valley Slope	.094 (UT3)					
Trout Waters Designation	No					
Species of Concern	No	No				
Dominant Soil Series and Characteristics						
Snowbird loam/ Thurmont-Dillard/ Soco-Steed	oah/ Spivey-Whit	eoak	Т	T		
	Depth (in.)	% Clay	K Factor	T Factor		
UT1	>80"	5-18/ 5-24	.1017/ .021	3-Feb		
UT2 Reach 1	~80/>60"	18-May	.1017/.1	5		
UT2 Reach 2	>80"	18-May	.1017	5		
UT2 Reach 3	>80"	5-18/ 5-24	.1017/ .021	5		
UT3 Reach 1	>80"	24-May	.021/ .031	5		
UT3 Reach 2	>60"	25-May	.1724	5		

^{*}This format is the format that has been used since monitoring began on this project. It does not conform to present guidelines but continues existing reporting format.

APPENDIX B PROJECT REACH FIGURE AND REFERENCE PHOTOGRAPHS

FIGURE 2 PROJECT COMPONENT MAP
EXHIBIT 1-2 REFERENCE STATION AND
VEGETATION PLOT PHOTOLOGS



Snowbird Creek Photo Log - Reference Photo Points

Notes: Photos for Snowbird Creek were taken February 6, 2015.

- 1. Photo point locations are shown on the plan views in the actual location the picture was taken.
- 2. All points are marked with a wooden stake and flagging. For channel points, the stake is set up on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream (out of easement)



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream



Photo Point 5: looking downstream



Photo Point 5: looking upstream








Photo Point 6: looking upstream

UT1 Reach 1 (Preservation) Photo Log - Reference Photo Points

Notes: Photos were taken March 6, 2015.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream

UT2 (Preservation & Enhancement II) Photo Log - Reference Photo Points

Notes: Photos were taken March 6, 2015.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.
- 3. Photo point 3, 3a, and 3b are located in the Enhancement II Reach.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 3a: looking down valley along right bank



Photo Point 3a: looking up valley along right bank



Photo Point 3b: looking down valley along right bank



Photo Point 3b: looking up valley along right bank





Photo Point 4: looking downstream

Photo Point 4: looking upstream

UT3 (Preservation) Photo Log - Reference Photo Points

Notes: Photos were taken March 6, 2015.

- 1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
- 2. All points are marked with flagging tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream

Photo Point 3: looking upstream

Snowbird Creek Tributaries Mitigation Project Photo Log - Vegetation Plot Photos

Notes: Photos for Vegetation Plots were taken February 6, 2015.

- 1. Vegetation plots marked by t-posts at corners; herbaceous plot marked by stake within larger plot.
- 2. Planted vegetation flagged and tagged for future identification.





Photo 1: Veg Plot 1

Photo 2: Veg Plot 1-Herbaceous Plot

APPENDIX C VEGETATION SUMMARY DATA TABLES 5-7d

Table 5. Vegetation Plot Criteria Attainment						
Snowbird Creek Mitigation Project-#92764						
Vegetation Plot ID	Vegetation Survival Threshold Met for YR4?					
1	Y					

Table 6. Vegetation Metadata

East Buffalo Creek Mitigation Project-#92763

Report Prepared By Micky Clemmons **Date Prepared** 3/11/2015 14:17

database name cvs-eep-entrytool-v2.3.1.mdb

database location L:\CVS\2014

computer name ASHELMCLEMMONS

file size 62164992

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata Description of database file, the report worksheets, and a summary of project(s) and project data Proj, planted Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes

Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all

Proj, total stems natural/volunteer stems.

Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.)

Vigor Frequency distribution of vigor classes for stems for all plots
Vigor by Spp Frequency distribution of vigor classes listed by species

Damage List of most frequent damage classes with number of occurrences and percent of total stems impacted by each

Damage by SppDamage values tallied by type for each speciesDamage by PlotDamage values tallied by type for each plot

Planted Stems by Plot and Spp

A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded

PROJECT SUMMARY-----

Project Code 92764

project Name Snowbird Tributaries

Description Restoration: 466 LF, Enhancement II:171 LF, Preservation: 7,497 LF

River Basin Little Tennessee

length(ft) 466 stream-to-edge width (ft) 30 area (sq m) 2597.31

Required Plots (calculated) 1
Sampled Plots 1

Table 7. Stem Count Arranged by Plot Snowbird Creek Tributaries Mitigation Project-#92764

			Plot	As-built	MY 1	MY 2	MY 3	MY 4	MY 5	G . 10/	B 1 11 G
Tree Species	Common Name	Species Type	1	Totals	Totals	Totals	Totals	Totals	Totals	Survival %	Probable Cause
Acer rubrum	Red Maple	Tree	1	1	2	2	1	1		100%	
Alnus serrulata	Hazel Alder	Tree	2	3	3	3	3	2		67%	
Betula lenta	Sweet Birch	Tree	3	4	4	4	3	3		75%	
Betula nigra	River Birch	Tree	0	2	0	0	0	0		0%	
Carya alba	Mockernut Hickory	Tree	3	3	3	3	3	3		100%	
Platanus occidentalis	Sycamore	Tree	6	7	6	7	6	6		86%	
Quercus rubra	Red Oak	Tree	2	3	2	2	2	2		67%	
Shrub Species											
Cercis canadensis	Redbud	Tree	0	1	0	0	0	0		0%	
Hamamelis virginiana	Witch Hazel	Shrub	1	1	1	1	1	1		100%	
Stems/plot			18	25	21	22	19	18		18	
Stems/acre			728	1012	850	890	769	728		728	

Table 7b. Stem Count Arranged by Plot Snowbird Creek Tributaries Mitigation Project-#92764

			Current	Plot Data (M	IY4 2014)						Annua	l Means					
		Species	E	92764-01-00	01		MY4 (2014)			MY3 (2013))		MY2 (2012)			MY1 (2011))
Scientific Name	Common Name	Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree	1	1	1	1	1	1	1	1	1	2	2	2	2	2	2
Alnus serrulata	hazel alder	Tree	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3
Betula lenta	sweet birch	Tree	3	3	3	3	3	3	3	3	3	4	4	4	4	4	4
Carya alba	mockernut hickory	Tree	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3
Hamamelis virginiana	American witchhazel	Tree	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Platanus occidentalis	American sycamore	Tree	6	6	6	6	6	6	6	6	6	7	7	7	6	6	6
Quercus rubra	northern red oak	Tree	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
		Stem count	18	18	18	18	18	18	19	19	19	22	22	22	21	21	21
		size (ares)		1			1			1			1			1	
	size (ACRE			0.02			0.02			0.02			0.02			0.02	
		Species count	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7
	Stems per ACRI			728	728	728	728	728	769	769	769	890	890	890	850	850	850

APPENDIX D MORPHOLOGICAL SUMMARY DATA

EXHIBIT 3 – CROSS-SECTIONS (WITH ANNUAL OVERLAYS)

EXHIBIT 4 – LONGITUDINAL PROFILE (WITH ANNUAL OVERLAYS)

EXHIBIT 5 – RIFFLE PEBBLE COUNT SIZE CLASS DISTRIBUTION

TABLE 8 – CROSS-SECTION MORPHOLOGY DATA TABLE

TABLE 9 – STREAM REACH MORPHOLOGY DATA TABLE

	Stream		BKF	BKF	Max BKF				BKF	TOB
Feature	Type	BKF Area	Width	Depth	Depth	W/D	BH Ratio	ER	Elev	Elev
Riffle	В3	4.6	8.34	0.56	1.01	15.01	1.1	5.5	2045.35	2045.42






Photo 1: XS-1 facing right bank

Photo 2: XS-1 facing left bank

					Max					
	Stream		BKF	BKF	BKF		BH		BKF	TOB
Feature	Type	BKF Are	Width	Depth	Depth	W/D	Ratio	ER	Elev	Elev
Riffle	В3	8.5	13.03	0.65	1.25	19.98	1	3.8	2029.86	2029.86









Photo 3: XS-2 facing right bank

Photo 4: XS-2 facing left bank

						Max					
		Stream		BKF	BKF	BKF		BH		BKF	TOB
	Feature	Type	BKF Are	Width	Depth	Depth	W/D	Ratio	ER	Elev	Elev
ſ	Pool	В3	8.2	10.56	0.77	1.73	13.64	1	5.1	2021.01	2021.01










Photo 6: XS-3 facing left bank

					Max					
	Stream	BKF	BKF	BKF	BKF		BH		BKF	TOB
Feature	Type	Area	Width	Depth	Depth	W/D	Ratio	ER	Elev	Elev
Riffle	В3	14.64	15.68	0.93	2.25	16.8	1	4.5	2015.26	2015.26









Photo 7: XS-4 facing right bank

Photo 8: XS-4 facing left bank











Exhibit 4. Longitudinal Profile UT3-R2 Profile for YR4, 3+00 to 6+00 Comparing each year sampled

Exhibit 5. Cross-Section Pebble Count (UT3 to Hooper Branch) Snowbird Creek Tributaries Mitigation Project, EEP# 92764

SITE OR PROJECT:	Snowbird Creek Tributaries Project
REACH/LOCATION:	UT3 to Hooper Branch (Reach 2)
FEATURE:	Riffle

MY 4 (2014) MATERIAL PARTICLE SIZE (mm) Total Class % % Cum													
MATERIAL	PARTICLE	SIZE (mm)	Total	Class %	% Cum								
Silt/Clay	Silt / Clay	< .063		10.00	10.00								
	Very Fine	.063125			10.00								
	Fine	.12525	4		10.00								
Sand	Medium	.2550		2.00	12.00								
	Coarse	.50 - 1.0	1	2.00	14.00								
	Very Coarse	1.0 - 2.0			14.00								
	Very Fine	2.0 - 2.8			14.00								
	Very Fine	2.8 - 4.0			14.00								
	Fine	4.0 - 5.6			14.00								
	Fine	5.6 - 8.0	1	4.00	18.00								
Gravel	Medium	8.0 - 11.0	2	4.00	22.00								
Gravei	Medium	11.0 - 16.0	2		22.00								
	Coarse	16 - 22.6	4	2.00	24.00								
	Coarse	22.6 - 32	8	2.00	26.00								
	Very Coarse	32 - 45	2	10.00	36.00								
	Very Coarse	45 - 64	25	14.00	50.00								
	Small	64 - 90	21	12.00	62.00								
Cobble	Small	90 - 128	18	18.00	80.00								
Copple	Large	128 - 180	10	12.00	92.00								
	Large	180 - 256	2	2.00	94.00								
	Small	256 - 362	1	6.00	100.00								
Boulder	Small	362 - 512			100.00								
Doulder	Medium	512 - 1024			100.00								
	Large-Very Large	1024 - 2048			100.00								
Bedrock	Bedrock	> 2048			100.00								
Total %	of whole count		101	100	100%								

	Summar Channel n	•	
D16 =	24.8	$D_{84} =$	120.3
D35 =	52.8	$D_{95} =$	167.9
D50 =	65.6	D100 =	<362






Exhibit 5. Pebble Count Analysis Snowbird Tributaries Project, UT3-R2

Table D8. Cross-Section Morphology Data Table Snowbird Creek Tributaries Mitigation Project #92764

Snowbird Creek Tributaries Mitigatio	ii Projeci	UT3																						
												UT3												
			Cross Se							Section 2				(Cross S		3			(Section 4	4	
Parameter		T	Riff		T			T		iffle		T			Po		T					ffle	T 1	
	AB	MY1	MY2	MY3	MY4	MY5	AB	MY1	MY2	MY3	MY4	MY5	AB	MY1	MY2	MY3	MY4	MY5	AB	MY1	MY2	MY3	MY4	MY5
Dimension			1		1			1				1			1	1	1						1	
BF Width (ft)	8.5	8.8	8.2	8.4	8.3		9.5	11.8		15.7	13.0		9.7	10.5		12.6			12.4		12.2	12.3		ļ
Floodprone Width (ft)	41.5	45.1	40.7	44.9	>45.7		50.0	50.0	50.0	50.0	50.0		49.1	50.4	57.2		54.7		62.5	63.1	56.7	56.5	63.0	<u> </u>
BF Cross Sectional Area (ft2)	4.5	5.1	4.3	4.3	4.6		6.3	7.7	8.7	9.8	8.5		8.1	8.5	9.1	9.8	8.2		10.7	11.2	9.5	8.1	14.6	
BF Mean Depth (ft)	0.53	0.58	0.53	0.51	0.56		0.66	0.65		0.62	0.65		0.84	0.81	0.89	0.78	0.77		0.87	0.87	0.77	0.66	0.93	<u> </u>
BF Max Depth (ft)	0.83	0.89	0.83	0.93	1.01		1.05	1.11	1.29	1.47	1.25		1.64	1.71	1.94	1.70	1.73		1.31	1.35	1.21	1.16	2.25	
Width/Depth Ratio	16.3	15.4	15.3	16.4	15.0		14.3	18.1	17.8	25.2	20.0		11.6	12.9	11.5	16.1	13.6		14.3	14.8	15.8	18.7	16.8	
Entrenchment Ratio	4.9	5.1	5.0	5.3	5.5		5.3	4.2	4.0	3.2	3.8		5.1	4.8	5.6	4.5	5.1		5.1	4.9	4.6	4.6	4.5	
Wetted Perimeter (ft)	9.6	10.0	9.2	9.5	9.5		10.8	13.1	13.9	17.0	14.3		11.4	12.1	12.0	14.1	12.1		14.1	14.6	13.8	13.6	17.6	
Hydraulic Radius (ft)	0.5	0.5	0.5	0.5	0.5		0.6	0.6	0.6	0.6	0.6		0.7	0.7	8.0	0.7	0.7		8.0	8.0	0.7	0.6	8.0	
Substrate																								
d50 (mm)																								
d84 (mm)																								
Parameter	,	AB (2010	,			MY-1 (201			N	/IY-2 (20			M\	/-3 (20 ⁻			M`	Y-4 (20°			M١	Y-5 (201		
r alametei	Min	Max	Med		Min	Max	Med		Min	Max	Med		Min	Max	Med		Min	Max	Med		Min	Max	Med	
Pattern]																				
Channel Beltwidth (ft)	-	-	-		-	-	-		-	-	-		-	-	-		-	-	-					
Radius of Curvature (ft)	-	-	-		-	-	-		-	-	-		-	-	-		-	-	-					
Meander Wavelength (ft)	-	-	-		-	-	-		-	-	-		-	•	-		-	-	•					
Meander Width Ratio	-	-	-		-	-	-		-	-	-		-	•	-		-	-	•					
Profile																								
Riffle length (ft)	24	33	26		23	27	27		23	28	26		23	28	26		9	60	30					
Riffle Slope (ft/ft)	0.058	0.102	0.072		0.044	0.120	0.104		0.047	0.118	0.092		0.041	0.113	0.087		0.045		0.077					i
Pool Length (ft)	3	6	4		3	7	7		4	10	4		5	9	8		3.2	15.7	7.4					
Pool Spacing (ft)	8	41	35	4	8	47	29	_	8	55	34		8	52	32		4.7	54.0	20.4			ш		
Substrate								1																
d50 (mm)		28				53				64				77				65.60						
d84 (mm)		78		4		113		_		143				145				120.30						
Additional Reach Parameters								1																
Valley Length (ft)		445				445				445				445				445						
Channel Length (ft)		467				467				467				467				467						
Sinuosity		1.05				1.07				1.05				1.05				1.05						
Water Surface Slope (ft/ft)		0.089				0.087				0.088				0.089				0.090						
BF Slope (ft/ft)		0.090				0.088				0.092				0.093				0.091						
Rosgen Classification		ВЗа				ВЗа				ВЗа				ВЗа				ВЗа						
Notes:																								

Table D9. Stream Reach Morphology Data Table
Snowbird Creek Tributaries Mitigation Project #92764

Stream Reach Data Summary UT3

Parameter	Regional Curve Equation	Refer	ence Rea Data	ch(es)		Design			(As-Built)			Yr 1			Yr 2			Yr 3			Yr 4			Yr 5	
Dimension - Riffle	Eq.	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	10.1	7.4	17.5	27.6		9.9		8.5	10.1	12.4	8.8	11.2	12.9	8.2	10.9	12.5	8.4	12.2	15.7	8.3	10.9	13.0			
Floodprone Width (ft)		12.2	25.4	38.6	20.0	35.0	50.0	41.5	51.4	62.5	45.1	52.7	63.1	40.7	49.1	56.7	44.9	50.5	56.5	45.7	53.4	63.0			
Bankfull Mean Depth (ft)	0.65	0.87	0.99	1.10		0.66		0.53	0.69	0.87	0.58	0.70	0.87	0.53	0.67	0.77	0.51	0.60	0.66	0.56	0.70	0.8			1
Bankfull Max Depth (ft)		1.09	1.35	1.60		0.90		0.83	1.06	1.31	0.9	1.12	1.4	0.83	1.11	1.29	0.83	1.19	1.47	1.01	1.50	2.1			
Bankfull Cross Sectional Area (ft2)	6.7	7.0	20.0	33.0		6.5		4.5	7.1	10.7	5.1	8.0	11.2	4.3	7.5	9.5	4.3	7.4	9.8	4.6	8.3	11.7			1
Width/Depth Ratio		7.6	17.3	27.0		15.1		14.3	14.9	16.3	14.8	16.1	18.1	15.3	16.3	17.8	16.4	19.5	25.2	13.6	16.3	20.0			1
Entrenchment Ratio		1.3	1.6	2.0	2.0	3.5	5.0	4.9	5.1	5.3	4.2	4.7	5.1	4.0	4.5	5.0	3.2	4.4	5.3	3.8	4.7	5.5			1
Bank Height Ratio		1.1	1.1	1.2		1.0		1.0	1.0	1.0	1.0	1.0	1.0	0.9	1.0	1.0	1.0	1.4	2.1	1.0	1.1	1.1			1
Bankfull Velocity (fps)						4.6			3.4			3.0			3.2			3.2			2.9				
Pattern																									
Channel Beltwidth (ft)																									
Radius of Curvature (ft)																									
Meander Wavelength (ft)																									
Meander Width Ratio																									
Profile																									
Riffle Length (ft)								24	27	33	23	26	27	23	26	28	23	26	28	8.9	29.0	59.8			
Riffle Slope (ft/ft)		0.136	0.152	0.167	0.048	0.101	0.153	0.058	0.075	0.102	0.044	0.094	0.120	0.047	0.086	0.118	0.041	0.087	0.113	0.0450	0.07	0.104			
Pool Length (ft)								3	4	6	3	7	7	4	6	10	5	7	9	3.2	7.8	15.7			
Pool Spacing (ft)		42	99	157	5	27	48	8	27	41	8	26	47	8	29	55	8	28	52	4.7	24.2	54.0			
Substrate and Transport Parameters																									
d16 / d35 / d50 / d84 / d95		5.6/	9.5/11/100	0/200				6.8	3/19/28/78/1	150	.7/3	39/53/113/1	80	6.7/	43/64/14	3/271	29/	55/77/145	/220	25	<u>/53/66/120/</u>	168			
Reach Shear Stress (competency) lb/f2																									
Stream Power (transport capacity) W/m2																									
Additional Reach Parameters																									
Channel length (ft)						466			467			467			467			467			467				
Drainage Area (SM)		0.13	0.87	1.60		0.18			0.18			0.18			0.18			0.18			0.18				1
Rosgen Classification			B4a			В3			В3			B3			В3			B3			B3				
Bankfull Discharge (cfs)	27				20	30	40		24			24			24			24			24				1
Sinuosity			1.10			1.10			1.05			1.07			1.05			1.05			1.05				
BF slope (ft/ft)									0.090			0.088			0.092			0.093			0.091				

Table D9. Stream Reach Morphology Data Table UT3-R2, Comparing each year sampled

APPENDIX E

TABLE 10-VERIFICATION OF BANKFULL EVENTS

Table E10. Verification of Bankfull or Greater than Bankfull Events Snowbird Creek Tributaries Mitigation Project-#92764											
Date of Data Collection	Date of Event	Method of Data Collection	Gauge Watermark Height (feet above bankfull) UT3 (Reach 2)								
MY 1 (January 6, 2012	April 8 th , 2011 (crest gauge installation for asbuilt) January 6, 2012	Gauge measurement	0.15								
MY 2 (February 6, 2013)	January 6, 2012 – February 6, 2013	Gauge measurement	0.22								
MY 3 (January 20, 2014)	February 6, 2013- January 20, 2014	Gauge measurement	0.16								
MY 4 (March 9, 2015)	January 20, 2014- March 9, 2015	Gauge measurement	0.54								



Photo of cork at 6.5 inches, or 0.54 feet above the floodplain.


APPENDIX F PROJECT PROBLEM AREAS


FIGURE 3 – VEGETATION PROBLEM AREAS CCPV TABLE 11 – VISUAL MORPHOLOGICAL STABILITY ASSESSMENT TABLE 12 – VEGETATION PROBLEM AREAS EXHIBIT 6 – VEGETATION PROBLEM AREAS PHOTOLOG

EEP Project No. 92764 Baker Project No.

113112

2/6/2015 DESIGNED: JPM
DRAWN: MMC
APPROVED: MMC Monitoring Year: 4 of 5







SNOWBIRD UT3 REACH 2 CURRENT CONDITION PLAN VIEW YEAR 4 MONITORING

Table 11. Visual Morphological Stability Assessment Snowbird Creek Tributaries Mitigation Project: Project No. 92764								
		tigation Project: P th 2 (467 LF)	roject No. 927	764				
	(# Stable) Number Total / feet in % Performing							
Feature		Performing	number	unstable	in Stable	Feature Perfomance		
	Metric (per As-Built and reference baselines)	as Intended	per As-Built	state	Condition	Mean or Total		
	1. Present?	14	14	N/A	100	Wealt of Total		
	2. Armor stable (e.g. no displacement)?	14	14	N/A	100			
	Facet grades appears stable?	14	14	N/A	100			
	Facet grades appears stable? Minimal evidence of embedding/fining?	14	14	N/A	100			
	0 0	14	14	N/A	100	100%		
	5. Length appropriate?	14	14	N/A	100	100%		
B. Pools	Present? (e.g. not subject to severe aggradation or migration?)	24	24	N/A	100			
	2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	24	24	N/A	100			
	3. Length appropriate?	24	24	N/A	100	100%		
C. Thalweg ¹	Upstream of pool (structure) centering?	36	36	N/A	100			
	Downstream of pool (structure) centering?	36	36	N/A	100	100%		
D Meanders	Outer bend in state of limited/controlled erosion?	N/A	N/A	N/A	N/A			
	Of those eroding, # w/concomitant point bar formation?	N/A	N/A	N/A	N/A			
	Apparent Rc within spec?	N/A	N/A	N/A	N/A			
	Sufficient floodplain access and relief?	N/A	N/A	N/A	N/A	N/A		
	·							
E. Bed	General channel bed aggradation areas (bar formation)	N/A	N/A	0/0	100			
General	Channel bed degradation - areas of increasing down- cutting or head cutting?	N/A	N/A	0/0	100	100%		
F. Bank	Actively eroding, wasting, or slumping bank	N/A	N/A	0/0	100	100%		
	<i>y</i>							
G. Rock/Log	Free of back or arm scour?	24	24	N/A	100			
Drop	2. Height appropriate?	24	24	N/A	100			
	Angle and geometry appear appropriate?	24	24	N/A	100			
	Free of piping or other structural failures?	24	24	N/A	100	100%		
H. Wads/	1. Free of scour?	N/A	N/A	N/A	N/A			
						N/A		
Boulders	2. Footing stable?	N/A	N/A	N/A	N/A	N/A		

Table 12. Vegetation Problem Areas Snowbird Creek Tributaries Mitigation Project: Project No. 92764								
Feature Issue	UT3 Reach 2 Station No.	(130 LF) Suspected Cause	Photo Number					
Bare Floodplain	0+10 to 1+40 (left floodplain)	Easement encroachment by vehicles accessing existing cistern just upstream of project reach limits. Baker has hired a contractor to create an alternate vehicle access path located outside the easement to avoid further encroachment. The impacted buffer within the easement has been replanted. Large Trees were planted within the impacted area and existing herbaceous vegetation will be able to grow.	VPA1 VPA2 VPA3 VPA4 VPA5					

EXHIBIT 6 – Vegetation Problem Area (VPA) Photos



VPA1 – New path being graded to move access road outside of the easement and eliminate easement encroachment. View looking upslope from near the stream crossing.



VPA2 – New path being graded to move access road outside of the easement and eliminate easement encroachment. View looking downslope from above easement alignment.



VPA3 – Easement encroachment impact from access path paralleling the upstream limits of UT3-Reach 2 prior to realignment and planting of trees.



VPA4 – Impacted area planted with trees and shrubs. Trees are between 5 and 10 feet tall and spaced approximately 10 feet apart along the impacted path.



VPA5 – (At Left) Impacted area planted with trees and shrubs. Trees are between 5 and 10 feet tall and spaced approximately 10 feet apart along the impacted path. View is upslope from stream crossing.