YEAR 5 (2013) ANNUAL MONITORING REPORT THREE MILE CREEK RESTORATION SITE AVERY COUNTY, NORTH CAROLINA (Contract #16-D06125-A)

FULL DELIVERY PROJECT TO PROVIDE STREAM AND WETLAND MITIGATION IN THE FRENCH BROAD RIVER BASIN CATALOGING UNIT 06010108





Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES RALEIGH, NORTH CAROLINA

Prepared by:



And



Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604

Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603

November 2013

EXECUTIVE SUMMARY

Restoration Systems, L.L.C. has completed restoration of streams and wetlands at the Three Mile Creek Restoration Site (hereafter referred to as the "Site") to assist the North Carolina Ecosystem Enhancement Program in fulfilling stream and wetland mitigation goals. The Site, located in southwestern Avery County approximately 5.2 miles northeast of Spruce Pine, North Carolina, provides 8103 stream mitigation units and 3.7 riparian wetland mitigation units as described in the As-Built Mitigation Plan dated April 2009. The Site is located in United States Geological Survey (USGS) Hydrologic Unit and Targeted Local Watershed 06010108010020 (North Carolina Division of Water Quality Subbasin 04-03-06) of the French Broad River Basin. This report serves as the Year 5 (2013) annual monitoring report.

Primary activities at the Site included 1) stream restoration, 2) stream enhancement, 3) stream preservation, 4) wetland restoration and enhancement, 5) soil scarification, and 6) plant community restoration. Project restoration efforts provide 8103 Stream Mitigation Units and 3.7 riverine Wetland Mitigation Units.

Eight vegetation plots (10-meter by 10-meter in size) were established and permanently monumented. These plots were surveyed in September 2013 for the Year 5 (2013) monitoring season. Vegetation sampling across the Site was above the required average density with 602 planted stems per acre (excluding livestakes) surviving. In addition, each individual plot was above success criteria. During early 2012, ball and burlap trees were planted in the vicinity of vegetation plots 3 and 4. These trees are doing well.

Eleven cross-sections and 3600 linear feet of longitudinal profiles were measured for the Year 5 (2013) monitoring. As a whole, monitoring measurements indicate that there have been minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. The as-built channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in the detailed mitigation plan and construction plans. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. During a heavy, flashy rain event in April 2011, an outer bend near Cross-section 6 was compromised; however, up- and downstream of the outer bend remained stable. The outer bend was repaired and replanted in September 2011, and is stable. Another area of concern noted within the Site consists of aggradation within a portion of Tributary 1, which resulted from the installation of a dirt driveway on the neighboring property in 2010. During the Fall of 2012 a flashy rain event resulted in approximately 20 feet of erosion on an outer bend of the main channel upstream of the confluence with Tributary 1. This area was repaired in 2013, but remains somewhat unstable. It is expected to further stabilize once more deep-rooted vegetation establishes along the repair. Approximately 30-40 feet of the left bank downstream of Tributary 1 sloughed due to heavy precipitation and high storm flows received throughout 2013. Vegetation has established on this bend, and it appears stable.

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days).

In summary, Site vegetation, streams, and wetland hydrology met success criteria for Year 5 (2013) monitoring and throughout the five-year monitoring period.

TABLE OF CONTENTS

1 A DROJECT DACKCROUND	i
1.0 PROJECT BACKGROUND	1
1.1 Location and Setting	1
1.2 Project Objectives	
1.3 Project Structure, Restoration Type, and Approach	1
1.4 Project History and Background	3
2.0 PROJECT CONDITION AND MONITORING RESULTS	
2.1 Vegetation Assessment	
2.1.1 Vegetation Success Criteria	
2.1.2 Vegetative Problem Areas	
2.2 Stream Assessment	
2.2.1 Stream Success Criteria	
2.2.2 Bankfull Events 2.2.3 Stream Problem Areas	
2.2.3 Stream Problem Areas2.2.4 Categorical Stream Feature Visual Stability Assessment	
2.2.5 Quantitative Stream Measurements	
2.3 Wetland Assessment	
2.3.1 Wetland Success Criteria	
2.3.2 Wetland Problem Areas	
2.3.3 Wetland Criteria Attainment	
2.5.5 Welland Criteria / ttumment	
3.0 CONCLUSIONS	14
3.0 CONCLUSIONS	
4.0 REFERENCES FIGURES Figure 1. Site Location App	16 pendix A
4.0 REFERENCES FIGURES	16 pendix A
4.0 REFERENCES FIGURES Figure 1. Site Location App	16 pendix A
FIGURES Figure 1. Site Location	pendix Apendix A
FIGURES Figure 1. Site Location	
FIGURES Figure 1. Site Location	pendix A pendix A
FIGURES Figure 1. Site Location	pendix A pendix A
FIGURES Figure 1. Site Location	pendix A pendix A
FIGURES Figure 1. Site Location	
Figure 1. Site Location	
FIGURES Figure 1. Site Location	
FIGURES Figure 1. Site Location	
FIGURES Figure 1. Site Location	
FIGURES Figure 1. Site Location	
FIGURES Figure 1. Site Location	

APPENDICES

APPENDIX A. FIGURES

Figure 1. Site Location

Figure 2. Monitoring Plan View

APPENDIX B. VEGETATION DATA

Vegetation Survey Data Tables

Vegetation Monitoring Plot Photos

APPENDIX C. GEOMORPHOLOGIC DATA

Tables C1. Visual Morphological Stability Assessment

Cross-section Plots and Tables

Longitudinal Profile Plots

Representative Structure Photographs

APPENDIX D. HYDROLOGY DATA

2013 Groundwater Gauge Data

APPENDIX E. ADDITIONAL SITE MAPPING

Restoration Plan Figure 2: Preconstruction Conditions (Soils Map)

Restoration Plan Figure 3: Topography and Drainage Area (USGS Topo Map)

APPENDIX F. ADDITIONAL SITE PHOTOGRAPHS

Preconstruction Photographs

During Construction Photographs

1.0 PROJECT BACKGROUND

1.1 Location and Setting

Restoration Systems, L.L.C. (Restoration Systems) has completed restoration of streams and wetlands at the Three Mile Creek Restoration Site (hereafter referred to as the "Site") to assist the North Carolina Ecosystem Enhancement Program (NCEEP) in fulfilling stream and wetland mitigation goals. The Site, located in southwestern Avery County approximately 5.2 miles northeast of Spruce Pine, North Carolina, provides 8103 stream mitigation units and 3.7 riparian wetland mitigation units as described in the April 2009 As-Built Mitigation Plan (Figures 1 and 2, Appendix A). The Site is located in United States Geological Survey (USGS) Hydrologic Unit and Targeted Local Watershed 06010108010020 (North Carolina Division of Water Quality Subbasin 04-03-06) of the French Broad River Basin.

Directions to the Site:

- From Asheville or Raleigh, take I-40 to Marion; take NC 226 north through Linville Falls; go left on NC 194; site is ~4.5 miles on left
- ➤ Or, from Asheville take 19/23 North to 19E through Spruce Pine to NC 194
- Take a right on NC 194 and travel approximately 1.5 miles
- > The Site is on the right
- Latitude, Longitude of Site: 35.9827°N, 81.9843°W (NAD83/WGS84)

1.2 Project Objectives

The primary components of the restoration project included 1) construction of a stable, riffle-pool stream channel; 2) enhancement of water quality functions within and downstream of the Site; 3) creation of a natural vegetated buffer along restored stream channels; 4) restoration of jurisdictional riverine wetlands in the Site; 5) improvement of aquatic habitat and species diversity by enhancing stream bed variability; and 6) restoration of wildlife functions associated with a riparian corridor/stable stream.

1.3 Project Structure, Restoration Type, and Approach

A 26.68-acre conservation easement was placed on the Site to incorporate all restoration activities. The Site contains 4.8 acres of hydric soil, Three Mile Creek, 12 unnamed tributaries (UTs) to Three Mile Creek, Fork Creek, and adjacent floodplains, which represent the primary hydrologic features of the Site. Prior to construction, the project was characterized by agricultural land utilized for Christmas tree and ornamental landscape nursery plant production, timber harvest, and livestock grazing. Agricultural practices included the maintenance and removal of riparian vegetation and relocation, dredging, and straightening of onsite streams. In addition, hydric soils were disturbed due to regular plowing and vegetation maintenance, hoof shear from livestock, and the removal of groundwater hydrology inputs from the rerouting and straightening of Site tributaries.

Restoration of Site streams and wetlands will result in positive benefits for water quality and biological diversity in the Three Mile Creek watershed. Targeted mitigation efforts at the Site were accomplished by:

- 1. Removing nonpoint and point sources of pollution associated with agricultural practices including a) cessation of broadcasting fertilizer, pesticides, and other agricultural chemicals into and adjacent to the Site and b) provide a forested riparian buffer to treat surface runoff.
- 2. Reducing sedimentation within onsite and downstream receiving waters by a) reducing bank erosion associated with vegetation maintenance and plowing adjacent to Site streams and wetlands and b) planting a forested riparian buffer adjacent to Site streams and wetlands.
- 3. Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.

- 4. Promoting floodwater attenuation by a) reconnecting bankfull stream flows to the abandoned floodplain terrace; b) restoring secondary, dredged, straightened, and entrenched tributaries, thereby reducing floodwater velocities within smaller catchment basins; c) restoration of depressional floodplain wetlands and floodwater storage capacity within the Site, and d) revegetating Site floodplains to increase frictional resistance on floodwaters.
- 5. Improving aquatic habitat with bed variability and the use of in-stream structures upstream of a reach identified by the North Carolina Wildlife Resources Commission as supporting naturally reproducing rainbow trout populations.
- 6. Providing a terrestrial wildlife corridor and refuge in an area that is developed for agricultural production.

As constructed, the Site restored historic stream and wetland functions, which existed onsite prior to channel straightening and dredging, agricultural impacts, and vegetation removal. Stream construction of meandering, E/C stream channel resulted in 6057 linear feet of stream restoration, 618 linear feet of stream enhancement (Level II), 875 linear feet of stream enhancement (Level II), 6421 linear feet of stream preservation, 2.5 acres of riverine wetland restoration, and 2.3 acres of riverine wetland enhancement (Table 1).

Table 1. Site Restoration Structures and Objectives

Restoration Segment/ Reach ID*	Station Range	Mitigation Type	Priority Approach	Existing Linear Footage/ Acreage	Designed Linear Footage/ Acreage**	SMU/ WMU	Comment
Three Mile	1+25-37+30	Restoration	1	3552	3495	3495	Restoration of a straightened channel on new location.
Creek	37+30-42+15	Enhancement I	2	485	485	323.3	Restoration of dimension and profile in place.
Fork Creek	0+00-1+58	Enhancement II	NA	158	158	63.2	Removal of invasive species and supplemental planting.
Tributary 1	0+00-3+84	Restoration	1	172	384	384	Restoration of a straightened channel on new location.
Tributary 2	0+00-1+33	Enhancement I	2	133	133	88.7	Restoration of dimension and profile in place.
THOULARY 2	NA	Enhancement II	NA	351	351	140.4	Removal of invasive species and supplemental planting.
Tributary 3	0+00-3+40	Restoration	1	252	340	340	Restoration of a ditched and disturbed channel on new location.
	NA	Preservation	NA	1808	1808	361.6	Preservation of existing reach
Tributary 4	0+00-2+28	Restoration	1	136	198	198	Restoration of a ditched and disturbed channel on new location.
	NA	Enhancement II	NA	366	366	146.4	Removal of invasive species and supplemental planting.
Tributary 5	0+00-2+44	Restoration	1	150	214	214	Restoration of a ditched and disturbed channel on new location.
	NA	Preservation	NA	931	931	186.2	Preservation of stable, forested stream reaches.
Tributary 6a	0+00-2+44	Restoration	1	124	214	214	Restoration of a ditched and disturbed channel on new location.
_	NA	Preservation	NA	681	681	136.2	Preservation of stable, forested stream reaches.

Table 1. Site Restoration Structures and Objectives (continued)

Restoration Segment/ Reach ID*	Station Range	Mitigation Type	Priority Approach	Existing Linear Footage/ Acreage	Designed Linear Footage/ Acreage**	SMU/ WMU	Comment
Tributary 7	0+00-2+75	Restoration	1	146	245	245	Restoration of a ditched and disturbed channel on new location.
Tributary 9	0+00-3+43	Restoration	1	519	343	343	Restoration of a ditched and disturbed channel on new location.
Tributary 8	242	Restoration	1	242	242	242	Filling a ditched springhead systems and braiding restoration channel.
Tributary 9	0+00-0+43	NA	NA	0	43	0	Tie spring head to design channel.
T. 1 11.	0+00-0+92	Restoration	1	72	92	92	Restoration of a ditched and disturbed channel on new location.
Tributary 11a	228	Restoration	1	228	228	228	Braiding surface flow of restoration channel.
	NA	Preservation	NA	49	49	9.8	Preservation of stable, forested stream reaches.
Tributary 11b	0+00-0+62	Restoration	1	51	62	62	Restoration of a ditched and disturbed channel on new location.
Preservation Tributaries	NA	Preservation	NA	2952	2952	590.4	Preservation of stable, forested stream reaches.
				1	TOTAL SMUs	8103	
Riparian/ Riverine Wetlands		Restoration			2.5	2.5	Reconstructing site tributaries, filling ditched channels and ditches, rehydrating floodplain soils, and planting with native forest vegetation.
		Enhancement			2.3	1.2	Planting with native forest vegetation.
				T	OTAL WMUs	3.7	

^{*} Locations of each tributary and restoration type are depicted on Sheets 1-23 in Appendix A (As-built Survey)

Priority Approach 2 – Convert incised stream to stable stream and reestablish floodplain at present location.

1.4 Project History and Background

Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 2-4.

^{**} Constructed linear footage excludes crossings or areas outside of easement; therefore, is slightly shorter than stationing depicts. Priority Approach 1 – Convert incised stream to stable stream at historic floodplain elevation.

Table 2. Project Activity and Reporting History

	Data	Actual
	Collection	Completion
Activity or Report	Completion	or Delivery
Restoration Plan	August 2007	September 2007
Construction Completion	NA	January 2009
Site Planting	NA	February 2009
Mitigation Plan/As-builts	March 2009	April 2009
Year 1 Monitoring (2009)	October 2009	September 2009
Year 2 Monitoring (2010)	October 2010	September 2010
Outerbend Repair/Replanting	NA	September 2011
Year 3 Monitoring (2011)	October 2011	October 2011
Year 4 Monitoring (2012)	October 2012	July 2012
Outerbend Repair	NA	Early 2013
Year 5 Monitoring (2013)	October 2013	November 2013

Table 3. Project Contacts

Full Delivery Provider	Restoration Systems
•	1101 Haynes Street, Suite 211
	Raleigh, North Carolina 27604
	George Howard and John Preyer (919) 755-9490
Designer and	Axiom Environmental, Inc.
Monitoring Performer	218 Snow Avenue
	Raleigh, NC 27603
	Grant Lewis (919) 215-1693
Construction Contractor	Land Mechanics Designs, Inc.
	126 Circle G Lane
	Willow Spring, North Carolina 27592
	Lloyd Glover (919) 422-3392
Planting Contractor	Carolina Silvics
	908 Indian Trail Road
	Edenton, North Carolina 27932
	Dwight McKinney (252) 482-8491
Surveying Contractor	K2 Design Group, PA
	5758 US Highway 70 East
	Goldsboro, North Carolina 27534
	John Rudolph (919) 751-0075

Table 4. Project Background

Avery County, North Carolina
Three Mile Creek: 5.1 square miles
Fork Creek: 1.8 square miles
Tributaries: 0.02-0.2 square mile
< 1
Three Mile Creek: Second and Third
Fork Creek: Second
Tributaries: First and Second
Blue Ridge
Southern Crystalline Ridges and Mountains
C/E-type
Chandler, Cullowhee, Nikwasi, Micaville, Saunook, Thunder
Stone Mountain and Cranberry Creek
06010108010020
04-03-06
WS-IV Tr (Stream Index # 7-2-25-(0.7))
No
Yes, the receiving water of the North Toe River (Stream Index
Number 7-2-[27.7]b) is listed for impaired biological integrity
and turbidity
Not Applicable
+/- 8%

1.5 Monitoring Plan View

Monitoring activities for the Site, including relevant structures and utilities, project features, specific project structures, and monitoring features are detailed in the monitoring plan view in Figure 2 of Appendix A. Site features including vegetation, stream dimension (cross-sections), stream profile and pattern, wetland hydrology, and photographic documentation were monitored in Year 5 (2013).

2.0 PROJECT CONDITION AND MONITORING RESULTS

2.1 Vegetation Assessment

Following Site construction, eight plots (10-meter by 10-meter in size) were established and monumented with metal fence posts at all plot corners and PVC at each plot origin. Sampling was conducted as outlined in the CVS-EEP Protocol for Recording Vegetation, Version 4.0 (Lee et al. 2006) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix B. The taxonomic standard for vegetation used for this document was Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (Weakley 2007). The locations of vegetation monitoring plots were placed to accurately represent the entire Site and are depicted on the monitoring plan view in Appendix A.

2.1.1 Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria are dependent upon density and growth of "Characteristic Tree Species." Characteristic Tree Species include planted species, species identified through inventory of a reference (relatively undisturbed) forest community used to orient the planting plan,

and appropriate Schafale and Weakley (1990) community descriptions. All species planted and identified in the reference forest will be utilized to define "Characteristic Tree Species" as termed in the success criteria (Table 5).

Table 5. Characteristic Tree Species

Planted Species	Reference Species
Pawpaw (Asimina triloba)	Red maple (Acer rubrum)
Sugarberry (Celtis laevigata)	Ironwood (Carpinus caroliniana)
Redbud (Cercis canadensis)	Dogwood (Cornus florida)
Buttonbush (Cephalanthus occidentalis)	Strawberry bush (Euonymous americana)
Silky dogwood (Cornus amomum)	Spice bush (<i>Lindera benzoin</i>)
Persimmon (Diospyros virginiana)	Tulip poplar (<i>Liriodendron tulipifera</i>)
Green ash (Fraxinus pennsylvanica)	Sycamore (Platanus occidentalis)
Sycamore (Platanus occidentalis)	White pine (Pinus strobus)
Black cherry (Prunus serotina)	Black cherry (Prunus serotina)
White oak (Quercus alba)	White oak (Quercus alba)
Swamp chestnut oak (Quercus michauxii)	Red oak (Quercus sp.)
Cherrybark oak (Quercus pagoda)	Rhododendron (Rhododendron sp.)
Northern red oak (Quercus rubra)	Wild azalea (Rhododendron periclymenoides)
Elderberry (Sambucus canadensis)	Black locust (Robinia pseudoacacia)
	Hemlock (Tsuga sp.)

An average density of 320 stems per acre of Characteristic Tree Species must be surviving at the end of the third monitoring year. Subsequently, 290 Characteristic Tree Species per acre must be surviving at the end of year 4 and 260 Characteristic Tree Species per acre at the end of year 5.

If vegetation success criteria are not achieved, based on average density calculations from combined plots over the entire restoration area, supplemental planting may be performed with tree species approved by regulatory agencies. Supplemental planting will be performed as needed until achievement of vegetation success criteria.

2.1.2 Vegetative Problem Areas

No vegetation problem areas were identified within the Site during Year 5 (2013) Monitoring.

2.2 Stream Assessment

Eleven permanent cross-sections were established after construction was completed. Measurements of each cross-section include points at all breaks in slope including top of bank, bankfull, and thalweg. Riffle cross-sections are classified using the Rosgen stream classification system. Longitudinal profile measurements of 3600 linear feet of stream include thalweg, water surface, and bankfull; with each measurement taken at the head of facets (i.e. riffle, run, pool, and glide) in addition to the maximum pool depth.

2.2.1 Stream Success Criteria

Success criteria for stream restoration will include 1) successful classification of the reach as a functioning stream system (Rosgen 1996) and 2) channel variables indicative of a stable stream system. Annual monitoring will continue until success criteria are met and no less than two bankfull events have occurred,

as determined by in situ crest gauge, otherwise monitoring will continue until the second bankfull event has occurred.

Visual assessment of in-stream structures will be conducted to determine if failure has occurred. Failure of a structure may be indicated by collapse of the structure, undermining of the structure, abandonment of the channel around the structure, and/or stream flow beneath the structure.

2.2.2 Bankfull Events

One bankfull event was documented during the Year 5 (2013) monitoring period for a total of four bankfull events in three separate monitoring years.

Table 6. Verification of Bankfull Events

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
April 2011	March 5-6, 2011	Total of 2.5 inches* of rain documented between March 5-6, 2011	Photo 1-2
May 2011	April 15-16, 2011	Total of 4.09 inches* of rain documented between April 15-16, 2011	Photo 3-4
July 23, 2012	May 29, 2012	Total of 1.81 inches* of rain documented on May 29, 2012 after a total of 3.85 inches occurring during the previous 3 week period	
July 11, 2013	June 30- July 7, 2013	A total of 11.2 inches* of rain fell over a period of eight days	5-6

^{*}Weather Underground 2013 (weather station 2.7 miles southwest of site)













2.2.3 Stream Areas of Concern

During a heavy, flashy rain event in April 2011, an outer bend near Cross-section 6 was compromised; however, up- and downstream of the outer bend remained stable. The outer bend was repaired and replanted in September 2011, and is stable. Another area of concern noted within the Site consists of aggradation within a portion of Tributary 1, which resulted from the installation of a dirt driveway on the neighboring property in 2010. During the Fall of 2012 a flashy rain event resulted in approximately 20 feet of erosion on an outer bend of the main channel upstream of the confluence with Tributary 1. This area was repaired in 2013, but remains somewhat unstable. It is expected to further stabilize once more deeprooted vegetation establishes along the repair. Approximately 30-40 feet of the left bank downstream of Tributary 1 sloughed due to heavy precipitation and high storm flows received throughout 2013. Vegetation has established on this bend, and it appears stable.

2.2.4 Categorical Stream Feature Visual Stability Assessment

The stream was visually inspected during the Year 5 (2013) monitoring period using eight feature categories and various metrics within each category. Assessment features included riffles, pools, thalweg, meanders, channel bed, structures, and root wads/boulders. A table for semi-quantitative assessments of the stream is included in Appendix C (Table C1). The mean percentage of performance for features is summarized in the table below.

Table 7. Categorical Stream Feature Visual Stability Assessment

Feature	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)
A. Riffles	99%	99%	99%	99%	99%
B. Pools	100%	100%	100%	100%	100%
C. Thalweg	100%	100%	100%	100%	100%
D. Meanders	100%	100%	100%	100%	100%
E. Bed General	100%	100%	100%	100%	100%
F. Banks	100%	100%	100%	100%	90%
G. Vanes / J. Hooks, Etc.	100%	100%	100%	100%	100%
H. Wads and Boulders	NA	NA	NA	NA	100%

2.2.5 Quantitative Stream Measurements

During the Year 5 (2013) monitoring period 11 cross-sections and 3600 linear feet of longitudinal profile were measured. Permanent cross-sections and longitudinal profiles are included in Appendix C; each is graphically depicted for as-built through Year 5 (2013) for analysis. As a whole, monitoring measurements indicate minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. The channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in

the detailed mitigation plan and as constructed. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. Tables for baseline data and annual quantitative assessments are included below.

2.3 Wetland Assessment

Three groundwater gauges were installed in wetland restoration and enhancement areas to provide representative coverage of the Site. One additional gauge was placed in a reference wetland area. Graphs of groundwater hydrology and precipitation from a nearby rain station are included in Appendix D.

2.3.1 Wetland Success Criteria

Target hydrological characteristics include saturation or inundation for 5 to 12.5 percent of the growing season, during average climatic conditions. During growing seasons with atypical climatic conditions, groundwater gauges in reference wetlands may dictate threshold hydrology success criteria (75 percent of reference). These areas are expected to support hydrophytic vegetation. If wetland parameters are marginal as indicated by vegetation and/or hydrology monitoring, a jurisdictional determination will be performed.

2.3.2 Wetland Problem Areas

No wetland problem areas were identified within the Site during Year 5 (2013) monitoring.

2.3.3 Wetland Criteria Attainment

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days). Groundwater data presented in this document was collected through October 4, 2013; data will continue to be collected throughout the growing season and will be available upon request. Hydrographs containing groundwater and precipitation data for each gauge can be found in Appendix D.

Table 8. Baseline Morphology and Hydraulic Summary Threemile Creek

Parameter	USG	USGS Gage Data			e-Exist	0	-	ect Refe			Design		As-built					
				Condition Stream							8							
Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med			
BF Width (ft)	USGS	S gage o	lata is	17.4	23	20.7	27.2	33	30.1	21	29	25	23.1	27.8	26.1			
Floodprone Width (ft)	unava	ilable f	or this	32	250	100			100	50	350	250			250			
BF Cross Sectional Area (ft2)		project		36.5	53	43			46	36	53	45	46.5	55.3	53.1			
BF Mean Depth (ft)				1.5	2.8	2.2	1.4	1.7	1.6	1.5	2.1	1.8	1.8	2.2	2.1			
BF Max Depth (ft)				1.9	3.3	2.8	2.2	2.6	2.4	2	2.7	2.3	2.2	2.7	2.5			
Width/Depth Ratio				6.6	14.5	10	16.1	23.8	20	12	16	14	12	15	12			
Entrenchment Ratio				1.5	8	6.5	3	3.7	3.4	2.2	7.4	4.4	9	11	10			
Bank Height Ratio				1.9	2.5	1.8	1	1.6	1.3	1	1.3	1.1			1			
Wetted Perimeter(ft)						===			===			===	25	29	28			
Hydraulic radius (ft)						===			===			===	1.8	2	2			
Pattern								T		1	I							
Channel Beltwidth (ft)				No pattern of riffles			40	55	46.8	27	76	47	27	76	47			
Radius of Curvature (ft)					pools d		62.4	312.1	94.5	45	252	52	45	252	52			
Meander Wavelength (ft)				straign	itening a	activties	101.7	273.2	199.4	136	252	200	136	252	200			
Meander Width ratio							1.3	1.8	1.6	1.2	3	2	1.2	3	2			
Profile						166	1	1		Ī								
Riffle length (ft)					attern of		0.000/	4.000/	4.400/	4.040/	0.040/	===	17	111	51			
Riffle slope (ft/ft)					pools d	ue to activties	0.26%	1.83%	1.18%	1.94%	2.91%	2.43%	0.43%	4.80%	1.54%			
Pool length (ft)				Straigi	itering a	Cuvues	05.0	100.7	404.0	67	470	115	26	78	46			
Pool spacing (ft)							65.2	166.7	104.3	67	176	115	76	176	126			
Substrate						===			===			===						
d50 (mm)						===			===			===			===			
d84 (mm)																		
Additional Reach Parameters						===			===			===			4057			
Valley Length (ft)						===			===			===			3528			
Channel Length (ft) Sinuosity		-				1.1			1.2			1.15			1.15			
Water Surface Slope (ft/ft)		-				1.03%			1.21%			0.97%			0.98%			
BF slope (ft/ft)						1.03 /6			===			===			===			
Rosgen Classification						C/E4			Cb3			Ce4			C/E			
Rosgen Classification						O, L			0.50			004			3/4			

Table 9A. Morphology and Hydraulic Monitoring Summary Threemile Creek - Stream and Wetland Restoration Site

Parameter		Cross	Section	1 Riffle	e (UT 8)			Cross	Section	2 Pool	(UT 8)			Cr	oss Sect	ion 3 Ri	ffle			Cro	ss Sect	tion 4	Pool	
Dimension	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5
BF Width (ft)	4.8	4.8	4.4	5.2	4.6	4.3	6.3	7.5	7.6	7.7	7.3	7.6	27.8	30.3	28.5	28.5	28.2	28.7	27.9	27.8	27.9	27.3	28	28.1
Floodprone Width (ft)	250	250	250	250	250	250							250	250	250	250	250	250						
BF Cross Sectional Area (ft2)	1.8	2.3	1.7	2.2	1.6	1.6	4.8	5.4	5.9	5.5	5.6	5.5	51.1	51.9	49.9	48.1	47	46.6	63.4	62.8	58.9	57.4	56.9	58.8
BF Mean Depth (ft)	0.4	0.5	0.4	0.4	0.4	0.4	0.8	0.7	0.8	0.7	0.8	0.7	1.8	1.7	1.7	1.7	1.7	1.6	2.3	2.3	2.1	2.1	2	2.1
BF Max Depth (ft)	0.6	0.8	0.7	0.7	0.6	0.5	1.3	1.2	1.3	1.2	1.3	1.2	2.2	2.3	2.2	2.9	2.9	2.6	3.7	3.6	3.4	3.4	3.5	3.7
Width/Depth Ratio	12.8	10.2	11.3	12.3	12.9	11.6							15.124	17.7	16.3	16.9	16.9	17.7						
Entrenchment Ratio	52.1	51.6	56.6	48.1	54.1	58.1							9.0	8.2	8.8	8.8	8.9	8.7						
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0							1.0	1.0	1.0	1.0	1.0	1.0						
Wetted Perimeter (ft)	5.1	5.1	4.7	5.6	4.8	4.5	6.9	8.0	8.2	8.2	7.9	8.1	29.0	31.2	29.3	30.0	29.4	29.9		29.6	29.9	29.3	29.5	29.7
Hydraulic Radius (ft)	0.4	0.4	0.4	0.4	0.3	0.3	0.7	0.7	0.7	0.7	0.7	0.7	1.8	1.7	1.7	1.6	1.6	1.6	2.1	2.1	2	2	1.9	2
Substrate																								
d50 (mm)		12.9	17.5	15	16	8		NA	0.2	0.3	N/A	N/A		23.4	35.4	35.4	68.2	30.5		2.4	1.3	2.2	1.1	0.5
d84 (mm)		22	25	33	24	22		12	14	4	0	N/A		54	70	70	104	57		16	25	12	8	3
Parameter	MY	Y-00 (20	08)	M	Y-01 (20	009)	M	Y-02 (20	10)	MY	Y-03 (20	11)	MY	7-04 (20	112)	MY	7-05 (20	13)						
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med						
Pattern																								
Channel Beltwidth (ft)	30		50	30	76		30		50	30	76	50	30	76	50	30	76	50						
Radius of Curvature (ft)	50	252	101	50	252		50	252	101	50	252	101	50	252	101	50	252	101						
Meander Wavelength (ft)	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214						
Meander Width Ratio	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2						
Profile																								
Riffle Length (ft)	17	111	51	21	121	53	23	117	51	11	141	50	19	112	39	9	136	36						
Riffle Slope (ft/ft)		4.80%	1.54%	0.15%	3.08%	1.43%	0.65%	2.74%	1.42%	0.00%	7.11%	1.73%	0.53%	4.07%	1.37%	0.07%	3.89%	1.69%						
Pool Length (ft)	26	78	46	24	69	39	27	95	44	14	82	46	26	97	47	23	122	55						
Pool Spacing (ft)	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126						
Additonal Reach Parameters													,						1					
Valley Length (ft)		3068			3085			3084			3111			3111			3139		1					
Channel Length (ft)		3,528			3,548			3547			3578			3576			3610		1					
Sinuosity		1.15			1.15			1.15			1.15			1.15			1.15							
Water Surface Slope (ft/ft)		0.0098			0.0097			0.0098			0.0097			0.0098			0.0097							
BF Slope (ft/ft)																								
Rosgen Classification		C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4		1					

Table 9B. Morphology and Hydraulic Monitoring Summary Threemile Creek - Stream and Wetland Restoration Site

Parameter		Cro	oss Secti	ion 5 Ri	ffle			Cro	ss Secti	on 6 Po	ol			Cro	ss Secti	on 7 Ri	Cross Section 8 Pool							
Dimension	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4		_				MY4	
BF Width (ft)	26.4	28.6	29.6	29	25.9	26.6	21.6	21.2	21.5	19.5	21.6	22.3	23.1	23.6	23.6	24.2	22.7	23	_	27.2	26.7	27.1	30.6	26.7
Floodprone Width (ft)	250	250	250	250	250	250							250	250	250	250	250	250						
BF Cross Sectional Area (ft2)	55	60.6	61.3	59.4	43.4	49	49.9	48.1	54.6	44.1	47.2	50.5	46.5	49.9	48.7	47.1	40.4	41.7		_	51.2		52.3	56.5
BF Mean Depth (ft)	2.1	2.1	2.1	2	1.7	1.8	2.3	2.3	2.5	2.3	2.2	2.3	2.0	2.1	2.1	1.9	1.8	1.8	2.0					2.1
BF Max Depth (ft)	2.6	2.8	2.8	3	3	3.1	3.5	3.6	4.3	4.3	3.8	4.1	2.4	2.6	2.6	2.6	2.3	3	3.4	3.5	3.6	3.7	3.5	3.8
Width/Depth Ratio	12.7	13.5	14.3	14.2	15.4	14.4							11.5	11.2	11.4	12.5	12.7	12.7						
Entrenchment Ratio	9.5	8.7	8.4	8.6	9.7	9.4							10.8	10.6	10.6	10.3	11	10.9						
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0							1.0	1.0	1.0	1.0	1.0	1.0						
Wetted Perimeter (ft)	27.9	30	31	30.7	26.8	28.3	23.5	23.4	24.7	22.5	24	25.4	24.7	25.5	25.1	25.8	23.8	24.6	27.1	28.7	28.9	29.5	32.4	28.9
Hydraulic Radius (ft)	2.0	2.0	2.0	1.9	1.6	1.7	2.1	2.1	2.2	2.0	2.0	2	1.9	2.0	1.9	1.8	1.7	1.7	1.9	1.8	1.8	1.7	1.6	2
Substrate																						ш		
d50 (mm)			29.1	49.1	47	57.6			11.5	2.8	0.2	0.2			48.5	47	51.6	39.8		8.7	1.7	2.8	0.3	0.6
d84 (mm)			51	152	114	101			45	13	8	4			90	128	83	135		64	22	13	8	0.3
Parameter	MY	-00 (200	08)	M	Y-01 (20	009)	MY-02 (2010)		10)	MY	7-03 (20	11)	MY-04 (20		12)	MY-05 (2013)								
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med						
Pattern																								
Channel Beltwidth (ft)	30	76	50	30	76	50	30	76	50	30	76	50	30	76	50	30	76	50						
Radius of Curvature (ft)	50	252	101	50	252	101	50	252	101	50	252	101	50	252	101	50	252	101						
Meander Wavelength (ft)	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214						
Meander Width Ratio	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2						
Profile																								
Riffle Length (ft)	17	111	51	21	121	53	23	117	51	11	141	50	19	112	39	9	136	36						
Riffle Slope (ft/ft)	0.43%	4.80%	1.54%	0.15%	3.08%	1.43%	0.65%	2.74%	1.42%	0.00%	7.11%	1.73%	0.53%	4.07%	1.37%	0.07%	3.89%	1.69%						
Pool Length (ft)	26	78	46	24	69	39	27	95	44	14	82	46	26	97	47	23	122	55						
Pool Spacing (ft)	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126						
Additonal Reach Parameters																			ľ					
Valley Length (ft)		3068			3085			3084			3111			3111			3139							
Channel Length (ft)		3,528			3,548			3547			3578		3576			3610								
Sinuosity		1.15			1.15			1.15			1.15		1.15			1.15			ĺ					
				0.0097		0.0098			0.0097		0.0098			0.0097			ľ							
Water Surface Slope (ft/ft)		0.0098			0.0097			0.0098			0.0097			0.0098			0.0097							
Water Surface Slope (ft/ft) BF Slope (ft/ft)		0.0098			0.0097			0.0098			0.0097			0.0098			0.0097							

Table 9C. Morphology and Hydraulic Monitoring Summary Threemile Creek - Stream and Wetland Restoration Site

Parameter		Cre	oss Secti	ion 9 Ri	ffle			Cross	Section	10 Pool	(UT 1)			Cross S	Section	11 Riffl	e (UT1)	
Dimension	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5	MY 0	MY1	MY2	MY3	MY4	MY5
BF Width (ft)	25.7	26	25.8	27	26	25.6	9.5	9.7	9.1	8.7	10.6	9	6.4	6.2	6.6	8.8	2.4	2.6
Floodprone Width (ft)	250	250	250	250	250	250							150	150	250	150	150	150
BF Cross Sectional Area (ft2)	55.3	53.7	50.4	48	43.8	43.7	6.1	6.4	3.1	3.4	2.9	3.1	5.3	6.2	0.5	1.1	0.3	0.3
BF Mean Depth (ft)	2.2	2.1	2	1.8	1.7	1.7	0.6	0.7	0.3	0.4	0.3	0.3	0.8	0.6	0.1	0.1	0.1	0.1
BF Max Depth (ft)	2.7	2.6	2.6	2.6	2.6	2.8	1.1	1	0.6	0.7	0.5	0.5	1.2	1	0.2	0.5	0.5	0.6
Width/Depth Ratio	11.9	12.6	13.3	15.1	15.4	15.0							7.7	10.3	95.1	72.1	21.5	22.5
Entrenchment Ratio	9.7	9.6	9.7	9.3	9.6	9.8							23.4	24.1	22.7	17	62.5	57.7
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0							1.0	1.0	1.0	1.0	1.0	1.0
Wetted Perimeter (ft)	27.1	27.4	27.2	28.3	26.8	27.1	9.6	10.1	9.2	9.1	10.7	9.1	7.1	6.6	6.6	8.9	2.4	2.6
Hydraulic Radius (ft)	2.0	2.0	1.9	1.7	1.6	1.6	0.6	0.6	0.3	0.4	0.3	0.3	0.7	0.6	0.1	0.1	0.1	0.1
Substrate																		l
d50 (mm)		34.8	48.5	47	51.6	39.8		NA	0.1					87	0.4			
d84 (mm)		114	90	128	83	135		NA	2					152	6			
Parameter	MY	'-00 (200	(8)	M	Y-01 (20	009)	MY	7-02 (20	10)	M	Y-03 (20	11)	MY-04 (2012)		MY-05 (2013)			
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		 [
Channel Beltwidth (ft)	30	76	50	30	76	50	30	76	50	30	76	50	30	76	50	30	76	50
Radius of Curvature (ft)	50	252	101	50	252	101	50	252	101	50	252	101	50	252	101	50	252	101
Meander Wavelength (ft)	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214	151	252	214
Meander Width Ratio	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2	1.2	3	2
Profile																		l
Riffle Length (ft)	17	111	51	21	121	53	23	117	51	11	141	50	19	112	39	9	136	36
Riffle Slope (ft/ft)	0.43%	4.80%	1.54%	0.15%	3.08%	1.43%	0.65%	2.74%	1.42%	0.00%	7.11%	1.73%	0.53%	4.07%	1.37%	0.07%	3.89%	1.69%
Pool Length (ft)	26	78	46	24	69	39	27	95	44	14	82	46	26	97	47	23	122	55
Pool Spacing (ft)	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126	76	176	126
Additonal Reach Parameters																		
Valley Length (ft)		3068			3085			3084			3111			3111			3139	
Channel Length (ft)	3,528				3,548			3547			3578			3576		3610		
Sinuosity	ty 1.15				1.15			1.15		1.15		1.15		1.15				
Water Surface Slope (ft/ft)		0.0098			0.0097			0.0098		0.0097		0.0098		0.0097				
BF Slope (ft/ft)																		
Rosgen Classification		C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4			C/E 3/4	

Table 10. Wetland Criteria Attainment for Year 5 (2013)

Gauge ID	Hydrology Threshold Met?	Hydrophytic Vegetation Criteria Met? /Max Consecutive Days During Growing Season (Percentage)	Site Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Site Mean
1	Yes	Yes/164 days (100 percent)		1	Yes	
2	Yes	Yes/147 days (90 percent)	100 %	2	Yes	
3	Yes	Yes/164 days (100 percent)		3	Yes	100 %
			•	4	Yes	
				5	Yes	
				6	Yes	
				7	Yes	
				8	Yes	

3.0 CONCLUSIONS

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days). A summary of groundwater gauge data is included in Table 11.

Table 11. Summary of Groundwater Gauge Results

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)											
-	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)*							
1	Yes/101 days (62 percent)	Yes/64 days (39 percent)	Yes/95 days (57 percent)	Yes/94 days (57 percent)	Yes/164 days (100 percent)							
2	Yes/163 days (100 percent)	Yes/163 days (100 percent)	Yes/147 days (89 percent)	Yes/163 days (100 percent)	Yes/147 days (90 percent)							
3	Yes/163 days (100 percent)	Yes/55 days (34 percent)	Yes/101 days (61 percent)	Yes/163 days (100 percent)	Yes/164 days (100 percent)							
Ref	53 days (33 percent)	49 days (30 percent)	32 days (20 percent)	51 days (31 percent)	Submerged							

^{*}Data was collected through October 4, 2013; however, based on data collected throughout the five-year monitoring gauge and groundwater levels/precipitation through October 4, 2013 it is highly likely that all gauges would remain wet for the last week of the growing season.

Vegetation sampling across the Site was above the required average density with 602 planted stems per acre surviving. In addition, each individual plot was above success criteria (Table 12).

Table 12. Summary of Planted Vegetation Plot Results


Dla4	Pla	anted Stems/Acro	e Counting Towa	rds Success Crit	eria
Plot	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)
1	405	445	526	526	486
2	648	445	405	405	364
3	567	364	486	526	567
4	931	469	728	728	769
5	526	526	526	526	526
6	364	405	486	526	486
7	1012	971	647	688	648
8	1214	1214	1133	1093	971
Average of All Plots (1-8)	708	637	612	622	602


4.0 REFERENCES

- Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. United States Army Engineer Waterways Experiment Station, Vicksburg, Mississippi.
- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: http://cvs.bio.unc.edu/methods.htm
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/WeakleysFlora.pdf [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.
- Weather Underground. 2011. Station in Spruce Pine, North Carolina. (online). Available: http://www.wunderground.com/US/NC/Spruce_Pine/KTNB.html [September 30, 2011]. Weather Underground.

APPENDIX A FIGURES

Figure 1. Site Location
Figure 2. Monitoring Plan View





APPENDIX B VEGETATION DATA

Vegetation Survey Data Tables
Vegetation Monitoring Plot Photos

Report Prepared

By Corri Faquin

Date Prepared 9/20/2013 15:45

database name

RS-FoxRun-Threemile-2013-A-v2.3.1.mdb

database

location \\AE-SBS\RedirectedFolders\pperkinson\Desktop

computer name PHILLIP-PC

file size 60452864

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata Description of database file, the report worksheets, and a summary of project(s) and project data.

Proj. planted Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.

Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all

Proj, total stems natural/volunteer stems.

Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).

Vigor Frequency distribution of vigor classes for stems for all plots.

Vigor by Spp Frequency distribution of vigor classes listed by species.

Damage List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.

Damage by Spp Damage values tallied by type for each species.Damage by Plot Damage values tallied by type for each plot.

Planted Stems

by Plot and Spp A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

ALL Stems by A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and

Plot and spp missing stems are excluded.

PROJECT SUMMARY-----

Project Code Threemile

project Name Threemile Stream and Wetland Restoration Site

Sampled Plots 8

Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in a particular year.

Project Code	Project Name	River Basin	Year 5
Threemile	Threemile Stream and Wetland Restoration Site	French Broad	602

Total stems, including planted stems of all kinds (including live

stakes) and natural/volunteer stems:

Project Code	Project Name	River Basin	Year 5
Threemile	Threemile Stream and Wetland Restoration Site	French Broad	637

Plot Data

Date Sampled	Planted Living Stems	Planted Living Stems EXCLUDING Live Stakes	Dead/Missing Stems	Natural (Volunteer) Stems	Total Living Stems	Total Living Stems EXCLUDING Live Stakes	Planted Living Stems per ACRE	Planted Living Stems EXCLUDING Live Stakes PER ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
9/19/2013	12	12	3	0	12	12	486	486	0	486	486	4
9/19/2013	9	9	1	6	15	15	364	364	243	607	607	5
9/19/2013	14	14	0	0	14	14	567	567	0	567	567	4
9/19/2013	19	19	0	0	19	19	769	769	0	769	769	4
9/19/2013	13	13	0	0	13	13	526	526	0	526	526	3
9/19/2013	12	12	1	0	12	12	486	486	0	486	486	5
9/19/2013	16	16	3	0	16	16	647	647	0	647	647	2
9/19/2013	25	24	2	0	25	24	1012	971	0	1012	971	5

Vigor

· 8 ·					
vigor	Count	Percent			
0	2	1.5			
1	5	3.8			
2	6	4.6			
3	16	12.3			
4	93	71.5			
Missing	8	6.2			

Vigor by Species

Species	CommonName	4	3	2	1	0	Missing	Unknown
Alnus serrulata	hazel alder	1						
Celtis laevigata	sugarberry			1				
Cephalanthus occidentalis	common buttonbush		1					
Cornus amomum	silky dogwood	3						
Diospyros virginiana	common persimmon	15	8	2	1	1	2	
Fraxinus pennsylvanica	green ash	3	4					
Quercus alba	white oak		1	2			2	
Quercus falcata	southern red oak							
Quercus michauxii	swamp chestnut oak	15	1	1				
Quercus pagoda	cherrybark oak	1						
Salix sericea	silky willow	1						
Cercis canadensis	eastern redbud	3	1				2	
Quercus rubra	northern red oak	18			4	1	2	
Platanus occidentalis	American sycamore	16						
14	14	93	16	6	5	2	8	

Damage

Dumage		
Damage	Count	Percent Of Stems
(no damage)	118	90.8
Unknown	7	5.4
Vine Strangulation	2	1.5
Human Trampled	2	1.5
Deer	1	0.8

Damage by Species

Species	CommonName	Count of Damage Categories	(no damage)	Deer	Human Trampled	Unknown	Vine Strangulation
Alnus serrulata	hazel alder	0	1				
Celtis laevigata	sugarberry	1	1			1	
Cephalanthus occidentalis	common buttonbush	1	3		1		
Cercis canadensis	eastern redbud	1	5				1
Cornus amomum	silky dogwood	1	2				1
Diospyros virginiana	common persimmon	4	25	1		3	
Fraxinus pennsylvanica	green ash	0	7				
Platanus occidentalis	American sycamore	0	16				
Quercus alba	white oak	0	11				
Quercus falcata	southern red oak	0	7				
Quercus michauxii	swamp chestnut oak	0	17				
Quercus pagoda	cherrybark oak	0	1				
Quercus rubra	northern red oak	4	21		1	3	
Salix sericea	silky willow	0	1				
14	14	12	118	1	2	7	2

Damage by Plot

Plot	Count of Damage Categories	Count of Damage Categories	(no damage)	Deer	Human Trampled	Unknown	Vine Strangulation
1	2	13		1	1		2
2	1	9				1	1
3	1	13			1		1
4	1	18		1			1
5	0	13					0
6	1	12				1	1
7	4	15	1		3		4
8	2	25			2		2
8	12	118	1	2	7	2	12

Planted Stems by Plot and Species

Species	CommonName	Total Planted Stems	# plots	avg# stems	1	2	3	4	5	6	7	8
Alnus serrulata	Shrub Tree	hazel alder	1	1	1		1					
Celtis laevigata	Shrub Tree	sugarberry	2	1	2			2				
Cephalanthus occidentalis	Shrub Tree	common buttonbush	4	2	2			1	3			
Cercis canadensis	Shrub Tree	eastern redbud	4	1	4						4	
Cornus amomum	Shrub	silky dogwood	3	3	1	1	1				1	
Diospyros virginiana	Tree	common persimmon	26	5	5.2	3	1	8			1	13
Fraxinus pennsylvanica	Tree	green ash	7	2	3.5		4					3
Platanus occidentalis	Tree	American sycamore	16	5	3.2		2	3	5	4	2	
Quercus alba	Tree	white oak	9	1	9							
Quercus falcata	Tree	southern red oak	7	1	7							
Quercus michauxii	Tree	swamp chestnut oak	17	3	5.67	1			8	8		
Quercus pagoda	Tree	cherrybark oak	1	1	1							
Quercus rubra	Tree	northern red oak	22	5	4.4	7			3	1	4	
Salix sericea	Shrub Tree	silky willow	1	1	1							
14	14	14	120	14		12	9	14	19	13	12	16

ALL Stems by Plot and Species

Species Species	Common Name	Total Stems	# plots	avg# stems	1	2	3	4	5	6	7	8
Alnus serrulata	hazel alder	5	1	5		5						
Celtis laevigata	sugarberry	2	1	2			2					
Cephalanthus occidentalis	common buttonbush	4	2	2			1	3				
Cercis canadensis	eastern redbud	4	1	4						4		
Cornus amomum	silky dogwood	5	3	1.67	1	3				1		
Diospyros virginiana	common persimmon	27	5	5.4	3	1	8			1	14	
Fraxinus pennsylvanica	green ash	7	2	3.5		4					3	
Platanus occidentalis	American sycamore	16	5	3.2		2	3	5	4	2		
Quercus alba	white oak	9	1	9								9
Quercus falcata	southern red oak	7	1	7								7
Quercus michauxii	swamp chestnut oak	17	3	5.67	1			8	8			
Quercus pagoda	cherrybark oak	1	1	1								1
Quercus rubra	northern red oak	23	5	4.6	8			3	1	4		7
Salix sericea	silky willow	1	1	1								1
14	14	128	14		13	15	14	19	13	12	17	25

Planted Stems and Natural Recruits by Plot and Year Threemile Stream and Wetland Restoration Site

			Current Plot Data (MY5 2013)																							
			Three	Threemile-AXE-0001 Threemile-AXE-0002 Threemile-AXE-0003 Threemile-AXE-0004 Threemile-AXE-0005						Three	nile-AX	E-0006	Threemile-AXE-0007			Threen	nile-AX	E-0008								
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	T	PnoL	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т
Alnus serrulata	hazel alder	Shrub				1		1 5	5																	
Asimina triloba	pawpaw	Tree																								
Celtis laevigata	sugarberry	Tree								2 2	2 2	2														
Cephalanthus occidentalis	common buttonbush	Shrub								1 1	1	1 3	3	3	8											
Cercis canadensis	eastern redbud	Tree																4	4	4	Į.					
Cornus amomum	silky dogwood	Shrub	1	1	. 1	. 1	. :	1 3	3									1	1	1					·	
Diospyros virginiana	common persimmon	Tree	3	3	3	1	. :	1 1	L	3 8	8	3						1	1	1	. 13	13	13		·	
Fraxinus pennsylvanica	green ash	Tree				4	. 4	4 4	1												3	3	3			
Pinus	pine	Tree																							·	
Pinus strobus	eastern white pine	Tree																								
Platanus occidentalis	American sycamore	Tree				2		2 2	2	3 3	3	3 5	5 5	5	4	4	4	2	2	2						
Prunus serotina	black cherry	Tree																								
Quercus alba	white oak	Tree																						9	9	9
Quercus falcata	southern red oak	Tree																						7	7	7
Quercus michauxii	swamp chestnut oak	Tree	1	1	. 1							8	8	8	8	8	8								·	
Quercus pagoda	cherrybark oak	Tree																						1	1	1
Quercus rubra	northern red oak	Tree	7	7	7	'						3	3	3	1	1	1	4	4	4	ļ.			7	7	7
Rhus	sumac	shrub																							·	
Robinia pseudoacacia	black locust	Tree																								
Salix	willow	Shrub or Tree																							·	
Salix sericea	silky willow	Shrub																							1	1
		Stem count	12	12	. 12	. 9	9	9 15	5 1	4 14	14	19	19	19	13	13	13	12	12	12	16	16	16	24	25	25
		size (ares)		1	-		1	-		1	-		1	-		1	-		1	-		1		_	1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
		Species count	4	4	4	5	į	5 5	5	4	4	1 4	4	. 4	3	3	3	5	5	5	2	2	2	4	5	5
		Stems per ACRE	485.6	485.6	485.6	364.2	364.2	2 607	566.	566.6	566.6	768.9	768.9	768.9	526.1	526.1	526.1	485.6	485.6	485.6	647.5	647.5	647.5	971.2	1012	1012

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

PnoLS = Planted excluding livestakes
P-all = Planting including livestakes
T = All planted and natural recruits including livestakes
T includes natural recruits

Planted Stems and Natural Recruits by Plot and Year (continued)

Threemile Stream and Wetland Restoration Site

			Annual Means															
			M	MY5 (2013)			MY4 (2012)			MY3 (2011)			MY2 (2010)			MY1 (2009)		
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т	
Alnus serrulata	hazel alder	Shrub	1	1	5	1	1	14	1	1	8	1	1	2				
Asimina triloba	pawpaw	Tree							1	1	1	1	1	1	1	1	1	
Celtis laevigata	sugarberry	Tree	2	2	2	2	2	2				1	1	1	1	1	1	
Cephalanthus occidentalis	common buttonbush	Shrub	4	4	4	3	3	3	3	3	3	3	3	3	4	4	4	
Cercis canadensis	eastern redbud	Tree	4	4	4	5	5	5	9	9	9	9	9	9	11	11	11	
Cornus amomum	silky dogwood	Shrub	3	3	5	3	3	3	3	3	5							
Diospyros virginiana	common persimmon	Tree	26	26	26	25	25	25	21	21	23	25	25	26	32	32	32	
Fraxinus pennsylvanica	green ash	Tree	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7	
Pinus	pine	Tree									1							
Pinus strobus	eastern white pine	Tree						1										
Platanus occidentalis	American sycamore	Tree	16	16	16	16	16	16	16	16	16	17	17	17	20	20	20	
Prunus serotina	black cherry	Tree						1										
Quercus alba	white oak	Tree	9	9	9	11	11	11	10	10	10	12	12	12	12	12	12	
Quercus falcata	southern red oak	Tree	7	7	7	7	7	7	7	7	7	7	7	7	9	9	9	
Quercus michauxii	swamp chestnut oak	Tree	17	17	17	17	17	17	17	17	17	18	18	18	19	19	19	
Quercus pagoda	cherrybark oak	Tree	1	1	1	1	1	1	1	1	1	1	1	1				
Quercus rubra	northern red oak	Tree	22	22	22	25	25	25	25	25	25	24	24	24	24	24	24	
Rhus	sumac	shrub						1										
Robinia pseudoacacia	black locust	Tree															1	
Salix	willow	Shrub or Tree									2							
Salix sericea	silky willow	Shrub		1	1		1	1		1	1		1	1				
		Stem count	119	120	126	123	124	140	121	122	136	126	127	129	140	140	141	
		size (ares)		8			8			8			8			8		
		size (ACRES)	0.20			0.20 0.20			0.20			0.20			0.20			
		Species count	13	14	14	13	14	17	13	14	16	13	14	14	11	11	12	
		Stems per ACRE	602	607	637.4	622.2	627.3	708.2	612.1	617.1	688	637.4	642.4	652.6	708.2	708.2	713.3	

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

PnoLS = Planted excluding livestakes

P-all = Planting including livestakes

T = All planted and natural recruits including livestakes

T includes natural recruits

Three Mile Stream and Wetland Restoration Site Year 5 (2013) Annual Monitoring Vegetation Plot Photos Taken September 2013

















APPENDIX C GEOMORPHOLOGIC DATA

Table C1. Qualitative Visual Stability Assessment
Cross-section Plots and Tables
Longitudinal Profile Plots
Representative Structure Photographs

Table C1. Visual Morphological Stability Assessment Threemile Creek

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number	Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
	1. Present	37	37	NA	100%	
	2. Armor stable (e.g. no displacement)?	37	37	NA	100%	
	3. Facet grade appears stable?	36	37	NA	97%	
	4. Minimal evidence of embedding / fining?	37	37	NA	100%	
A. Riffles	5. Length appropriate?	36	37	100	97%	99%
	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	38	38	NA	100%	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	38	38	NA	100%	
B. Pools	3. Length appropriate?	38	37	NA	100%	100%
	1. Upstream of meander bend (run/inflection) centering?	37	37	NA	100%	
C. Thalweg	2. Downstream of meander (glide/inflection) centering?	37	37	NA	100%	100%
	1. Outer bend in state of limited/controlled erosion?	37	38	20	97%	
	2. Of those eroding, # w/concomitant point bar formation?	NA	NA	0	100%	
	3. Apparent Rc within spec?	38	38	NA	100%	
D. Meanders	4. Sufficient floodplain access and relief?	38	38	NA	100%	99%
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
E. Bed General	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	100%
F. Bank	1. Actively eroding, wasting, or slumping bank	37	38	20	97%	97%
	1. Free of back or arm scour?	14	14	NA	NA	
	2. Height appropriate?	14	14	NA	NA	
	3. Angle and geometry appear appropriate?	14	14	NA	NA	
G. Vanes	4. Free of piping or other structural failures?	14	14	NA	NA	100%
	1. Free of scour?	NA	NA	NA	NA	
H. Wads / Boulders	2. Footing stable?	NA	NA	NA	NA	NA


River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 1, Riffle
Drainage Area (sq mi):	0.05
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	263.58
5.52	263.68
10.08	263.76
11.31	263.66
11.98	263.23
12.71	263.18
13.47	263.18
14.52	263.26
15.52	263.85
16.50	264.14
18.57	264.11
25.16	264.09

SUMMARY DATA	
Bankfull Elevation:	263.7
Bankfull Cross-Sectional Area:	1.6
Bankfull Width:	4.3
Flood Prone Area Elevation:	264.2
Flood Prone Width:	>80
Max Depth at Bankfull:	0.5
Mean Depth at Bankfull:	0.4
W / D Ratio:	11.6
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type E




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 2, Pool
Drainage Area (sq mi):	0.05
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	262.88
5.95	263.64
8.68	263.86
10.69	263.98
11.75	263.36
12.42	263.09
13.37	262.83
14.26	262.75
15.08	262.80
16.14	263.35
17.38	263.55
18.66	264.08
20.11	264.11
23.71	264.38
29.28	264.27

SUMMARY DATA	
Bankfull Elevation:	264.0
Bankfull Cross-Sectional Area:	5.5
Bankfull Width:	7.6
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.7
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type E




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 3, Riffle
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.00	264.19
5.95	264.19
7.53	263.47
9.10	262.91
12.46	262.92
15.61	262.86
17.98	262.04
19.27	261.61
20.35	261.03
22.08	259.96
23.99	259.97
26.41	260.25
27.70	260.28
28.68	260.16
30.5	260.15
31.7	260.26
33.0	261.05
34.6	261.20
37.1	260.92
39.2	260.95
40.7	261.45
41.8	261.50
43.5	261.81
45.3	262.55
48.5	262.69
53.5	262.82
57.2	263.67
61.09	263.69
64.76	263.74
	1

SUMMARY DATA	
Bankfull Elevation:	262.6
Bankfull Cross-Sectional Area:	46.6
Bankfull Width:	28.7
Flood Prone Area Elevation:	265.2
Flood Prone Width:	>65
Max Depth at Bankfull:	2.6
Mean Depth at Bankfull:	1.6
W / D Ratio:	17.7
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type	E/C
-------------	-----




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 4, Pool
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
-0.5	269.3
6.0	269.3
11.3	269.5
14.3	269.5
16.7	268.0
17.8	267.8
19.0	266.8
20.5	266.2
22.4	266.0
24.2	266.2
25.2	265.8
26.7	265.9
28.0	266.0
29.0	266.1
29.9	266.51
30.8	267.29
32.4	267.81
34.6	268.05
37.3	268.50
39.8	268.79
41.5	269.20
43.1	269.74
48.6	269.73
55.2	269.83
58.1	271.34
62.5	271.76

SUMMARY DATA	
SUMIMART DATA	
Bankfull Elevation:	269.5
Bankfull Cross-Sectional Area:	58.8
Bankfull Width:	28.1
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	3.7
Mean Depth at Bankfull:	2.1
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type	Е
-------------	---




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 5, Riffle
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	274.9
3.6	274.9
5.3	274.7
6.3	274.1
7.7	273.4
9.1	273.4
11.1	273.3
12.0	273.7
13.3	273.0
15.1	272.6
17.1	272.5
18.2	272.3
20.4	271.7
21.8	271.65
23.3	271.63
24.6	272.55
26.5	272.49
27.6	272.73
28.3	273.14
30.0	273.46
31.1	273.90
32.0	274.79
33.3	275.07
36.8	274.95
41.4	274.99
44.3	276.04
49.7	276.38

SUMMARY DATA	
Bankfull Elevation:	274.7
Bankfull Cross-Sectional Area:	49.0
Bankfull Width:	26.6
Flood Prone Area Elevation:	277.8
Flood Prone Width:	>65
Max Depth at Bankfull:	3.1
Mean Depth at Bankfull:	1.8
W / D Ratio:	14.4
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type	E/C
-------------	-----




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 6, Pool
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	279.9
6.6	279.9
11.0	280.1
13.6	278.9
16.9	278.4
18.3	278.7
20.6	277.1
22.2	276.7
23.7	276.4
25.0	276.1
26.3	275.7
27.8	275.4
29.7	275.3
31.4	275.2
32.2	275.3
33.1	277.6
35.1	279.4
37.9	279.7
42.9	279.9
52.5	280.1

SUMMARY DATA	
Bankfull Elevation:	279.3
Bankfull Cross-Sectional Area:	50.5
Bankfull Width:	22.3
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	4.1
Mean Depth at Bankfull:	2.3
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type E/C	
-----------------	--



Note: Bend for Pool 6 required maintenance during the fall of 2010. Slight modifications to the cross section are apparent due to the maintenance.


River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 7, Riffle
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	283.7
8.2	283.6
14.7	283.7
16.7	282.1
18.9	281.8
20.9	282.1
22.9	281.8
25.0	282.1
26.2	281.6
27.0	281.0
28.5	280.6
29.8	280.6
31.2	281.0
32.7	281.35
34.5	281.84
36.2	282.31
38.1	283.75
43.8	283.70
50.0	284.40

SUMMARY DATA	
Bankfull Elevation:	283.6
Bankfull Cross-Sectional Area:	41.7
Bankfull Width:	23.0
Flood Prone Area Elevation:	286.6
Flood Prone Width:	>65
Max Depth at Bankfull:	3.0
Mean Depth at Bankfull:	1.8
W / D Ratio:	12.7
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type E/C




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 8, Pool
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	289.7
7.2	289.6
10.5	289.5
12.8	289.4
14.7	288.2
16.1	287.5
17.1	287.0
18.5	285.5
19.9	285.5
21.5	285.8
22.9	285.9
24.2	285.9
25.7	286.2
27.3	286.14
28.6	286.23
29.4	286.53
30.3	287.84
32.4	287.95
35.9	288.44
39.4	289.31
43.7	289.41
47.8	289.57
53.4	290.03

SUMMARY DATA	
Bankfull Elevation:	289.3
Bankfull Cross-Sectional Area:	56.5
Bankfull Width:	26.7
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	3.8
Mean Depth at Bankfull:	2.1
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type	E/C
-------------	-----




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 9, Riffle
Drainage Area (sq mi):	4.7
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	296.2
7.3	295.2
15.0	294.6
17.7	294.9
19.1	294.2
20.7	293.3
22.6	293.0
24.1	293.3
25.1	293.2
25.8	293.0
26.9	293.3
28.4	293.0
30.3	293.1
31.5	292.36
32.9	292.11
33.9	292.12
34.8	292.25
36.2	293.18
38.8	293.10
40.3	293.37
42.1	294.08
43.6	295.08
48.4	295.22
52.2	295.65
55.8	296.78
59.0	296.79
	1

SUMMARY DATA	
Bankfull Elevation:	294.9
Bankfull Cross-Sectional Area:	43.7
Bankfull Width:	25.6
Flood Prone Area Elevation:	297.7
Flood Prone Width:	>65
Max Depth at Bankfull:	2.8
Mean Depth at Bankfull:	1.7
W / D Ratio:	15.0
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type	E/C
-------------	-----




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 10, Riffle
Drainage Area (sq mi):	0.05
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

Station	Elevation
0.0	296.2
6.9	296.4
9.4	296.4
11.7	295.8
13.8	295.9
16.0	295.8
18.8	296.3
23.7	296.1
29.9	296.2

SUMMARY DATA	
Bankfull Elevation:	296.3
Bankfull Cross-Sectional Area:	3.1
Bankfull Width:	9.0
Flood Prone Area Elevation:	296.8
Flood Prone Width:	>35
Max Depth at Bankfull:	0.5
Mean Depth at Bankfull:	0.3
W / D Ratio:	26.1
Entrenchment Ratio:	>5
Bank Height Ratio:	1.0



Stream Type	E/C
-------------	-----




River Basin:	French Broad
Watershed:	Threemile Creek
XS ID	XS - 11, Pool
Drainage Area (sq mi):	0.05
Date:	2/8/2013
Field Crew:	Perkinson, Jernigan

rieia erem	
Station	Elevation
0.0	297.7
4.6	297.8
7.8	298.0
9.8	298.3
11.2	298.1
12.7	298.4
14.9	298.3
19.4	298.1
25.5	297.9

SUMMARY DATA	
Bankfull Elevation:	298.3
Bankfull Cross-Sectional Area:	0.3
Bankfull Width:	2.6
Flood Prone Area Elevation:	-
Flood Prone Width:	-
Max Depth at Bankfull:	0.6
Mean Depth at Bankfull:	0.1
W / D Ratio:	-
Entrenchment Ratio:	-
Bank Height Ratio:	-



Stream Type	E/C
-------------	-----




Threemile Creek - Profile 00+00 - 10+00

Project Name Reach Feature Date Crew Profile 2/8/13 Perkinson, Jerniga

Crew	Perkinson, Jernigar	1		1		•					1		
	2008		2009		2010		2011		2012			2013	
As-bu	uilt Survey	Year 1 Moi	nitoring \Survey	Year 2 Mor	nitoring \Survey	Year 3 Mo	nitoring \Survey	,	Year 4 Monitoring	Survey		Year 5 Monitoring	g \Survey
Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	82.5	-3.3	82.5	-3.0	82.5	-3.0	82.5	-13.0	82.5	82.9	-13.0	82.4	82.8
37.1	82.8	27.2	82.8	42.3	82.9	15.8	82.0	-5.3	81.8	82.8	20.6	82.6	83.4
93.1	83.4	61.6	83.5	81.9	83.6	45.0	82.9	12.2	81.7	83.0	60.9	83.2	83.9
98.8	83.2	96.5	83.4	95.6	83.5	55.9	83.3	33.5	83.0	83.4	81.9	82.5	84.1
107.4	83.2	114.5	84.0	104.5	83.5	63.1	82.8	55.5	82.9	83.8	103.4	82.7	84.0
121.0	84.1	141.7	84.2	120.8	83.8	82.5	82.8	64.9	82.5	83.8	135.7	82.6	83.9
130.4	83.4	173.8	84.2	133.0	83.5	113.7	83.3	73.8	82.4	83.9	150.0	82.0	84.0
138.8	83.4	181.2	84.7	139.8	83.4	143.6	84.0	83.2	82.3	83.9	170.2	82.5	84.0
144.7	83.7	218.5	85.0	148.7	83.9	158.3	83.1	101.5	82.9	84.1	183.4	83.7	84.5
197.0	84.7	232.7	83.4	178.9	84.1	163.7	82.8	113.2	83.6	84.2	207.1	84.2	84.9
226.7	84.1	239.7	83.1	188.0	84.7	177.4	83.3	131.9	83.8	84.4	216.6	83.6	85.0
236.5	83.3	249.8	83.0	205.8	84.6	210.3	84.1	152.1	82.6	84.4	241.1	83.3	85.6
250.9	82.1	251.9	85.4	231.4	84.0	224.1	84.5	163.9	83.0	84.6	244.9	85.2	85.6
253.2	85.2	282.1	85.6	250.9	82.6	233.4	83.9	175.3	83.0	84.6	286.8	85.1	85.6
281.5	85.4	331.2	86.1	257.5	85.3	242.0	84.4	181.6	83.1	84.7	298.3	84.4	85.7
325.5	86.0	345.4	85.7	300.3	86.0	248.5	84.6	213.7	84.1	85.0	319.3	83.4	85.7
346.6	85.2	364.7	85.5	326.5	85.8	255.8	83.7	219.0	83.8	85.0	333.1	83.5	85.7
370.6	85.4	386.1	86.4	340.3	85.5	257.7	84.1	233.9	84.1	85.1	342.7	85.1	85.7
384.2	85.7	426.2	87.0	361.3	85.3	258.5	85.5	246.8	83.6	85.1	377.0	85.6	86.0
420.6	86.8	439.9	86.3	378.5	85.4	291.0	85.3	251.0	85.2		403.9	86.4	87.2
438.2	86.1	449.9	86.7	397.6	86.4	302.3	85.1	281.2	85.2	85.8	412.2	85.5	87.2
448.3	86.2	483.8	87.2	430.0	86.9	337.2	83.5	300.4	84.5	85.8	430.6	85.1	87.3
457.1	86.8	491.2	86.8	444.7	86.1	350.1	85.2	316.3	83.9	85.9	438.3	85.3	87.3
484.0	87.2	500.9	86.7	462.4	86.7	388.5	85.6	330.5	83.6	85.8	455.7	86.5	87.3
494.7	86.5	514.9	85.2	490.8	87.0	428.9	86.7	351.1	84.7	85.9	465.1	85.5	87.3
513.8	85.6	517.6	88.1	505.6	86.4	441.7	86.1	365.3	84.8	85.9	493.9	84.6	87.3
517.6	87.9	566.8	88.3	519.5	84.7	457.8	86.1	376.5	85.7	86.3	502.7	84.4	87.4

	As-built	2009	2010	2011	2012	2013
Avg. Water Surface	0.0098	0.0097	0.0098	0.0097	0.0098	0.0097
Riffle Length	51	53	51	50	43	41
Avg. Riffle Slope	0.0154	0.0143	0.0148	0.0173	0.0155	0.0167
Pool Length	46	38	44	46	53	58
Pool to Pool Spacing		0.0008	0.0038	0.0052	0.0065	0.0053




Project Name Threemile Creek - Profile **Reach** 10+00 - 20+00

Feature Profile
Date 2/8/13
Crew Perkinson, Jernigar

rew	Perkinson, Jernigan												
	2008		2009		2010		2011		2012			2013	
As-bu	uilt Survey	Year 1 Mor	nitoring \Survey	Year 2 Mor	nitoring \Survey	Year 3 Mor	nitoring \Survey	Ye	ar 4 Monitoring	Survey		Year 5 Monitoring	Survey
Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	82.5	967.1	92.1	999.7	92.6	990.6	92.3	997.4	92.2	92.8	980	92.0	92.6
37.1	82.8	1015.0	92.9	1011.6	91.8	1016.7	92.3	1017.0	92.3	92.9	1013	92.2	92.8
93.1	83.4	1025.6	92.3	1022.5	92.5	1032.7	91.9	1028.2	91.5	92.9	1021	91.6	93.0
98.8	83.2	1036.6	92.4	1033.7	92.1	1058.8	92.6	1040.9	91.6	92.9	1032	91.4	92.9
107.4	83.2	1054.6	93.0	1045.5	92.1	1078.4	94.0	1049.3	91.5	92.9	1047	91.9	92.9
121.0	84.1	1082.7	93.8	1061.4	92.9	1088.7	93.0	1055.3	92.2	92.9	1060	92.4	93.1
130.4	83.4	1113.0	93.9	1090.2	93.7	1103.5	92.8	1082.3	93.5	94.1	1076	93.2	94.0
138.8	83.4	1120.3	92.4	1113.1	93.8	1112.3	93.3	1095.2	92.2	94.1	1088	92.6	94.2
144.7	83.7	1132.9	93.4	1125.7	92.7	1119.0	93.5	1116.9	93.1	94.3	1105	92.7	94.3
197.0	84.7	1146.8	94.0	1137.4	92.9	1126.6	92.4	1128.8	92.3	94.2	1127	92.4	94.3
226.7	84.1	1164.5	94.7	1153.8	93.7	1150.6	93.7	1149.3	93.1	94.3	1146	93.2	94.3
236.5	83.3	1201.0	95.4	1172.3	94.7	1203.2	95.2	1167.6	94.2	94.8	1169	94.4	94.9
250.9	82.1	1246.3	95.8	1243.0	95.5	1231.1	95.3	1201.3	94.9	95.4	1198	94.7	95.3
253.2	85.2	1254.6	95.2	1254.6	95.3	1246.0	94.5	1238.8	95.3	95.9	1226	95.2	95.9
281.5	85.4	1267.6	95.3	1267.9	94.8	1254.4	94.6	1247.0	94.2	96.0	1234	94.2	96.0
325.5	86.0	1277.0	96.0	1284.4	95.5	1289.3	95.8	1260.7	94.1	96.0	1247	94.1	96.0
346.6	85.2	1311.8	95.9	1326.3	96.4	1310.1	96.1	1270.7	94.8	96.0	1263	94.4	95.9
370.6	85.4	1358.9	96.9	1360.3	96.6	1337.2	96.5	1296.7	95.7	96.5	1277	94.8	96.0
384.2	85.7	1369.2	96.3	1371.5	96.0	1353.4	96.2	1337.4	96.5	97.0	1299	95.8	96.3
420.6	86.8	1378.7	96.5	1379.2	96.3	1373.7	96.0	1359.6	95.9	97.0	1334	96.4	96.9
438.2	86.1	1391.4	97.0	1391.6	96.7	1393.1	96.5	1371.7	95.6	97.0	1352	95.7	96.9
448.3	86.2	1412.1	97.6	1409.4	97.2	1439.8	97.8	1385.7	95.9	97.0	1372	95.6	97.0
457.1	86.8	1445.4	98.0	1452.3	97.8	1475.3	97.3	1399.8	96.7	97.1	1383	95.9	97.0
484.0	87.2	1465.7	97.5	1468.7	97.4	1483.9	98.0	1418.7	97.2	97.6	1398	96.7	97.3
494.7	86.5	1472.2	97.0	1477.1	97.6	1509.6	98.4	1446.4	97.7	98.1	1431	97.3	97.8
513.8	85.6	1483.4	98.0	1485.0	97.9	1523.4	97.3	1465.1	97.1	98.2	1446	97.7	98.2
517.6	87.9	1520.9	98.2	1520.0	98.2	1540.3	96.3	1476.1	96.6	98.2	1455	96.6	98.1

=						
	As-built	2009	2010	2011	2012	2013
Avg. Water Surface	0.0098	0.0097	0.0098	0.0097	0.0098	0.0097
Riffle Length	51	53	51	50	43	41
Avg. Riffle Slope	0.0154	0.0143	0.0148	0.0173	0.0155	0.0167
Pool Length	46	38	44	46	53	58
Avg. Pool Slope		0.0008	0.0038	0.0052	0.0065	0.0053




Threemile Creek - Profile 20+00 - 30+00

Project Name Reach Feature Date Profile 2/8/13

Date	2/0/13
Crew	Perkinson, Jernigar

	2008 uilt Survey		2009 nitoring \Survey		2010 nitoring \Survey		2011 nitoring \Survey	Vo	2012 ar 4 Monitoring \	Survey		2013 Year 5 Monitoring	Survey
Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station		Water Elevation	Station	Bed Elevation	Water Elevation
0.0	82.5	1971.8	101.2	1974.2	101.0	1966.3	101.3	1970.5	100.9	102.3	1969.4	101.0	102.3
37.1	82.8	1990.1	102.0	1985.1	101.3	1981.4	101.2	1983.8	100.7	102.3	1978.2	100.5	102.3
93.1	83.4	2014.8	102.5	1996.8	102.0	1998.7	102.2	1998.1	101.9	102.5	1989.5	100.8	102.3
98.8	83.2	2057.5	102.4	2025.6	102.5	2019.8	102.4	2024.4	102.4	102.9	1999.3	102.1	102.5
107.4	83.2	2064.9	101.9	2064.2	102.3	2041.0	102.1	2061.8	102.2	103.1	2028.6	102.4	103.0
121.0	84.1	2077.4		2074.1	102.1	2044.9	102.6	2068.5	101.4	103.1	2043.7	101.6	103.0
130.4	83.4	2089.1	102.9	2082.5	102.2	2058.6	102.6	2080.9	101.8	103.1	2064.9	101.8	103.1
138.8	83.4	2127.9	103.4	2091.6	102.6	2069.2	101.8	2093.4	102.5	103.2	2086.1	101.9	103.2
144.7	83.7	2148.5	102.8	2136.7	103.4	2087.7	102.9	2132.5	103.2	103.9	2098.3	102.6	103.3
197.0	84.7	2173.6	101.6	2152.0	102.5	2128.7	103.6	2150.4	102.0	104.0	2130.1	103.3	104.1
226.7	84.1	2176.6	104.0	2167.6	102.4	2144.1	102.7	2162.9	101.7	104.0	2147.4	102.3	104.1
236.5	83.3	2212.9	104.1	2174.7	101.8	2164.1	102.0	2176.2	101.8	104.0	2164.4	101.6	104.0
250.9	82.1	2224.2	103.2	2180.4	104.1	2176.9	102.0	2179.5	104.0	104.4	2173.7	101.8	104.1
253.2	85.2	2242.6	103.3	2214.4	104.2	2177.8	104.1	2207.7	104.2	104.8	2184.1	103.9	
281.5	85.4	2263.2	103.7	2225.7	103.0	2205.9	104.5	2219.0	103.0	104.8	2225.8	102.1	104.6
325.5	86.0	2282.2	103.9	2252.9	103.6	2219.5	103.3	2242.1	102.9	104.9	2242.8	102.4	104.7
346.6	85.2	2321.8	105.4	2274.0	103.3	2243.5	103.2	2273.3	103.1	104.9	2261.0	102.9	104.7
370.6	85.4	2345.4	104.8	2284.0	104.4	2262.7	103.3	2286.6	104.4	104.9	2279.9	103.5	104.7
384.2	85.7	2360.4	105.0	2323.1	105.3	2288.3	104.6	2323.0	104.8	105.5	2287.9	104.2	104.9
420.6	86.8	2369.9	105.5	2342.6	104.6	2322.5	104.9	2336.5	104.0	105.6	2320.9	105.1	105.6
438.2	86.1	2401.4	106.4	2364.6	104.9	2340.9	104.1	2350.5	103.8	105.6	2328.0	103.7	105.5
448.3	86.2	2468.9	107.0	2375.0	105.5	2350.2	104.3	2357.9	104.3	105.6	2346.1	103.9	105.6
457.1	86.8	2491.5	107.3	2412.6	106.8	2380.6	105.7	2373.9	104.5	105.6	2362.9	104.2	105.6
484.0	87.2	2502.3	106.6	2449.5	107.1	2399.8	106.0	2382.6	105.8	106.1	2379.7	105.1	105.8
494.7	86.5	2527.6	106.5	2492.4	107.4	2413.2	106.6	2424.7	106.5	107.1	2414.2	105.9	106.8
513.8	85.6	2540.7	107.4	2508.4	106.7	2438.9	106.9	2494.1	107.3	108.0	2448.2	106.8	107.5
517.6	87.9	2593.2	108.1	2532.1	106.7	2473.2	107.3	2513.8	106.3	108.0	2472.9	107.5	108.1
542.0	07.7	2/0/2	107.5	25447	107.4	2402.4	107.4	2527.4	107.4	100.0	2400.2	107	100.3

	As-built	2009	2010	2011	2012	2013
Avg. Water Surface	0.0098	0.0097	0.0098	0.0097	0.0098	0.0097
Riffle Length	51	53	51	50	43	41
Avg. Riffle Slope	0.0154	0.0143	0.0148	0.0173	0.0155	0.0167
Pool Length	46	38	44	46	53	58
Avg. Pool Slope		0.0008	0.0038	0.0052	0.0065	0.0053




Threemile Creek - Profile 30+00 - 36+00


Project Name Reach Feature Date Crew Profile 2/8/13 Perkinson, Jernigan

rew	Perkinson, Jernigar	1				_							
	2008		2009		2010		2011		2012			2013	
As-bı	uilt Survey	Year 1 Mor	nitoring \Survey	Year 2 Mo	nitoring \Survey	Year 3 Mo	nitoring \Survey		Year 4 Monitorin	g \Survey		Year 5 Monitoring	g \Survey
Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	82.5	2971.4	110.3	2975.5	110.3	2966.6	110.1	2961.6	110.1	111.6	2999.1	109.6	111.7
37.1	82.8	2979.2	110.3	2987.0	110.4	2984.6	110.4	2974.6	110.1	111.6	3007.7	111.0	111.7
93.1	83.4	2989.8	110.2	2998.6	111.0	2996.5	111.2	2985.4	110.2	111.6	3023.2	111.3	111.9
98.8	83.2	2994.6	110.8	3040.7	111.7	3020.7	111.1	2993.0	111.1	111.7	3047.9	111.5	112.2
107.4	83.2	3040.0	111.5	3054.6	110.6	3034.8	111.3	3026.4	111.3	112.2	3056.6	110.1	112.2
121.0	84.1	3051.5	110.8	3066.9	110.3	3048.2	110.5	3045.6	110.4	112.2	3071.6	110.1	112.2
130.4	83.4	3063.4	110.3	3073.0	112.0	3056.3	110.3	3058.3	110.1	112.2	3077.9	110.3	112.2
138.8	83.4	3068.0	110.2	3096.2	112.1	3065.3	110.3	3064.8	112.1	112.5	3082.0	112.0	112.4
144.7	83.7	3070.6	110.2	3105.9	111.7	3067.3	112.1	3086.7	112.2	112.8	3100.4	111.7	112.5
197.0	84.7	3097.3	111.8	3117.9	111.7	3091.3	112.1	3096.9	111.2	112.8	3110.8	111.0	112.6
226.7	84.1	3104.2	111.3	3129.4	112.3	3096.9	111.6	3107.6	111.5		3117.0	110.9	112.5
236.5	83.3	3121.4	111.4	3186.8	113.2	3103.8	111.5	3117.0	111.6	112.8	3123.3	112.0	112.8
250.9	82.1	3128.2	111.9	3203.1	112.6	3120.2	111.6	3123.7	112.6	112.9	3143.5	112.8	113.3
253.2	85.2	3154.3	112.4	3215.0	112.1	3127.1	112.4	3143.1	112.6	113.2	3173.5	114.0	114.4
281.5	85.4	3190.3	113.2	3231.5	112.3	3150.9	112.7	3178.3	113.3		3189.4	111.7	114.5
325.5	86.0	3209.2	111.5	3239.1	113.5	3164.1	112.9	3185.6	112.2	113.7	3204.8	111.0	114.5
346.6	85.2	3229.2	112.1	3283.3	114.4	3176.4	113.0	3203.3	111.8	113.7	3216.6	111.2	114.5
370.6	85.4	3236.7	113.1	3312.3	114.6	3183.3	112.3	3215.5	112.1	113.7	3232.2	112.6	114.5
384.2	85.7	3259.2	113.8	3328.5	114.4	3200.6	111.7	3233.0	113.4	113.9	3253.5	114.4	114.6
420.6	86.8	3277.5	114.1	3340.0	114.1	3212.1	111.8	3257.7	113.8	114.6	3274.7	114.4	114.9
438.2	86.1	3308.5	114.6	3349.7	113.9	3226.3	112.6	3274.2	112.9		3292.0	113.5	114.9
448.3	86.2	3317.1	114.0	3357.4	115.2	3236.4	113.7	3283.7	113.1	114.7	3302.8	113.0	114.9
457.1	86.8	3329.7	114.0	3414.4	116.0	3261.1	113.7	3293.2	113.6	114.7	3323.6	112.4	114.9
484.0	87.2	3347.9	113.0	3423.7	115.6	3273.7	112.9	3301.8	114.4	115.3	3338.2	112.6	114.9
494.7	86.5	3352.9	115.0	3432.5	115.5	3286.9	113.1	3309.3	113.7	115.3	3365.3	113.4	114.9
513.8	85.6	3398.6	115.6	3443.0	116.2	3294.6	114.0	3320.3	113.6	115.3	3374.0	113.4	114.9
517.6	87.9	3410.1	115.6	3467.4	116.9	3301.1	114.4	3334.2	114.0	115.3	3376.1	115.1	115.3
542.0	07.7	2.420.2	1151	2407.4	116.0	2200.0	112.0	22440	112.7	115.2	2402.0	115.1	1160


	As-built	2009	2010	2011	2012	2013
Avg. Water Surface	0.0098	0.0097	0.0098	0.0097	0.0098	0.0097
Riffle Length	51	53	51	50	43	41
Avg. Riffle Slope	0.0154	0.0143	0.0148	0.0173	0.0155	0.0167
Pool Length	46	38	44	46	53	58
Avg. Pool Slope		0.0008	0.0038	0.0052	0.0065	0.0053



Three Mile Year 5 (2013) Annual Monitoring Structure Photographs taken October 2013





Three Mile Year 5 (2013) Annual Monitoring Structure Photographs taken October 2013 (continued)




APPENDIX D HYDROLOGY DATA

2013 Groundwater Gauge Graphs








APPENDIX E ADDITIONAL SITE MAPPING


Restoration Plan Figure 2: Preconstruction Conditions (Soils Map)


Restoration Plan Figure 3: Topography and Drainage Area (USGS Topo Map)





PRECONSTRUCTION CONDITIONS
THREE MILE CREEK RESTORATION SITE
Avery County, North Carolina





APPENDIX F ADDITIONAL SITE PHOTOGRAPHS

Preconstruction Photographs

During Construction Photographs

Threemile Creek Preconstruction Photographs March and May 2007











Three Mile Creek During Construction Taken June 2008



