## YEAR 1 (2012) ANNUAL MONITORING REPORT WALL RIPARIAN BUFFER MITIGATION SITE

Randolph County, North Carolina EEP Project id: 95007

DATA COLLECTED SEPTEMBER 28<sup>th</sup> 2012 Construction Completed March 2012 Monitoring Report Submitted November 2012



#### **PREPARED BY:**

Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, NC 27604

AND

Axiom Environmental, Inc. 218 Snow Avenue Raleigh, NC 27603

#### SUBMITTED TO:

NCDENR-EEP 1652 Mail Service Center Raleigh, NC 27699-1652



#### **EXECUTIVE SUMMARY**

Restoration Systems, LLC has established the Wall Riparian Buffer Mitigation Site (Site), designed specifically to assist in fulfilling the North Carolina Ecosystem Enhancement Program riparian buffer mitigation goals. The Site is located approximately 0.5 mile west of Randleman and three miles northwest of Asheboro, in northern Randolph County (Figure 1, Appendix A), and positioned within the 14-digit Cataloging Unit 03030003010070 of the Cape Fear River Basin. The Site is located within the Carolina Slate Belt ecoregion of the Piedmont province of North Carolina. This ecoregion is characterized by dissected irregular plains, some hills, linear ridges, and isolated monadnocks; low to moderate gradient streams with mostly boulder and cobble substrates (Griffith 2002). The Site watershed is characterized primarily by agriculture with forest land in riparian corridors and upper headwater depressions, and low-density residential development scattered along roadways. Unnamed Site streams drain to a reach of the Deep River that was listed on the NCDWQ final 2010 303(d) list for a standard violation due to reduced aquatic life integrity (NCDWQ 2010).

Measuring 12.6 acres and protected in perpetuity by a conservation easement, the Site includes five unnamed tributaries which flow to the Deep River. Site streams were impacted from channel straightening, clearing of native forest vegetation, continual maintenance, and hoof shear through livestock grazing. The primary goal of this riparian buffer restoration project is to provide 9.8 Riparian Buffer Mitigation Units. Success of this goal is based on the following criteria;

- 1. Removing nonpoint sources of pollution associated with agricultural production including a) removing livestock and b) ceasing the broadcast application of fertilizer, pesticides, and other agricultural materials into and adjacent to Site streams through treatment of runoff within the forested buffer.
- 2. Reducing sedimentation within onsite and downstream receiving waters by a) reducing bank erosion, vegetation maintenance, plowing, and hoof shear adjacent to Site streams, and b) removing livestock from the Site.
- 3. Restoring and reestablishing natural community structure, habitat diversity, and functional continuity by the creation of a forested riparian buffer adjacent to stream channels.
- 4. Promoting floodwater attenuation by increasing frictional resistance on floodwaters crossing Site floodplains.
- 5. Improving aquatic habitat by enhancing stream bed shading and natural detritus input.
- 6. Providing a terrestrial wildlife corridor and refuge in an area extensively developed for agricultural production.
- 7. Protecting the Site's full potential of stream and riparian buffer functions and values in perpetuity.

Construction activities at the Site included the removal of a small farm pond and farm road, the installation of shallow marsh wetland treatment areas, and the restoration of 9.8 acres of riparian buffer by planting pasture with native forest vegetation. Earthwork associated with the Site Mitigation Plan (dam and road removal) was delayed; therefore, in an effort to meet the seasonal planting window, Site planting occurred prior to the initiation of earthwork. The total area associated with earthwork equaled 0.8 acres.

Through agency correspondence it was deemed acceptable to proceed with planting prior to earthwork. Planting of areas disturbed by earthwork with 1 gallon containerized trees is expected to occur during the winter of 2012/2013(Appendix C).

Four vegetation plots (10-meter by 10-meter in size) were established and permanently monumented. These plots were surveyed in September 2012 for the Year 1 (2012) monitoring season following guidelines established in *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (Lee et al. 2006). Vegetation sampling across the Site was above the required average density with 587 planted stems per acre surviving. In addition, each individual plot was above success criteria. In summary, Site vegetation met success criteria for Year 1 (2012) monitoring.

During the comment and review process associated with the Project's Baseline Monitoring Document & As Built Baseline Report the North Carolina Ecosystem Enhancement Program requested an additional four monitoring plots be installed. The additional monitoring plots will be installed no later than April 1<sup>st</sup>, 2013 and baseline data will be conducted at this time. The Year 2 monitoring report will detail the baseline data for the additional plots and incorporate the additional survey plots into the project monitoring, please see Appendix C for additional information.

#### TABLE OF CONTENTS

1.0	PROJECT BACKGROUND	1
1.1	Location and Setting	1
1.2	2 Project Goals / Objectives	1
1.3	Project Structure, Restoration Type, and Approach	2
2.0	ANNUAL MONITORING	3
2.1	l Vegetation	3
2	2.1.1 Vegetation Success Criteria	3
	2.1.2 Vegetative Contingency Plan	3
	2.1.3 Vegetative Problem Areas	
3.0	CONCLUSIONS	4
4.0	REFERENCES	4

#### FIGURES

Figure 1.	Site Location Map	Appendix A
Figure 2.	Monitoring Plan View	Appendix A

#### APPENDICES

#### APPENDIX A. GENERAL TABLES AND FIGURES

Table 1. Site Restoration Structures and Objectives

- Table 2. Project Activity and Reporting History
- Table 3.Project Contacts
- Table 4. Project Baseline Information and Attributes

Figure 1. Site Location

Figure 2. Monitoring Plan

#### APPENDIX B. VEGETATION DATA

Table 5A. 2012 (Year 1) Planted Stem and Natural Recruit Totals by Plot

Table 5B. Planted Stem and Natural Recruit Totals by Year

- 2012 (Year 1) Vegetation Monitoring Photographs
- 2012 (Year 1) Photo Point Photographs

#### APPENDIX C: AGENCY CORRESPONDENCE

Vegetation

Waters of the US-Section 401

### 1.0 PROJECT BACKGROUND

#### **1.1** Location and Setting

Located approximately 0.5 mile west of Randleman and three miles northwest of Asheboro, in northern Randolph County (Figure 1, Appendix A), the Site is situated within the Carolina Slate Belt ecoregion of the Piedmont physiographic province of North Carolina, and within the United State Geological Survey (USGS) HUC 03030003 (North Carolina Division of Water Quality [NCDWQ] Subbasin Number 03-06-08) of the Cape Fear River Basin. The Site is positioned near the southwest corner of the 14-digit USGS Cataloging Unit 03030003010070.

The Carolina Slate Belt ecoregion is characterized by dissected irregular plains, some hills, linear ridges, and isolated monadnocks; low to moderate gradient streams with mostly boulder and cobble substrates (Griffith 2002). Onsite elevations range from 750 to 708 feet at the Site outfall (National Geodetic Vertical Datum, [NGVD]) (Randleman, North Carolina USGS 7.5-minute topographic quadrangle). The Site watershed is characterized primarily by agriculture with forest land in riparian corridors and upper headwater depressions, and low-density residential development scattered along roadways. Impervious surfaces account for less than two percent of the watershed land surface. Site streams were historically impacted from channel straightening, clearing of native forest vegetation with continual maintenance, and hoof shear through livestock grazing. Historical land use for the Site was primarily livestock grazing and hay production.

Directions to the Site:

- > From the City of Asheboro, NC
- > Travel North on I-73 for approximately 7.9 miles
- > Exit onto US 311 toward High Point, NC
- > Turn Left onto US 311 North/US 311 Extension
- > Travel North on US 311 for approximately 2.5 miles
- > Turn right onto Wall Brothers Road
- > Travel approximately 0.5 mile to Site entrance gate located on the left side of the road.
- Latitude: 35.825437°N, Longitude: -79.850840°W

### **1.2 Project Goals / Objectives**

Project goals include the following:

- Improving Water Quality.
  - Removing nonpoint sources of pollution associated with agricultural production including a) removing livestock and b) ceasing the broadcast application of fertilizer, pesticides, and other agricultural materials into and adjacent to Site streams through treatment of runoff within the forested buffer.
  - Reducing sedimentation within onsite and downstream receiving waters by a) reducing bank erosion, vegetation maintenance, plowing, and hoof shear adjacent to Site streams, and b) removing livestock from the Site.
- Enhancing Flood Attenuation
  - Promoting floodwater attenuation by increasing frictional resistance on floodwaters crossing Site floodplains.

- Restoring Wildlife Habitat
  - Improving aquatic habitat by enhancing stream bed shading and natural detritus input.
  - Providing a terrestrial wildlife corridor and refuge in an area extensively developed for agricultural production.
  - Restoring and reestablishing natural community structure, habitat diversity, and functional continuity.
  - Protecting the Site's full potential of stream and riparian buffer functions and values in perpetuity.

Project goals will be accomplished by providing a minimum of 9.8 Riparian Buffer Mitigation Units, as calculated in accordance with the requirements stipulated in RFP #16-003567. The achievement of the following objectives will insure the success of providing said mitigation units.

Objective	Buffer Restoration Activity
Removing a pond impounding a reach of UT3 and UT4.	Pond removal occurred in April 2012 – see permanent photo point #4 on Figure 2 (Appendix B).
Removing a section of paved road at the upper reach of UT5.	Paved road removal occurred in April 2012 and planting of the area is expected to occur in early 2013.
Removing invasive species along the upper reach of UT2.	Invasive species removal and monitoring will be ongoing throughout the monitoring period, with the first treatment scheduled for early 2013.
Installing shallow marsh wetland treatment areas on two ephemeral ditches entering the Site from Wall Brothers Road.	Shallow marsh wetland treatment areas were installed in April 2012 including log outfalls, planting with erosion control seed, and planting native forest vegetation.
Restoring approximately 9.8 acres of riparian buffer by planting with native forest vegetation.	Site revegetation occurred in March 2012, with supplemental planting of disturbed areas scheduled for the early 2013 (Appendix C).
Protecting the Site in perpetuity with a conservation easement.	The Site is protected by a conservation easement held by the State of North Carolina (SPO # 76-BD).

#### 1.3 Project Structure, Restoration Type, and Approach

#### Project Structure

The Site includes 5 unnamed tributaries that drain to Randleman Lake and the Deep River (Figure 2, Appendix A). The lower reach of UT1 is depicted as a perennial stream on the USGS 7.5-minute topographic quadrangle while the upper reach of UT1 and the entirety of UT2 are depicted as intermittent streams [USGS Randleman, NC 7.5-minute topographic quadrangle (1981, 2010)]. UTs 3, 4, and 5 are not depicted on the USGS topographic quadrangle, but exhibited characteristics of ditched intermittent streams during field investigations. Geomorphology scores for these streams are generally low due to historical manipulation and disturbance.

Existing birtain characteristics							
Stream	USGS	<sup>1</sup> USGS Stream Classification	Field Stream	<sup>2</sup> NCDWQ Stream			
Reach	Stream Order	USGS Stream Classification	Classification	<b>Identification Form Score</b>			
UT1	1-2	intermittent/perennial	Perennial	30.5			
UT2	1	intermittent	Perennial	36.25			
UT3	0-1	not shown/intermittent	Ephemeral / Intermittent	11/22			
UT4	0	not shown	Ephemeral	11			
UT5	0	not shown	Intermittent	22			
1							

#### **Existing Stream Characteristics**

<sup>1</sup> USGS Stream Classification<sup>:</sup> UT3 is depicted only downstream of the pond on the USGS 7.5-minute topographic quadrangle.

<sup>2</sup> NCDWQ Stream Identification Form Score: NCDWQ Stream Identification Forms are located in Appendix B.

#### Restoration Type and Approach

Site restoration activities include the cessation of agricultural practices; removal of an agricultural pond and abandoned road crossing; installation of marsh treatment areas; and re-vegetation with native, forest communities. These activities and the monitoring of these activities will ultimately result in the generation of 9.8 Riparian Buffer Mitigation Units.

Completed project activities, reporting history, completion dates, and project contacts are summarized in Tables 1-3 (Appendix A).

#### 2.0 ANNUAL MONITORING

Monitoring of restoration efforts will be performed for a minimum of 5 years or until success criteria are fulfilled. Monitoring activities for the Site, including relevant structures, project features, specific project structures, and monitoring features are detailed in the monitoring plan view in Figure 2 (Appendix A). Site features including vegetation were monitored and include photographic documentation.

#### 2.1 Vegetation

The monitoring of planted vegetation will follow the Carolina Vegetation Survey (CVS) North Carolina Ecosystem Enhancement Program (EEP) Protocol for Recording Vegetation (Lee et al. 2006). The Site will be measured between June 1 and September 30 until the vegetation success criteria are achieved. Four (4), 10 by 10-meter vegetation plots have been placed within the 9.8 acres of restored riparian buffer (Figure 2, Appendix A). Vegetation will receive a visual evaluation on a periodic basis to ascertain the degree of overtopping of planted elements by nuisance species.

During the comment and review process associated with the Project's Baseline Monitoring Document & As Built Baseline Report the North Carolina Ecosystem Enhancement Program requested an additional four monitoring plots be installed. The additional monitoring plots will be installed no later than April 1<sup>st</sup>, 2013 and baseline data will be conducted at this time. The Year 2 monitoring report will detail the baseline data for the additional plots and incorporate the additional survey plots into the project monitoring, please see Appendix C for additional information.

Invasive exotic species will be located and treated on a yearly basis dependent upon species by a NC Department of Agriculture & Consumer Services licensed pesticide applicator.

### 2.1.1 Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria are dependent upon the density and growth of characteristic forest species. Additional success criteria are dependent upon the density and growth of "Characteristic Tree Species." Characteristic Tree Species include planted species, species identified through visual inventory of an approved, relatively undisturbed, reference forest community, and species outlined in Schafale and Weakley (1990) for a Piedmont/Low Mountain Alluvial Forest. An average density of 320 stems per acre of Character Tree Species must be surviving after five monitoring years.

### 2.1.2 Vegetative Contingency Plan

If vegetation success criteria are not achieved based on average density calculations from combined plots over the entire restoration area, supplemental planting may be performed with tree species approved by regulatory agencies. Supplemental planting may be performed as needed until achievement of vegetation success criteria.

### 2.1.3 Vegetative Problem Areas

No vegetation problem areas were identified within the Site during Year 1 (2012) Monitoring.

Earthwork associated with the Site Mitigation Plan (dam and road removal) was delayed; therefore, in an effort to meet the seasonal planting window Site planting occurred prior to the initiation of earthwork. The total area associated with earthwork equals 0.8 acre and it was deemed acceptable to proceed with planting prior to earthwork. Planting of areas disturbed by earthwork with 1 gallon containerized trees is expected to occur during the winter of 2012/2013 (Appendix C).

## 3.0 CONCLUSIONS

Vegetation sampling across the Site was above the required average density with 587 planted stems per acre surviving. In addition, each individual plot was above success criteria.

DL-4	Planted Stems/Acre Counting Toward				l
Plot	Year 1 (2012)	Year 2 (2013)	Year 3 (2014)	Year 4 (2015)	Year 5 (2016)
1	648				
2	567				
3	648				
4	486				
Average of All Plots (1-4)	587				

#### **Summary of Planted Vegetation Plot Results**

### 4.0 **REFERENCES**

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation. Version 4.0. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2010. Final North Carolina Water Quality Assessment and Impaired Waters List (2010 Integrated 305(b) and 303(d) Report) (online). Available:
  http://h2o.enr.state.nc.us/tmdl/documents/draft\_2010\_Cat\_5.pdf [February 1, 2011]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

#### **Appendix A: General Tables and Figures**

Table 1. Site Restoration Structures and ObjectivesTable 2. Project Activity and Reporting HistoryTable 3. Project ContactsTable 4. Project Baseline Information & AttributesFigure 1. Site LocationFigure 2. Monitoring Plan

## Table 1. Site Restoration Structure and Objectives

	Mitigation Credits						
	Riparian Buffer						
	Restoration			<b>Restoration Equivalent</b>			
	9.8						
		Project	s Components				
Existing Acreage	Restoration/ Restoration Equivalent	Restoration Mitigation Commen		Comment			
9.8	Restoration			Cessation of current land use practices, removing an agricultural pond and road crossing, removing invasive species, and planting with native forest vegetation.			
		Compon	ent Summation				
Rest	<b>Restoration Level</b>		Ripa	rian Buffer (acreage)			
R	estoration		9.8				
	Totals		9.8				
Miti	gation Units		9.	8 Riparian BMUs			

Wall Riparian Buffer Restoration Site, Randolph County, EEP Contract #: 003985

### **Table 2: Project Activity and Reporting History**

Wall Riparian Buffer Restoration Site, Randolph County, EEP Contract #: 003985

Activity or Report	Data Collection Complete	<b>Completion or Delivery</b>
CE Document	NA	February - 2012
Conservation Easement	NA	April - 2012
Mitigation Plan	NA	February - 2012
Construction	NA	March - 2012
Bare Root Planting	NA	March - 2012
Baseline Monitoring Document	April-2012	October 2012
Annual Monitoring Year 1 (2012)	September 28, 2012	January 2012
Planting Disturbed Areas		
Annual Monitoring Year 2 (2012)		
Annual Monitoring Year 3 (2012)		
Annual Monitoring Year 4 (2012)		
Annual Monitoring Year 5 (2012)		


## Table 3: Project Contacts Table

Wall Riparian Buffer Restoration Site, Randolph County, EEP Contract #: 003985

	Firm	POC & Address
Full Delivery Provider	Restoration Systems, LLC	1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 George Howard and John Preyer 919-755-9490
Designer:	Axiom Environmental, Inc.	Grant Lewis; 919.215.1693 218 Snow Ave. Raleigh, NC 27603
Construction Contractor:	Axiom Green Build.	Grant Lewis; 919.215.1693 218 Snow Ave. Raleigh, NC 27603
Planting Contractor:	Carolina Silvics	Dwight McKinney 252.482.8491 908 Indian Trail Road Edenton, NC 27932
Seeding Contractor:	Axiom Green Build	Grant Lewis; 919.215.1693 218 Snow Ave. Raleigh, NC 27603
Nursery Stock Suppliers:	ArborGen	1.888.888.7158
Baseline Data Collection	Restoration Systems, LLC	Ray Holz; 919.604.9314 1101 Haynes St. Raleigh, NC 27604
Annual Monitoring:	Axiom Environmental, Inc	Grant Lewis; 919.215.1693 218 Snow Ave. Raleigh, NC 27603

# **Table 4: Project Baseline Information & Attributes Table**Wall Riparian Buffer Restoration Site, Randolph County, EEP Contract #: 003985

wall Riparian Buffer Restoration	in bite, ituneoi	Project Info			
Project Name		Wall			
County Randolph					
Project Area (acres) 12.6					
			3979.505697	4787 (NAD 83/W	GS 84)
.3	0		mmary Infor		
Physiographic Province	110,000 (				tion of Carolina Slate Belt
River Basin			Cape Fear		
USGS Hydrologic Unit 8-digit	03	030003	USGS Hydrolo	gic Unit 14-digit	03030003010070
DWQ Sub-basin	0.5			03-06-	
Project Drainage Area, Total Outfal	l (acres)			+/- 44	
Project Drainage Area Percentage o		rea		< 5%	
CGIA Land Use Classification	i imper rious i i			Cropland an	
CONT Land Ose Classification	Rea	ach Summary	y Information	-	
Parameters		& UT 2		& UT 4	UT 5
Length of reach (linear feet)		030		350	400
Valley classification		TII	-	VIII	VIII
Drainage area (acres)				/- 448	
NCDWQ stream identification	UT 1	- 30.5	UT 3 & UT	4 (above pond)	
score	UT 2 -	- 35.25		- 11	UT 5 – 22
NCDWQ Water Quality Classification	Portion of D	Deep River when	re unnamed trib	outaries enter ( (Ra	ndleman Lake): WS-IV; CA
Morphological description (stream type)	Pere	ennial	Intermittent / Ephemeral		Intermittent
Drainage class	Rı	ıral	Rural		Rural
303d listed?	N	No	No		No
Upstream of a 303d listed	Y	'es	Yes		Yes
Dominant Soil Series	Georgeville s	silty clay loam	Badin-Tarrus complex		Georgeville silty clay loam
Soil Hydric status	Non-	Hydric	Non-Hydric		Non-Hydric
Slope	8-1	5 %	2-8 %		8-15 %
Native vegetation community	Pie	dmont/Low Mo	ountain Alluvial	l Forest (Schafale	and Weakley 1990)
Percent exotic invasive vegetation			<	< 5%	
	R	egulatory Co	nsiderations		
Regulation	Applic	able?	<b>Resolved</b> ?	Suppor	ting Documentation
Waters of the United States – Section 404	No	D			
Waters of the United States – Section 401	Yes		Yes		Appendix C
Endangered Species Act	No	D			
Historic Preservation Act	No	D			
Coastal Zone Management Act [CZMA/Coastal Area Management Act (CAMA)]	No	0			
FEMA Floodplain Compliance	No	D			
Essential Fisheries Habitat	No	D			
Sediment & Erosion Control Plan (S&EC)	No	o			




This map and all data contained within are supplied as is with no warranty. Restoration Systems, LLC expressly disciams responsibility for damages or liability from any claims that may arise out of the use or misuse from any claims that may arise out of the use or misuse of this map. It is the sole responsibility of the user to determine if the data or this map is compatible with the user's needs. This map was not created as survey data, nor should it be used as such it is the user's responsibility to ottain proper survey data, proper adv by a licensed surveyr, where required by law.

RESTORATION

Figure indicates where the Site's physical location is along with directions to the Site

Aerial Imagery USGS Topographical Map COORDINATE SYSTEM: NAD 1983 NC FEET



#### **APPENDIX B: VEGETATION DATA**

Table 5A - 2012 (Year 1) Planted Stem and Natural Recruit Totals by Plot
Table 5B - Planted Stem and Natural Recruit Totals by Year
2012 (Year 1) Vegetation Monitoring Photographs
2012 (Year 1) Photo Point Photographs

## TABLE 5A2012 (YEAR 1) PLANTED STEMS AND NATURAL RECRUIT TOTALS BY PLOT


Plots 1-4 Plots 1-4 **Total/Acre** CommonName Plot 4 Total Species Plot 1 Plot 2 Plot 3 Acer floridanum southern sugar maple, Florida maple 10.1 1 1 Asimina triloba 10.1 pawpaw 1 1 Carpinus caroliniana American hornbeam 2 2 2 60.7 6 Cornus florida flowering dogwood 8 7 5 20 202.4 2 Fraxinus pennsylvanica 2 20.2 green ash 101.2 Liriodendron tulipifera 10 tuliptree 1 8 1 swamp chestnut oak 3 8 Quercus michauxii 4 81.0 1 cherrybark oak Quercus pagoda 3 3 70.9 1 7 3 Ulmus americana American elm 1 1 30.4 1 16 58 TOTAL 14 16 12 PLOT TOTAL/ACRE 647.8 647.8 485.8 566.8 587.0

Note: Each plot totals 0.0247 acre in size

			Stems/Acre		
Plot	Year 1 (2012)	Year 2 (2013)	Year 3 (2014)	Year 4 (2015)	Year 5 (2016)
1	648				
2	567				
3	648				
4	486				
Average Plots 1-4	587				

 Table 5B. Planted Stem and Natural Recruit Totals by Year

Wall Buffer 2012 (Year 1) Vegetation Monitoring Photographs Taken September 2012



Wall Buffer 2012 (Year 1) Photo Point Photographs Taken September 2012





Photo Pt. 2



#### **APPENDIX C: AGENCY CORRESPONDENCE**

Vegetation Waters of the US-Section 401 Vegetation – Replanting of disturbed areas

May 15, 2012

Ms. Kristie Corson DENR-Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, North Carolina 27699-1652

Subject: Task IV Construction, Contact #: 003997

Dear Ms. Corson:

I wanted to provide you with an update regarding the status of construction and planting at the Wall Riparian Buffer Mitigation Project in Randolph County. Due to the late closing date on the property (April 11<sup>th</sup>), we opted to plant the site in March and then due the construction following closing. On March 22<sup>nd</sup>, Carolina Silvics planted the entire site except for two small areas totaling 0.8 acres. During the week of April 23<sup>rd</sup>, Axiom Green Build worked in these two areas to remove a) short section of gravel road along with a concrete culvert and b) a small earthen dam. Attached is a figure showing both the area planted and the area of construction.


As a result of doing the construction after the planting season had passed, the two areas totaling 0.8 acres still need to be planted. I had hoped to do this immediately following construction but due to the unseasonably warm weather it simply would not be successful. If agreeable to you, I would like to use this year's growing season for the first year of monitoring with the stipulation that during the winter of 2012/2013 we will plant the 0.8 acre area with 1-gallon containerized trees (as opposed to bare root seedlings).

Removal of the road and dam were successful and we are waiting for the bottom of the impoundment to dry out a bit more before Please feel free to contact at me 919.334.9112 if you have any questions.

Sincerely,

Travis Hamrick, Project Manager

Attachments (3): Invoice Task IV Figure- Planting Needs Project History



#### **Raymond Holz**

From:	Raymond Holz
Sent:	Monday, October 22, 2012 6:13 PM
То:	Kristie.Corson@ncdenr.gov
Cc:	Travis Hamrick (travis@restorationsystems.com)
Subject:	Wall Riparian Buffer Mitigation Site: Additional Vegetation Monitoring Plots
Attachments:	Additional Monitoring Plots at Wall.pdf

#### Afternoon Kristie,


After receiving and reviewing the comments you provided regarding the Wall Riparian Buffer Mitigation Site's Draft Baseline Monitoring Document and As Built Baseline Report dated October 16, 2012 Restoration Systems (RS) is prepared to install an additional four (4) vegetation monitoring plots as requested. CVS protocol stipulates that baseline vegetation data be collected within 30 days of the project being planted. Additionally, 60 day must pass between vegetation baseline data collection and EEP as-built review. With this in mind and with an EEP on-site as built review already conducted (September 20, 2012), RS recommends the additional four monitoring plots be installed no later than April 1<sup>st</sup> of 2013.

Restoration Systems is recommending this timeline because an additional .80 acres of the Site must be planted during the 2012 – 2013 dormant season. It is planned that one of the four additional monitoring plots will be located in the soon to be planted area. Baseline vegetation data will be conducted simultaneously with the installation of the additional plots and will be included within the 2013, year 2, annual monitoring report. RS understands the addition of these monitoring plots will not prolong the vegetation monitoring of the Site, so long as all current and additional monitoring plots will follow CVS protocol and will measure 10 by 10 meters. Please see the attached figure depicting the approximate location of these additional monitoring plots, as well as the areas to be planted during the 2012 – 2013 dormant season.

Thank you for your time, please contact me at 919.604.9314 if you have any questions.

Sincerely,

**Raymond Holz** 



This map and all data contained within are supplied as is with no warranty. Restoration Systems, LLC expressly disclaims responsibility for damages or liability from any claims that may arise out of the use or misuse from any claims that may arise out of the use or misuse of this map. It is the sole responsibility of the user to determine if the data on this map is compable with the user's needs. This map was not created as survey data, nor should it be used as such. It is the user's responsibility to obtain proper survey data, prepared by a lacensed survey, where required by law.

Aerial Imagery USGS Topographical Map COORDINATE SYSTEM: NAD 1983 NC FEET

Waters of the US-Section 401

#### **Travis Hamrick**

From:	Homewood, Sue <sue.homewood@ncdenr.gov></sue.homewood@ncdenr.gov>
Sent:	Friday, February 10, 2012 11:31 AM
То:	Travis Hamrick
Subject:	RE: Wall Buffer Question (Contract # 003997)

Sorry for the delay Travis.

You do not need any permits from the USACE or DWQ to drain the pond if you do it as you note and ensure that the pump outlet is not an erosive velocity into the receiving stream and that as the pond gets lower you are not pumping turbid water that will cause a water quality violation.

However, you would then have to wait to determine if a stream or wetland naturalizes within the pond bottom before we could be sure that you wouldn't need a permit to conduct any land disturbing activities. If your goal is to drain the pond, then construct a channel in, or grade, the "dry" pond bed, the best thing to do would be to apply for and receive a permit to impact an open water. That will give you the authority to drain the pond and create the conditions you want to establish right away. Otherwise, you'd have to wait and see what develops and get the USACE to determine if there are any jurisdictional features present.

Does that make sense?

Sue Homewood NC DENR Winston-Salem Regional Office Division of Water Quality 585 Waughtown Street Winston-Salem, NC 27107 Voice: (336) 771-4964 FAX: (336) 771-4630

E-mail correspondence to and from this address may be subject to the North Carolina Public Records Law and may be disclosed to third parties.

From: Travis Hamrick [mailto:travis@restorationsystems.com] Sent: Thursday, February 09, 2012 12:07 PM To: Homewood, Sue Cc: Corson, Kristie Subject: Wall Buffer Question (Contract # 003997)

Sue-

I have a question for you regarding our Wall Buffer site in Randolph County. I have been late in implementing this project but I'm slowly catching up and expect to be able to plant the site by mid-March. The one outstanding issue I need to resolve is do I need to get a permit to drain the small farm pond. I've attached a figure to refresh your memory but in short the size of the pond is about 0.6 acres, the max depth is approximately 5 feet and it is located on non-hydric soils. There are no perennial or intermittent streams feeding the pond and our intent is to pump the water out of the pond and then remove the earthen berm- a two day operation. Let me know you thoughts when you have a moment.

Thanks.

#### **Raymond Holz**

From: Sent: To: Cc: Subject: Homewood, Sue <sue.homewood@ncdenr.gov> Monday, October 01, 2012 3:26 PM Raymond Holz; Corson, Kristie Travis Hamrick Wall I follow up

#### Everyone,

I wanted to summarize what we discussed during the visit to the Wall I buffer restoration site and to give you a final answer on the question I had to double check.

With regards to the draining of the pond that was previously on the site:

Per previous emails between myself and Travis, no permit was necessary to drain the pond (in a manner that protected downstream waters from turbidity and sediment violations) and to remove the dam. It was apparently unclear from my emails that this action is a "one time action". Once the dam is removed and you allow the naturalization process to begin you have to wait to see what, if any, jurisdictional features develop in the drained pond area. Any further disturbance and/or activity in this area would then be considered an activity within a water of the state (typically a wetland or a stream). So, the maintenance that you performed to help "dry out" the drained pond bottom would be considered dredging/draining of a wetland. I apologize that this wasn't clear from the earlier discussions. At this time you indicated that you understood and would not be conducting any more activities within the drained pond bottom except possibly vegetation planting.

I have also confirmed with our Central Office and if a stream develops through the previous pond bottom and plantings occur within 50 feet of the stream, the area will qualify for buffer credit even if it is a wetland also, provided you do not request wetland credit also. I apologize that I was unaware of that decision that our Central Office staff had previously made and applied to other similar projects.

If you have any follow up questions/issues/concerns, please don't hesitate to contact me.

Sue Homewood NC DENR Winston-Salem Regional Office Division of Water Quality 585 Waughtown Street Winston-Salem, NC 27107 Voice: (336) 771-4964 FAX: (336) 771-4630

E-mail correspondence to and from this address may be subject to the North Carolina Public Records Law and may be disclosed to third parties.