


**WHITELACE CREEK STREAM AND
WETLAND RESTORATION SITE**
2006 Annual Monitoring Report (Year 1)

**Lenoir County
EEP Project No. 420
Design Firm: EcoScience Corporation**



January 2007

**Prepared for: NCDENR/ ECOSYSTEM ENHANCEMENT PROGRAM
1619 Mail Service Center
Raleigh, NC 27699-1619**

**Prepared by: ECOSCIENCE CORPORATION
1101 Haynes Street, Suite 10
Raleigh, NC 27604**



TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY.....	1
2.0 PROJECT BACKGROUND.....	2
2.1 Location and Setting	2
2.2 Restoration Structure and Objectives.....	2
2.3 Project History and Background.....	4
3.0 PROJECT MONITORING AND RESULTS	6
3.1 VEGETATION ASSESSMENT.....	6
3.1.1 Soil Data.....	6
3.1.2 Vegetation Problem Areas.....	7
3.1.3 Stem Counts	7
3.2 STREAM ASSESSMENT.....	9
3.3 WETLAND ASSESSMENT	10

LIST OF FIGURES

Figure 1	Site Location Map.....	Appendix A
Figure 2	Site Monitoring Plan.....	Appendix A
Figure 3	Stream and Wetland Site Mitigation Units.....	Appendix A
Figure 4	Neuse River Riparian Buffer Site Mitigation Units.....	Appendix A

LIST OF TABLES

Table 1	Project Structure.....	3
Table 2	Project Activity and Reporting History.....	4
Table 3	Project Contacts.....	5
Table 4	Project Background.....	6
Table 5	Preliminary Soil Data.....	6
Table 6	Vegetation Problem Areas.....	7
Table 7a	Stem Counts, Planted Species, Arranged by Plot.....	8
Table 7b	Stem Counts, Volunteer Species, Arranged by Plot.....	9
Table 8	Verification of Bankfull Events.....	9
Table 9	Morphology and Hydraulic Monitoring Summary.....	10
Table 10	Wetland Criteria Attainment.....	10
Table 11	Coordinates for Monitoring Features.....	11

APPENDIX A: FIGURES

Site Location Map

Monitoring Plan View

Stream and Wetland Site Mitigation Units

Neuse River Riparian Buffer Site Mitigation Units

APPENDIX B: VEGETATION DATA

Vegetation Problem Areas (Plan View)

Vegetation Data Sheet

Vegetation Problem Area Photos

Vegetation Plot Photos

APPENDIX C: STREAM GEOMORPHOLGY DATA

Crest Gauge Photos

Cross-Section 1 Plot, Photos and Raw Data Table

Cross-Section 2 Plot, Photos and Raw Data Table

Cross-Section 3 Plot, Photos and Raw Data Table

APPENDIX D: HYDROLOGY DATA

Wetland Problem Areas (Plan View)

Monitoring Gauge Hydrographs and Precipitation Graphs

Reference Ground Water Monitoring Gauge Locations

1.0 EXECUTIVE SUMMARY

EcoScience Corporation (ESC) was retained by the North Carolina Ecosystem Enhancement Program (EEP) to provide stream, wetland, and Neuse River riparian buffer restoration and enhancement design services for the Whitelace Creek Stream and Wetland Restoration Site (hereafter referred to as the Site). The Site, confined within an EEP-owned conservation easement, is located west of Kinston in Lenoir County, North Carolina (Figure 1, Appendix A). The Site comprises approximately 37.0 acres, and is located in the Neuse River Basin (Cataloguing Unit 03020202040020).

Restoration activities including excavation of the floodplain to provide Level 1 stream enhancement, riverine wetland enhancement and restoration, and Neuse River riparian buffer enhancement and restoration were completed in December of 2005. Planting of indigenous species was completed in March of 2006. This 2006 monitoring report represents the first year of vegetation, stream and hydrology monitoring. In order to ensure the Site meets regulatory stream, wetland, and riparian buffer restoration monitoring criteria, each parameter will be monitored annually for five (5) years or until success criteria has been achieved (Figure 2, Appendix A). The Site must demonstrate vegetation and hydrologic success and demonstrate channel stability for a minimum of five years or until the Site is deemed successful. The following paragraphs summarize the results of the first year of monitoring.

Vegetation Monitoring

Vegetation success criteria for the planted wetland and Neuse River riparian buffer restoration and enhancement areas is based on a minimum survival of 320 stems per acre until year three and 260 stems per acre of planted species at the end of year five. Volunteer woody vegetation is also included as a supplement to the vegetation report. Of the fifteen 10 by 10 meter vegetation plots, eight achieved the density criterion of 320 stems per acre. Of the plots that had poor survival, four were bottomland hardwood plots, two were cypress/gum swamp plots, and one was a mesic hardwood forest plot. Five plots received damage from high flood waters and two plots were dominated by aggressive, weedy species. Remedial planting is recommended prior to the second year of monitoring.

Stream Restoration Monitoring

Only the dimension characteristics of Whitelace Creek were restored for this project. Excavation and reestablishment of the floodplain was the primary means for restoring the channel. Stream pattern and profile were not altered. The three stream monitoring cross-sections are newly established and therefore comparisons for stability purposes are not currently available. However, from visual assessments, the stream appears to be very stable with no observed problem areas. The stream banks have well established vegetation with no signs of bank failure. Based on Rosgen classification, the stream is currently designated as a C5/E5 providing a channel that is slightly entrenched, with low to moderate width/depth ratios, and moderate sinuosity. The crest gauge at Whitelace Creek indicated two bankfull events in the current monitoring year. The first bankfull event occurred in the first few days of May 2006 when the water level rose approximately 1 inch above bankfull. The second bankfull occurred in June 2006 when the crest gauge indicated that the water rose approximately 2 inches above bankfull.

Ground Water Hydrology Monitoring

The 2006 hydrologic monitoring results indicate hydrologic success within all restored wetland areas. All seven on-site groundwater monitoring gauges exhibited saturation within 12 inches of the ground surface for at least 12.5 percent (consecutive days) of the growing season (March 15 – November 19 or 249 days).

2.0 PROJECT BACKGROUND

2.1 LOCATION AND SETTING

The Site is located adjacent to the Kennedy Home approximately one mile south of US 70 and 6.5 miles west of Kinston, North Carolina. Site directions: from Raleigh, follow US 70 East toward Kinston. Approximately 8 miles east of La Grange take a right on Kennedy Home Road. Continue approximately 0.3 miles, take the first left onto Kennedy Dairy Road. Follow Kennedy Dairy Road through the Kennedy Home complex. Continue through the traffic circle, stay right until you merge onto Baptist Orphanage Road. Travel approximately 0.5 miles until you come to a small concrete bridge spanning Whitelace Creek. At this point you are near the middle of the Site. The stream enhancement reach begins approximately 2,400 feet upstream of the bridge and ends approximately 3,500 feet downstream. The 7.7 acres of riverine wetland restoration encompasses the constructed floodplain adjacent to approximately 3,500 linear feet of Whitelace Creek, including two closed hog waste lagoons. The 13.0 acres of riverine wetland enhancement occurs primarily within the riparian areas within the eastern (downstream) portion of the Site.

2.2 RESTORATION STRUCTURE AND OBJECTIVES

Whitelace Creek was previously dredged and straightened to accommodate past land uses (i.e., a large dairy operation and other agricultural practices). Jurisdictional riverine wetlands were identified adjacent to the stream in many areas. However, particularly in upstream portions of the Site, channel dredging activities had reduced the acreage of riverine wetlands by lowering the streambed elevation, thereby adversely affecting wetland hydrology.

Restoration objectives include the restoration of historic stream and wetland functions that existed on-site prior to dredging and vegetation removal. Site alterations at Whitelace Creek include the excavation or reestablishment of the floodplain and in-situ stream channel modification to the existing stream. These activities have reintroduced surface water flood hydrodynamics from a 10.1-mile watershed along the restored length of stream and floodplain. Characteristic wetland soil features, groundwater wetland hydrology, and hydric vegetation communities have developed in floodplain areas adjacent to the channel. The existing channel has been modified to reflect regional stream characteristics and accommodate bankfull flows. Oxbow lakes and backwater sloughs have been accounted for in floodplain construction activities. Subsequently, wetland soil surfaces have been restored and the Site reforested with streamside and riparian forest communities. Forested stream and upland buffers have been included along the entire stream and floodplain to further protect water quality and enhance opportunities for wildlife.

Table 1. Project Structure					
Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420					
Project Segment or Reach ID	Mitigation Type	Approach	Restored Linear Footage or Acreage	Stationing	Comment
Reach 1	E1	P2	3,693 l.f.	0+35 – 37+58	Total accounts for 30 l.f. gap in easement at road crossing
Reach 2	S	SS	2,208 l.f.	37+58 – 59+66	
Riverine Wetland Restoration	R	P2	7.7 ac	NA	Stations 0+00 – 37+58 mark the extents of floodplain grading
Riverine Wetland Enhancement	E	NA	13.0 ac	NA	
Neuse River Buffer Restoration	R	NA	27.1 ac	NA	
Neuse River Buffer Enhancement	E	NA	7.2 ac	NA	

R = Restoration

E1 = Stream Enhancement 1

S = Stabilization

E = Wetland/Riparian Buffer Enhancement

P2 = Priority 2

SS = Streambank Stabilization

2.3 PROJECT HISTORY AND BACKGROUND

Table 2. Project Activity and Reporting History Whitlace Creek Stream and Wetland Restoration Site/ EEP Project No. 420			
Activity Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	NA	NA	Feb 2004
Final Design (90%)	NA	NA	Nov 2004
Construction	Aug 2005	NA	Aug 2005
Temporary S&E mix applied to entire project area	NA	NA	July 2005
Permanent seed mix applied to reach/segments	NA	NA	Aug 2005
Bare Root Seedling Installation	March 2006	NA	March 2005
Mitigation Plan	NA	NA	April 2006
Final Report	NA	NA	April 2006
Year 1 Vegetation Monitoring	Sept 2006	Sept 2006	Dec 2006
Year 1 Stream Monitoring	Sept 2006	Sept 2006	Dec 2006
Year 1 Hydrology Monitoring	Nov 2006	Nov 2006	Nov 2006

NA – Not Applicable

Table 3. Project Contacts Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420	
Designer	EcoScience Corporation 1101 Haynes Street Suite 101 Raleigh, NC 27604
Construction Contractor	Shamrock Environmental Corporation PO Box 14987 Greensboro, NC 27415
Planting Contractor	Emerald Forest Incorporated 4651 Backwoods Road Chesapeake, Virginia 23322-2456
Seeding Contactor	Wheat Swamp Landscaping 4675 Ben Dail Road LaGrange, NC 28551-8038
Seed Mix Sources	IKEX, Inc. PO Box 250 Middlesex, NC 27557
Nursery Stock Suppliers	Warren County Nursery 6492 Beersheba Highway McMinnville, Tennessee 37110 Pinelands Nursery and Supply 323 Island Road Columbus, New Jersey 08022 Coastal Plain Conservation Nursery 3067 Connors Drive Edenton, NC 27932
Monitoring Performers	EcoScience Corporation 1101 Haynes Street, Suite 101 Raleigh, NC 27604 (919) 828-3433
Stream Monitoring POC	Jens Geratz
Vegetation Monitoring POC	Elizabeth Scherrer
Wetland Monitoring POC	Craig Terwilliger

Table 4. Project Background Whitelace Creek Stream and Wetland Restoration Site / EEP Project No. 420	
Project County	Lenoir
Drainage Area	10.1 square miles
Impervious cover estimate (%)	<1 percent
Stream Order	2 nd order
Physiographic Region	Coastal Plain
Ecoregion (Griffith and Omernik)	Southeastern Floodplains and Low Terraces
Rosgen Classification of As-built	C/E
Cowardin Classification	R2UB23Cb
Dominant soil types	Johnston, stream channels, 80% of Site Lakeland, uplands/terraces, 15% of Site Pactolus, uplands/terraces, 4% of Site Kalmia, terraces, 1% of Site
Reference Site ID (SCO #)	01-05471-01A
USGS HUC for Project and Reference	03020202040020
NCDWQ Sub-basin for Project and Reference	03-04-05
NCDWQ classification for Project and Reference	C SW NSW
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	No
Percent of project easement fenced	No

3.0 PROJECT MONITORING AND RESULTS

3.1 VEGETATION ASSESSMENT

3.1.1 Soil Data

Table 5. Preliminary Soil Data Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420			
Series	Max Depth (in.)	% Clay on Surface	OM %
Johnston (Js)	60	5-25	3-20
Lakeland (La)	80	0-10	0
Pactolus (Pa)	80	10-15	0
Kalmia (K)	60	0-15	0

3.1.2 Vegetation Problem Areas

Table 6. Vegetative Problem Areas Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420			
Feature/ Issue	Plot #	Probable Cause	Photo #
Flood Damage to Young Seedlings	Vegetation Plots 1,2,3,4,5	Heavy rains	Photo 1, 2
Invasive/weed Populations	Vegetation Plot 11	Invasion of <i>Murdannia keisak</i>	Photo 3
	Vegetation Plots 13, 14	Overrun by <i>Polygonum sagittatum</i>	Photo 4

A vegetation problem area plan view and photos are provided in Appendix B.

3.1.3 Stem Counts

Fifteen (15) 10 X 10 meter vegetation monitoring plots were installed to monitor planted wetland and Neuse River riparian buffer restoration and enhancement areas. Stem counts were conducted for all woody species, including volunteer species. An inventory of planted species is given in Table 7a. A tally of volunteer woody species is listed in Table 7b.

Table 7a: Stem Counts, Planted Species, Arranged by Plot
Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420

Tree Species	Plots															Year 1 Total*	Percent Survival
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
<i>Betula nigra</i>	1	1								1						3	NA
<i>Carpinus caroliniana</i> var. <i>caroliniana</i>		1		1	1	1	1									5	NA
<i>Carya aquatica</i>			1				2	1	1	1	2		1			9	NA
<i>Chamaecyparis</i> <i>thyoides</i>		2		3				1	1			15				22	NA
<i>Fraxinus</i> <i>pennsylvanica</i>		1		1					2	4						8	NA
<i>Liriodendron</i> <i>tulipifera</i> var. <i>tulipifera</i>															2	2	NA
<i>Nyssa biflora</i>	1			4			3	2	2	3	5	3			1	24	NA
<i>Platanus occidentalis</i> var. <i>occidentalis</i>		3	1				2			2						8	NA
<i>Quercus laurifolia</i>		1	1		1	1			1							5	NA
<i>Quercus lyrata</i>				1	1	1	1			1						5	NA
<i>Quercus michauxii</i>				1	1	1		1	1							5	NA
<i>Quercus pagoda</i>	1				3			2		3					2	11	NA
<i>Quercus phellos</i>				1			1	1		1						4	NA
<i>Taxodium distichum</i>	1					1	3	3	3	2	7		2	3		25	NA
<i>Ulmus americana</i> var. <i>americana</i>							1			1						2	NA
Plot Totals	4	9	3	12	7	5	14	11	11	19	14	18	3	3	5	138	NA
Density (trees/acre)	162	364	121	486	283	202	567	445	445	769	567	728	121	121	202	359	

* Initial Totals for planted species within vegetation plots are not available.

Table 7b. Stem Counts, Volunteer Species Arranged by Plot Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No. 420																
Tree Species	Plots															Year 1 Total
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
<i>Acer rubrum</i> var. <i>rubrum</i>								63	9		34	18				4
<i>Ampelopsis arborea</i>					1											1
<i>Baccharis halimifolia</i>		7		2	2		9	9	3		1	1				8
<i>Betula nigra</i>								1			1					2
<i>Carya aquatica</i>									1							1
<i>Diospyros virginiana</i>															1	1
<i>Fraxinus pennsylvanica</i>												1				1
<i>Liquidambar styraciflua</i>		12							2			1			2	4
<i>Pinus taeda</i>									8							1
<i>Salix nigra</i>							3	7	2			6				13
Plot Totals	0	19	0	2	3	0	6	75	3	0	42	21	0	0	3	35

3.2 STREAM ASSESSMENT

Table 8. Verification of Bankfull Events Whitelace Creek Stream and Wetland Restoration Site/ EEP Project No.			
Date of Data Collection	Date of Occurrence	Method	Photo*
May 5, 2006	Early May 2006	Crest Gauge	Na
June 22, 2006	Mid June 2006	Crest Gauge	Na

*Photos of Crest Gauge are provided in Appendix C

Table 9. Morphology and Hydraulic Monitoring Summary
Whitlace Creek Stream and Wetland Restoration Site /EEP Project No. 420
 Whitlace Creek Stream Enhancement (3,693 l.f)

Parameter	Cross-Section 1 Riffle	Cross-Section 2 Riffle	Cross-Section 3 Riffle
Dimension	MY1	MY1	MY1
BF Width (ft)	25.4	28.1	11.0
Floodprone Width (ft)	82.0	>200	163.8
BF Cross Sectional Area (ft ²)	36.0	37.1	13.6
BF Mean Depth (ft)	1.4	1.3	1.2
BF Max Depth (ft)	2.0	2.8	1.8
Width/Depth Ratio	18	21.3	9.0
Entrenchment Ratio	3.2	>7.0	14.8
Wetted Perimeter(ft)	26.3	29.6	12.4
Hydraulic radius (ft)	1.4	1.3	1.1

3.3 WETLAND ASSESSMENT

Table 10. Wetland Criteria Attainment
Whitlace Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 420

Tract	Well ID	Well Hydrology Threshold Met?	Tract Mean	Vegetation Plot ID	Vegetation Density Met (320 stems/acre)	Tract Mean
1	1	✓ (100%)	93% of growing season	VP1	NO(161)	995 stems/acre
1	2	✓ (100%)		VP2	✓ (1133)	
1	3	✓ (100%)		VP3	NO(121)	
1	4	✓ (53%)		VP4	✓ (567)	
1	5	✓ (100%)		VP5	✓ (364)	
1	6	✓ (100%)		VP6	NO(202)	
1	7	✓ (100%)		VP7	✓ (2388)	
REF	Ref Site 1	(32%)	40% of growing season	VP8	✓ (3480)	
REF	Ref Site 2	(32%)		VP9	✓ (1376)	
REF	Ref Site 3	✓ (57%)		VP10	✓ (728)	
				VP11	✓ (2266)	
				VP12	✓ (1578)	
				VP13	NO(121)	
				VP14	NO(121)	
				VP15	✓ (324)	



A wetland problem area plan view is provided in Appendix D.

Table 11. Coordinates for Monitoring Features		
Whitlace Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 420		
Vegetation Plots	Easting	Northing
plot 1	2389407.03374999000	546788.57675000000
plot 2	2390056.85337000000	546913.32700000000
plot 3	2390349.44050000000	546961.71100000000
plot 4	2390749.71875000000	546686.34900000000
plot 5	2391193.47136999000	546561.67062500000
plot 6	2391302.68149999000	546605.69250000000
plot 7	2391741.74963000000	546596.57437499900
plot 8	2391999.76150000000	546494.84199999900
plot 9	2392603.49688000000	546750.45362499900
plot 10	2392674.60087999000	546561.46512499900
plot 11	2393024.60117000000	546569.40700500000
plot 12	2393012.93912999000	546829.05575000000
plot 13	2393217.61038000000	546678.65275000000
plot 14	2393408.04925000000	546275.19625000000
plot 15	2392913.21212999000	545461.44437499900
Cross Sections (right pin)		
xs1-rpin	2389870.74649999000	546830.35225000000
xs2-rpin	2391030.75025000000	546532.74175000000
xs3-rpin	2391692.50650000000	546388.62800000000
Ground Water Monitoring Gauges		
gauge 1	2389582.13125000000	546821.31374999900
gauge 2	2390535.43850000000	546779.92125000000
gauge 4	2391124.06399999000	546564.90375000000
gauge 3	2390442.91949999000	546936.53150000000
gauge 5	2390960.23400000000	546710.71349999900
gauge 6	2391724.78049999000	546613.28500000000
gauge 7	2392112.93575000000	546642.17174999900
Reference Ground Water Monitoring Gauges		
gauge 1	2378304.88600000000	571372.36900000000
gauge 2	2378005.69600000000	571523.01600000000
gauge 3	2390417.78600000000	557993.69000000000



A map of reference ground water monitoring gauge locations is provided in Appendix D.

APPENDIX A

FIGURES



NEUSE RIVER
BASIN (CU 03020202)



Client: _____ Project: _____

SITE LOCATION MAP
WHITELACE CREEK STREAM AND WETLAND RESTORATION SITE
 LENOIR COUNTY, NORTH CAROLINA

Dwn By:	GWN	Ckd By:	JWG
Date:	NOV 2006		
Scale:	AS SHOWN		
ESC Project No.:	02-111		

FIGURE

1



EcoScience Corporation

Raleigh, North Carolina

REVISIONS

NO.	DATE	DESCRIPTION

Client:

**NC DENR
ECOSYSTEM
ENHANCEMENT
PROGRAM**

Project:

**WHITELACE
CREEK
STREAM AND
WETLAND
RESTORATION
SITE**
EEP Project No. 420
**LENOIR COUNTY,
NORTH CAROLINA**

Title:

**MONITORING
PLAN
VIEW**


Dwn By: GWN Date: NOV 2006

Ckd By: GWN Scale: AS SHOWN

ESC Project No.: 02-111


FIGURE


2



LEGEND

- CE — CONSERVATION EASEMENT (37.0 AC)
- ▲ STREAM CREST GAUGE
- XS1 — XS1 CROSS-SECTION
- STREAM CHANNEL
- VP □ VEGETATION PLOT (10M X 10M)
- GA1 ● GROUNDWATER MONITORING GAUGE





EcoScience Corporation

Raleigh, North Carolina

REVISIONS

NO.	DATE	DESCRIPTION

Client:

**NCDENR
ECOSYSTEM
ENHANCEMENT
PROGRAM**

Project:

**WHITELACE
CREEK
STREAM AND
WETLAND
RESTORATION
SITE**
EEP Project No. 420
**LENOIR COUNTY,
NORTH CAROLINA**

Title:


**STREAM AND
WETLAND
SITE
MITIGATION
UNITS**

Dwn By: GWN Date: NOV 2006


Ckd By: JWG Scale: AS SHOWN

ESC Project No.: 02-111

FIGURE
3



LEGEND	
— CE —	CONSERVATION EASEMENT (37.0 AC)
	RIVERINE WETLAND ENHANCEMENT (13.0 AC)
	RIVERINE WETLAND RESTORATION (7.7 AC)
— — —	LEVEL 1 STREAM ENHANCEMENT (3,693 LF)
.....	STREAM STABILIZATION (2,208 LF)





EcoScience Corporation

Raleigh, North Carolina

REVISIONS

No.	Description

Client:

**NC DENR
ECOSYSTEM
ENHANCEMENT
PROGRAM**

Project:

**WHITELACE
CREEK
STREAM AND
WETLAND
RESTORATION
SITE**
EEP Project No. 420
**LENOIR COUNTY,
NORTH CAROLINA**

Title:

**NEUSE RIVER
RIPARIAN
BUFFER SITE
MITIGATION
UNITS**


Dwn By: GWN Date: NOV 2006

Ckd By: JWG Scale: AS SHOWN


ESC Project No.: 02-111

FIGURE


4



LEGEND	
— CE —	CONSERVATION EASEMENT (37.0 AC)
	STREAM CHANNEL
	NEUSE RIVER BUFFER ENHANCEMENT (7.2 AC)
	NEUSE RIVER BUFFER RESTORATION (27.1 AC)



APPENDIX B
VEGETATION DATA



EcoScience Corporation

Raleigh, North Carolina

REVISIONS

No.	Description

Client:

**NCDENR
ECOSYSTEM
ENHANCEMENT
PROGRAM**

Project:

**WHITELACE
CREEK
STREAM AND
WETLAND
RESTORATION
SITE**
EEP Project No. 420
**LENOIR COUNTY,
NORTH CAROLINA**

Title:


**VEGETATION
PROBLEM
AREAS**

Dwn By: GWN Date: NOV 2006


Ckd By: JWG Scale: AS SHOWN

ESC Project No.: 02-111

FIGURE
B



LEGEND	
— CE —	CONSERVATION EASEMENT (37.0 AC)
—	STREAM CHANNEL
VP ■	CRITERIA MET >320 STEMS/ACRE
VP ■	CRITERIA NOT MET <320 STEMS/ACRE



Whitelace Creek Stream and Wetland Restoration Site
 Year 1 Monitoring
 Vegetation Data Collected Aug 06

Project name: White Lace Creek
 Team: EcoScience
 Survey level: 2
 Taxonomic standard: Weakley
 Pub. date: Aug. 06
 State: NC
 County: Lenoir
 Quadrangle: Deep Run
 Directions to site:

Hwy 70 to Kennedy Home Rd. First left.
 Right at house at end of road. Right at auto shop.
 Straight through fields.

GPS location: 0, 0 (SW corner)
 Datum: NAD83
 Coordinate accuracy: 1 m
 Compass type: magnetic
 Plot placement: Representative
 Plot type: Standard
 Posts: 0-0, 10-0, 0-10, 10-10
 Plot size: 1 Acre (0.02471044 acre)

Planted species	3,4,5,6,7,8,10			9,11,13,14			1,2		1,2		Mesic	Weakley terminology
	BLH	Cyp/Gum	Streamsides	AWC	Mesic	AWC	Mesic					
<i>Arundinaria gigantea</i>	x											
<i>Betula nigra</i>												
<i>Carpinus caroliniana</i>												<i>Carpinus caroliniana</i> var. <i>caroliniana</i>
<i>Carya aquatica</i>	x											<i>Carya glabra</i> var. <i>glabra</i>
<i>Carya glabra</i>												<i>Fagus grandifolia</i> var. <i>caroliniana</i>
<i>Chamaecyparis thyoides</i>	x											
<i>Fagus grandifolia</i>												<i>Ilex decidua</i> var. <i>decidua</i>
<i>Fraxinus caroliniana</i>												<i>Liriodendron tulipifera</i> var. 1
<i>Fraxinus pennsylvanica</i>	x											
<i>Ilex decidua</i>												
<i>Liriodendron tulipifera</i>	x											
<i>Nyssa biflora</i>	x											
<i>Nyssa sylvatica</i>												
<i>Pinus serotina</i>												
<i>Platanus occidentalis</i>												<i>Platanus occidentalis</i> var. <i>occidentalis</i>
<i>Populus heterophylla</i>												
<i>Quercus alba</i>												
<i>Quercus falcata</i>												
<i>Quercus laurifolia</i>	x											
<i>Quercus lyrata</i>	x											
<i>Quercus michauxii</i>	x											
<i>Quercus nigra</i>	x											
<i>Quercus pagoda</i>	x											
<i>Quercus phellos</i>	x											<i>Quercus rubra</i> var. <i>rubra</i>
<i>Quercus rubra</i>												
<i>Taxodium distichum</i>	x											
<i>Ulmus americana</i>												<i>Ulmus americana</i> var. <i>americana</i>

Volunteers:

Acer rubrum
Ampelopsis aborea
Baccharis halimifolia
Diospyros virginiana
Liquidambar styraciflua
Pinus taeda
Salix nigra

Weakley terminology

Acer rubrum var. *rubrum*

VEGETATION PROBLEM AREA PHOTOS

Photo 1. Plot 1, flooded after heavy rains



Photo 2. Plot 2, Flooded after heavy rains



Photo 3. Plot 11, Invasion of *Murdannia keisak*



Photo 4. Plot 13 overrun by *Polygonum sagittatum*



VEGETATION PLOT PHOTOS

Plot 1



Plot 2



Plot 3



Plot 4



Plot 5



Plot 6



Plot 7



Plot 8



Plot 9



Plot 10



Plot 11



Plot 12



Plot 13



Plot 14



Plot 15



APPENDIX C
STREAM GEOMORPHOLOGY DATA


CREST GAUGE PHOTOS

Photo 1. Crest gauge full view



Photo 2. Crest gauge close up





Cross-section 1, looking downstream



Cross-section 1, looking upstream

Summary Data	
Bankfull XS Area	36
Bankfull Width	25.4
Bankfull Mean Depth	1.4
Bankfull Max Depth	2
Width/Depth Ratio	18
Entrenchment Ratio	3.2
Classification	C5

	Project	Whitelace Creek Stream and Wetland Restoration Site, Lenoir County		Project #	420
	Survey Date	19-Oct-06	Survey Weather	Overcast	Figure
			Field Team	Craig Terwilliger, Michael Gloden	
				Location	Station 6+03

APPENDIX D
HYDROLOGY DATA



EcoScience Corporation

Raleigh, North Carolina

REVISIONS

No.	Description

Client:

**NC DENR
ECOSYSTEM
ENHANCEMENT
PROGRAM**

Project:

**WHITELACE
CREEK
STREAM AND
WETLAND
RESTORATION
SITE**
EEP Project No. 420
**LENOIR COUNTY,
NORTH CAROLINA**

Title:

**WETLAND
PROBLEM
AREAS**

Dwn By: GWN Date: NOV 2006

Ckd By: JWG Scale: AS SHOWN


ESC Project No.: 02-111

FIGURE


D




LEGEND	
— CE —	CONSERVATION EASEMENT (37.0 AC)
GA1	GROUNDWATER MONITORING GAUGE (SUCCESSFUL GAUGES) >12.5 PERCENT OF GROWING SEASON




Whitelace Creek 2006 Monitoring Gauge 1 - AB36017




Whitelace Creek 2006 Monitoring Gauge 2 - N3D45EA7




Whitelace Creek 2006 Monitoring Gauge 3 - A287A2A




Whitelace Creek 2006 Monitoring Gauge 4 - N3D45F5A




Whitelace Creek 2006 Monitoring Gauge 5 - A27B888




Whitelace Creek 2006 Monitoring Gauge 6 - AB36333




Whitelace Creek 2006 Monitoring Gauge 7 - A28BC19




Whitelace Creek 2006 Reference Gauge 1 - N3D457A5






Whitelace Creek 2006 Reference Gauge 2 - N3D44981



Whitelace Creek 2006 Reference Gauge 3 - N3D448AB





Client:
 Project: **REFERENCE GROUNDWATER MONITORING GAUGE LOCATIONS WHITELACE CREEK STREAM AND WETLAND RESTORATION SITE**
 EEP Project No. 420
 LENOIR COUNTY, NORTH CAROLINA

Dwn By:	GWN	Ckd By:	JWG
Date:	NOV 2006		
Scale:	AS SHOWN		
ESC Project No.:	02-111		

FIGURE **D11**