

Ongoing Activities:

1. Report Revisions and Field Marking – Field Markings were completed on April 16th. Revised soil cover evaluation reports (Lyon Park and Northgate Park) were submitted to NCDEQ on 7/1/24. NCDEQ is currently reviewing the reports.
2. Additional Soil Cover Sampling – Final soil cover evaluation (all parks, and additional areas for East Durham and East End) is complete. S&ME is currently drafting the reports with a tentative draft report submittal date of 7/19/24 to NCDEQ for review.
3. Topographic/Boundary Surveys – Fieldwork is complete. S&ME has received the topographic and boundary surveys for East Durham, Walltown, Northgate, East End Park – Estimated delivery by 7/5/24 and Lyon – Estimated delivery by 7/9/24.
4. Site Construction Budget Estimates – Finalized on 6/18/24. S&ME will discuss the budget estimates during the 7/15/24 Public Engagement Meeting.
5. Playground Material Removal and Sampling Contractor Selection/Pre-bid meeting – Pre-bid meeting for the removal of the playgrounds was held on 5/29/24. S&ME is awaiting results from the mulch TCLP samples and will send a report as soon as the results are received.
6. Playground Fencing – Work plan was submitted to NCDEQ on 6/21/24 and was approved. Seegars Fencing was awarded the project and will begin work on 7/17/24.
7. Playground Material Removal – Work plan 821RI-3 is underway. EVO was selected as the remediation contractor. S&ME has asked EVO for a schedule. Once S&ME has the schedule including the project duration, S&ME will provide the work plan to NCDEQ. EVO has tentatively confirmed a start date of August 12th. Utility locating will be conducted on 7/11/24
8. Public Meeting July 15, 2024 (4 - 5 pm). S&ME will attend this meeting and will be prepared to discuss the DP-7 Construction Estimates and the revised DP-2 Reports.