Little Bugaboo Creek Stream Restoration 2007 Final Monitoring Report Monitoring Year Three

Ecosystem Enhancement Program Project Number 00056



Submitted to:

Prepared by:

Project Designed by:

NCDENR-Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, NC 27699-1652

URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560

EarthTech of NC, Inc. 701 Corporate Center Drive, Suite 475 Raleigh, NC 27607

Submitted: February 26, 2008





1.0	EXE	CUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0	PRO	JECT BACKGROUND	3
	2.1 2.2 2.3 2.4 2.5	PROJECT OBJECTIVES PROJECT STRUCTURE, MITIGATION TYPE, AND APPROACH LOCATION AND SETTING PROJECT HISTORY AND BACKGROUND MONITORING PLAN VIEW	3 3 5
3.0	PRO	JECT CONDITION AND MONITORING RESULTS14	4
	3.1 3.2	VEGETATION ASSESSMENT143.1.1Vegetative Problem Areas143.1.2Vegetative Problem Areas Plan View14STREAM ASSESSMENT123.2.1Procedural Items123.2.1.1Morphometric Criteria123.2.1.2Hydrologic Criteria123.2.3Fixed Photo Station Photos123.2.4Stability Assessment123.2.5Quantitative Measures Tables (Morphology and Hydrology)12	445555677
4.0	MET	HODOLOGY SECTION	6
	4.1 4.2	STREAM METHODOLOGY	
5.0	REF	ERENCES2'	7
	URES		
Figur Figur Figur Figur Figur	re 2. re 3. re 4.	Project Vicinity	3 11 6
TAB	LES		
Table Table Table Table Table	e II. e III. e IV. e Va.	Project Mitigation Structure and Objectives Table	5 6 7 7
Table	e VIa.	Baseline Morphology and Hydraulic Summary – Unnamed Tributary	

Table VIb.	Baseline Morphology and Hydraulic Summary – Little Bugaboo	
	Creek	20
Table VIIa.	Morphology and Hydraulic Monitoring Summary –	
	Unnamed Tributary	
Table VIIb.	Morphology and Hydraulic Monitoring Summary –	
	Unnamed Tributary	23
Table VIIc.	Morphology and Hydraulic Monitoring Summary –	
	Little Bugaboo Creek	24
Table VIId.	Morphology and Hydraulic Monitoring Summary –	
	Little Bugaboo Creek	25
Table A1.	Vegetation Metadata	
Table A2.	Vegetation Vigor by Species	
Table A3.	Vegetation Damage by Species	Appendix A-I
Table A4.	Vegetation Damage by Plot	Appendix A-I
Table A5.	Stem Count by Plot and Species	Appendix A-I
Table A6a.	Vegetative Problem Area Table – Unnamed Tributary	Appendix A-I
Table A6b.	Vegetative Problem Area Table – Little Bugaboo Creek	Appendix A-I
Table B1a.	Stream Problem Areas Table – Unnamed Tributary	Appendix B-II
Table B1b.	Stream Problem Areas Table – Little Bugaboo Creek	Appendix B-II
Table B2a.	Visual Morphological Stability Assessment – Unnamed Tributary	Appendix B-V
Table B2b.	Visual Morphological Stability Assessment - Little Bugaboo Creek	Appendix B-V

APPENDICES

Appendix A	Vegetation Ra	w Data
	I.	Vegetation Survey Data Tables
	II.	Vegetative Problem Area Photos
	III.	Vegetative Problem Areas Plan View
	IV.	Vegetation Monitoring Plot Photos
Appendix B	Geomo	orphic Raw Data
	I.	Stream Current Condition Plan View
	II.	Stream Problem Areas Data Tables
	III.	Representative Stream Current Condition Photos
	IV.	Stream Photo Station Photos
	V.	Visual Morphological Stability Assessment
	VI.	Cross Section Photos and Annual Overlays of Plots
	VII.	Annual Overlay of Longitudinal Plot
	VIII.	Pebble Count Frequency Distribution Plots

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

URS Corporation (URS) was retained by the North Carolina Ecosystem Enhancement Program (EEP) to conduct stream monitoring at the Little Bugaboo Creek stream restoration project, located in Wilkes County, North Carolina. The stream monitoring effort conducted by URS in September and November 2007 represents Monitoring Year 3 for this project. Prior to the monitoring effort, URS received a digital As-Built drawing for the project site from EEP. In addition, URS received an As-Built/Monitoring Year 1 Report prepared by EarthTech (EarthTech 2005), and a Year 1 Monitoring Report prepared by EcoLogic Associates, P.C (EcoLogic 2006).

EEP, formerly the Wetlands Restoration Program (WRP) identified Little Bugaboo Creek and an Unnamed Tributary to Little Bugaboo Creek as potential stream restoration sites in 2002. The existing channels were actively eroding due to unlimited cattle access and lack of streamside vegetation. The design used a Priority Level II restoration approach. Little Bugaboo Creek and the Unnamed Tributary were designed as type C channels. A total of 6,230 linear feet of stream channel was restored.

Prior to restoration, the pastures adjacent to the channel consisted of fescue with sparse trees along drainages. The banks along much of the reach were vertical and supported little to no vegetation. The main channel was classified as a type F stream because the channel was downcutting and was eroding its banks to establish a floodplain at a lower elevation.

The Priority II restoration involved increasing the existing length and providing a floodplain. Cross vanes and rootwads were incorporated for aquatic habitat enhancement and bed and bank stability. A 50-foot riparian buffer was planted on both sides of the restored stream channel.

The Little Bugaboo Creek restoration site is in overall fair condition. The site continues to have areas of severe bank erosion, accelerated channel widening, and associated aggradation. While the majority of the rock structures are functioning properly and providing crucial grade control, several of them are failing. These problems may be due to any number of reasons, and are likely due to a combination of several factors. In some areas, the failure of the vegetation has likely contributed to the excessive bank erosion. Where beavers have not impounded the system, the bed features are in good condition, with many riffles and pools.

The most serious problem with the site is the presence of beavers. Not only are the beavers destroying the streamside planted vegetation, they are changing the nature of the channel. It appears that the site supports a fairly large beaver population. If measures are not taken to control beavers at the site immediately, the site will deteriorate rapidly. The number and size of the beaver dams has increased dramatically just in the two months between the vegetation monitoring (September) and the stream survey (November). As of November 15th, 2007 there were four beaver dams on the Unnamed Tributary and five beaver dams on the mainstem of Little Bugaboo Creek.

The 2006 monitoring data showed a narrowing trend when compared with the cross section data from the 2005 As-built/Year 1 Monitoring Report (EarthTech, June 2005). The cross section data for 2007 are very similar to the 2006 data. In general the cross sectional area, bankfull width, and width to depth ratios decreased in 2006 and have slightly increased in 2007; however, both sets of data remain below Year 1 data. Entrenchment ratios are remaining above 2.2. Due to the lack of bankfull indicators in a relatively new system, bankfull was typically placed at the top of bank for monitoring analysis.

Vegetation survival at the site is poor. According to the 2005 As-built/Year 1 Monitoring Report, five of the vegetation plots were significantly disturbed due to repair activities along Little Bugaboo Creek. The plots disturbed by channel repairs were replanted, but planting appear to be concentrated close to the channel, leaving much of the upper floodplain/upland void of woody vegetation. The 2005 Year One Monitoring Report (EcoLogic 2006) and the 2006 Monitoring Year Two Report (URS 2007) found

insufficient stems to fulfill US Army Corps of Engineers (USACE) requirements. Beaver activity was observed along the Unnamed Tributary and the mainstem of Little Bugaboo Creek during 2007 monitoring. In addition, it appears that cows from the adjacent pastures are entering the conservation easement near the crossing at the top of the project reach. The buffer area on the left bank has been grazed.

While the damage is not severe at this time, cow and beaver presence will exacerbate the existing problems. Herbaceous grasses and herbs dominated much of the buffer area during the 2007 Year Three monitoring event. Common species include wiregrass (*Aristida* spp.), dogfennel (*Eupatorium capillifolium*), goldenrod (*Solidago* spp.), and bluestem (*Andropogon* spp.). Taxonomy follows 'Flora of the Carolinas, Virginia, Georgia, and surrounding areas' (Weakley 2007). URS recommends testing site soils, fertilizing where necessary based on soil tests, and replanting stems in areas unlikely to meet survivability requirements for mitigation credit.

2.0 PROJECT BACKGROUND

2.1 **PROJECT OBJECTIVES**

The main objective of the restoration project was to construct a stable meander geometry, modify the channel cross sections, and establish a floodplain at the existing stream elevation, thus restoring a stable dimension, pattern, and profile. Specific project objectives included the following:

- 1. Restore 4,276 linear feet of Little Bugaboo Creek and 1,954 linear feet of an Unnamed Tributary to Little Bugaboo Creek.
- 2. Provide a stable stream channel that neither aggrades nor degrades while maintaining its dimension, pattern, and profile with the capacity to transport its watershed's water and sediment load.
- 3. Improve water quality and reduce further property loss by stabilizing eroding stream banks.
- 4. Reconnect the stream to its floodplain or establish a new floodplain at a lower elevation.
- 5. Improve aquatic habitat with the use of natural material stabilization structures such as root wads, rock vanes, woody debris and a riparian buffer.
- 6. Provide aesthetic value, wildlife habitat and a bank stability through the creation or enhancement of a riparian zone.

2.2 PROJECT STRUCTURE, MITIGATION TYPE, AND APPROACH

Prior to restoration, the pastures adjacent to the channel consisted of fescue with sparse trees along drainages. The banks along much of the reach were vertical and supported little to no vegetation. The main channel was classified as a type F stream because the channel was downcutting and was eroding its banks to establish a floodplain at a lower elevation.


The Priority II restoration involved increasing the existing stream length and providing a floodplain. Cross vanes and rootwads were incorporated for aquatic habitat enhancement and bed and bank stability. A 50-foot riparian buffer was planted using native vegetation. Cattle were fenced from the riparian area. Little Bugaboo Creek and the Unnamed Tributary were designed as type C channels. A total of 6,230 linear feet of stream channel was restored.

2.3 LOCATION AND SETTING

Little Bugaboo Creek is located on agricultural land approximately seven miles east-northeast of North Wilkesboro, just northwest of the town of Ronda in Wilkes County, North Carolina (Figure 1). The headwaters of the project originate approximately three miles to the north-northwest of the restoration site. From the headwaters, Little Bugaboo Creek flows for approximately four miles before its confluence with Big Bugaboo Creek. An Unnamed Tributary to Little Bugaboo Creek enters Little Bugaboo Creek at the end of the project site. The headwaters of the Unnamed Tributary originate approximately 1.6 miles from the restoration site. From its headwaters, the Unnamed Tributary flows for approximately 2.5 miles before the confluence with Little Bugaboo Creek.

To travel to the site from Raleigh, take I-40 West towards Greensboro. Merge onto US-421 North via Exit 188 toward Yadkinville/Wilkesboro Take the Red White and Blue Road Exit - Exit 276 toward NC-268/Mathis Farm Road. Turn right at Red White and Blue Road. Follow signs to NC-268/Roaring River. Make a right on NC-268, and then a left shortly after onto White Plains Road. The site is located between N Hoots Road and Tharpe Road. To access the mainstem, make a right onto N Hoots Road off of White Plains Road. The site can be accessed through a chicken farm on the left side of the road. To access the Unnamed Tributary, make a right on Tharpe Road from White Plains Road. The site is on the right side of the road and can be accessed through a farm gate that leads into a cattle pasture.

The project is contained within the property of five landowners. The project reach is bound to the north by Tharpe Road. Hoots Road runs south of the project reach.



2.4 PROJECT HISTORY AND BACKGROUND

The Little Bugaboo Creek Stream Restoration project was designed by EarthTech and constructed in the fall and winter of 2003 to 2004. The As-built/Monitoring Year 1 Report was completed by EarthTech in June 2005. Year One Monitoring was conducted by EcoLogic in February of 2006. Year Two Monitoring was conducted by URS in the fall of 2006. The estimated restoration length was 6,230 linear feet. This length includes 4,276 feet of Little Bugaboo Creek and 1,954 feet of an Unnamed Tributary to Little Bugaboo Creek.

Historically, a mill and dam were located approximately 150 feet below the confluence of Little Bugaboo Creek and the Unnamed Tributary. The mill dam backed up water within approximately half of the project reach. Both streams had incised down to bedrock through the alluvial sediments of the historic pond. The dam was removed near the beginning of the 20th Century.

Land use throughout the restoration site is agricultural. The primary use is cattle production and the spreading of chicken litter. Fences within the project area did not restrict cattle access to streams and drainages in the area. Cattle access to the stream and riparian areas resulted in streambank erosion prior to restoration. Continual grazing limited the ability of vegetation to reestablish itself along the majority of the reach. Additional degradation resulted from historic channelization of both reaches.

	Table I. Project Mitigation Structure and Objectives Table Little Bugaboo Creek EEP Project Number 00056							
Project Segment or Reach ID	Existing Feet*	Mitigation Type	Approach	Linear Footage	Stationing**	Comment		
Unnamed Tributary	1,892	R	PII	1,925	0+00 to 19+54			
Little Bugaboo Creek	4,478	R	PII	4,232	0+00 to 42+76			

* Existing Feet were measured from existing topography on design plans provided by EEP

** Stationing follows the Year One Monitoring Report (EcoLogic 2006)

R= Restoration	P1= Priority I	EI= Enhancement I	PII= Priority II
EII= Enhancement II	PIII= Priority III	S= Stabilization	SS= Stream Bank Stabilization

Table II. Project Activity and Reporting HistoryLittle Bugaboo CreekEEP Project Number 00056							
Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery				
Restoration Plan	April 2002	Unknown	April 2002				
Construction	2003	Unknown	2003/2004				
Permanent seed mix applied	2004	Unknown	2004				
Live stakes and woody plants	2004	Unknown	2004				
Final Walk Through	Unknown	Unknown	Unknown				
As-Built Report/Mitigation Plan	2004	Unknown	June 2005				
Year 1 Monitoring	October 2005	February 2006	June 2006				
Year 2 Monitoring	October 2006	November 2006	January 2007				
Year 3 Monitoring	October 2007	November 2007	January 2008				
Year 4 Monitoring							
Year 5 Monitoring							
Year + Monitoring							

Table III. Project Contact Table				
Little Bugaboo Creek				
EEP Project Number 00056				
Designer	EarthTech of NC, Inc.			
	701 Corporate Center Drive, Suite 475			
	Raleigh, NC 27607			
Primary project design POC	Bill Jenkins PE, RLA 919-854-6228			
Construction Contractor	Dixie Grading and Equipment Company			
	5228 W US HWY 421			
	Wilkesboro, NC 28697			
Construction contractor POC	Randall Miles 336-973-7281			
Planting Contractor	Carolina Environmental			
	PO Box 1905			
	Mt. Airy, NC 27030			
Planting contractor POC	Joanne Chetham 336-320-3849			
Seeding Contractor	Carolina Environmental			
	PO Box 1905			
	Mt. Airy, NC 27030			
Seeding contractor POC	Joanne Chetham 336-320-3849			
Seed Mix Sources				
	Unknown			
Nursery Stock Suppliers				
	Unknown			
2004 Monitoring Performers	Earth Tech of North Carolina			
	701 Corporate Center Drive, Suite 475			
	Raleigh NC 27607			
Stream Monitoring POC – Ron Johnson	919-854-6210			
Vegetation Monitoring POC – Jane Almon	919-854-7745			


2005 Monitoring Performers (Year 1)	EcoLogic Associates, P.C.		
	4321-A S. Elm-Eugene St.		
	Greensboro, NC 27406		
Stream Monitoring POC – Kyle Hoover	336-355-1108		
Vegetation Monitoring POC – Moni Bates	336-335-1108		
2006 Monitoring Performers (Year 2)	URS Corporation – North Carolina		
	1600 Perimeter Park Drive, Suite 400		
	Morrisville, NC 27560		
	919-461-1100		
Monitoring POC – Kathleen McKeithan	919-461-1597		
2007 Monitoring Performers (Year 3)	URS Corporation – North Carolina		
-	1600 Perimeter Park Drive, Suite 400		
	Morrisville, NC 27560		
	919-461-1100		
Monitoring POC – Kathleen McKeithan	919-461-1597		


Table IV. Project Background Table							
Little Bugaboo Creek							
	EEP Project Number 00056						
Project County		Wilkes County					
Drainage Area	Little Bugaboo	3.45 square miles					
	Unnamed Tributary	1.4 square miles					
Drainage impervious co	ver estimate (%)	2					
Stream Order	Little Bugaboo	3 rd					
	Unnamed Tributary	3 rd					
Physiographic Region		Piedmont/Foothills					
Ecoregion		Northern Inner Piedmont (45e)					
Rosgen Classification of As-Built		C					
Dominant soil types		Chewacla and Rion					
Reference site ID		Basin Creek					
USGS HUC for Project		03040101					
USGS HUC for Referen	nce	05050001					
NCDWQ Sub-basin for	Project and Reference	03-07-01 – Project					
NCDWQ classification	for Project and Reference	C – Project					
Any portion of any proje	ect segment 303d listed?	No					
Any portion of any proj	ect segment upstream of a 303d						
listed segment?		No					
Reasons for 303d listing	g or stressor	NA					
% of project easement for	enced	Approximately 80% - no cattle in upper reach					


2.5 MONITORING PLAN VIEW


See Figure 2. Monitoring Plan View.

Veg Plots			Photo Points		
ID	Northing	Easting	ID	Northing	Easting
9	915332	1414444	655	917481.3	1416889
8	915589.8	1414222	657	917200.1	1416993
10	915207.1	1414512	670	916874.1	1416935
11	915122.6	1414617	673	916737.4	1416889
12	915063	1414755	676	916563.6	141697
13	915037.7	1414879	679	916406.3	1416998
14	915070.8	1414991	681	916355.9	1416999
15	915031.9	1415095	687	916153	1417029
17	915339.3	1415648	693	915956.5	1417054
16	915271.5	1415568	745	915923.2	1416982
18	915487.6	1415860	741	915860	1417048
21	915760.4	1416504	703	915544.2	141423
19	915884.5	1416806	706	915232.6	1414449
21	915822.1	1416922	718	915308.9	1415522
7	916335	1417003	723	915407.5	1415713
6	916548.7	1416925	728	915606.3	1416020
5	916744.3	1416905	661	917038.5	1416952
4	916948.1	1416931	667	916938.3	141687
2	917144.6	1416954			
3	917273.8	1416986			
1	917346.9	1416918			











.





.

3.0 PROJECT CONDITION AND MONITORING RESULTS

3.1 VEGETATION ASSESSMENT

3.1.1 Vegetative Problem Areas

No Vegetative Problem Areas were identified during Year 1 Monitoring. Notes provided on the Vegetative Problem Areas Plan View were as follows:

- 1. No significant vegetation problems were noted on the intact banks or in the easement corridor, though eroded banks will obviously need replanting when stream repairs are made.
- 2. Vegetation problems were assessed without an as-built species list or planting plan, thus species survival and mortality rates could not be evaluated.
- 3. Scattered but widespread occurrences of emerging Chinese privet (*Ligustrum sinense*) and multiflora rose (*Rosa multiflora*) were noted throughout the corridor, which will become problematic if not treated. Adjacent areas are infested with Chinese privet, so this will likely be a recurring management challenge.

Twenty-two Vegetative Problem Areas were found at the Little Bugaboo site during the 2006 Year 2 monitoring. Twenty-five Vegetative Problem Areas were found at the Little Bugaboo site during the 2007 Year 3 monitoring.

Major issues included bare banks as a result of erosion and scour and poor survivability. Additionally, Chinese privet is populating the streambanks and floodplain. Herbaceous grasses and herbs dominated much of the buffer area during the 2007 Year Three monitoring event. Thick mats of herbaceous vegetation were observed. Common species include wiregrass (*Aristida* spp.), dogfennel (*Eupatorium capillifolium*), goldenrod (*Solidago* spp.), and bluestem (*Andropogon* spp.). It is likely that the presence and density of the above-mentioned native herbs is to blame for size and survivability issues. The small planted stems are not successfully competing for space, light, and nutrients. The Vegetative Problem Areas Tables are located in Appendix A-I. Vegetative Problem Area Photos are located in Appendix A-II.

3.1.2 Vegetative Problem Areas Plan View

The Vegetative Problem Areas Plan View is located in Appendix A-III.

3.2 STREAM ASSESSMENT

3.2.1 Procedural Items

3.2.1.1 Morphometric Criteria


Dimension and profile were sampled at a rate per the 2003 USACE Stream Mitigation Guidelines as follows:


Dimension: Six permanent cross sections were surveyed. Two are located on the Unnamed Tributary (one riffle and one pool) and four are located on Little Bugaboo Creek (two riffles and two pools). At the instruction of the EEP Project Manager, URS surveyed the cross-sections established by EcoLogic for the Year 1 Monitoring Report. The cross-section numbers and locations do not correspond to the As-Built cross-sections established by EarthTech. The survey includes points measured at all breaks in slope, including top of bank, bankfull, and thalweg.

Profile: A longitudinal profile survey was performed on the entire project reach (7,092 linear feet). 5,018 linear feet were surveyed on Little Bugaboo Creek and 2,074 linear feet were surveyed on the Unnamed Tributary. Survey points include measurements taken in the thalweg at the beginning of each stream feature such as riffle and pool, as well as the maximum pool depth, bankfull indicators, and top of bank.

3.2.1.2 Hydrologic Criteria

No crest gages are installed at this site to document bankfull events. Therefore, potential occurrence was extrapolated based on USGS stream gage discharge data for the Roaring River near Roaring River, NC (USGS 2007). The USGS gage plot is shown below (Figure 4). The gage is located less than five miles from the project site and has a drainage area of 128 square miles. An estimate of the number of bankfull events in 2007 was made by comparing the stream discharges from the USGS data in cubic feet per second (cfs) against the bankfull discharge estimated from the drainage area on the Rural Piedmont Regional Curve. According to the regional curve, a bankfull event occurs on a stream with a 128 square mile drainage area when the discharge is about 2,500 cfs. This discharge was exceeded in January of 2007. Little Bugaboo Creek is in close proximity to the Roaring River. Therefore, it is likely that the project site also experienced a bankfull event in January 2007.





3.2.2 Stream Problem Areas

There were 35 Stream Problem Areas identified on Little Bugaboo Creek in 2005. In 2006, 40 Stream Problem Areas were identified, and in 2007 34 Stream Problem Areas were identified. The most notable change between 2006 and 2007 on Little Bugaboo Creek was the presence of beaver dams and beaver activity. There were 24 Stream Problem Areas identified on the Unnamed Tributary in 2005. In 2006, 25 Stream Problem Areas were identified, and in 2007, 25 were identified. The Stream Problem Areas Plan View, tables, and photographs are located in Appendices B-I, B-II, and B-III respectively.

As discussed in the 2006 Monitoring Year Two Report, there are several areas not captured by the cross sections where the channel size is increasing laterally. Bank erosion in the form of mass wasting and scour exists in Little Bugaboo Creek and the Unnamed Tributary. Underlying causes of erosional problems are difficult to determine at this stage since URS was not involved with the design, construction, or follow-up maintenance phases of this project. Immediate causes are attributed to easily erodible, sandy substrate that dominates the streambank soils. Insufficient vegetative protection has likely contributed to erosion problems as well. Ultimate causes for the erosion problems may be attributed to problems with the project design and/or the implementation of the design during construction activities.

The problem areas attributed to improper design and/or construction are likely caused by constructed channel dimensions. The Unnamed Tributary design calls for a floodprone width of 170, yet the channel As-Built floodprone width ranges from 60-75. Likewise, the entrenchment ratio was designed at 3 to 3.8 but was built at 9. The mainstem design calls for a floodprone width of 255, but it was built to 100. The entrenchment ratio was designed at 3 to 3.5 but was built to 9.9. This suggests the channel is not able to dissipate enough energy by accessing its floodplain, and it eroding its banks as a result.

URS agrees with the underlying causes of erosion stated in the 2005 As-Built/Monitoring Year 1 Report provided by EarthTech. The report attributes the instability of Little Bugaboo Creek and the Unnamed Tributary to lack of vegetation/poor survival, improper installation and/or design of structures, stream

design dimensionless ratios, the inner berm was not constructed according to the plans for typical cross sections, and overland flow/drainageways entering the stream channel. It appears that the problems experienced by the system immediately following construction have allowed for a continual decline in the system's stability.

3.2.3 Fixed Photo Station Photos

Fixed Photo Station photos are located in Appendix B-IV.

3.2.4 Stability Assessment

Table Va. Categorical Stream Feature Visual Stability Assessment (% Functioning)									
	Unnamed Tributary								
		Little Bug	gaboo Creek						
		EEP Project	Number 000	56					
Feature	Initial*	MY-01**	MY-02	MY-03	MY-04	MY-05			
A. Riffle	100	N/A	96	71					
B. Pool	100	N/A	91	90					
C. Thalweg	100	N/A	100	100					
D. Meanders	100	N/A	67	76					
E. Bed General	100	N/A	100	88					
F. Bank Condition	100	N/A	91	66					
G. Vanes / J Hooks	G. Vanes / J Hooks 100 N/A 95 82								
H. Wads and Boulders	100	N/A	89	89					

* It is assumed that all were 100 percent functional upon completion of construction.

**No stability data are presented in previous report.

Table Vb. Ca	tegorical Str	Little Bu Little Bu	Visual Stabil 1gaboo Creel 1gaboo Creel 1t Number 00	k k	nt (% Functio	oning)
Feature	Initial*	MY-01**	MY-02	MY-03	MY-04	MY-05
A. Riffle	100	N/A	92	44		
B. Pool	100	N/A	87	54		
C. Thalweg	100	N/A	88	22		
D. Meanders	100	N/A	67	34		
E. Bed General	100	N/A	98	88		
F. Bank Condition	100	N/A	86	83		
G. Vanes / J Hooks	100	N/A	82	79		
H. Wads and Boulders	100	N/A	75	75		

* It is assumed that all were 100 percent functional upon completion of construction.

**No stability data are presented in previous report.

3.2.5 Quantitative Measures Tables (Morphology and Hydrology)

			Tal	ole VIa.	Baseli	ne Morp	ohology	and Hy	draulic	Summa	ary – Un	named	Tributa	ary				
						_			boo Cre		-			-				
				r				¥	lumber				r			1		
Parameter	USG	S Gage	Data	0	ional C			e-Existi	0	Proje	ect Refe			Design	ļ		As-buil	t
			1		Interva			Conditio			Stream				1			1
Dimension	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
BF Width (ft)				7.5	30	16.5	17.5	18	17.75	29.5	36.9	33.2			18	14.8	31	18.6
Floodprone Width (ft)				-					38			329	-		170	61	75	68.0
BF Cross				13	50	26	21.2	21.9	21.55	64.9	71.9	68.4			27	22.1	34.4	30.9
Sectional Area (ft ²)																		
BF Mean Depth (ft)				1.0	2.6	1.8	1.2	1.2	1.2	1.9	2.2	2.05			1.5	1.1	2.3	1.4
BF Max							2.2	2.3	2.25	3	3.2	3.1			2.1	2.64	3.8	3.1
Depth (ft)																		
Width/Depth							14.4	14.8	14.6	13.4	19.4	16.4			12	11.2	17.2	14.2
Ratio																		
Entrenchment							1.8	2.5	2.15			8.9			9.4	3.47	3.8	3.6
Ratio																		
Bank Height							1.9	4.5	2.8	1.0	1.0	1.0						
Ratio																		
Wetted							19.9	20.4	20.15	33.3	41.3	37.3			21	19.4	33.2	21.3
Perimeter (ft)																		
Hydraulic radius (ft)							1.07	1.07	1.07	1.95	1.74	1.84			1.29	1.0	1.8	1.2
Pattern																		
Channel Beltwidth (ft)							26	74	50	59	75	67				40	131	59.5
Radius of							27	98	62.5	40.1	69.3	54.7	1.8	3.7	2.8			
Curvature (ft)																		
Meander Wavelength (ft)							87	355	221			350	129	224	176.5	130	204	175
Meander Width Ratio							4.9	19.9	12.4			10.5	9	12	10.5	7.01	11.00	9.43

			Tal	ole VIa.	Baseli	ne Morp			draulic boo Cre		ary – Ur	nnamed	Tributa	ary				
							EEP P	roject N	lumber	00056								
Parameter	USG	S Gage	Data	0	ional C Interva			·e-Exist			ect Refe Stream			Design			As-buil	t
Dimension	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
Profile																		
Riffle Length (ft)										10	245	127.5				22	28	25
Riffle Slope (ft/ft)												0.02			0.02	0.00	0.20	0.10
Pool Length (ft)										8	32	20				47	94	70.5
Pool Spacing (ft)							33	176	104.5	271	334	302.5	64	166	115.0	121	127	124
Substrate																		
d50 (mm)									5			58				0.5	5.7	3.1
d84 (mm)									23			180				8	32	20
Additional																		
Reach																		
Parameters																		
Valley Length (ft)																		1603
Channel Length (ft)																		1954
Sinuosity									1.2						1.3			1.2
Water Surface Slope (ft/ft)									0.01			0.014			0.01			0.01
BF Slope (ft/ft)																		0.01
Rosgen Classification									C and F			C4			C and F			С

			Exhibit	Table V	/Ib. Ba	seline M	lorphol	ogy and	Hydrau	lic Sun	ımary –	- Little H	Bugaboo) Creek				
									boo Cre		J		8					
							EEP P	roject N	lumber	00056								
Parameter	USG	S Gage	Data	Reg	ional C	urve	Pr	e-Existi	ing	Proje	ect Refe	rence		Design			As-buil	t
					Interva			C onditi o			Stream							
Dimension	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
BF Width (ft)				12	40	23	26	35.5	30.75	20	21.5	20.75			25.8	20.3	44	28.8
Floodprone Width (ft)				-					90			130	-		255	87.5	100	100
BF Cross				27	100	51	54	87.7	70.85	40.9	42.8	41.85			55.7	53.9	67.5	60.1
Sectional Area (ft ²)																		
BF Mean Depth (ft)				1.5	3.3	2.4	1.9	2.9	2.4	2	2	2			2.15	1.4	3.2	2.2
BF Max							2.7	4.1	3.4	2.5	2.7	2.6			3.5	3.6	4.6	4.1
Depth (ft)																		
Width/Depth							8.8	17.4	13.1	9.8	10.8	10.3			12	12	32.6	12.6
Ratio																		
Entrenchment									2.7			65			9.9	3.1	3.5	3.3
Ratio																		
Bank Height							1.9	4.5	2.8	1.0	1.0	1.0						
Ratio																		
Wetted							29.8	41.3	35.55	24	25.5	24.75			30.1	32.7	46.8	33.3
Perimeter (ft)																		
Hydraulic radius (ft)							1.812	2.123	1.993	1.704	1.678	1.691			1.850	1.3	2.0	1.9
Pattern																		
Channel Beltwidth (ft)							36	140	88	31	44	37.5	NA	NA	NA	63	122	92.5
Radius of							62	234	148	42	63	52.5	72.9	102.9	87.9	60	110	85
Curvature (ft)																		
Meander Wavelength (ft)							133	590	361.5	185	260	222.5	196	366	281	206	366	286
Meander Width Ratio							4.4	19.3	11.85	8.9	12.6	10.75	6.5	12.2	9.35	7.2	12.7	9.9

]	Exhibit	Table V	/Ib. Ba	seline M	Litt	le Buga	Hydrau boo Cre lumber	ek	nmary –	- Little I	Bugaboo	o Creek				
Parameter		S Gage	Data)	ional C Interva		(e-Existi Conditio	n	,	ect Refe Stream	l		Design			As-buil	-
Dimension	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
Profile																		
Riffle Length (ft)										23	78	50.5				3	91	47
Riffle Slope (ft/ft)										0.02	0.02	0.02			0.01	0.00	0.20	0.10
Pool Length (ft)										8	32	20				47	94	70.5
Pool Spacing (ft)							57	287	172	98	180	139	106	217	161.5	121	127	124
Substrate																		
d50 (mm)									0.25			3				0.25	11.3	5.8
d84 (mm)									23			50				1	64	32.5
Additional																		
Reach																		
Parameters																		
Valley Length (ft)																		3420
Channel Length (ft)																		4276
Sinuosity									1.3			1.1			1.2			1.3
Water Surface Slope (ft/ft)									0.00			0.01			0.01	0.00	0.01	0.01
BF Slope (ft/ft)																0.00	0.01	0.00
Rosgen Classification									Bc, C, E, F			E4			С			С

Exhil	oit Tabl		Ū Lit EEP I	nnamed ttle Bug Project	l Tribu jaboo C Numbe	tary 'reek	Monito 6					
Parameter			Cross S Pa		L				Cross S Rif		2	
Dimension	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
BF Width (ft)	23.5	13.8	15.1				18.8	17.4	14.8			
Floodprone Width (ft)	52	>42.7	>47				32.4	>81.0	>50			
BF Cross Sectional Area (ft ²)	38.3	23.3	25.5				30.7	30.5	26.9			
BF Mean Depth	1.6	1.7	1.7				1.6	1.8	1.8			
BF Max Depth	3.8	3.5	3.7				3.2	3.2	3.1			
Width/Depth Ratio	14.4	8.2	9.0				11.5	9.9	8.2			
Entrenchment Ratio	2.2	>3.1	>3.1				1.7	>4.7	>3.4			
Bank Height Ratio		1.0	1.0					1.0	1.0			
Wetted Perimeter (ft)	25.7	17.5	18.2				20.7	19.6	17.8			
Hydraulic radius (ft)	1.5	1.3	1.4				1.5	1.6	1.5			
Substrate												
d50 (mm)	0.2	12	0.38				23.4	22	55			
d84 (mm)	0.7	68	90				51.3	68	100			

			Exhit	oit Table	VIIb. N	Iorpholo	gy and l	Hydrauli	c Monito	ring Su	mmary -	- Unnam	ed Trib	utary				
									boo Cree									
		3.4374		1	1 / 1 / 2		EEP I		umber 0	0056	3 4374							
Parameter	2.6	MY1	11	2.61	MY2	1.1	3.61	MY3	14	7.61	MY4	11	3.61	MY5	14	3.51	MY+	
Pattern	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
Channel Beltwidth (ft)	25	132	47				24	240	36									
Radius of Curvature (ft)	20	92	48.5				38	110	66									
Meander Wavelength (ft)	75	230	100				140	320	187									
Meander Width Ratio	3.9	12.2	5.3				2.6	7.4	2.4									
Profile																		
Riffle Length (ft)	12.3	36.9	22	3	70	28	23	84	48									
Riffle Slope (ft/ft)	0.001	0.058	0.024	0.006	0.067	0.021	0.000	0.032	0.016									
Pool Length (ft)	15.8	66.8	32.2	15	43	28	17	41	29									
Pool Spacing (ft)	15.8	130.2	56.1	31	196	95	10	240	72									
Additional Reach Parameters																		
Valley Length (ft)			1585			1585			1585									
Channel Length (ft)			2013			1925			2074									
Sinuosity			1.3			1.2			1.31									
Water Surface Slope (ft/ft)			1.11						0.011									
BF Slope (ft/ft)			0.011			0.011			0.012									
Rosgen Classification			B/C			E4			E4									

			9			oit Ta	ble VI	E	Littl EP Pr	e Bug e Bug oject	aboo aboo Num	Creel Creel	K K						1				6	
Parameter			oss See Rui AY1 R	1				C	ross Se Po		4			C	ross So Po		5			Cro	oss Sec Riffl		D	
Dimension	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY^+
BF Width (ft)	27.1	19.3	22.4				20.6	14.0	22.6				31.3	27.3	19.0				17.8	13.3	13.2			
Floodprone Width (ft)	91.3	91	80.5				68.8	49.3	>50				52.8	>50	>55				39	45.0	38			
BF Cross Sectional Area (ft ²)	63.2	45.7	51.3				34	21.6	42.4				47	31	39.2				20.6	23.1	21.0			
BF Mean Depth	2.3	2.4	2.3				1.7	1.5	1.9				1.5	1.1	2.1				1.2	1.7	1.6			
BF Max Depth	4.7	4.2	3.2				3.7	2.6	2.9				5	4.4	4.6				2.4	2.5	2.2			
Width/Depth Ratio	11.6	8.2	9.7				12.5	9.1	12.0				20.8	24.1	9.2				15.5	7.7	8.3			
Entrenchment Ratio	3.4	4.7	3.6				3.3	3.5	>2.2				1.7	>1.8	>2.9				2.2	3.4	2.9			
Bank Height Ratio		1.0	1.4					1.0	1.0					1.4	1.0					1.0	1.0			
Wetted Perimeter (ft)	30	21.8	24.2				22.9	15.8	24.3				36.2	32.4	24.1				19.3	14.8	15.3			
Hydraulic radius (ft)	2.1	2.1	2.1				1.5	1.4	1.7				1.3	1.0	1.6				1.1	1.6	1.4			
Substrate																								
d50 (mm)	5	6	7				0.29	13	1.1				0.29	0.94	0.69				21.13	48	46			
d84 (mm)	15	64	18				2.33	59	1.7				2	48	30				54.5	130	90			

			Exhib	it Table	VIId. Mo	rphology	and Hy	draulic I	Monitorin	g Sum	marv – I	Little Bug	zaboo C	reek				,
						1 - 80			oo Creek	0	••••		,					
							EEP Pro		mber 000	56								
Parameter		MY1			MY2			MY3			MY4			MY5			MY+	
Pattern	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean	Min	Max	Mean
Channel Beltwidth (ft)	16	115	70				55	250	110									
Radius of Curvature (ft)	42	121	72				50	218	128									
Meander Wavelength (ft)	105	210	163				175	435	286									
Meander Width Ratio	3.8	11.6	7.4				2.2	10.2	4.5									
Profile																		
Riffle Length (ft)	13.8	48.5	29.1	10.0	128.0	55	11	97	39									
Riffle Slope (ft/ft)	0.007	0.034	0.015	0.002	0.026	0.012	0.000	0.021	0.011									
Pool Length (ft)	9.23	94.6	44.5	16.0	131.0	45	37	219	80									
Pool Spacing (ft)	16.2	175.3	80.5	43.0	347.0	120	37	522	127									
Additional Reach Parameters																		
Valley Length (ft)			2975			2975			2975									
Channel Length (ft)			4293			4232			5018									
Sinuosity			1.4			1.4			1.7									
Water Surface Slope (ft/ft)			0.57			0.0055			0.0047									
BF Slope (ft/ft)			0.53			0.0056			0.0047									
Rosgen Classification			В			E4			E4									

4.0 METHODOLOGY SECTION

As of December 1, 2007, all monitoring methodologies follow the most current templates and guidelines provided by EEP (EEP 2006). Photographs were taken at high resolution using an Olympus Stylus 4.0 megapixel digital camera. GPS location information was collected in 2006 using a Trimble Geo XT handheld mapping grade GPS unit. GPS locations were collected on both banks of each cross section and on all four corners of each vegetation plot. Stream and vegetation problem areas were noted in the field on As-Built Plan Sheets. Permanent photo station photographs were taken from locations marked in the Year One Monitoring Report, prepared by EcoLogic Associates.

4.1 STREAM METHODOLOGY

The methods used to generate the data in this report are standard fluvial geomorphology techniques as described in *Applied River Morphology* (Rosgen 1996) and related publications from US Forest Service and the interagency Stream Mitigation Guidelines (USACE 2003). URS' field morphological survey was conducted using a Nikon DTM-420 Total Station and the data were analyzed and displayed using the Reference Reach Spreadsheet, Version 4.1T (Mecklenburg 2004). Pebble counts were conducted by sampling a total of 100 pebbles from the feature of the cross section (riffle or pool). According to the most recent guidance issued in Rosgen courses, the pebble count was concentrated within the wetted perimeter of the channel and did not include the banks. The exact pebble count methodology used in previous monitoring periods (prior to Monitoring Year 2) is not known, so we do not know if the results are comparable.

Photographs were taken at each cross section. A photo was taken from the left bank towards the right bank, and from the right bank towards the left bank.

4.2 VEGETATION METHODOLOGY

According to 2005 As-Built/Year 1 Monitoring Report, 16 permanent vegetation plots were established at the site, using metal conduit to mark their locations in the field. During the initial site assessment in 2006, none of the As-built vegetation plots were located. However, URS did observe 21 permanent vegetation plots that were established by EcoLogic Associates, using white PVC piping at the upstream outside corner of each plot to mark their locations in the field. At the time of the Year One Report, EcoLogic did not have historic project documentation. EcoLogic established 21 new vegetation plots and six new cross sections. The locations of the vegetation plots and cross sections are different than those presented in the 2005 As-Built/Year 1 Monitoring Report. Since EarthTech's vegetation plots and cross sections were not located during the 2006 initial site visit, the plots and cross sections established by EcoLogic were used.

Vegetation monitoring methods followed the 2006 CVS-EEP Protocol for Recording Vegetation (Lee, *et al.* 2006). Per the protocol, 14 vegetation plots are required for the site. URS inventoried plots 1, 2, 4, 6, 7, 8, 11, 12, 13, 14, 15, 16, 19, and 21. Vegetation plot photographs and GPS locations were collected at the southwest corner of each vegetation plot in 2006. Vegetation monitoring plots were re-marked in the field by replacing all old flagging with new flagging. Each vegetation plot was marked by Ecologic in 2005 with a four-foot PVC pipe at the upstream, outside corner. The remaining three corners were marked with steel conduit. URS placed orange flagging at the southwest corner of each vegetation plot and blue flagging at the remaining corners. The orientation of the plot was marked on the CVS-EEP data sheet if the PVC was not in the southwest corner (the origin of the plot). Planted stems were flagged in white. Volunteer/natural regeneration stems were inventoried, but not flagged. Monitoring taxonomy follows 'Manual of the Vascular Flora of the Carolinas' (Radford *et. al* 1968). Stem height was measured with a folding one-meter rule. Diameter at breast height and decimeter height were measured with calipers. The X,Y coordinates relative to the southwest corner (origin) of each stem in the plot were recorded in 2006. The results of the stem counts are summarized in Appendix A-I. Vegetation plot photos are located in Appendix A-IV.

2/08

5.0 **REFERENCES**

EarthTech. 2005. As-Built/Monitoring Year 1 Report. Little Bugaboo Creek, Wilkes County, North Carolina. Prepared for NC Ecosystem Enhancement Program. June 2005.

Ecologic Associates, P.C. 2006. Bugaboo Stream Restoration 2005 Draft Monitoring Report. Year One Monitoring. Prepared for NC Ecosystem Enhancement Program. June 2006.

EEP. 2006. Content, Format, and Data Requirements for EEP Monitoring Reports. Version 1.2 (11/16/06). NCDENR, NCEEP. 17pp.

Lee, Michael T., Peek, Robert K., Roberts, Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation. (<u>http://cvs.bio.unc.edu/methods.htm</u>)

Mecklenburg, Dan. 2004. The Reference Reach Spreadsheet for Channel Survey Data Management. Version 4.1T. Ohio Department of Natural Resources.

Radford, A.E., Ahles, H.E., and C.R. Bell. 1968. Manual of the Vascular Flora of the Carolinas. The University of North Carolina Press. Chapel Hill, NC.

Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology, Pagosa Springs, CO.

URS. 2007. Little Bugaboo Creek Stream Restoration 2006 Monitoring Report. Monitoring Year Two. Prepared for NC Ecosystem Enhancement Program. January 2007.

USACE, Wilmington District, US Environmental Protection Agency, NC Wildlife Resources Commission, and NC Division of Water Quality. 2003. Stream Mitigation Guidelines. April 2003. 26 pp.

USGS. 2007. Roaring River near Roaring River, NC streamflow gage. USGS Real-Time Water Data. Gage 02112120. <u>http://waterdata.usgs.gov</u>.

Weakley, A.S. 2007. Flora of the Carolinas, Virginia, Georgia, and surrounding Areas. Working Draft as of 11 January 2007. UNC Herbarium. North Carolina Botanical Garden. UNC at Chapel Hill.

APPENDIX A

VEGETATION RAW DATA

Table A1. Vegetation Metadata

Report Prepared By Date Prepared	Susan Shelingoski 10/1/2007 10:4	41
database name database location computer name	CVS_EEP_EntryTool_v220NEW.mdb P:\Jobs3\31825348_Monitoring\Veg RDUXPL129	
	OF WORKSHEETS IN THIS DOCUMENT	
Metadata	This worksheet, which is a summary of the project and the project data. Each project is listed with its PLANTED stems, for each year. This excludes	^
Proj, planted	live stakes and lists stems per acre.	5
	Each project is listed with its TOTAL stems, for each year. This includes live	е
Proj, total	stakes, all planted stems, and all natural/volunteer stems. Listed in stems	
stems	per acre.	
Plots	List of plots surveyed.	
Vigor Vigor by Spp	Frequency distribution of vigor classes. Frequency distribution of vigor classes listed by species.	
Vigor by Spp	List of most frequent damage classes with number of occurrences and	
Damage	percent of total stems impacted by each.	
Damage by		
Spp	Damage values tallied by type for each species.	
Damage by		
Plot ALL Stems by	Damage values tallied by type for each plot. Count of total living stems of each species (planted and natural volunteers	
Plot and spp	combined) for each plot; dead and missing stems are excluded.	
PROJECT SUM	MARY	
Project Code	5	56
project Name	Little Bugaboo Creek	
Description River Basin	Stream Restoration	
RIVEI DASIII		

0

length(ft) stream-toedge width (ft) area (sq m) Required Plots

(calculated) Sampled Plots Table A2. Vegetation Vigor by Species

	Species	4	3	2	1	0	Missing
	Alnus serrulata	7	6				
	Aronia arbutifolia			2			
	Betula nigra	2				1	
	Callicarpa americana		4				2
	Cornus racemosa	9	9				
	Fraxinus pennsylvanica	11	15	2			1
	Juglans nigra	3	3				
	Nyssa sylvatica	2	3	3			4
	Quercus alba	1	7	2			
	Rhus glabra	1	3				
	Salix nigra	1	2				
	Sambucus canadensis	2	9	1	1		1
	Rhus copallinum	2					
	llex opaca						1
	Liriodendron tulipifera		1	1			
	Platanus occidentalis	24	31	1	1		
	Prunus		4		4		1
	Acer negundo		9	3			
TOT:	18	65	106	15	6	1	10

Table A3. Vegetation Damage by Species

	Species	All Damage Categories	(no damage)	Diseased	Insects	Other/Unknown Animal
	Acer negundo	12	6		6	
	Alnus serrulata	13	12		1	
	Aronia arbutifolia	2	2			
	Betula nigra	3	3			
	Callicarpa americana	6	6			
	Cornus racemosa	18	18			
	Fraxinus pennsylvanica	29	28	1		
	llex opaca	1	1			
	Juglans nigra	6	6			
	Liriodendron tulipifera	2			2	
	Nyssa sylvatica	12	12			
	Platanus occidentalis	57	44		12	1
	Prunus	9	8	1		
	Quercus alba	10	10			
	Rhus copallinum	2	2			
	Rhus glabra	4	3	1		
	Salix nigra	3	2	1		
	Sambucus canadensis	14	14			
TOT:	18	203	177	4	21	1

Table A4. Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)	Diseased	Insects	Other/Unknown Animal
	056-01-0001-year:3	25	25			
	056-01-0002-year:3	44	43		1	
	056-01-0004-year:3	8	7		1	
	056-01-0006-year:3	12	11		1	
	056-01-0007-year:3	16	13	1	2	
	056-01-0008-year:3	5	5			
	056-01-0011-year:3	22	19	1	2	
	056-01-0012-year:3	8	6	1	1	
	056-01-0013-year:3	8	8			
	056-01-0014-year:3	10	8	1		1
	056-01-0015-year:3	6	6			
	056-01-0016-year:3	2			2	
	056-01-0019-year:3	6	5		1	
	056-01-0021-year:3	31	21		10	
TOT:	14	203	177	4	21	1

Table A5. Stem Count by Plot and Species

	Species	Total Planted Stems	# plots	avg# stems	plot 056-01-0001- year:3	plot 056-01-0002- year:3	plot 056-01-0004- year:3	plot 056-01-0006- year:3	plot 056-01-0007- year:3	plot 056-01-0008- year:3	plot 056-01-0011- year:3	plot 056-01-0012- year:3	plot 056-01-0013- year:3	plot 056-01-0014- year:3	plot 056-01-0015- year:3	plot 056-01-0016- year:3	plot 056-01-0019- year:3	plot 056-01-0021- year:3
	Acer negundo	12	1	12														12
	Alnus serrulata	13	7	1.86	4	1			3		1		2	1			1	
	Aronia arbutifolia	2	1	2														2
	Betula nigra	2	2	1									1					1
	Callicarpa americana	4	3	1.33	2						1	1						
	Cornus racemosa	18	3	6		16						1	1					
	Fraxinus pennsylvanica	28	11	2.55		6	4	2	2	1	1	1	3	2			1	5
	Juglans nigra	6	2	3		5						1						
	Liriodendron tulipifera	2	2	1				1										1
	Nyssa sylvatica	8	6	1.33		1		2			1			1			2	1
	Platanus occidentalis	57	13	4.38	13	8	1	4	8	3	4	1		4	2	2	1	6
	Prunus	8	4	2								3		1	3			1
	Quercus alba	10	4	2.5	6	1					2		1					
	Rhus copallinum	2	2	1										1	1			
	Rhus glabra	4	2	2			1				3							
	Salix nigra	3	1	3					3									
	Sambucus canadensis	13	4	3.25		3	1				7							2
TOT:	17	192	17		25	41	7	9	16	4	20	8	8	10	6	2	5	31

Exhibit Table A6a. Vegetative Problem Areas – Unnamed Tributary Little Bugaboo Creek EEP Project Number 00056										
Feature #Feature/IssueStation #/RangeProbable CausePhoto #										
UTVPA1	Bare bank	0+15	Scour	UTVPA1						
UTVPA2	Bare bank	1+90	Scour	UTVPA2						
UTVPA3	Bare bank	8+00	Scour	UTVPA3						
UTVPA4	Bare bank	14+60	Scour	UTVPA4						
UTVPA5	Bare bank	15+05	Scour	UTVPA5						
UTVPA6	Exotic population	16+00	Chinese privet	UTVPA6						
UTVPA7	Exotic population	18+80	Chinese privet	UTVPA7						
UTVPA8	Bare bank	20+00	Scour	UTVPA8						
UTNVPA1	Bare bank	8+90	Scour	UTNVPA1						

Exhibit Table A6b. Vegetative Problem Areas – Little Bugaboo Creek Little Bugaboo Creek EEP Project Number 00056									
Feature #	Feature/Issue	Station #/Range	Probable Cause	Photo #					
_			Thick herbaceous						
VPA1	Poor survivability	0+00 to 5+60	vegetation	VPA1					
VPA2	Bare bank	3+30	Bank erosion	VPA2					
VPA3	Bare bank	14+80	Bank erosion	VPA3					
VPA4	Bare bank	11+00	Scour	VPA4					
VPA5	Bare bank	14+00	Scour	VPA5					
VPA6	Bare floodplain	15+00	Aggradation	VPA6					
VPA8	Bare bank	25+00	Scour	VPA8					
VPA9	Bare bank	26+00	Scour	VPA9					
VPA10	Bare bank	30+00	Scour	VPA10					
VPA11	Bare bank	37+20	Scour	VPA11					
VPA12	Bare bank	38+00	Scour	VPA12					
VPA13	Bare bank	40+60	Beaver damage	VPA13					
VPA14	Bare bank	41+60	Scour	VPA14					
NVPA1	Exotic population	5+60	Chinese privet	NVPA1					
NVPA2	Bare bank	16+40	Scour	NVPA2					
NVPA3	Bare bank	31+10	Scour	NVPA3					

UNNAMED TRIBUTARY (9/25/07)



UTVPA1 facing right bank



UTVPA3 facing right bank



UTVPA5 facing right bank, upstream



UTVPA2 facing right bank



UTVPA4 facing right bank



UTVPA6 facing left bank, downstream



UTVPA7 facing left bank, downstream



UTVPA8 facing upstream



UTNPA1

LITTLE BUGABOO CREEK (9/26/07)



VPA1 on left bank, facing downstream (11/2/06)



VPA2 facing left bank



VPA3 facing left bank



VPA4 facing left bank, downstream



VPA5 facing right bank



VPA6 on right bank (11/2/06)



VPA8 facing left bank



VPA9 facing left bank



VPA10 facing left bank



VPA11 facing right bank



VPA12 facing left bank



VPA13 on right bank



VPA14 facing left bank



NVPA1 on left bank




NVPA2 on left bank





NVPA3 facing right bank

Vegetative Problem Areas - Unnamed Tributary						
Little Bugaboo Creek 00056						
Feature # Feature/Issue Station #/Range Probable Caus						
UTVPA1	Bare bank	0+15	Scour			
UTVPA2	Bare bank	1+90	Scour			
UTVPA3	Bare bank	8+00	Scour			
UTVPA4	Bare bank	14+60	Scour			
UTVPA5	Bare bank	15+05	Scour			
UTVPA6	Exotic population	16+00	Chinese privet			
UTVPA7	Exotic population	18+80	Chinese privet			
UTVPA8	Bare bank	20+00	Scour			
UTNVPA1	Bare bank	8+90	Scour			

	Vegetative Problem Areas - Little Bugaboo Creek						
Little Bugaboo Creek 00056							
Feature #	Feature/Issue	Station #/Range	Probable Cause				
VPA1	Poor survivability	0+00 to 5+60	Thick herbaceous vegetation				
VPA2	Bare bank	3+30	Bank erosion				
VPA3	Bare bank	14+80	Bank erosion				
VPA4	Bare bank	11+00	Scour				
VPA5	Bare bank	14+00	Scour				
VPA6	Bare floodplain	15+00	Aggradation				
VPA8	Bare bank	25+00	Scour				
VPA9	Bare bank	26+00	Scour				
VPA10	Bare bank	30+00	Scour				
VPA11	Bare bank	37+20	Scour				
VPA12	Bare bank	38+00	Scour				
VPA13	Bare bank	40+60	Beaver damage				
VPA14	Bare bank	41+60	Scour				
NVPA1	Exotic population	5+60	Chinese privet				
NVPA2	Bare bank	16+40	Scour				
NVPA3	Bare bank	31+10	Scour				











VP2



VP4



VP6



VP7



VP8



VP11



VP12



VP13



VP14



VP15



VP16



VP19




VP21


APPENDIX B

GEOMORPHIC RAW DATA

Stream Problem Areas – Unnamed Tributary Little Bugaboo Creek						
UTPA1	Beaver dam Structure failure	0+60	Beaver			
UTPA2		1+00	Improper design and/or construction			
UTPA3	Beaver dam	2+80	Beaver			
UTPA4	Bank erosion/scour	5+35	Improper design and/or construction			
UTPA5	Structure degradation	5+95	Improper design and/or construction			
UTPA6	Structure degradation	6+10	Improper design and/or construction			
UTPA7	Bank erosion/scour	6+50	Improper design and/or construction			
UTPA8	Bank erosion/scour	7+15	Improper design and/or construction			
UTPA9	Structure degradation	7+25	Improper design and/or construction			
UTPA10	Structure failure	7+40	Improper design and/or construction			
UTPA11	Bank erosion/scour	7+55	Improper design and/or construction			
UTPA12	Bank erosion/scour	8+00	Improper design and/or construction			
UTPA13	Beaver dam	7+60	Beaver			
UTPA14	Bank erosion/scour	8+25	Improper design and/or construction			
UTPA15	Beaver dam	9+00	Beaver			
UTPA16	Bank erosion/scour	11+75	Improper design and/or construction			
UTPA17	Bank erosion/scour	12+40	Improper design and/or construction			
UTPA18	Bank erosion/scour	12+60	Improper design and/or construction			
UTPA19	Channel widening	13+40	Scour			
UTPA20	Structure degradation	14+50	Improper design and/or construction			
UTPA21	Bank erosion/scour	15+10	Improper design and/or construction			
UTPA22	Bank erosion/scour	18+15	Improper design and/or construction			
UTPA23	Debris jam	18+50	Debris jam			
UTPA24	Bank erosion/scour	19+20	Improper design and/or construction			

	Stream Problem Areas – Little Bugaboo Creek							
	Little Bugaboo Creek							
	Station							
Feature #	Feature/Issue	#/Range	Probable Cause					
PA1	Bank erosion	3+10	Root wad failure					
PA2	Bank erosion/scour	3+70	Improper design and/or construction					
PA3	Beaver dam	4+20	Beaver					
PA4	Structure degradation	6+80	Scour behind rootwad					
PA5	Beaver dam	7+40	Beaver					
PA6	Bank erosion/scour	7+50	Improper design and/or construction					
PA7	Structure degradation	8+45	Improper design and/or construction					
PA8	Structure failure	9+20	Erosion behind arm					
PA9	Beaver dam	11+00	Beaver					
PA10	Channel failure	10+60 to	Improper design and/or construction					
PA11	Bank erosion/scour	14+00	Improper design and/or construction					
PA12	Structure degradation	15+10	Scour behind rootwad					
PA13	Bar formation	16+15	Aggradation					
PA14	Bank erosion/scour	16+50	Improper design and/or construction					
PA15	Structure degradation	17+80	Mass wasting					
PA16	Structure failure	19+90	Bank erosion					
PA17	Bank erosion/scour	21+10	Improper design and/or construction					
PA18	Bank erosion/scour	24+00	Improper design and/or construction					
PA19	Structure degradation	24+50	Bank erosion					
PA20	Structure degradation	24+90	Piping behind wads					
PA21	Bank erosion/scour	25+00	Improper design and/or construction					
PA22	Bank erosion/scour	25+10	Improper design and/or construction					
PA23	Beaver dam	27+00	Beaver					
PA24	Bank erosion/scour	27+20	Improper design and/or construction					
PA25	Bank failure	30+00	Improper design and/or construction					
PA26	Bank erosion/scour	32+30	Wildlife crossing					
PA27	Bank erosion/scour	34+90	Scour behind rootwad					
PA28	Bank erosion/scour	39+90	Structure placement					
PA29	Bank erosion/scour	40+05	Improper design and/or construction					
PA30	Bank erosion/scour	41+00	Improper design and/or construction					
PA31	Beaver dam	41+20	Beaver					
PA32	Bank erosion/scour	41+30	Improper design and/or construction					
PA33	Structure degradation	41+60	Improper design and/or construction					
PA34	Structure degradation	42+76	Improper design and/or construction					






250 0



UTPA3 UTPA4 UTPA6 UTPA7 UTPA9 Cross Section 1 Cross Section 2





1,000 Feet 500

Prepared By:

URS Corporation - North Carolina 1600 Perimeter Park Drive Suite 400 Morrisville, NC 27560 Phone: 919-461-1100 Fax: 919-461-1415



Prepared For: NC Ecosystem Enhancement Program



Project:

Little Bugaboo Creek Stream Restoration Wilkes County, NC

Monitoring Year:

3 (2007)


Project Number:

00056

Date:

February 2008

Legend



Stream **Current Condition** Plan View

	Exhibit Table B1a. Stream Problem Areas – Unnamed Tributary Little Bugaboo Creek EEP Project Number 00056					
Feature #	Feature/Issue	Station # /Range	Probable Cause			
UTPA1	Beaver dam	0+60	Beaver	UTPA1		
UTPA2	Structure failure	1+00	Improper design and/or construction	UTPA2		
UTPA3	Beaver dam	2+80	Beaver	UTPA3		
UTPA4	Bank erosion/scour	5+35	Improper design and/or construction	UTPA4		
UTPA5	Structure degradation	5+95	Improper design and/or construction	UTPA5		
UTPA6	Structure degradation	6+10	Improper design and/or construction	UTPA6		
UTPA7	Bank erosion/scour	6+50	Improper design and/or construction	UTPA7		
UTPA8	Bank erosion/scour	7+15	Improper design and/or construction	UTPA8		
UTPA9	Structure degradation	7+25	Improper design and/or construction	UTPA9		
UTPA10	Structure failure	7+40	Improper design and/or construction	UTPA10		
UTPA11	Bank erosion/scour	7+55	Improper design and/or construction	UTPA11		
UTPA13	Beaver dam	7+60	Beaver	UTPA13		
UTPA12	Bank erosion/scour	8+00	Improper design and/or construction	UTPA12		
UTPA14	Bank erosion/scour	8+25	Improper design and/or construction	UTPA14		
UTPA15	Beaver dam	9+00	Beaver	UTPA15		
UTPA16	Bank erosion/scour	11+75	Improper design and/or construction	UTPA16		
UTPA17	Bank erosion/scour	12+40	Improper design and/or construction	UTPA17		
UTPA18	Bank erosion/scour	12+60	Improper design and/or construction	UTPA18		
UTPA19	Channel widening	13+40	Scour	UTPA19		
UTPA20	Structure degradation	14+50	Improper design and/or construction	UTPA20		
UTPA21	Bank erosion/scour	15+10	Improper design and/or construction	UTPA21		
UTPA22	Bank erosion/scour	18+15	Improper design and/or construction	UTPA22		
UTPA23	Debris jam	18+50	Debris jam	UTPA23		
UTPA24	Bank erosion/scour	19+20	Improper design and/or construction	UTPA24		

Exhibit Table B1b. Stream Problem Areas – Little Bugaboo Creek Little Bugaboo Creek EEP Project Number 00056					
Feature #	Feature/Issue	Station # /Range	Probable Cause	Photo #	
PA1	Bank erosion	3+10	Root wad failure	PA1	
PA2	Bank erosion/scour	3+70	Improper design and/or construction	PA2	
PA3	Beaver dam	4+20	Beaver	PA3	
PA4	Structure degradation	6+80	Scour behind rootwad	PA4	
PA5	Beaver dam	7+40	Beaver	PA5	
PA6	Bank erosion/scour	7+50	Improper design and/or construction	PA6	
PA7	Structure degradation	8+45	Improper design and/or construction	PA7	
PA8	Structure failure	9+20	Erosion behind arm	PA8	
PA9	Beaver dam	11+00	Beaver	PA9	
PA10	Channel failure	10+60 to 11+00	Improper design and/or construction	PA10	
PA11	Bank erosion/scour	14+00	Improper design and/or construction	PA11	
PA12	Structure degradation	15+10	Scour behind rootwad	PA12	
PA13	Bar formation	16+15	Aggradation	PA13	
PA14	Bank erosion/scour	16+50	Improper design and/or construction	PA14	
PA15	Structure degradation	17+80	Mass wasting	PA15	
PA16	Structure failure	19+90	Bank erosion	PA16	
PA17	Bank erosion/scour	21+10	Improper design and/or construction	PA17	
PA18	Bank erosion/scour	24+00	Improper design and/or construction	PA18	
PA19	Structure degradation	24+50	Bank erosion	PA19	
PA20	Structure degradation	24+90	Piping behind wads	PA20	
PA21	Bank erosion/scour	25+00	Improper design and/or construction	PA21	
PA22	Bank erosion/scour	25+10	Improper design and/or construction	PA22	
PA23	Beaver dam	27+00	Beaver	PA23	
PA24	Bank erosion/scour	27+20	Improper design and/or construction	PA24	
PA25	Bank failure	30+00	Improper design and/or construction	PA25	
PA26	Bank erosion/scour	32+30	Wildlife crossing	PA26	
PA27	Bank erosion/scour	34+90	Scour behind rootwad	PA27	
PA28	Bank erosion/scour	39+90	Structure placement	PA28	
PA29	Bank erosion/scour	40+05	Improper design and/or construction	PA29	
PA30	Bank erosion/scour	41+00	Improper design and/or construction	PA30	
PA31	Beaver dam	41+20	Beaver	PA31	
PA32	Bank erosion/scour	41+30	Improper design and/or construction	PA32	
PA33	Structure degradation	41+60	Improper design and/or construction	PA33	
PA34	Structure degradation	42+76	Improper design and/or construction	PA34	

<u>UNNAMED TRIBUTARY (9/25/07 – 9/26/07)</u>



UTPA2 facing right bank



UTPA5 facing downstream



UTPA7 facing left bank



UTPA4 facing downstream



UTPA6 facing upstream



UTPA8 facing right bank



UTPA9 facing right bank



UTPA10 facing upstream



UTPA11 facing left bank



UTPA14 facing right bank



UTPA12 facing right bank, downstream



UTPA16 facing downstream



UTPA17 facing right bank



UTPA19 facing right bank



UTPA18 facing downstream



UTPA20 facing downstream



UTPA21 facing upstream



UTPA22 facing left bank



UTPA23 facing downstream

LITTLE BUGABOO CREEK (9/26/07)



UTPA24 facing upstream



PA1 facing left bank



PA3 facing downstream



PA2 facing downstream



PA4 facing upstream



PA5 facing upstream



PA6 facing left bank



PA7 facing right bank



PA8 facing downstream



PA9 facing upstream (11/15/07)



PA10 facing downstream



PA11 facing downstream



PA12 facing right bank



PA13 facing downstream



PA14 facing downstream



PA15 facing left bank



PA16 facing left bank



PA17 facing right bank



PA18 facing left bank



PA19 facing downstream



PA20 facing left bank



PA21 facing upstream



PA22 facing upstream



PA23 facing downstream



PA24 facing right bank



PA25 facing right bank



PA26 facing right bank



PA27 facing left bank



PA28 facing downstream



PA29 facing left bank



PA30 facing downstream



PA31 facing upstream (11/15/07)



PA32 facing junction with UT



PA33 facing upstream at junction with UT



PA34 facing upstream

<u>UNNAMED TRIBUTARY (9/25/07 – 9/26/07)</u>



P655 (11/14/05)



P661





P657



P667



P676



P679



P681



P687



P693 (11/14/05)



P741 (11/15/07)



P745

LITTLE BUGABOO CREEK (9/25/07 - 9/26/07)



P703



P718



P728



P706



P723

Exhibit Table B2a. Visual Morphological Stability Assessment Unnamed Tributary Little Bugaboo Creek EEP Project Number 00056							
Feature Category	Metric (per As-built and reference baselines)	(# stable) Number performing as Intended	As-Built	Total number/feet in unstable state	% perform in stable condition	Feature perform. Mean or total	
A. Riffles	Present?	10	12	2	83		
	Armor stable (no displacement)?	10	12	2	83		
	Facet grade appears stable?	10	12	2	83		
	Minimal evidence of embedding/fining?	6	12	6	50		
	Length appropriate?	7	12	5	58		
						71	
B. Pools	Present (not subject to severe aggrad. or migration)?	27	30	0	90		
	Sufficiently deep (max pool D:mean Bkf >1.6)	27	30	0	90		
	Length appropriate?	27	30	0	90		
						90	
C. Thalweg	Upstream of meander bend (run/inflection) centering?	9	9	0	100		
	Downstream of meander (glide/inflection) centering?	9	9	0	100		
						100	
D. Meanders	Outer bend in state of limited/controlled erosion?	11	16	5	69		
	Of those eroding, # w/concomitant point bar formation?	3	5	N/A	60		
	Apparent Rc within spec?	12	16	4	75		
	Sufficient floodplain access and relief?	16	16	0	100		
						76	
E. Bed General	General channel bed aggradation areas (bar formation)	1874	2074	200	90		
	Channel bed degradation-areas of increasing downcutting/headcutting?	1774	2074	300	86		
						88	
F. Bank	Actively eroding, wasting, or slumping bank	1374	2074	700	66		
						66	
Vanes	Free of back or arm scour?	12	16	4	75		
	Height appropriate?	15	16	1	94		
	Angle and geometry appear appropriate?	15	16	1	94		
	Free of piping or other structural failures?	10	16	6	63		
						82	
Wads/ Boulders	Free of scour?	14	18	4	78		
	Footing stable?	18	18	0	100		
						89	

Exhibit Table B2b. Visual Morphological Stability Assessment Little Bugaboo Creek Little Bugaboo Creek EEP Project Number 00056							
Feature Category	Metric (per As-built and reference baselines)	(# stable) Number performing as Intended	As-Built	Total number/feet in unstable state	% perform in stable condition	Feature perform. Mean or total	
A. Riffles	Present?	13	27	14	48		
	Armor stable (no displacement)?	13	27	14	48		
	Facet grade appears stable?	13	27	14	48		
	Minimal evidence of embedding/fining?	8	27	19	30		
	Length appropriate?	13	27	14	48		
						44	
B. Pools	Present (not subject to severe aggrad. or migration)?	27	49	22	55		
	Sufficiently deep (max pool D:mean Bkf >1.6)	27	49	22	55		
	Length appropriate?	25	49	24	51		
						54	
C. Thalweg	Upstream of meander bend (run/inflection) centering?	12	49	37	24		
-	Downstream of meander (glide/inflection) centering?	10	49	39	20		
						22	
D. Meanders	Outer bend in state of limited/controlled erosion?	19	49	30	39		
	Of those eroding, # w/concomitant point bar formation?	3	49	46	6		
	Apparent Rc within spec?	20	49	29	41		
	Sufficient floodplain access and relief?	24	49	25	49		
	•					34	
E. Bed General	General channel bed aggradation areas (bar formation)	4268	5018	750	85		
	Channel bed degradation-areas of increasing downcutting/headcutting?	4568	5018	450	91		
						88	
F. Bank	Actively eroding, wasting, or slumping bank	4168	5018	850	83		
						83	
G. Vanes	Free of back or arm scour?	12	19	7	63		
	Height appropriate?	19	19	0	100		
	Angle and geometry appear appropriate?	19	19	0	100		
	Free of piping or other structural failures?	10	19	9	53		
						79	
H. Wads/ Boulders	Free of scour?	17	26	9	65		
	Footing stable?	22	26	4	85		
						75	

UNNAMED TRIBUTARY

As-Built and MY1 cross section data were not provided.



XS1 facing left bank




XS2 facing left bank




XS1 facing right bank



XS2 facing right bank





LITTLE BUGABOO CREEK



XS3 facing left bank



XS3 facing right bank



XS4 facing left bank



XS5 facing left bank



XS4 facing right bank




XS5 facing right bank





XS6 facing left bank




XS6 facing right bank












UNNAMED TRIBUTARY

As-Built and MY1 longitudinal data were not provided.




LITTLE BUGABOO CREEK





UNNAMED TRIBUTARY



LITTLE BUGABOO CREEK

