ANNUAL MONITORING REPORT YEAR 5 (2014)

HEATH RIPARIAN BUFFER MITIGATION SITE CRAVEN COUNTY, NORTH CAROLINA

(EEP Contract No. 002280, EEP ID No. 94014))



Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES ECOSYSTEM ENHANCEMENT PROGRAM RALEIGH, NORTH CAROLINA



Prepared by:

Restoration Systems, L.L.C. 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604

And

Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603





December 2014

EXECUTIVE SUMMARY

Restoration Systems, LLC completed riparian buffer restoration at the Heath Riparian Buffer Mitigation Site (hereafter referred to as the "Site") through the North Carolina Ecosystem Enhancement Program (NCEEP) Full Delivery Process (RFP 16-001383) to provide 60.00 riparian buffer mitigation units for nutrient offset mitigation (NCEEP Contract #002280). The Site is located approximately 3.4 miles southeast of Dover in Craven County within United States Geological Survey Hydrologic Unit and Targeted Local Watershed 03020202080010 (North Carolina Division of Water Quality Subbasin 03-04-08) of the Neuse River Basin. Site streams drain to Core Creek (Stream Index 27-90), which is included on the draft 2008 303(d) list for impaired biological integrity and low dissolved oxygen resulting from agricultural crop production.

Prior to construction, the Site was characterized by ditched agricultural land used for row crop production. Land use practices including the maintenance and removal of vegetation, regular plowing, and use of agricultural chemicals had resulted in degraded water quality.

The goals and objectives of this project focused on improving local water quality, enhancing flood attenuation, and restoring aquatic and riparian habitat. These goals were accomplished by the following.

- Removing nonpoint sources of pollution associated with agriculture production by a) ceasing the
 application of agricultural herbicides, pesticides, fertilizers, and other agricultural materials into
 and adjacent to Site ditches and open waterways and b) providing a vegetative buffer adjacent to
 ditches and waterways to treat surface runoff that may be laden with sediment and/or agricultural
 pollutants.
- 2. Reducing sedimentation/siltation within on-Site and downstream receiving waters by a) increasing retention time for surface waters entering and leaving the Site, b) reducing erosion associated with vegetation maintenance and agricultural plowing to Site ditches, and c) planting a forested vegetative buffer adjacent to Site ditches and waterways.
- 3. Promoting floodwater attenuation by ripping compacted soils and re-vegetating the Site to increase frictional resistance on floodwaters crossing the Site.
- 4. Providing terrestrial wildlife habitat including a forested riparian corridor within an area that was previously cleared and highly dissected by agricultural land use.

This project was constructed in late winter/early spring 2010. Site restoration activities resulted in 59.95 units of riparian buffer restoration to be used for nutrient offset mitigation. The Site will be protected by a permanent conservation easement. As a whole, the densities of vegetation plots across the Site were above the required 320 stems per acre with an average of 829 planted stems per acre counting towards riparian buffer success in the Fifth Monitoring Year (2014).

TABLE OF CONTENTS

EXEC	UTIVE SUMMARY	i
1.0	INTRODUCTION	1
1.1	Location and Setting	1
1.2	Project Goals and Objectives	
1.3	Project Structure, Restoration Type, and Approach	
2.0	MONITORING PLAN	
2.1	Vegetation Success Criteria	2
2.2	Maintenance and Contingency	
2.3	Vegetation Sampling Results and Comparison to Success Criteria	
3.0	CONCLUSIONS	
Sun	nmary of Planted Stem Vegetation Plot Results	3
4.0	REFERENCES	

APPENDICES

Appendix A. Figures

Figure 1. Site Location

Figure 2. Monitoring Plan View

Appendix B. General Tables

Table 1. Site Restoration Structures and Objectives

Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Attributes Table

Appendix C. Vegetation Data

Table 5. Planted Woody Species

Vegetation Survey Data Tables

Vegetation Monitoring Plot Photographs

Appendix D. Additional Site Data

Restoration Plan Figure 3. Soils

Preconstruction Aerial

Agency Correspondence – DWR Yr. 4 Monitoring Report Review Comments

1.0 INTRODUCTION

1.1 Location and Setting

Restoration Systems, LLC has completed riparian buffer restoration at the Heath Riparian Buffer Mitigation Site (hereafter referred to as the "Site") through the North Carolina Ecosystem Enhancement Program (NCEEP) Full Delivery Process (RFP 16-001383) to provide 60.00 riparian buffer mitigation units for nutrient offset mitigation (NCEEP Contract #002280). The Site is located approximately 3.4 miles southeast of Dover in Craven County (Figure 1, Appendix A). The Site is located in United States Geological Survey Hydrologic Unit and Targeted Local Watershed 03020202080010 (North Carolina Division of Water Quality Subbasin 03-04-08) of the Neuse River Basin (USGS 1974).

Directions to the Site from Kinston, North Carolina:

- Take 70 East for approximately 8 miles
- Take the Dover exit and follow Old 70/Wilson Street for approximately 4.3 miles east
- > Turn right over the railroad tracks to wire gate.
- > Site coordinates:
 - o Latitude 35.19627°N, Longitude 77.38060°W (NAD83/WGS84)

1.2 Project Goals and Objectives

The goals and objectives of this project focused on improving local water quality, enhancing flood attenuation, and restoring aquatic and riparian habitat. These goals were accomplished by the following.

- Removing nonpoint sources of pollution associated with agriculture production by a) ceasing the
 application of agricultural herbicides, pesticides, fertilizers, and other agricultural materials into
 and adjacent to Site ditches and open waterways and b) providing a vegetative buffer adjacent to
 ditches and waterways to treat surface runoff that may be laden with sediment and/or agricultural
 pollutants.
- 2. Reducing sedimentation/siltation within on-Site and downstream receiving waters by a) increasing retention time for surface waters entering and leaving the Site, b) reducing erosion associated with vegetation maintenance and agricultural plowing to Site ditches, and c) planting a forested vegetative buffer adjacent to Site ditches and waterways.
- 3. Promoting floodwater attenuation by ripping compacted soils and revegetating the Site to increase frictional resistance on floodwaters crossing the Site.
- 4. Providing terrestrial wildlife habitat including a forested riparian corridor within an area that was previously cleared and highly dissected by agricultural land use.

1.3 Project Structure, Restoration Type, and Approach

Prior to construction, the Site was characterized by ditched agricultural land used for row crop production. Land use practices including the maintenance and removal of vegetation, regular plowing, and use of agricultural chemicals had resulted in degraded water quality.

As constructed, Site activities restored historic riparian buffer functions by planting the entire 60.63-acre Site with native riparian vegetation. This resulted in 59.95 units of riparian buffer restoration to be used for nutrient offset mitigation. (Table 1, Appendix B and Figure 2, Appendix A). Approximately 0.67 acres of the Site is surface water associated with Site ditches. These areas were planted; however, the area is not eligible to provide credit. The target natural community consisted of Coastal Plain Bottomland Hardwood Forest (Schafale and Weakley 1990). Table 5 (Appendix C) outlines woody species planted within the

Site. Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 2-4 (Appendix B).

2.0 MONITORING PLAN

Monitoring of Site restoration efforts will be performed for vegetation components at the Site for five years or until success criteria are fulfilled. After planting was completed, an initial evaluation was performed to verify planting methods were successful and to determine initial species composition and density. Twentynine sample vegetation plots (10-meter by 10-meter) were installed within the Site as per guidelines established in CVS-EEP Protocol for Recording Vegetation, Version 4.0 (Lee et al. 2006). In each sample plot, vegetation parameters to be monitored include species composition and species density. Visual observations of the percent cover of shrub and herbaceous species will also be documented by photograph.

2.1 Vegetation Success Criteria

Characteristic Tree Species include woody tree and shrub species planted at the Site (Table 5, Appendix C) or outlined for the appropriate plant community in Schafale and Weakley (1990). An average density of 320 stems per acre of Characteristic Tree Species must be surviving after year 5 monitoring.

2.2 Maintenance and Contingency

In the event that success criteria are not fulfilled, a mechanism for contingency will be implemented. If vegetation success criteria are not achieved based on average density calculations from combined plots over the entire restoration area, supplemental planting may be performed with tree species approved by regulatory agencies. Supplemental planting will be performed as needed until achievement of vegetation success criteria.

2.3 Vegetation Sampling Results and Comparison to Success Criteria

Quantitative sampling of vegetation was conducted in October 2014. Results are provided in Appendix C. Vegetation success criteria for year 5 (320 stems per acre) were exceeded for the 2014 annual monitoring year with an average density of 829 planted stems per acre counting towards riparian buffer success across the Site. In addition, each individual plot met success criteria based on planted stems alone. Average densities of planted stems went up in year 2 in several plots including Plots 1, 3-5, 8, and 10-11. During year 1, browse by deer and rodents on young planted stems was abundant throughout the Site. Several stems within these plots were not counted, or counted as missing in year 1; however, many survived and were doing well in years 2-5. In addition, several stems that were thought to be dead during year 1 monitoring re-sprouted from the base and were counted during years 2-5 monitoring.

3.0 CONCLUSIONS

As a whole, the densities of vegetation plots across the Site were above the required 320 stems per acre in years 1-5 (2010-2014). In addition, each individual plot met success criteria based on planted stems per acre counting towards riparian buffer success alone.

Summary of Planted Stem Vegetation Plot Results

	Planted Stems/Acre								
DI 4	(Hardwoo	d Trees Countin	g Toward Ripar	ian Buffer Succ	ess Only)				
Plot	Year 1	Year 2	Year 3	Year 4	Year 5				
	(2010)	(2011)	(2012)	(2013)	(2014)				
1	890	1053	1053	1093	1053				
2	971	972	972	891	931				
3	850	1012	1012	1012	1012				
4	1012	1053	1053	1053	1012				
5	931	1012	1012	1134	1134				
6	850	850	850	769	769				
7	1012	972	972	972	972				
8	688	769	810	769	729				
9	850	850	891	891	891				
10	1012	1053	1012	1012	1053				
11	931	1093	1134	1134	1134				
12	850	810	810	810	810				
13	728	729	729	688	729				
14	890	891	931	891	850				
15	850	850	891	891	769				
16	728	729	607	607	607				
17	931	850	850	850	769				
18	728	729	810	769	810				
19	728	648	729	729	688				
20	1052	1012	1053	1053	972				
21	1052	1053	1053	1012	972				
22	931	931	931	931	931				
23	1012	972	972	972	972				
24	971	972	972	972	972				
25	486	445	445	445	445				
26	486	486	486	486	486				
27	486	486	486	486	445				
28	445	445	445	445	445				
29	607	567	567	567	567				
Average Plots 1-29	826	837	846	839	829				


4.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation. Version 4.0. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2007. Redbook, Surface Waters and Wetlands Standards. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2008a. Draft North Carolina Water Quality Assessment and Impaired Waters List (2008 Integrated 305(b) and 303(d) Report) (online). Available: http://h2o.enr.state.nc.us/tmdl/documents/B.Draft2008303dList.pdf [November 10, 2008]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2008b. Draft Basinwide Planning Program: Neuse River Basinwide Water Quality Plan-June 2008. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, North Carolina.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

United States Geological Survey (USGS). 1974. Hydrologic Unit Map - 1974. State of North Carolina.

Appendix A. Figures

Figure 1. Site Location Figure 2. Monitoring Plan View






Raleigh, NC 27604 tel: 919.755.9490

Site Location

Mitigation Site Craven County, NC





Appendix B. General Tables

Table 1. Site Restoration Structures and Objectives
Table 2. Project Activity and Reporting History
Table 3. Project Contacts Table
Table 4. Project Attributes Table

Table 1. Site Restoration Structures and Objectives

Component Summation							
Restoration Level							
Nutrient Offset Restoration	Riparian buffer mitigation was completed by planting the entire Site with						
59.95 Nutrient Offset Restoration Credits	native forest vegetation; credit was received for 59.95 acres of the Site.						

Table 2. Project Activity and Reporting History

	Data Collection	Completion
Activity or Report	Complete	or Delivery
Final Restoration Plan		April 2010
Site Planting		Late winter/early
		spring 2010
Mitigation Plan	April 2010	August 2010
Year 1 Monitoring	September 2010	October 2010
Year 2 Monitoring	August 2011	August 2011
Year 3 Monitoring	June 2012	June 2012
Invasive Species Treatment		Late summer 2012
Year 4 Monitoring	October 2013	November 2013
Year 5 Monitoring	October 2014	December 2014

Table 3. Project Contacts Table

Table 5. Project Contacts Table	
Designer	Restoration Systems, LLC
	1101 Haynes Street, Suite 211
	Raleigh, North Carolina 27604
	(919) 755-9490
Planting Contractor	Carolina Silvics
	908 Indian Trail Road
	Edenton, North Carolina 27932
	Mary-Margaret McKinney (252) 482-8491
Monitoring Performer	Axiom Environmental, Inc.
	218 Snow Avenue
	Raleigh, North Carolina 27603
	Grant Lewis (919) 215-1693

Table 4. Project Attribute Table

Project County	Craven County, North Carolina
Physiographic Region	Coastal Plain
Ecoregion	Carolina Flatwoods and Mid-Atlantic Floodplains/Low
	Terrace
Project River Basin	Neuse
USGS 14-digit HUC	03020202080010
NCDWQ Subbasin	03-04-08
Within EEP Watershed Plan Extent?	Yes-Targeted Local Watershed
WRC Class	Warm
% of project easement fenced	0 %
Beaver activity observed during design phase	No

Appendix C. Vegetation Data

Table 5. Planted Woody Species Vegetation Survey Data Tables Vegetation Monitoring Plot Photographs **Table 5. Planted Woody Vegetation**

Species		Quantity
American elm (<i>Ulmus americana</i>)		6300
Black gum (Nyssa sylvatica)		3200
Green ash (Fraxinus pennsylvanica)		9500
Ironwood (Carpinus caroliniana)		3200
Mockernut hickory (Carya tomentosa)		6300
Sugarberry (Celtis laevigata)		3200
Swamp chestnut oak (Quercus michauxii)		9500
Sweetbay magnolia (Magnolia virginiana)		3200
Water oak (Quercus nigra)		6300
Willow oak (Quercus phellos)		9500
	TOTAL	60,200

CVS Database Output

Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in

a particular year.

Project Code	Project Name	River Basin	Year 1	Year 2	Year 3	Year 4	Year 5
Heath	Heath	Neuse	826.12	838.68	847.05	838.68	823.33

Total stems, including planted stems of all kinds (including live stakes) and natural/volunteer stems:

Project Code	Project Name	River Basin	Year 1	Year 2	Year 3	Year 4	Year 5
Heath	Heath	Neuse	909.84	1024.27	1327.09	1500.13	1470.82

Vigor

Vigor	Count	Percent
	1	0.2
0	1	0.2
2	70	11.5
3	99	16.2
4	421	69
Missing	19	3.1

Damage

Damage	Count	Percent Of Stems
(no damage)	496	81.2
Unknown	55	9
Other/Unknown		
Animal	37	6.1
Deer	22	3.6
Vine Strangulation	1	0.2

Vigor by Species

Species	CommonName	4	3	2	1	0	Missing	Unknown
Carya ovata	shagbark hickory			1				
Celtis laevigata	sugarberry	1	3	5			1	
Fraxinus pennsylvanica	green ash	52	34	15			2	
Nyssa sylvatica	blackgum	11	18	13			3	
Persea palustris	swamp bay			1				
Quercus michauxii	swamp chestnut oak	130	11	6			3	
Quercus nigra	water oak	68	1					
Quercus phellos	willow oak	94	10	1		1	1	
Carpinus caroliniana	Carpinus caroliniana American hornbeam		2	1				
Quercus	oak	8						
Quercus rubra	northern red oak	1						
Carya	hickory		5	1			1	
Magnolia virginiana	sweetbay	10						
Nyssa	tupelo	3		1			1	
Platanus occidentalis American sycamore		1						
Ulmus	Ulmus elm			4			1	
Ulmus americana	American elm	13	15	21			6	
17	17	421	99	70		1	19	

Damage by Species

Species	CommonName	Count of Damage Categories	(no damage)	Deer	Other/Unkn own Animal	Unknown	Vine Strangulatio n
Carpinus caroliniana	American hornbeam	3	28	1	1	1	
Carya	hickory	2	5			2	
Carya ovata	shagbark hickory	1				1	
Celtis laevigata	sugarberry	5	5		3	2	
Fraxinus pennsylvanica	green ash	28	76	8	8	12	
Magnolia virginiana	sweetbay	0	10				
Nyssa	tupelo	1	4			1	
Nyssa sylvatica	blackgum	24	21	2	11	11	
Persea palustris	swamp bay	1		1			
Platanus occidentalis	American sycamore	0	1				
Quercus	oak	0	8				
Quercus michauxii	swamp chestnut oak	11	139	2	2	6	1
Quercus nigra	water oak	1	68		1		
Quercus phellos	willow oak	5	102	1		4	
Quercus rubra	northern red oak	0	1				
Ulmus	elm	4	2		2	2	
Ulmus americana	American elm	29	26	7	9	13	
17	17	115	496	22	37	55	1

Damage by Plot

Damage by Plot	1			ı		
plot	Count of Damage Categories	(no damage)	Deer	Diseased	Human Trampled	Insects
Heath-AXE-0001-year:5	1	26	1			
Heath-AXE-0002-year:5	0	24				
Heath-AXE-0003-year:5	10	15		3	7	
Heath-AXE-0004-year:5	7	19			7	
Heath-AXE-0005-year:5	0	30				
Heath-AXE-0006-year:5	8	12		2	6	
Heath-AXE-0007-year:5	5	19			5	
Heath-AXE-0008-year:5	8	12		5	3	
Heath-AXE-0009-year:5	7	15		5	2	
Heath-AXE-0010-year:5	9	17	1	3	5	
Heath-AXE-0011-year:5	4	24	1	1	2	
Heath-AXE-0012-year:5	1	19			1	
Heath-AXE-0013-year:5	10	8		6	4	
Heath-AXE-0014-year:5	1	21		1		
Heath-AXE-0015-year:5	5	17		3	1	1
Heath-AXE-0016-year:5	1	14		1		
Heath-AXE-0017-year:5	3	18	3			
Heath-AXE-0018-year:5	0	20				
Heath-AXE-0019-year:5	1	17		1		
Heath-AXE-0020-year:5	10	16	1	1	8	
Heath-AXE-0021-year:5	6	20		2	4	
Heath-AXE-0022-year:5	3	20		3		
Heath-AXE-0023-year:5	3	21	3			
Heath-AXE-0024-year:5	0	24				
Heath-AXE-0025-year:5	5	6	5			
Heath-AXE-0026-year:5	3	9	3			
Heath-AXE-0027-year:5	0	12				
Heath-AXE-0028-year:5	2	9	2			
Heath-AXE-0029-year:5	2	12	2			
29	115	496	22	37	55	1

Plot Information

Plot Inf	UI IIIA	uon		1							1			
Plot	Plot Level	Year	Planted Living Stems	Planted Living Stems EXCLUDING Live Stakes	Dead/Missing Stems	Natural (Volunteer) Stems	Total Living Stems	Total Living Stems EXCLUDING Live Stakes Planted Living Stems per ACRE		Planted Living Stems EXCLUDING Live Stakes PER ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
0001	2	5	26	26	1	16	42	42	1052	1052	647	1700	1700	6
0002	2	5	23	23	1	14	37	37	931	931	567	1497	1497	7
0003	2	5	25	25	0	16	41	41	1012	1012	647	1659	1659	6
0004	2	5	25	25	1	9	34	34	1012	1012	364	1376	1376	7
0005	2	5	28	28	2	4	32	32	1133	1133	162	1295	1295	5
0006	2	5	19	19	1	12	31	31	769	769	486	1255	1255	6
0007	2	5	24	24	0	13	37	37	971	971	526	1497	1497	10
0008	2	5	18	18	2	13	31	31	728	728	526	1255	1255	6
0009	2	5	22	22	0	20	42	42	890	890	809	1700	1700	7
0010	2	5	26	26	0	13	39	39	1052	1052	526	1578	1578	4
0011	2	5	28	28	0	2	30	30	1133	1133	81	1214	1214	4
0012	2	5	20	20	0	17	37	37	809	809	688	1497	1497	7
0013	2	5	18	18	0	18	36	36	728	728	728	1457	1457	6
0014	2	5	21	21	1	17	38	38	850	850	688	1538	1538	6
0015	2	5	19	19	3	18	37	37	769	769	728	1497	1497	7
0016	2	5	15	15	0	7	22	22	607	607	283	890	890	5
0017	2	5	19	19	2	2	21	21	769	769	81	850	850	6
0018	2	5	20	20	0	8	28	28	809	809	324	1133	1133	6
0019	2	5	17	17	1	35	52	52	688	688	1416	2104	2104	5
0020	2	5	24	24	2	20	44	44	971	971	809	1781	1781	7
0021	2	5	24	24	1	10	34	34	971	971	405	1376	1376	5
0023	2	5	23	23	0	1	24	24	931	931	40	971	971	6
0023	2	5	23	23	1	2	25	25	931	931	81	1012	1012	5

Plot Information (continued)

Plot	Plot Level	Year	Planted Living Stems	Planted Living Stems EXCLUDING Live Stakes	Dead/Missing Stems	Natural (Volunteer) Stems	Total Living Stems	Total Living Stems EXCLUDING Live Stakes	Planted Living Stems per ACRE	Planted Living Stems EXCLUDING Live Stakes PER ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
0024	2	5	24	24	0	39	63	63	971	971	1578	2550	2550	5
0025	2	5	11	11	0	76	87	87	445	445	3076	3521	3521	5
0026	2	5	12	12	0	33	45	45	486	486	1335	1821	1821	4
0027	2	5	11	11	1	12	23	23	445	445	486	931	931	5
0028	2	5	11	11	0	17	28	28	445	445	688	1133	1133	3
0029	2	5	14	14	0	0	14	14	567	567	0	567	567	6

Heath 2014 (Year 5) Total Planted Stems (No Livestakes) by Plot and Species

Туре	Species	CommonName	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
tree	Carpinus caroliniana	American hornbeam	4	8		1	6	3	2		1		2	2																	2
tree	Carya	hickory							1		2						2					1									
tree	Carya ovata	shagbark hickory							1																						
tree	Celtis laevigata	sugarberry					1			4				1	1		2														
tree	Fraxinus pennsylvanica	green ash		2	3	5	1	2	4	2	7	5		2	3	1		1	3	4	4	3	10	8	10	2	4	2	5	5	3
tree	Magnolia virginiana	sweetbay	1	2		2	1											1						1			1				1
tree	Nyssa	tupelo							1										3												
tree	Nyssa sylvatica	blackgum			2			2	1	5	5	9	6	3			2		3	4											
tree	Persea palustris	swamp bay																				1									
tree	Platanus occidentalis	American sycamore						1																							
tree	Quercus	oak				1			1							2		1	1	1											1
tree	Quercus michauxii	swamp chestnut oak	13	6	8	8	19	4	1	2	2	2	3	3	2	4	8	10	3	6	9	3	3	4	9	13	1		1		
tree	Quercus nigra	water oak	4	3					10	3	1			2			1		6	1	1	6	5	6	2	6	2	3	2	4	1
tree	Quercus phellos	willow oak	2	1	7	2		7	2	2	4	10	17	7	4	11	3	2		4	1	1	3	2	1	2		3	1		6
tree	Quercus rubra	northern red oak															1														
tree	Ulmus	elm			2										1	2															
tree	Ulmus americana	American elm	2	1	3	6									7	1					2	9	3	2	2	1	3	4	2	2	
		Stem count	26	23	25	25	28	19	24	18	22	26	28	20	18	21	19	15	19	20	17	24	24	23	24	24	11	12	11	11	14
	Totals	Species count	6	7	6	7	5	6	10	6	7	4	4	7	6	6	7	5	6	6	5	7	5	6	5	5	5	4	5	3	6
		Stems per ACRE	1053	931	1012	1012	1134	769	972	729	891	1053	1134	810	729	850	769	607	769	810	688	972	972	931	972	972	445	486	445	445	567
		Stem count	26	23	25	25	28	19	24	18	22	26	28	20	18	21	19	15	19	20	17	24	24	23	24	24	11	12	11	11	14
Ripariar	Buffer Success Criteria	Species count	6	7	6	7	5	6	10	6	7	4	4	7	6	6	7	5	6	6	5	7	5	6	5	5	5	4	5	3	6
		Stems per ACRE	1053	931	1012	1012	1134	769	972	729	891	1053	1134	810	729	850	769	607	769	810	688	972	972	931	972	972	445	486	445	445	567


^{*}Bolded hardwood tree species are counted toward riparian buffer success criteria.

Heath 2014 (Year 5) Total Stems Planted and Natural Recruit by Plot and Species


Туре	Species	CommonName	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
tree	Acer rubrum	red maple	-		_	-		•						12	15		13			10	-13	20			23		2.5	-20			
shrub	Baccharis halimifolia	eastern baccharis	7	3	5	7	4	10	10	12	18	12	2	10	8	7	16	5	1	8	3	12	7			22	2	3	1	7	
shrub	Callicarpa americana	American beautyberry																									_	1	$\overline{}$		
tree	Carpinus caroliniana	American hornbeam	4	. 8		1	6	3	2		1		2	2																	2
tree	Carya	hickory							1		2						2					1									
tree	Carya ovata	shagbark hickory							1																						
tree	Celtis laevigata	sugarberry					1			4				1	1		2														
tree	Fraxinus pennsylvanica	green ash		2	3	5	1	2	4	2	7	5		2	3	1		1	3	4	4	3	10	8	10	2	4	2	5	5	3
shrub	Ilex opaca	American holly	1	1																	2							1			
tree	Liquidambar styraciflua	sweetgum														1					10						17				
tree	Magnolia virginiana	sweetbay	1	. 2		2	1											1						1			1				1
tree	Nyssa	tupelo							1										3												
tree	Nyssa sylvatica	blackgum			2			2	1	5	5	9	6	3			2		3	4											
tree	Persea palustris	swamp bay																				1									
tree	Pinus taeda	loblolly pine	8	1	2			2	3	1	2	1		7	10	9	2	2	1		20	8	3	1	2	4	27	13	5	4	
tree	Platanus occidentalis	American sycamore						1																							
tree	Prunus serotina	black cherry			1																					12					
tree	Quercus	oak				1			1						2	2		1	1	1											1
tree	Quercus michauxii	swamp chestnut oak	13	6	8	8	19	4	1	2	2	2	3	3	4	4	8	10	3	6	9	3	3	4	9	13	1		1		
tree	Quercus nigra	water oak	4	. 3					10	3	1			2			1		6	1	1	6	5	6	2	6	2	3	2	4	1
tree	Quercus phellos	willow oak	2	1	7	3		7	2	2	4	10	17	7		11	3	2		4	1	1	3	2	1	2		3	1		6
tree	Quercus rubra	northern red oak															1														
shrub	Rhus copallinum	flameleaf sumac		9	8	2																					22	15	6	6	
tree	Ulmus	elm			2										1	. 2															
tree	Ulmus americana	American elm	2	1	3	6									7	1					2	9	3	2	1	2	3	4	2	2	
		Stem count	42	37	41	35	32	31	37	31	42	39	30	37	36	38	37	22	21	28	52	44	34	24	25	63	87	45	23	28	14
	Totals	Species count	9	11	10	9	6	8	12	8	9	6	5	9	8	9	9	7	8	7	9	9	7	7	6	8	10	9	8	6	6
		Stems per ACRE	1700	1498	1660	1417	1296	1255	1498	1255	1700	1579	1215	1498	1457	1538	1498	891	850		2105	1781	1377	972	1012	2551	3522	1822	931	1134	567
		Stem count	26	23	26	26	28	19	24	18	22	26	28	20	18	22	19	15	19	20	27	24	24	23	23	37	36	12	11	11	14
Riparian	Buffer Success Criteria	Species count		7	7	7	5	6	10	6	7	4	4	7	6	7	7	5	6	6	6	7	5	6	5	6	7	4	5	3	6
		Stems per ACRE	1053	931	1053	1053	1134	769	972	729	891	1053	1134	810	729	891	769	607	769	810	1093	972	972	931	931	1498	1457	486	445	445	567

^{*}Bolded hardwood tree species are counted toward riparian buffer success criteria.

Heath Year 5 (2014) Vegetation Monitoring Plot Photos Taken October 2014




Heath Year 5 (2014) **Vegetation Monitoring Plot Photos** Taken October 2014 (continued)



Final Annual Monitoring Report Heath Riparian Buffer Mitigation Site (EEP Contract Number 002280)

Heath Year 5 (2014) Vegetation Monitoring Plot Photos Taken October 2014 (continued)



Final Annual Monitoring Report Heath Riparian Buffer Mitigation Site (EEP Contract Number 002280)

Heath Year 5 (2014) Vegetation Monitoring Plot Photos Taken October 2014 (continued)











Appendix E. Additional Site Data

Restoration Plan Figure 3. Soils
Preconstruction Aerial
Agency Coorespondence



RESTORATION SYSTEMS, LIC Restora 1101 Ha Raleigh tel: 919


Restoration Systems, LLC 1101 Haynes St. Suite 211 Raleigh, NC 27604 tel: 919.755.9490

Figure 3: Soils

Heath Riparian Buffer Mitigation Site Craven County, NC



Preconstruction Aerial Heath





North Carolina Department of Environment and Natural Resources

Division of Water Resources
Thomas A. Reeder
Director

John E. Skvarla, III Secretary

February 20, 2014

To: Jeff Schaffer

Pat McCrory

Governor

NCEEP

From: Katie Merritt

NCDWR

Re: Year 4 Monitoring Report Review Comments

Heath Riparian Buffer Mitigation Site

Craven County EEP # 002280 DWR #10-0691

On January 21, 2014, the Division of Water Resources (DWR) received the Year 4 Monitoring Report for the above-referenced site, dated November 2013.

A review of the report showed that the entire site was meeting success criteria for planted stems.

According to the report, this site will generate 59.45 acres of Riparian Buffer Mitigation Units. However, according to previous correspondence from DWR, only nutrient offset credits are approved to be generated since there are no buffered streams onsite. On February 20, 2014, a request for the subject site's ledger information was submitted to Kelly Williams with EEP. On February 20, 2014, Jeff Schaffer confirmed that EEP's IMS project database shows that this project will provide 59.45 acres (2,589,642 sq. ft.) of Nutrient Offset only.

Please feel free to contact me at (919) 807-6371 if you have any questions regarding this correspondence.

Cc: File Copy (Katie Merritt) Tim Baumgartner (EEP)

