## FINAL MONITORING REPORT 2020 (Year 2)

#### HERON STREAM AND WETLAND MITIGATION SITE

Alamance County, North Carolina

DMS Project ID No. 100014 Full Delivery Contract No. 7192 USACE Action ID No. SAW-2017-01471 DWR No. 17-0290 RFP No. 16-006990

> Cape Fear River Basin Cataloging Unit 03030002

Data Collection: January 2020 – October 2020 Submission: January 2021



**Prepared for:** 

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF MITIGATION SERVICES 1652 MAIL SERVICE CENTER RALEIGH, NORTH CAROLINA 27699-1652

January 2021

5 Mitigation Project Name DMS ID River Basin Cataloging Unit County

Heron Stream & Wetland Mitigation Site 100014 Cape Fear 03030002 Alamance USACE Action ID DWR Permit Date Project Instituted Date Prepared Stream/Wet. Service Area 2017-01471 2017-0920 5/22/2017 4/20/2020 Cape Fear 03030002

Signature & Date of Official Approving Credit Release

1 - For NCDMS, no credits are released during the first milestone

2 - For NCDMS projects, the initial credit release milestone occurs when the as-built report (baseline monitoring report) has been approved by the NCIRT and posted to the NCDMS Portal, provided the following criteria have been met:

1) Approved of Final Mitigation Plan

2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.

3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.

4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.

3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone		Warm Stream Credits						
Project Credits	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date	
1 - Site Establishment	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2 - Year 0 / As-Built	30.00%	30.00%	1,588.000	0.000	1,588.000	2019	6/3/2019	
3 - Year 1 Monitoring	10.00%	10.00%	529.333	0.000	529.333	2020	4/20/2020	
4 - Year 2 Monitoring	10.00%					2022		
5 - Year 3 Monitoring	10.00%					2022		
6 - Year 4 Monitoring	5.00%					2023		
7 - Year 5 Monitoring	10.00%					2024		
8 - Year 6 Monitoring	5.00%					2025		
9 - Year 7 Monitoring	10.00%					2026		
Stream Bankfull Standard	10.00%							
			Totals		2 117 333			

Total Gross Credits	5,293.334
Total Unrealized Credits to Date	0.000
Total Released Credits to Date	2,117.333
Total Percentage Released	40.00%
Remaining Unreleased Credits	3,176.001

Credit Release Milestone		Riparian Credits					
Project Credits	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
1 - Site Establishment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2 - Year 0 / As-Built	30.00%	30.00%	0.197	0.000	0.197	2019	6/3/2019
3 - Year 1 Monitoring	10.00%	10.00%	0.065	0.000	0.065	2020	4/20/2020
4 - Year 2 Monitoring	10.00%					2022	
5 - Year 3 Monitoring	15.00%					2022	
6 - Year 4 Monitoring	5.00%					2023	
7 - Year 5 Monitoring	15.00%					2024	
8 - Year 6 Monitoring	5.00%					2025	
9 - Year 7 Monitoring	10.00%					2026	
Stream Bankfull Standard	N/A	N/A	N/A	N/A	N/A	N/A	N/A
			Totals		0.262		

Total Gross Credits	0.655
Total Unrealized Credits to Date	0.000
Total Released Credits to Date	0.262
Total Percentage Released	40.00%
Remaining Unreleased Credits	0.393

6 Mitigation Project Name DMS ID River Basin Cataloging Unit County

Heron Stream & Wetland Mitigation Site 100014 Cape Fear 03030002 Alamance USACE Action ID DWR Permit Date Project Instituted Date Prepared Stream/Wet. Service Area 2017-01471 2017-0920 5/22/2017 4/20/2020 Cape Fear 03030002

Notes

Contingencies (if any)

#### **Project Quantities**

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	4,068.000
Warm Stream	Enhancement I	1,184.000
Warm Stream	Enhancement II	1,090.000
Riparian	Restoration	0.350
Riparian	Enhancement	0.610

Debits								Riparian Restoration	Riparian Restoration Equivalent Credits
Beginning Balance (	mitigation credit	ts)					5,293.334	0.350	0.305
Released Credits							2,117.330	0.140	0.122
Unrealized Credits							0.000	0.000	0.000
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #			
Statewide Stream & Wetland ILF Program	REQ-002700		Green Hope Crossing SD	2014-00268	2014-0059		17.862		
Statewide Stream & Wetland ILF Program	REQ-003319		East Alamance Quarry	2005-21057-201	2005-0688		256.966		
Statewide Stream & Wetland ILF Program	REQ-003343		Lake Townsend Dam Replacement	2007-00895-241	2007-0410		1.849		
Statewide Stream & Wetland ILF Program	REQ-004409	U-2524BA U- 2524BB	DOT - Greensboro Western Loop	2002-21216	2001-1318		55.789		
Statewide Stream & Wetland ILF Program	REQ-005559		Legend Oaks Lots 3-5	2009-00106	2005-1986		2.930		
Statewide Stream & Wetland ILF Program	REQ-006376		Greenmoor Subdivision	2013-00656	2015-0609		273.000		
Statewide Stream & Wetland ILF Program	REQ-006404		Brickhaven and Sanford Mines	2014-02254	2015-0041		979.604		
Statewide Stream & Wetland ILF Program	REQ-003605		Villages at Reedy Fork	2003-20436	2003-0056			0.099	

/ Mitigation Project N DMS ID River Basin Cataloging Unit County	ame	Heron Stream 100014 Cape Fear 03030002 Alamance	n & V	Vetland Mitigation Site		USACE Ad DWR Per Date Proj Date Prej Stream/N	USACE Action ID 2017-01471 DWR Permit 2017-0920 Date Project Instituted 5/22/2017 Date Prepared 4/20/2020 Stream/Wet. Service Area Cape Fear 03030			02
Debits								Stream Restoration Credits	Riparian Restoration	Riparian Restoration Equivalent Credits
Owning Program	Req. Id	TIP #		Project Name	USACE Permit #	DWR Permit #	DCM Permit #			
Statewide Stream & Wetland ILF Program	REQ-004030	I-2402A 2402B 2402D	I- I-	DOT - I-85 Greensboro Bypass	1995-02886	1998-0349			0.005	
Statewide Stream & Wetland ILF Program	REQ-004098	U-2406		DOT - Elon College Bypass	1995-01526	1999-0930			0.001	
Statewide Stream & Wetland ILF Program	REQ-004030	I-2402A 2402B 2402D	I- I-	DOT - I-85 Greensboro Bypass	1995-02886	1998-0349				0.092
Total Credits Debite	d							979.604	0.105	0.092
Remaining Available	e balance (Re	leased credits)						529.333	0.035	0.030
Remaining balance (Unreleased credits)							3,705.334	0.210	0.183	

#### NCDMS comment responses:

 Please describe how RS expects to achieve vegetative success for the 3 plots that are not currently meeting. Describe if these are isolated areas, and if RS expects volunteers to make up for the deficiencies there. Also, the MP shows 4 random plots; please ensure that there are 4 plots in MY3 and that they located nearby the vegetation plots in that are not meeting to demonstrate if low vigor is or is not an issue.

RS performed visual assessments of the areas surrounding the unsuccessful plots and determined that the areas around Plots 2, 3 and 4 would benefit from a light supplemental planting to ensure future success. Low stem density within plot 6 appears isolated, and supplemental planting will not be necessary. The areas of poor growth rates or vigor were added to Figure 2A and Table 6, and the 2021 supplemental planting plan is described in the "Vegetation Summary" section of the report. Additionally, during MY3, 4 transects will be measured in the vicinities of plots that were not meeting success criteria in MY2.

2. Check BHRs on table 13 compared to summary data with picture. It appears that XS 1, 9, 25 may not match. QAQC all BHR and other numbers here. Describe what is going on in the system near XS 26 and 27.

All bank height ratios on Table 13 now match the cross-section plots. Notes were added to cross-sections 26 and 27 explaining that the degradation on XS-26 (UT6) and aggradation on XS-27 (UT7) appear stable and are not cause for concern at this time. They will be monitored closely during subsequent years to ensure no remedial action is needed.

#### **Digital Review-**

 Please ensure that the Bank Height Ratio is being calculated using the bankfull elevation that generates the MYO cross sectional area within the MY2 channel. It is this bankfull elevation that is used to determine max depth at bankfull for the denominator, whereas the current MY's low bank height is used in the numerator.

All cross-sections were double checked to ensure that bank height ratio is being calculated using the bankfull elevation that generates the MYO cross sectional area within the MY2 channel, as described above.

# Heron Year 2, 2020 Monitoring Summary

#### **General Notes**

- No encroachment was identified in Year 2
- No evidence of nuisance animal activity (i.e., beaver, heavy deer browsing, etc.) was observed.

#### Streams

• Stream monitoring show that all stream channels and structures are stable.

#### Wetlands

• Six of six groundwater gauges met success for the Year 2 (2020) monitoring period. Wetland hydrology data is in Appendix E.

C	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)										
Gauge	Year 1 (2019)	Year 2 (2020)	Year 3 (2021)	Year 4 (2022)	Year 5 (2023)	Year 6 (2024)	Year 7 (2025)				
1	Yes 33 days (15.8%)	Yes 23 days (9.8%)									
2	Yes 26 days (12.4%)	Yes 27 days (11.5%)									
3	Yes 35 days (16.7%)	Yes 28 days (12.0%)									
4	Yes 69 days (33.0%)	Yes 51 days (21.8%)									
5	Yes 52 days (24.9%)	Yes 45 days (19.2%)									
6	Yes 54 days (25.8%)	Yes 46 days (19.7%)									

#### **Vegetation Summary**

Measurements of all 16 plots resulted in an average of 372 planted stems/acre excluding livestakes. Additionally, all plots met success criteria except permanent plots 3, 4, and 6 (Tables 8-10, Appendix C). These plots are in areas of dense fescue and will be treated.

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Technical Proposal (RFP No. 16-006990)	January 11, 2017	January 11, 2017
Institution Date (NCDMS Contract No. 100014)		May 22, 2017
404 Permit		October 10, 2018
Mitigation Plan		July 2018
Construction Plans		July 17, 2018
Site Construction		November 27, 2018-February 11, 2019
Planting		February 21, 2019
As-built Baseline Stream Data Collection	February 25-26, 2019	
As-built Baseline Vegetation Data Collection	February 25, 2019	
As-built Baseline Monitoring (MY0)	February-March 2019	May 2019
Monitoring Year 1 (2019) Stream Data Collection	August 13-14, 2019	
Monitoring Year 1 (2019) Vegetation Data Collection	September 30, 2019	
Monitoring Year 1 (MY1)	March-October 2019	November 2019
Monitoring Year 2 (2020) Stream Data Collection	May 16-24, 2020	
Monitoring Year 2 (2020) Vegetation Data Collection	July 1-6, 2020	
Monitoring Year 2 (MY2)	March-October 2020	January 2021

## Site Permitting/Monitoring Activity and Reporting History

# Site Maintenance Report (2020)

Invasive Species Work	Maintenance work
6-12-2020 Privet, Rose, Tree-of-Heaven, Microstegium, Johnson Grass	None

## FINAL MONITORING REPORT 2020 (Year 2)

#### HERON STREAM AND WETLAND MITIGATION SITE

Alamance County, North Carolina

DMS Project ID No. 100014 Full Delivery Contract No. 7192 USACE Action ID No. SAW-2017-01471 DWR No. 17-0290 RFP No. 16-006990

> Cape Fear River Basin Cataloging Unit 03030002

Data Collection: January 2020 – October 2020 Submission: January 2021

#### **Prepared for:**

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF MITIGATION SERVICES 1652 MAIL SERVICE CENTER RALEIGH, NORTH CAROLINA 27699-1652



Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 Contact: Worth Creech 919-755-9490 (phone) 919-755-9492 (fax)

And

**Prepared by:** 



Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603 Contact: Grant Lewis 919-215-1693 (phone)

January 2021

## **TABLE OF CONTENTS**

1.0	PROJI	ECT SUMMARY	.1
	1.1	PROJECT GOALS & OBJECTIVES	. 1
	1.2	PROJECT BACKGROUND	3
	1.3	PROJECT COMPONENTS AND STRUCTURE	3
	1.4	SUCCESS CRITERIA	4
2.0	МЕТН	ODS	5
	2.1	Monitoring	5
3.0	REFE	RENCES	8

# ADDENDICES

APPENDICES
Appendix A. Background Tables
Table 1. Project Components and Mitigation Units
Table 2. Project Activity and Reporting History
Table 3. Project Contacts Table
Table 4. Project Attributes
Appendix B. Visual Assessment Data
Figure 1. Project Location
Figure 2. Current Conditions Plan View
Tables 5A-5H. Visual Stream Morphology Stability Assessment
Table 6. Vegetation Condition Assessment
Vegetation Plot Photographs
Appendix C. Vegetation Data
Table 7. Planted Bare Root Woody Vegetation
Table 8. Total Stems by Plot and Species
Table 9. Temporary Vegetation Plot Data
Table 10. Planted Vegetation Totals
Appendix D. Stream Geomorphology Data
Tables 11A-G. Baseline Stream Data Summary
Tables 12A-G. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic
Containment Parameter Distributions)
Tables 13A-G. Monitoring Data-Dimensional Morphology Summary (Dimensional Parameters- Cross-sections)
Tables 14A-G. Monitoring Data-Stream Reach Data Summary
Cross-section Plots
Appendix E. Hydrology Data
Tables 15A-J. Channel Evidence
Stream Gauge Graphs

Table 16. Verification of Bankfull Events Table 17. Groundwater Hydrology Data

Groundwater Gauge Graphs

# **1.0 PROJECT SUMMARY**

Restoration Systems, LLC has established the North Carolina Division of Mitigation Services (NCDMS) Heron Stream and Wetland Restoration Site (Site).

# 1.1 Project Goals & Objectives

Project goals were based on the *Cape Fear River Basin Restoration Priorities* (RBRP) report (NCEEP 2009) and on-site preconstruction data collection of channel morphology and function observed during field investigations. The Site is located within Targeted Local Watershed (TLW) 03030002050050. The RBRP report documents benthic ratings vary between "Fair" and "Good-Fair" possibly due to cattle, dairy, and poultry operations. The project is not located in a Regional or Local Watershed Planning Area; however, RBRP goals addressed by project activities are as follows with Site specific information following the RBRP goals in parenthesis.

- 1. Reduce and control sediment inputs (sediment input reduction of 67.3 tons/year);
- 2. Reduce and manage nutrient inputs (livestock removed from streams, elimination of fertilizer application, installation of marsh treatment areas; and a direct reduction of 893.2 pounds of nitrogen and 47.0 pounds of phosphorus per year);

Site specific mitigation goals and objectives were developed through the use of North Carolina Stream Assessment Method (NC SAM) and North Carolina Wetland Assessment Method (NC WAM) analyses of preconstruction and reference stream systems at the Site (NC SFAT 2015 and NC WFAT 2010) (see Table 1).

# Table 1. Stream/Wetland Targeted Functions, Goals, and Objectives

Targeted Functions	Goals	Objectives	Compatibility of Succ	
(1) HYDROLOGY				
(2) Flood Flow (Floodplain Access)	• Attenuate flood flow across	• Construct new channel at historic floodplain elevation to restore overbank	BHR not to exceed	
(3) Streamside Area Attenuation	<ul><li>the Site.</li><li>Minimize downstream</li></ul>	<ul><li>flows and restore jurisdictional wetlands</li><li>Plant woody riparian buffer</li></ul>	<ul><li>Drift hot to exceed</li><li>Document four over</li></ul>	
(4) Floodplain Access	flooding to the maximum	<ul> <li>Remove livestock</li> </ul>	<ul> <li>Livestock excluded</li> <li>Attain Wetland Hy</li> </ul>	
(4) Wooded Riparian Buffer	<ul> <li>extent possible.</li> <li>Connect streams to functioning wetland systems.</li> </ul>	• Deep rip floodplain soils to reduce compaction and increase soil surface roughness	Attain Vegetation S	
(4) Microtopography		• Protect riparian buffers with a perpetual conservation easement	Conservation Ease	
(3) Stream Stability			Cross-section meas     substrate	
(4) Channel Stability	• Increase stream stability within	• Construct channels with proper pattern, dimension, and longitudinal profile	<ul> <li>Visual documentation</li> </ul>	
(4) Sediment Transport	the Site so that channels are neither aggrading nor degrading.	<ul> <li>Remove livestock</li> <li>Construct stable channels with cobble/gravel substrate</li> <li>Plant woody riparian buffer</li> </ul>	<ul> <li>BHR not to exceed</li> <li>ER of 1.4 or greate</li> <li>&lt; 10% change in B</li> <li>Livestock excluded</li> <li>Attain Vegetation 5</li> </ul>	
(1) WATER QUALITY				
(2) Streamside Area Vegetation				
(3) Upland Pollutant Filtration	• Domovio direct nutriant and	<ul> <li>Remove livestock and reduce agricultural land/inputs</li> <li>Install marsh treatment areas</li> </ul>		
(3) Thermoregulation	pollutant inputs from the Site	<ul> <li>Plant woody riparian buffer</li> <li>Restore/enhance jurisdictional wetlands adjacent to Site streams</li> </ul>	<ul> <li>Livestock excluded</li> <li>Attain Wetland Hy</li> </ul>	
(2) Indicators of Stressors	and reduce contributions to	<ul> <li>Provide surface roughness through deep ripping/plowing</li> </ul>	<ul> <li>Attain Vegetation S</li> </ul>	
Wetland Particulate Change		<ul> <li>Restore overbank flooding by establishing proper channel dynamics</li> <li>Cessation of municipal land application</li> </ul>		
Wetland Physical Change				
(1) HABITAT		T		
(2) In-stream Habitat				
(3) Substrate				
(3) Stream Stability	_	• Construct stable channels with cobble/gravel substrate	Cross-section measurements	
(3) In-Stream Habitat		• Plant woody riparian buffer to provide organic matter and shade	substrate	
(2) Stream-side Habitat	• Improve instream and stream- side habitat.	• Construct new channel at historic floodplain elevation to restore overbank flows and plant woody riparian buffer	<ul><li>Visual documentation</li><li>Attain Wetland Hy</li></ul>	
(3) Stream-side Habitat		Protect riparian buffers with a perpetual conservation easement	Attain Vegetation S	
(3) Thermoregulation		• Restore/ennance jurisdictional wetlands adjacent to Site streams	Conservation Easer	
Wetland Landscape Patch Structure				
Wetland Vegetation Composition				

# ess Criteria

1.2

verbank events in separate monitoring years ed from the easement ydrology Success Criteria Success Criteria ement recorded

surements indicate a stable channel with cobble/gravel

- tion of stable channels and structures d 1.2 er BHR and ER in any given year ed from the easement Success Criteria
- ed from the easement ydrology Success Criteria Success Criteria

asurement indicate a stable channel with cobble/gravel

tion of stable channels and in-stream structures. ydrology Success Criteria Success Criteria ement recorded

# 1.2 Project Background

The Heron Stream and Wetland Mitigation Site (hereafter referred to as the "Site") encompasses a 17.64acre easement along warm water, unnamed tributaries to Pine Hill Branch and unnamed tributaries to South Fork Cane Creek. The Site is located approximately 4 miles southeast of Snow Camp and 4.5 miles north of Silk Hope in southern Alamance County near the Chatham County line (Figure 1, Appendix A).

Prior to construction, Site land use consisted of disturbed forest and agricultural land used for livestock grazing and hay production. Livestock had unrestricted access to Site streams, which had been cleared, dredged of cobble substrate, straightened, trampled by livestock, eroded vertically and laterally, and received extensive sediment and nutrient inputs from stream banks and adjacent pastures. Approximately 62 percent of the stream channel had been degraded contributing to sediment export from the Site resulting from mechanical processes such as livestock hoof shear. In addition, streamside wetlands were cleared and drained by channel downcutting and land uses. Preconstruction Site conditions resulted in degraded water quality, a loss of aquatic habitat, reduced nutrient and sediment retention, and unstable channel characteristics (loss of horizontal flow vectors that maintain pools and an increase in erosive forces to channel bed and banks). Site restoration activities restored riffle-pool morphology, aided in energy dissipation, increased aquatic habitat, stabilized channel banks, and greatly reduced sediment loss from channel banks.

# 1.3 Project Components and Structure

Proposed Site restoration activities generated 5293 Stream Mitigation Units (SMUs) and 0.66 Wetland Mitigation Units (WMUs) as the result of the following.

- 4068 linear feet of Priority I stream restoration
- 1184 linear feet of stream enhancement (Level I)
- 1090 linear feet of stream enhancement (Level II)
- 0.35 acre of riparian wetland restoration
- 0.61 acre of riparian wetland enhancement

Additional activities that occurred at the Site included the following.

- Installation of six marsh treatment areas throughout the Site.
- Fencing the entire conservation easement by leaving some pre-existing fencing, removing fencing, and installing additional fencing.
- Planting 12.05 acres of the Site with 15,625 stems (planted species and densities by zone are included in Table 7 [Appendix C]).

Deviations from the construction plans included realignment of UT 1B (adding 20 linear feet to the alignment) due to conflicts with a gas line crossing. The realignment resulted in the reduction of a log vane and alterations to pipe configurations within the crossing. Gas line realignment also affected the length of UT 2 in its lower reaches (shortening the Restoration reach). UT 2 also has minor deviations in the enhancement II reach due to profile elevation alterations to tie to the invert of UT 1B. These profile alterations were included in construction plans, but not included in table updates of the detailed plan. Profile alterations resulted in the Enhancement (level II)/Restoration initiation point migrating upstream, and thus the length of the Enhancement (Level II) reach (UT 2A) decreased by 39 feet, and the length of the restoration reach (UT 2B) increased by 17 feet.

Minor easement deviations after construction plan development resulted in some stationing changes, most notable at the upper reaches of UT 1A (adding 5 linear feet to the alignment) and UT 8A & UT 8B (reducing the alignments by a total of 4 linear feet). The easement variations also affected channel lengths across gas lines, which do not generate mitigation credit. Eight log cross-vanes were not constructed due to contact with bed rock, or conflicts with the gas line. In addition, a marsh treatment area was added to the right bank of UT 6 at a draw that was concentrating surface drainage and scouring the valley walls. No other deviations of significance occurred between construction plans and the as-built condition. In addition, no issues have arisen since construction occurred.

Site design was completed in July 2018. Construction started on November 27, 2018 and ended within a final walkthrough on February 11, 2019. The Site was planted on February 21, 2019. Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 1-4 (Appendix A).

## 1.4 Success Criteria

Project success criteria have been established per the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring and success criteria relate to project goals and objectives. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following table summarizes Site success criteria.

## Success Criteria

#### Streams

- All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05.
- Continuous surface flow must be documented each year for at least 30 consecutive days. Surface water monitoring gauges will be installed in the upper third of all intermittent channels, unless otherwise requested by the IRT.
- Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section.
- Entrenchment ratio (ER) must be no less than 2.2 for E- and C-type channels at any measured riffle cross-section. Note: B-type channels may have an ER less than 1.4.
- BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period.
- The stream project shall remain stable and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.

#### Wetland Hydrology

• Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 10 percent of the growing season, during average climatic conditions. Note: Soil temperature for growing season establishment will be measured daily utilizing a continuous monitoring soil probe. Soil temperature will be measured from mid-February through the end of April (at a minimum).

#### Vegetation

- Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7.
- Trees must average 7 feet in height at year 5, and 10 feet in height at year 7 in each plot.
- Planted and volunteer stems are counted, provided they are included in the approved planting list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.

## 2.0 METHODS

Monitoring requirements and success criteria outlined in this plan follow the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 31 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

#### **Monitoring Schedule**

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams							
Wetlands							
Vegetation							
Macroinvertebrates							
Visual Assessment							
Report Submittal							

# 2.1 Monitoring

The monitoring parameters are summarized in the following table.

## **Monitoring Summary**

Stream Parameters								
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported				
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.				
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 37 cross-sections on restored channels	Graphic and tabular data.				
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern to be depicted on a plan view figure with a written assessment and photograph of the area included in the report.				
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.				
Stream Hydrology	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Total of 10 surface water gauges	Surface water data for each monitoring period as depicted in Figures 10A-10D.				
Bankfull Events	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Total of 10 surface water gauges: One gauge on UT1, 2, 3, 6 and 8. Two gauges on UT 5. Three gauges on UT 7	Surface water data for each monitoring period				
	Visual/Physical Evidence	Continuous through monitoring period	All restored stream channels	Visual evidence, photo documentation, and/or rain data.				
Benthic Macroinvertebrates	Benthic Macroinvertebrates"Qual 4" method described in Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0Pre-constru- and 7 dur period" refuMacroinvertebratesMacroinvertebrates, Version 5.0Stream. Developmen.		2 stations (one at the lower end of UT1 and one at the lower end of UT5)	Results* will be presented on a site-by- site basis and to include a list of taxa collected, an enumeration of <i>Ephemeroptera, Plecoptera,</i> and <i>Tricopetera</i> taxa as well as Biotic Index.				
		Wetland Parame	ters					
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported				
Wetland Restoration	Groundwater gauges	As-built, Years 1, 2, 3, 4, 5, 6, and 7 throughout the year with the growing season defined as March 1-October 22	6 gauges spread throughout restored wetlands	Soil temperature at the beginning of each monitoring period to verify the start of the growing season, groundwater and rain data for each monitoring period				
		Vegetation Param	eters					
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported				
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; CVS-EEP Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	14 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre				
	Annual random vegetation plots, 0.0247 acre (100 square meters) in size	As-built, Years 1, 2, 3, 5, and 7	4 plots randomly selected each year	Species and height				

\*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

MY2 (2020) Monitoring Report (Project No. 100014) Heron Stream and Wetland Restoration Site Alamance County, North Carolina

#### Stream Summary

All streams are functioning as designed, and no stream areas of concern were observed during year 2 (2020) monitoring. Stream morphology data is available in Appendix D.

#### Wetland Summary

Year	Soil Temperatures/Date Bud Burst Documented	Monitoring Period Used for Determining Success	10 Percent of Monitoring Period
2019 (Year 1)	March 28, 2019*	March 28-October 22 (209 days)	21 days
2020 (Year 2)	March 2, 2020*	March 2-October 22 (234 days)	23 days

Summary of Monitoring Period/Hydrology Success Criteria by Year

\*Based on data collected from a soil temperature data logger located on the Site.

All six groundwater gauges met success criteria for the year 2 (2020) monitoring period (Appendix E).

## Vegetation Summary

During quantitative vegetation sampling, 14 sample plots (10-meter by 10-meter) were installed within the Site as per guidelines established in *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (Lee et al. 2008). Year 2 (2020) measurements also included two random sample plots (25-meter by 4-meter). Measurements of all 16 plots resulted in an average of 372 planted stems/acre excluding livestakes. Additionally, all plots met success criteria except permanent plots 3, 4, and 6 (Tables 8-10, Appendix C).

A visual assessment of areas containing unsuccessful plots indicated two areas of poor growth rates or vigor due to competition from dense fescue: one in the vicinity of Plots 2 and 4 (0.87 acres) and another in the vicinity of Plot 3 (0.48 acres). These areas are depicted on Figure 2A (Appendix B). RS plans to treat fescue and supplementally plant these areas during the 2021 dormant season. Planting will occur at a rate of approximately 330 stems per acre and will include bare-root stems of river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), tulip poplar (*Liriodendron tulipifera*), red bud (*Cercis canadensis*), sycamore (*Platanus occidentalis*), white oak (*Quercus alba*), water oak (*Quercus nigra*), willow oak (*Quercus phellos*), and red oak (*Quercus rubra*). Additionally, plot 6 was 3 stems shy of meeting success criteria; however, visual assessments indicate that low stem density in this area appears isolated and a temporary vegetation transect in its vicinity easily met success criteria.

#### **3.0 REFERENCES**

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2005. Cape Fear River Basinwide Water Quality Plan. Available: https:// https://deq.nc.gov/about/divisions/water-resources/planning/basinplanning/water-resource-plans/cape-fear-2005 [December 8, 2016]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available: <u>https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroin</u> <u>vertebrate-SOP-February%202016\_final.pdf</u>
- North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available: <u>http://portal.ncdenr.org/c/document\_library/get\_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364</u>
- North Carolina Ecosystem Enhancement Program (NCEEP). 2009. Cape Fear River Basin Restoration Priorities 2009 (online). Available: <u>http://portal.ncdenr.org/c/document\_library/get\_file?uuid=864e82e8-725c-415e-8ed9c72dfcb55012&groupId=60329</u>
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

- Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.
- United States Department of Agriculture (USDA). 2016. Web Soil Survey (online). Available: http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx [August 2016].
- United States Department of Agriculture (USDA). 1960. Soil Survey of Alamance County, North Carolina. Soil Conservation Service.

# Appendix A Background Tables

Table 1. Project Components and Mitigation UnitsTable 2. Project Activity and Reporting HistoryTable 3. Project Contacts TableTable 4. Project Attributes Table

Reach ID	Stream Stationing/ Wetland Type	Existing Footage/ Acreage	Mitigation Plan Footage/ Acreage	Restoration Footage/ Acreage	Restoration Level	Restoration or Restoration Equivalent	Mitigation Ratio	Mitigation Credits	Comment
UT 1A	(-)0+05 to 04+70	475	470	475	Enhancement (Level I)	475	1.5:1	317	
UT 1B	04+70 to 13+26	753	836	856	Restoration	856-57= <b>799</b>	1:1	799	57 lf of UT1 is located outside of the conservation easement and therefore is not generating credit
UT 2A	00+00 to 03+04	304	343	304	Enhancement (Level II)	304	2.5:1	122	
UT 2B	03+04 to 03+67	19	46	63	Restoration	63	1:1	63	
UT 3	00+00 to 02+79	269	279	279	Restoration	279	1:1	279	
UT 4	00+00 to 04+50	485	450	450	Restoration	450	1:1	450	
UT 5A	00+00 to 09+52	422	952	952	Restoration	952-52= <b>900</b>	1:1	900	52 lf of UT5 is located outside of the conservation easement and therefore is not generating credit
UT 5B	09+52 to 14+90	538	538	538	Enhancement (Level II)	538	2.5:1	215	
UT 6	00+00 to 07+81	683	781	781	Restoration	781	1:1	781	
UT 7A	00+00 to 02+32	0	232	232	Restoration	232-41= 191	1:1	191	41 If of the UT7 restoration reach is located outside of the conservation easement and therefore is not generating credit
UT 7B	02+32 to 09+96	764	764	764	Enhancement (Level I)	764-55= <b>709</b>	1.5:1	473	55 lf of the UT7 enhancement reach is located outside of the conservation easement and therefore is not generating credit
UT8A	00+04 to 06+09	549	607	605	Restoration	605	1:1	605	
UT 8B	06+09 to 08+57	248	250	248	Enhancement (Level II)	248	2.5:1	99	
Wetland R	Riparian Riverine		0.35	0.35	Restoration	0.35	1:1	0.35	Wetland Restoration
Wetland E	Riparian Riverine	0.61	0.61	0.61	Enhancement	0.61	2:1	0.31	Wetland Enhancement

Table 1. Project Components and Mitigation Credits: Heron Restoration Site

Length & Area Summations by Mitigation Category						
<b>Restoration Level</b>	Stream (linear footage)	Riparian Wetland (acreage)				
Restoration	4068*	0.35				
Enhancement (Level I)	1184**					
Enhancement (Level II)	1090					
Enhancement		0.61				

 Table 1. Project Components and Mitigation Credits: Heron Restoration Site (continued)

\*An additional 150 linear feet of stream restoration is located outside of the conservation easement and is therefore not included in this total or in mitigation credit calculations.

\*\*An additional 55 linear feet of stream enhancement (level I) is located outside of the conservation easement and is therefore not included in this total or in mitigation credit calculations.

<b>Overall Assets Summary</b>						
Asset Category	<b>Overall Credits</b>					
Stream	5293					
Riparian Riverine Wetland	0.66					

Table 2.	Project	Activity	and Rep	orting	History:	Heron	Restoration	Site
1 abic 2.	IIUjeet	<sup>1</sup> x cu v u y	and mep	ung.	1113t01 y.	1101 UII	itestor ation	Site

Activity or Deliverable	Data Collection Complete	Completion or Delivery		
Technical Proposal (RFP No. 16-006990)	January 11, 2017	January 11, 2017		
Institution Date (NCDMS Contract No. 100014)		May 22, 2017		
404 Permit		October 10, 2018		
Mitigation Plan		July 2018		
Construction Plans		July 17, 2018		
Site Construction		November 27, 2018-February 11, 2019		
Planting		February 21, 2019		
As-built Baseline Stream Data Collection	February 25-26, 2019			
As-built Baseline Vegetation Data Collection	February 25, 2019			
As-built Baseline Monitoring (MY0)	February-March 2019	May 2019		
Monitoring Year 1 (2019) Stream Data Collection	August 13-14, 2019			
Monitoring Year 1 (2019) Vegetation Data Collection	September 30, 2019			
Monitoring Year 1 (MY1)	March-October 2019	November 2019		
Monitoring Year 2 (2020) Stream Data Collection	May 16-24, 2020			
Monitoring Year 2 (2020) Vegetation Data Collection	July 1-6, 2020			
Monitoring Year 2 (MY2)	March-October 2020	November 2020		

Full Daliyary Providar	Construction Contractor
Full Delivery I Tovider	
Restoration Systems	Land Mechanic Designs
1101 Haynes Street, Suite 211	780 Landmark Road
Raleigh, North Carolina 27604	Willow Spring, NC 27592
Worth Creech 919-755-9490	Lloyd Glover 919-639-6132
Designer	Planting Contractor
Axiom Environmental, Inc.	Carolina Silvics, Inc.
218 Snow Avenue	908 Indian Trail Road
Raleigh, NC 27603	Edenton, NC 27932
Grant Lewis 919-215-1693	Mary-Margaret McKinney 252-482-8491
<b>Construction Plans and Sediment and</b>	As-built Surveyor
Erosion Control Plans	K2 Design Group
Sungate Design Group, PA	5688 US Highway 70 East
915 Jones Franklin Road	Goldsboro, NC 27534
Raleigh, NC 27606	John Rudolph 919-751-0075
Joshua G. Dalton, PE 919-859-2243	
······································	
	Baseline & Monitoring Data Collection
	Axiom Environmental, Inc.
	218 Snow Avenue
	Raleigh, NC 27603
	Grant Lewis 919-215-1693

#### Table 3. Project Contacts Table: Heron Restoration Site

#### Table 4. Project Attribute Table: Heron Restoration Site

Project Information						
Project Name	Heron Restoration Site					
Project County	Alamance County, North Carolina					
Project Area (acres)	17.64					
Project Coordinates (latitude & latitude)	35.853955°N, -79.363458°W					
Planted Area (acres)	12.05					
Project Watershed Summary Information						
Physiographic Province	Piedmont					
Project River Basin	Cape Fear					
USGS HUC for Project (14-digit)	03030002050050					
NCDWR Sub-basin for Project	03-06-04					
Project Drainage Area (acres)	14 to 96					
Percentage of Project Drainage Area that is Impervious	<2%					
CGIA Land Use Classification	Managed Herbaceous Cover & Mixed Upland Hardwoods					

Reach Summary Information									
Parameters	UT1	UT2	UT 3	UT4	UT 5	UT6	UT 7	UT 8	
Length of reach (linear feet)	1155	363	269	485	907	683	202	1221	
Valley Classification & Confinement		Alluvial, confined							
Drainage Area (acres)	96.4	7.1	11.7	17.2	38.1	14.1	20.9	30.8	
NCDWR Stream ID Score	30.5	22.5	28.5	33.5	27.5	23.5	24.5	27.5	
Perennial, Intermittent, Ephemeral	Perennial	Intermittent	Perennial/ Intermittent	Perennial	Perennial/ Intermittent	Perennial/ Intermittent	Intermittent	Perennial	
NCDWR Water Quality Classification				WS-V	, NSW				
Existing Morphological Description (Rosgen 1996)	Cg5	Gf5	Cg5	Eg5	Eg5	Cg5	Cg5	Eg5	
Proposed Stream Classification (Rosgen 1996)	C/E 4	Gf 5	C/E 4	C/E 4	C/E 4	C/E 4	Eb4	C/E 4	
Existing Evolutionary Stage (Simon and Hupp 1986)	III/IV	I/III/IV	III/IV	II/III	II/III	III/IV	III/IV	II/III	
Underlying Mapped Soils	Alamance silt loam, Georgeville silt loam, Goldston slaty silt loam, Herndon silt loam, Orange silt loam, Worsham sandy loam, Local Alluvial Land,								
Drainage Class	Well-o	lrained, well-dı	rained, well-dra	ained, well-dra	ained, well drai	ined, poorly-dr	ained, poorly-c	lrained	
Hydric Soil Status		Nonhydric, n	onhydric, nonh	ydric, nonhyd	ric, nonhydric,	hydric, hydric	, respectively		
Valley Slope	0.0074	0.0270	0.0222	0.0244	0.0358	0.0300	0.0255	0.0218	
FEMA Classification				N	A				
Native Vegetation Community			Piedmont Allu	vial Forest/Di	y-Mesic Oak-I	Hickory Forest			
Watershed Land Use/Land Cover (Site)	43% forest,55% agricultural land, <2% low density residential/impervious surface								
Watershed Land Use/Land Cover (Cedarock Reference Channel)		65% forest,	30% agricultur	al land, <5% l	ow density res	idential/imperv	vious surface		
Percent Composition of Exotic Invasive Vegetation				<	5%				

## Table 4. Project Attribute Table: Heron Restoration Site (Continued)

# Appendix B Visual Assessment Data

Figure 1. Project Location Figure 2, 2A-D. Current Conditions Plan View Tables 5A-5H. Visual Stream Morphology Stability Assessment Table 6. Vegetation Condition Assessment Vegetation Plot Photographs









Axiom Environmental, Inc.

#### Prepared for:



Project:

#### HERON STREAM AND WETLAND MITIGATION SITE

## Alamance County, NC

Title:

#### CURRENT CONDITIONS PLAN VIEW

Drawn by:

KRJ

Date: JAN 2021

Scale:

Project No.:

17-008

1:1200

FIGURE

**2B** 





# Table 5AVisual StreReach IDHeron UT-1Assessed Length1331

#### Visual Stream Morphology Stability Assessment

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	35	35			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	34	34			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	34	34			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	34	34			100%			
		2. Thalweg centering at downstream of meander (Glide)	34	34			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	15	15			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	15	15			100%			

#### Table 5B Reach ID

#### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-2

Assessed Length

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. Degradation - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	3	3			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	3	3			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%			
		2. Thalweg centering at downstream of meander (Glide)	3	3			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	0	0			NA			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0			NA			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			NA			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0			NA			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio <u>&gt;</u> 1.6 Rootwads/logs providing some cover at base-flow.	0	0			NA			

63

#### Table 5C Reach ID Assessed Length

#### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-3 279

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	14	14			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	13	13			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	13	13			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13			100%			
		2. Thalweg centering at downstream of meander (Glide)	13	13			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%			

## Table 5D Reach ID

#### Visual Stream Morphology Stability Assessment Heron UT-4

Assessed Length

Major			Number Stable,	Total	Number of	Amount of	% Stable,	Number with Stabilizing	Footage with Stabilizing	Adjusted % for Stabilizing
Channel Category	Channel Sub-Category	Metric	as Intended	Number in As-built	Unstable Segments	Unstable Footage	as Intended	Woody Vegetation	Woody Vegetation	Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	22	22			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	21	21			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	21	21			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	21	21			100%			
		2. Thalweg centering at downstream of meander (Glide)	21	21			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	10	10			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	10			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	10	10			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	10	10			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	10	10			100%			

450

#### Table 5E Reach ID Assessed Length

#### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-5 952

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	44	44			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	43	43			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	43	43			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	43	43			100%			
		2. Thalweg centering at downstream of meander (Glide)	43	43			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	25	25			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	25	25			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	25	25			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	25	25			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	25	25			100%			

#### Table 5F Reach ID Assessed Length

#### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-6 781

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	34	34			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	33	33			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	33	33			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	33	33			100%			
		2. Thalweg centering at downstream of meander (Glide)	33	33			100%			
		•	•							
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%			
# Table 5G Reach ID Assessed Length

### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-7 996

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	44	44			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	44	44			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	44	44			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	44	44			100%			
		2. Thalweg centering at downstream of meander (Glide)	44	44			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	19	19			100%			

# Table 5H Reach ID Assessed Length

### <u>Visual Stream Morphology Stability Assessment</u> Heron UT-8 605

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	<ol> <li><u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)</li> </ol>			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	24	24			100%			
	3. Meander Pool Condition	<ol> <li><u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)</li> </ol>	23	23			100%			
		<ol> <li>Length appropriate (&gt;30% of centerline distance between tail of upstream riffle and head of downstrem riffle)</li> </ol>	23	23			100%			
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	23	23			100%			
		2. Thalweg centering at downstream of meander (Glide)	23	23			100%			
		•	·	-						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
				Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	9	9			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	9	9			100%			

#### Table 6 Vegetation Condition Assessment

#### Heron 40.05

	12.00					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	None	0.1 acres	none	0	0.00	0.0%
2. Low Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
2B. Low Planted Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Planted stems appear stunted or are dying due to competition from dense fescue.	0.25 acres	black hatched polygons	2	1.35	11.2%
		С	umulative Total	2	1.35	11.2%

Easement Acreage <sup>2</sup>	17.64					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	None	1000 SF	none	0	0.00	0.0%
5. Easement Encroachment Areas <sup>3</sup>	None	none	none	0	0.00	0.0%

1 = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage crossings or any other elements not directly planted as part of the project effort.

2 = The acreage within the easement boundaries.

3 = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

4 = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern spcies are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by DMS such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likley trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in red italics are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly ealry in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolzing invasives polygons, particularly for situations where the conditon for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

Planted Acrosco

# Heron MY-02 (2020) Vegetation Monitoring Photographs Taken July 2020













# Heron MY-02 (2020) Vegetation Monitoring Photographs Taken July 2020







Plot 10







# Heron MY-02 (2020) Vegetation Monitoring Photographs Taken July 2020





# Appendix C Vegetation Data

Table 7. Planted Bare Root Woody Vegetation Table 8. Total Stems by Plot and SpeciesTable 9. Temporary Vegetation Plot DataTable 10. Planted Vegetation Totals

Species	Total*
Acres	12.05
Alnus serrulata	500
Asimina triloba	100
Betula nigra	400
Carpinus caroliniana	800
Cephalanthus occidentalis	25
Cercis canadensis	500
Cornus amomum	2500
Diospyros virginiana	350
Fraxinus americana	100
Fraxinus pennsylvanica	2500
Liriodendron tulipifera	125
Nyssa sylvatia	500
Platanus occidentalis	2400
Quercus lyrate	900
Quercus nigra	2000
Quercus phellos	1900
Sambucus canadensis	25
TOTALS	15,625*
Average Stems/Acre	1297

 Table 7. Planted Bare Root Woody Vegetation: Heron Restoration Site

\*Live stakes of *Salix nigra* were planted, but are not included in this table.

# Table 8. Total Stems by Plot and Species

Project Code 17.008. Project Name: Heron Stream and Wetland

																Current	: Plot D	ata (M)	/2 2020	)												
			17.0	008-01-	-0001	17.0	008-01-	0002	17.0	08-01-0	0003	17.0	08-01-	0004	17.0	08-01-0	0005	17.0	08-01-	0006	17.0	08-01-	0007	17.0	008-01-	0008	17.0	08-01-0	0009	17.0	08-01-0	J010
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	т	PnoLS	P-all	т	PnoLS	P-all	т	PnoLS	P-all	т	PnoLS	P-all	Т	PnoLS	P-all	т	PnoLS	P-all	т	PnoLS	P-all	т	PnoLS	P-all	Т
Acer rubrum	red maple	Tree																					7	7								1
Alnus serrulata	hazel alder	Shrub																														1
Asimina triloba	pawpaw	Tree																						1	1	1				1	1	1
Betula nigra	river birch	Tree																												1	1	1
Carpinus caroliniana	American hornbeam	Tree	1	1	L 1	1 1	1	1				5	5	5																		
Cephalanthus occidentalis	common buttonbush	Shrub																														1
Cercis canadensis	eastern redbud	Tree	1	1	L 1	1 3	3	3													2	2	2	2 2	2	2						1
Cornus amomum	silky dogwood	Shrub																						1	1	1						1
Diospyros virginiana	common persimmon	Tree	7	7	7 7	7												2	2	2	2	2	2	2			1	1	1			ĺ
Fraxinus americana	white ash	Tree																									3	3	3			ĺ
Fraxinus pennsylvanica	green ash	Tree													2	2	2	3	3	3							1	1	1			ĺ
Liquidambar styraciflua	sweetgum	Tree																														í
Liriodendron tulipifera	tuliptree	Tree																														í
Nyssa sylvatica	blackgum	Tree	1	1	L 1	1 1	1	1	. 1	1	1										1	1	1	L			1	1	1	1	1	1
Platanus occidentalis	American sycamore	Tree	1	. 1	L 1	1			2	2	2				5	5	5							1	1	1				2	2	2
Populus deltoides	eastern cottonwood	Tree																														1
Quercus	oak	Tree							3	3	3				1	1	1							1	1	1	3	3	3			1
Quercus lyrata	overcup oak	Tree																									1	1	1			
Quercus nigra	water oak	Tree				3	3	3				1	1	. 1	1	1	1				1	1	1	L 2	2	2	1	1	1	1	1	1
Quercus pagoda	cherrybark oak	Tree							1	1	1																					1
Quercus phellos	willow oak	Tree	1	1	L 1	1															3	3	3	3						3	3	3
Quercus rubra	northern red oak	Tree																			1	1	1	L			1	1	1			1
Sambucus canadensis	Common Elderberry	Shrub																														í T
Ulmus americana	American elm	Tree																														í
Ulmus rubra	slippery elm	Tree																														í
Unknown		Shrub or Tree																														í T
		Stem count	12	12	2 12	2 8	8	8	7	7	7	6	6	6	9	9	9	5	5	5	10	10	17	7 8	8	8	12	12	12	9	9	9
		size (ares)		1			1			1			1			1			1			1			1			1			1	
		size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
		Species count	6	6	6 6	6 4	4	4	4	4	4	2	2	2	4	4	4	2	2	2	6	6	7	7 6	6	6	8	8	8	6	6	6
		Stems per ACRE	485.6	485.6	6 485.6	323.7	323.7	323.7	283.3	283.3	283.3	242.8	242.8	242.8	364.2	364.2	364.2	202.3	202.3	202.3	404.7	404.7	688	323.7	323.7	323.7	485.6	485.6	485.6	364.2	364.2	364.2

**Color for Density** 

PnoLS = Planted excluding livestakes P-all = Planting including livestakes

Exceeds requirements by 10%

Exceeds requirements, but by less than 10% Fails to meet requirements, by less than 10%

T = All planted and natural recruits including livestakes

T includes natural recruits

Fails to meet requirements by more than 10%

# Table 8. Total Stems by Plot and Species (continued)

Project Code 17.008. Project Name: Heron Stream and Wetland

							Curron	+ Die+ F		12 2020	1							٨٣	ual Ma				
							Curren			12 2020	)						•	Ani		ans		(0.100)	10)
			17.0	008-01-	0011	17.0	008-01-	0012	17.0	008-01-	0013	17.0	008-01-	0014	IV	Y2 (202	20)	M	Y1 (201	.9)	M	<b>YO (20</b> 1	19)
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer rubrum	red maple	Tree															7			4			
Alnus serrulata	hazel alder	Shrub	1	1	. 1										1	1	1	1	1	1	4	4	4
Asimina triloba	pawpaw	Tree													2	2	2	14	14	14	21	21	21
Betula nigra	river birch	Tree							2	2	2				3	3	3	4	4	4	2	2	2
Carpinus caroliniana	American hornbeam	Tree	1	1	. 1										8	8	8	7	7	7	13	13	13
Cephalanthus occidentalis	common buttonbush	Shrub																			1	1	1
Cercis canadensis	eastern redbud	Tree										1	1	1	9	9	9	10	10	10	10	10	10
Cornus amomum	silky dogwood	Shrub	3	3	3 3	2	2	2 2	2						6	6	6	5	5	5	6	6	6
Diospyros virginiana	common persimmon	Tree									3	1	1	1	13	13	16	13	13	15	19	19	19
Fraxinus americana	white ash	Tree	2	2	2 2										5	5	5	3	3	3	5	5	5
Fraxinus pennsylvanica	green ash	Tree	2	2	2 2	4	4	L 2	1						12	12	12	13	13	13	15	15	15
Liquidambar styraciflua	sweetgum	Tree																		3			
Liriodendron tulipifera	tuliptree	Tree										1	1	1	1	1	1	1	1	1	2	2	2
Nyssa sylvatica	blackgum	Tree	2	2	2 2				4	4	4				12	12	12	13	13	13	10	10	10
Platanus occidentalis	American sycamore	Tree	2	2	2 2	1	1	. 1	1 2	2	3				16	16	17	15	15	17	11	11	11
Populus deltoides	eastern cottonwood	Tree									6						6			4			
Quercus	oak	Tree				2	2	2 2	2						10	10	10	13	13	13	31	31	31
Quercus lyrata	overcup oak	Tree													1	1	1	5	5	5	8	8	5
Quercus nigra	water oak	Tree							1	1	1	2	2	2	13	13	13	18	18	18	19	19	19
Quercus pagoda	cherrybark oak	Tree													1	1	1						
Quercus phellos	willow oak	Tree				1	1	. 1	1			5	5	5	13	13	13	12	12	12	11	11	11
Quercus rubra	northern red oak	Tree													2	2	2	3	3	3	1	1	1
Sambucus canadensis	Common Elderberry	Shrub																1	1	1	2	2	2
Ulmus americana	American elm	Tree									10			1			11						
Ulmus rubra	slippery elm	Tree																		9			
Unknown		Shrub or Tree																1	1	1	5	5	5
		Stem count	13	13	3 13	10	10	) 10	) 9	9	29	10	10	11	128	128	156	152	152	176	196	196	196
		size (ares)		1			1			1			1			14			14			14	
		size (ACRES)		0.02			0.02			0.02			0.02			0.35			0.35			0.35	
		Species count	7	7	′ 7	5	5	5 5	5 4	4	7	5	5	6	18	18	21	19	19	23	20	20	20
	:	Stems per ACRE	526.1	526.1	526.1	404.7	404.7	404.7	7 364.2	364.2	1174	404.7	404.7	445.2	370	370	450.9	439.4	439.4	508.7	566.6	566.6	566.6
		•																					

**Color for Density** 

PnoLS = Planted excluding livestakes P-all = Planting including livestakes

Exceeds requirements by 10%

Exceeds requirements, but by less than 10% Fails to meet requirements, by less than 10%

T = All planted and natural recruits including livestakes

T includes natural recruits

Fails to meet requirements by more than 10%

Service	25m x 4m Tempo	rary Plot (Bearing)
Species	T-1 (150°)	T-2 (275º)
Carpinus caroliniana		3
Cercis canadensis	1	
Diospyros virginiana	1	
Fraxinus pennsylvanica	3	
Liriodendron tulipifera		2
Platanus occidentalis	2	4
Quercus rubra		2
Ulmus americana	1	
Total Stems	8	11
Total Stems/Acre	324	445

 Table 9. Temporary Vegetation Plot Data: Heron Restoration Site

 Table 10. Planted Vegetation Totals: Heron Restoration Site

Plot #	MY2 Planted Stems/Acre	Success Criteria Met?
1	485	Yes
2	323	Yes
3	283	No
4	242	No
5	364	Yes
6	202	No
7	404	Yes
8	323	Yes
9	485	Yes
10	364	Yes
11	526	Yes
12	405	Yes
13	364	Yes
14	405	Yes
T-1	324	Yes
Т-2	445	Yes
Average Planted Stems/Acre	372	Yes

# Appendix D Stream Geomorphology Data

Tables 11A-G. Baseline Stream Data Summary

 Tables 12A-G. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)

Tables 13A-G. Monitoring Data-Dimensional Morphology Summary (Dimensional Parameters-Crosssections)

Tables 14A-G. Monitoring Data-Stream Reach Data Summary

**Cross-Section Plots** 

					Projec	t Nam	Table e/Num	e 11a. ber (H	Basel eron/1	ine Str 00014	eam Da ) - Segr	ata Sur nent/Re	nmary each: U	T 1 (8	56 feet	)									
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	ition		Ceda	rock Pa	rk Ref	Ca	ausey R	lef		Design			Мо	nitoring	l Basel	ine	
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)					4.7	8.5		11.1			8	8.1	12.1	10.7	11	11.3	7.8	8.4	9	8.3	11		13		4
Floodprone Width (ft)					13	20		30			15	18	25	122	131	140	10	75	100	25	100		100		4
Bankfull Mean Depth (ft)					0.5	0.7		1.1			0.8	0.8	1	1.3	1.4	1.4	0.6	0.6	0.7	0.4	0.5		0.6		4
<sup>1</sup> Bankfull Max Depth (ft)	)				0.8	1.1		2			1.1	1.4	1.4	1.9	2	2	0.7	0.8	1	0.6	0.8		1.1		4
Bankfull Cross Sectional Area (ft <sup>2</sup> )						5.1						8			14.7		5.1	5.1	5.1	3.7	5.4		7.2		4
Width/Depth Ratio					4.3	14.6		22			8	10.1	15.1	8	9	9	12	14	16	17.4	18.7		36.7		4
Entrenchment Ratio					1.6	2.5		4.3			1.9	2.1	2.2	11	12	13	5.1	8.9	11.1	3	8.3		9.3		4
<sup>1</sup> Bank Height Ratio					1.4	1.9		2.5			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4
Profile																									
Riffle Length (ft)																				2.7	19	16	53	11	31
Riffle Slope (ft/ft)								_			0.01	0.0316	0.0576	0.002	0.01	0.012	0.007	0.009	0.01	0	0.013	0.012	0.048	0.01	31
Pool Length (ft)					No dist	inct repe	etitive pa	ttern of I	riffles and tivities	d pools										6	23	20	80	12.9	34
Pool Max depth (ft)						uue io	Straighte	sinny ac	uviues.		1.5	1.8	2.1		2.7		0.8	1.1	1.3	1.5	1.6		2.1		4
Pool Spacing (ft)											25	37	69	22	44	81	25	34	68	25	34		68		34
Pattern																	-		-						
Channel Beltwidth (ft)											20	23	38	17	30	36	25	34	68	25	34		68		
Radius of Curvature (ft)											11	16	27	9	31	113	17	25	85	17	25		85		
Rc:Bankfull width (ft/ft)					No dist	inct repe	etitive pa	ttern of I	riffles and	d pools	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						uue io	Suaignie	ac ac	uviues.		44	68	116	10	63	91	51	72	101	51	72		101		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f	2						0.0	61										0.19				0.2	24		
Max part size (mm) mobilized at bankful																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters																									
Rosgen Classification							Cg	j 5				Eb 4			E5			E/C 4				С	4		
Bankfull Velocity (fps)							3.	.8										3.8				3.	6		
Bankfull Discharge (cfs)							19	.3																	
Valley length (ft)							10	67																	
Channel Thalweg length (ft)							14	33										856				85	6		
Sinuosity (ft)							1.	.3				1.2			1.46			1.3				1.	3		
Water Surface Slope (Channel) (ft/ft)							0.0	057				0.0258			0.0053			0.0057				0.0	)87		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)	)																								
<sup>4</sup> % of Reach with Eroding Banks	5						6	1				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	e 11b. ıber (H	Basel eron/1	ine Str 00014	eam Da ) - Segr	ata Sun nent/Re	nmary each: U	T 3 (2	79 feet	)									
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	lition		Ceda	rock Pa	'k Ref	C	ausey R	Ref		Design			Мо	nitorin	g Basel	ine	
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)			<u> </u>		3.2	4.5		5.9			8	8.1	12.1	10.7	11	11.3	4.1	4.4	4.7	7.7	7.7		7.7		1
Floodprone Width (ft)					9	14		21			15	18	25	122	131	140	20	40	60	18	18		18		1
Bankfull Mean Depth (ft)					0.2	0.3		0.4			0.8	0.8	1	1.3	1.4	1.4	0.3	0.3	0.3	0.6	0.6		0.6		1
<sup>1</sup> Bankfull Max Depth (ft)					0.5	0.6		0.7			1.1	1.4	1.4	1.9	2	2	0.4	0.4	0.5	1	1		1		1
Bankfull Cross Sectional Area (ft <sup>2</sup> )						1.4						8			14.7		1.4	1.4	1.4	4.5	4.5		4.5		1
Width/Depth Ratio					8	17.4		29.5			8	10.1	15.1	8	9	9	12	14	16	13.2	13.2		13.2		1
Entrenchment Ratio					1.4	2.2		3.8			1.9	2.1	2.2	11	12	13	4.9	9	12.7	2.3	2.3		2.3		1
<sup>1</sup> Bank Height Ratio					1.7	2.2		2.4			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		1
Profile			•					•			•	<u> </u>													
Riffle Length (ft)																				4	11	10	19	4.3	14
Riffle Slope (ft/ft)			1		N						0.01	0.0316	0.0576	0.002	0.01	0.012	0.023	0.031	0.035	0.011	0.029	0.027	0.736	0.017	14
Pool Length (ft)					INO DIST	unct repe	etitive pa	attern of	rimes an	a poois										4	9	8	21	4.9	13
Pool Max depth (ft)						uue lo	Suaignu	ening ac	uviues.		1.5	1.8	2.1		2.7		0.4	0.6	0.7	1	1	1	1	0	1
Pool Spacing (ft)											25	37	69	22	44	81	13	18	35	13	18		35		14
Pattern																									
Channel Beltwidth (ft)											20	23	38	17	30	36	13	18	27	13	18		27		
Radius of Curvature (ft)					No dist	tinct rene	etitive na	attern of	riffles an	d nools	11	16	27	9	31	113	9	13	44	9	13		44		
Rc:Bankfull width (ft/ft)						due to	straight	ening ac	tivities.	u poolo	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)											44	68	116	10	63	91	26	37	53	26	37		53		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							1.	.42										0.34				0.	56		
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters		-			-									-						•					
Rosgen Classification							C	g 5				Eb 4			E5			E/C 4				С	4		
Bankfull Velocity (fps)							3	6.6										3.6				1	.1		
Bankfull Discharge (cfs)							:	5																	
Valley length (ft)			-	-			2	29																	
Channel Thalweg length (ft)							24	47										279				2	79		
Sinuosity (ft)							1.	.07				1.2			1.46			1.15				1.	15		
Water Surface Slope (Channel) (ft/ft)							0.0	207				0.0258			0.0053			0.0193				0.0	176		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks							1	00				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	e 11c. ber (H	Basel eron/1	ine Str 00014)	eam Da ) - Segr	ata Sun nent/Re	nmary each: U	T 4 (4	50 feet	)									
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	ition		Ceda	rock Pa	rk Ref	С	ausey R	lef		Design	1		Мо	nitorin	g Basel	ine	
Dimension and Substrate - Riffle Only	<b>—</b>	LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)				<u> </u>	3.1	3.8		4.9			8	8.1	12.1	10.7	11	11.3	4.6	5	5.4	6.5	7.3		8		2
Floodprone Width (ft)					6	15		30			15	18	25	122	131	140	25	50	75	40	40		40		2
Bankfull Mean Depth (ft)					0.4	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.3	0.4	0.4	0.3	0.4		0.5		2
<sup>1</sup> Bankfull Max Depth (ft)					0.7	0.8		0.9			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.6	0.5	0.7		0.8		2
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2						8			14.7		1.8	1.8	1.8	2.2	3		3.7		2
Width/Denth Ratio					5.2	7.7		12.3			8	10.1	15.1	8	9	9	12	14	16	17.3	18.3		19.2		2
Entrenchment Ratio					1.3	3.9		6.1			1.9	2.1	2.2	11	12	13	5.4	10	14	5	5.6		6.2		2
<sup>1</sup> Bank Height Ratio					1.3	2.3		4.0			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2
Profile	<u> </u>																								
Riffle Length (ft)	<u>г</u>		<b>I</b>	1	<b></b>							<b>I</b> 1		I	<b>I</b>			Г — Т	Г	4	9	9	20	3.5	23
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.037	0.05	0.056	0	0.021	0.017	0.061	0.014	23
Pool Length (ft)					No dist	inct repe	etitive pa	ittern of	riffles an	d pools										4	10	10	18	3.5	22
Pool Max depth (ft)					1	due to	straighte	ening ac	tivities.		1.5	1.8	2.1		2.7		0.5	0.7	0.8	1.1	1.3		1.4		2
Pool Spacing (ft)											25	37	69	22	44	81	15	20	40	15	20		40		22
Pattern														-	-	-				-	-				
Channel Beltwidth (ft)											20	23	38	17	30	36	15	20	30	15	20		30		
Radius of Curvature (ft)					N. diat		4:4:			ما به م ما م	11	16	27	9	31	113	10	15	50	10	15		50		
Rc:Bankfull width (ft/ft)					INO DIST	inct repe	etroight	aning on	tivition	a poois	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						uue io	straighte	ening ac	uviues.		44	68	116	10	63	91	30	43	60	30	43		60		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							2.	79										0.6				0.	59		
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters					•												-								
Rosgen Classification							Eg	g 5				Eb 4			E5			E/C 4				С	4		
Bankfull Velocity (fps)							3	.7										4				2	.4		
Bankfull Discharge (cfs)							7	.3																	
Valley length (ft)			-	-			39	91																	
Channel Thalweg length (ft)							42	28										450				4	50		
Sinuosity (ft)							1.	09				1.2			1.46			1.15				1.	15		
Water Surface Slope (Channel) (ft/ft)							0.0	283				0.0258			0.0053			0.3111				0.0	254		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks							5	6				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	e 11d. ber (H	Anticipate Stream Data Summary Ser (Heron/100014) - Segment/Reach: UT 5 (952 feet)         g condition       Cedarock Park Ref       Causey Ref       Design         Max       SD <sup>5</sup> n       Min       Mean       Max       Min       Mean       Max       Min       Med       Max       Min         6       8       8.1       12.1       10.7       11       11.3       4.6       5       5.4       4.         30       15       18       25       122       131       140       25       50       75       44         0.6       0.8       0.8       1       1.3       1.4       1.4       0.3       0.4       0.4       0.         20       8       10.1       15.1       8																
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	lition		Ceda	rock Pa	rk Ref	C	ausey R	lef		Design			Мо	nitorin	g Basel	ine	_
Dimension and Substrate - Riffle Only	- T	LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)				<u> </u>	2.5	3.7		6			8	8.1	12.1	10.7	11	11.3	4.6	5	5.4	4.9	6.9		8.1		4
Floodprone Width (ft)					4	12		30			15	18	25	122	131	140	25	50	75	40	40		40		4
Bankfull Mean Depth (ft)					0.3	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.3	0.4	0.4	0.3	0.4		0.5		4
<sup>1</sup> Bankfull Max Depth (ft)					0.5	0.8		0.9			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.6	0.5	0.7		0.8		4
Bankfull Cross Sectional Area (ft <sup>2</sup> )						1.6						8			14.7		1.8	1.8	1.8	1.9	2.4		3.7		4
Width/Depth Ratio					3.6	8.8		20			8	10.1	15.1	8	9	9	12	14	16	12.6	18.3		20.9		4
Entrenchment Ratio					1.4	3.1		7.3			1.9	2.1	2.2	11	12	13	5.4	10	14	4.9	5.9		8.2		4
<sup>1</sup> Bank Height Ratio					1.3	1.5		2.0			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4
Profile									1						1										
Riffle Length (ft)					<b>I</b>													I	<b>I</b>	3	11	9	49	8.4	41
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.037	0.05	0.056	0.004	0.028	0.027	0.051	0.01	41
Pool Length (ft)					No dist	inct repe	etitive pa	ittern of	riffles an	d pools										4	12	10	59	8.5	41
Pool Max depth (ft)					1	due to	straignte	ening ac	uviues.		1.5	1.8	2.1		2.7		0.5	0.7	0.8	0.8	1		1.1		4
Pool Spacing (ft)											25	37	69	22	44	81	15	20	40	15	20		40		41
Pattern																									
Channel Beltwidth (ft)											20	23	38	17	30	36	15	20	30	15	20		30		
Radius of Curvature (ft)					No dist	inct rend	atitiva na	ttern of	riffles an	d nools	11	16	27	9	31	113	10	15	50	10	15		50		
Rc:Bankfull width (ft/ft)					NO UIS	due to	straight	ening ac	tivities	u poois	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						440 10	ouaigne	oning ao			44	68	116	10	63	91	30	43	60	30	43		60		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							2.	79										0.6				0	.5		
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters														-						-					
Rosgen Classification							Eç	g 5				Eb 4			E5			E/C 4				E/0	C 4		-
Bankfull Velocity (fps)							3	.9										4				2	.3		
Bankfull Discharge (cfs)							5	.5																	
Valley length (ft)			-	-			5	79																	
Channel Thalweg length (ft)							6	05										952				95	52		
Sinuosity (ft)							1.	04				1.2			1.46			1.15				1.	15		
Water Surface Slope (Channel) (ft/ft)							0.0	372				0.0258			0.0053			0.3111				0.0	256		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks							5	50				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	Max 11e. Baseline Stream Data Summary         ber (Heron/100014) - Segment/Reach: UT 6 (781 feet)         og Condition       Cedarock Park Ref       Causey Ref       Design         Max       SD <sup>5</sup> n       Min       Mean       Max       Min       Mean       Max       Min       Med         9.6       8       8.1       12.1       10.7       11       11.3       4.2       4.6         46       15       18       25       122       131       140       25       50         0.3       0.8       0.8       1       1.3       1.4       1.4       0.3       0.3         0.8       0.8       1       1.3       1.4       1.4       0.3       0.3         0.8       0.8       1       1.3       1.4       1.4       0.3       0.3         0.8       0.1       1.5.1       8       9       9       12       14         4.8       1.9       2.1       2.2       11       12       13       5.9       10.9         7.5       1.0       1.8       0.01       0.012       0.01       0.012       0.031       0.042         1.5       1.8																	
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	ition		Ceda	rock Pa	rk Ref	C	ausey R	Ref		Design			Мо	nitorin	g Basel	ine	
Dimension and Substrate - Riffle Only		LL	UL	Ea.	Min	Mean	Med	Мах	SD⁵	n	Min	Mean	Max	Min	Mean	Мах	Min	Med	Мах	Min	Mean	Med	Мах	SD⁵	n
Bankfull Width (ft)			-		4.6	6.4		9.6			8	8.1	12.1	10.7	11	11.3	4.2	4.6	4.9	6.1	6.5		6.8		2
Eloodprone Width (ft)					7	16		46			15	18	25	122	131	140	25	50	75	40	40		40		2
Bankfull Mean Depth (ft)					0.2	0.3		0.3			0.8	0.8	1	1.3	1.4	1.4	0.3	0.3	0.4	0.4	0.4		0.5		2
<sup>1</sup> Bankfull Max Depth (ft)					0.4	0.5		0.8			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.5	0.6	0.8		0.9		2
Bankfull Cross Sectional Area (ff <sup>2</sup> )						1.5						8			14.7		1.5	1.5	1.5	2.2	2.9		3.5		2
Width/Denth Ratio					15.3	26.7		48			8	10.1	15.1	8	9	9	12	14	16	13.2	15.1		16.9		2
Entrenchment Ratio					1.1	2.4		4.8			1.9	2.1	2.2	11	12	13	5.9	10.9	15.3	5.9	6.2		6.6		2
<sup>1</sup> Pank Height Patio					3.7	5.0		7.5			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2
Bark Height Ratio					•	0.0																			_
Riffle Length (ft)				1	1						_	<b></b>			1		_	1	<b>I</b>	2	10	7	47	8.8	33
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.031	0.042	0.047	0.001	0.028	0.024	0.126	0.021	33
Pool Length (ft)					No dist	inct repe	etitive pa	ttern of	riffles an	d pools	0.0.	0.0010	0.001.0	0.002	0.01	0.0.1	0.001	0.0.1	0.0.1	4	12	12	18	3.7	33
Pool Max depth (ft)						due to	straighte	ening ac	tivities.		1.5	1.8	2.1		2.7		0.4	0.6	0.7	1	1.2		1.3	-	2
Pool Spacing (ft)											25	37	69	22	44	81	13.7	18.3	36.7	14	18		37		33
Pattern														•											
Channel Beltwidth (ft)											20	23	38	17	30	36	13.7	18.3	36.7	14	18		37		
Radius of Curvature (ft)											11	16	27	9	31	113	9	14	46	9	14		46		
Rc:Bankfull width (ft/ft)					No dist	inct repe	etitive pa	ittern of	riffles and	d pools	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						due to	straighte	ening ac	tivities.		44	68	116	10	63	91	27	39	55	27	39		55		
Meander Width Ratio					1						2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport paramotors																									
								40		_							_	0.47		-			-0		
Reach Shear Stress (competency) lb/f <sup>2</sup>					_		14	.18										0.47				0.	56		
Max part size (mm) mobilized at bankfull					_																				
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters	-	-									-			-			-			-					
Rosgen Classification		-	-				C	g 5				Eb 4			E5			E/C 4				C	4		
Bankfull Velocity (fps)							3	.5										3.5				1	.8		
Bankfull Discharge (cfs)							5	.2																	
Valley length (ft)					_		48	86										704					0.4		
Channel Thalweg length (ft)					_		52	22				1.0			4.40			781				1	81 45		
Sinuosity (tt)					<u> </u>		1.	07				1.2		I	1.46			1.15		<b> </b>		1.	15		
water Surface Slope (Channel) (ft/ft)					<u> </u>		0.0	JZ8				0.0258			0.0053			0.0261				0.0	225		
BF slope (ft/ft)					<u> </u>																				
<sup>°</sup> Bankfull Floodplain Area (acres)					<u> </u>									L											
<sup>4</sup> % of Reach with Eroding Banks							6	68				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	le 11f. ıber (H	Baseli eron/1	ine Str 00014)	eam Da ) - Segr	ata Sum nent/Re	nmary each: U	T 7 (2:	32 feet	)									
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Table 11f. Baseline Stream Data Summary         pject Name/Number (Heron/100014) - Segment/Reach: UT 7 (23         Pre-Existing Condition       Cedarock Park Ref       Ca         in       Mean       Med       Max       SD <sup>5</sup> n       Min       Mean       Max       Min         1       5.3       6.7       8       8.1       12.1       10.7       7         13       29       15       18       25       122       13       18       25       122         3       0.4       0.5       0.8       0.8       1.1       1.4       1.9         2       14.5       22.3       8       10.1       15.1       8         7       2.4       5.2       1.9       2.1       2.2       11         8       2.5       4.1       1.0       1.8       -       -         distinct repetitive pattern of riffles and pools due to straightening activities.         20       23       38       17       11       16       27       9         distinct repetitive pattern of riffles and pools due to straightening activities.       Eb 4         Cg 5       Eb 4<												Design	1		Мо	onitorin	g Basel	ine	
Dimension and Substrate - Riffle Only	<b>—</b>	LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)					4.1	5.3		6.7			8	8.1	12.1	10.7	11	11.3	4.9	5.3	5.7	6.2	6.6		7.8		4
Floodprone Width (ft)					7	13		29			15	18	25	122	131	140	25	50	75	10	20		20		4
Bankfull Mean Depth (ft)					0.3	0.4		0.5			0.8	0.8	1	1.3	1.4	1.4	0.4	0.4	0.4	0.3	0.4		0.5		4
<sup>1</sup> Bankfull Max Depth (ft)					0.4	0.6		0.8			1.1	1.4	1.4	1.9	2	2	0.5	0.5	0.6	0.5	0.6		0.7		4
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2						8			14.7		2	2	2	1.8	2.7		3.3		4
Width/Depth Ratio					8.2	14.5		22.3			8	10.1	15.1	8	9	9	12	14	16	12.8	18.5		24.2		4
Entrenchment Ratio					1.7	2.4		5.2			1.9	2.1	2.2	11	12	13	5	9	13	1.6	2.8		3.1		4
<sup>1</sup> Bank Height Ratio					1.8	2.5		4.1			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4
Profile			•	•				•			•														
Riffle Length (ft)																				3	13	10	75	13	42
Riffle Slope (ft/ft)				[							0.01	0.0316	0.0576	0.002	0.01	0.012	0.027	0.036	0.04	0.006	0.029	0.029	0.056	0.011	42
Pool Length (ft)					NO dist	unct repe	etitive pa	attern of	riffles and	a poois										3	9	9	14	2.6	41
Pool Max depth (ft)						uue io	Suaignu	ening ac	uviues.		1.5	1.8	2.1		2.7		1.3	1.9	2.1	1	1.1		1.5		3
Pool Spacing (ft)											25	37	69	22	44	81	16	21	42	16	21		42		42
Pattern																									
Channel Beltwidth (ft)											20	23	38	17	30	36	16	21	32	16	21		32		
Radius of Curvature (ft)					No dist	inct rene	atitive na	attern of	riffles an	d nools	11	16	27	9	31	113	10	16	53	10	16		53		
Rc:Bankfull width (ft/ft)						due to	straight	ening ac	tivities	u poois	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						446 10	Straight	oning do	avideo.		44	68	116	10	63	91	31	45	64	31	45		64		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							2.	.36										0.45				0.	61		
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters					-															-					
Rosgen Classification							C	g 5				Eb 4			E5			Eb 4				Cl	o 4		
Bankfull Velocity (fps)							3	5.5										3.5				2	.6		
Bankfull Discharge (cfs)								7																	
Valley length (ft)				-			7	55																	
Channel Thalweg length (ft)							7	78										232				2	32		
Sinuosity (ft)							1.	.03				1.2			1.46			1.15				1.	15		
Water Surface Slope (Channel) (ft/ft)							0.0	248				0.0258			0.0053			0.0222				0.0	268		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks							7	76				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

					Projec	t Nam	Tabl e/Num	e 11g. ıber (H	Basel eron/1	Ind pools         Outs         Outs         Outs         Outs         Outs         Outs         Outs         Mon           100014) - Segment/Reach: UT 8 (605 feet)         Cedarock Park Ref         Causey Ref         Design         Mon           100014) - Segment/Reach: UT 8 (605 feet)         Mon         Mean         Max         Min         Med         Max         Min         Mean           1         1         Min         Mean         Max         Min         Med         Max         Min         Mean           1         15         18         25         122         131         140         25         50         75         20         30           1         1.8         1         1.3         1.4         1.4         0.4         0.4         0.5         0.4         0.4           1.1         1.4         1.4         1.9         2         0.55         0.6         0.7 <th></th> <th></th> <th></th> <th></th>															
Parameter	Gauge <sup>2</sup>	Reg	ional C	urve		Pre-	Existin	g Cond	lition		Ceda	rock Pa	rk Ref	С	ausey R	Ref		Design			Мо	onitorin	g Basel	ine	
Dimension and Substrate - Riffle Only	<b>—</b>	LL	UL	Eq.	Min	Mean	Med	Max	SD⁵	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD⁵	n
Bankfull Width (ft)				· ·	4.2	5.1		6.1			8	8.1	12.1	10.7	11	11.3	5.5	5.9	6.3	6.5	7.9		9.3		2
Floodprone Width (ft)					5	15		30			15	18	25	122	131	140	25	50	75	20	30		40		2
Bankfull Mean Depth (ft)					0.4	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.4	0.4	0.5	0.4	0.4		0.4		2
<sup>1</sup> Bankfull Max Depth (ft)					0.6	0.8		1			1.1	1.4	1.4	1.9	2	2	0.5	0.6	0.7	0.7	0.7		0.7		2
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2.5						8			14.7		2.5	2.5	2.5	2.6	3.2		3.7		2
Width/Depth Ratio					7	11.3		15.3			8	10.1	15.1	8	9	9	12	14	16	16.3	19.8		23.4		2
Entrenchment Ratio					1.1	2.7		4.9			1.9	2.1	2.2	11	12	13	4.6	8.5	11.9	2.2	4.2		6.2		2
<sup>1</sup> Bank Height Ratio					1.4	2.3		3.7			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2
Profile								1																	
Riffle Length (ft)					<b>I</b>										I			I	<b>I</b>	5	11	11	19	3.4	23
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.023	0.03	0.034	0.007	0.02	0.017	0.041	0.009	23
Pool Length (ft)					No dist	inct repe	etitive pa	attern of	riffles an	d pools										6	15	15	24	4.8	23
Pool Max depth (ft)					1	7       11.3       15.3       8       10.1       15.1       8       9         .1       2.7       4.9       1.9       2.1       2.2       11       12         .4       2.3       3.7       1.0       1.8       1.4       1.4         0 distinct repetitive pattern of riffles and pools due to straightening activities.       0.01       0.0316       0.0576       0.002       0.0         1.5       1.8       2.1       2.1       2.1       2.1       2.1       2.1											0.5	0.8	0.9	0.9	1.3		1.6		2
Pool Spacing (ft)											25	37	69	22	44	81	17	24	47	17	24		47		23
Pattern																									
Channel Beltwidth (ft)											20	23	38	17	30	36	17	24	36	17	24		36		
Radius of Curvature (ft)					No dist	inct ren	atitiva na	attern of	riffles an	d nools	11	16	27	9	31	113	11	18	59	11	18		59		
Rc:Bankfull width (ft/ft)						due to	straight	ening ac	tivities	u pools	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)						440 10	onaight	oning ao			44	68	116	10	63	91	35	50	71	35	50		71		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
Transport parameters																									
Reach Shear Stress (competency) lb/f <sup>2</sup>							1.	85										0.44				0.	32		
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
Additional Reach Parameters														-						•					
Rosgen Classification							Eç	g 5				Eb 4			E5			E/C 4				С	4		
Bankfull Velocity (fps)							3	.6										3.6				2	.8		
Bankfull Discharge (cfs)							9	.1																	
Valley length (ft)			-	-			52	20																	
Channel Thalweg length (ft)							54	43										605				6	)5		
Sinuosity (ft)							1.	04				1.2			1.46			1.15				1.	15		
Water Surface Slope (Channel) (ft/ft)					<u> </u>		0.0	218				0.0258			0.0053			0.019				0.0	138		
BF slope (ft/ft)																									
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks							8	30				0			0										
Channel Stability or Habitat Metric																									
Biological or Other																									

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

#### Table 12a. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 1 (856 feet)

Parameter	Pre	-Exi	sting	Cond	dition		Ce	daroo	k Re	eferen	ce R	each Data	1	Ca	usey	Refe	erene	ce R	each	Data			I	Desig	n				As-bui	lt/Bas	seline	l
<sup>1</sup> Ri% / Ru% / P% / G% / S%																					60	13	14	13			43	19	19	19		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%							9	22	39	9 18		11		4	54	28	1	1	1	2												
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)							0.12	4.1	9.8	3 161	256	68	0.	.32	0.5	0.9	2	4	116													
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	29	7′	1					33			6	66					5	50	50										25	75		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	14	43	3 4	3			66		33	3					100												100					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

#### Table 12b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 3 (279 feet)

Parameter		Р	re-E	xistin	g Co	nditio	n		Ce	daroo	k Re	ferend	ce R	each	Data	0	aus	ey R	lefere	ence	Reac	h Data			D	esigr	۱				As-b	uilt/Ba	seline	,
<sup>1</sup> Ri% / Ru% / P% / G% / S%																							74	8	9	8			55	15	15	15		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%									9	22	39	18	1	1		4	5	4	28	11	1	2												
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)									0.12	4.1	9.8	161	256	68		0.32	0.	5	0.9	24	116													
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	33	3	3	33						33			6	66						50	50										100			
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0				33	66				66		33						10	0											100					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2.3 - These classes are loosley built around the Rosen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Table 12c.	Baseline Stream Data Summary	(Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
	Project Name/Num	uber (Heron/100014) - Segment/Reach: UT 4 (450 feet)

					-	 	-			-					-	-																
Parameter	Pre	-Exist	ting C	onditi	ion	Ce	daroo	ck Re	feren	ce R	leach l	Data	0	Cause	ey R	efer	ence	Reach	Data			D	esigr	n				As-b	uilt/B	aselir	ne	
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				63	12	13	12			48	17	18	1	7		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	9 18	3	11		4	5	4	28	11	1	2													
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	3 161	25	68		0.32	0.	5	0.9	24	116														
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	25	25	50				33				66						50	50											10	D		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	25	25	50			66		33	3					10	0											100						

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2.3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

#### Table 12d. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 5 (952 feet)

Parameter			Pre-E	xisti	ing C	ondit	tion		Ced	aroc	k Ret	feren	ce Re	each l	Data	(	aus	ey R	Refere	ence	Read	ch Data	a			[	)esig	n				As-b	uilt/Bas	eline	
<sup>1</sup> Ri% / Ru% / P% / G% / S%																								58	14	14	14			50	17	7 17	16		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%									9	22	39	18	1	1		4	5	64	28	11	1	2													
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)								0.	.12	4.1	9.8	161	256	8		0.32	0.	.5	0.9	24	116														
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	20	)	20	40	20					33			6	6						50	50												100		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0			20	20	60				66		33						10	0												100					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons,

#### Table 12e. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 6 (781 feet)

Parameter		Р	re-Ex	isting	l Condi	tion	Ce	daroo	ck Re	feren	ce Re	each D	ata	C	ausey	/ Ref	erenc	e Rea	ch Data				Desig	n				As-bu	lt/Base	line	
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				64	12	12	12			46	18	18	18		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%							9	22	39	18	1	1		4	54	28	11	1 1	1 2												
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)							0.12	4.1	9.8	161	256	8		0.32	0.5	0.9	24	4 116	6												
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	40	2	0 2	20 2	20			33			6	6					50	0 50											100		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0				1(	00		66		33						100											100					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

#### Table 12f. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 7 (232 feet)

Parameter	Pre	e-Exis	sting	Cond	ition		Ce	daroo	k Re	ferend	e Re	ach Da	ata	C	ausey	/ Refe	erenc	e Rea	ach Da	ata			D	)esig	n				As-bu	ilt/Bas	eline	
<sup>1</sup> Ri% / Ru% / P% / G% / S%																					76	7	8	7			60	13	14	13		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%							9	22	39	18	11			4	54	28	11		1	2												
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)							0.12	4.1	9.8	161	2568			0.32	0.5	0.9	24	11	6													
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	57	29	14	1				33			66						50	) 5	0									25	75	i		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0		29	7	1			66		33						100												100			, T		

Shaded cells indicate that these will typically not be filled in

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons

### Table 12g. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Heron/100014) - Segment/Reach: UT 8 (605 feet)

Parameter		F	Pre-E	xisti	ing C	ondi	tion		Ce	daro	ck Re	feren	e Re	ach D	ata	C	ausey	/ Ref	eren	ce Re	each	Data			[	Desig	n				As-bu	ilt/Bas	eline	
<sup>1</sup> Ri% / Ru% / P% / G% / S%																							60	13	14	13			41	20	20	19		
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%									9	22	39	18	11	1		4	54	28	1	1	1	2												
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)									0.12	4.1	9.8	161	2568	3		0.32	0.5	0.9	2	24 1	16													
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	25	; ;	25	50						33			66	6					Ę	50	50										50	50		
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0		ł	50		50				66		33						100												100					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-constrution distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

				Tab	le 13	a. Mo	onitor	ring D	ata -	Dime	nsior	nal Mo	orpho	logy	Sumr	nary	Dime	nsion	nal Pa	irame	ters -	- Cros	ss Se	ction	s)										
	1							Proje	ct Na	me/N	edmu	r (He	ron/1	00014	) S	egme	nt/Re	ach: (		(856)	eet)								1						
		0	ross S	Section	1 (Poo	DI)			C	ross S	ection	2 (Riffi	e)			C	ross S	ection	3 (Riffi	e)	_		C	ross S	Section	14 (Poo	01)			C	ross S	ection	5 (Riffi	e)	
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	9.2	8.5	8.5					10.7	14.7	15.3					13.0	14.4	17.7					8.9	9.7	9.1					8.3	9.0	10.7				
Floodprone Width (ft)	NA	NA	NA					100	100	100					100	100	100					NA	NA	NA					25	25	25				
Bankfull Mean Depth (ft)	1.1	1.2	1.2					0.6	0.4	0.4					0.4	0.3	0.3					0.8	0.7	0.7					0.4	0.4	0.3				
Bankfull Max Depth (ft)	2.1	2.2	2.2					0.9	0.8	0.9					0.7	0.7	0.7					1.6	1.6	1.5					0.6	0.6	0.7				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.5	10.5	10.5					6.1	6.1	6.1					4.6	4.6	4.6					6.8	6.8	6.8					3.7	3.7	3.7				
Bankfull Width/Depth Ratio	NA	NA	NA					18.8	35.4	38.4					36.7	45.1	68.1					NA	NA	NA					18.6	21.9	30.9				
Bankfull Entrenchment Ratio	NA	NA	NA					9.3	6.8	6.5					7.7	6.9	5.6					NA	NA	NA					3.0	2.8	2.3				
Low Bank Height (ft)	2.1	2.2	2.1					0.9	0.7	0.9					0.7	0.7	0.7					1.6	1.6	1.5					0.6	0.6	0.7				
Bankfull Bank Height Ratio*	1.00	1.00	0.95					1.00	0.88	1.00					1.00	1.00	1.00					1.00	1.00	1.00					1.00	1.00	1.00				
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			
		C	ross S	Section	6 (Poo	ol)			0	Cross S	Section	7 (Poc	ol)			С	ross S	ection	8 (Riffl	e)															
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+														
Record elevation (datum) used																																		$\square$	
Bankfull Width (ft)	12.8	13.2	15.7					9.6	10.4	10.5					11.2	12.0	11.4																		
Floodprone Width (ft)	NA	NA	NA					NA	NA	NA					100	100	100																	$\square$	$\square$
Bankfull Mean Depth (ft)	0.7	0.7	0.6					0.8	0.8	0.8					0.6	0.6	0.6																	$\square$	$\square$
Bankfull Max Depth (ft)	1.6	1.7	1.6					1.5	1.7	1.5					1.1	1.0	1.1																		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	9.4	9.4	9.4					8.0	8.0	8.0					7.2	7.2	7.2																		
Bankfull Width/Depth Ratio	NA	NA	NA					NA	NA	NA					17.4	20.0	18.1																		
Bankfull Entrenchment Ratio	NA	NA	NA					NA	NA	NA					8.9	8.3	8.8																		
Low Bank Height (ft)	1.6	1.7	1.6					1.5	1.7	1.5					1.1	1.0	1.1																		
Bankfull Bank Height Ratio*	1.00	1.00	1.00					1.00	1.00	1.00					1.00	1.00	1.00																		
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum in the monthly data from a performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent data from a performer is being acquired to performer is being acquired to performe

				Tab	ole 13	b. M	onito	ring C	)ata -	Dime	ensio	nal M	orpho	logy	Sumr	nary	(Dime	ensior	nal Pa	arame	ters -	- Cros	ss Se	ection	s)			
								Proje	ct Na	me/N	umbe	er (He	eron/1	00014	4) S	egme	nt/Re	each:	UT 3	(279 f	eet)							
		C	Cross S	Section	9 (Poo	ol)			С	ross S	ection	10 (Rif	fle)															
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+														Г
Record elevation (datum) used																												
Bankfull Width (ft)	4.2	5.6	5.8					7.7	7.0	7.0																		Ē
Floodprone Width (ft)	NA	NA	NA					18	18	18																		Γ
Bankfull Mean Depth (ft)	0.7	0.5	0.5					0.6	0.6	0.6																		С
Bankfull Max Depth (ft)	1.0	0.8	0.8					1.0	1.1	1.0																		Ē
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.9	2.9	2.9					4.5	4.5	4.5																		
Bankfull Width/Depth Ratio	NA	NA	NA					13.2	10.9	10.9																		Ē
Bankfull Entrenchment Ratio	NA	NA	NA					2.3	2.6	2.6																		Ē
Low Bank Height (ft)	1.0	0.3	0.3					1.0	1.1	1.0																		
Bankfull Bank Height Ratio*	1.00	0.38	0.38					1.00	1.00	1.00																		
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												
Based on fixed baseline bankfull elevation <sup>1</sup>																												Г
Record elevation (datum) used																												
Bankfull Width (ft)																												Ē
Floodprone Width (ft)																												
Bankfull Mean Depth (ft)																												
Bankfull Max Depth (ft)																												
Bankfull Cross Sectional Area (ft <sup>2</sup> )																												
Bankfull Width/Depth Ratio																												
Bankfull Entrenchment Ratio																												
Low Bank Height (ft)																												
Bankfull Bank Height Ratio*																												L
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												Г

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

_		
_		
_		
_		
_		 
_		

				Tab	ole 13	c. Mo	onitor I	ing D Proje	ata - ct Na	Dime me/N	ensio umbe	nal Mo er (He	orpho ron/1	ology \$ 00014	Sumn I) Se	nary ( egme	(Dime nt/Re	ensior each:	nal Pa UT 4 (	rame (450 f	ters - eet)	- Cro	ss Se	ction	s)					
		С	ross S	ection	11 (Po	ol)		Ĺ	C	ross S	ection	12 (Rif	fle)		Í	C	ross S	ection '	13 (Riff	le)	í		C	ross S	ection	14 (Po	ol)			
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		$\square$
Record elevation (datum) used																														$\square$
Bankfull Width (ft)	6.0	7.9	9.4					6.5	7.4	10.6					8.0	7.9	11.3					9.1	11.0	10.9					$\square$	$\square$
Floodprone Width (ft)	NA	NA	NA					40	40	40					40	40	40					NA	NA	NA					$\square$	$\square$
Bankfull Mean Depth (ft)	0.8	0.6	0.5					0.3	0.3	0.2					0.5	0.4	0.3					0.7	0.6	0.6						$\square$
Bankfull Max Depth (ft)	1.1	1.1	1.3					0.5	0.6	0.5					0.8	0.8	0.8					1.4	1.4	1.4						$\square$
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.8	4.8	4.8					2.2	2.2	2.2					3.7	3.5	3.5					6.8	6.8	6.8						$\square$
Bankfull Width/Depth Ratio	NA	NA	NA					19.2	24.9	51.1					17.3	17.8	36.5					NA	NA	NA						$\square$
Bankfull Entrenchment Ratio	NA	NA	NA					6.2	5.4	3.8					5.0	5.1	3.5					NA	NA	NA						
Low Bank Height (ft)	1.1	0.9	1.3					0.5	0.5	0.5					0.8	0.8	0.8					1.4	1.4	1.4						$\square$
Bankfull Bank Height Ratio*	1.00	0.82	1.00					1.00	0.83	1.00					1.00	1.00	1.00					1.00	1.00	1.00						
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														
Based on fixed baseline bankfull elevation <sup>1</sup>																														
Record elevation (datum) used																														
Bankfull Width (ft)																														ĺ
Floodprone Width (ft)																														ĺ
Bankfull Mean Depth (ft)																														í
Bankfull Max Depth (ft)																														ĺ
Bankfull Cross Sectional Area (ft <sup>2</sup> )																														ĺ
Bankfull Width/Depth Ratio																														í
Bankfull Entrenchment Ratio																														i i
Low Bank Height (ft)																														<u> </u>
Bankfull Bank Height Ratio*																														<u> </u>
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														1 -

# 1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

				Tab	ole 13	d. Mo	onitor	ing D Proie	ata - ct Na	Dime me/N	ensior umbe	al Mo r (He	orpho ron/1	ology 00014	Sum	mary Segm	(Din ent/F	nens Reac	iona h: U	al Pa T5(	rame (952 f	ters - eet)	- Cro	ss Se	ection	s)										
	l i	С	ross S	ection	15 (Po	ol)			C	ross S	ection	16 (Riff	ile)		ŕ	(	Cross	Secti	ion 17	/ (Poo	ol)			С	ross S	ection	18 (Rif	fle)			С	ross S	ection	19 (Po	ol)	
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY	/2 M	Y3 1	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used		1		1	1					1																									1	
Bankfull Width (ft)	4.7	9.4	8.7	1				6.3	5.7	9.4					5.4	5.7	5.	9					8.1	9.2	12.2					7.8	8.7	11.4				
Floodprone Width (ft)	NA	NA	NA					40	40	40					NA	NA	N/	A					40	40	40					NA	NA	NA				
Bankfull Mean Depth (ft)	0.5	0.3	0.3					0.3	0.3	0.2					0.6	0.6	0.	6					0.5	0.4	0.3					0.4	0.4	0.3				
Bankfull Max Depth (ft)	0.8	0.5	0.6					0.5	0.6	0.6					1.1	1.2	1.	3					0.8	0.7	0.8					0.9	0.8	0.7				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.4	2.4	2.4					1.9	1.9	1.9					3.4	3.4	3.	4					3.7	3.7	3.7					3.3	3.3	3.3				
Bankfull Width/Depth Ratio	NA	NA	NA					20.9	17.1	46.5					NA	NA	N/	A					17.7	22.9	40.2					NA	NA	NA				
Bankfull Entrenchment Ratio	NA	NA	NA					6.3	7.0	4.3					NA	NA	N/	A					4.9	4.3	3.3					NA	NA	NA				
Low Bank Height (ft)	0.8	0.5	0.6					0.5	0.6	0.6					1.1	1.2	1.	3					0.8	0.6	0.8					0.9	0.8	0.7				
Bankfull Bank Height Ratio*	1.00	1.00	1.00					1.00	1.00	1.00					1.00	1.00	1.0	00					1.00	0.86	1.00					1.00	1.00	1.00				
Cross Sectional Area between end pins (ft <sup>2</sup> )																																				
d50 (mm)																																				
		C	ross S	ection	20 (Riff	fle)			С	ross S	ection	21 (Po	ol)			0	Cross	Secti	on 22	(Riffl	le)															
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY	/2 M	IY3 I	MY4	MY5	MY+														
Record elevation (datum) used																																				
Bankfull Width (ft)	4.9	6.2	5.3					5.0	5.8	5.8					7.4	7.2	8.	5																		
Floodprone Width (ft)	40	40	40					NA	NA	NA					40	40	40	0																		
Bankfull Mean Depth (ft)	0.4	0.3	0.4					0.6	0.5	0.5					0.4	0.4	0.	3																		
Bankfull Max Depth (ft)	0.6	0.6	0.6					1.1	1.0	1.1					0.7	0.8	0.	7																		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.9	1.9	1.9					3.1	3.1	3.1					2.9	2.9	2.	9																		
Bankfull Width/Depth Ratio	12.6	20.2	14.8					NA	NA	NA					18.9	17.9	24	.9																		
Bankfull Entrenchment Ratio	8.2	6.5	7.5					NA	NA	NA					5.4	5.6	4.	7																		
Low Bank Height (ft)	0.6	0.6	0.6					1.1	1.0	1.1					0.7	0.8	0.	7																		
Bankfull Bank Height Ratio*	1.00	1.00	1.00					1.00	1.00	1.00					1.00	1.00	1.0	00																		
Cross Sectional Area between end pins (ft <sup>2</sup> )																																				
d50 (mm)																																				

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

_		
_		
_		

				Tab	ole 13	e. Mo	onitor I	ing D Proje	)ata - ct Na	Dime me/N	nsior umbe	nal Mo er (He	orpho ron/1	ology \$ 00014	Sumn I) Se	nary ( egme	(Dime ent/Re	ensior each:	nal Pa UT 6 (	irame (781 f	ters - eet)	- Cros	ss Se	ction	s)					
		С	ross S	ection	23 (Po	ol)			С	ross Se	ection	24 (Rif	fle)		Í	C	ross S	ection	25 (Po	ol)	,		Cı	oss Se	ection 2	26 (Riff	ile)			
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		$\square$
Record elevation (datum) used																														
Bankfull Width (ft)	5.6	5.7	6.4					6.1	5.8	5.7					5.2	10.0	10.3					6.8	4.7	4.8						$\square$
Floodprone Width (ft)	NA	NA	NA					40	40	40					NA	NA	NA					40	40	40						$\square$
Bankfull Mean Depth (ft)	0.6	0.6	0.6					0.4	0.4	0.4					0.6	0.3	0.3					0.5	0.7	0.7						$\square$
Bankfull Max Depth (ft)	1.0	0.9	1.0					0.6	0.5	0.6					1.3	0.8	0.8					0.9	1.0	1.2						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.6	3.6	3.6					2.2	2.2	2.2					3.2	3.2	3.2					3.5	3.5	3.5						$\square$
Bankfull Width/Depth Ratio	NA	NA	NA					16.9	15.3	14.8					NA	NA	NA					13.2	6.3	6.6						$\square$
Bankfull Entrenchment Ratio	NA	NA	NA					6.6	6.9	7.0					NA	NA	NA					5.9	8.5	8.3						
Low Bank Height (ft)	1.0	0.9	1.0					0.6	0.7	0.6					1.3	0.6	0.7					0.9	1.4	1.5						$\square$
Bankfull Bank Height Ratio*	1.00	1.00	1.00					1.00	1.40	1.00					1.00	0.75	0.88					1.00	1.40	1.25						
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														
Based on fixed baseline bankfull elevation <sup>1</sup>																														
Record elevation (datum) used																														
Bankfull Width (ft)																													$\square$	
Floodprone Width (ft)																														
Bankfull Mean Depth (ft)																														
Bankfull Max Depth (ft)																														
Bankfull Cross Sectional Area (ft <sup>2</sup> )																														
Bankfull Width/Depth Ratio																														
Bankfull Entrenchment Ratio																														
Low Bank Height (ft)																														
Bankfull Bank Height Ratio*																														
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														

# 1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

				Ta	ble 13	Bf. Mo	onitor	'ing D Proie	ata - ct Na	Dime me/N	nsior umbe	al Mo r (He	orpho ron/1	logy \$ 00014	Sum 4) S	mary Segm	(Din ent/l	nens Reac	siona ch: U	l Pa T 7 (	rame 232 f	ters - eet)	Cros	ss Se	ction	s)										
		C	ross S	Section	27 (Po	ol)			C	ross S	ection	28 (Riff	le)		Í	(	Cross	s Sect	tion 29	) (Poo	ol)	,		С	ross S	ection	30 (Rif	ffle)			C	ross S	Section	31 (Pc	ool)	
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	, MY5	MY+	Base	MY1	MY2	MY3	MY4	, MY5	MY+	Base	e MY1	MY	Y2 N	/IY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	, MY5	MY+	Base	MY1	MY2	MY3	MY4	, MY5	MY+
Record elevation (datum) used					1		1			1	1															1		1			Ì			1	1	1
Bankfull Width (ft)	7.1	11.4	12.4					7.8	6.9	7.5					4.1	4.1	4.	.1					6.2	5.6	6.3					5.3	6.1	5.8		T	T	T
Floodprone Width (ft)	NA	NA	NA					20	20	20					NA	NA	N/	A					10	11	11					NA	NA	NA		T	T	
Bankfull Mean Depth (ft)	0.9	0.6	0.5					0.4	0.4	0.4					0.8	0.8	0.	.8					0.4	0.4	0.4					0.6	0.5	0.5		Т	Т	Г
Bankfull Max Depth (ft)	1.5	1.1	0.9					0.6	1.1	0.9					1.1	1.3	1.	.2					0.5	0.5	0.5					1.0	0.7	0.7		Т	Т	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	6.3	6.3	6.3					3.0	3.0	3.0					3.4	3.4	3.	.4					2.3	2.3	2.3					3.0	3.0	3.0				
Bankfull Width/Depth Ratio	NA	NA	NA					20.3	15.9	18.8					NA	NA	N/	A					16.7	13.6	17.3					NA	NA	NA				
Bankfull Entrenchment Ratio	NA	NA	NA					2.6	2.9	2.7					NA	NA	N/	A					1.6	2.0	1.7					NA	NA	NA				
Low Bank Height (ft)	1.5	0.8	0.8					0.6	1.1	0.9					1.1	1.2	1.	.2					0.5	0.5	0.5					1.0	0.6	0.8				
Bankfull Bank Height Ratio*	1.00	0.73	0.89					1.00	1.00	1.00					1.00	0.92	1.0	00					1.00	1.00	1.00					1.00	0.86	1.14				
Cross Sectional Area between end pins (ft <sup>2</sup> )																																				
d50 (mm)																																		T	T	T
		С	ross S	ection	32 (Rif	fle)			С	ross S	ection	33 (Riff	ile)																							
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+																				T	T	T
Record elevation (datum) used																																		T	T	T
Bankfull Width (ft)	6.5	7.6	7.9					6.6	5.8	6.2																										
Floodprone Width (ft)	20	20	20					20	20	20																										
Bankfull Mean Depth (ft)	0.5	0.4	0.4					0.3	0.3	0.3																										
Bankfull Max Depth (ft)	0.7	0.8	0.8					0.5	0.6	0.6																										
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.3	3.3	3.3					1.8	1.8	1.8																										
Bankfull Width/Depth Ratio	12.8	17.5	18.9					24.2	18.7	21.4																										
Bankfull Entrenchment Ratio	3.1	2.6	2.5					3.0	3.4	3.2																										
Low Bank Height (ft)	0.7	0.8	0.8					0.5	0.5	0.7																										
Bankfull Bank Height Ratio*	1.00	1.00	1.00					1.00	0.83	1.17																										
Cross Sectional Area between end pins (ft <sup>2</sup> )																																				
d50 (mm)																																		Т	Т	T

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

_		
_		
_		

				Tab	ole 13	g. Mo	onitor I	ring D Proje	ata - ct Na	Dime me/N	nsior umbe	nal Mo r (Hei	orpho ron/1	logy 00014	Sumn I) Se	nary ( egme	(Dime nt/Re	ensior ach:	nal Pa UT 8 (	rame (605 f	ters - eet)	- Cros	ss Se	ction	s)					
		Cı	ross S	ection	34 (Rif	fle)		L (	С	ross S	ection	35 (Po	ol)		Ĺ	C	ross Se	ection 3	36 (Riff	le)	- í		C	ross Se	ection	37 (Poo	ol)			
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Record elevation (datum) used																														
Bankfull Width (ft)	6.5	5.2	4.8					7.5	6.9	7.1					9.3	9.0	9.3					9.5	8.7	10.5					$\square$	
Floodprone Width (ft)	40	40	40					NA	NA	NA					20	20	20					NA	NA	NA					$\square$	
Bankfull Mean Depth (ft)	0.4	0.5	0.5					0.5	0.6	0.6					0.4	0.4	0.4					0.8	0.8	0.7						
Bankfull Max Depth (ft)	0.7	0.7	0.8					0.9	1.0	0.9					0.7	0.7	0.8					1.6	1.6	1.6						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.6	2.6	2.6					4.1	4.1	4.1					3.7	3.7	3.7					7.2	7.2	7.2						
Bankfull Width/Depth Ratio	16.3	10.4	8.9					NA	NA	NA					23.4	21.9	23.4					NA	NA	NA						
Bankfull Entrenchment Ratio	6.2	7.7	8.3					NA	NA	NA					2.2	2.2	2.2					NA	NA	NA						
Low Bank Height (ft)	0.7	0.8	0.8					0.9	1.0	0.9					0.7	0.7	0.8					1.6	1.6	1.6						
Bankfull Bank Height Ratio*	1.00	1.14	1.00					1.00	1.00	1.00					1.00	1.00	1.00					1.00	1.00	1.00						
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														
Based on fixed baseline bankfull elevation <sup>1</sup>																														
Record elevation (datum) used																														
Bankfull Width (ft)																														
Floodprone Width (ft)																														
Bankfull Mean Depth (ft)																														
Bankfull Max Depth (ft)																														
Bankfull Cross Sectional Area (ft <sup>2</sup> )																														
Bankfull Width/Depth Ratio																														
Bankfull Entrenchment Ratio																														
Low Bank Height (ft)																														
Bankfull Bank Height Ratio*																														
Cross Sectional Area between end pins (ft <sup>2</sup> )																														
d50 (mm)																														1

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."
\*Bank Height Ratio is calculated based on the As-built (MYO) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

_		

												E: Proj	chibit ect N	: Tabl lame/	e 14a Numt	. Moi ber (H	nitorii eron/	ng Da 1000 <sup>,</sup>	ta - S 14) - S	strear Segm	n Rea ent/R	ch Da each	ata S : UT	umma 1 (856	ary 6 feet)		
Parameter			Bas	eline					M	Y-1					M	Y-2		-			M	Y- 3					Ν
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	8.3	11		13		4	9	13.2		14.7		4	10.7	13.4		17.7		4									1
Floodprone Width (ft)	25	100		100		4	25	100		100		4	25	100		100		4									
Bankfull Mean Depth (ft)	0.4	0.5		0.6		4	0.3	0.4		0.6		4	0.26	0.37		0.63		4									
<sup>1</sup> Bankfull Max Depth (ft)	0.6	0.8		1.1		4	0.6	0.8		1		4	0.7	0.8		1.1		4									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.7	5.4		7.2		4	3.7	5.4		7.2		4	3.7	5.4		7.2		4									
Width/Depth Ratio	17.4	18.7		36.7		4	20	28.7		45.1		4	18.1	34.7		68.1		4									
Entrenchment Ratio	3	8.3		9.3		4	2.8	6.9		8.3		4	2.34	6.09		8.77		4									1
Low Bank Height (ft)	0.6	0.8		1.1		4	0.6	0.7		1		4	0.7	0.8		1.1		4									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.9	1		1		4	1.0	1.0		1.0		4									
Profile																											
Riffle Length (ft)	2.7	19	16	53	11	31																					
Riffle Slope (ft/ft)	0	0.01	0.01	0.05	0.01	31																					
Pool Length (ft)	6	23	20	80	12.9	34																					
Pool Max depth (ft)	1.5	1.6		2.1		4																					
Pool Spacing (ft)	25	34		68		34																					
Pattern		•			•		-			•																	
Channel Beltwidth (ft)	25	34	1	68		Г —																					
Radius of Curvature (ft)	17	25		85												[											
Rc:Bankfull width (ft/ft)	2	3		10												Patterr	i data w	ill not typ	bically b	e collec sic	ted unle inificant	ss visua shifts fro	al data, om bas	dimensi eline	onal dat	a or prof	ile data
Meander Wavelength (ft)	51	72		101																	,						
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			C	24																							
Channel Thalweg length (ft)			8	56																							
Sinuosity (ft)			1	.3																							
Water Surface Slope (Channel) (ft/ft)			0.0	087																							
BF slope (ft/ft)																											
<sup>3</sup> Ri% / Ru% / P% / G% / S%	43	19	19	19																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											1
<sup>2</sup> % of Reach with Eroding Banks				0						-				-	-	-	-	-		-	-	-	-			<u></u>	
Channel Stability or Habitat Metric													1						l –								
Biological or Other																											

Y- 4					MY	′- <b>5</b>		
Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
indicate								
inaiouto								

												E: Proj	chibit ect N	Tabl ame/	e 14b Numb	. Moi ber (H	nitoriı eron/	ng Da 1000	ata - S 14) - S	Stream Segm	n Rea ent/R	ch Da each	ata Su : UT 3	umma 8 (279	ry feet)		
Parameter			Bas	eline					M	Y-1					M	Y-2					M	Y- 3					M
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	7.7	7.7		7.7		1	7	7		7		1	7	7		7		1									
Floodprone Width (ft)	18	18		18		1	18	18		18		1	18	18		18		1									
Bankfull Mean Depth (ft)	0.6	0.6		0.6		1	0.6	0.6		0.6		1	0.6	0.6		0.6		1									l .
<sup>1</sup> Bankfull Max Depth (ft)	1	1		1		1	1.1	1.1		1.1		1	1	1		1		1									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.5	4.5		4.5		1	4.5	4.5		4.5		1	4.5	4.5		4.5		1									
Width/Depth Ratio	13.2	13.2		13.2		1	10.9	10.9		10.9		1	10.9	10.9		10.9		1									
Entrenchment Ratio	2.3	2.3		2.3		1	2.6	2.6		2.6		1	2.6		2.6			1									
Low Bank Height (ft)	1	1		1		1	1.1	1.1		1.1		1	1	1		1		1									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		1	1	1.0		1.0		1	1	1.0		1.0		1									
Profile																											
Riffle Length (ft)	4	11	11         10         19         4.3         14         Image: Constraint of the second																								
Riffle Slope (ft/ft)	0.01	0.03	0.03	0.74	0.02	14																					
Pool Length (ft)	4	9	8	21	4.9	13																					
Pool Max depth (ft)	1	1	1	1	0	1																					
Pool Spacing (ft)	13	18		35		14																					
Pattern																											
Channel Beltwidth (ft)	13	18		27																							
Radius of Curvature (ft)	9	13		44																							
Rc:Bankfull width (ft/ft)	2	3		10												Pattern	i data wi	ll not ty	pically b	e collect	ted unle	SS VISU2	al data, o om base	limensio	onal dat	a or profi	e data i
Meander Wavelength (ft)	26	37		53																siyi	mincant	SIIIIS III	UIII Dase				
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			C	; 4																							
Channel Thalweg length (ft)			2	79																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	176																							
BF slope (ft/ft)																											
<sup>3</sup> Ri% / Ru% / P% / G% / S%	55	15	15	15																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																						1	1				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks				0																							
Channel Stability or Habitat Metric		v																							1		
Biological or Other																									1		
Chaded calls indicate that these will trainably not be	filledin																										

ΛY	′- <b>4</b>					MY	- 5		
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									
					_				

												E: Proj	chibit ect N	Tabl ame/	e 14c Numb	. Moi ber (H	nitorir eron/	ng Da 1000 <sup>,</sup>	ita - S 14) - S	Strean Segm	n Rea ent/R	ch Da each:	ata Su : UT 4	umma 4 (450	ry feet)		
Parameter			Bas	eline					MY	′-1					M	Y-2					M	Y-3					M
		-		-		-	_	-				-		-	-	-				_	-	-				_	
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	6.5	7.3		8		2	7.4	7.7		7.9		2	10.6	11		11.3		2									
Floodprone Width (ft)	40	40		40		2	40	40		40		2	40	40		40		2									
Bankfull Mean Depth (ft)	0.3	0.4		0.5		2	0.3	0.4		0.4		2	0.2	0.3		0.3		2									
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.7		0.8		2	0.6	0.7		0.8		2	0.5	0.7		0.8		2									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.2	3		3.7		2	2.2	2.9		3.5		2	2.2	2.9		3.5		2									
Width/Depth Ratio	17.3	18.3		19.2		2	17.8	21.4		24.9		2	36.5	43.8		51.1		2									
Entrenchment Ratio	5	5.6		6.2		2	5.1	5.2		5.4		2	3.5	3.7		3.8		2									
Low Bank Height (ft)	0.5	0.7		0.8		2	0.5	0.7		0.8		2	0.5	0.7		0.8		2									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	0.8	0.9		1		2	1.0	1.0		1.0		2									
Profile																											
Riffle Length (ft)	4	9	9	20	3.5	23																					
Riffle Slope (ft/ft)	0	0.02	0.02	0.06	0.01	23																					
Pool Length (ft)	4	10	10	18	3.5	22																					
Pool Max depth (ft)	1.1	1.3		1.4		2																					
Pool Spacing (ft)	15	20		40		22																					
Pattern																											
Channel Beltwidth (ft)	15	20		30																							
Radius of Curvature (ft)	10	15		50																							
Rc:Bankfull width (ft/ft)	2	3		10												Patterr	i data wi	i not typ	pically b	e collect	ed unie nificant	ss visua shifts fro	il data, c om base	limensio	nal data	a or profi	le data
Meander Wavelength (ft)	30	43		60																Jig		511113 114					
Meander Width Ratio	3	4		6																							
Additional Reach Parameters	-						-																				
Rosgen Classification			C	\$4																							
Channel Thalweg length (ft)			4	50																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	195																							
BF slope (ft/ft)						_					_					_		-				_					
<sup>°</sup> Ri% / Ru% / P% / G% / S%	48	17	18	17																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											1
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks		0																									
Channel Stability or Habitat Metric																											
Biological or Other																											
Chadad calls indicate that these will traisally not be	filled in																										

ΛY	′- <b>4</b>					MY	- 5		
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									
					_				

												E: Proj	chibit ect N	Tabl ame/	e 14d Numb	. Mo ber (H	nitoriı eron/	ng Da 1000	nta - S 14) - S	Stream Segm	n Rea ent/R	ch Da each:	ata Su : UT 5	umma 5 (952	ry feet)		
Parameter			Bas	eline			Ι		MY	′-1					M	Y-2					M	Y- 3					M
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	4.9	6.9		8.1		4	5.7	6.7		9.2		4	5.3	9		12.2		4									
Floodprone Width (ft)	40	40		40		4	40	40		40		4	40	40		40		4									
Bankfull Mean Depth (ft)	0.3	0.4		0.5		4	0.3	0.4		0.4		4	0.2	0.3		0.4		4									
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.7		0.8		4	0.6	0.7		0.8		4	0.6	0.7		0.8		4									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.9	2.4		3.7		4	1.9	2.4		3.7		4	1.9	2.4		3.7		4									
Width/Depth Ratio	12.6	18.3		20.9		4	17.1	19.1		22.9		4	14.8	32.6		46.5		4									
Entrenchment Ratio	4.9	5.9		8.2		4	4.3	6.0		7.0		4	3.3	4.5		7.5		4									
Low Bank Height (ft)	0.5	0.7		0.8		4	0.6	0.6		0.8		4	0.6	0.6		0.7		4									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.9	1.0		1.0		4	1	0.8		1		4									
Profile																											
Riffle Length (ft)	3	11	9	49	8.4	41																					
Riffle Slope (ft/ft)	0	0.03	0.03	0.05	0.01	41																					
Pool Length (ft)	4	12	10	59	8.5	41																					
Pool Max depth (ft)	0.8	1		1.1		4																					
Pool Spacing (ft)	15	20		40		41																					
Pattern																											
Channel Beltwidth (ft)	15	20		30																							
Radius of Curvature (ft)	10	15		50																							
Rc:Bankfull width (ft/ft)	2	3		10												Patterr	i data wi	ll not ty	pically b	e collect	ed unle	ss visua	il data, c	dimensio	onal data	a or profi	le data i
Meander Wavelength (ft)	30	43		60																siyi	lincant	SIIIIIS III	JIII Dase				
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			E/	C 4																							
Channel Thalweg length (ft)			9	52																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	256																							
BF slope (ft/ft)																											
<sup>3</sup> Ri% / Ru% / P% / G% / S%	50	17	17	16																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks				0																							
Channel Stability or Habitat Metric																											
Biological or Other	1																		1						Ī		
Chaded calls indicate that there will trainally not be	- المرا أبع																		•						-		

ΛY	′- <b>4</b>					MY	- 5		
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									
					_				

												E: Proj	chibit ect N	Tabl ame/	e 14e Numb	. Moi ber (H	nitorir eron/	ng Da 1000 <sup>,</sup>	ita - S 14) - S	Strean Segm	n Rea ent/R	ch Da each	ata Su : UT 6	umma 6 (781	ry feet)		
Parameter			Bas	eline					MY	′-1					M	Y-2					M	Y- 3					M
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	6.1	6.5		6.8		2	4.7	5.3		5.8		2	4.8	5.3		5.7		2									
Floodprone Width (ft)	40	40		40		2	40	40		40		2	40	40		40		2									
Bankfull Mean Depth (ft)	0.4	0.4		0.5		2	0.4	0.6		0.7		2	0.4	0.6		0.7		2									
<sup>1</sup> Bankfull Max Depth (ft)	0.6	0.8		0.9		2	0.5	0.8		1		2	0.6	0.9		1.2		2									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.2	2.9		3.5		2	2.2	2.9		3.5		2	2.2	2.9		3.5		2									
Width/Depth Ratio	13.2	15.1		16.9		2	6.3	10.8		15.3		2	6.6	10.7		14.8		2									
Entrenchment Ratio	5.9	6.2		6.6		2	6.9	7.7		8.5		2	7	7.7		8.3		2									
Low Bank Height (ft)	0.6	0.8		0.9		2	0.7	1.1		1.4		2	0.7	1.1		1.5		2									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	1.4	1.4		1.4		2	1.1	1.2		1.3		2									
Profile																											
Riffle Length (ft)	2	10	7	47	8.8	33																					
Riffle Slope (ft/ft)	0	0.03	0.02	0.13	0.02	33																					
Pool Length (ft)	4	12	12	18	3.7	33																					
Pool Max depth (ft)	1	1.2		1.3		2																					
Pool Spacing (ft)	14	18		37		33																					
Pattern																											
Channel Beltwidth (ft)	14	18		37																							
Radius of Curvature (ft)	9	14		46																							
Rc:Bankfull width (ft/ft)	2	3		10												Patterr	i data wi	Il not ty	pically b	e collect	ted unle	SS VISU2	al data, o om base	dimensio	onal dat	a or profi	le data
Meander Wavelength (ft)	27	39		55																Sig	inicant	311113 114	oni base				
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			C	; 4																							
Channel Thalweg length (ft)			7	81																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	225																							
BF slope (ft/ft)					_									-						_		_	_	_		_	
<sup>3</sup> Ri% / Ru% / P% / G% / S%	46	18	18	18																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks				0																							
Channel Stability or Habitat Metric																											
Biological or Other																			1								
Chaded calls indicate that there will trainally not be	filledin																		•								

ΛY	′- <b>4</b>					MY	- 5		
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									
					_				

												E Proj	xhibii ject N	t Tabl ame/	le 14f. Numb	Mor Der (H	nitorin eron/	ig Da 1000 <sup>-</sup>	ta - S 14) - S	tream Segm	n Rea ent/R	ch Da each:	ita Su : UT 7	ımma ' (232	ry feet)		
Parameter			Bas	eline					MY	′-1					M	Y-2					M	Y- 3					M
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	6.2	6.6		7.8		4	5.6	6.4		7.6		4	6.2	6.9		7.9		4									
Floodprone Width (ft)	10	20		20		4	11	20		20		4	11	20		20		4									
Bankfull Mean Depth (ft)	0.3	0.4		0.5		4	0.3	0.4		0.4		4	0.3	0.4		0.4		4									
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.6		0.7		4	0.5	0.7		1.1		4	0.5	0.7		0.9		4									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.8	2.7		3.3		4	1.8	2.7		3.3		4	1.8	2.7		3.3		4									
Width/Depth Ratio	12.8	18.5		24.2		4	13.6	16.7		18.7		4	17.3	18.8		21.4		4									
Entrenchment Ratio	1.6	2.8		3.1		4	2	2.8		3.4		4	1.7	2.6		3.2		4									
Low Bank Height (ft)	0.5	0.6		0.7		4	0.5	0.7		1.1		4	0.5	0.7		0.9		4									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.8	1		1		4	1.0	1.0		1.0		4									
Profile	-									-																	
Riffle Length (ft)	3	13	13         10         75         13         42           0.03         0.03         0.06         0.01         42													1					1	1					
Riffle Slope (ft/ft)	0.01	0.03	0.03	0.06	0.01	42																					
Pool Length (ft)	3	9	9	14	2.6	41																					
Pool Max depth (ft)	1	1.1		1.5		3																					
Pool Spacing (ft)	16	21		42		42																					
Pattern																											
Channel Beltwidth (ft)	16	21		32																							
Radius of Curvature (ft)	10	16		53																							
Rc:Bankfull width (ft/ft)	2	3		10												Patterr	i data wi	ll not ty	pically b	e collect	ted unle	ss visua	l data, c	limensio	onal dat	a or profi	le data i
Meander Wavelength (ft)	31	45		64																sig	nincant	smits in	om base	eime			
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			С	b 4																							
Channel Thalweg length (ft)			2	32																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	268																							
BF slope (ft/ft)																											
<sup>3</sup> Ri% / Ru% / P% / G% / S%	60	13	14	13																							
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks				0																							
Channel Stability or Habitat Metric																											
Biological or Other																									1		
Chaded calls indicate that there will trainally not be	filledin												•						•								

ΛY	′- <b>4</b>					MY	- 5		
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									
					_				

												E: Proj	xhibit ject N	Tabl ame/	e 14g Numb	. Moi ber (H	nitorir eron/	ng Da 1000 <sup>,</sup>	nta - S 14) - S	Strean Segm	n Rea ent/R	ch Da each:	ata Su : UT 8	umma 8 (605	ry feet)		
Parameter			Bas	eline					MY	′-1					M	Y-2					M	Y- 3					M
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	$SD^4$	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med
Bankfull Width (ft)	6.5	7.9		9.3		2	5.2	7.1		9		2	4.8	7.1		9.3		2									
Floodprone Width (ft)	20	30		40		2	20	30		40		2	20	30		40		2									
Bankfull Mean Depth (ft)	0.4	0.4		0.4		2	0.4	0.5		0.5		2	0.4	0.5		0.5		2									
<sup>1</sup> Bankfull Max Depth (ft)	0.7	0.7		0.7		2	0.7	0.7		0.7		2	0.8	0.8		0.8		2									
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.6	3.2		3.7		2	2.6	3.2		3.7		2	2.6	3.2		3.7		2									
Width/Depth Ratio	16.3	19.8		23.4		2	10.4	16.1		21.9		2	8.9	16.1		23.4		2									
Entrenchment Ratio	2.2	4.2		6.2		2	2.2	5		7.7		2	2.2	5.2		8.3		2									
Low Bank Height (ft)	0.7	0.7		0.7		2	0.7	0.8		0.8		2	0.8	0.8		0.8		2									
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	1	1.1		1.1		2	1.0	1.0		1.0		2									
Profile																											
Riffle Length (ft)	5	11	11	19	3.4	23																					
Riffle Slope (ft/ft)	0.01	0.02	0.02	0.04	0.01	23																					
Pool Length (ft)	6	15	15	24	4.8	23																					
Pool Max depth (ft)	0.9	1.3		1.6		2																					
Pool Spacing (ft)	17	24		47		23																					
Pattern																											
Channel Beltwidth (ft)	17	24		36																							
Radius of Curvature (ft)	11	18		59																							
Rc:Bankfull width (ft/ft)	2	3		10												Pattern	i data wi	Il not ty	pically b	e collect	ied unle nificant	SS VISUA	il data, c	dimensio	onal dat	a or profi	le data
Meander Wavelength (ft)	35	50		71																siy	mincarit	SIIIIIS III	JIII Dase				
Meander Width Ratio	3	4		6																							
Additional Reach Parameters																											
Rosgen Classification			C	24																							
Channel Thalweg length (ft)			6	05																							
Sinuosity (ft)			1.	.15																							
Water Surface Slope (Channel) (ft/ft)			0.0	138																							
BF slope (ft/ft)											_	-					-			_	_					_	
<sup>3</sup> Ri% / Ru% / P% / G% / S%	41	20	20	19																							1
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																											
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																											
<sup>2</sup> % of Reach with Eroding Banks				0																							
Channel Stability or Habitat Metric		· · · · · · · · · · · · · · · · · · ·																									
Biological or Other																			1						Ĩ		
Chaded calls indicate that there will trainally not be	filledin												•						•								

/Y-4					MY	- 5			
		1						1	
b	Max	SD⁴	n	Min	Mean	Med	Max	SD⁴	n
_									
_									
_									
_									
_									
_									
a i	ndicate								
_									

Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 1, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	535.5
1.7	535.2
2.9	535.0
4.6	534.5
5.1	534.2
5.9	533.9
6.4	532.5
7.5	532.5
8.5	532.6
9.4	532.6
9.9	533.0
10.5	533.8
11.2	534.1
11.9	534.5
13.2	534.8
14.9	534.9
16.6	535.0
17.7	535.0

SUMMARY DATA	
Bankfull Elevation:	534.7
LTOB Elevation:	534.6
Bankfull Cross-Sectional Area:	10.5
Bankfull Width:	8.5
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	2.2
Low Bank Height:	2.1
Mean Depth at Bankfull:	1.2
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	0.95



Stream Type C/E



Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 2, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.4	535.65
1.9	535.39
4.3	535.54
5.0	535.45
5.7	534.95
6.6	534.94
7.7	534.80
8.5	534.61
9.5	534.60
10.2	534.52
10.8	534.66
11.6	534.74
12.4	534.73
12.9	535.21
13.7	535.27
15.9	535.33
18.4	535.47

SUMMARY DATA	
Bankfull Elevation:	535.5
LTOB Elevation:	535.5
Bankfull Cross-Sectional Area:	6.1
Bankfull Width:	15.3
Flood Prone Area Elevation:	536.4
Flood Prone Width:	100.0
Max Depth at Bankfull:	0.9
Low Bank Height:	0.9
Mean Depth at Bankfull:	0.4
W / D Ratio:	38.4
Entrenchment Ratio:	6.5
Bank Height Ratio:	1.00



C/E

Stream Type



Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 3, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.5	537.40
3.4	537.25
5.2	537.22
6.3	537.06
7.0	536.91
8.0	536.81
8.6	536.71
9.8	536.80
10.6	536.92
11.5	536.85
12.1	537.06
12.8	537.05
14.1	537.14
15.4	537.34
18.6	537.37

SUMMARY DATA	
Bankfull Elevation:	537.4
LTOB Elevation:	537.4
Bankfull Cross-Sectional Area:	4.6
Bankfull Width:	17.7
Flood Prone Area Elevation:	538.1
Flood Prone Width:	100.0
Max Depth at Bankfull:	0.7
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	68.1
Entrenchment Ratio:	5.6
Bank Height Ratio:	1.00



Stream Type C/E


Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 4, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.2	538.7
3.3	538.5
6.3	538.4
7.6	538.3
8.4	537.6
8.9	537.2
9.8	536.9
10.3	537.0
11.0	537.2
11.8	537.2
12.3	537.4
12.9	537.7
13.4	537.8
14.0	538.1
14.9	538.2
15.9	538.5
17.2	538.5
19.2	538.5
21.8	538.6

SUMMARY DATA	
Bankfull Elevation:	538.4
LTOB Elevation:	538.4
Bankfull Cross-Sectional Area:	6.8
Bankfull Width:	9.1
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.5
Low Bank Height:	1.5
Mean Depth at Bankfull:	0.7
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00



Stream Type C/E	Su cam Type
-----------------	-------------



Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 5, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	541.44
4.3	541.07
6.9	541.12
7.8	541.05
8.4	540.85
9.3	540.55
10.5	540.48
11.7	540.45
12.8	540.42
13.5	540.60
14.2	540.69
15.2	540.97
16.3	541.17
17.9	541.44
20.4	541.51
23.0	541.49

SUMMARY DATA	
Bankfull Elevation:	541.1
LTOB Elevation:	541.1
Bankfull Cross-Sectional Area:	3.7
Bankfull Width:	10.7
Flood Prone Area Elevation:	541.8
Flood Prone Width:	25.0
Max Depth at Bankfull:	0.7
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	30.9
Entrenchment Ratio:	2.3
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 6, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.6	541.4
3.8	541.2
5.8	541.2
6.9	541.0
7.5	540.6
8.2	540.4
9.0	540.2
9.7	539.8
10.6	539.8
11.4	539.7
12.0	539.8
12.8	540.2
13.2	540.4
13.8	540.8
14.5	540.9
15.3	541.3
16.5	541.3
18.6	541.4
20.5	541.6
21.9	541.6

SUMMARY DATA	
Bankfull Elevation:	541.3
LTOB Elevation:	541.3
Bankfull Cross-Sectional Area:	9.4
Bankfull Width:	15.7
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.6
Low Bank Height:	1.6
Mean Depth at Bankfull:	0.6
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 7, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.3	542.7
2.9	542.6
5.1	542.5
7.5	542.3
8.0	542.0
8.9	541.5
9.8	541.3
10.4	541.0
11.2	541.0
12.6	541.0
13.2	541.2
13.7	541.5
14.1	541.9
14.5	542.4
15.3	542.6
16.6	542.8
18.7	543.0
19.9	543.1
20.8	543.1

SUMMARY DATA	
Bankfull Elevation:	542.5
LTOB Elevation:	542.6
Bankfull Cross-Sectional Area:	8.0
Bankfull Width:	9.7
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.5
Low Bank Height:	1.5
Mean Depth at Bankfull:	0.8
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 1, XS - 8, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	544.75
2.7	544.48
5.4	544.46
7.5	544.33
9.5	543.84
11.0	543.49
12.1	543.31
13.3	543.29
14.3	543.12
15.6	543.11
16.3	543.33
17.2	543.60
18.2	544.07
20.1	544.26
22.1	544.24
24.0	544.27
26.4	544.25

SUMMARY DATA	
Bankfull Elevation:	544.2
LTOB Elevation:	544.2
Bankfull Cross-Sectional Area:	7.2
Bankfull Width:	11.4
Flood Prone Area Elevation:	545.3
Flood Prone Width:	100.0
Max Depth at Bankfull:	1.1
Low Bank Height:	1.1
Mean Depth at Bankfull:	0.6
W / D Ratio:	18.1
Entrenchment Ratio:	8.8
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 3, XS - 9, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.4	538.7
2.9	538.5
4.1	538.3
5.7	537.5
7.0	536.9
7.6	536.7
8.4	536.1
9.2	536.2
10.2	536.2
10.7	536.2
11.4	536.4
12.2	536.8
12.7	536.8
13.4	537.1
14.5	537.7
15.6	538.1
16.8	538.5
18.0	538.7
20.4	538.9

SUMMARY DATA	
Bankfull Elevation:	536.9
LTOB Elevation:	537.0
Bankfull Cross-Sectional Area:	2.9
Bankfull Width:	5.8
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.8
Low Bank Height:	0.3
Mean Depth at Bankfull:	0.5
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	0.38





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 3, XS - 10, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
1.3	539.51
4.3	539.17
6.2	538.83
7.2	538.50
8.5	538.10
9.2	537.61
10.1	537.55
11.2	537.53
11.7	537.51
12.6	537.87
13.7	538.34
15.0	538.60
15.9	538.92
16.6	539.11
17.8	539.36
19.6	539.57
21.5	539.88

SUMMARY DATA	
Bankfull Elevation:	538.5
LTOB Elevation:	538.5
Bankfull Cross-Sectional Area:	4.5
Bankfull Width:	7.5
Flood Prone Area Elevation:	539.5
Flood Prone Width:	18.0
Max Depth at Bankfull:	1.0
Low Bank Height:	1.0
Mean Depth at Bankfull:	0.6
W / D Ratio:	12.5
Entrenchment Ratio:	2.4
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 4, XS - 11, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	517.3
2.7	517.3
4.5	517.1
5.8	516.9
6.3	516.7
6.9	515.9
7.5	515.7
8.2	515.8
8.9	516.0
9.7	516.2
10.5	516.5
11.5	516.7
12.8	517.0
14.3	517.1
15.5	517.0
16.9	516.9

Bankfull Elevation:	517.0
LTOB Elevation:	517.1
Bankfull Cross-Sectional Area:	4.8
Bankfull Width:	9.4
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.3
Low Bank Height:	1.3
Mean Depth at Bankfull:	0.5
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 4, XS - 12, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	517.60
3.3	517.36
5.4	517.10
6.5	517.06
6.9	516.93
7.5	516.87
7.9	516.77
8.5	516.76
9.1	516.85
10.1	516.82
10.7	517.03
11.4	517.29
12.8	517.25
14.5	517.19
15.8	517.26

SUMMARY DATA	
Bankfull Elevation:	517.3
LTOB Elevation:	517.3
Bankfull Cross-Sectional Area:	2.2
Bankfull Width:	10.6
Flood Prone Area Elevation:	517.8
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.5
Low Bank Height:	0.5
Mean Depth at Bankfull:	0.2
W / D Ratio:	51.1
Entrenchment Ratio:	3.8
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 4, XS - 13, Riffle
Feature	Riffle
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	522.17
2.0	522.32
3.5	522.35
4.6	522.19
5.1	521.98
5.5	521.72
6.2	521.49
6.5	521.47
7.3	521.44
8.1	521.34
9.0	521.55
10.0	521.62
10.5	521.86
11.8	522.10
14.1	522.08
16.2	522.14

SUMMARY DATA	
Bankfull Elevation:	522.1
LTOB Elevation:	522.1
Bankfull Cross-Sectional Area:	3.5
Bankfull Width:	11.3
Flood Prone Area Elevation:	522.9
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.8
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.3
W / D Ratio:	36.5
Entrenchment Ratio:	3.5
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 4, XS - 14, Pool
Feature	Pool
Date:	5/14/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.3	522.8
1.8	522.8
3.1	522.7
4.3	522.5
4.7	522.2
5.3	521.7
6.1	521.2
6.5	521.0
7.2	520.9
7.6	520.9
8.3	521.0
8.9	521.3
9.5	521.5
10.1	521.6
10.9	521.8
11.6	522.0
12.7	522.1
14.5	522.2
16.2	522.4

SUMMARY DATA	
Bankfull Elevation:	522.3
LTOB Elevation:	522.3
Bankfull Cross-Sectional Area:	6.8
Bankfull Width:	10.9
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.4
Low Bank Height:	1.4
Mean Depth at Bankfull:	0.6
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 15, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	518.1
1.7	518.0
3.7	518.0
4.8	517.8
5.4	517.6
5.9	517.4
6.6	517.0
7.3	517.0
7.7	517.0
8.6	517.0
9.4	517.1
9.9	517.3
10.4	517.4
11.2	517.4
12.3	517.5
13.3	517.6
14.4	517.5
15.5	517.6

SUMMARY DATA	
Bankfull Elevation:	517.6
LTOB Elevation:	517.6
Bankfull Cross-Sectional Area:	2.4
Bankfull Width:	8.7
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.6
Low Bank Height:	0.6
Mean Depth at Bankfull:	0.3
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron	
Watershed:	Cape Fear, 0303002	
XS ID	UT 5, XS - 16, Riffle	
Feature	Riffle	
Date:	5/26/2020	
Field Crew:	Perkinson, Radecki	

Station	Elevation
0.1	520.79
2.4	520.73
4.5	520.90
5.5	520.88
5.9	520.60
6.5	520.48
7.2	520.31
7.8	520.38
8.4	520.27
8.7	520.27
9.1	520.40
9.6	520.66
10.7	520.67
11.8	520.91
12.9	521.12
14.7	521.14

SUMMARY DATA	
Bankfull Elevation:	520.8
LTOB Elevation:	520.9
Bankfull Cross-Sectional Area:	2.1
Bankfull Width:	9.4
Flood Prone Area Elevation:	521.4
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.6
Mean Depth at Bankfull:	0.2
W / D Ratio:	42.1
Entrenchment Ratio:	4.3
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 17, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.1	524.0
1.7	524.0
3.0	523.9
4.8	523.5
5.6	523.4
6.0	523.1
6.4	522.6
7.1	522.4
7.7	522.2
8.0	522.5
8.5	522.7
9.3	522.9
9.9	523.2
10.8	523.5
12.3	523.5
14.1	523.6
15.6	523.7

SUMMARY DATA	
Bankfull Elevation:	523.5
LTOB Elevation:	523.5
Bankfull Cross-Sectional Area:	3.4
Bankfull Width:	5.9
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.3
Low Bank Height:	1.3
Mean Depth at Bankfull:	0.6
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site		Heron		
Watershed:		Cape Fear, 0303002		
XS ID		UT 5, XS - 18, Riffle		
Feature		Riffle		
Date:		5/26/2020		
Field Crew:		Perkinson, Radecki		a second and the state of the second market and
Station	Elevation	SUMMARY DATA		
0.0	524.66	<b>Bankfull Elevation:</b>	524.4	
2.3	524.37	LTOB Elevation:	524.4	
4.1	524.37	<b>Bankfull Cross-Sectional Area:</b>	3.7	
4.7	524.16	Bankfull Width:	12.2	
5.5	524.02	Flood Prone Area Elevation:	525.2	HANNEL CALL CONTRACT AND THE CALL
6.5	523.83	Flood Prone Width:	40.0	
7.1	523.70	Max Depth at Bankfull:	0.8	2020/05/26
7.5	523.60	Low Bank Height:	0.8	
7.7	523.85	Mean Depth at Bankfull:	0.3	
8.9	523.85	W / D Ratio:	40.2	
9.5	523.74	Entrenchment Ratio:	3.3	
10.4	523.99	Bank Height Ratio:	1.00	
11.1	524.16			Stream Type C/E
12.8	524.46			
15.3	524.31			
			Heron, UT	5. XS - 18. Riffle
		526		
		-		
		525		
		<i>u</i> ()		
		tio		
		p na		
		EI		
		524		
				MV-002/2019
		532		MT-01 0/15/19
		323		10 - MY 001700 - 20
		U		$\frac{10}{\text{Station}(f_{\text{cat}})} = \frac{10}{20}$

Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 19, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-1.0	529.2
1.1	529.0
3.2	528.9
3.8	528.8
4.7	528.6
5.7	528.5
6.7	528.4
7.0	528.4
7.7	528.3
8.4	528.7
8.9	528.8
10.1	529.0
11.7	528.9
13.1	529.2

SUMMARY DATA	
Bankfull Elevation:	529.1
LTOB Elevation:	529.0
Bankfull Cross-Sectional Area:	3.3
Bankfull Width:	11.4
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.7
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron	
Watershed:	Cape Fear, 0303002	
XS ID	UT 5, XS - 20, Riffle	
Feature	Riffle	
Date:	5/26/2020	
Field Crew:	Perkinson, Radecki	

Station	Elevation
0.0	529.61
1.7	529.48
3.7	529.36
4.7	529.28
5.2	528.73
5.7	528.84
6.4	528.79
7.1	528.90
7.2	528.90
7.8	528.89
8.3	528.91
8.7	529.26
9.6	529.65
11.3	529.80
13.9	529.70

SUMMARY DATA	
Bankfull Elevation:	529.4
LTOB Elevation:	529.4
Bankfull Cross-Sectional Area:	1.9
Bankfull Width:	5.3
Flood Prone Area Elevation:	530.0
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.6
Mean Depth at Bankfull:	0.4
W / D Ratio:	14.8
Entrenchment Ratio:	7.5
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 21, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	533.3
1.7	533.3
3.5	533.1
4.6	532.8
5.0	532.5
5.6	532.0
6.1	531.8
6.6	531.9
7.1	531.9
7.8	532.0
8.1	532.4
8.6	532.7
9.3	532.8
10.6	532.9
12.3	533.0
13.5	533.1

SUMMARY DATA	
Bankfull Elevation:	532.9
LTOB Elevation:	532.9
Bankfull Cross-Sectional Area:	3.1
Bankfull Width:	5.8
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.1
Low Bank Height:	1.1
Mean Depth at Bankfull:	0.5
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00



Stream Type	C/E
-------------	-----



Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 22, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.1	534.21
1.6	534.15
3.8	534.01
4.8	533.98
5.3	533.65
6.7	533.53
7.3	533.51
8.3	533.41
8.8	533.47
9.5	533.82
9.9	534.06
11.1	534.15
12.3	534.53
13.8	534.72

SUMMARY DATA	
Bankfull Elevation:	534.1
LTOB Elevation:	534.2
Bankfull Cross-Sectional Area:	2.9
Bankfull Width:	8.5
Flood Prone Area Elevation:	534.8
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.7
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	24.9
Entrenchment Ratio:	4.7
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 6, XS - 23, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.4	506.0
1.6	506.0
2.2	505.9
3.0	505.7
3.6	505.6
4.2	504.8
5.1	504.7
5.6	504.8
5.7	504.8
6.4	504.9
7.0	504.9
7.7	505.0
8.1	505.4
8.6	505.7
9.3	505.9
10.9	505.9
12.1	505.9
14.2	505.6

SUMMARY DATA	
Bankfull Elevation:	505.7
LTOB Elevation:	505.7
Bankfull Cross-Sectional Area:	3.6
Bankfull Width:	6.4
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.0
Low Bank Height:	1.0
Mean Depth at Bankfull:	0.6
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 6, XS - 24, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.3	506.30
1.9	506.43
3.4	506.42
4.0	506.29
4.5	506.04
5.0	505.85
5.5	505.58
6.3	505.45
6.6	505.33
7.3	505.41
7.8	505.32
8.4	505.48
8.8	505.40
9.2	505.61
9.7	505.61
10.5	505.89
11.5	506.11
13.5	506.16

SUMMARY DATA	
Bankfull Elevation:	505.9
LTOB Elevation:	505.9
Bankfull Cross-Sectional Area:	2.2
Bankfull Width:	5.7
Flood Prone Area Elevation:	506.5
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.6
Mean Depth at Bankfull:	0.4
W / D Ratio:	14.8
Entrenchment Ratio:	7.0
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 6, XS - 25, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.3	511.7
2.7	511.6
3.8	511.7
4.8	511.7
5.1	511.2
5.7	511.1
6.2	511.1
6.9	511.2
8.3	511.6
9.0	511.7
10.4	511.8
12.5	512.2

SUMMARY DATA	
Bankfull Elevation:	511.9
LTOB Elevation:	511.8
Bankfull Cross-Sectional Area:	3.2
Bankfull Width:	10.3
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.8
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	0.88





Site		Heron	
Watershed:		Cape Fear, 0303002	
XS ID		UT 6, XS - 26, Riffle	
Feature		Riffle	
Date:		5/26/2020	
Field Crew:		Perkinson, Radecki	A CONTRACT OF
<u> </u>			
Station	Elevation	SUMMARY DATA	
0.2	516.39	Bankrun Elevation:515.4L TOD Elevation:515.7	
2.1	516.13	LIOB Elevation: 515.7	
4.4	516.00	Bankiun Cross-Sectional Area: 3.5	
5.1	515.92	Bankrun width: 4.8	
5.9	514.51	Flood Prone Area Elevation: 510.0	
0.7	514.40	Flood Frome with:40.0Max Darith at Darihfally1.2	
7.1	514.22	Iviax Deptin at Banktun: 1.2	
/.0	514.30	Low Dank Height: 1.5	
8.6	514.50	Wean Deptn at Dankiun. 0.7	-
0.0	515.04	W / D Ratio. 0.0	-
9.3	515.04	Bank Height Patie: 125	-
10.0	515.68	Dailk Height Katio.	Stream Type
10.7	515.08		Stream Type C/E
12.2	515.87		
13.2	515.97	Heron, U	Γ 6, XS - 26, Riffle
15.1	510.52		
		517	
		S 516	
		8	
		ai	
			Bankfull
			Flood Prone Area
		514	
		0	10 20
			Station (feet)
			MY 00 TOB

Note: Riffle degradation is natural and does not appear to pose a threat to overall stream stability. This area will be closely monitored during subsequent monitoring years.

Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 7, XS - 27, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	503.9
1.4	504.0
3.6	503.9
4.3	503.8
4.4	503.8
5.5	503.6
6.1	503.4
6.9	503.2
7.5	503.2
8.2	503.2
9.0	503.3
9.8	503.3
10.8	503.2
11.6	503.6
12.0	504.0
12.7	504.2
14.3	504.4
16.4	504.5

Bankfull Elevation:	504.1
LTOB Elevation:	504.0
Bankfull Cross-Sectional Area:	6.3
Bankfull Width:	12.4
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.9
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	0.89





Note: Sediment deposition in pool appears natural and is not expected to lead to instability.

Site	Heron	
Watershed:	Cape Fear, 0303002	
XS ID	UT 7, XS - 28, Riffle	
Feature	Riffle	
Date:	5/26/2020	
Field Crew:	Perkinson, Radecki	

Station	Elevation
0.0	505.50
2.0	505.29
4.1	505.13
6.2	504.87
7.1	504.87
7.7	504.72
8.2	504.58
8.6	504.39
9.1	504.20
9.3	504.20
9.9	504.33
10.2	504.34
10.6	504.72
11.0	505.01
11.8	505.21
13.1	505.31
14.3	505.42
15.9	505.47

SUMMARY DATA	
Bankfull Elevation:	505.1
LTOB Elevation:	505.1
Bankfull Cross-Sectional Area:	3.0
Bankfull Width:	7.5
Flood Prone Area Elevation:	506.0
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.9
Low Bank Height:	0.9
Mean Depth at Bankfull:	0.4
W / D Ratio:	18.8
Entrenchment Ratio:	2.7
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 7, XS - 29, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.1	513.2
2.2	513.0
3.6	512.5
4.7	512.4
5.5	511.1
6.2	511.1
6.8	511.1
7.1	511.1
7.8	511.4
8.4	512.2
8.9	512.3
10.1	512.7
11.2	512.8
12.6	513.0
14.2	513.2

Bankfull Elevation:	512.3
LTOB Elevation:	512.2
Bankfull Cross-Sectional Area:	3.4
Bankfull Width:	4.0
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.2
Low Bank Height:	1.2
Mean Depth at Bankfull:	0.9
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron	
Watershed:	Cape Fear, 0303002	
XS ID	UT 7, XS - 30, Riffle	
Feature	Riffle	
Date:	5/26/2020	
Field Crew:	Perkinson, Radecki	

Station	Elevation
0.0	513.76
2.9	513.49
4.5	513.28
5.8	512.83
6.4	512.58
7.1	512.80
7.8	512.62
8.5	512.56
9.4	512.60
10.0	512.62
10.7	512.84
11.5	513.12
12.4	513.45
13.8	513.55
16.1	514.02

SUMMARY DATA	
Bankfull Elevation:	513.1
LTOB Elevation:	513.0
Bankfull Cross-Sectional Area:	2.3
Bankfull Width:	6.3
Flood Prone Area Elevation:	513.6
Flood Prone Width:	11.0
Max Depth at Bankfull:	0.5
Low Bank Height:	0.5
Mean Depth at Bankfull:	0.4
W / D Ratio:	17.3
Entrenchment Ratio:	1.7
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 7, XS - 31, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	514.9
3.3	514.4
5.2	514.1
5.6	513.8
6.4	513.4
7.0	513.4
7.8	513.3
8.9	513.3
9.8	513.4
10.5	513.8
11.3	514.1
12.4	514.4
14.1	514.6
16.0	514.7

SUMMARY DATA	
Bankfull Elevation:	514.0
LTOB Elevation:	514.1
Bankfull Cross-Sectional Area:	3.0
Bankfull Width:	5.8
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.7
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.14





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 7, XS - 32, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.2	518.32
2.7	518.20
4.0	517.80
4.8	517.72
5.1	517.55
5.7	517.22
6.6	517.22
7.3	517.17
8.0	517.31
8.6	517.51
10.0	517.64
11.1	517.92
13.4	518.10
15.2	518.35

SUMMARY DATA	
Bankfull Elevation:	518.0
LTOB Elevation:	517.9
Bankfull Cross-Sectional Area:	3.3
Bankfull Width:	7.9
Flood Prone Area Elevation:	518.8
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.8
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.4
W / D Ratio:	18.9
Entrenchment Ratio:	2.5
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 7, XS - 33, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-0.2	523.39
-0.2	523.39
2.4	523.27
3.5	523.11
4.3	523.07
5.0	522.90
5.9	522.60
6.7	522.78
7.4	522.87
8.4	523.11
9.3	523.33
11.0	523.31
13.3	523.38

SUMMARY DATA	
Bankfull Elevation:	523.2
LTOB Elevation:	523.3
Bankfull Cross-Sectional Area:	1.8
Bankfull Width:	6.2
Flood Prone Area Elevation:	523.8
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	21.4
Entrenchment Ratio:	3.2
Bank Height Ratio:	1.17





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 8, XS - 34, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
-1.2	515.45
1.0	515.45
2.9	515.46
4.0	515.29
4.6	515.14
5.3	514.85
5.8	514.54
6.3	514.37
6.9	514.38
7.3	514.51
7.9	514.52
8.4	514.52
8.9	514.57
9.3	515.17
9.7	515.26
10.8	515.26
12.7	515.27
14.4	515.38

SUMMARY DATA	
Bankfull Elevation:	515.2
LTOB Elevation:	515.2
Bankfull Cross-Sectional Area:	2.6
Bankfull Width:	4.8
Flood Prone Area Elevation:	516.0
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.8
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.5
W / D Ratio:	8.9
Entrenchment Ratio:	8.3
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 8, XS - 35, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	515.9
0.3	515.8
2.2	515.8
4.5	515.7
4.8	515.6
5.3	515.0
5.4	514.9
6.3	514.8
6.3	514.6
9.3	514.6
9.4	514.7
10.1	514.9
11.6	515.4
12.0	515.4
12.1	515.5
13.1	515.7
13.8	515.9

SUMMARY DATA	
Bankfull Elevation:	515.4
LTOB Elevation:	515.5
Bankfull Cross-Sectional Area:	4.1
Bankfull Width:	7.1
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	0.9
Low Bank Height:	0.9
Mean Depth at Bankfull:	0.6
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 8, XS - 36, Riffle
Feature	Riffle
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	521.40
2.0	521.11
3.9	520.94
5.5	520.60
6.4	520.46
7.1	520.45
7.7	520.36
8.2	520.12
8.8	520.12
9.6	520.00
10.2	520.06
11.1	520.00
11.3	520.00
11.6	520.27
11.9	520.50
13.0	520.69
14.0	520.75
14.5	520.86
16.4	520.90
18.0	521.21

SUMMARY DATA	
Bankfull Elevation:	520.8
LTOB Elevation:	520.8
Bankfull Cross-Sectional Area:	3.7
Bankfull Width:	9.3
Flood Prone Area Elevation:	521.6
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.8
Low Bank Height:	0.8
Mean Depth at Bankfull:	0.4
W / D Ratio:	23.4
Entrenchment Ratio:	2.2
Bank Height Ratio:	1.00





Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 8, XS - 37, Pool
Feature	Pool
Date:	5/26/2020
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	521.2
2.5	521.2
4.4	521.1
5.9	520.9
6.9	520.6
7.3	520.2
8.0	520.0
9.1	519.9
9.8	519.6
10.5	519.4
11.0	519.5
11.4	519.8
12.1	520.3
12.5	520.6
13.2	521.0
14.9	521.0
16.1	521.4
18.0	521.7

SUMMARY DATA	
Bankfull Elevation:	521.1
LTOB Elevation:	521.0
Bankfull Cross-Sectional Area:	7.2
Bankfull Width:	10.5
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	1.6
Low Bank Height:	1.6
Mean Depth at Bankfull:	0.7
W / D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	1.00





## Appendix E. Hydrology Data

Table 15A.-15J. Channel Evidence Stream Gauge Graphs Table 16. Verification of Bankfull Events Table 17. Groundwater Hydrology Data Groundwater Gauge Graphs

## Table 15A. UT1 Channel Evidence

UT1 Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	103	162
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

## Table 15B. UT2 Channel Evidence

UT2 Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	85	126
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		
# Table 15C. UT3 Channel Evidence

UT3 Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	142	166
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

# Table 15D. UT5 Downstream Channel Evidence

UT5 Downstream Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	134	152
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

UT5 Upstream Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	167	158
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

### Table 15E. UT5 Upstream Channel Evidence

# Table 15F. UT6 Channel Evidence

UT6 Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	131	187
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

UT7 Downstream Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	237	68
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

### Table 15G. UT7 Downstream Channel Evidence

#### Table 15H. UT7 Middle Channel Evidence

UT7 Middle Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	151	106
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

UT7 Upstream Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	237	248
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

# Table 15I. UT7 Upstream Channel Evidence

### Table 15J. UT8 Channel Evidence

UT8 Downstream Channel Evidence	Year 1 (2019)	Year 2 (2020)
Max consecutive days channel flow	49	89
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		





















Date of Data Collection	Date of Data CollectionDate of OccurrenceMethod		Photo (if available)
August 26, 2019	July 7, 2019	Stream gauge data indicates a bankfull event occurred after 4.06 inches of rain was documented on July 7, 2019 at an onsite rain gauge	
August 26, 2019	August 22, 2019	A bankfull event likely occurred after 7.16 inches of rain was documented between August 20-22, 2019 at an onsite rain gauge	
July 1, 2020	May 21, 2020	Wrack and laid-back vegetation were observed on the TOB of UT4 after 3.03 inches of rain was documented between May 19 and 21, 2020 at an onsite rain gauge.	1
November 16, 2020	November 12, 2020	Wrack and laid-back vegetation were observed on the TOB of UT1 after 3.13 inches of rain was documented between November 11 and 12, 2020 at an onsite rain gauge.	2

Table 16. Verification of Bankfull Events





C	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
Gauge	Year 1 (2019)	Year 2 (2020)	Year 3 (2021)	Year 4 (2022)	Year 5 (2023)	Year 6 (2024)	Year 7 (2025)
1	Yes 33 days (15.8%)	Yes 23 days (9.8%)					
2	Yes 26 days (12.4%)	Yes 27 days (11.5%)					
3	Yes 35 days (16.7%)	Yes 28 days (12.0%)					
4	Yes 69 days (33.0%)	Yes 51 days (21.8%)					
5	Yes 52 days (24.9%)	Yes 45 days (19.2%)					
6	Yes 54 days (25.8%)	Yes 46 days (19.7%)					

#### Table 17. Groundwater Hydrology Data











