

North Carolina Department of Environment and Natural Resources

Beverly Eaves Perdue Governor

Division of Waste Management Dexter R. Matthews Director

Dee Freeman Secretary

October 4, 2012

BB&T Site Biweekly Update

As reported in the September 20, 2012 biweekly update, samples taken from soil backfill in the excavation at the BB&T site confirmed that the backfill contained low concentrations of total petroleum hydrocarbons (TPH) consistent with diesel motor fuels. Based on those results and the uncertainty of the distribution of potential contaminants in the backfill, the DSCA Program concluded that backfill was unsuitable and should be removed from the excavation and clean backfill placed as soon as possible. Furthermore the scope of the Remedial Action Plan (RAP), as stated in section 6.1.4, was that "Clean soil will... be placed in the excavation".

Withers and Ravenel has been working with appropriate regulatory agencies to obtain approval for a plan to remove, sample, and properly manage the excavated backfill. They have obtained acceptance from those respective agencies and the removal of backfill resumed on October 4, 2012. The schedule for completing the remaining portion of the project, including backfill removal and replacement, soil vapor monitoring, indoor air monitoring, injection of EHC, and groundwater monitoring is attached to this letter. Outdoor air monitoring will occur throughout the duration of the backfill removal and replacement – meeting the standard of the RAP.

Other than the time delay that this issue has caused, the impacted backfill should not have caused any adverse affect on the outdoor air quality, soil vapor, groundwater quality or indoor air concentrations in nearby structures.

If you have any comments or questions please contact Billy Meyer at 919-707-8366 or by email at billy.meyer@ncdenr.gov.

Sincerely,

Billy Meyer DSCA Project Manager



| | | | ~ October 2012 | ~ | | | | |
|--------|-----------------------------------|---------------------------------------|-------------------------------|---|----------------------|---------------------|--|--|
| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | | |
| | 1 | 2 | 3 | 4 | 5 | 6 | | |
| | | | | Soil backfill remo | oval from excavation |] | | |
| | | | Bi-weekly Update | 1 | | 1 | | |
| | | | | | Air Monitoring | <u> </u> | | |
| 7 | 8 | 9 | 10 | 11 | 12 | 13 | | |
| | | Soil ba | ckfill removal from e | xcavation | | | | |
| | | | | | | 1 | | |
| | | | Outdoor Air Monitori | ng | | 7 | | |
| 14 | 15 | 16 | 17 | 18 | 19 | 20 | | |
| | | Soil backfill removal from excavation | | | | | | |
| | | | Bi-weekly Update |] | | = | | |
| | Outdoor Air Monitoring | | | | | | | |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | | |
| | | | | | | | | |
| | | | <u>xfill replacement for </u> | | | | | |
| | | ng | | 1 | | | | |
| 28 | 29 | 30 | 31 | Notes: Schedule | tentative and subjec | t to change. Please | | |
| | Install Vents & Soil Vapor Points | | | check <u>http://portal.ncdenr.org/web/wm/dsca/bbt_updates</u> regularly for any changes in the schedule. | | | | |
| | | | aterals to Header |] | | | | |
| | | LO | Cation Bi-weekly Update | - | | | | |
| | | | Di-weekiy Update | | | | | |

| | | ~ | November 201 | 2 ~ | | |
|--------|---------------------|------------------------------|--------------|------------------------|---------------------|---|
| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
| | | | | 1 | 2 | 3 |
| | | | | Install Utility Pole | | |
| | | | | Riser | ļ | |
| | | | | | | |
| | | Outdoor A | I Monitoring | | | |
| 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | | | | | |
| | Deliver, Place | Deliver, Place & Compact ABC | | Replace Asphalt Paving | | 1 |
| | | Stone | | | | |
| | | | | | | |
| 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| | 12 | 10 | | 10 | | |
| | Inject Adventus EHC | | | | | |
| | | | | | | |
| | | | | | or Monitoring Wells | |
| | | | | | st Daramend) | |
| 18 | 19 | 20 | 21 | 22 | 23 | 24 |
| | Inject Adventus EHC | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 25 | 26 | 27 | 28 | 29 | 30 | Notes: Schedule |
| | Inject Adventus EHC | | | | | tentative and subject to change. Please check |
| | | | | | Remove Security | http://portal.ncdenr.org/ |
| | | | | | Fence | web/wm/dsca/bbt_updat es regularly for any |
| | | | | | | changes in the |
| | | | | | | schedule. |

| | | | ~ December 2012 | 2 ~ | | | | |
|----------------------------------|--------|---|----------------------|----------|---|----------|--|--|
| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | | |
| | | | | | | 1 | | |
| 2 | 3 | 4 | 5 | 6 | 7 | 8 | | |
| ĺ | | | Inject Adventus EH | C | | | | |
| | | | | | | | | |
| 9 | 10 | 11 | 12 | 13 | 14 | 15 | | |
| | | Replace Monitori | ng Wells on Property | / | | | | |
| | | | | | Monthly Update | | | |
| | | | | | | | | |
| 16 | 17 | 18 | 19 | 20 | 21 | 22 | | |
| 3 Hour Summa | | | | | 24 Hour Summa | | | |
| Canister Indoor | Sam | ple Groundwater & | Soil Vapor Monitorin | g Wells | Canister Indoor Air Sampling at 1419 & | | | |
| Air Sampling at 1414 Watts St | | | | | 1421 Dollar Ave | | | |
| 1414 Walls Si | | | | | | | | |
| 23 | 24 | 25 | 26 | 27 | 28 | 29 | | |
| | | | | | | | | |
| 30 | 31 | Notes: Schedule tentative and subject to change. Please check | | | | | | |
| | | http://portal.ncdenr.org/web/wm/dsca/bbt_updates regularly for any changes ir | | | | | | |

| ~ January 2013 ~ | | | | | | | |
|--|--------|---------------------|---|----------------------|---------------------------------------|--------------|--|
| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | |
| | | 1 | 2 | 3 | 4 | 5 | |
| | | | 30 Day Radiello Indoor Air Sampling at 1419 & 1421 Dollar Ave | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| 6 | 7 | 8 | 9 | 10 | 11 | 12 | |
| | 30 | Day Radiello Indoo | or Air Sampling at 1 | 419 & 1421 Dollar | Ave | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| 13 | 14 | 15 | 16 | 17 | 18 | 19 | |
| | | Day Radiello Indoc | | | | 10 | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | Monthly Update | | |
| 20 | 21 | 22 | 23 | 24 | 25 | 26 | |
| | 30 | Day Radiello Indoo | | | | 1 | |
| | | Sampl | e Groundwater & S | oil Vapor Monitoring | g Wells | | |
| | | | | | | | |
| | | | | | | | |
| 27 | 28 | 29 | 30 | 31 | Notes: Schedule te | entative and | |
| 30 Day Radiello Indoor Air Sampling at 1 | | | 419 & 1421 Dollar / | Ave | subject to change. Please check | | |
| 3 Hour Summa | | 24 Hour Summa | | | http://portal.ncdenr.org/web/wm/dsca/ | | |
| Canister Indoor | | Canister Indoor Air | | | bbt updates regularly for any changes | | |
| Air Sampling at | | Sampling at 1419 & | | | in the schedule. | | |
| 1414 Watts St | | 1421 Dollar Ave | | | | | |