Bear Basin Restoration Site Monitoring Report MY01 DMS Project # 95362 DMS Contract # 004741



Submitted to:

NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

Construction Completed: February 2015 Data Collection: 2015 Submitted: January 2016

Monitoring and Design Firm



Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Phone: (919) 278-2514 Fax: (919) 783-9266

Project Manager: Tim Morris Email: tim.morris@kci.com Project No: 20122266

TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	
2.0 MONITORING RESULTS	
2.1 Vegetation Monitoring	
2.2 Hydrology Monitoring	
3.0 METHODOLOGY	
7.0 REFERENCES	
Appendix A – Project Vicinity Map and Background T	'ables
Figure 1. Project Site Vicinity Map	5
Figure 2. Project Site Mitigation Plan View	
Table 1 – Project Components	
Table 2 – Project Activity and Reporting History	8
Table 3 – Project Contacts	8
Table 4 – Project Attributes	9
Appendix B – Visual Assessment Data	
Figure 3. Current Condition Plan View	11
Table 5 – Vegetation Condition Assessment	
Photo Point Photos	13
Vegetation Plot Photos	14
Appendix C – Vegetation Plot Data	
Table 6 – Vegetation Plot Criteria Attainment	17
Table 7 – CVS Vegetation Plot Metadata	
Table 8 – CVS Stem Count Total and Planted by Plot and Species	
Appendix D – Hydrologic Data	
Percent Saturation Figure	21
30-70 Percentile Graph	22
Precipitation and Water Level Plots	23
Table 9 – Wetland Hydrology Criteria Attainment	
,	

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Bear Basin Restoration Site (BBRS) is a full-delivery project that was developed for the North Carolina Division of Mitigation Services (DMS). Construction was completed in February 2015. The site is within the 03030001 Watershed Cataloging Unit (8-digit HUC) and the Local Watershed Unit (14-digit HUC) 03030001010010. In DMS' most recent publication of excluded and Targeted Local Watersheds/Hydrologic Units, the 03030001010010 14-digit HUC has been identified as a Targeted Local Watershed.

The project site, which is protected by an 11.9-acre permanent conservation easement held by the State of North Carolina, is situated in Onslow County in the Carolina Flatwoods ecoregion of the Coastal Plains physiographic province. The site is located on a single parcel located off of Jesse Williams Road approximately five miles west of Richlands, North Carolina.

The project goals and objectives are listed below.

Project Goals

- Protect and improve water quality by reducing sediment and nutrient inputs
- The protection of a watershed draining into shellfish harvesting waters
- Provide habitat for aquatic flora and fauna by improving physical structure and vegetative composition
- Increase the local hydroperiod by encouraging both surface and subsurface storage and retention
- Restore and establish a functional and diverse wetland community

Project Objectives

- Fill field ditches to restore surface flow retention and elevate local groundwater levels.
- Redevelop longer wetland flow patterns to increase surface flow retention time.
- Restore a diverse wetland vegetation community through maintenance and germination of existing
 wetland seed stores, planting of wetland trees and shrubs, and incorporation of a custom wetland
 seed mix.

The BBRS provided mitigation for wetland impacts within Hydrologic Unit 03030001 by restoring 8.6 acres of wetland and preserving 1.9 acres of upland, generating 8.6 non-riparian wetland mitigation units (WMU's). The wetland site will be monitored to determine if the project is on-track to meeting jurisdictional wetland status. In the restoration areas, the wetland site will be deemed successful once hydrology is established and vegetation success criteria are met.

As designed, the western and southernmost ditches, located adjacent to the project easement were left open and not filled during construction. It is anticipated that leaving these ditches open will have minimal impacts to the overall hydrologic performance of the site. The hydrologic influence of these ditches was modeled using Lateral Effect, a software program that determines the lateral effect of a drainage ditch or borrow pit on adjacent wetland hydrology (NCSU BAE, 2011). This analysis determined that the potential horizontal drainage influence averages 85°. Due to the fact that these ditches cannot be filled because of the potential for hydrologic trespass, the area immediately adjacent to the ditch will not be a credit generating part of the site. It is assumed that with the onsite modifications, such as filling field ditches and surface roughening, the entire site will have more surface and groundwater storage, which may decrease the effect of the open ditches. For this reason, the non-credit generating portion of the site is assumed to be half of the zone of influence for the ditch.

2.0 MONITORING RESULTS

The BBRS will be monitored to determine if the project is on-track to meeting jurisdictional wetland status. The wetland restoration area will be deemed successful once hydrology is established and vegetation success criteria are met. The site will be monitored for at least seven years or until the success criteria are achieved.

2.1 VEGETATION MONITORING

The success criteria for the planted species in the mitigation area will be based on survival. The site will demonstrate the re-establishment of targeted vegetative communities based on survival and growth of planted species and volunteer colonization, with an average stem density of 320 stems/acre after three years, 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. To determine the success of the planted mitigation area, seven permanent vegetation monitoring plots (10 by 10 meters) have been established in the wetland restoration area at a density that represents the total mitigation acreage. The average density of these plots will determine whether the site meets the success criterion.

The first-year vegetation monitoring was based on the Level 2 CVS-EEP vegetation monitoring protocol. The site's average density for this monitoring period was 723 planted stems/acre. All ten plots had greater than 320 planted stems/acre. Including volunteers, the site averaged 804 total stems/acre. In general the site is well vegetated, with widespread herbaceous coverage and healthy planted stems.

2.2 HYDROLOGY MONITORING

Wetland hydrology will be monitored with a series of automatic gauges that record water table depth. The site must present continuous saturated or inundated hydrologic conditions for at least 8% of the growing season with a 50% probability of reoccurrence during normal weather conditions. A "normal" year is based on NRCS climatological data for Onslow County using the 30th to 70th percentile thresholds as the range of normal as documented in the USACE Technical Report "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000." The growing season for Onslow County is considered to extend from March 18 to November 16 (243 days). The water table of the restored wetlands must be within 12" of the soil surface continuously for at least 8% (21 days) of the 243-day growing season. Wetland hydrology will be monitored with twenty automatic gauges that record water table depth.

Due to the inherent variability in the site's soils and associated drainage characteristics, it is unlikely that the project will exhibit uniform hydrologic conditions across the site, making a single hydrologic performance criterion unrepresentative of the site's performance. As such, the gauge data can be evaluated and presented as a spatial average with each gauge representing the area half the distance to adjacent gauges. The spatial average will be the calculated value for comparison with the performance standard for credit validation. Gauges representing areas not achieving a minimum of 6.5% saturation will be considered nonattaining even if the spatial average exceeds the credit validation performance standard.

The wetland gauges will be checked and/or downloaded every other month. Daily data will be collected from the automatic gauges over the 7-year monitoring period.

To monitor the effect of the unfilled ditches described in Section 1.0, four sets of coupled gauges were installed perpendicular to the unfilled ditches. Each set includes a gauge that is 50' from the open ditch and

another that is 80' from the ditch. An additional four gauges were installed between the coupled gauges to monitor hydrology less than 42.5' from the open ditch in the non-credit bearing zone.

The daily rainfall data was obtained from a local weather station in Jacksonville, NC; provided by the NC State Climate Office. For the 2015-year, the months of February, October and November experienced above average rainfall, while January, April, May, and August experienced average rainfall. The months of March, June, July, and September recorded below average rainfall for the site. Overall, the area experienced average rainfall during the 2015 growing season.

During the site's first growing season, all four of the gauges located 80' from the ditch had continuous saturation within 12 inches of the ground surface for 8% (21 days) of the 243 day growing season (March 18 to November 16). Three of the four gauges located 50' from the ditch also met this metric while two of the four gauges located less than 42.5' from the ditch achieved 8% continuous saturation. One of the eight gauges in the restoration area was below 8% saturation. Since no gauges were below 6.5% continuous saturation, all gauges were used in the analysis to determine the spatial average for the hydrology of the entire site. This analysis is based off percent saturation contours for the restoration area calculated from the gauge data. Following the method described above and as illustrated in the figure in Appendix D, it is determined that based on the spatial average, the site was continuously saturated for 11.5% of the growing season and met the hydrology success criteria of 8% for the first year of monitoring.

3.0 METHODOLOGY

The CVS-EEP protocol, Level 2 (http://cvs.bio.unc.edu/methods.htm) was used to collect vegetation data from the site. The vegetation monitoring was completed on October 13, 2015.

4.0 REFERENCES


Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (http://cvs.bio.unc.edu/methods.htm)

USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

Sprecher, S. W. and Warne, A. G. 2000. "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology," ERDC/EL TR-WRAP-00-01, U.S. Army Engineer Research and Development Center, Vicksburg, MS.

Appendix A

Project Vicinity Map and Background Tables






Table 1. Project			2 P	n · -		G:												
Project Number	and Na	me: 9536	2 – Bear		estoration igation C													
	Str	eam		arian tland	Nor ripar Wetla	n- rian	Buffer	Nı	trogen itrient Offset		nosphorous trient Offset							
Type	R	RE	R	RE	R	RE												
Acres	-	-	-	-	8.6	-	-		-		-							
Credits TOTAL	-	-	-	-	8.6	-	-	-	_		-							
CREDITS		-		-	8.6	5	-		-		-							
	l		1	Proj	ect Comp	onents												
Project Component -or- Reach ID		ioning/ cation	Foo	sting tage/ eage	Approach (PI, PII etc.) Restoration -or- Restoration Equivalent Restoration For or Ac						Mitigation Ratio							
Wetland Area		-		8.6 acres		-	Restora	estoration 8.6 acres			1:1							
				Comp	onent Sur	nmatio	n											
Restoration Level		Stream (linear feet) Riparia (a					on-riparian etland (acres		Buffer (square feet)		Upland (acres)							
			Riverin	^	Von- Liverine													
Restoration		-	-		-		8.6 acres		-		-							
Enhancement							-		-		-		-					
Enhancement I		-																
Enhancement II		-																
Creation			-		-		-				-							
Preservation		-			-	-					1.9 acres							
High Quality Preservation							-		-		-		-					-
TOTAL		-	_				8.6 acres				1.9 acres							

Table 2. Project Activity & Reporting History

Project Number and Name: 95362 - Bear Basin Restoration Site

Elapsed Time Since Grading Complete: 1 yr 0 months Elapsed Time Since Planting Complete: 9 months

Number of Reporting Years: 1

		Actual Completion or
Activity or Report	Complete	Delivery
Mitigation Plan		July 14
Final Design - Construction Plans		July 14
Construction		Dec 14
Planting		March 15
Baseline Monitoring/Report	April/May 15	June 15
Year 1 Monitoring	Oct 15	Dec 15

Table 3. Project Contacts	
Project Number and Name: 953	662 - Bear Basin Restoration Site
Design Firm	KCI Associates of North Carolina, PC
	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Tim Morris
	Phone: (919) 278-2512
	Fax: (919) 783-9266
Construction Contractor	KCI Environmental Technologies and
	Construction, Inc.
	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Tim Morris
	Phone: (919) 278-2512 Fax: (919) 783-9266
Planting Contractor	Bruton Nurseries and Landscapes
Tranting Contractor	PO Box 1197
	Freemont, NC 27830
	Contact: Mr. Charlie Bruton
	Phone: (919) 242-6555
	Thone. (717) 242 0333
Monitoring Performers	
MY00-MY01	KCI Associates of North Carolina, PC
	Landmark Center II, Suite 220
	4601 Six Forks Rd.
	Raleigh, NC 27609
	Contact: Mr. Adam Spiller
	Phone: (919) 278-2514
	Fax: (919) 783-9266

Table 4. Project Attribute Table Project Number and Name: 9536	2 – Bear Basin Restora	tion Site									
County	Onslow County										
Project Area (acres)	11.9 acres										
Project Coordinates (lat. and long.)	34.925365 N , -77.607461 W										
	Project Watershed Sur	nmary Information									
Physiographic Province	Coastal Plain										
River Basin	White Oak										
USGS Hydrologic Unit 8-digit	03030001	USGS Hydrologic Unit 14-digit	03030001010010								
DWQ Sub-basin	03-05-02b										
Project Drainage Area (acres)	32.7 acres										
Project Drainage Area Percentage of Impervious Area	2%										
CGIA Land Use Classification	Land Use Classification 44% Cultivated, 4% Managed Herbaceous Cover, 50% Southern Yellow Pine, and 2% High-Intensity Developed										
	Wetland Summar	y Information									
Parameters		Wetland Area									
Size of Wetland (acres)		8.6 acres									
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)		Non-riparian									
Mapped Soil Series	(Pantego a	Rains and Stallings nd Lynchburg by detailed soil inves	tigation)								
Drainage class		Poorly drained									
Soil Hydric Status		Drained Hydric									
Source of Hydrology		Precipitation									
Hydrologic Impairment		Ditching and Crops									
Native vegetation community		Crops									
Percent composition of exotic invasive vegetation		0%									

Appendix B

Visual Assessment Data



Table 5. Vegetation Condition Assessment

Project Number and Name: 95362 – Bear Basin Restoration Site

Planted Acreage 11.9

Easement Acreage 8.6

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Not Depicted, Covers Most of Restoration Area	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
			Cumulative Total	0	0.00	0.0%
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Photo Reference Points





PP1 - MY-01 - 10/13/15

PP2 - MY-01 - 10/13/15





PP3 - MY-01 - 10/13/15

PP4 – MY-01 – 10/13/15





PP5 - MY-01 - 10/13/15

PP6 - MY-01 - 10/13/15

Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-01 – 10/13/15

Vegetation Plot 2 – MY-01 – 10/13/15





Vegetation Plot 3 - MY-01 - 10/13/15

Vegetation Plot 4 - MY-01 - 10/13/15





Vegetation Plot 5 - MY-01 - 10/13/15

Vegetation Plot 6 - MY-01 - 10/13/15



 $\overline{\text{Vegetation Plot 7} - \text{MY-01} - 10/13/15}$

Appendix C

Vegetation Plot Data

Table 6. Vegetation Plo	t Criteria Attainment		
Project Number and Na	me: 95362 - Bear Basin Restoration S	ite	
Vegetation Plot ID	Vegetation Survival Threshold Met? (320 planted stems/acre)	Monitoring Year 01 Planted Stem Density (stems/acre)	Monitoring Year 01 Total Stem Density (stems/acre)
1	Yes	769	769
2	Yes	607	728
3	Yes	1,174	1,214
4	Yes	1,052	1,214
5	Yes	364	405
6	Yes	607	728
7	Yes	486	567

Table 7. CVS Vegetation Plot M	Latadata
	52 - Bear Basin Wetland Restoration Site
Report Prepared By	Bethany Williams
Date Prepared	10/14/2015 14:36
database name	KCI-2015-95362 Bear Basin.mdb
database location	M:\2012\20122266 BearBasin\Monitoring\Veg Database
computer name	12-3ZV4FP1
file size	61734912
DESCRIPTION OF WORKSHEETS IN	
DESCRIPTION OF WORKSHEETS IN	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and
	project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live
	stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live
	stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing,
	etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damaga	List of most frequent damage classes with number of occurrences and percent of total
Damage	stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Diameter di Channa han Diant and Cons	A matrix of the count of PLANTED living stems of each species for each plot; dead and
Planted Stems by Plot and Spp	missing stems are excluded.
	A matrix of the count of total living stems of each species (planted and natural
ALL Stems by Plot and spp	volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	95362
project Name	Bear Basin
Description	Wetland Restoration Site
River Basin	White Oak
Sampled Plots	7


Table 8. CVS Stem Count Total and Planted by Plot and Species

DMS Project Code 95362. Project Name: Bear Basin


											Curr	ent Plot	Data (MY1 2	2015)										A	nnual	Means		
		Species	9536	2-01-0	001	95362	2-01-00	002	95362	2-01-0	003	9536	52-01-0	004	95362	2-01-0	005	95362	2-01-00	006	95362	2-01-0	007	MY	1 (201:	5)	MY	0 (201:	5)
Scientific Name	Common Name	Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	T
Aronia arbutifolia	Red Chokeberry	Shrub							2	2	2							2	2	2				4	4	4	4	4	4
Betula nigra	River Birch	Tree	1	1	1				4	4	4							1	1	1				6	6	6	6	6	6
Cephalanthus occidentalis	Common Buttonbush	Shrub							1	1	1													1	1	1	1	1	1
Diospyros virginiana	Common Persimmon	Tree	3	3	3	2	2	2													1	1	2	6	6	7	7	7	7
Fraxinus pennsylvanica	Green Ash	Tree	5	5	5				2	2	2													7	7	7	8	8	8
Liquidambar styraciflua	Sweetgum	Tree						3			1									3			1			8			1
Liriodendron tulipifera	Tuliptree	Tree							4	4	4	4	4	4	2	2	2							10	10	10	15	15	15
Magnolia virginiana	Sweetbay	Tree	2	2	2				3	3	3							1	1	1				6	6	6	5	5	5
Quercus	Oak	Tree				1	1	1	2	2	2						1							3	3	4	2	2	2
Quercus nigra	Water Oak	Tree																									1	1	1
Quercus pagoda	Cherrybark Oak	Tree	6	6	6	12	12	12	6	6	6	22	22	26	1	1	1	6	6	6	11	11	11	64	64	68	67	67	67
Quercus phellos	Willow Oak	Tree	2	2	2				3	3	3				6	6	6	4	4	4				15	15	15	16	16	16
Taxodium distichum	Bald Cypress	Tree							1	1	1													1	1	1			1
Vaccinium corymbosum	Highbush Blueberry	Shrub							1	1	1							1	1	1				2	2	2	2	2	2
	Ste	em count	19	19	19	15	15	18	29	29	30	26	26	30	9	9	10	15	15	18	12	12	14	125	125	139	134	134	134
	si	ize (ares)		1			1		·	1	•		1			1			1			1	•		7			7	
	size (ACRES)		0.02			0.02			0.02			0.02			0.02		(0.02			0.02			0.17			0.17	
	Spec	ies count	6	6	6	3	3	4	11	11	12	2	2	2	3	3	4	6	6	7	2	2	3	12	12	13	12	12	12
	Stems pe	er ACRE	769	769	769	607	607	728	1174	1174	1214	1052	1052	1214	364	364	405	607	607	728	486	486	567	723	723	804	775	775	775

Appendix D


Hydrologic Data




Bear Basin Wetland Restoration Site 30-70 Percentile Graph WETS Station Name: KOAJ - Albert Ellis Airport




Bear Basin Restoration Site Hydrograph Tetland Gauge 1 (Non-riparian wetland




Bear Basin Restoration Site Hydrograph Wetland Gauge 2 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 3 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 4 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 5(Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 6 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 7 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 8 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 9 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 10 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 11 (Non-credit zone)




Bear Basin Restoration Site Hydrograph Wetland Gauge 12 (Non-credit zone)




Bear Basin Restoration Site Hydrograph Wetland Gauge 13 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 14 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 15 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 16 (Non-riparian wetland)




Bear Basin Restoration Site Hydrograph Wetland Gauge 17 (Non-credit zone)




Bear Basin Restoration Site Hydrograph Wetland Gauge 18 (Non-riparian wetland)



Bear Basin Restoration Site Hydrograph Wetland Gauge 19 (Non-riparian wetland)



Bear Basin Restoration Site Hydrograph Wetland Gauge 20 (non-credit zone)



	Success Criteria	Achieved / Max Con	secutive Days Durin	ng Growing Season	(Percentage)		
Success Criteria	MY-01		·		<u> </u>	2577.06	
21 Days) (8%)	2015	MY-02	MY-03	MY-04	MY-05	MY-06	MY-07
Gauge 1	Yes/23 (9.3%)						
Gauge 2	Yes/28 (11.3%)						
Gauge 3	Yes/22 (9.1%)						
Gauge 4	No/17 (7.0%)						
Gauge 5	Yes/90 (36.8%)						
Gauge 6	Yes/28 (11.3%)						
Gauge 7	Yes/51 (20.8%)						
Gauge 8	Yes/28 (11.3%)						
Gauge 9	Yes/23 (9.3%)						
Gauge 10	Yes/24 (9.7%)						
Gauge 11*	No/15 (6.2%)						
Gauge 12*	Yes/25 (10.3%)						
Gauge 13	Yes/27 (11.1%)						
Gauge 14	Yes/25 (10.3%)						
Gauge 15	Yes/35 (14.2%)						
Gauge 16	Yes/22 (9.1%)						
Gauge 17*	Yes/23 (9.3%)						
Gauge 18	Yes/22 (9.1%)						
Gauge 19	No/18 (7.4%)						
Gauge 20*	No/19 (7.6%)						

^{*=}non-credit bearing area