

UT to BILLY'S CREEK FINAL MONITORING REPORT YEAR 3 2008

EEP Project # 36 Franklin County, North Carolina

Submitted to:



NCDENR-EEP 1652 Mail Service Center Raleigh, NC 27699



UT to BILLY'S CREEK FINAL MONITORING REPORT YEAR 3 2008

EEP Project # 36 Franklin County, North Carolina

> Original Design Firm: URS Corporation-North Carolina 1600 Perimeter Road, Suite 400 Morrisville, NC 27560





NCDENR-EEP 1652 Mail Service Center Raleigh, NC 27699 **Monitoring Firm:**



1025 Wade Avenue Raleigh, NC 27605 Phone: (919) 789-9977 Project Manager: Phillip Todd ptodd@sepiengineering.com

Executive Summary

SEPI Engineering Group was retained by the North Carolina Ecosystem Enhancement Program to conduct year two monitoring at the Unnamed Tributary (UT) to Billy's Creek Stream Restoration Project, located northeast of Franklinton in Franklin County, North Carolina. The project reach is located in a sparsely developed agricultural watershed. The majority of the agricultural lands are used for cattle pasture.

Pre-construction conditions of the UT to Billy's Creek included a 1,878 linear foot section of degraded, perennial channel and several ditch-like tributaries. The upstream portions of the project reach retained an active floodplain area, whereas the downstream portions were severely incised (4 to 6 feet). The restoration of the UT to Billy's Creek was conducted as a Priority Level I restoration by returning the channel to an elevation such that the historic floodplain is utilized for above bankfull flows. The proposed stream classification for the project reach was a meandering E5 channel, with a total length of 2,101 linear feet.

Current monitoring for the site consists of evaluating both stream morphology and riparian vegetation. The stream monitoring included a longitudinal survey, cross section surveys, problem area identification, and photo documentation. A plan view featuring bankfull, edge of water, and thalweg lines as well as problem area locations was developed from the longitudinal survey. The vegetation assessment included a tally of planted vegetation in permanent vegetation plots, vegetation-specific problem area identification (i.e. bare areas and invasive species), and photo documentation. A vegetation problem area plan view was developed from the problem area identification. All morphological data, vegetation plot stem counts, cross section surveys, longitudinal profile, and plan view features were compared to previous monitoring years to assess project performance.

The majority of the UT Billys restoration reach remained stable through Monitoring Year 3, with the exception of a large section of sand deposition covering nearly the entire upper quarter of the reach. This deposition has changed the channel dimension significantly in this area. The aggradation does appear to be slowing as the rise in the streambed elevations of cross section 1 was less in Monitoring Year 3 than in Monitoring Year 2. However, this aggradation may be spreading downstream as Cross Section 3. Cross Section 2 had a significant rise in channel bed elevation between Monitoring Years 2 and 3. Other than aggradation, other problem areas found were associated with bank erosion. Bank erosion does not appear to be a major problem in the reach because it has impacted a low percentage of the total banks. However, there were two areas of severe concern where major slumping of both banks has occurred. These two areas are located at Station 18+72 and at Station 20+19. All structures appeared to be in good physical condition, except for one stone grade control structure, located at Station 15+90, that had water piping around the right side causing some bank scour.

Good planted stem densities were found for all the vegetation plots for UT to Billy's Creek. Stem densities were above the final Monitoring Year 5 goal of 260 stems per acre for all plots. The overall stem density (excluding livestakes) across all vegetation plots was 372 stems per acre.

UT Billy's Creek EEP Project Number 36 February 2009

UNNAMED TRIBUTARY TO BILLY'S CREEK STREAM RESTORATION MONITORING YEAR 3 REPORT

CONDUCTED FOR: NCDENR ECOSYSTEM ENHANCEMENT PROGRAM

TABLE OF CONTENTS

1.0	PROJEC	CT BACKGROUND	1				
	1.1	Project Objectives	1				
	1.2	Project Structure, Restoration Type, and Approach	1				
	1.3	Project Location and Setting					
	1.4	History and Background					
2.0 PROJECT MONITORING METHODOLOGY							
	2.1	Vegetation Methodology					
	2.2	Stream Methodology					
		2.2.1 Longitudinal Profile and Plan View					
		2.2.2 Permanent Cross-Sections					
		2.2.3 Pebble Counts					
	2.3	Photo Documentation					
3.0	PROJEC	CT CONDITIONS AND MONITORING RESULTS					
	3.1	Vegetation Assessment					
		3.1.1 Soils Data					
		3.1.2 Vegetative Problem Area Plan View					
		3.1.3 Stem Counts					
	3.2	Stream Assessment					
		3.2.1 Longitudinal Profile and Plan View					
		3.2.2 Permanent Cross Sections					
		3.2.3 Pebble Counts					
		3.2.4 Stream Problem Areas					
	3.3	Photo Documentation					
4.0		IMENDATIONS AND CONCLUSIONS					
REFER	ENCES		12				
TABLE	S						
Table I	Project R	Restoration Components	1				
		Activity and Reporting History					
		Contact Table					
		Background Table					
		Data Table					
		tion of Bankfull Events					
		and Sediment Export Estimates					
		orical Stream Feature Visual Stability Assessment					
Table VIII Baseline Morphology and Hydraulic Summary Appendix B3 Table IX. Morphology and Hydraulic Monitoring Summary Appendix B3							
Tables 1-5 CVS Data Tables							
Table 6 Vegetative Problem Areas Appendix A1							
Table B1 Stream Problem Areas							
		Morphological Stability AssessmentAppendix					
Table D	2 v 15uai		V D 5				
FIGUR	ES						
		y Map	3				
		ViewAppend					
		nt Conditions Plan ViewAppend					

UT Billy's Creek
EEP Project Number 36
February 2009

SEPI Engineering Group Final Monitoring Report Monitoring Year 3 of 5

Stream Current Conditions Plan View	Appendix C
APPENDICES	
Appendix A	
Appendix A1: Vegetation Data Tables	A1
Appendix A2: Photolog - Vegetation Problem Areas	A2
Appendix A3: Photolog – Vegetation Plots	A3
Appendix B	
Appendix B1: Photolog - Stream Problem Areas	B1
Appendix B2: Photolog - Cross Sections and Photo Points	
Appendix B3: Stream Data Tables	B3
Appendix B4: Stream Cross Sections	B4
Appendix B5: Stream Longitudinal Profile	
Appendix B6: Stream Pebble Counts	

Appendix C: Plan View Sheets

1.0 PROJECT BACKGROUND

1.1 <u>Project Objectives</u>

The goals and objectives of the UT to Billy's Creek Stream Restoration Project were listed in the 2006 Final Mitigation As-Built Report (URS 2006) as:

- Restore the project reach to a more natural dimension, pattern, and profile so that the stream will be able to efficiently transport water and sediment loads provided by the watershed;
- Reconnect the project reach's channel to its historic floodplain where feasible;
- Eliminate the excessive sediment contribution to the system by the mass wasting and erosion of the stream banks along the project reach; and,
- Repair and restore the riparian corridor along the project reach in order to improve habitat and protect the stream from further erosion.

1.2 <u>Project Structure, Restoration Type, and Approach</u>


The restoration of the UT to Billy's Creek was conducted as a Priority Level I restoration by returning the channel to an elevation such that the historic floodplain is utilized for above-bankfull flows. Rock crossvanes, step pools, rootwads, and plantings were installed to establish and stabilize a profile with riffle and pool sequences and to provide habitat and stable streambanks. Plantings included live stakes on the floodplain as well as bare root throughout the conservation easement. Table I provides the project restoration components of the UT to Billy's Creek stream restoration project.


	Table I. Project Restoration ComponentsUT to Billy's Creek/EEP Project Number 36						
Project Segment or Reach ID	Pre-Existing Footage	Type	Approach	As-Built Footage	As-Built Stationing	Monitoring Year 4 Stationing	Comments
UT to Billy's Creek	1,878	Restoration	PI/PII	2,101	0+00 - 21+01	10+00 – 30+92	Includes 2,101 linear feet per As-Built. The first 100 ft and the last 100 ft of project reach) is PII.

1.3 <u>Project Location and Setting</u>

The UT to Billy's Creek Stream Restoration Project is located northeast of Franklinton in an agricultural and low density residential watershed (Figure 1). A ridge approximately 800 feet north of Montgomery Road forms the northern boundary of the project watershed. Montgomery Road runs east-west through the northern third of the watershed. The watershed is roughly divided in half by the unpaved farm road that crosses east-west at the northern end of the project reach. Ridges from the northern most point form the watershed's western and eastern edges as they slope down towards Billy's Creek. The southern end of the project watershed is at the point where an unpaved farm road crosses the project reach approximately 300 feet upstream of the

confluence with Billy's Creek. To travel to the site from the Raleigh-area, take US-1 North towards Franklinton. Turn right on SR 1210 (Montgomery Road). The project reach is located south of Montgomery Road, approximately three miles east of US 1 to the northeast of Franklinton on property privately held by the Grove family.





UT Billys Creek EEP Project Number 36 February 2009 3

SEPI Engineering Group Final Monitoring Report Monitoring Year 3 of 5

1.4 <u>History and Background</u>

The UT to Billy's Creek Stream Restoration was completed in the summer of 2005 and planted in the winter of 2005. The site was originally secured by the NC Wetlands Restoration Program. The Stream Restoration Plan was submitted by URS in 2003. The project reach is located on a cattle farm. The project reach is framed by 30-inch diameter culverts under unpaved farm roads at the north and south ends and pastured slopes to the east and west. There is at least one intermittent and four or more ephemeral tributary channels that flow into the project reach. Historically, the ephemeral channels were created to provide drainage within the floodplain. Approximately 600 feet south of the northern end of the project, the stream ran through an area of fairly active floodplain. Here, wetlands developed in the relict channels and floodplain adjacent to the main channel. Downstream of the wetland areas, severe incision (4 to 6 feet) and erosion was occurring following a major grade control point. Downstream of the grade control, the floodplain and stream system had been modified by the landowner. Tables II, III, and IV provide the project history, contact information for the contractors on the project, and the project background/setting, respectively.

Table II. Project Activity and Reporting History									
UT to Billy's Creek/EEP Project No. 36									
Activity or ReportScheduled CompletionData Collection CompleteActual Completion or Delivery									
Restoration Plan	4/15/2003	NA	August 2003						
Final Design - 90%	5/31/2003	NA	8/11/2004						
Construction	7/31/2003	NA	June 2005						
Planting	Fall 2004	NA	December 2005						
Mitigation Plan/ As-built	Fall 2005	Winter 2006	April 2006						
Year 1 monitoring	September 2006	September 2006	November 2006						
Year 2 monitoring	Fall 2007	October 2007	December 2007						
Year 3 monitoring	Fall 2008	October 2008	November 15, 2008						
Year 4 monitoring	Fall 2009								
Year 5 monitoring	Fall 2010								
Year 5+ monitoring	Not scheduled								

Table III. Project Contact Table				
UT to Billy's Cre	ek/EEP Project No. 36			
Designer	URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560			
Construction Contractor	McQueen Construction Inc. 619 Patrick Road Bahama, NC 27503			
Planting Contractor	Carolina Environmental PO Box 1905 Mt. Airy, NC 27030			
Seeding and Matting Contractor	Erosion Control Solutions 5508 Peakton Road Raleigh, NC 27604			
Monitoring Year 1 (2006) Monitoring Performers	URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560			
Monitoring Year 2 & 3 (2007 & 2008) Monitoring Performers	SEPI Engineering Group 1025 Wade Avenue Raleigh, NC 27607 Phillip Todd (919) 789-9977			
Stream Monitoring POC	Ira Poplar-Jeffers (919) 573-9914			
Vegetation Monitoring POC	Phil Beach (919) 573-9936			
Wetland Monitoring POC	N/A			

Table IV. Project Background Table						
UT to Billy's Creek/EEP Project No. 36						
Project County	Franklin County, NC					
Drainage Area	0.22 square miles					
Drainage impervious cover estimate (%)	< 10%					
Stream Order	1					
Physiographic Region	Piedmont					
Ecoregion	Northern Outer Piedmont (45f)					
Rosgen Classification of As-built	E5					
Dominant soil types	Chewcala, Altavista					
Reference site ID	N/A					
USGS HUC for Project and Reference	03020101					
NCDWQ Sub-basin for Project and Reference	03-03-01					
NCDWQ classification for Project and Reference	WS-IV; NSW					
Any portion of any project segment 303d listed?	no					
Any portion of any project segment upstream of a 303d listed segment?	no					
Reasons for 303d listing or stressor	N/A					
% of project easement fenced	100					
% of project easement demarcated with bollards (if fencing absent)	N/A					

2.0 PROJECT MONITORING METHODOLOGY

2.1 <u>Vegetation Methodology</u>

The following methodology was used for the stem count. The configuration of the five (5) vegetation plots was marked out with tape to measure 10 meters by 10 meters (or equivalent to

100 square meters) depending on buffer width. The planted material in the plot was marked with flagging. Plot inventories were conducted per the 2006 CVS-EEP Level II Protocol for Recording Vegetation (EEP 2006).

2.2 <u>Stream Methodology</u>

The project monitoring for the stream channel included a longitudinal survey, cross-sectional surveys, problem area identification, and photo documentation. The specific methodology for each portion of the stream monitoring is described in detail below.

2.2.1 Longitudinal Profile and Plan View

A longitudinal profile was surveyed with a Nikon DTM-520 Total Station, prism, and a TDS Recon Pocket PC. The heads of features (i.e., riffles, runs, pools, and glides) were surveyed, as well as the point of maximum depth of each pool, boundaries of problem areas, and any other significant slope-breaks or points of interest. At the head of each feature and at the maximum pool depth, thalweg, water surface, edge of water, left and right bankfull, and left and right top of bank (if different than bankfull) were surveyed. All profile measurements were extracted from this survey, including channel and valley length and length of each feature, water surface slope for each reach and feature, bankfull slope for the reach, and pool spacing. This survey also was used to draw plan view figures with Microstation v8 (Bentley Systems, Inc., Exton, PA). All pattern measurements (i.e. meander length, radius of curvature, belt width, meander width ratio, and sinuosity) were extracted from the plan view. Stationing was calculated along the thalweg.

2.2.2 Permanent Cross Sections

Four permanent cross sections (two riffles and two pools) were surveyed. The beginning and end of each permanent cross section were originally marked with a long PVC tube. Cross sections were installed perpendicular to the stream flow. Each cross section survey noted all changes in slopes, tops of both banks (if different from bankfull), left and right bankfull, edges of water, thalweg and water surface. The cross sections were then plotted, and Monitoring Year 3 data was overlain on data from all previous monitoring years for comparison. All dimension measurements (i.e. bankfull width, floodprone width, bankfull mean depth, cross sectional area, width-to-depth ratio, entrenchment ratio, bank height ratio, wetted perimeter, and hydraulic radius) were extracted from these plots and compared to the Monitoring Year 1 data.

2.2.3 Pebble Counts

Based on the fact that UT Billys is a sandbed stream, it was determined that pebble counts were unnecessary as they would fail to detect increases in fine sediments. Therefore, pebble counts were not performed for Monitoring Year 3.

2.3 <u>Photo Documentation</u>

Permanent photo points were established during Monitoring Year 1. A set of three photographs (facing upstream, facing downstream, and facing the channel) were taken at each photo point with a digital camera. Two photographs were taken at each cross-section (facing upstream and downstream). A representative photograph of each vegetation plot was taken at the designated corner of the vegetation plot and in the same direction as the Monitoring Year 1 photograph. An arrow was placed on the designated corner of each vegetation plot on the plan view sheets to

UT Billys Creek EEP Project Number 36 February 2009 document the corner and direction of each photograph. Photos were also taken of all significant stream and vegetation problem areas.

3.0 PROJECT CONDITIONS AND MONITORING RESULTS

3.1 <u>Vegetation Assessment</u>

3.1.1 Soils Data

The UT to Billy's Creek watershed is in the Northern Outer Piedmont Ecoregion of North Carolina in the Felsic Crystalline System of the Piedmont Soil Region. The bedrock in the region is granite, granite gneiss, mica gneiss, and mica schist. Soils around the UT to Billy's Creek are primarily Chewacla and Altavista. Chewacla soils are Fluvaquentic Dystrudepts consisting of nearly level (0-3 percent slopes), somewhat poorly drained soils found on floodplains that form in recent alluvium. Chewacla soils are hydric and frequently flooded. Altavista soils are Aquic Hapludults consisting of typically sandy or loamy sediment. The soils are moderately well drained, nearly level and gently sloping (0-3 percent slopes), and are found on stream terraces. Altavista soils are not hydric and are rarely flooded. Preliminary soil data for the series are listed in Preliminary Soil Data table below.

Preliminary Soil Data							
Series	Max Depth (in.)	% Clay on Surface	К	Т	OM %		
Chewacla	62	10 - 35	0.28-0.32	5	1-4		
Altavista	62	10 - 24	0.24	5	0.5-3		

3.1.2 Vegetative Problem Area Plan View

Overall, there appears to be good vegetation along the stream channel. There were some areas of bare floodplain and bare bank identified in the first two monitoring years where the vegetation was sparse. Several of these areas were listed again in Monitoring Year 3, however it should be noted that these areas are starting to fill in with vegetation as the project matures. The bare floodplain and bare bank areas are noted on the vegetation problem area plan view and problem area list.

Several populations of invasive *Ligustrum sinense* (Chinese privet) were noted along the project corridor during Monitoring Year 3. These areas occur along the length of the project and are noted on the problem area plan view as well as the vegetative problem area list. There is a small population of *Microstegium virmineum* that was discovered during Monitoring Year 3 (Station 13+75 to 15+13). Although not considered a 'problem,' it should be noted that cattails, which are sometimes considered to be invasive, were noted near the upper end of the reach.

3.1.3 Stem Counts

Good planted stem survival was noted for all the Vegetation Plots (VP) at UT to Billy's Creek. All of the plots are well above the Monitoring Year 5 stem density goal of 260 stems/acre. The plot densities ranged from 405 stems/acre for VP #5 to 567 stems/acre in VP #3. The overall stem density (excluding livestakes) across all vegetation plots was 372 stems per acre, and if livestakes and volunteers are included, the overall density is 461 stems per acre. These densities indicate good performance of all vegetation plots. These plots are on their way to meeting the Monitoring Year 5 density goal.

3.2 <u>Stream Assessment</u>

Considering the 5 year timeframe of standard mitigation monitoring, restored streams should demonstrate morphologic stability in order to be considered successful. Stability does not equate to an absence of change, but rather to sustainable rates of change or stable patterns of variation. Restored streams often demonstrate some level of initial adjustment in the several months that follow construction and some change/variation subsequent to that is to also be expected. However, the observed change should not indicate a high rate or be unidirectional over time such that a robust trend is evident. If some trend is evident, it should be very modest or indicate migration to another stable form. Examples of the latter include depositional processes resulting in the development of constructive features on the banks and floodplain, such as an inner berm, slight channel narrowing, modest natural levees, and general floodplain deposition. Annual variation is to be expected, but over time this should demonstrate maintenance around some acceptable central tendency while also demonstrating consistency or a reduction in the amplitude of variation. Lastly, all of this must be evaluated in the context of hydrologic events to which the system is exposed over the monitoring period.

For channel dimension, cross-sectional overlays and key parameters such as cross-sectional area and the channel's width to depth ratio should demonstrate modest overall change and patterns of variation that are in keeping with above. For the channels' profile, the reach under assessment should not demonstrate any consistent trends in thalweg aggradation or degradation over any significant continuous portion of its length. Over the monitoring period, the profile should also demonstrate the maintenance or development of bedform (facets) more in keeping with reference level diversity and distributions for the stream type in question. It should also provide a meaningful contrast in terms of bedform diversity against the pre-existing condition. Bedform distributions, riffle/pool lengths and slopes will vary, but should do so with maintenance around design/As-built distributions. This requires that the majority of pools are maintained at greater depths with lower water surface slopes and riffles are shallow with greater water surface slopes. Substrate measurements should indicate the progression towards, or the maintenance of, the known distributions from the design phase.

In addition to these geomorphic criteria, a minimum of two bankfull events must be documented during separate monitoring years within the five year monitoring period for the monitoring to be considered complete. Table VIII documents all bankfull events recorded since the start of Monitoring Year 1.

		Table V. Verification of Bankfull Events	
Date of Data Collection	Date of Occurrence	Method	Photo # (if available)
6/28/2006	6/14/2006	Per NOAA staff member, Jonathan Blaes, Tropical Storm Alberto produced a 50-year storm event in the Franklinton/Louisburg area. The storm produced approximately 5.55 inches of rain on 6/14.	
6/4/2007	6/3/2007	Result of 1.5' rainfall event. Wrack lines noted.	None
10/15/2008	4/27/2008	According to NCDC Station Coop ID 313123 - Louisburg NC, 2.15 inches of precipitation fell over this 24 hour period. It was assumed, but not verified, that this rainfall produced a bankfull event.	None
10/10/2000		According to NCDC Station Coop ID 313123 - Louisburg NC, 3.27 inches of precipitation fell over this 24 hour period. It was assumed, but not verified, that this rainfall	
10/15/2008	9/6/2008	produced a bankfull event.	None

3.2.1 Longitudinal Profile and Plan View

The overall water surface slope and all other profile parameters were consistent through Monitoring Year 3. However, the channel bed has continued to aggrade with sand between stations 10+00 and 15+40 in Monitoring Year 3. Through observation of the longitudinal profile between monitoring years, it is apparent that the channel bed has continued rising (although at a slower rate) through Monitoring Year 3 along this section. The result has been a homogenization of the streambed profile throughout all channel features (including pools) along this section into one long run feature. This inundation of sediment is easily observed on-site as the bed appears to be overloaded with sand and has high densities of soft rush (*Juncus effuses*) growing directly in the channel. It can be difficult to find the channel in this area. This area is noted on the problem area plan view as aggradation. All pattern parameters remained consistent with Monitoring Year 2 values.

3.2.2 Permanent Cross Sections

The widespread deposition along the upper end of the project is apparent in cross section #1, where the stream bottom has risen during each consecutive monitoring year. However, the rate of aggradation may be slowing down as the rise of the streambed this monitoring year was less than the rise observed between Monitoring Years 1 and 2. There is evidence that this problem may be spreading downstream as far as cross section #3, Cross section #2 displayed a larger rise in the streambed elevations than cross section #1, and although cross section three did not show as much of a rise in streambed during the current monitoring year, the streambed has risen significantly at this location since construction. This aggradation problem area was not documented as extending all the way to cross section #2 during this years' on-site observations because the deposition is not as visually apparent downstream of the current documented limits. Nevertheless, this trend represents evidence that this depositional area needs close attention during Monitoring Year 4 so that the limits are accurately reported. Alternatively, very little change in dimension was observed between Monitoring Years 2 and 3 on cross sections 3 and 4. Aggradation of the streambed was observed during Monitoring Year 3.

3.2.3 Pebble Counts

Based on the fact that UT Billys is a sandbed stream, it was determined that pebble counts were unnecessary as they would fail to detect increases in fine sediments. Therefore, pebble counts were not performed for Monitoring Year 3.

Table VI. BEHI and Sediment Export Estimates															
			τ	J T Bi	llys (Creek	κ.								
Time Point			Extreme		Very High		High		Moderate		Low		Very Low		Sediment Export
		-	ft	%	ft	%	ft	%	ft	%	ft	%	ft	%	Ton/y
MY1	Hoof Shear@XS 4	20					20	100							0.16
MY1	Remaining Channel	4030									4030	100			3.3
	Project Total	4050					20	100				100			3.46

3.2.4 Stream Problem Areas

Sand deposition (noted as aggradation on the problem area plan view) has "blanketed" the entire upper quarter of the project reach effect of homogenizing channel units into long run sections. Soft rush has "choked" the entire channel in this area, making it very difficult to locate channel features. These areas now look much more like linear wetland than stream channel. The sediment source is presumably upstream of the project. There are three bank erosion areas to keep an eye on, as noted on the problem area plan views (Appendix C). Although bank erosion does not appear to be a major problem of concern (bank condition of 98% in the Visual Morphological Stability Estimate), there are two specific erosion areas rated severe that should be watched closely in the future. These two areas, located at Station 18+72 and at Station 20+19 along the thalweg, have major slumping of both banks. Repair assessment may be warranted at these locations. All structures appeared to be in good physical condition, except for one stone grade control structure, located at Station 15+90 along the thalweg, that had water piping around the right side that caused some bank scour.

Table VII. Categorical Stream Feature Visual Stability Assessment								
UT to Billy's Creek								
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05		
A. Riffles*	100%	97%	73%	71%				
B. Pools*	100%	99%	75%	83%				
C. Thalweg	100%	97%	90%	91%				
D. Meanders	100%	100%	77%	67%				
E. Bed General	100%	97%	81%	84%				
F. Bank Condition	Unkown	Unknown	97%	98%				
G. Vanes / J Hooks etc.	100%	100%	98%	91%				
H. Wads and Boulders	100%	100%	100%	91%				

*Total As-built riffles and pools were revised per EEP comments; MY-2 performance percentages for riffles and pools were revised accordingly.

UT Billys Creek EEP Project Number 36 February 2009 10

3.3 Photo Documentation

Photos taken of the vegetation problem areas are found in Appendix A1 and photos of the vegetation plots are in Appendix A2. Stream problem area photographs are provided in Appendix B1. The photographs taken at the marked photo point locations and at the cross-sections are provided in Appendix B2.

4.0 **RECOMMENDATIONS AND CONCLUSIONS**

The majority of the UT Billys restoration reach remained stable through Monitoring Year 3, with the exception of a large sections of sand deposition covering nearly the entire upper quarter of the reach. This deposition has changed the channel dimension significantly in this area. The aggradation does appear to be slowing as the rise in the streambed elevations of cross section 1 were less in Monitoring Year 3 than it was in Monitoring Year 2. However, this aggradation may be spreading downstream as Cross Section 2 had a significant rise in channel bed elevation between Monitoring Years 2 and 3. Other than aggradation, other problem areas found were associated with bank erosion. Even though bank erosion does not appear to be a major problem in the reach because it has impacted a low percentage of the total banks, there were two areas of severe concern where major slumping of both banks has occurred. These two areas are located at Station 18+72 and at Station 20+19. All structures appeared to be in good physical condition, except for one stone grade control structure, located at Station 15+90, that had water piping around the right side causing some bank scour.

Good planted stem densities were found for all the vegetation plots for UT to Billy's Creek. Stem densities were above the final Monitoring Year 5 goal of 260 stems per acre for all plots. The overall stem density (excluding livestakes) across all vegetation plots was 372 stems per acre.

REFERENCES

DeLorme. 1997. The North Carolina Atlas and Gazateer.

- Ecosystem Enhancement Program. 2006. CVS-EEP Protocol for Recording Vegetation. Level 1-2 Plot Sampling Only. Version 4.0. 2006. Michael T. Lee, Robert K. Peet, Steven D. Roberts, Thomas R. Wentworth.
- Harman, W.H., et al. 1999. Bankfull Hydraulic Geometry Relationships for North Carolina Streams. AWRA Wildland Hydrology Symposium Proceedings. Edited by D.S. Olson and J.P. Potyondy. AWRA Summer Synposium. Bozeman, MT.
- North Carolina Ecosystem Enhancement Program. November 2006. Content, Format and Data Requirements for EEP Monitoring Reports.

Rosgen, D.L. 1994. A Classification of Natural Rivers. Catena 22: 166-169.

- SEPI Engineering Group. January 2008. UT Billy's Creek Final Monitoring Report Year 2 of 5 2007.
- URS Corporation-North Carolina (URS). January 2006. UT to Billy's Creek Stream Restoration Draft Mitigation Plan.
- URS Corporation-North Carolina (URS). January 19, 2007. UT to Billy's Creek Stream Restoration Final 2006 Monitoring Report, Monitoring Year 1.

U.S. Department of Army, Corps of Engineers. 2003. *Stream Mitigation Guidelines*. http://www.saw.usace.army.mil/wetlands/Mitigation/stream_mitigation.html

APPENDIX A1

VEGETATION DATA TABLES

Report Prepared By	PHILIP BEACH
Date Prepared	11/24/2008 9:39
database name	UT Billys Creek CVS Data 2008.mdb
database location	G:\Environmental\EN08.004 - EEP Monitoring 2008-09\CVS-EEP DATABASE - 2008 VERSION
computer name	W08
DESCRIPTION OF WORKSHEETS	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted
Proj, total stems	stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species. List of most frequent damage classes with number of occurrences and percent of total stems impacted by
Damage	each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for
ALL Stems by Plot and spp	each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	EEP Project Number 36
project Name	UTBILLY08
Description	UTTAR MONITORING 08
River Basin	Tar-Pamlico
length(ft)	2,101 (as-built)
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	5
Sampled Plots	5

	Species	4	3	2	1	0	Missing	Unknown
	Alnus serrulata		1	1				
	Aronia arbutifolia	1	3				2	
	Betula nigra		2	1			5	
	Celtis laevigata		1				2	
	Cornus amomum	2	8	3			11	
	Cornus florida		1					
	Fraxinus pennsylvanica		2	1			1	
	Nyssa sylvatica		1				1	
	Pinus taeda Quercus falcata Quercus phellos		1					
							4	
			6	1			5	
	Salix nigra		5				1	
	Sambucus canadensis		1				2	
	Viburnum nudum	1						
	Viburnum dentatum	1	1				1	
	Rhus copallinum	3	2				1	
	Carpinus caroliniana						2	
	Liriodendron tulipifera	1						
TOT:	18	15	35	7			38	

Vigor By Species - UT Billys Creek (Monitoring Year 3)

Dama	ge By Plot - UT Billys Creek	(Mc	onito	oring	g Ye	ar 3)
	blor	411	(he man	Inc damac Caterie	University of the second se	unou
	UTBILLY08-01-0001-year:3	14	12	1	1	
	UTBILLY08-01-0002-year:3	22	19	3		
	UTBILLY08-01-0003-year:3	26	19	6	1	
	UTBILLY08-01-0004-year:3	18	15	3		
	UTBILLY08-01-0005-year:3	15	11	4		
TOT:	5	95	76	17	2	

Damage By Species - UT Billy	vs Cr	eek	(Mc	onito	oring Year 3)
				Lin, certs del aories del	
			3	_ ا	' / /
2				»/ ()	unouu
eckie /		0) 0)	8/	<u>ن</u> و	<u>v</u>
<u> </u>	/ 🏹	7 &	/ Ś	15	/
Alnus serrulata					
Aronia arbutifolia	6	5	1		
Betula nigra	8	6	2		
Carpinus caroliniana	2	2			
Celtis laevigata	3	3			
Cornus amomum	24	19	4	1	
Cornus florida	1		1		
Fraxinus pennsylvanica	4	3	1		
Liriodendron tulipifera	1	1			
Nyssa sylvatica	2	1	1		
Pinus taeda	1	1			
Quercus falcata	5	5			
Quercus phellos	17	14	2	1	
Rhus copallinum	6	6			
Salix nigra	6	3	3		
Sambucus canadensis	3	3			
Viburnum dentatum	3	3			
Viburnum nudum	1		1		
TOT: 18	95	76	17	2	

ek (Monitorin . р. ~ **...**

Stem Count by Plot and Spec	ies -	UT	Billys	Cre	ek (Mor	nitor	ing	Year 3)
Soecies		Kor Dani	arots fears	Dis. Stems	Dic UTBIL	0.01/18/1.100.02	0101 VI 108.00 0001.	DIG UTBILL 108.0.000 (841:3	01/1/108.01.000.109.13
Alnus serrulata	2	2	1	\sim	1		1	\square	Í
Aronia arbutifolia	4	2	2		1		3		
Betula nigra	3	1	3		3				
Celtis laevigata	1	1	1	1					
Cornus amomum	13	4	3.25	5		4	2	2	
Cornus florida	1	1	1		1				
Fraxinus pennsylvanica	3	3	1	1	1	1			
Liriodendron tulipifera	1	1	1	1					
Nyssa sylvatica	1	1	1			1			
Pinus taeda	1	1	1		1				
Quercus falcata	1	1	1					1	
Quercus phellos	12	5	2.4	3	1	2	2	4	
Rhus copallinum	5	3	1.67			2	2	1	
Salix nigra	5	2	2.5			4		1	
Sambucus canadensis	1	1	1		1				
Viburnum dentatum	2	2	1		1		1		
Viburnum nudum	1	1	1					1	
TOT: 17	57	17		11	11	14	11	10	

Table 6.	Vegetative Problem Areas
----------	---------------------------------

Feature/Issue	Station # /	Probable Cause	Photo #
	Range		
Bare floodplain (Right Bank)	10+09 to 12+24	Previous livestock trampling / soil texture amenable to erosion	
	12+59 to 13+45	Previous livestock trampling / soil texture amenable to erosion	
Microstegium virmineum (Right Bank)	13+75 to 15+13	Invasive vegetative opportunism.	
Ligustrum sinense (Left Bank)	18+47 to 19+71	Invasive vegetative opportunism.	
Ligustrum sinense (Left Bank)	18+50 to 22+28	Invasive vegetative opportunism.	
Ligustrum sinense (Right Bank)	19+11 to 21+02	Invasive vegetative opportunism.	
Bare Bench/Bank (Left)	21+02 to 21+27	Vegetation scarce/absent.	1
Bare Bench/Bank (Right)	21+05 to 21+20	Vegetation scarce/absent.	1
Ligustrum sinense (Right Bank)	21+92 to 27+04	Invasive vegetative opportunism.	
Bare Bench/Bank (Right)	23+02 to 23+21	Previous livestock trampling / soil texture amenable to erosion	
Bare Bench/Bank (Right)	24+74 to 25+37	Previous livestock trampling / soil texture amenable to erosion	
Bare Bench/Bank (Left)	25+66 to 26+22	Previous livestock trampling / soil texture amenable to erosion	
Ligustrum sinense (Left Bank)	24+98 to 25+06	Invasive vegetative opportunism.	
Ligustrum sinense (Left Bank)	25+64 to 27+99	Invasive vegetative opportunism.	
Bare Bench/Bank (Right)	28+15 to 28+30	Previous livestock trampling / soil texture amenable to erosion	
Ligustrum sinense (Right Bank)	27+34 to 29+08	Invasive vegetative opportunism.	2
Bare Bench/Bank (Right)	29+45 to 29+58	Previous livestock trampling / soil texture amenable to erosion	
Bare Bench/Bank (Left)	29+51 to 30+05	Previous livestock trampling / soil texture amenable to erosion	

* Populations of Ligustrum sinense are scattered along the project from approximately Station 18+00 to 30+82. Only the substantial populations of Ligustrum are noted in Table VI above.

APPENDIX A2

PHOTOLOG VEGETATION PROBLEM AREAS

APPENDIX A2 PHOTOLOG - UT to Billy's Creek

PROBLEM AREAS (Vegetation)



Photo 1. Representative bare bank problem area (Station No. 21+02; view from left bank; 9-14-2008).



Photo2. Representative Chinese privet (*Ligustrum sinense*) growth (Station No. 27+34; view from left bank; 9-14-2008).

APPENDIX A3

PHOTOLOG VEGETATION PLOTS

APPENDIX A3 PHOTOLOG UT to Billy's Creek

VEGETATION PLOTS



Photo 1: Vegetation Plot 1 (10-14-2008).



Photo 3: Vegetation Plot 3 (10-14-2008).



Photo 5: Vegetation Plot 5 (10-14-2008).



Photo 2: Vegetation Plot 2 (10-14-2008).



Photo 4: Vegetation Plot 4 (10-14-2008).

APPENDIX B1

PHOTOLOG STREAM PROBLEM AREAS

APPENDIX B1 PHOTOLOG UT to Billy's Creek

STREAM PROBLEM AREAS



Photo 1: Representative sand/gravel aggradation and bar formation problem area (Station No. 10+00; view downstream; 2-27-2008).



Photo 3: Representative bank erosion problem area (Station No. 18+72; view of right bank; 6-30-2008).



Photo 2: Representative crossvane problem area (Station No. 14+53; view upstream; crossvane is covered in photo; 2-27-2008).

Monitoring Year 3 Stream Problem Area Appendix B1 Page 1 of 1

APPENDIX B2

PHOTOLOG OF CROSS-SECTIONS AND PHOTO POINTS

APPENDIX B2 PHOTOLOG UT Billy's Creek

Cross Sections/Photo Points



Cross-Section/Photo Point 1: View Upstream (6-24-2008).



Cross-Section/Photo Point 1: View Downstream (6-24-2008).



Cross-Section/Photo Point 1: Facing Channel (6-24-2008).



Cross-Section/Photo Point 2: View Upstream (6-26-2008).



Cross-Section/Photo Point 2: View Upstream (6-26-2008).



Cross-Section/Photo Point 2: Facing Channel (6-26-2008).



Cross-Section/Photo Point 3: View Upstream (6-30-2008).



Cross-Section/Photo Point 3: View Downstream (6-26-2008).



Cross-Section/Photo point 3: Facing Channel (6-26-2008).



Cross-Section/Photo Point 4: View Upstream (7-01-2008).



Cross-Section/Photo Point 4: View Downstream (7-01-2008).



Cross-Section/Photo Point 4:Facing Channel (7-01-2008).

APPENDIX B3

STREAM DATA TABLES

							UT	Billys C	reek									
Parameter	LISCIS Gage Data				gional C Interva		Pre-Existing Condition			Project Reference Stream			Design			As-built		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Dimension									11100									
BF Width (ft)				3.5	15	8	6.5	8.7		6.2	6.3	6.3			9	8	14	10
Floodprone Width (ft)							8.3	25.3		33	39	36	20	105	63	50	100	75
BF Cross Sectional Area (ft)				3.5	15	7	7.3	8.2		4.2	4.7	4.5	8	8	8	6.9	8.5	7.7
BF Mean Depth (ft)				0.55	1	1.75	0.8	1.3		0.68	0.74	0.71	0.9	0.9	0.9	0.8	0.9	0.9
Max Depth (ft)							1.2	1.8		1	1.1	1.05	1.3	1.3	1.3	1.2	1.3	1.2
Width/Depth Ratio							5.2	10.4		8.6	9.3	8.9	10.1	10.1	10.1	10.6	11.7	10.9
Entrenchment Ratio							1.3	2.9		5.3	6.2	5.7	2.2	11.6	6.9	5	6.2	5.6
Bank Heigh Ratio							1.3	3.0										
Wetted Perimeter (ft)								ļ					9.6	9.6	9.6	9.4	10.1	9.7
Hydraulic Radius (ft)													0.8	0.8	0.8	0.7	0.8	0.8
Pattern																		• •
Channel Belthwidth (ft)							14	34		13.2	21.5	17.1	16	35	25	14	30	20
Radius of Curvature (ft)			1				18	21		10.2	29	16.4	12.5	34.5	21	18	26	24
Meander Wavelength (ft)							35	36		28.7	48.7	40.1	29	74	56	40	68	50
Meader Width Ratio							2.2	3.9		2.1	3.4	2.7	1.8	3.9	2.8	0.57	0.46	0.5
Profile																		
Riffle Length													1	29	8	1	30	10
Riffle Slope (ft/ft)													0.0080	0.02	0.01	0.0080	0.0200	0.0100
Pool Length (ft)													16	69	32	20	70	30
Pool Spacing (ft)									22	11.7	26.7	18	18.1	49.9	31.1	18	50	34
Substrate																		
d50 (mm)									1.3							0.062	0.16	0.11
d84 (mm)									4							0.16	0.75	0.53
Additional Reach Parameters																		
Valley Length (ft)									1580						1580			1580
Channel Length (ft)									1848			108			1969			2101
Sinuosity							1.11	1.32	1.17			1.2			1.25			1.33
Water Surface Slope (ft/ft)					1		0.56		1.0300			0.8000			1.1900			
BF Slope (ft/ft)					1													0.0080
Rosgen Classification									E5/G5c			E5			E5			E5
*Habitat Index									20,000									
*Macrobenthos																		

Table IX. Morphology and Hydraulic Monitoring Summary

UT Billys Creek

(EEP Project No. 36)

Parameter	Cross Section 1 Pool		Cross Section 2 Riffle				Cross Section 3 Pool				Cross Section 4 Riffle													
Dimension	MY1	MY2	MY3	MY4	I MV5	MY+	MY1	MY2	MY3	MY4	MV5	MY+	MV1	MY2	MV3	MY4	MV5	MV	MY1	MY2	MV3	MY4	MY5	MV
					WIT J	IVI I +		IVI I Z	WI15	IVI I 4	WIT5						IVI I J					IVI I 4	NI I J	
BF Width (ft)		16.6	27.6				12.9	11.1	11.1				16.1	14.3	17.0				9.8	8.6	10.4			
Floodprone Width (ft)	75	NA	NA				75	72+	72+				40	NA	NA				75	72+	72+			
BFCross Sectional Area (ft)	11.5	7.9	10.4				9.7	8.4	6.8				9.5	5.1	5.5				7.2	7.5	7.1			
BF Mean Depth (ft)	0.4	0.5	0.4				0.8	0.8	0.6				0.6	0.4	0.3				0.7	0.9	0.7			
Width/Depth Ratio	74.6	NA	NA				17	14.6	18.3				27.3	NA	NA				13.3	10.0	15.2			
Entrenchment Ratio	2.6	NA	NA				5.8	6.6+	6.5+				2.5	NA	NA				7.7	8.4+	6.9+			
Bank Height Ratio	*	NA	NA				*	1	1.1				*	NA	NA				*	1.08	1.11			
Wetted Perimeter (ft)	29.9	17.4	27.9				13.3	11.5	12.1				16.8	14.9	17.3				10.8	11.5	11.5			
Hydraulic radius (ft)	0.4	0.5	0.4				0.7	0.7	0.6				0.6	0.3	0.3				0.7	0.7	0.6			
Substrate																								
d50 (mm)	1.1	1.7	NA				1.5	0.5	NA				1.4	1.4	NA				1.2	1.4	NA			
d84 (mm)	1.7	3.1	NA				8	1	NA				1.8	1.9	NA				1.7	1.9	NA			

*Data was not provided in 2006 monitoring report


Parameter	МУ	Y-01 (20	06)	MY	-02 (20	07)	MY	Y-03 (20	08)	MY	-04 (200	09)	MY	-05 (20	10)	M	Y+ (200	19)
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	14	30	20	14.9	39.9	26.8	12.66	41.69	25.11									
Radius of Curvature (ft)	18	26	24	6.8	30.1	16.0	7.14	37.93	14.57									
Meander Wavelength (ft)	40	60	50	34.5	73.0	55.9	36.89	73.71	56.26									
Meander Width Ratio	1.2	2.6	1.8	1.5	4.1	2.7	1.2	4.0	2.4									
Profile																		
Riffle length (ft)	2	64	16	2.2	66.0	16.4	3.2	65.4	19.9									
Riffle slope (ft/ft)	0.001	0.036	0.015	0.003	0.122	0.013	0.002	0.085	0.017									
Pool length (ft)	2	38	13	2.3	34.2	10.5	4.1	36.5	11.7									
Pool spacing (ft)	10	66	31	13.2	94.5	29.8	12.4	83.6	31.3									
Additional Reach Parameters			-			-												
Valley Length (ft)		1580			1564.3			1564.30										
Channel Length (ft)		2025			2091.9			2082.41										
Sinuosity		1.28			1.34			1.33										
Water Surface Slope (ft/ft)		0.014			0.012			0.013										
BF slope (ft/ft)		0.040			0.012			0.013										
Rosgen Classification		C5			C/E5			C5										
*Habitat Index		NA			NA			NA										
*Macrobenthos		NA			NA			NA										


		LIT Billing Crock	
Feature Issue	Station	UT Billys Creek	Dhata mucha
reature issue	Station numbers	Suspected Cause	Photo number
Aggradation	10+00	An upstream source has deposited significant amounts of fine sediment (i.e. sand) during high flow events, resulting in long sections of fine sediment	1
	15+40.55	aggradation.	1
Cross Vane	10+12.50	Buried under sediment; cannot find; not forming pool.	
Cross Vane	12+02.37	Buried under sediment; cannot find; not forming pool.	
Cross Vane	14+53.42	Buried under sediment; not forming pool.	2
Central Bar Formation	14+53.52 14+67.58	Sediment aggradatio has filled in pool.	2
Stone Step Structure	15+90	Piping/scour around right side of structure.	
Bank Erosion (both banks, severe)	18+72 19+05	Major slumping, possibly due to lack of protective vegetation and/or soil instability. Also exposure/undercutting of matting.	4
Central Bar Formation	<u>19+05.5</u> <u>19+11</u>	Sediment aggradatio has filled in pool.	
Bank Erosion (right bank)	19+37 19+46	Soil instability or lack of protective vegetation.	
Bank Erosion (both banks, severe)	20+19 20+26	Major slumping, possibly due to lack of protective vegetation and/or soil instability. Also exposure/undercutting of matting.	
Aggradation	23+36	An upstream source has deposited significant amounts of fine sediment (i.e.	
	24+34	sand) during high flow events, resulting in long sections of fine sediment aggradation.	
Central Bar Formation	23+88	Aggradation forming bar in middle of stream & filling in pool.	3
	23+93		5


	Table B2. Visual Morp	hological Stab Billys Creek	ility Assessme	nt		
	011	Sillys Creek				
Feature Category	Metric (per As-built and reference baselines)	(#Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performance Mean or Total
A. Riffles	1. Present	39	49	NA	80%	
	2. Armor stable	34	49	NA	69%	
	3. Facet grade appears stable	34	49	NA	69%	
	4. Minimal evidence of embedding/fining	34	49	NA	69%	
	5. Length appropriate	34	49	NA	69%	71%
B. Pools	1. Present	42	48	NA	88%	
	2. Sufficiently deep	41	48	NA	85%	
	3. Length appropriate	36	48	NA	75%	83%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering	28	29	NA	97%	
	2. Downstream of meander (glide/inflection) centering	24	28	NA	86%	91%
D. Meanders	1. Outer bend in state of limited/controlled erosion	53	56	NA	95%	
	2. Of those eroding, # w/concomitant point bar formation	0	3	NA	0%	
	3. Apparent Rc within specifications	40	56	NA	71%	
	4. Sufficient floodplain access and relief	56	56	NA	100%	67%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	5/663.1	68%	
	2. Channel bed degradation - areas of increasing down cutting or head cutting	NA	NA	0/0	100%	84%
F. Bank Condition	1. Actively eroding, wasting, or slumping bank	NA	NA	5/89	98%	98%
G. Vanes / J Hooks	1. Free of back or arm scour	24	26	NA	92%	
	2. Height appropriate	23	26	NA	88%	
	3. Angle and geometry appear appropriate	23	26	NA	88%	
	4. Free of piping or other structural failures	25	26	NA	96%	91%
H. Wads and Boulders	1. Free of scour	9	11	NA	82%	
	2. Footing stable	11	11	NA	100%	91%


APPENDIX B4


STREAM CROSS-SECTIONS












Field Crew:	IPJ and KC
Stream Reach:	UT to Billy's Creek
Drainage Area:	0.22
Date:	Jul-08
Monitoring Year	3

STATION (Feet)	ELEVATION (Feet)	NOTES
0.00	247.28	7
19.67	247.36	
29.66	247.32	
39.66	247.46	TOB
42.25	247.28	
43.32	247.03	
44.51	246.47	
45.90	246.49	
46.21	246.44	LEW
46.69	246.06	
47.32	246.01	Thalweg
48.34	246.19	
48.63	246.33	REW
49.35	246.55	
50.00	246.48	
52.13	247.21	
52.91	247.32	BKF
59.64	247.31	
69.71	247.89]
72.61	247.83	


		E	Bankfull	
		Hydrau	lic Geometry	
	Width	Depth	Perimeter	Area
	(Feet)	(Feet)	(Feet)	(Sq. Ft.)
	0.0	0.0	0.00	0.0
	0.5	0.9	0.96	0.2
	1.1	0.8	1.07	0.9
	1.2	0.9	1.19	1.0
	1.4	1.3	1.44	1.5
	0.3	1.3	0.31	0.4
	0.5	1.1	0.51	0.6
	0.6	1.0	0.64	0.7
	1.0	0.8	1.04	0.9
	0.3	0.8	0.30	0.2
	0.7	0.1	1.02	0.3
	0.6	0.0	0.66	0.0
	2.1	0.0	2.13	0.0
	0.8		0.78	0.0
TOTALS	11.1		12.1	6.8

SUM	IMARY D	ATA (BANKFULL)	
A(BKF)	6.8	W(FPA)	72+
W(BKF)	11.1	WP	12.1
Max d	1.3	Hydraulic Radius	0.56
Mean d	0.6	Wetted Perimeter=	WP
W/D	18.3	Area=	Α
Bank Height	1.45	Width=	W
Entrenchment	6.5+	Depth=	D
Stream Type	С	Bankfull=	BKF
rea from Rural Regio	onal Curve	Э	15.8

Bankfull datum* = 247.32 *Datum reset during Monitoring Year 2.



Field Crew: Stream Reach: Drainage Area: Date: Monitoring Year	IPJ and KC UT to Billy's Creek 0.22 Jul-08 3						
STATION	н	NOTES	Γ			Bankfull	
(Feet)	(Feet)				Hydr	aulic Geometry	
0.00	236.58			Width	Depth	Perimeter	Area
9.62	236.78			(Feet)	(Feet)	(Feet)	(Sq. Ft.)
14.08	236.83	TOB		0.0	0.0	0.00	0.0
18.46	236.53			2.8	0.2	2.77	0.2
19.29	236.26			0.8	0.5	0.87	0.3
20.94	236.60			1.7	0.1	1.68	0.5
22.21	236.43			1.3	0.3	1.28	0.3
23.58	236.25	LEW		1.4	0.5	1.38	0.5
25.58	236.05			2.0	0.7	2.01	1.1
27.32	235.80	Thalweg		1.7	0.9	1.76	1.4
28.51	236.31	REW		1.2	0.4	1.29	0.8
29.11	236.52			0.6	0.2	0.64	0.2
29.74	236.62			0.6	0.1	0.64	0.1
32.72	236.72	BKF		3.0		2.98	0.1
35.19	236.81		TOTALS	17.0		17.3	5.5
39.37	237.44						
				SUMMAR			Bankfull datum* = 236.72
				A(BKF)	5.5		*Datum reset during Monitoring Year
				W(BKF)	17.0		
				Max d	0.9		
				Mean d	0.3		
				Wet. P	17.3		
				Hyd. R	0.32		





eld Crew: ream Reach: ainage Area: ate: onitoring Year	IPJ and KC UT to Billy's Creek 0.22 Jul-08 3							
STATION	ELEVATION	NOTES	Γ			ankfull		
(Feet)	(Feet)					lic Geometry		
0.00	233.75			Width	Depth	Perimeter	Area	
9.67	233.54			(Feet)	(Feet)	(Feet)	(Sq. Ft.)	
17.33	233.24			0.0	0.0	0.00	0.0	
24.95	233.27			0.6	0.1	0.64	0.0	
26.47	233.13			2.0	1.0	2.15	1.1	
27.97	232.78			1.3	1.1	1.29	1.3	
29.95	231.93			0.3	1.3	0.36	0.3	
31.24	231.87			0.2	1.8	0.54	0.4	
31.49 31.72	231.61 231.12	LEW		0.3 0.4	1.8	0.25	0.4 0.8	
31.72	231.12	Thalweg		0.4	1.7 1.3	0.44 0.49	0.8	
32.41	231.14	maiwey		0.2	1.3	0.49	0.3	
32.41	231.65	REW		0.4	0.9	0.95	0.4	
32.97	231.89			2.0	0.0	2.19	1.1	
33.91	232.01			1.8	0.1	1.80	0.1	
35.95	232.80		TOTALS	10.4		11.5	7.1	
40.78	233.12	ТОВ				1110		_
50.57	232.92							
72.04	233.40			SUMMARY	DATA (BANKFULL)		Bankfull datum* =	232.92
			Bank Height Entrenchment Stream Type Area from Rural R	1.99 6.9+ C egional Curve	Width Depth Bankfull	= D	-	
			(Cross Section Riffle	#4			
244								
242 -					·····			
242 - 240 -								
242 240								
242 240								
242 240				Bankfull				
242 240				Bankfull	•			
242 240				Bankfull	•			
242 240				Bankfull	•	•		•
242				Bankfull	•	•		
242				Bankfull	•	•		
242 240 238 238 234 232 230 228 226 224				Bankfull		•		
242		•		Bankfull	•	•		•

APPENDIX B5

STREAM LONGITUDINAL PROFILE

Appendix B5





APPENDIX B6


STREAM PEBBLE COUNTS

At the request of EEP, pebble counts were not performed for UT Billy's Creek during Monitoring Year 3 because this is a sandbed stream.

APPENDIX C

PLAN VIEW SHEETS

	<image/>		1025 WADE AVE RALE IGH. NC 2 TEL: 919-789	PROJECT REFERENCE NO. SHEET NO. 36 1 PROJECT ENGINEER
	LEGEND			Contract of the local division of the local
<u>STREAM FEATURES</u> THALWEG 2008		STRUCTURE TYPES		LOCATION: UT TO BILLY'S CREEK
BANKFULL 2008	CONTROL POINT/BENCHMARK (TBM) VEGETATION PLOT			UT TO BILLY'S CREEK MONITORING PLAN VIEW MONITORING YEAR 3
	EASEMENT BOUNDARY	ROCK ROCK STEP CROSS VANE STRUCTURE	Factor	PROJ ·· COUNTY: 36 FRANKLIN
	FARM ROAD/SITE ACCESS		Ecosystem	PREPARED BY: IPJ
	CULVERT	ROOTWAD	PROGRAM	CHECKED BY: DATE: PDB 2/2/08




1023 WHOLE HVEN RALE IGH, NC 27 TEL: 919-789-9	ERING GROUP UE 605 977 FAX1 789-9591 60	ROJECT REFERENCE NO. 36 PROJECT ENGI	SHEET NO. 2 HEER
NG ELEVATION 236.642 237.525 RNER			
			EK
	PROJ •:	D BILLY'S CRE DRING PLAN VI TORING YEAR 3 COUNTY:	
system	36 PREPARED BY: IPJ	FRAN	<l in<="" th=""></l>
PROGRAM	CHECKED BY: PDB	DATE: 2/2/	08

VEGETATION PLOT STAKING*		
	NORTHING EASTING	
VP 5	873257.591	2171797.134
*COORDINATES REPRESENT WESTERN-MOST CORNEL OF PLOT		

CROSS SECTION STAKING			
	NORTHING	EASTING	ELEVATION
XSC 4 LEFT	872773.671	2171195.536	233.787
XSC 4 RIGHT	872746.677	2171128.852	233.510

MATCH LINE SEE SHEET 2



CULVERT


ROOTWAD


	PROJECT REFERENCE NO.	SHEET NO.
	36	3
	PROJECT ENG	INEER
ENGINEERING GROUP		
IDES VADE AVENUE RAUE RAUE <thraue< th=""> RAUE RAUE <t< th=""><th>11</th><th></th></t<></thraue<>	11	
SCALE		


DATE: 2/2/08

MATCH LINE SEE SHEET 2

PROGRAM









CROSS SECTION STAKING			
	NORTHING	EASTING	ELEVATION
XSC 3 LEFT	873088.726	2171356,185	236.642
XSC 3 RIGHT	873095.029	2171317.22	237.525
XSC 4 LEFT	872773.671	2171195.536	233.787
XSC 4 RIGHT	872746.677	2171128.852	233.510
		21711201002	2001010

STREAM MONITORING - YEAR 3		
PROJ #:	COUNTY:	
36	FRANKLIN	
PREPARED BY:		
IPJ		
CHECKED BY:	DATE:	
PDB	2/10/09	



PROJ #:	COUNTY:	
36	FRANKLIN	
PREPARED BY:		
IPJ		
CHECKED BY:	DATE:	
PDB	2/10/09	

VEGETATION PLOT STAKING*		
	NORTHING	EASTING
VP 1	873978.304	2171256.380
VP 2	873539,050	2171274.022
*COORDINATES REPRESENT WESTERN-MOST CORNER		



COUNTY:	
FRANKLIN	
DATE:	
2/10/09	

VEGETATION PLOT STAKING*			
	NORTHING	EASTING	
VP 3	873503.234	2171175.424	
VP 4	873514.964	2171366.995	
VP 5	873257.591	2171797.134	
*COORDINATES REPRESENT WESTERN-MOST CORNER			