

**Bold Run
Stream/Buffer Restoration
Monitoring Report
EEP Project # 439
Monitoring Year - 01**



Submitted to:



NCEEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

January 2008



**Landmark Center II, Suite 220
4601 Six Forks Road
Raleigh, NC 27609
Phone: (919) 783-9214
Fax: (919) 783-9266**

**Project Manager: April Davis
Email: adavis@kci.com**

TABLE OF CONTENTS

1.0	PROJECT BACKGROUND.....	1
1.1	Project Objectives	1
1.2	Project Structure, Restoration Type, and Approach	1
1.3	Location and Setting	1
1.4	Project History and Background.....	3
1.5	Monitoring Plan View.....	6
2.0	PROJECT CONDITIONS AND MONITORING RESULTS.....	9
2.1	Vegetation Assessment	9
2.2	Stream Assessment	9
2.2.1	Bankfull Event and Stability Assessment.....	10
2.2.2	Stability Assessment Table.....	10
2.2.3	Quantitative Measures Summary Tables	11

LIST OF TABLES

Table I.	Project Restoration Components.....	3
Table II.	Project Activity and Reporting History	3
Table III.	Project Contact Table.....	4
Table IV.	Project Background Table.....	5
Table V.	Verification of Bankfull Events	10
Table VI.	BEHI and Sediment Export Estimates	10
Table VII.	Categorical Stream Feature Visual Stability Assessment.....	10
Table VIII.	Baseline Morphology and Hydraulic Summary	11
Table IX.	Morphology and Hydraulic Monitoring Summary	12

LIST OF FIGURES

Figure 1.	Vicinity Map	2
Figure 2.	Monitoring Plan View.....	6

APPENDIX A – VEGETATION DATA

A1.	Vegetation Data Tables.....	15
A2.	Representative Vegetation Problem Area Photos	20
A3.	Vegetation Plot Photos.....	21

APPENDIX B – GEOMORPHOLOGIC DATA

B1. Representative Stream Problem Area Table and Photos30
B2. Stream Photo Points Photos33
B3. Qualitative Visual Stability Assessment40
B4. Cross-Section Plots41
B5. Longitudinal Plots.....46
B6. Pebble Count Plots48

APPENDIX C – CURRENT CONDITIONS PLAN VIEW

C1. Current Conditions Plan View54

EXECUTIVE SUMMARY

In 2007, the North Carolina Ecosystem Enhancement Program (EEP) conducted stream and buffer restoration on Bold Run Creek within Wake County, North Carolina. The 12 mi² watershed is located within the USGS 14-digit HUC 03020201065010 and the NCDWQ Sub-basin 03-04-08 of the Neuse River Basin. The project restored approximately 1,629 linear feet of channel, the first 175 feet using a Priority 4 approach and the remaining 1,454 feet using a Priority 2 approach. The design was developed to address vertical instability and lack of bed variability. The restoration plan called for correcting these problems by stabilizing stream banks, installing in-stream structures, adjusting the stream planform, and replanting the riparian areas with native vegetation. Project construction ended in early 2007. This report is a description of the findings of the first year monitoring that took place in 2007.

The riparian buffer was planted with thirteen different species of bare root trees and four different species of live stakes. Fifteen vegetation monitoring plots were established during the as-built survey. Five vegetation plots were established in the streamside riparian buffer and ten vegetation plots were established in the remaining riparian buffer. The first year monitoring counted an average of 483 stems per acre, which is on track to meet the success criteria of at least 320 stems per acre after five years. The invasive species Chinese lespedeza (*Lespedeza cuneata*) and Japanese stilt grass (*Microstegium vimineum*) are scattered throughout the buffer along the main channel and tropical soda apple (*Solanum viarium*) is found throughout the remaining buffer area. Japanese honeysuckle (*Lonicera japonica*) was observed on the edges of the downstream area of the project. These species are not yet prolific, but should continue to be monitored. The first year monitoring found the vegetation component of the project to be on track to meeting the success criteria.

The stream assessment completed during the first year of monitoring found the stream to be functioning well for nearly the entire project. Channel dimensions have changed minimally from the as-built conditions over the course of the first year monitoring. The stream channel between Stations 22+80 and 26+29 was built wider than designed. The dimensions surveyed at monitoring Cross-Section 5 illustrate this wider cross-section. This deviation from the design is due to a limitation during construction, because it was determined that it would not be stable to build up both banks to achieve the designed cross-section. A structure to constrict the base flow was added between Stations 23+15 and 23+60. Some lateral bars were observed throughout the project stream, but these did not appear to contribute to any channel instability. Small areas of bank erosion and patches of bare soil matting and bare terraces have been recorded in the following report. All of the in-stream structures are functioning with only one cross vane experiencing water piping around the header stone at low flow. Due to drought conditions causing low baseflow throughout the growing season, there has been extensive vegetative growth in the channel. This vegetative cover has created some minor aggradation in the channel, but overall has led to increased channel stability. Some of this vegetation is invasive and should continue to be monitored.

One bankfull event was recorded during the first year of monitoring. Other than the above mentioned minor issues, there are no stream problem areas that would warrant any corrective action. It is recommended that the silt fence remaining on-site from construction be removed. First year monitoring found the stream component of the project to be successful.

1.0 PROJECT BACKGROUND

1.1 Project Objectives

- Project success will be assessed utilizing measurements of stream dimension, pattern, and profile, site photographs, and vegetation sampling. These measurements should show little or no change from the as-built conditions.
- A stable channel is able to move the sediment supplied by its watershed without the channel aggrading or degrading. Through stream monitoring, the stability of the restored stream will be evaluated.
- Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years.

1.2 Project Structure, Restoration Type, and Approach

Bold Run Creek became impaired through severe bank erosion resulting from poor grazing management. Sedimentation from bank erosion and stream bed degradation was widespread throughout the site. Restoration of 1,629 linear feet of channel was accomplished utilizing a combination of Priorities 2 and 4 (Table I). The riparian buffer was planted with native trees and shrubs. The stream dimension, pattern, and profile are based on the detailed morphological criteria and hydraulic geometry relationships developed from the reference stream.

1.3 Location and Setting

The Bold Run Stream/Buffer Restoration site is located 5 miles northwest of the Town of Wake Forest on Bold Run Hill Road, approximately 1.5 miles east of the intersection with Mangum Dairy Road in Wake County, North Carolina. The land use of the 12 mi² watershed is mainly forested and agricultural. The watershed has a high potential for future development. From Interstate 440, take the Six Forks Road Exit and head north for approximately 8.0 miles, then take a left to stay on Six Forks Road. Continue on Six Forks Road for approximately 3.0 miles, turn right onto Highway 98 and proceed for approximately 2.7 miles. Then, take a left onto Stony Hill Road and proceed 2.4 miles. Take a left on Purnell Road, followed by a right onto Mangum Dairy Road after approximately 0.1 mile. Turn right on Bold Run Hill Road after 1.8 miles on Mangum Dairy Road. The site will be on the right after approximately 1.5 miles (Figure 1).






Figure 1. Project Site Vicinity Map

-  Restoration Site
-  Roads
-  Municipalities
-  County Boundaries
-  Major Rivers
-  Lakes and Reservoirs



1:63,360
1 inch equals 1 miles





1.4 Project History and Background

Table I. Project Restoration Components								
Project Name and Number: Bold Run - 439								
Project Segment / Reach ID	Existing Feet/Acres	Type	Approach	Footage or Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment
Reach I	175	R	P4	175 lf	1.0	175	10+00 - 11+75	
Reach II	1,296	R	P2	1,454 lf	1.0	1,454	11+75 - 26+29	
Riparian Buffer	27.1	R	-	27.1 ac	1.0	27.1	-	
Mitigation Unit Summations								
Stream (lf)	Riparian Wetland	Nonriparian	Total Wetland	Buffer (Ac)	Comment			
1,629	0	0	0	27.1				
R = Restoration		P2 = Priority 2						
		P4 = Priority 4						

Table II. Project Activity and Reporting History		
Project Name and Number: Bold Run - 439		
Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	Nov 05	Feb 06
Final Design - Construction Plans	N/A	Jul 06
Construction	N/A	Feb 07
Temporary seed mix applied to entire project area	N/A	Feb 07
Permanent seed mix applied to entire project area	N/A	Feb 07
Tree plantings completed	N/A	Feb 07
Mitigation Plan / As-Built (Year 0 Monitoring - Baseline)	Mar 07	Mar 07
Year 1 Monitoring	Oct 07	Jan 08

Table III. Project Contacts Table	
Project Name and Number: Bold Run - 439	
Design Firm	KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Ms. April Davis Phone: (919) 783-9214 Fax: (919) 783-9266
Construction Contractor	Vaughn Contracting Inc. P.O. Box 796 Wadesboro, North Carolina 28170 Contact: Mr. Don Vaughn Phone: (704) 694-6450 Fax: (704) 694-7401
Planting Contractor	Bruton Nurseries & Landscapes P.O. Box 1197 Freemont, NC 27830 Contact: Kelly Bruton Phone: (919) 524-5304
Seeding Contractor	Vaughn Contracting Inc. P.O. Box 796 Wadesboro, North Carolina 28170 Contact: Mr. Don Vaughn Phone: (704) 694-6450 Fax: (704) 694-7401
Seed Mix Sources	Evergreen Seed Company Phone: (919) 567-1333
Nursery Stock Suppliers	Bruton Nurseries & Landscapes Phone: (919) 524-5304
Monitoring Performers	
MY-00 & MY-01	KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 783-9214 Fax: (919) 783-9266

Table IV. Project Background Table	
Project Name and Number: Bold Run - 439	
Project County	Wake County
Physiographic Region	Piedmont
Ecoregion	Northern Outer Piedmont
Project River Basin	Neuse
USGS HUC for Project and Reference	03020201065010 (Bold Run Creek) 03020201070060 (Richland Creek)
NCDWQ Sub-basin for Project and Reference	03-04-08 (Bold Run Creek) 03-04-02 (Richland Creek)
Drainage Area	1.6 sq. mi.
Stream Order	Second Order
Watershed Type (Rural, Urban, Developing, etc.)	Forested
Watershed LULC Distribution	Urban <1%
	Ag-Row Crop 13%
	Ag-Livestock 6%
	Forested 79%
	Water/Wetlands 2%
Watershed impervious cover (%)	<1%
Rosgen Classification of As-built	C4
Cowardin Classification	N/A
Reference Site ID	Richland Creek
NCDWQ AU/Index Number	27-13-(0.1) New Light Creek
NCDWQ Classification for Project	WS-IV, NSW, CA
Within EEP Watershed Plan?	No
Any portion of the project segment upstream of a 303d listed segment?	No
Reasons for 303d Listing or Stressor	N/A
Total project acreage of easement	31.0 Acres
Total vegetated acreage within easement	30.7 Acres
Total planted acreage	28.7 Acres
WRC Class (Warm, Cool, Cold)	Warm
Trout Designation	N/A
Species of concern, endangered etc.	N/A
Pre-construction Beaver activity?	Historically, according to landowner
Dominant Soil Types	Chewacla, Chewacla variant, Chewacla-Riverview
Project soil characteristics	Chewacla variant with inclusions of Riverview, well to moderately well drained
% of Project Easement Fenced	100%



MONITORING FEATURE COORDINATES
(NC STATE PLANE, NAD 83 FT DATUM)

	NORTHING	EASTING	ELEVATION		NORTHING	EASTING		NORTHING	EASTING	
CROSS-SECTION #1	LB	831083.83	2121155.51	280.06	VEGETATION PLOT #6	831361.63	2120827.91	VEGETATION PLOT #14	831873.35	2120195.95
	RB	831155.50	2121208.69	279.59		831349.39	2120857.20		831893.48	2120221.92
CROSS-SECTION #2	LB	831049.33	2120942.72	278.24	831318.52	2120845.40	831865.44	2120242.78		
	RB	831114.72	2120951.23	278.62	831330.70	2120814.93	831846.92	2120215.30		
CROSS-SECTION #3	LB	831006.43	2120791.65	276.76	VEGETATION PLOT #7	831477.30	2120576.84	VEGETATION PLOT #15	831851.69	2120584.90
	RB	831069.17	2120753.34	276.91		831463.10	2120805.34		831836.83	2120620.00
CROSS-SECTION #4	LB	830948.40	2120624.58	275.33	831433.44	2120590.84	831808.82	2120602.25		
	RB	831008.85	2120590.40	275.80	831448.33	2120561.39	831821.30	2120572.14		
CROSS-SECTION #5	LB	830890.96	2120332.42	274.47	VEGETATION PLOT #8	831147.63	2120307.85	VEGETATION PLOT #9	831629.35	2120277.54
	RB	830944.24	2120283.35	273.44		831114.72	2120306.17		831602.71	2120298.24
VEGETATION PLOT #1		831119.96	2121313.81		831118.41	2120273.86	831583.56	2120271.75		
		831089.59	2121326.32		831159.80	2120277.98	831609.01	2120251.28		
		831077.54	2121297.15		VEGETATION PLOT #10	831636.97	2120788.53	831629.35	2120277.54	
		831107.67	2121283.87			831621.65	2120815.67	831602.71	2120298.24	
VEGETATION PLOT #2		831075.76	2120964.75		831593.37	2120799.71	831583.56	2120271.75		
		831044.32	2120972.81		831609.09	2120769.69	831609.01	2120251.28		
		831034.59	2120941.70		VEGETATION PLOT #11	831996.48	2120784.37	831629.35	2120277.54	
		831067.36	2120933.60			831979.80	2120817.15	831602.71	2120298.24	
VEGETATION PLOT #3		831043.29	2120806.97		831952.65	2120799.07	831952.65	2120799.07		
		831013.34	2120819.51		831966.75	2120769.69	831966.75	2120769.69		
		830998.97	2120791.33		VEGETATION PLOT #12	832341.97	2120658.90	832341.97	2120658.90	
		831028.34	2120777.34			832309.92	2120681.60	832309.92	2120681.60	
VEGETATION PLOT #4		831024.75	2120621.38		832296.51	2120652.76	832296.51	2120652.76		
		830994.57	2120630.89		832322.25	2120632.55	832322.25	2120632.55		
		830981.52	2120600.74		VEGETATION PLOT #13	832171.07	2120359.42	832171.07	2120359.42	
		831011.99	2120589.78			832147.09	2120366.83	832147.09	2120366.83	
VEGETATION PLOT #5		830989.38	2120406.50		832125.57	2120366.83	832125.57	2120366.83		
		830958.17	2120415.07		832144.28	2120340.27	832144.28	2120340.27		
		830948.15	2120383.69							
		830979.26	2120374.35							

LEGEND

STREAM THALWEG
AS-BUILT TOP OF BANK
AS-BUILT STRUCTURE	
RIFFLE ENHANCEMENT	
PHOTO REFERENCE POINT	
PROPERTY BOUNDARY
CROSS-SECTION	
VEGETATION PLOT	
UTILITY POLE	
DRAINAGE DITCH
FORD CROSSING	
CONTROL POINT	
FENCE

 <p>KCI ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS</p> <p>4601 SIX FORKS ROAD RALEIGH, NORTH CAROLINA 27609</p>	<p>BOLD RUN CREEK STREAM / BUFFER RESTORATION WAKE FOREST, WAKE COUNTY, NORTH CAROLINA EEP PROJECT NUMBER 439 - MY 01 STATION 10+00 TO STATION 16+77</p>
<p>DATE: NOV 2007 SCALE: SEE SHEET</p>	
<p>MONITORING PLAN VIEW</p>	
<p>SHEET 1 OF 3</p>	

2.0 PROJECT CONDITIONS AND MONITORING RESULTS

2.1 Vegetation Assessment

The planted vegetation on the site is growing well. Due to the baseline vegetation monitoring occurring while the plants were in dormancy, some of the plants could not be identified and their species was recorded as unknown. During the first year of monitoring, most of these plants were identified. A few previously unknown plants were damaged and could not be identified during the first year monitoring. These plants were again recorded as unknown.

The exceptional drought during the 2007 growing season caused the stream channel to have very low flows during most of the growing season. The lack of constant flow throughout the growing season allowed vegetation to become established in the stream channel and algae to grow in the stagnant pools. This vegetation included Asian dayflower (*Murdannia keisak*) and other invasives. While contributing to the overall stream stability, the invasive vegetation could out compete native species and contribute to aggradation in the channel by trapping sediment. In future, non-drought years, the normal flow through the stream should be enough to prevent the growth of algae and vegetation on the channel bottom. Further monitoring will determine if channel vegetation continues to be a problem.

The floodplain, stream banks, and riparian buffer have well-established vegetation. Some scattered populations of invasive species have been identified in the floodplain area, which included: Chinese lespedeza (*Lespedeza cuneata*), Japanese stilt grass (*Microstegium vimineum*), and tropical soda apple (*Solanum viarium*). Japanese honeysuckle (*Lonicera japonica*) was observed on the outer edges of the downstream area of the project. Although they are not a problem at this time, these populations should continue to be monitored to determine if invasive control is required in the future.

The monitored vegetation plots revealed that the planted vegetation is growing well with 483 stems/acre. The overall vegetation assessment found the site to be on track to meeting the vegetative success criteria.

The vegetative monitoring results are displayed in Appendix A and the Current Conditions Plan View in Appendix C.

2.2 Stream Assessment

During the drought in the 2007 growing season, the stream experienced very low flows throughout the summer. There were periods where the only water in the channel was found in stagnant pools. While these conditions did not cause stress on the stream banks, the lack of regular stream flows did not allow the fine sediment, which had accumulated in some pools immediately following construction, to clear out. The on-site crest gauge recorded a bankfull event sometime between August 31, 2007 and November 19, 2007.

The stream assessment found the stream to be generally stable. The stream banks were stable and showed only isolated areas of erosion. Some parts of the streambed were experiencing aggradation, especially in the wider, downstream portions of the project. The cross vanes at the site were not built exactly to standard specifications. Most of the cross vane's arms are not visible, because they are covered with coir matting and buried in the bank. However, there have not been any major problem areas associated with these structures. While these structures were not built correctly, they are serving as effective grade control and most are maintaining their downstream pools. There are minimal differences in both the longitudinal profile and the cross-

sections when compared to the as-built data. The cross vanes should receive special attention in future monitoring to track any problems that may occur.

The stream assessment monitoring is described in Appendix B and the Current Conditions Plan View in Appendix C.

2.2.1 Bankfull Event and Stability Assessment

Table V. Verification of Bankfull Events			
Project Name and Number: Bold Run - 439			
Date of Data Collection	Date of Occurrence	Method	Photo Number
11/19/2007	Between 8/31/2007 and 11/19/2007	Crest Gauge	N/A

Table VI. BEHI and Sediment Export Estimates
Project Name and Number: Bold Run - 439
To Be Performed in Monitoring Year 05

2.2.2 Stability Assessment Tables

Table VII. Categorical Stream Feature Visual Stability Assessment						
Project Name and Number: Bold Run - 439						
Feature	MY-00	MY - 01	MY - 02	MY - 03	MY - 04	MY - 05
A. Riffles	100%	100%				
B. Pools	100%	100%				
C. Thalweg	100%	100%				
D. Meanders	100%	100%				
E. Bed General	100%	98%				
F. Bank Condition	100%	99%				
G. Vanes / J Hooks etc.	100%	94%				
H. Wads and Boulders	100%	100%				

2.2.3 Quantitative Measures Summary Tables

Table VIII. Baseline Morphology and Hydraulic Summary

Project Name and Number: Bold Run - 439

Parameter	USGS Gauge Data			Regional Curve			Pre-existing Conditions			Project Reference			Design		As-built		
Dimension	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Max	Min	Mean	Max
Bankfull Width (ft)							14.8	17	18.3	22.9	26.9	30.8	17.8		18.1	18.5	18.9
Floodprone Width (ft)							18.5	22.3	30	300	300	300	>100		>70		>80
Bankfull Cross-Sectional Area (ft ²)							24.2	24.8	25.2	59.2	66.9	74.6	27.6		29.6	31.8	34.1
Bankfull Mean Depth (ft)							1.3	1.5	1.7	2.4	2.5	2.6	1.4		1.6	1.7	1.8
Bankfull Max Depth (ft)							1.9	2.0	2.3	3.7	3.8	3.9	2.2		2.6	2.8	3.1
Width/Depth Ratio							8.8	11.7	13.8	8.8	10.8	12.7	12.7		10.4	10.8	11.1
Entrenchment Ratio							1.1	1.3	1.7	9.7	11.4	13.1	>3.0		>2.2		>4.3
Bank Height Ratio							1.7	2.3	2.6	1.1	1.2	1.3	1.0		1.0	1.0	1.0
Wetted Perimeter (ft)																	
Hydraulic Radius (ft)																	
Pattern																	
Channel Beltwidth (ft)							20		75	300		300	160	195	32	76.3	136
Radius of Curvature (ft)							20		70	30		70	20	55	21	38	55
Meander Wavelength (ft)							68		150	110		200	60	180	96	117	142
Meander Width Ratio							1.1		4.3	9.3		10.7	9	11	5.2	6.3	7.7
Profile																	
Riffle Length (ft)															5	23	86
Riffle Slope (ft/ft)							0.0040		0.0210	0.0045		0.0090	0.0088	0.0158	0.0039	0.0170	0.0278
Pool Length (ft)							29		43	5		25	3	20	7	14	25
Pool Spacing (ft)							10		70	25		90	15	55	38	88	237
Substrate																	
d50 (mm)									11.7			7.1					11.2
d84 (mm)									38								46.7
Additional Reach Parameters																	
Valley Length (ft)														1,481		1,481	
Channel length (ft)									1,609			383		1,629		1,629	
Sinuosity									1.04			1.1		1.1		1.1	
Water Surface Slope (ft/ft)									0.007			0.004		0.007		0.007	
Bankfull slope (ft/ft)												0.004		0.007		0.006	
Rosgen Classification									B4c, F4, G4c			C4		C4		C4	

Table IXa. Morphology and Hydraulic Monitoring Summary																		
Project Name and Number: Bold Run - 439																		
Parameter	Cross-Section 1						Cross-Section 2						Cross-Section 3					
	Riffle						Pool						Riffle					
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Width (ft)	18.1	20.1					19.3	19.0					18.9	18.9				
Floodprone Width (ft)	>80	>80					>65	>65					>74	>74				
Bankfull Cross-Sectional Area (ft ²)	29.6	30.6					30.8	29.3					34.1	34.5				
Bankfull Mean Depth (ft)	1.6	1.5					1.6	1.5					1.8	1.8				
Bankfull Max Depth (ft)	2.6	2.7					3	3.1					2.9	2.9				
Width/Depth Ratio	11.1	13.2					12.2	12.3					10.4	10.4				
Entrenchment Ratio	>4.4	>4.0					>3.4	>3.4					>3.9	>3.9				
Bank Height Ratio	1.0	1.0					0.9	0.9					1.0	1.0				
Wetted Perimeter (ft)	19.3	20.0					20.5	19.7					20.3	20.2				
Hydraulic Radius (ft)	1.5	1.6					1.5	1.5					1.7	1.7				
Substrate																		
d50 (mm)	20	18					0.65	9.3					7.3	12.0				
d84 (mm)	70	71					14	15					23	31				

Table IXb. Morphology and Hydraulic Monitoring Summary													
Project Name and Number: Bold Run - 439													
Parameter	Cross-Section 4						Cross-Section 5						
	Riffle						Pool						
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY5
Bankfull Width (ft)	18.5	16.2					30.1	31.4					
Floodprone Width (ft)	>70	>70					>70	>70					
Bankfull Cross-Sectional Area (ft ²)	31.6	30.3					65.5	68.9					
Bankfull Mean Depth (ft)	1.7	1.9					2.2	2.2					
Bankfull Max Depth (ft)	2.9	2.9					3.5	3.9					
Width/Depth Ratio	10.8	8.7					13.8	13.6					
Entrenchment Ratio	>3.8	>4.3					>2.3	>2.2					
Bank Height Ratio	1.0	1.0					1.0	1.0					
Wetted Perimeter (ft)	20.2	19.7					31.5	32.8					
Hydraulic Radius (ft)	1.6	1.6					2.1	2.1					
Substrate													
d50 (mm)	6.4	18					0.12	1.0					
d84 (mm)	40	41					0.30	18					

Table IXc. Morphology and Hydraulic Monitoring Summary cont.															
Project Name and Number: Bold Run - 439															
Parameter	MY - 01 (2007)			MY - 02 (2008)			MY - 03 (2009)			MY - 04 (2010)			MY - 05 (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	139	29	71												
Radius of Curvature (ft)	20	55	38												
Meander Wavelength (ft)	96	142	109												
Meander Width Ratio	1.6	7.6	3.6												
Profile															
Riffle Length (ft)	6	66	16												
Riffle Slope (ft/ft)	0.0035	0.0604	0.0184												
Pool Length (ft)	8	43	17												
Pool Spacing (ft)	28	293	73												
Additional Reach Parameters															
Valley Length (ft)	1,792														
Channel Length (ft)	1,629														
Sinuosity	1.1														
Water Surface Slope (ft/ft)	0.0070														
Rosgen Classification	C4														

Appendix A

Vegetation Data

Appendix A1: Vegetation Data Tables

Table A1: Vegetation Metadata Project Name and Number: Bold Run - 439							
Report Prepared By	Brian Roberts						
Date Prepared	11/5/2007 9:58						
Database Name	CVS_EEP_EntryTool_v220.mdb						
Database Location	M:\2005\12053743_EEP_OpenEnd_Design\B_BoldRun						
PROJECT SUMMARY-----							
Project Code	Project Name	Description	Length (ft)	Stream-to-Edge Width (ft)	Area (sq m)	Required Plots (calculated)	Sampled Plots
439	Bold Run	Stream and buffer restoration site in Wake County, NC.	1,629	N/A	12	15	15

Table A2: Vigor by Species Project Name and Number: Bold Run - 439							
	Species	4	3	2	1	0	Missing
	DONTKNOW: unsure record				4	4	2
	<i>Betula nigra</i>	1	1	1		1	3
	<i>Celtis laevigata</i>	4	3				
	<i>Cornus amomum</i>		2	3		1	
	<i>Fraxinus pennsylvanica</i>	2	25	5	1	1	
	<i>Juglans nigra</i>		2				
	<i>Quercus lyrata</i>	4	14	3			
	<i>Quercus michauxii</i>		5	6	1		
	<i>Quercus pagoda</i>	1	16	3	2		
	<i>Quercus phellos</i>	4	22	7			
	<i>Salix nigra</i>	1	6			1	
	<i>Salix sericea</i>		2	5			
	<i>Sambucus canadensis</i>			1		2	
	<i>Quercus</i>		1		1		
	<i>Liriodendron tulipifera</i>		2	3			
	<i>Platanus occidentalis</i>	13	5			1	1
TOT: 16		30	106	37	9	11	6

Table A3: Damage by Species										
Project Name and Number: Bold Run - 439										
	Species	All Damage Categories	(no damage)	Enter other damage_	Deer	Diseased	Drought	Human Trampled	Insects	Unknown
	<i>Betula nigra</i>	7	4							3
	<i>Celtis laevigata</i>	7	7							
	<i>Cornus amomum</i>	6	1		4					1
	DONTKNOW: unsure record	10	5							5
	<i>Fraxinus pennsylvanica</i>	34	3		21	2			7	1
	<i>Juglans nigra</i>	2	2							
	<i>Liriodendron tulipifera</i>	5	2		1					2
	<i>Platanus occidentalis</i>	20	18						1	1
	<i>Quercus</i>	2					1			1
	<i>Quercus lyrata</i>	21	11		1			1	1	7
	<i>Quercus michauxii</i>	12	2		3		4		1	2
	<i>Quercus pagoda</i>	22	10				1		8	3
	<i>Quercus phellos</i>	33	18	2	4			1		8
	<i>Salix nigra</i>	8	7		1					
	<i>Salix sericea</i>	7			7					
	<i>Sambucus canadensis</i>	3			1					2
TOT:	16	199	90	2	43	2	6	2	18	36

Table A4: Damage by Plot
Project Name and Number: Bold Run - 439

	Plot	All Damage Categories	(no damage)	Enter other damage_	Deer	Diseased	Drought	Human Trampled	Insects	Unknown
	BR-01-0001-year:1	17	4		13					
	BR-01-0002-year:1	14	4		7				1	2
	BR-01-0003-year:1	15	12		3					
	BR-01-0004-year:1	19	6		7	1			1	4
	BR-01-0005-year:1	14	5		3				4	2
	BR-01-0006-year:1	13	5				3			5
	BR-01-0007-year:1	8	2		3	1			2	
	BR-01-0008-year:1	11	3		1				4	3
	BR-01-0009-year:1	14	11						1	2
	BR-01-0010-year:1	13	9				1	2		1
	BR-01-0011-year:1	13	8		1				2	2
	BR-01-0012-year:1	12	8							4
	BR-01-0013-year:1	11	6							5
	BR-01-0014-year:1	12	5	1	2					4
	BR-01-0015-year:1	13	2	1	3		2		3	2
TOT:	15	199	90	2	43	2	6	2	18	36

Table A5: Stem Count by Plot and Project Name and Number: Bold Run - 439																		
Species	Total Planted Stems	# plots	avg# stems	plot BR-01-0001-year:1	plot BR-01-0002-year:1	plot BR-01-0003-year:1	plot BR-01-0004-year:1	plot BR-01-0005-year:1	plot BR-01-0006-year:1	plot BR-01-0007-year:1	plot BR-01-0008-year:1	plot BR-01-0009-year:1	plot BR-01-0010-year:1	plot BR-01-0011-year:1	plot BR-01-0012-year:1	plot BR-01-0013-year:1	plot BR-01-0014-year:1	plot BR-01-0015-year:1
<i>Betula nigra</i>	3	2	1.5				1	2										
<i>Celtis laevigata</i>	7	3	2.33									2					3	2
<i>Cornus amomum</i>	5	4	1.25	1	1		1			2								
DONTKNOW: unsure record	4	4	1						1		1	1		1				
<i>Fraxinus pennsylvanica</i>	33	6	5.5	4	5	3	9	6		6								
<i>Juglans nigra</i>	2	1	2									2						
<i>Liriodendron tulipifera</i>	5	3	1.67						1		2		2					
<i>Platanus occidentalis</i>	18	6	3	3	2	6	2	4					1					
<i>Quercus</i>	2	2	1						1									1
<i>Quercus lyrata</i>	21	4	5.25									6	4				7	4
<i>Quercus michauxii</i>	12	6	2	2				1	5				1	2	1			
<i>Quercus pagoda</i>	22	6	3.67						1		7			6	2	1		5
<i>Quercus phellos</i>	33	7	4.71						2			3	5	3	8		5	7
<i>Salix nigra</i>	7	3	2.33	1		3	3											
<i>Salix sericea</i>	7	2	3.5	6	1													
<i>Sambucus canadensis</i>	1	1	1		1													
TOT: 16	182	16		17	10	12	16	13	11	8	10	14	13	12	11	11	11	13

Table A6. Vegetation Problem Areas Project Name and Number: Bold Run - 439			
Feature Issue	Station numbers	Suspected Cause	Photo #
Bare Bank	14+75	Unknown	VP1

Table A7. Planting Plan					
Project Name and Number: Bold Run - 439					
Planting Areas	Area (Ac)	Species	Common Name	Material	# of Plants
Levee	7.0	<i>Juglans nigra</i>	Black Walnut	Bare Root	770
		<i>Quercus lyrata</i>	Overcup Oak	Bare Root	610
		<i>Quercus phellos</i>	Willow Oak	Bare Root	920
		<i>Celtis laevigata</i>	Sugarberry	Bare Root	770
Streamside	1.4	<i>Betula nigra</i>	River Birch	Bare Root	210
		<i>Fraxinus pennsylvanica</i>	Green Ash	Bare Root	200
		<i>Platanus occidentalis</i>	Sycamore	Bare Root	200
Bottomland Hardwood	18.6	<i>Liriodendron tulipifera</i>	Tulip Poplar	Bare Root	1,622
		<i>Quercus michauxii</i>	Swamp Chestnut Oak	Bare Root	1,622
		<i>Quercus pagoda</i>	Cherrybark Oak	Bare Root	2,433
		<i>Quercus phellos</i>	Willow Oak	Bare Root	2,433
High Moisture	1.3	<i>Cornus amomum</i>	Silky Dogwood	Bare Root	190
		<i>Fraxinus pennsylvanica</i>	Green Ash	Bare Root	200
		<i>Ulmus americana</i>	American Elm	Bare Root	190
Stream Zone	0.34	<i>Cornus amomum</i>	Silky Dogwood	Live Stakes	1770*
		<i>Salix nigra</i>	Black Willow	Live Stakes	
		<i>Salix sercia</i>	Silky Willow	Live Stakes	
		<i>Sambucus canadensis</i>	Elderberry	Live Stakes	

*The numbers of individual species were not available, although the planting plan stipulated that no species comprise greater than 40% of the total number of live stakes

Appendix A2 – Representative Vegetation Problem Area Photos



VP1 –Poorly vegetated banks and exposed coir matting. Photo taken near Station 14+75. 11/19/07 - MY 01

Appendix A3 – Vegetation Plot Photos



Vegetation Plot 1. 9/24/07 - MY 01



Vegetation Plot 2. 9/24/07 - MY 01



Vegetation Plot 3. 9/24/07 - MY 01



Vegetation Plot 4. 9/24/07 - MY 01



Vegetation Plot 5. 9/24/07 - MY 01



Vegetation Plot 6. 9/24/07 - MY 01



Vegetation Plot 7. 9/24/07 - MY 01



Vegetation Plot 8. 9/24/07 - MY 01



Vegetation Plot 9. 9/24/07 - MY 01



Vegetation Plot 10. 9/24/07 - MY 01



Vegetation Plot 11. 9/24/07 - MY 01



Vegetation Plot 12. 9/24/07 - MY 01



Vegetation Plot 13. 9/24/07 - MY 01



Vegetation Plot 14. 9/24/07 - MY 01



Vegetation Plot 15. 9/24/07 - MY 01

Appendix B

Geomorphologic Data

Appendix B1 – Representative Stream Problem Area Tables and Photos

Table B1. Stream Problem Areas			
Project Name and Number: Bold Run - 439			
Feature Issue	Station numbers	Suspected Cause	Photo #
Aggradation/Bar Formation	22+90	aggradation - - due to widened stream	SP1
Bed Degradation	13+85	unknown	SP2
	21+10	unknown	
Bank Scour	14+50	unknown	SP3
	21+10	unknown	
	24+10	unknown	
Engineered Structures - piping	19+85	poor head stone placement, structure still functional	SP4



SP1 – Aggradation due to overly wide as-built cross-section. Photo taken near Station 23+00 looking downstream. 11/19/07 - MY 01



SP2 – Bed degradation on the left with erosion downstream. Photo taken near Station 21+25. 11/19/07 - MY 01



SP3 – Bank erosion under coir matting. Photo taken near Station 24+10. 11/19/07 - MY 01



SP4 – Cross vane not built correctly with piping at low flow. Photo taken near Station 19+85. 11/19/07 – MY 01

Appendix B2 –Stream Photo Points Photos



Photo Point 1: View looking west near Station 11+00. 11/19/07 – MY01



Photo Point 2: View looking west toward Vegetation Plot #1. 11/19/07 – MY01



Photo Point 3a: View looking southeast toward Vegetation Plot #2. 11/19/07 – MY01



Photo Point 3b: View looking west toward Vegetation Plot #5. 11/19/07 – MY01



Photo Point 3c: View looking west toward Vegetation Plot #8. 11/19/07 – MY01



Photo Point 3d: View looking north with Vegetation Plot #6 in the foreground. 11/19/07 – MY01



Photo Point 4a: View looking west toward Vegetation Plot #5. 11/19/07 – MY01



Photo Point 4b: View looking north with Vegetation Plot #4 on the left. 11/19/07 – MY01



Photo Point 4c: View looking northeast with Vegetation Plot #3 on the right. 11/19/07 – MY01



Photo Point 5a: View looking northeast toward buffer area. 11/19/07 – MY01



Photo Point 5b: View looking east toward Vegetation Plot #5. 11/19/07 – MY01



Photo Point 6a: View looking southeast. 11/19/07 – MY01



Photo Point 6b: View looking southwest across the buffer restoration area. 11/19/07 – MY01

Appendix B3 – Qualitative Visual Stability Assessment

Table B3. Qualitative Visual Stability Assessment						
Project Number and Name: 439 - Bold Run						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	21	21		100%	100%
	2. Armor stable (e.g. no displacement)?	21	21		100%	
	3. Facet grade appears stable?	21	21		100%	
	4. Minimal evidence of embedding/fining?	21	21		100%	
	5. Length appropriate?	21	21		100%	
B. Pools	1. Present? (e.g. no severe aggradation)	15	15		100%	100%
	2. Sufficiently deep (Dmax pool:Mean Bkf > 2.2?)	15	15		100%	
	3. Length appropriate?	15	15		100%	
C. Thalweg	1. Upstream of meander bend centering?	14	14		100%	100%
	2. Downstream of meander centering?	14	14		100%	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	14	14		100%	100%
	2. Of those eroding, # w/ concomitant point bar formation?	0	0			
	3. Apparent Rc within spec?	14	14		100%	
	4. Sufficient floodplain access and relief?	14	14		100%	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	1/10	99%	99%
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	2/20	99%	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	3/30	98%	98%
G. Vanes	1. Free of back or arm scour?	8	8		100%	94%
	2. Height appropriate?	8	8		100%	
	3. Angle and geometry appear appropriate?	7	8		88%	
	4. Free of piping or other structural failures?	7	8		88%	
H. Wads / Boulders	1. Free of scour?	6	6		100%	100%
	2. Footing stable?	6	6		100%	

Appendix B4 - Cross-Section Plots


River Basin:	Neuse
Watershed:	Bold Run, MY-01
XS ID	XS - 1, Riffle, 14+25
Drainage Area (sq mi):	1.6
Date:	9/7/2007
Field Crew:	B. Roberts, J. Costante



Stream Type C4

Station	Elevation
0.0	280.1
0.2	280.0
5.8	280.5
10.5	280.5
13.5	280.2
15.1	280.0
19.6	278.9
22.4	278.5
27.0	278.5
30.7	278.5
32.4	278.5
34.5	278.0
36.0	277.1
37.1	275.9
37.7	275.5
38.5	275.5
39.9	275.7
41.8	275.6
43.3	275.8
45.9	276.0
46.9	276.7
48.0	276.8
51.1	278.1
53.4	278.2
59.1	278.3
62.8	278.5
66.8	279.8
70.0	279.3
72.9	279.5
79.3	279.6
81.5	279.6

SUMMARY DATA	
Bankfull Elevation:	278.2
Bankfull Cross-Sectional Area:	30.6
Bankfull Width:	20.1
Flood Prone Area Elevation:	280.8
Flood Prone Width:	>80
Max Depth at Bankfull:	2.7
Mean Depth at Bankfull:	1.5
W / D Ratio:	13.2
Entrenchment Ratio:	>4.0
Bank Height Ratio:	1.0




River Basin:	Neuse
Watershed:	Bold Run, MY-01
XS ID	XS - 2, Pool, 17+25
Drainage Area (sq mi):	1.6
Date:	9/7/2007
Field Crew:	B. Roberts, J. Costante



Stream Type C4

Station	Elevation
0.0	278.3
4.1	278.3
5.7	277.8
8.3	276.7
10.6	276.5
15.3	276.4
17.9	276.4
22.6	274.2
23.3	273.8
24.4	273.7
24.7	273.5
25.4	273.3
26.8	273.3
28.0	273.6
30.3	273.9
32.4	275.0
34.6	275.9
40.1	276.3
46.2	276.7
52.7	278.8
57.6	278.4
60.8	278.6

SUMMARY DATA	
Bankfull Elevation:	276.4
Bankfull Cross-Sectional Area:	29.3
Bankfull Width:	19.0
Flood Prone Area Elevation:	279.5
Flood Prone Width:	>65
Max Depth at Bankfull:	3.1
Mean Depth at Bankfull:	1.5
W / D Ratio:	12.3
Entrenchment Ratio:	>3.4
Bank Height Ratio:	0.9




River Basin:	Neuse
Watershed:	Bold Run, MY-01
XS ID	XS - 3, Riffle, 19+20
Drainage Area (sq mi):	1.6
Date:	9/7/2007
Field Crew:	B. Roberts, J. Costante



Stream Type C4

Station	Elevation
0.0	276.8
3.8	276.8
9.5	276.8
13.0	276.2
16.2	275.0
18.5	274.8
23.4	274.7
26.8	274.7
30.2	272.5
33.1	272.2
35.0	271.9
35.9	271.8
37.2	271.8
38.5	271.9
40.0	272.4
43.8	274.4
46.9	274.9
51.4	274.8
55.5	274.9
58.1	275.6
61.7	276.7
66.5	276.8
73.4	276.8

SUMMARY DATA	
Bankfull Elevation:	274.7
Bankfull Cross-Sectional Area:	34.5
Bankfull Width:	18.9
Flood Prone Area Elevation:	277.9
Flood Prone Width:	>74
Max Depth at Bankfull:	2.9
Mean Depth at Bankfull:	1.8
W / D Ratio:	10.4
Entrenchment Ratio:	>3.9
Bank Height Ratio:	1.0




River Basin:	Neuse
Watershed:	Bold Run, MY-01
XS ID	XS - 4, Riffle, 20+95
Drainage Area (sq mi):	1.6
Date:	9/7/2007
Field Crew:	B. Roberts, J. Costante



Stream Type C4

Station	Elevation
0.0	275.45
3.8	275.65
8.3	275.44
9.5	275.19
13.3	274.03
15.6	273.84
20.3	273.79
23.8	273.85
27.2	271.94
28.5	271.52
28.8	271.11
30.2	270.62
30.8	270.62
31.7	270.76
34.2	271.16
35.5	271.16
36.5	271.10
36.9	271.30
37.6	272.18
40.7	273.76
45.6	273.77
51.2	273.68
52.7	273.83
56.2	275.20
58.1	275.85
61.0	276.01
64.5	276.03
69.2	275.93

SUMMARY DATA	
Bankfull Elevation:	273.6
Bankfull Cross-Sectional Area:	30.3
Bankfull Width:	16.2
Flood Prone Area Elevation:	276.4
Flood Prone Width:	>70
Max Depth at Bankfull:	2.9
Mean Depth at Bankfull:	1.9
W / D Ratio:	8.7
Entrenchment Ratio:	>4.3
Bank Height Ratio:	1.0




River Basin:	Neuse
Watershed:	Bold Run, MY-01
XS ID	XS - 5, Pool, 24+15
Drainage Area (sq mi):	1.6
Date:	9/11/2007
Field Crew:	B. Roberts, J. Costante



Stream Type C4



Station	Elevation
0.0	274.5
3.3	274.5
5.4	274.2
12.8	271.7
15.6	271.6
19.7	271.8
24.2	270.2
27.3	269.5
28.8	269.0
33.4	268.7
41.1	268.1
41.4	268.0
43.5	267.8
45.2	267.5
45.7	267.5
46.2	269.2
47.1	269.7
48.9	270.3
51.6	271.5
57.2	271.4
61.3	271.4
62.8	271.7
65.8	273.2
70.4	273.5
72.4	273.5

SUMMARY DATA	
Bankfull Elevation:	271.4
Bankfull Cross-Sectional Area:	68.9
Bankfull Width:	31.4
Flood Prone Area Elevation:	275.3
Flood Prone Width:	>70
Max Depth at Bankfull:	3.9
Mean Depth at Bankfull:	2.2
W / D Ratio:	13.6
Entrenchment Ratio:	>2.2
Bank Height Ratio:	1.0





Appendix B5 - Longitudinal Plots

Longitudinal Profile
Bold Run Creek
EEP Project Number 439 MY-01
Stations 10+00 - 18+00




**Longitudinal Profile
 Bold Run Creek
 EEP Project Number 439 MY-01
 Stations 18+00 - 26+30**




Appendix B6 - Pebble Count


Riffle Surface ▼		
Material	Size Range (mm)	Count
silt/clay	0 - 0.062	2
very fine sand	0.062 - 0.125	2
fine sand	0.125 - 0.25	9
medium sand	0.25 - 0.5	10
coarse sand	0.5 - 1	0
very coarse sand	1 - 2	2
very fine gravel	2 - 4	7
fine gravel	4 - 6	5
fine gravel	6 - 8	4
medium gravel	8 - 11	3
medium gravel	11 - 16	4
coarse gravel	16 - 22	10
coarse gravel	22 - 32	9
very coarse gravel	32 - 45	5
very coarse gravel	45 - 64	8
small cobble	64 - 90	19
medium cobble	90 - 128	3
large cobble	128 - 180	0
very large cobble	180 - 256	0
small boulder	256 - 362	0
small boulder	362 - 512	0
medium boulder	512 - 1024	0
large boulder	1024 - 2048	0
very large boulder	2048 - 4096	0
total particle count:		102
bedrock -----		
clay hardpan -----		
detritus/wood -----		
artificial -----		
total count:		102
Note: XS-1		




Bed Surface ▼		
Material	Size Range (mm)	Count
silt/clay	0 - 0.062	1
very fine sand	0.062 - 0.125	6
fine sand	0.125 - 0.25	5
medium sand	0.25 - 0.5	10
coarse sand	0.5 - 1	2
very coarse sand	1 - 2	4
very fine gravel	2 - 4	1
fine gravel	4 - 6	6
fine gravel	6 - 8	8
medium gravel	8 - 11	15
medium gravel	11 - 16	8
coarse gravel	16 - 22	16
coarse gravel	22 - 32	12
very coarse gravel	32 - 45	4
very coarse gravel	45 - 64	1
small cobble	64 - 90	1
medium cobble	90 - 128	0
large cobble	128 - 180	0
very large cobble	180 - 256	0
small boulder	256 - 362	0
small boulder	362 - 512	0
medium boulder	512 - 1024	0
large boulder	1024 - 2048	0
very large boulder	2048 - 4096	0
total particle count:		100
bedrock	-----	
clay hardpan	-----	
detritus/wood	-----	
artificial	-----	
total count:		100
Note: XS-2		



Riffle Surface		
Material	Size Range (mm)	Count
silt/clay	0 - 0.062	4
very fine sand	0.062 - 0.125	8
fine sand	0.125 - 0.25	3
medium sand	0.25 - 0.5	3
coarse sand	0.5 - 1	3
very coarse sand	1 - 2	15
very fine gravel	2 - 4	2
fine gravel	4 - 6	4
fine gravel	6 - 8	1
medium gravel	8 - 11	4
medium gravel	11 - 16	11
coarse gravel	16 - 22	11
coarse gravel	22 - 32	17
very coarse gravel	32 - 45	11
very coarse gravel	45 - 64	2
small cobble	64 - 90	1
medium cobble	90 - 128	0
large cobble	128 - 180	0
very large cobble	180 - 256	0
small boulder	256 - 362	1
small boulder	362 - 512	0
medium boulder	512 - 1024	0
large boulder	1024 - 2048	0
very large boulder	2048 - 4096	0
total particle count:		101
bedrock	-----	
clay hardpan	-----	
detritus/wood	-----	
artificial	-----	
total count:		101
Note: XS-3		




Riffle Surface		
Material	Size Range (mm)	Count
silt/clay	0 - 0.062	1
very fine sand	0.062 - 0.125	2
fine sand	0.125 - 0.25	1
medium sand	0.25 - 0.5	7
coarse sand	0.5 - 1	5
very coarse sand	1 - 2	5
very fine gravel	2 - 4	3
fine gravel	4 - 6	1
fine gravel	6 - 8	1
medium gravel	8 - 11	2
medium gravel	11 - 16	13
coarse gravel	16 - 22	21
coarse gravel	22 - 32	12
very coarse gravel	32 - 45	15
very coarse gravel	45 - 64	11
small cobble	64 - 90	1
medium cobble	90 - 128	0
large cobble	128 - 180	0
very large cobble	180 - 256	0
small boulder	256 - 362	0
small boulder	362 - 512	0
medium boulder	512 - 1024	0
large boulder	1024 - 2048	0
very large boulder	2048 - 4096	0
total particle count:		101
bedrock	-----	
clay hardpan	-----	
detritus/wood	-----	
artificial	-----	
total count:		101
Note: XS-4		



Bed Surface ▼		
Material	Size Range (mm)	Count
silt/clay	0 - 0.062	11
very fine sand	0.062 - 0.125	19
fine sand	0.125 - 0.25	2
medium sand	0.25 - 0.5	10
coarse sand	0.5 - 1	8
very coarse sand	1 - 2	2
very fine gravel	2 - 4	4
fine gravel	4 - 6	6
fine gravel	6 - 8	3
medium gravel	8 - 11	4
medium gravel	11 - 16	12
coarse gravel	16 - 22	7
coarse gravel	22 - 32	9
very coarse gravel	32 - 45	3
very coarse gravel	45 - 64	0
small cobble	64 - 90	0
medium cobble	90 - 128	0
large cobble	128 - 180	0
very large cobble	180 - 256	0
small boulder	256 - 362	0
small boulder	362 - 512	0
medium boulder	512 - 1024	0
large boulder	1024 - 2048	0
very large boulder	2048 - 4096	0
total particle count:		100
bedrock -----		
clay hardpan -----		
detritus/wood -----		
artificial -----		
total count:		100
Note: XS-5		

Bold Run, MY01 - XS-5 Pool



Size (mm)		Size Distribution		Type	
D16	0.075	mean	1.2	silt/clay	11%
D35	0.31	dispersion	15.7	sand	41%
D50	1	skewness	0.04	gravel	48%
D65	8			cobble	0%
D84	18			boulder	0%
D95	29				

Appendix C

Current Conditions Plan View

