BURNETTS CHAPEL BUFFER MITIGATION SITE

Guilford County, NC DENR Contract 003996 NCEEP Project Number 95009

Monitoring Year 2 Annual Report FINAL

Data Collection Period: July 2013 Draft Submission Date: August 19, 2013 Final Submission Date: October 4, 2013



Prepared for:



NCDENR, EEP 1652 Mail Service Center Raleigh, NC 27699-1652

Prepared by:



Wildlands Engineering, Inc. 1430 S. Mint Street, #104 Charlotte, NC 28203 P – 704-332-7754 F – 704-332-3306

BURNETTS CHAPEL BUFFER MITIGATION SITE Monitoring Year 2 Annual Report

1.0	Executive Summary	1
1.1	Project Goals and Objectives	1
1.2	Monitoring Year 2 Data Assessment	3
1.3	Monitoring Summary	4
2.0	Methodology	4
3.0	References	4

APPENDICES

Appendix 1	General Tables and Figures
Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Baseline Information and Attributes

Appendix 2 Visual Assessment Data

Figure 3.0-3.3 Integrated Current Condition Plan View Table 5 Vegetation Condition Assessment Table Vegetation Photographs

Appendix 3 Vegetation Plot Data Table 6 Vegetation Plot Criteria Attainment Table 7 CVS Vegetation Plot Metadata Table 8 Planted and Total Stem Counts

1.0 Executive Summary

The Burnetts Chapel Buffer Mitigation Site, hereafter referred to as the Site, is located within the Randleman Regional Reservoir watershed (North Carolina Division of Water Quality (NCDWQ) Subbasin 03-06-08) of the Cape Fear River Basin (USGS Hydrologic Unit Code 03030003010050). The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998) approximately three miles west of the Town of Pleasant Garden and four miles south of the City of Greensboro in Guilford County, NC. The Site has historically been forested or used for agricultural purposes. The current property owner has confirmed that the Site has been farmed for more than 100 years and has included activities such as crop production, livestock pastures, and timber. The project is surrounded by fields that are alternately used for cattle and crop production.

The Deep River is the primary river in this HUC which flows into the Randleman Reservoir. The project site streams are direct tributaries to the Randleman Regional Reservoir. The newly created reservoir is a regional water supply and stream buffer protection rules are in place throughout the watershed. (http://portal.ncdenr.org/web/wq/swp/ws/401/riparianbuffers/rules). The Site is comprised of two areas on one parcel of land along three (3) perennial streams (Reaches A, B1 and B2) and four intermittent streams (Reaches B2, B3, B4, and B5) that drain to the Randleman Reservoir. At the downstream limits of the project, the drainage area is 366 acres (0.6 square mile).

The NCDWQ assigns best usage classifications to State Waters that reflect water quality conditions and potential resource usage. Deep River is classified as Class WS-IV; Critical Area (CA) waters. Class WS-IV waters are used as sources of water supply for drinking or food processing purposes where a more restrictive WS-I, WS-II, or WS-III classification is not feasible. These waters are also protected for Class C uses such as secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, and agriculture. WS-IV waters are generally in moderately to highly-developed watersheds or Protected Areas. This portion flowing into the Randleman Regional Reservoir is located within the Critical Area or area within ½ mile of a water supply.

A conservation easement has been recorded to protect the 12.0 acres of riparian corridor resources in perpetuity. Directions and a map of the Site are provided in Figure 1.

1.1 Project Goals and Objectives

Prior to construction activities, the primary watershed stressor was the lack of a vegetated buffer and subsequent moderate stream incision from agricultural maintenance activities. Some reaches (A and B1) exhibited only moderate incision with stable bedform and stream banks throughout, while other reaches (B2) exhibited stable geomorphic conditions with no active bed incision or bank erosion. The riparian zones within these areas were maintained in the past and mowed on an annual basis resulting in varying buffer widths. The smaller intermittent channels with small upstream ephemeral channels are located entirely within

existing open pasture. These reaches (B3, B4, and B5) entirely lacked suitable woody riparian species and were dominated by various grass and sedge species. As a result of the aforementioned land activities, the Site had poor water quality due to sediment and nutrient pollution and poor in-stream habitat due to lack of riparian vegetation and lack of in-stream bed diversity.

Tables 1-4 in Appendix 1 presents detailed information for pre and post restoration conditions.

The primary objectives of the project were to remove harmful nutrients from creek flow, reduce pollution of creek by excess sediment, restore the terrestrial habitat, and improve aesthetics. These goals were achieved by restoring 9.2 acres and preserving 1.5 acres of riparian buffer.

The project restoration activities completed provides 9.2 buffer mitigation units (BMUs) in the Cape Fear River Basin (Table 1, Appendix 1). As part of the parcel preparation, two small surface water impoundments, located on Reaches B4 and B5, were removed in order to allow for stable stream channels to be constructed and for these areas to qualify for buffer restoration credit. Riparian stream buffers were planted and restored to the dominant natural plant community that exists within the project watershed. This natural community within and adjacent to the project easement is classified as Piedmont Bottomland Forest and was determined based on existing canopy and herbaceous species (Schafale and Weakley, 1990). Plant and seed materials were installed on stream banks out to the project easement limits. These areas were planted with bare root trees and a seed mixture of permanent herbaceous vegetation ground cover.

The goals of the Site address water quality improvements identified in the Cape Fear River Basin Restoration Priorities Report and include the following:

- Remove harmful nutrients from creek flow;
- Reduce pollution of creek by excess sediment;
- Restore terrestrial habitat; and
- Improve aesthetics.

The following project objectives were established to meet these goals:

- Riparian areas will be fenced off from adjacent agricultural activities and runoff will be filtered through buffer zones. Flood flows will be filtered through restored riparian areas, where flood flow will spread through native vegetation. Vegetation will be planted to uptake excess nutrients.
- Streambanks will be further stabilized by increased woody root mass in the banks. Storm flow containing grit and fine sediment will be filtered through restored riparian buffer areas, where flow will spread through native vegetation.
- The establishment and maintenance of riparian buffers will create long-term shading of the channel bed, reducing thermal heating and improving aquatic habitat.

 Adjacent buffer and riparian habitats will be restored with native vegetation and invasive species will be treated as part of the project. Native vegetation will provide cover and food for terrestrial creatures.

1.2 Monitoring Year 2 Data Assessment

The final mitigation plan was submitted and accepted by the North Carolina Ecosystem Enhancement Program (NCEEP) in February 2012. Grading activities were completed by the landowner in December 2011. Planting activities were completed by Bruton Natural Systems, Inc. in March 2012. The baseline monitoring and as-built survey were completed in April 2012. There were no significant deviations reported in the project elements in comparison to the design plans. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

The buffer restoration success criteria for the Site follows the approved success criteria presented in the NCEEP Mitigation Plan Guidance (Version 2.0, 10/01/2010). Annual monitoring was conducted to assess the condition of the finished project in July 2013.

1.2.1 Vegetative Assessment

A total of 22 vegetation plots were established within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the riparian buffer areas to capture the heterogeneity of the designed vegetative communities. The plot corners have been marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken. The final vegetative success criteria will be the survival of 320 planted stems per acre in the buffer corridor at the end of year five (5) of the monitoring period. The extent of invasive species coverage will also be monitored and controlled as necessary.

The monitoring year 2 (MY2) vegetative survey was completed in July 2013. The annual vegetation monitoring resulted in an average stem density of 544 stems per acre, which is 29% less than the baseline (MY0) density recorded (763 stems/acre) in April 2012. There was an average of 13 stems per plot compared to 16 stems per plot in MY1 and 19 stems per plot in MY0. The MY2 interim requirement of 320 stems/acre was not met in vegetation plot 17, which is in an area graded after the removal of a dam. Small patches of Johnson Grass (Sorghum halepense) was observed within the Site. Spot treatment of Johnson grass with herbicide is planned for the upcoming year to prevent the grass from further spreading. Please refer to Appendix 2 for vegetation plot photographs and visual assessment data and Appendix 3 for vegetation plot data.

1.3 Monitoring Summary

Overall, the Site has met the required buffer mitigation success criteria for MY2. Although one plot did not meet the MY2 success criteria, the average stem density of the Site is greater than

the required MY2 success criteria. Continual maintenance checks on the Site and spot treatment with herbicide is planned for the upcoming monitoring.

Summary information/data and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices is available from NCEEP upon request.

2.0 Methodology

Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2006).

3.0 References

Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from http://www.nceep.net/business/

Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.


United States Department of Agriculture (USDA), 2009. Natural Resources Conservation Service, Soil Survey Geographic (SSURGO) database for Guilford County, North Carolina. http://SoilDataMart.nrcs.usda.gov


United States Geological Survey (USGS), 1998. North Carolina Geology. http://http://www.geology.enr.state.nc.us/usgs/carolina.htm

Weakley, A.S. 2008. Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.

Wildlands Engineering, Inc. 2012. Burnetts Chapel Buffer Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

Wildlands Engineering, Inc. 2012. Burnetts Chapel Buffer Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.














Figure 1 Project Vicinity Map Burnetts Chapel Buffer Mitigation Site NCEEP Project Number 95009 Monitoring Year 2











Burnetts Chapel Buffer Mitigation Site
NCEEP Project Number 95009
Monitoring Year 2

Table 1. Project Components and Mitigation Credits Burnetts Chapel Buffer Mitigation Site (NCEEP Project No.95009) Monitoring Year 1

				Mitigati	on Credits					
		eam	Riparian Wetland Non-Ripariar				Buffer	Nitrogen Nutrient Offet	Phosphorous Nutrient Offset	
Туре	R	RE	R	RE	R RE					
Totals	N/A	N/A	N/A	N/A	N/A	N/A	9.2	N/A	N/A	
				Project C	Components					
Re	Reach ID Locati		Exisitng Footage (LF)	Approach	Equiv	toration or Restoration Equivalent		(acres)	Mitigation Ratio	
Reach A		Area A		N/A	Resto	ration		1.5	1:1	
Reach B1		Area B		N/A	Resto	ration		0.7	1:1	
Reach B2		Area B		N/A	Restoration			2.7	1:1	
Reach B3		Area B		N/A	Resto	Restoration 0.4		0.4	1:1	
Reach B4		Area B		N/A	Resto			1.7	1:1	
Reach B5		Area B		N/A	Resto	ration		2.2	1:1	
				Componer	nt Summation					
Restora	ation Level	Stream fee	(linear	Riparian Wet		Non-Riparia (acre		Buffer (square feet)	Upland (acres)	
				Riverine	Non-Riverine					
Res	toration							400,752		
Enha	ncement									
	ncement I									
Enhar	cement II									
Cr	eation									
	ervation									
High Qualit	y Preservation									
				BMP	Elements					
Ele	ments	Loca	ation	Purpose	/Function	Notes				
					NDP = Wet De					

Table 2. Project Activity and Reporting History **Burnetts Chapel Buffer Mitigation Site (NCEEP Project No.95009)** Monitoring Year 1

	Date Collection	
Activity or Report	Complete	Completion or Delivery
Mitigation Plan	December 2011	February 2012
Final Design - Construction Plans	December 2011	February 2012
Construction*	January 2012	January 2012
Temporary S&E mix applied to entire project area**	January 2012	January 2012
Permanent seed mix applied to reach/segments	January 2012	January 2012
Containerized and B&B plantings for reach/segments	March 2012	March 2012
Baseline Monitoring Document (Year 0 Monitoring - baseline)	April 2012	June 2012
Year 1 Monitoring	September 2012	December 2012
Year 2 Monitoring	June 2013	August 2013
Year 3 Monitoring	2014	December 2014
Year 4 Monitoring	2015	December 2015
Year 5 Monitoring	2016	December 2016

Table 3. Project Contacts Table Burnetts Chapel Buffer Mitigation Site (NCEEP Project No.95009) Monitoring Year 1

Designer	Wildlands Engineering, Inc.
	5605 Chapel Hill Road, Suite 122
	Raleigh, NC 27604
Daniel Taylor	919.851.9986
Construction Contractor	Landowner
	1323 Burnetts Chapel Road
Richard L. Ingram	Greensboro, NC 27403
Planting Contractor	Bruton Natural Systems, Inc.
	PO Box 1197
	Freemont, NC 27830
Charlie Bruton	919.242.6555
Seeding Contractor	Bruton Natural Systems, Inc.
	PO Box 1197
	Freemont, NC 27830
Charlie Bruton	919.242.6555
Seed Mix Sources	Mellow Marsh Farm
Nursery Stock Suppliers	Arborgen
	Dykes and Son Nursery
	NCForestry Service, Claridge Nursery
Monitoring Performers	Wildlands Engineering, Inc.
	Kirsten Y. Gimbert
Vegetation Monitoring, POC	704.332.7754, ext. 110


^{*}Grading of existing ponds was completed in January
**Seed and mulch is added as each section of construction is completed.

Table 4. Project Baseline Information and Attributes Burnetts Chapel Buffer Mitigation Site (NCEEP Project No.95009) Monitoring Year 1


Proj	ect Information	on								
Project Name		Burn	ett's Chapel Buff	fer Mitigation S	ite					
County			Guilfo	ord						
Project Area (acres)			12							
Project Coordinates (latitude and longitude)		3	5° 56' 46.0"N, 79	9° 50' 44.2"W						
Project Waters	hed Summary	Information								
Physiographic Province	Ca	rolina Slate Belt	of the Piedmon	t						
River Basin Cape Fear										
USGS Hydrologic Unit 8-digit			030300	003						
USGS Hydrologic Unit 14-digit			030300030	010050						
DWQ Sub-basin			03-06-	-08						
Project Drainiage Area (acres)			366							
Project Drainage Area Percentage of Impervious Area			3%							
CGIA Land Use Classification		52% Forest L	and, 41% Cultiva	ated Land, 7% I	nstitutional					
Reach S	ummary Inform	mation								
Parameters	Reach A	Reach B1	Reach B2	Reach B3	Reach B4	Reach B5				
Length of reach (linear feet) - Post-Restoration	699	1.025	1,653	768	475	800				
Drainage area (acres)	94	366	99	33	12	10				
NCDWQ stream identification score	31	41	24.25/	23.25	19.75	22.75				
NCDWQ Water Quality Classification			WS-IV; O							
1105WQ Water Quality Olassification			1,5-11,0	I .						
Morphological Desription (stream type)	Perennial	Perennial	Int./Per.	Intermittent	Int./ Ephem.	Int./ Ephem.				
Evolutionary trend (Simon's Model) - Pre- Restoration	N/A	N/A	N/A	N/A	N/A	N/A				
Underlying mapped soils	Ch	HeC	HeC	VaD	HeC	EnB				
Drainage class	Poorly-drained	Mod. well- drained	Mod. well- drained	Well-drained	Mod. well- drained	Well-drained				
Soil Hydric status	Yes	No	No	No	No	Yes				
Slope	0-2%	6-10%	6-10%	10-15%	6-10%	2-6%				
FEMA classification	0-270	0-1070	no regulated f		0-1070	2-070				
Native vegetation community			Bottom-land							
Percent composition of exotic invasive vegetation - Post-Restoration			0%	a torest						
	ory Considera	ations	070							
Regulation	Applicable?	Resolved?	l s	upporting Do	cumentation	<u> </u>				
Waters of the United States - Section 404	Х	X		hapel Buffer M						
Waters of the United States - Section 401	X	X		ermit No.27 and						
Division of Land Quality (Dam Safety)	N/A	N/A		N/A						
Division of Earla Quality (Bain Saroty)	10/21	10/21	Burnetts Chape			lies found "no				
Endangered Species Act	X	X		effect" (letter fr						
				apel Buffer Mit		No historic				
Historic Preservation Act	X	X		e found to be in						
Coastal Zone Management Act (CZMA)/Coastal Area Management Act			1155arees were		-r-stea (tetter					
(CAMA)	N/A	N/A		N/A	٨					
FEMA Floodplain Compliance	N/A	N/A		N/A						
				101						
Essential Fisheries Habitat	N/A	N/A		N/A	Α					

U= Unknown














































Figure 3.3 Integrated Current Condition Plan View
(Sheet 3 of 3)
Burnetts Chapel Buffer Mitigation Site
NCEEP Project Number 95009
Monitoring Year 2
Guilford County, NC

Table 5. Vegetation Condition Assessment Table Burnett's Chapel Buffer Mitigation Site (NCEEP Project No. 95009) Monitoring Year 2

Planted Acreage

9.2

		Mapping Threshold	Number of	Combined	% of Planted			
Vegetation Category	Definitions	(acres)	Polygons	Acreage	Acreage*			
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0	0.00%			
Low Stem Density Areas^	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	1					
		Total	1	0.0	0%			
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	1	0.02	0.3%			
	Stem Density Areas^ Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria. 0							


Easement Acreage


12

		Mapping			% of
		Threshold	Number of	Combined	Planted
Vegetation Category	Definitions	(SF)	Polygons	Acreage	Acreage
Invasive Areas of Concern ¹	Areas of points (if too small to render as polygons at map scale).	1000	N/A	N/A	5%
		•			
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

¹Approximately 5% of the planted acreage is covered with invasive species that are individually less than 1000 ft². See section 1.2 for details.














Table 6. Vegetation Plot Criteria Attainment Burnett's Chapel Buffer Mitigation Site (NCEEP Project No. 95009) Monitoring Year 2

	Criteria Met	
Plot	(Y/N)	Tract Mean
1	Y	
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	95%
12	Y	93/0
13	Y	
14	Y	<u> </u>
15	Y	
16	Y	
17	N	<u> </u>
18	Y	
19	Y	<u> </u>
20	Y	
21	Y	
22	Y	

Table 7. CVS Vegetation Plot Metadata Burnett's Chapel Buffer Mitigation Site (NCEEP Project No. 95009) Monitoring Year 2

Report Prepared By	Alea Tuttle
Date Prepared	7/29/2013 13:04
Bate 1 repared	1123/2013 13:04
database name	Burnetts Chapel MY2_cvs-eep-entrytool-v2.3.0.mdb
database location	Q:\ActiveProjects\005-02130 Burnetts Chapel Buffer Mitigation Site\Monitoring\Monitoring Year 2\Vegetation Assessment
DESCRIPTION OF WORKSHEETS I	N THIS DOCUMENT
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Plots	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Stem Count by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	95009
project Name	Burnetts Chapel Mitigation Site
Description	Buffer Mitigation
length (ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	22
Sampled Plots	22

Table 8. Planted and Total Stem Counts Burnett's Chapel Mitigation Site EEP Project No. 95009 Monitoring Year 2

								C	urrent Pl	ot Data (MY2 20	13)					
			95009-WEI-0001			95009-WEI-0002 9500			95009-WEI-0003		95009-WEI-0004			95009-WEI-0005			
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Betula nigra	river birch	Tree	2	2	2				1	1	1	1	1	1	1	1	1
Carpinus caroliniana	American hornbeam	Tree	1	1	1							1	1	1			
Cephalanthus occidentalis	common buttonbush	Shrub															
Fraxinus pennsylvanica	green ash	Tree							1	1	1	1	1	1	2	2	2
Liquidambar styraciflua	sweetgum	Tree															
Liriodendron tulipifera	tuliptree	Tree				9	9	9	5	5	5						
Platanus occidentalis	American sycamore	Tree	7	7	7	4	4	4	5	5	5	9	9	9	5	5	5
Quercus michauxii	swamp chestnut oak	Tree	1	1	1	1	1	1									
Quercus phellos	willow oak	Tree							1	1	1	1	1	1			
Quercus rubra	northern red oak	Tree				1	1	1				1	1	1	2	2	2
		Stem count	11	11	11	15	15	15	13	13	13	14	14	14	10	10	10
		size (ares)		1			1			1			1			1	
		size (ACRES)		0.02			0.02	•		0.02			0.02	•		0.02	
		Species count	4	4	4	4	4	4	5	5	5	6	6	6	4	4	4
	Stems per ACRE			445	445	607	607	607	526	526	526	567	567	567	405	405	405

MY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

Table 8. Planted and Total Stem Counts Burnett's Chapel Mitigation Site EEP Project No. 95009 Monitoring Year 2

								C	urrent Pl	ot Data (MY2 20	13)						
			9500	95009-WEI-0006			95009-WEI-0007			95009-WEI-0008			95009-WEI-0009			95009-WEI-0010		
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Betula nigra	river birch	Tree	1	1	1	2	2	2				1	1	1	3	3	3	
Carpinus caroliniana	American hornbeam	Tree																
Cephalanthus occidentalis	common buttonbush	Shrub												1			1	
Fraxinus pennsylvanica	green ash	Tree	3	3	3	1	1	1	6	6	6				4	4	4	
Liquidambar styraciflua	sweetgum	Tree												12				
Liriodendron tulipifera	tuliptree	Tree							10	10	10	1	1	1				
Platanus occidentalis	American sycamore	Tree	2	2	2	4	4	4				4	4	4				
Quercus michauxii	swamp chestnut oak	Tree	1	1	1							2	2	2	2	2	2	
Quercus phellos	willow oak	Tree	1	1	1	2	2	2				2	2	2	2	2	2	
Quercus rubra	northern red oak	Tree				1	1	1				7	7	7				
		Stem count	8	8	8	10	10	10	16	16	16	17	17	30	11	11	12	
		size (ares)		1			1			1			1			1		
		size (ACRES)		0.02			0.02	•		0.02			0.02	•		0.02		
		Species count	5	5	5	5	5	5	2	2	2	6	6	8	4	4	5	
	St	ems per ACRE	324	324	324	405	405	405	647	647	647	688	688	1214	445	445	486	

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

Table 8. Planted and Total Stem Counts Burnett's Chapel Mitigation Site EEP Project No. 95009 Monitoring Year 2

			Current Plot Data (MY2 2013)														
			95009-WEI-0011			95009-WEI-0012			95009-WEI-0013			95009-WEI-0014			95009-WEI-0015		
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Betula nigra	river birch	Tree	2	2	2				1	1	1	1	1	1	1	1	1
Carpinus caroliniana	American hornbeam	Tree	1	1	1							1	1	1			
Cephalanthus occidentalis	common buttonbush	Shrub															
Fraxinus pennsylvanica	green ash	Tree	3	3	3	10	10	10									
Liquidambar styraciflua	sweetgum	Tree															
Liriodendron tulipifera	tuliptree	Tree	1	1	1												
Platanus occidentalis	American sycamore	Tree	9	9	9	1	1	1	2	2	2	6	6	6	2	2	2
Quercus michauxii	swamp chestnut oak	Tree	1	1	1				4	4	4	6	6	6	9	9	9
Quercus phellos	willow oak	Tree	1	1	1				3	3	3				6	6	6
Quercus rubra	northern red oak	Tree				5	5	5	2	2	2	1	1	1	2	2	2
Stem count		18	18	18	16	16	16	12	12	12	15	15	15	20	20	20	
size (ares)			1			1			1			1					
size (ACRES)				0.02			0.02	•		0.02			0.02	•		0.02	
Species count				7	7	3	3	3	5	5	5	5	5	5	5	5	5
Stems per ACRE			728	728	728	647	647	647	486	486	486	607	607	607	809	809	809

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

Table 8. Planted and Total Stem Counts Burnett's Chapel Mitigation Site EEP Project No. 95009 Monitoring Year 2

			Current Plot Data (MY2 2013)														
			95009-WEI-0016			95009-WEI-0017			95009-WEI-0018			95009-WEI-0019			95009-WEI-0020		
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Betula nigra	river birch	Tree							2	2	2				2	2	2
Carpinus caroliniana	American hornbeam	Tree										5	5	5	3	3	3
Cephalanthus occidentalis	common buttonbush	Shrub															
Fraxinus pennsylvanica	green ash	Tree	4	4	4	2	2	2	5	5	5				2	2	2
Liquidambar styraciflua	sweetgum	Tree															
Liriodendron tulipifera	tuliptree	Tree	1	1	1	2	2	2	1	1	1				4	4	4
Platanus occidentalis	American sycamore	Tree	7	7	7	3	3	3	3	3	3	3	3	3	1	1	1
Quercus michauxii	swamp chestnut oak	Tree										1	1	1			
Quercus phellos	willow oak	Tree							3	3	3	5	5	5	2	2	2
Quercus rubra	northern red oak	Tree															
Stem count			12	12	12	7	7	7	14	14	14	14	14	14	14	14	14
size (ares)			1			1			1			1			1		
size (ACRES)				0.02		0.02			0.02		0.02			0.02			
Species count				3	3	3	3	3	5	5	5	4	4	4	6	6	6
	486	486	486	283	283	283	567	567	567	567	567	567	567	567	567		

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

Table 8. Planted and Total Stem Counts Burnett's Chapel Mitigation Site EEP Project No. 95009 Monitoring Year 2

			Current Plot Data (MY2 2013)							Annual Means									
			95009-WEI-0021			95009-WEI-0022			MY2 (2013)			MY1 (9/2012)			MY0 (4/2012)				
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T		
Betula nigra	river birch	Tree				4	4	4	25	25	25	37	37	37	76	76	76		
Carpinus caroliniana	American hornbeam	Tree	1	1	1				13	13	13	31	31	31	43	43	43		
Cephalanthus occidentalis	common buttonbush	Shrub									2								
Fraxinus pennsylvanica	green ash	Tree	5	5	5	2	2	2	51	51	51	52	52	52	51	51	51		
Liquidambar styraciflua	sweetgum	Tree									12								
Liriodendron tulipifera	tuliptree	Tree	6	6	6	1	1	1	41	41	41	44	44	44	53	53	53		
Platanus occidentalis	American sycamore	Tree				9	9	9	86	86	86	98	98	98	106	106	106		
Quercus michauxii	swamp chestnut oak	Tree							28	28	28	30	30	30	28	28	28		
Quercus phellos	willow oak	Tree	1	1	1				30	30	30	32	32	32	23	23	23		
Quercus rubra	northern red oak	Tree							22	22	22	25	25	25	35	35	35		
Stem count		13	13	13	16	16	16	296	296	310	349	349	349	415	415	415			
size (ares)			1			1			22			22			22				
size (ACRES)				0.02			0.02	•		0.54			0.54	•		0.54			
Species count			4	4	4	4	4	4	8	8	10	8	8	8	8	8	8		
Stems per ACRE				526	526	647	647	647	544	544	570	642	642	642	763	763	763		

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes