





MONITORING YEAR 2 ANNUAL REPORT

Final

BURNETTS CHAPEL MITIGATION SITE-PHASE II

Guilford County, NC NCDEQ Contract No. 7430 DMS ID No. 100045 DWR Project Number 2011-0841

Randleman Lake Watershed Cape Fear River Basin HUC 03030003

Data Collection Period: September 2020 Submission Date: December 14, 2020

PREPARED FOR:



NC Department of Environmental Quality, Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652

PREPARED BY:



1430 South Mint Street, Suite 104 Charlotte, NC 28203

> Phone: 704.332.7754 Fax: 704.332.3306

BURNETTS CHAPEL MITIGATION SITE-PHASE II

Monitoring Year 2 Annual Report

TAD		\sim	_	~	$\overline{}$	В.	_	_	м	-
TAB	I -		- 1			N		- 1	N	
		\mathbf{v}		•	_	14		_	·V	

Section 1: PROJE	CT OVERVIEW	1-1
1.1 Project	Description	1-1
1.2 Project	Goals and Objectives	1-1
1.3 Project	History	1-2
1.4 Project	Location	1-2
1.5 Project	Design	1-2
Section 2: DETER	RMINATION OF CREDITS	2-1
Section 3: PERFO	DRMANCE CRITERIA AND MONITORING PROTOCOLS	3-1
3.1 Annual	Monitoring and Reporting	3-1
3.2 Vegetat	ion Success Criteria and Monitoring Protocol	3-1
3.3 Photo R	Reference Stations	3-1
3.4 Visual A	Assessments	3-1
	s of Year 2 Monitoring	
4.1 Vegetat	ive Success	4-1
4.2 Vegetat	ive Problem Areas	4-1
4.3 Parcel N	Maintenance	4-2
4.4 Conclus	ions	4-2
Section 5: REFER	ENCES	5-1
APPENDICES		
Appendix 1	General Tables and Figures	
Figure 1	Project Vicinity Map	
Figure 2	Project Component/Asset Map	
Table 1	Buffer Project Areas and Assets	
Table 2	Project Activity and Reporting History	
Table 3	Project Contact Table	
Table 4	Project Information and Attributes	
Table 5	Monitoring Components Summary	
	NCDWR Site Viability Letter	
	NCDWR On-site Determination Approval Letter	
Appendix 2	Visual Assessment Data	
Figure 3	Current Condition Plan View	
Table 6	Vegetation Condition Assessment Table	
	Buffer & Site Conditions Photographs	
	Vegetation Plot Photographs	
	0	
Appendix 3	Vegetation Plot Data	
Table 7	Vegetation Plot Criteria Attainment	
Table 8	CVS Vegetation Plot Metadata	
Table 9	Planted and Total Stem Count	
	Vegetation Plot Field Data Sheets	

Section 1: PROJECT OVERVIEW

1.1 Project Description

The Burnetts Chapel Mitigation Site-Phase II (Site) is a buffer restoration project located approximately three miles west of the Town of Pleasant Garden and four miles south of the City of Greensboro in Guilford County, NC (Figure 1). The Site is comprised of 7.50 acres along several unnamed tributaries to the Randleman Reservoir (Figure 2). The Site is surrounded by fields that are used for agriculture and is immediately adjacent to Phase I of the Burnetts Chapel Mitigation Project, which was successfully completed by Wildlands in 2017 for the North Carolina Division of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS). The project expands the Phase I riparian buffer area from 50 feet to 100 to 200 feet on five of the original project streams and channels. The Site is expected to generate 280,577.321 riparian buffer credits.

The Site is located within the Cape Fear River Basin Hydrologic Unit Code (HUC) 03030003-010050 and the North Carolina Department of Water Resources (NCDWR) Sub-basin 03-06-08. Five unnamed tributaries on the Site flow into the Randleman Reservoir (Reaches B1-B5). These water bodies are classified as WS-IV, as the Randleman Reservoir is a major source of drinking water for the region.

This buffer restoration project will reduce sediment and nutrient loading and improve terrestrial habitat. The area surrounding the streams proposed for restoration is primarily open agricultural fields. Restoring the vegetative buffer on the areas up to 200 feet from the streams will remove the hay fields and fertilizer inputs within the project area. The restored floodplain areas will filter sediment-laden farm runoff during rainfall events. The establishment of riparian buffers will create shading to minimize thermal pollution. Finally, invasive vegetation will be treated within the project area as needed and the proposed native vegetation will provide cover and food for wildlife.

Tables 1 and 2 in Appendix 1 provide more detailed watershed and Site background information for this project.

1.2 Project Goals and Objectives

The major goals of the proposed buffer restoration project are to provide ecological and water quality enhancements to the Randleman Reservoir watershed of the Cape Fear River Basin by creating a functional riparian corridor and restoring the riparian buffer. Specific enhancements to water quality and ecological processes are outlined below.

Goals	Objectives
Decrease nutrient levels	Nutrient input will be decreased by filtering runoff from the agricultural fields through restored native buffer zones. The off-site nutrient input will also be absorbed on-site by dispersing flood flows through native vegetation.
Decrease sediment input	Sediment from off-site sources will be deposited on restored floodplain areas where native vegetation will slow overland flow velocities.
Create appropriate terrestrial habitat	Buffer areas will be restored by removing invasive vegetation and planting native vegetation.
Permanently protect the Site from harmful uses.	A conservation easement will be established on the Site.

1.3 Project History

On March 26, 2018, NCDWR conducted on-site determinations to review features and land use within the project boundary. The resulting NCDWR site viability letter and map confirming the Site as suitable for riparian buffer mitigation is located in Appendix 1. NCDWR also approved the five project reaches as appropriate for buffer mitigation as related to the rules set forth in the Randleman Lake Water Supply Watershed: Mitigation Program for Protection and Maintenance of Existing Riparian Buffers (15A NCAC 02B .0252). The on-site determination approval letter from NCDWR is also included in Appendix 1.

The final mitigation plan was submitted and accepted by the NC DMS in September 2018. Planting activities were completed by Bruton Natural Systems, Inc. in March 2019. The baseline monitoring and as-built survey were completed in May 2019. There were no significant deviations reported in the project elements in comparison to the design plans. Tables 1 and 2 in Appendix 1 provides more detailed project activity, history, and contact information for this project.

1.4 Project Location

The Site is located (Center of project 35.944022 N and -79.845255 W) in Guilford County, NC approximately three miles west of the Town of Pleasant Garden and four miles south of the City of Greensboro) within the Cape Fear River Basin (HUC 03030003-010050) and the NCDWR Sub-basin 03-06-08. Directions to the project are as follows: Traveling south on I-73 from Greensboro, take Exit 94 for Old Randleman Road. Turn right onto Old Randleman Road. Travel 0.5 miles and take a slight right onto Kivett Drive. Continue on Kivett Drive for 0.7 miles and take a left onto Drake Road. Continue on Drake Road for 1.7 miles and turn left onto Burnetts Chapel Road. The project parcel will be on the right approximately 0.1 miles down Burnetts Chapel Road. Enter the Site via the gravel driveway. The property location is depicted on the Vicinity Map (Figure 1), which is located in Appendix 1.

1.5 Project Design

The Wildlands Team restored high quality riparian buffers along several unnamed tributaries on the Site. The project design ensured that no adverse impacts to wetlands or existing riparian buffers occurred. Figure 2 illustrates the conceptual design for the Site. Detailed descriptions of the proposed restoration activity follow in Sections 1.5.1 through 1.5.2. General site and buffer photographs are included in Appendix 2.

1.5.1 Riparian Area Restoration Activities

Prior to planting, the buffer restoration area was used as agricultural fields. These areas were tilled with a chisel plow to reduce soil compaction prior to planting. The fields within the project area contained only a few invasive species; therefore, only some selective spot herbicide treatments were required. The Site's ephemeral channels were located fully within the conservation easement area and were completely buffered as part of the project; therefore, no land disturbance to maintain diffuse flow was required.

The revegetation plan for the buffer restoration area included permanent seeding, planting bare root trees, live stakes, and herbaceous plugs. These revegetation efforts were coupled with the select treatment of invasive species to control their population. The specific species composition planted was selected based on the desired community type, observation of occurrence of species in riparian buffers adjacent to the Site, and best professional judgement on species establishment and anticipated site conditions in the early years following project implementation. The total number of tree species planted across the buffer areas are as follows: tulip poplar (*Liriodendron tulipifera*) 450 stems, willow oak (*Quercus phellos*) 900 stems, American sycamore (*Platanus occidentalis*) 900 stems, river birch (*Betula nigra*) 900 stems, green ash (*Fraxinus pennsylvanica*) 900 stems, and swamp chestnut oak (*Quercus*

michauxii) 450 stems. In total, 4,500 stems were planted across the buffer areas of the Site resulting in a planting density of 608 stems per acre. Trees were planted at a density sufficient to meet the performance standards outlined in the Rule 15A NCAC 02B .0295 of 260 trees per acre at the end of five years. No one tree species planted was greater than 50% of the established stems. An appropriate seed mix was applied as necessary to provide temporary ground cover for soil stabilization and reduction of sediment loss during rain events in disturbed areas. This was followed by an appropriate permanent seed mixture. Planting was completed on March 16, 2019.

Vegetation management and herbicide applications were implemented as needed during tree establishment in the restoration areas to prevent establishment of invasive species that could compete with the planted native species.

1.5.2 Riparian Area Preservation Activities

No work was done in the buffer preservation areas, as allowed under 15A NCAC 02B .0295(o). The preservation area will be protected in perpetuity under a conservation easement.

Section 2: DETERMINATION OF CREDITS

In addition to buffer restoration on subject streams, per the Consolidated Buffer Mitigation Rules (15A NCAC 02B 0.0295 (o)), alternative mitigation is proposed on the Site in the form of buffer restoration on ephemeral channels and preservation of forested buffer on subject streams. The proposed project is in compliance with these rules in the following ways:

Buffer Restoration on Ephemeral Channels (15A NCAC 02B 0.0295(o)(7)):

- NCDWR performed an evaluation of the Site (Phase I in 2011 and Phase II in 2018) and identified the perennial, intermittent, and ephemeral channels on the property.
- The mitigation area on the Site's ephemeral channels is located completely within their drainage areas.
- The ephemeral channels are directly connected to intermittent or perennial stream channels and will be protected under the same contiguous easement boundary.
- The mitigation area on the ephemeral channels is less than 25% of the total buffer mitigation area on the Site (Table 1, Appendix 1).

Preservation on Subject Streams (15A NCAC 02B .0295 (o)(5):

- The buffer width is at least 30 feet from the stream.
- The area meets the requirements of 15A NCAC 02R 0.0403(c)(7), (8), and (11) with no known structures, infrastructure, hazardous substances, solid waste, or encumbrances within the mitigation boundary.
- Preservation mitigation is being requested on no more than 25% of the total buffer mitigation area (Table 1, Appendix 1).

Mitigation credits are presented in Table 1 and Figure 2 in Appendix 1 and are based upon the as-built survey included in the Burnetts Chapel Mitigation Site-Phase II Baseline Monitoring Report (2019).

Section 3: PERFORMANCE CRITERIA AND MONITORING PROTOCOLS

The performance criteria for the Site follows approved performance criteria presented in Burnetts Chapel Mitigation Site-Phase II Mitigation Plan (Wildlands Engineering, Inc., 2018), the NC DMS Riparian Buffer and Nutrient Offset Buffer Baseline & Annual Monitoring Report Template, Version 2.0 (May 2017) and the Consolidated Buffer Rule (15A NCAC 02B .0295).

The buffer restoration project has been assigned specific performance criteria components for vegetation. Performance criteria will be evaluated throughout the five-year post-construction monitoring. The monitoring period will extend for five years beyond the completion of construction or until performance criteria have been met. An outline of the performance criteria and monitoring components are described below.

3.1 Annual Monitoring and Reporting

Annual monitoring and semi-annual site visits will be conducted to assess the condition of the finished project. The extent of invasive species coverage will also be monitored and treated as necessary throughout the required monitoring period (five years). Complete monitoring reports will be prepared in the fall of each monitoring year and submitted to DMS. Annual monitoring reports will be based on the above referenced DMS Template (May 2017).

3.2 Vegetation Success Criteria and Monitoring Protocol

The final vegetative success criteria will be the survival of 260 planted stems per acre in the riparian corridor at the end of the required monitoring period (Monitoring Year (MY) 5). The final performance standard shall include a minimum of four native hardwood tree species or four native hardwood tree and native shrub species, where no one species is greater than 50 percent of stems. Native hardwood and native shrub volunteer species may be included to meet the final performance standard of 260 stems per acre. Performance criteria will be evaluated throughout the five-year post-construction monitoring or until performance criteria have been met. Annual vegetation monitoring will follow the CVS-EEP Level 1 & 2 Protocol for Recording Vegetation (2008).

A total of six (6) vegetation monitoring quadrants were established within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the riparian buffer areas to capture the heterogeneity of the designed vegetative communities. The plot corners have been marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs of the vegetation plots are taken annually from the origin looking diagonally across the plot to the opposite corner.

Vegetation plot locations are depicted on the Current Conditions Plan View (CCPV) Map (Figure 3) in Appendix 2. Photos depicting the current conditions of the vegetation plots for MY2 are also presented in Appendix 2.

3.3 Photo Reference Stations

Photographs will be taken within the project area once a year to visually document stability for five years following construction. A total of eight (8) permanent markers were established and located with GPS equipment so that the same locations and view directions on the Site are photographed each year. Photo reference locations are depicted on the Integrated CCPV map (Figure 3) in Appendix 2. Photos depicting the current conditions of the conservation easement for MY2 are also presented in Appendix 2.

3.4 Visual Assessments

Visual assessments should support the specific performance standards for each metric as described

above. Visual assessments will be performed within the Site on a semi-annual basis during the five-year monitoring period. Problem areas with vegetative health will be noted (e.g. low stem density, vegetation mortality, invasive species, and/or encroachment). Areas of concern will be mapped, photographed, and accompanied by a written description in the annual monitoring report. Problem areas will be reevaluated during each subsequent visual assessment.

Section 4: Results of Year 2 Monitoring

4.1 Vegetative Success

The six vegetation plots were sampled in September 2020 towards the end of the second growing season. A reference photo was taken from the southwest corner of each plot, which can be found in Appendix 2. Total numbers of tree species identified within the monitoring plots as well as density and composition are summarized in Table 9. The field data sheets are also in Appendix 3.

One stem within the plot 3 was mis-identified as swamp chestnut oak (*Quercus michauxii*) during baseline monitoring based on the planting list provided by the contractor. During the MY1 monitoring period after leaf-out, this stem was reexamined and correctly identified as white oak (*Quercus alba*); the identity of the tree was again confirmed in MY2. Though white oak was not included on the planting list provided by the contractor, it appears to have been a mistake since the stem was part of the original planted stems and is evidently a white oak. Therefore, the vegetation plot composition table was updated in MY1 to include the accurate label of *Q. alba* for the associated planted stem.

The MY2 vegetation monitoring resulted in an average stem density of 486 planted stems per acre, which exceeds the final stem density requirement of at least 260 stems per acre by the end of MY5. Stem densities within individual monitoring plots range from 283 to 567 planted stems per acre. The number of different species planted per plot ranged from three to six with a Site average of five planted species, which meets the species diversity criteria of a minimum of four native hardwood species. With the inclusion of desirable volunteer species such as persimmon (*Diospyros virginiana*) and black walnut (*Juglans nigra*), the total species diversity increased to nine native species. Plots one through four met or exceeded the MY5 species diversity criteria; however, VP5 and VP6 only had three species. In addition, no one planted species represents more than 50% of the total planted species throughout the Site. Though volunteer species were noted as present, none were included in the monitoring assessment vegetative success results for MY2.

Species diversity throughout the site, as well as within the monitoring plots, will likely increase in subsequent monitoring years by way of resprouts and/or reseeding of planted species and the continued introduction of volunteer species. If species diversity does not continue to improve, supplemental planting may be needed. See Table 9 in Appendix 3 for additional information. Please refer to Appendix 3 for vegetation plot data and vegetation plot photographs.

4.2 Vegetative Problem Areas

Though a few problems areas were noted throughout the conservation easement in MY2, their presence continues to be minimal and are not negatively affecting the overall vegetative success of the Site. These areas are described below in Section 4.2.1 and 4.2.2. Please refer Figure 3 in Appendix 2 for mapped visual assessment data locations.

4.2.1 Invasive Species

As in MY1, a small patch of tree of heaven (*Ailanthus altissima*) and Japanese honeysuckle (*Lonicera japonica*) continue to persist within a patch of intact forest located within the easement. Small pockets or individual stems of seedling Callery pear (*Pyrus calleryana*) and oriental bittersweet (*Celastrus orbiculatus*) were hand-cut in July to keep it under control. Japanese honeysuckle within the Site continued to have only a limited occurrence. Johnsongrass (*Sorghum halepense*) was present during MY1 in small areas but it has expanded to cover a larger area in MY2; it currently covers 16% of the planted acreage. As Johnsongrass is listed as a species of low/moderate concern, and because the species' presence is not affecting the survival or growth of the planted stems, it is not shown on either

Table 6 or Figure 3. Consequently, although there are some invasive species present throughout the Site, none are affecting the survival of the planted stems or the success of the project. Spot herbicide treatments may be applied around the base of the trees as needed to reduce the competition from *S. halepsense* and allow the trees to grow up and shade out the grass. Invasive species populations will continue to be monitored and spot herbicide treatments will be conducted as needed during the appropriate time of year.

4.2.2 Bare Areas

There is one small area (0.01 acres) along the left bank of Reach B4 continues to have a low planted stem density based on the visual assessment conducted in September of 2020. It is likely that this area's density will increase throughout the monitoring period; therefore, no additional planting is needed at this time. Wildlands will continue to monitor this area for emergence of woody species. If species density does not continue to improve, supplemental planting may be needed.

4.3 Parcel Maintenance

Adaptive measures will be developed, or appropriate remedial actions will be implemented in the event that the Site or a specific component of the Site fails to achieve the success criteria outlined in the Site's Mitigation Plan. Site maintenance will be performed to correct any identified problems on the Site that have a high likelihood of affecting project success. Such items include but are not limited to excess tree mortality caused by fire, flooding, drought, or insects. Any actions implemented will be designed to achieve the success criteria and will include a work schedule and updated monitoring criteria.

4.4 Conclusions

The 2020 vegetation monitoring data reflects that the Site is on trajectory to achieve the final vegetative success criteria by the end of Monitoring Year Five. These criteria include a stem density of 260 stems per acre, a species diversity of at least four native species, and no one planted species representing greater than 50 percent of stems for the Site. No major problems, such as large invasive species populations, excessive areas lacking vegetative cover, or excessive tree mortality, were identified during Monitoring Year 2. Therefore, no corrective actions are needed at this time; however, the Site will continue to be re-evaluated throughout the monitoring period.


Section 5: REFERENCES

15A NCAC 02B .0252

15A NCAC 02B .0295

- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf
- North Carolina Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoration Priorities 2009. http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf
- North Carolina Division of Mitigation Services (DMS). 2017. Riparian Buffer and Nutrient Offset Buffer Baseline & Annual monitoring Report Template (Version 2.0, 05-2017). Raleigh, North Carolina. https://ncdenr.s3.amazonaws.com/s3fs-public/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/RB NO Base Mon Template 2.0 2017 5.pdf
- North Carolina Interagency Review Team. 2016. Wilmington District Stream and Wetland Compensatory Mitigation Update. October 24, 2016.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- Wildlands Engineering, Inc. 2018. Burnetts Chapel Mitigation Site-Phase II Mitigation Plan. DMS, Raleigh, NC. September 28, 2018.
- Wildlands Engineering, Inc. 2019. Burnetts Chapel Mitigation Site-Phase II Baseline Monitoring Report. DMS, Raleigh, NC. May 16, 2019.








0 0.5 1 Miles

Figure 1 Project Vicinity Map Burnetts Chapel Mitigation Site - Phase II 2020 Monitoring Report (MY2) Cape Fear River Basin (03030003)





0 100 200 Feet

Figure 2 Project Component/Asset Map Burnetts Chapel Mitigation Site - Phase II 2020 Monitoring Report (MY2) Cape Fear River Basin (03030003)

Table 1. Buffer Project Areas and Assets

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

RIPARIAN BUFFER (15A NCAC 02B.0295)

Location	Jurisdictional Streams	Method	Feature Name	Min-Max Buffer Width (ft)	Total Area (sf)	Creditable Area (sf)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits	Convertible to Nutrient Offset (Yes or No)
Rural or Urban	Subject or Nonsubject	Restoration	~	20-29			1	75%	1.33333		
Rural or Urban	Subject or Nonsubject	Restoration	Ephemeral	0-100	70,473	70,473	1	100%	1.00000	70,473.000	No
Rural or Urban	Subject or Nonsubject	Restoration	Streams	0-100	188,792	188,792	1	100%	1.00000	188,792.000	No
Rural or Urban	Subject or Nonsubject	Restoration	Ephemeral	101-200	2,837	2,837	1	33%	3.03030	936.211	No
Rural or Urban	Subject or Nonsubject	Restoration	Streams	101-200	60,573	60,573	1	33%	3.03030	19,989.110	No
Rural or Urban	Subject or Nonsubject	Enhancement	~	20-29			2	75%	2.66667		
Rural or Urban	Subject or Nonsubject	Enhancement	~	0-100			2	100%	2.00000		
Rural or Urban	Subject or Nonsubject	Enhancement	~	101-200			2	33%	6.06061		
	•		•	•	SUBTOTALS	322,675				280,190.321	

			ELIGI	BLE PRESERV	ATION AREA	107,558				
Location	Jurisdictional Streams	Method	Feature Name	Min-Max Buffer Width (ft)	Total Area (sf)	Creditable Area (sf)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits
Rural	Subject	Preservation	~	20-29			10	75%	13.33333	
Rural	Subject	Preservation	Streams	0-100	3,870	3,870	10	100%	10.00000	387.000
Rural	Subject	Preservation	~	101-200			10	33%	30.30303	
Rural	Nonsubject	Preservation	~	20-29			5	75%	6.66667	
Rural	Nonsubject	Preservation	~	0-100			5	100%	5.00000	
Rural	Nonsubject	Preservation	~	101-200			5	33%	15.15152	
Urban	Subject or Nonsubject	Preservation	~	20-29			3	75%	4.00000	
Urban	Subject or Nonsubject	Preservation	~	0-100			3	100%	3.00000	
Urban	Subject or Nonsubject	Preservation	~	101-200			3	33%	9.09091	
·	SUBTOTALS									387.000
					TOTALS	326,545				280,577.321

Table 2. Project Activity and Reporting History

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

Activity or Report	Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	-	September 2019
Bare roots plantings	-	March 2019
Baseline Monitoring (Year 0)	April 2019	May 2019
Year 1 Monitoring	October 2019	November 2019
Invasive Species Treatment	July 2020	
Year 2 Monitoring	September 2020	November 2020
Year 3 Monitoring		November 2021
Year 4 Monitoring		November 2022
Year 5 Monitoring		November 2023

Table 3. Project Contact Table

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

	Wildlands Engineering, Inc.				
Designary	1430 South Mint Street, Suite 104				
Designers	Charlotte, NC 28203				
	704.332.7754				
Project Manager (POC)	Andrea Eckardt, 704.332.7754, Ext. 101				
	Bruton Natural Systems, Inc.				
Planting Contractor	150 Old Black Creek Rd				
	Freemont, NC 27830				
	Dykes & Son Nursery				
Nursery Stock Suppliers	825 Maude Etter Rd.				
	McMinnville, TN 37110				
Monitoring Performers	Wildlands Engineering, Inc.				
Monitoring (POC)	Kristi Suggs, 704.332.7754, Ext. 110				

Table 4. Project Information and Attributes

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

Project Name	Burnetts Chapel Mitigation Site – Phase II
Hydrologic Unit Code	03030003010050
River Basin	Cape Fear
Geographic Location (Lat, Long)	35° 56' 46.0"N, 79° 50' 44.2"W
Site Protection Instrument (DB, PG)	8127 / 2755
Total Credits (BMU)	280,577.321
Types of Credits	Riparian Buffer

Table 5. Monitoring Components Summary

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

Parameter	Monitoring Feature		Frequency				
Farameter	Worldoring Feature	B1	B2	В3	B4	B5	riequency
Vegetation	CVS Level 1 & 2			6			Annual
Visual Assessment		Υ	Υ	Υ	Υ	Υ	Semi-Annual
Exotic and Nuisance Vegetation		Υ	Υ	Υ	Υ	Υ	Semi-Annual
Project Boundary		Υ	Υ	Υ	Υ	Υ	Semi-Annual
Reference Photos	Photographs			8	•	•	Annual



ROY COOPER
Governor
MICHAEL S. REGAN
Secretary
LINDA CULPEPPER
Interim Director

March 27, 2018

DWR ID# 2011-0841v2 Guilford County

Wildlands Engineering, Inc. Attn: Andrea Eckardt 1430 South Mint Street Suite 104 Charlotte, NC

(via electronic mail: aeckardt@wildlandseng.com)

Re: Site Viability for Buffer Mitigation & Nutrient Offset - Burnetts Chapel Phase II Site

1323 Burnetts Chapel Road, Greensboro, NC

Randleman Lake Watershed

Dear Ms. Eckardt

On March 26, 2018, Katie Merritt, with the Division of Water Resources (DWR), assisted you and staff with Division of Mitigation Services (DMS) at the proposed Burnetts Chapel Mitigation Site (Site) in Greensboro, NC. The Site is located in the Randleman Lake WS of the Cape Fear River Basin within the 8-digit Hydrologic Unit Code 03030003. The Site is being proposed as part of a full-delivery buffer mitigation project for the DMS (RFP # 16-007242). At your request, on March 26, 2018, Ms. Merritt performed an onsite assessment of riparian land uses adjacent to streams onsite, which are shown on the attached map labeled "Site Map". This site is adjacent to an existing DMS full-delivery buffer mitigation site known as "Burnetts Chapel Mitigation Site" (DWR# 2011-0841) where fifty-foot riparian buffers were restored.

Ms. Merritt's evaluation of the features onsite and their associated mitigation determination for the riparian areas are provided in the table below. This evaluation was made from 51' out to 200' from the top of bank from each feature for buffer mitigation pursuant to 15A NCAC 02B .0295 (effective November 1, 2015).

<u>Feature</u>	Classification	¹Subject to Buffer Rule	Riparian Land uses adjacent to Feature (51-200')	Buffer Credit Viable	² Nutrient Offset Viable at 2,273 lbs/acre	Mitigation Type Determination w/in riparian areas
B1	Stream	Yes	Hay crop fields	Yes	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (n)
B2	Stream	Yes	Hay crop fields	Yes	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (n)
В3	Stream	Yes	Hay crop fields	Yes	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (n)
B4 Above DWR 2011 flag (green)	Wetland / Swale	No	N/A	No	N/A	N/A

<u>Feature</u>	Classification	¹Subject to Buffer Rule	Riparian Land uses adjacent to Feature (51-200')	Buffer Credit Viable	² Nutrient Offset Viable at 2,273 lbs/acre	Mitigation Type Determination w/in riparian areas
B4 At DWR 2011 flag	Ephemeral	No	Hay crop fields	Yes ⁴	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (o)(7) Must meet additional requirements under .0295 (o)(7) to be viable for buffer mitigation
B4 At DWR 2010 flag	Stream	Yes	Hay crop fields	Yes	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (n)
B5 Above DWR 2011 flag (green)	Wetland / Swale	No	N/A	No	N/A	N/A
B5 At DWR 2011 flag	Ephemeral	No	Hay crop fields	Yes ⁴	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (o)(7) Must meet additional requirements under .0295 (o)(7) to be viable for buffer mitigation
B5 At DWR 2010 flag	Stream	Yes	Hay crop fields	Yes	N/A	Fields - Restoration Site per 15A NCAC 02B .0295 (n)

¹Subjectivity calls for the features were determined by DWR in correspondence dated March 27, 2018 using the 1:24,000 scale quadrangle topographic map prepared by USGS and the most recent printed version of the soil survey map prepared by the NRCS

The attached map (Site Map) showing the project site and features was provided by Wildlands Engineering and was initialed by Ms. Merritt on March 27, 2018. This letter should be provided in any future stream, wetland, buffer and/or nutrient offset mitigation plans for this Site.

This letter does not constitute an approval of this site to generate mitigation credits. Pursuant to 15A NCAC 02B .0295, a mitigation proposal <u>and</u> a mitigation plan shall be submitted to DWR for written approval **prior** to conducting any mitigation activities in riparian areas and/or surface waters for buffer mitigation credit. Pursuant to 15A NCAC 02B .0240, a proposal regarding a proposed nutrient load-reducing measure for nutrient offset credit shall be submitted to DWR for approval prior to any mitigation activities in riparian areas and/or surface waters.

² NC Division of Water Resources - Methodology and Calculations for determining Nutrient Reductions associated with Riparian Buffer Establishment

³The area of preservation credit within a buffer mitigation site shall comprise of no more than 25 percent (25%) of the total area of buffer mitigation per 15A NCAC 0295 (o)(5) and 15A NCAC 0295 (o)(4). Site cannot be a Preservation only site to comply with this rule.

⁴The area of the mitigation site on ephemeral channel shall comprise no more than 25 percent (25%) of the total area of buffer mitigation per 15A NCAC 02B .0295 (o)(7).

All vegetative plantings, performance criteria and other mitigation requirements for riparian restoration, enhancement and preservation must follow the requirements in 15A NCAC 02B .0295 to be eligible for buffer and/or nutrient offset mitigation credits. For any areas depicted as not being viable for nutrient offset credit above, one could propose a different measure, along with supporting calculations and sufficient detail to support estimates of load reduction, for review by the DWR to determine viability for nutrient offset in accordance with 15A NCAC 02B .0240. For any areas generating wetland mitigation credit, no buffer or nutrient offset credit can be generated.

This viability assessment will expire on March 27, 2020 or upon the submittal of an As-Built Report to the DWR, whichever comes first. Please contact Katie Merritt at (919)-807-6371 if you have any questions regarding this correspondence.

Sincerely,

Karen Higgins, Supervisor 401 and Buffer Permitting Branch


Karen Higgins

KAH/km

Attachments: Site Map

cc: File Copy (Katie Merritt)

DMS - Jeff Schaffer (via electronic mail)




WILDLANDS

0 125 250 Feet

Site Map Burnetts Chapel Mitigation Site - Phase II Cape Fear River Basin (03030003)

Guilford County, NC



WILDLANDS

0 250 500 Feet

USGS Topographic Map Burnetts Chapel Mitigation Site - Phase II Cape Fear River Basin (03030003)



ROY COOPER Governor MICHAEL S. REGAN Secretary LINDA CULPEPPER Interim Director

March 27, 2018

Andrea Eckardt Wildlands Engineering Inc. 1430 South Mint Street, Suite 104 Charlotte NC 28203

Subject: On-Site Determination for Applicability to the Randleman Lake Buffer Rules (15A NCAC 2B .0250)

Subject Property: Burnett's Chapel Mitigation Site, 1323 Burnetts Chapel Rd, Greensboro NC Guilford County
DWR# 2011-0841

Dear Ms. Eckardt:

On March 26, 2018, at your request, Sue Homewood conducted an on-site determination to review features located on the subject project for stream determinations with regards to the above noted state regulations. Katie Merritt with the Division of Water Resources (Division) was also present during the site visit.

During the site visit the upper portions of Reach B4 and Reach B5, as shown in green on the attached map, were reviewed. Both areas were representative of vegetated swales and had characteristics of wetlands and were therefore were determined not to be subject to the Randleman Buffer Rules as stated above.

The owner (or future owners) should notify the Division (and other relevant agencies) of this decision in any future correspondences concerning this property. This on-site determination shall expire five (5) years from the date of this letter.

Landowners or affected parties that dispute a determination made by the Division or Delegated Local Authority that a surface water exists and that it is subject to the buffer rule may request a determination by the Director. A request for a determination by the Director shall be referred to the Director in writing c/o 401 & Buffer Permitting Branch, 1650 Mail Service Center, Raleigh, NC 27699-1650. Individuals that dispute a determination by the Division or Delegated Local Authority that "exempts" surface water from the buffer rule may ask for an adjudicatory hearing. You must act within 60 days of the date that you receive this letter. Applicants are hereby notified that the 60-day statutory appeal time does not start until the affected party (including downstream and adjacent landowners) is notified of this decision. The Division recommends that the applicant conduct this notification in order to be certain that third party appeals are made in a timely manner. To ask for a hearing, send a written petition, which conforms to Chapter 150B of the North Carolina General Statutes to the Office of Administrative Hearings, 6714 Mail Service Center, Raleigh, N.C. 27699-6714. This determination is final and binding unless you ask for a hearing within 60 days.

This letter only addresses the applicability to the buffer rules and does not approve any activity within Waters of the United States or Waters of the State or their associated buffers. If you have any additional questions or require additional information, please contact me at 336-776-9693 or sue.homewood@ncdenr.gov.

Sincerely,

Sue Homewood

Winston-Salem Regional Office

Enclosures: USGS Topo Map


Wildlands Features Map

Cc: Rick & Val Ingram, 1323 Burnetts Chapel Rd, Greensboro NC 27406

Katie Merritt, DWR (via email)

DWR, Winston-Salem Regional Office







0 100 200 Feet

Figure 3 Current Conditions Plan View Burnetts Chapel Mitigation Site - Phase II 2020 Monitoring Report (MY2) Cape Fear River Basin (03030003)

Table 6. Vegetation Condition Assessment Table

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

Planted Acreage

7.4

Vegetation Category	Definitions	Definitions Mapping Threshold (acres) Number of Polygons Acreage			% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0.0	0%
Low Stem Density Areas ¹	Woody stem densities clearly below target levels based on MY5 stem count criteria.	0.1	1	0.1	1%
		Total	1	0.0	1%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.0	0	0.0	0%
	Cum	ulative Total	1	0.0	1%

Easement Acreage

7.5

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Planted Acreage
Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1,000	1	0.1	1%
Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	0	0.0	0%

¹Acreage calculated from vegetation plots monitored for site and visual assessement during the site walk.

Burnetts Chapel Mitigation Site – Phase II

Monitoring Year 2

Buffer and Site Condition Photographs






Photo Point 4 – Looking upstream B2 (09/03/2020)



Photo Point 4 – Looking downstream B2 (09/03/2020)



Photo Point 5 – Looking upstream B3 (09/03/2020)



Photo Point 5 – Looking downstream to B2-B4 confluence (09/03/2020)



Photo Point 6 – Looking upstream across top of B4 (09/03/2020)



Photo Point 6 – Looking downstream B4 (09/03/2020)



Photo Point 7 – Looking upstream B5 (09/03/2020)



Photo Point 8 – Looking upstream B5 (09/03/2020)



Photo Point 7 – Looking downstream B5 (09/03/2020)




Photo Point 8 – Looking downstream B5 (09/03/2020)


Burnetts Chapel Mitigation Site – Phase II

Monitoring Year 2

Vegetation Plot Photographs









Vegetation Plot 6 (09/03/2020)



Table 7. Vegetation Plot Criteria Attainment

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045 **Monitoring Year 2 - 2020**

Plot	Success Criteria Met (Y/N)	Tract Mean	
1	Υ	100%	
2	Υ		
3	Υ		
4	Υ		
5	Υ		
6	Υ		

Table 8. CVS Vegetation Tables - Metadata

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

Report Prepared By	Sara Thompson
Date Prepared	9/8/2020 13:27
Database Name	cvs-eep-entrytool-v2.5.0 Burnetts Phase II MY2_2020.mdb
Database Location	Q:\ActiveProjects\005-02170 Burnetts Chapel Phase II\Monitoring\Monitoring Year 2_2020\Vegetation Assessment
Computer Name	SARA2020
File Size	51654656
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	100045
Project Name	Burnett's Chapel Mitigation Site - Phase II
Project Description	NC DMS Full Delivery Project - Buffer Mitigation
Sampled Plots	6

Table 9. Planted and Total Stem Count

Burnetts Chapel Mitigation Site - Phase II

DMS Project No. 100045

Monitoring Year 2 - 2020

										Curre	nt Plot D	ata (MY2	2020)							
Scientific Name	Common Name	Species Type	Veg	etation Pl	ot 1	Veg	etation Pl	ot 2	Veg	etation Pl	ot 3	Veg	etation Pl	ot 4	Veg	etation Pl	ot 5	Veg	etation Pl	ot 6
			PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т
Betula nigra	River Birch, Red Birch	Tree	4	4	4	6	6	6	4	4	4	4	4	4	1	1	1			
Diospyros virginiana	American Persimmon, Possumwood	Tree									1									
Fraxinus pennsylvanica	Green Ash, Red Ash	Tree	1	1	1	1	1	1	3	3	3	4	4	4	1	1	1			
Juglans nigra	Black Walnut	Tree									1									
Liquidambar styraciflua	Sweet Gum, Red Gum	Tree			18						1			3						
Liriodendron tulipifera	Tulip Poplar	Tree	1	1	13													3	3	3
Platanus occidentalis	Sycamore, Plane-tree	Tree	2	2	2	3	3	3	1	1	1	2	2	2				3	3	3
Quercus alba	White Oak	Tree							1	1	1									
Quercus michauxii	Basket Oak, Swamp Chestnut Oak	Tree	4	4	4	4	4	4	1	1	1	2	2	2	5	5	5			
Quercus phellos	Willow Oak	Tree	2	2	2				3	3	3	2	2	2				3	3	3
		Stem count	14	14	44	14	14	14	13	13	16	14	14	17	7	7	7	9	9	9
		size (ares)		1			1			1			1			1			1	
		size (ACRES)		0.0247			0.0247			0.0247			0.0247			0.0247			0.0247	
		Species count	6	6	7	4	4	4	6	6	9	5	5	6	3	3	3	3	3	3
		Stems per ACRE	567	567	1781	567	567	567	526	526	647	567	567	688	283	283	283	364	364	364

						An	nual Mea	ans			
Scientific Name	Common Name	Species Type	ı	VIY2 (2020)	ı	MY1 (2019)	ı	VIYO (2019)
			PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T
Betula nigra	River Birch, Red Birch	Tree	20	20	20	20	20	20	20	20	20
Diospyros virginiana	American Persimmon, Possumwood	Tree			1			1			
Fraxinus pennsylvanica	Green Ash, Red Ash	Tree	10	10	10	10	10	10	11	11	11
Juglans nigra	Black Walnut	Tree			1						
Liquidambar styraciflua	Sweet Gum, Red Gum	Tree			22						
Liriodendron tulipifera	Tulp Poplar	Tree	4	4	16	8	8	8	9	9	9
Platanus occidentalis	Sycamore, Plane-tree	Tree	11	11	11	13	13	13	13	13	13
Quercus alba	White Oak	Tree	1	1	1	1	1	1			
Quercus michauxii	Basket Oak, Swamp Chestnut Oak	Tree	16	16	16	18	18	18	20	20	20
Quercus phellos	Willow Oak	Tree	10	10	10	13	13	13	17	17	17
		Stem count	72	72	108	83	83	84	90	90	90
		size (ares)		6			6			6	
		size (ACRES)		0.1483			0.1483			0.1483	
		Species count	7	7	10	7	7	8	6	6	6
		Stems per ACRE	486	486	728	560	560	567	607	607	607

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers included

PnoLS: Number of planted stems excluding live stakes P-All: Number of planted stems including live stakes T: Total stems

Burnetts Chapel Mitigation Site - Phase II (MY2)

Vegetation Monitoring Data Sheets

Plots 1-6

Sampled:

09/03/2020

Notes:

Party:

JΤ

Jeff Turner

ST

Sara Thompson

Abbreviations for Natural Woody Stems:

Betula nigra	River birch
Diospyros virginiana	American Persimmon
Fraxinus pennsylvanica	Green ash
Liquidambar styraciflua	Sweetgum
Liriodendron tulipifera	Tulip poplar
Platanus occidentalis	American sycamore
Quercus michauxii	Swamp chestnut oak
Quercus alba	White Oak
Quercus phellos	Willow oak
Juglans nigra	Eastern black walnut
	Diospyros virginiana Fraxinus pennsylvanica Liquidambar styraciflua Liriodendron tulipifera Platanus occidentalis Quercus michauxii Quercus alba Quercus phellos

Plot (continued): <u>10045</u>	5-01-VP1				Sep 2019 D	Data Z			T	HIS Y	EAR'S I	DATA	
ID	Species	map char	source	X (m)	Y (m)	ddh Height (mm) (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re- sprou	Vigor*	Damage*	Notes
Ve	getation Monitoring Dat	a (VMD) D	atash	eet			Please fill i	in any i	nissing d	lata and	l corr	ect any	errors.	
Plot	10045-01-VP1					Part			Rol			t plante		
VMD	Year (1-5): 2 Date:	09/63	120		/		51/1.	T		N			ate m/yy?	1
Taxono	mic Standard:									\longrightarrow_{N}	otes: S	sampled	ox if plot v , specify re	vas not ason below
Taxono	mic Standard DATE:									<u> П</u>			1 3	
Latitud	e or UTM-N:	35.94385		Da	tum:	NAD83/W								a .
Longitu	(dec.deg. or m) ude or UTM-E:	-79.84587		UT	M Zo	ne: 17								
Coordi	nate Accuracy (m):	1 X-	Axis t	earing	g (deg)): 50.36								3
	Plot Dimensions: X:	10 Y:		10	_ Plo	ot has reverse or	ientation fo	r X and	Y axis (Y is 90	degree	es to the	right of X	
						Sep 2019 D	ata Z			TI	HIS YI	EAR'S I	DATA	
ID	Cuasias Nama	Map S	Source*	X	Y	Height			Height	DBH	Re-	Vigor*	Damage*	Notes
ID	Species Name	char		0.1m		1cm*	1 cm *		1cm*	1 cm	sprout			
1	Quercus michauxii	©	R	0.4	0.4	94.0			117			3	insects	
2	Platanus occidentalis	f	R	5.0	0.4	122.0	DBH?		153	0		3	insect	, 1
3	Betula nigra	k	R	9.6	0.4	87.0	✓		55		\checkmark	4		
4	Quercus michauxii	1	R	9.6	2.4	53.0			65			3		
5	Quercus phellos	(j)	R	5.2	2.5	43.0	✓	SAZOM ČESKO SZIJEČESK	43			3		
6	Betula nigra	a	R	0.3	2.4	87.0	✓		82			3	shaded	
7	Platanus occidentalis	(d)	R	0.4	4.6	104.0	DBH?	Mary August of University	130			3	insects	
8	Fraxinus pennsylvanica	g	R	5.0	4.9	95.0			115			Ч		
9	Quercus phellos	n	R	9.8	5.0	51.0		was a source and a source	53			4		
10	Quercus michauxii	0	R	9.9	7.5	81.0			75			4		
11	Betula nigra	h	R	5.0	7.3	64.0	✓		61			3		
12	Quercus michauxii	Ъ	R	0.3	6.7	66.0			79			3		
13	Liriodendron tulipifera	e	R	0.5	9.6	100.0			122			4		
14	Betula nigra	i	R	5.0	9.8	48.0	V		40			4		
15	Betula nigra	\bigcirc	R	9.6	9.7	38.0	✓	L	_				ring	
# stems: Specie	15 New Stems, rs Name	Course*	X	ear, bu Y (m)	t are o	obviously plante Height DBH 1 cm* 1 cm	Vice*	space n	eeded, us Damage			(Planted Notes	d Woody S	tems) Form:
														2 .
*Notes	5-Broken stem 5-Broken stem 6-Broken stem 11-Broken stem 14-Broken stem 15-Broken stem											-		

p. 1

M=missing.

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown


*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE Strangulation, UNKNown, specify other.

Plot (Plot (continued): <u>10045-01-VP1</u>						Sep 2019 Data				T	HIS YEAR'S DATA
ID	Species	map source char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	tes*	ddh (mm)	Height (cm)	DBH (cm)	Re- Vigor* Damage* Notes sprout

	Natural Woody Stems - tallied by species Explanation of cut-off & subsampling**: Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm														
neight <u>cut-on</u> (An stems shorte	i tirair		DLINGS —				PLINGS —		Contract of the Contract of th		— DBH				
Species Name	√ c	Sub- Seed	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)				
2															
L.T /2															
4.5.			8	10		_									
		_													
	÷,	_	-			_									
		_					H								
-															
**Required if cut-off >10cm or subs	ample	? 100%		● 1 ● 2 ●	3 4	♦-♦ 5	6	7	22 9	10	Form WS2, ver 9.1				

 \rightarrow X-axis: 50.4°

stems: 15 map size: small



M=missing.

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE

Vegetation Monitoring Data (VMD) Datashe	eet
------------------------------------------	-----

Please fill in any missing data and correct any errors.

Plot	Plot 10045-01-VP2 Party: Role: Date last planted: VMD Year (1-5): 2 Date: 09/03/20-/// ST/JT Taxonomic Standard: Check box if plot was not													
		29/13	/ .		/							/		
	` ′	0 1 / 03	<u> </u>	2.4					_ [Check 1	box if plot			
Taxon	omic Standard DATE:								Note	s: sample	d, specify re	eason below		
Latitud	de or UTM-N:	35.943204		Da	ıtum:	NAD83/W								
Longit	(dec.deg. or m) ude or UTM-E:	-79.843804			M Zo	CCOA								
1	inate Accuracy (m):			s bearin										
	Plot Dimensions: X:		Y: [10								,		
					PIC			or X and Y axis (Y is 90 de	grees to th	e right of X			
		3.6				Sep 2019 D	DBH Tom		THIS	YEAR'S	DATA			
ID	Species Name	Map char	Sourc	e* X 0.1m	Y 0.1m	Height 1cm*	DBH S	Height 1cm*		le- Vigor	* Damage*	Notes		
16	Betula nigra	(a)	R	0.5	0.5	47.0	NORTH AND ADDRESS OF THE PARTY		I CIN Sp.	- 1000 - 1000 and 1000				
17 Betula nigra (f) R 4.8 0.6 92.0 (80) 3														
18	Fraxinus pennsylvanica	(j)	R	9.5	0.5	93.0		CHARLES OF THE OWNER, THE		New Name and Address				
19	Quercus michauxii	k	R	9.5	2.4	84.0	✓	108		1 4				
20	Betula nigra	g	R	4.8	2.2	96.0	V	88 70		2	Deer			
21	Betula nigra	Ъ	R	0.5	1.9	40.0	V	43] 7				
22	Platanus occidentalis	©	R	0.5	4.5	100.0		44	\					
24	Betula nigra	(1)	R	9.7	5.3	100.0	✓	SI		1 4				
25	Platanus occidentalis	m	R	9.7	7.5	101.0	DBH?	73	J	7 4				
26	Betula nigra	h	R	4.8	6.7	40.0	✓	45		<u> </u>				
27	Quercus michauxii	d	R	0.5	6.3	27.0		49		4				
28	Quercus michauxii	e	R	0.4	9.5	95.0		60		1 4				
29	Platanus occidentalis	i	R	4.8	9.4	133.0	DBH?	89	V					
30	Quercus michauxii	n	R	9.6	9.5	57.0	✓	63		3				
# stems:	14 New Stems, no	ot included	last	year, bu	t are o	oviously planted		space needed, us	e blank PV		d Woody S	tems) Form:		
Specie	s Name	Course*	X (m)	Y (m)		Height DBH 1 cm* 1 cm	Vigor*	Damage*		Notes	,	,		
NI) VOLS		(III)	(III)	Γ	T CIII	٦							
					ŀ					-				
					ŀ		,							
*Notes b	16-Broken stem 17-Broken stem 19-Broken stem 20-Broken stem 21-Broken stem 24-Broken stem 26-Broken stem 30-Insects, Broken ste	m							3					

p. 3

M=missing.

^{*}SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, l=unlikely to survive year, 0=dead, ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE Strangulation, UNKNown, specify other.

Plot (continued).	10045-01-VP2			Sep	2019 D	ata	NC			T	HIS YE	AR'S DATA	
rioi (continuca).	map source		Y	ddh	Height	DBH	tes;	ddh	Height	DBH	Re-	Vigor* Damage* Notes	
ID	Species	char	(m)	(m)	(mm)	(cm)	(cm)	*	(mm)	(cm)	(cm)	sprout		_


and Species			()				,								
Natural Wood	Natural Woody Stems - tallied by species Explanation of cut-off & subsampling**: Explanation of cut-off & sub														
Height Cut-Off (All stems shorter	than	SEE	DLINGS —	- HEIGHT	CLASSES	SA	PLINGS —				— DBH				
Species Name	✓		10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)				
											10				
	十						-								
	+														
**Required if cut-off >10cm or subs	ample	? 100%).	● 1 ● 2	3 • 4	6-6 5	6	7	229	1 10	Form WS2, ver 9.1				

 \rightarrow X-axis: 15.1°

stems: 14

map size:

small



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSects, GAME, LIVESTock, Other/Unknown

ANIMal, Human TRAMpled, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE

Vegetation Monitoring Data (VMD) Datasheet

Please fill in any missing data and correct any errors.

Plot	10045-01-VP3					Part	y:	Ro	ole: D	ate las	t plante	d:	
VMD	Year (1-5): 2 Date:	09/0	3/20	<u></u>	/	/	ST/J-	Γ	N			ate m/yy?	/
Taxon	omic Standard:		2 . 20) 	Check b	ox if plot	was not eason below
Taxon	omic Standard DATE:								1				
Latitue	de or UTM-N:	35.943236		Da	itum:	NAD83/W				7	ohnso	n gras	S / K
Longit	(dec.deg. or m) tude or UTM-E:	-79.84650	4	U.	ر Σοι ΜΖοι	ne: 17				60	1 0	f plot	
_	inate Accuracy (m):	1 2	X-Axis		g (deg)								
	Plot Dimensions: X:	10	_	10			ientation f	or X and Y axis	(V is 00	dagrae	as to the	right of V	r
		Mon		v	v	Sep 2019 D	19	TT * 1.			EAR'S I	DATA	
ID	Species Name	char	Sourc	e* A 0.1m	Y 0.1m	1cm*	DBH S	Height 1cm*	DBH 1 cm	Re- sprout	Vigor*	Damage*	Notes
31	Quercus phellos	a	R	0.5	0.5	65.0		1 48			3	C. 11	red
32	Platanus occidentalis	e	R	2.4	0.5	91.0		112		200	4	Smoth	rea
33	Quercus alba	g	R	4.9	0.5	82.0	~	Exploration with temporarion			2		
34	Betula nigra	(i)	R	7.1	0.4	35.0		MANAGE STANCES IN THE PARTY OF		7	4		
35	Betula nigra	1	R	9.4	0.5	38.0		TERRESCONDENSION - CONTRACTOR OF THE PROPERTY		1	4		
36	Quercus michauxii	m	R	9.6	4.9	64.0	✓				4		
37	Quercus phellos	(j)	NOTO TO MERCHANISM COM-	7.1	4.7	50.0	~	THE RESIDENCE OF THE PARTY OF T			3	Smoth	
38	Quercus phellos	h	R	5.1	4.6	15.0		THE STATE OF THE PARTY OF THE P			2	Smark	crea
39	Betula nigra	(f)	R	2.6	4.6	96.0		TO SECURE STORY			4		
40	Fraxinus pennsylvanica	Ъ	R	0.5	4.5	64.0	✓	Policing Control of the Control of t			4		
41	Fraxinus pennsylvanica	©	R	0.4	9.6	91.0		PRODUCTIONS TO THE PROPERTY OF THE PARTY OF			4		
42	Fraxinus pennsylvanica	d	R	2.3	9.5	98.0		AND DESCRIPTION OF THE PARTY OF	0		4		
44	Betula nigra	(k)	R	7.2	9.7	108.0	DBH? ✓	CONTRACTOR CONTRACTOR			4		
45	Quercus phellos	n	R	9.6	9.5	33.0	✓	The second secon			Dea	al	
# stems:	14 New Stems, r	ot include	ed last	year, b	ut are o		d. If more	space needed, u	se blank	PWS		d Woody S	Stems) Form:
Specie	s Name	Source*	X (m)	Y (m)		Height DBH 1 cm* 1 cm	Vigor*	Damag	e*	1	Notes		. /
				()		1 0.11							
	***************************************									\dashv			
							11			\dashv			
*Notes	by ID: 33-Mislabeld MY0 a 36-Broken stem 37-Broken stem 40-Insect damage 44-Insect damage 45-Broken stem	us Q. mich.					J []	X				-	

p. 5

M=missing.

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSects, GAME, LIVESTock, Other/Unknown
ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE Strangulation, UNKNown, specify other.


Plot (continued):	10045-01-VP3	3			Sep 2019 Data				THIS YEAR'S DATA							
ID	Species	map char	source	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)		ddh (mm)	Height (cm)	DBH (cm)	Re- sprout	Vigor*	Damage*	Notes	

ly S	tems	- tallied	by spec	ies	& <u>s</u>	u bsam pling**		m 🗆 13	87cm	
er than					SA	PLINGS —				— DBH
✓ c	Sub- Seed	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH
				7						
				1						
			١				:			
		1								
\top										
	er than	er than this are SEE Sub-	SEEDLINGS — 10 cm-	SEEDLINGS — HEIGHT Sub- 10 cm- 50 cm-	SEEDLINGS — HEIGHT CLASSES Sub- 10 cm- 50 cm- 100 cm-	er than this are ignored. If >10 cm, explain why to the right.): □ 10 SEEDLINGS — HEIGHT CLASSES SAI Sub- 10 cm- 50 cm- 100 cm- Sub-	Stems - tallied by species & subsampling**	SEEDLINGS — HEIGHT CLASSES SAPLINGS — DBH Sub- 10 cm- 50 cm- 100 cm- Sub- 0.11 10.55	Stems - tallied by species & subsampling**: er than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 13 SEEDLINGS — HEIGHT CLASSES SAPLINGS — DBH 10 cm 50 cm 100 cm Sub-	Stems - tallied by species & subsampling**: er than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm SEEDLINGS — HEIGHT CLASSES SAPLINGS — DBH TREES V Sub-

 \rightarrow X-axis: 329°

stems: 14 map size:





*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, l=unlikely to survive year, 0=dead, ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE

1=unlikely to survive year, 0=dead, Strangulation, UNKNown, specify other. M=missing.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS Entry Tool ver. 2.5.0

Vegetation	Monitoring	Data ((VMD)	Datasheet

Please fill in any missing data and correct any errors.

Plot	10045-01-VP4					Part	y:	Role: Date last planted:
VMD	Year (1-5): 2 Date:	09/03	100		/		ST/J-	New planting date m/yy? /
Taxon	omic Standard:	07 00	est, l					Check box if plot was not Notes: sampled, specify reason below
Taxon	omic Standard DATE:							Notes: sampled, specify reason below
Latitue	de or UTM-N:	35.942042		Da	tum: N	IAD83/W		
Longit	(dec.deg. or m) tude or UTM-E:	-79.844988	}	U	M Zon	e: 17		
_	inate Accuracy (m):	1 X	K-Axis	bearin	g (deg):	352.6		
	Plot Dimensions: X:	10		10			ientation fo	or X and Y axis (Y is 90 degrees to the right of X
						Sep 2019 D		
		Мар	Source	•* X	Y	Height	0	THIS YEAR'S DATA Height DBH Re- Vigor* Damage* Nates
ID	Species Name	char	Source		0.1m	1cm*	1 cm *	Height DBH Re- Vigor* Damage* Notes 1 cm * 1 cm sprout
47	Platanus occidentalis	g	R	5.3	0.4	157.0	0.0	195 1 4
48	Betula nigra	n	R	9.6	0.5	51.0		52 3
49	Fraxinus pennsylvanica	(k)	R	9.5	2.5	84.0	V	81 2 Disease
50	Fraxinus pennsylvanica	h	R	5.2	2.6	69.0		70 3 disease
51	Quercus michauxii	d	R	0.6	2.5	99.0		101 2 insects
52	Quercus phellos	a	R	0.5	5.1	14.0		20 V 3
53	Betula nigra	i	R	5.2	5.1	41.0	V	42 4
54	Fraxinus pennsylvanica	1	R	9.4	5.1	34.0		38 4
55	Fraxinus pennsylvanica	(j)	R	9.3	7.5	25.0		27
56	Quercus michauxii	e	R	5.1	7.5	65.0		63 4
57	Betula nigra	b	R	0.4	7.5	45.0	V	46 3
58	Platanus occidentalis	©	R	0.5	9.5	116.0	DBH?	134 3 insects
59	Betula nigra	f	R	5.1	9.5	59.0	V	56 4
60	Quercus phellos	m	R	9.5	9.6	60.0		66 4
# stems:	14 New Stems, r	ot included	d last y	ear, bu	t are ob	viously planted	d. If more	space needed, use blank PWS (Planted Woody Stems) Form:
Specie	s Name	Source*	X (m)	Y (m)		Height DBH 1 cm* 1 cm	Vigor*	Damage* Notes
*Notes b	53-Broken stem 57-Broken stem 59-Broken stem					•		<u>, </u>

p. 7

M=missing.

Plot (continued).	10045-01-VP	1			Sep	2019 D	ata	NC			T	HIS YE	AR'S I	DATA	
ID (Species	map char	source	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)		ddh (mm)	Height (cm)	DBH (cm)	Re- sprout	Vigor*	Damage* Notes	


Natural Woody	y Si	tems	- tallied	by spec	ies	& s	lanation of cur ubsampling**		m □ 13	37cm	
Height Cut-Off (All stems shorter	than	SEE	DLINGS —	· HEIGHT	CLASSES	SA	PLINGS —				— DBH
Species Name	c c		10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
LYST. List.			111								
							-				
	T										
	+										
**Re quired if cut-off >10cm or subsa	imple	?100%		● 1 ● 2	• 3 • • 4 • • • •	●-● 5	6	7	1 29	10	Form WS2, ver 9.1

 \rightarrow X-axis: 353°

stems: 14

map size:

small



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSects, GAME, LIVESTock, Other/Unknown

ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE

M=missing.

T	7 4 - 4 !	Monitoring	D-4-	ATTA ATTA	D
v	everation	VIANITATING	11919		Hatacheet
•	Checuta Cit	TITOTITE OF THE	Dutu	(111111)	Datasnect

Please fill in any missing data and correct any errors.

Plot	10045-01-VP5					Par	ty:	Role		e last plante		
VMD	Year (1-5): 2 Date:	09/03	121	6 -	/	/ 5	TE / TE		Nev	v planting d		/
Taxon	omic Standard:						-		N-4		oox if plot	was not eason below
Taxon	omic Standard DATE:											
Latitud	de or UTM-N:	35.941879		Da	atum:	NAD83/W		-	P	hick co	vered	In
Longit	(dec.deg. or m) ude or UTM-E:	-79.847799		U	ГМ Zo	ne: 17			t	hick	thespis	grass
_	inate Accuracy (m):	1 X	Z-Axis	 s bearin	g (deg): 2.09						
	Plot Dimensions: X:	10 Y	Y:	10	□ Ple	ot has reverse o	rientation f	or X and Y axis (V is 90 de	orees to the	right of V	
						Sep 2019 I		of At and T dats (
ID	Species Name	Map char	Sourc	e* X 0.1m	Y 0.1m	Height 1cm*	0	Height 1cm*	DBH I	S YEAR'S I Re- Vigor* brout	DATA Damage*	Notes
61	Liriodendron tulipifera	a	R	0.4	0.5	35.0	✓				Dead	
62	Quercus michauxii	(d)	R	2.5	0.4	84.0	A PROPERTY TO SERVICE AND A SE	115		4	Dead	
63	Quercus michauxii	g	R	5.1	0.4	38.0	er filozofick 2002 e diamentari warring cantalanda	and the collection is a second			Dead	
64	Platanus occidentalis	ij	R	7.7	0.4	111.0	APPERENTAL STATE			<u> </u>	Dead	
65	Liriodendron tulipifera	m	R	9.6	0.5	94.0					Dead	
66	Quercus michauxii	(1)	R	9.5	5.1	89.0		130		4	Dean	
67	Fraxinus pennsylvanica	(i)	R	7.3	5.1	62.0		87		4		
68	Quercus michauxii	f	R	4.6	5.2	64.0		63		3	insects	
70	Quercus michauxii	Ъ	R	0.5	5.3	87.0		NOTICE AND PROPERTY AND ADDRESS OF THE PARTY		3		
71	Quercus michauxii	©	R	0.6	9.5	19.0		64		1 3	vine	
72	Quercus michauxii	e	R	2.7	9.4	74.0				mis	Sing	
73	Quercus phellos	h	R	5.3	9.3	60.0			I	mis	Sing	
74	Betula nigra	k	R	7.7	9.5	83.0	V	67		3	Dieba	L
75	Platanus occidentalis	n	R	9.6	9.5	111.0	DBH?	145	٥		Dicion	小
# stems:	14 New Stems, r	ot included	l last	year, bu	it are o		d. If more	space needed, use	blank P	WS (Planted	d Woody S	tems) Form:
Specie	s Name	Source*	X (m)	Y (m)		Height DBH 1 cm* 1 cm	Vicant	Damage*	í	Notes		
NO	VOLS	\blacksquare										
		1	\dashv				 			 		
'Notes l	61-Broken stem 63-Broken stem 74-Broken stem									. I		-

p. 9

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE Strangulation, UNKNown, specify other.

Plot (continued):	Sep 2019 Data			No			T	HIS YE	EAR'S I	DATA					
ID Species	map source char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	tes*	ddh (mm)	Height (cm)		Re- sprout	Vigor*	Damage*	Notes	


Natural Wood						<u> </u>	olanation of cu u bsam pling**	:	_ 1		
Height Cut-Off (All stems shorte	er than		ignored. If >10 DLINGS —			SA	PLINGS —		m 🗆 1.		— DBH
Species Name	✓ c	Sub- Seed	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
											*
			= _								4
**Re quired if cut-off >10cm or subs	sample	? 100%		● 1 ● 2	3 4	6-6 5	6	7	1 2°	1 10	Form WS2, ver 9.1

 \rightarrow X-axis: 2.09°

stems: 14

map size:

small



M=missing.

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, l=unlikely to survive year, 0=dead,

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSects, GAME, LIVESTock, Other/Unknown

ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE

Vegetation Monitoring Data (VMD) Datasheet

Please fill in any missing data and correct any errors.

Plot	10045-01-VP6					Part	y:	Role: Date last planted:
VMD	Year (1-5): 2 Date:	09/03	126	,]- [/	/	ST/JT	New planting date m/yy? /
Taxon	omic Standard:							Check box if plot was not Notes: sampled, specify reason below
Taxon	omic Standard DATE:							140tes, sampled, specify leason bolow
Latitud	e or UTM-N:	35.943291		Da	itum:	NAD83/W		
Longit	(dec.deg. or m) ade or UTM-E:	-79.847478	1	U	ΓM Zo:	ne: 17		
	nate Accuracy (m):	1 >	K-Axis	bearin	g (deg): 13.54		
	Plot Dimensions: X:	10	Y:	10	☐ Plo	ot has reverse or	entation fo	or X and Y axis (Y is 90 degrees to the right of X
						Sep 2019 D	ata Z	THIS YEAR'S DATA
ID	Species Name	Map char	Sourc	e* X 0.1m	Y 0.1m	Height 1cm*	DBH otes *	Height DBH Re- Vigor* Damage* Notes 1 cm* 1 cm sprout
76	Quercus phellos	(a)	R	0.4	0.4	48.0	V	50 74
78	Liriodendron tulipifera	(f)	R	5.0	0.3	115.0	DBH?	127 3 disease
79	Platanus occidentalis	h	R	7.6	0.4	50.0		47 4
80	Liriodendron tulipifera	(k)	R	9.6	0.4	10.0		- Missing
81	Quercus phellos	b	R	0.4	4.8	43.0	V	47 14
82	Quercus phellos	d	R	2.2	4.8	28.0		32 3 smothered
83	Liriodendron tulipifera	g	R	5.0	4.7	85.0		104 3 disease
85	Quercus phellos	1	R	9.7	4.8	15.0	0.012.2866.000-02-74879.0003	- Dead
86	Liriodendron tulipifera	©	R	0.4	9.5	40.0		54 4
87	Liriodendron tulipifera	e	R	2.3	9.5	22.0	✓	- missing
89	Platanus occidentalis	i	R	7.6	9.5	128.0	DBH?	150 0 3
90	Platanus occidentalis	(j)	R	9.4	9.5	100.0	DOBINESSON PROPERTY	142 0 3
# stems:	12 New Stems, r	not include	d last	year, bu	it are o	bviously plante	d. If more	space needed, use blank PWS (Planted Woody Stems) Form:
Specie	s Name	Source*	X (m)	Y (m)		Height DBH 1 cm* 1 cm	Vigor*	Damage* Notes
	JO VOLS							
-		4						
*Notes	76-Broken stem 81-Broken stem 87-Broken stem							

p. 11

M=missing.

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSects, GAME, LIVESTock, Other/Unknown
ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicane, DISeased, VINE Strangulation, UNKNown, specify other.

Plot	(continued):	10045-01-VP6			Sep 2019 Data						T	HIS YE	AR'S I	DATA	
ID	Species	map source char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ites*	ddh (mm)	Height (cm)	DBH (cm)	Re- sprout	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species Explanation of cut-off											
Height Cut-Off (All stems shorted)	er than	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH			TREES — DBH		
Species Name	V	Sub- Seed	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub- Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
		_				_					
											1
**Required if cut-off >10cm or subs	ample	?100%		● 1 ● 2	3 • 4	6-6 5	6	7	1239	10	Form WS2, ver 9.1

 \rightarrow X-axis: 13.5°

stems: 12

map size: small



e ./ (i) (c) h (a) (f) X:5m (0,0)

1=unlikely to survive year, 0=dead, Strangulation, UNKNown, specify other. M=missing.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS Entry Tool ver. 2.5.0

p. 12