PLUM CREEK WETLAND MITIGATION PROJECT 2013 MONITORING REPORT MONITORING YEAR 5 OF 6

Brunswick County, NC Lumber River Basin Cataloging Unit: 03040207 EEP Project Number: 92549 EEP Contract Number: D06040-A



Prepared for:





North Carolina Department of Environment and Natural Resources Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, North Carolina 27699-1652

2013 Monitoring Report - Year 5 of 6

Project Construction Completed: 2008

Data Collection for Monitoring Year 5 of 6: 2013

Report Submitted: September 2014

Prepared for:





Prepared by:



The Louis Berger Group, Inc. 1001 Wade Avenue, Suite 400 Raleigh, North Carolina 27605 Tel (919) 866-4400 Fax (919) 755-3502

Project Manager:

Edward Samanns Tel (973) 407-1468 Fax (973) 267-6468 e@louisberger.com

TABLE OF CONTENTS

1.	Executive Summary/Project Abstract	. 1
2.	Methodology	. 4
	Vegetation	
	Hydrology	
	Photo Stations	
	Remedial Investigation	
	References	

FIGURES

Figure 1: Project Vicinity Map Figure 2: Monitoring Plan View

TABLES

Table 1: Project Components and Mitigation Credits
Table 2: Project Activity and Reporting History
Table 3: Project Contacts Table
Table 4: Project Background Table
Table 5: Veg Plot Criteria Attainment
Table 6: CVS Vegetation Metadata Table
Table 7: CVS Stem Count Total and Planted by Plot and Species

Table 8: Wetland Gauge Attainment Data – 5 percent criteria

APPENDICES

Appendix A Project Vicinity Map and Background Tables
Appendix B Visual Assessment Data
Appendix C Vegetation Plot Data
Appendix D Hydrologic Data
Appendix E Pedon Description Sheets

1. Executive Summary/Project Abstract

The goals of the Plum Creek Wetland Mitigation Project (Appendix A, Figure 1) are to re-establish wetland functions at the Site by restoring wetland hydrology, plant community composition and structure, and wildlife habitat. The project will increase surface water residence time which will improve groundwater recharge. Much of the water budget is influenced by precipitation, as surface flow enters the site from adjoining parcels. A longer residence time will lead to improved biochemical treatment resulting in improved water quality. Restoration of a native wetland vegetative community will enhance floral and faunal habitat diversity benefiting both terrestrial and aquatic wildlife. In order to achieve project goals, the following objectives were implemented:

- Initially the lateral ditches and southern perimeter ditch on the Site were plugged. The west ditch and Boggy Branch were left intact to prevent hydrologic trespass on adjoining properties. Soil to construct ditch plugs was excavated from the Site and the borrow pits were graded to form small, shallow vernal pools. Following Year 2, Berger filled the lateral ditches and southern perimeter ditch completely with on-site soil to facilitate lateral groundwater flow through site.
- Existing vegetation (loblolly pine) was sheared, drum chopped, and left on Site to promote organic matter decomposition. There was no re-grading of the contours of the Site.
- Habitat benefits on Site will be achieved for both terrestrial and aquatic species by increasing micro-habitat diversity and vegetation diversity.

The Plum Creek Wetland Mitigation Site (site) is an 89-acre site located in the Carolina Flatwoods ecoregion of the Middle Atlantic Coastal Plain (Griffith *et al.*, 2002). Prior to the restoration, the Site was a loblolly pine plantation for several generations of timber, owned by Plum Creek Timberlands, Inc. The Site occurs in the headwaters of the Lumber River Basin: USGS Hydrologic Unit 03040207 and North Carolina Division of Water Quality (NCDWQ) subbasin 03-07-59. Boggy Branch, which drains to the Lockwoods Folly River, flows along the eastern side of the Site. Land use immediately surrounding the Site is mostly silviculture with timber stands of varying ages in rotation. The Green Swamp Game Land is located to the northwest of the Site. A swine operation is located to the southeast of the Site.

Overall, the Site met the criteria of 260 planted stems per acre with an average sampled density of 346 planted stems per acre. In Year 1, planted and volunteer stems had a sampled density of 1,929 stems per acre; therefore, it was not necessary to perform another count of volunteer stems in Year 2 or Year 3. Visual inspection during Year 2 and Year 3 monitoring efforts confirmed that the volunteer stem count and species remained consistent. Vegetation plot data is presented in the summary table below and in Appendix C.

The Site met the vegetation survival rate success criteria in all 9 monitoring plots. The results from Year 1 had shown that three plots did not meet the criteria; Plots 4, 6, and 7. Year 2 monitoring results showed that Plots 4 and 7 met the criteria because stems that had been labeled missing in Year 1 or were not included in the As-Built inventory were located in Year 2. Year 4 monitoring confirmed the findings of previous years, again with Plot 6 falling short of the success criteria by just one stem count. Unlike previous years, Plot 2 fell one stem count short of meeting the success criteria in year 4.

	Summary Table: Vegetation Attainment Data						
	Plum Creek Wetland Restoration						
	EEP Project Number 92549; EEP Contract Number D06040-A						
		ary of Stems per A					
Veg Plot		Success Criteria Achieved / Total Stems (Stems per acre)					
	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)		
1 ¹	Yes /11 stems	Yes / 12 stems	Yes / 13 stems	Yes / 13 stems	Yes / 13 stems		
	(445)	(485)	(526)	(526)	(526)		
2^3	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems	No / 7 stems	Yes / 7 stems		
	(320)	(320)	(320)	(283)	<u>(283)</u>		
3^2	Yes / 9 stems	Yes / 8 stems	Yes / 9 stems	Yes / 8 stems	Yes / 8 stems		
	(364)	(320)	(364)	(323)	(323)		
4 ²	No/7 stems	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems		
	(283)	(320)	(320)	(323)	(323)		
5 ¹	Yes / 8 stems	Yes / 8 stems	Yes / 9 stems	Yes / 8 stems	Yes / 9 stems		
	(320)	(320)	(364)	(323)	(364)		
6^3	No / 7 stems	No / 7 stems	No / 7 stems	No / 7 stems	Yes / 7 stems		
	(283)	(283)	(283)	(283)	(283)		
7^{2}	No/7 stems	Yes / 8 stems	Yes / 8 stems	Yes / 9 stems	Yes / 9 stems		
	(283)	(320)	(320)	(364)	(364)		
8	Yes / 9 stems	Yes / 9 stems	Yes / 9 stems	Yes / 8 stems	Yes / 8 stems		
	(364)	(364)	(364)	(323)	(323)		
9	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems	Yes / 8 stems		
	(320)	(320)	(320)	(323)	(323)		

¹ - One additional planted stem was found during Year-3 monitoring.

In 2013, rainfall totals fell below average for the majority of the year despite being higher than those of the previous year. The latter half of the 2013 pre-growing season was classified as being abnormally dry (D0) according to the U.S. Drought Monitor (USDM 2014). Rainfall amounts were normal throughout the majority of the growing season but fell within the abnormally dry range during the months of October and November. Five wells (56 percent) on Site continuously recorded soil saturation within the upper 12 inches for greater than 12.5 percent of the growing season. Four wells (44 percent) continuously recorded saturation for less than 5 percent of the growing season (See summary table below and Appendix D). Overall, soil saturation measured at well sites during Year 5 was greater than that of Year 4. These finding are consistent with higher rainfall recorded in 2013 and some the absence of moderate and moderate to severe drought conditions which persisted through much of the 2012 growing season.

² - During Year 1 monitoring, these plots did not make vegetation criteria due to missing stems. These stems were found during subsequent years monitoring efforts.

³ - Short of meeting the 288 stem/ac threshold during Year 4.

Sun	Summary Table: Wetland Gauge Attainment Data – >8 percent and <12.5 percent criteria						
	Plum Creek Wetland Restoration EEP Project Number 92549; EEP Contract Number D06040-A						
		<u> </u>					
Summary of Groundwater Gauge Results for Years 1 through 5 Gauge Success Criteria Achieved / Max Consecutive Days During Growing Season (Per			ason (Percentage)				
	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)		
G-1	No / 3 days	No / 9 days	No / 11 days	No / 4 days	No / 9 days		
	(1.2 percent)	(3.6 percent)	(4.4 percent)	(1.6 percent)	(3.6 percent)		
G-2	No / 19 days	No / 19 days	No / 18 days	Yes / 20 days	Yes / 59 days		
	(7.6 percent)	(7.6 percent)	(7.2 percent)	(8 percent)	(23.7 percent)		
G-3	No / 9 days	No / 15 days	No / 9 days	No / 5 days	No / 15 days		
	(3.6 percent)	(6 percent)	(3.6 percent)	(2 percent)	(6.0 percent)		
G-4	Yes / 22 days	No / 18 days	No / 15 days	No / 9 days	Yes / 60 days		
	(8.8 percent)	(7.2 percent)	(6.0 percent)	(3.6 percent)	(24.1 percent)		
G-5	Yes / 41 days	Yes / 20 days	Yes / 22 days	Yes / 22 days	Yes / 63 days		
	(16.5 percent)	(8 percent)	(8.8 percent)	(8.8 percent)	(25.3 percent)		
G-6	No / 3 days	No / 8 days	No / 7 days	No / 2 days	No / 9 days		
	(1.2 percent)	(3.2 percent)	(2.8 percent)	(0.8 percent)	(3.6 percent)		
G-7	Yes / 24 days	No / 18 days	Yes / 58 days	Yes / 35 days	Yes / 65 days		
	(9.6 percent)	(7.2 percent)	(23 percent)	(14.1 percent)	(26.1 percent)		
G-8 Yes / 22 days No / 19 days		Yes / 50 days	Yes / 31 days	Yes / 64 days			
	(8.8 percent)	(7.6 percent)	(20 percent)	(12.4 percent)	(25.7 percent)		
G-9	No / 12 days	No / 15 days	No / 12 days	No / 6 days	No/ 15 days		
	(4.8 percent)	(6 percent)	(4.8 percent)	(2.4 percent)	(6.0 percent)		

Although year 5 had the highest total rainfall since the beginning of monitoring, the Site is still recovering from a severe drought in the region that has lasted for several years. During Year 5, the region had normal rainfall for 75 percent of the growing season, and was classified as having abnormally dry conditions for the remaining 25 percent. This is a drastic increase from Year 4 and the first year since monitoring began in which drought conditions of at least moderate severity were not recorded at all. Drought classification data for monitoring years 1 to 5 can be found in the summary table below. Precipitation measured below average for much of the growing season except April, June, and November which were above average. The average annual rainfall over the last 30 years at the nearest weather station in Shallotte is approximately 48.3 inches with the least amount of rain recorded in that period is 33.3 inches. The 2013 (Jan-Nov) rainfall on site totaled 39.99 inches, which is roughly 8 inches below average, or 83 percent of the average annual rainfall over the past 30 years. Precipitation data can be found in Appendix D. Reference well locations can be found on Appendix A, Figure 1. Soil profiles were dug at each well location. All profiles displayed hydric soil characteristics of low chroma soil color. Pedon description sheets for each soil profile can be found in Appendix E.

	Summary Table: Drought Conditions During Growing Seasons Plum Creek Wetland Restoration EEP Project Number 92549; EEP Contract Number D06040-A Summary of Drought Classifications for Years 1 through 5 Drought Rating per Week During Growing Season (Percentage)					
1		Severe Drought	Extreme Drought			
Year 1	7 weeks	28 weeks	1 week	0 weeks	0 weeks	
(2009)	(19.4 percent)	(77.8 percent)	(2.8 percent)	(0.0 percent)	(0.0 percent)	
Year 2	21 weeks	12 weeks	3 weeks	0 weeks	0 weeks	
(2010)	(58.3 percent)	(33.3 percent)	(8.3 percent)	(0.0 percent)	(0.0 percent)	
		7 weeks	6 weeks			
		(36.1 percent)	(19.4 percent)	(16.7 percent)		
Year 4 0 weeks 19 weeks		19 weeks	17 weeks	0 weeks	0 weeks	
(2012)	(0.0 percent)	(52.8 percent)	(47.2 percent)	(0.0 percent)	(0.0 percent)	
Year 5	27 weeks	9 weeks	0 weeks	0 weeks	0 weeks	
(2013)	(75.0 percent)	(25 percent)	(0.0 percent)	(0.0 percent)	(0.0 percent)	

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

2. Methodology

2.1. Vegetation

Vegetative data will be sampled every monitoring year for five years. Survival criteria of planted woody stems will be 320 stems per acre in Year 3, 288 stems per acre in Year 4, and 260 stems per acre at the completion of the project monitoring period at Year 5.

Nine vegetation plots were established on Site. All plots are 10 meters by 10 meters in size. Plots were established at each monitoring well location (Appendix B, Figure 2). Each plot is identified by its corresponding well as shown on Appendix B, Figure 2. The plots were established throughout the Site in order to gain a representative view of the overall success of the plant community.

The CVS-EEP Level 1 was used for assessing vegetative success (Lee *et al.*, 2006). Level 1 is the inventory of planted stems. Berger is only required to perform a Level 1 assessment under the existing contract. Although Berger performed a Level 2 assessment in Year 1, it was not done in Year 2. Visual inspection during Year 2 and Year 3 monitoring efforts confirmed that the volunteer stem count and species remained consistent; therefore, a Level 2 assessment was not necessary.

2.2. Hydrology

Hydrology will be considered successful by two metrics, per the USACE wetland delineation manual (Environmental Laboratory, 1987). One criterion provides for hydrologic success if the soil is ponded, flooded, or saturated within 12 inches of the soil surface continuously for at least 12.5 percent of the growing season, assuming normal precipitation. The second alternative measurement of success would be to attain ponded, flooded, or saturated conditions within 12 inches of the soil surface continuously between 8 and 12.5 percent of the growing season, provided the hydric soil and hydrophytic vegetation wetland criteria are also met. In Brunswick County, the growing season is typically 249 days, assuming a temperature of above 28 degrees F and a frequency of 5 of 10 years (NRCS, 2009). The growing season in Brunswick County typically occurs between approximately March 15 and November 18 in a given calendar year. As a result, 8 to 12.5 percent of the growing season is 19 to 31 days.

The groundwater hydrology of the Plum Creek Site is monitored during the growing season in accordance with USACE guidelines through the use of shallow monitoring wells with automatic data loggers (USACE, 2003). Groundwater data is collected from 15 monitoring wells. Nine wells were established throughout the site to accurately obtain a representative view of the groundwater hydrology. Six additional wells were installed in the western central portion of the site, perpendicular the western border ditch (Appendix B, Figure 2). The purpose of these wells is to show the linear extent of drawn down effect of this ditch on the restored wetland.

A stream gauge was installed in Boggy Branch, within the property boundaries, for informational purposes only. The stream gauge keeps records of the level of water in Boggy Branch. No success criteria are attached to the gauge.

2.3. Photo Stations

Eight fixed photo stations were established throughout the Site. These locations are presented in Figure 2, Appendix B. Photographs were taken during the monitoring efforts in November 2012. Photographs can be found in Appendix B.


3. Remedial Plan

Louis Berger will continue to monitoring groundwater within the site for an additional growing season (Year 6) to confirm the normal rainfall year findings. In addition, additional monitoring wells will be established near the two groundwater wells which have not met the hydrology criteria: G-1 and G-6. Two additional groundwater monitoring gages will be installed near each of these gages (four total) to further define the limits of where wetland hydrology is met near these existing gages. The locations are shown in Figure 2. Based on the results of these additional measurements compared with the previously collected data, an estimate of the area not meeting the wetland hydrology criteria under normal rainfall conditions will be determined at the end of the year 6 growing season.

4. References

- Environmental Laboratory, 1987. Corps of Engineers Wetlands Delineation Manual, Technical Report Y-87-1, US Army Engineer Waterways Experiment Station, Vicksburg, MS.
- Griffith, Glenn, J. Omernik, J. Comstock, 2002. Ecoregions of North Carolina Regional Descriptions. U.S. Department of Agriculture, Natural Resources Conservation Service, Corvallis, OR.
- Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 Available URL: http://cvs.bio.unc.edu/methods.htm.
- Natural Resources Conservation Service. Climate Information Wetlands Retrieval for North Carolina. Brunswick County. Available URL: http://www.wcc.nrcs.usda.gov/cgibin/getwetco.pl?state=nc. Accessed: January 15, 2009.
- US Army Corps of Engineers, 2003. Stream Mitigation Guidelines. Prepared by: USACE, NCDWQ, USEPA, NCWRC.
- US Drought Monitor (USDM), 2014. National Drought Summary. Available URL: http://droughtmonitor.unl.edu/. Accessed: April 21, 2014.

Appendix A: Project Vicinity Map and Background Tables



The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP




Table 1: Project Components and Mitigation Credits Plum Creek Wetland Mitigation Project EEP Project Number 92549; EEP Contract Number D06040-A					
Project	Project Total Acres* Type Restoration Comment				
Component or			Level		
Reach ID			and Ratio		
Planting	77	Non-riverine/	Restoration	Pond Pine	
Zone 1		Non-riparian	1:1	Woodland	
		_		Community	
Existing	6	Non-riverine/	Enhancement	Pond Pine	
Wetland WA		Non-riparian	2:1	Woodland	
		_		Community	
Mitigation Unit Summations					
Non-Riparian Wetland – 80 acres					

^{*} The remaining acreage is either unsuitable for mitigation or will remain as upland.

Table 2: Project Activity and Reporting History Plum Creek Wetland Mitigation Project EEP Project Number 92549; EEP Contract Number D06040-A


Elapsed Time Since Vegetation Removal Complete: 5 yrs 4 months
Elapsed Time Since Planting Complete: 4 yrs 11 months
Number of Reporting Years: 5

Number of Reporting Years: 5				
Activity or Report	Data Collection	Completion or		
	Complete	Delivery		
Technical Proposal	January 2006	March 2006		
Categorical Exclusion	January 2007	February 2007		
Restoration Plan	April 2008	July 2008		
Existing Vegetation Removal	N/A	July 2008		
Construction	N/A	October 2008		
Planting	N/A	December 2008		
Mitigation Plan / As-built (Year 0 Monitoring				
– baseline)	January 2009	April 2009		
Year 1 Monitoring	November 2009	February 2010		
Year 2 Monitoring	November 2010	February 2011		
Year 3 Monitoring	November 2011	December 2011		
Year 4 Monitoring	November 2012	December 2012		
Year 5 Monitoring	November 2013	September 2014		

Table 3: Project Contacts Table				
Plum Creek Wetland Mitigation Project				
EEP Project Number 92549; EEP Contract Number D06040-A				
Designer	The Louis Berger Group, Inc.			
	1001 Wade Avenue, Suite 400			
	Raleigh, North Carolina 27605			
Primary project design POC	Edward Samanns (973-407-1468)			
Construction Contractor	River Works, Inc			
	4117 Pleasant Garden Road			
	Greensboro, NC 27406			
Construction contractor POC	Bill Wright (336-279-1002)			
Planting Contractor	Superior Forestry Services, Inc.			
	36462 Highway 27			
	Tilley, AR 72679			
Planting contractor POC	John Foley (870-496-2442)			
Nursery Stock Suppliers	Division of Forest Resources –			
	Claridge Nursery (919-731-7988)			
	Coastal Plain Nursery (252-482-5707)			
Monitoring Performers	The Louis Berger Group, Inc.			
	1001 Wade Avenue, Suite 400			
	Raleigh, North Carolina 27605			
	EEE Consultants, Inc			
	3834 Althorp Drive			
	Raleigh, NC 27616			
Stream Monitoring POC	N/A			
Vocatation Monitoring DOC	Ray Bode, PWS (919-545-0256)			
Vegetation Monitoring POC	Tina Sekula, PWS (919-696-9506)			
Watland Manitaring DOC	Ray Bode, PWS (919-545-0256)			
Wetland Monitoring POC	Tina Sekula, PWS (919-696-9506)			

Table 4: Project Background Table Plum Creek Wetland Mitigation Project EEP Project Number 92549; EEP Contract Number D06040-A			
Project 1	Information		
Project Name	Plum Creek V	Vetland Mitiga	ntion Project
County	Brunswick Co	ounty	
Project Area (acres)	Approximatel	y 89 acres	
Project Coordinates (latitude and longitude)	34.068850, -	78.229486	
Project Watershed	Summary Info	rmation	
Physiographic Province	Middle Atlant	tic Coastal Pla	in
River Basin	Lumber River	r	
USGS Hydrologic Unit 8-digit	03040208		
USGS Hydrologic Unit 12-digit	03040208010	2	
NCDWQ Sub-basin	Long Bay Sub	obasin	
Project Drainage area (acres)	110 acres		
Project Drainage Area Percentage of	0%		
Impervious Area			
CGIA Land Use Classification	Other Needlel	leaf Evergreen	Forests
Wetland Sumi	nary Informat	ion	
Size of Wetland (acres)	83 acres		
Wetland Type	Non-Riparian, non-riverine		
Mapped Soil Series Torhunta Mucky Fine Sandy Loam		y Loam	
Drainage class Very		lrained soils	
Soil Hydric Status Hydric			
Source of Hydrology	Precipitation /	Groundwate	r
Hydrologic Impairment	Previous Ditc	hing	
Native Vegetation Community	Pond Pine Wo	odland Comn	nunity
Percent Composition of exotic invasive	<5%		
vegetation			
Regulatory	Considerations	5	
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States – Section 404	Yes	Yes	Jurisdictional
			Determination
Waters of the Unites States – Section 401	No		
Endangered Species Act	No		
Historic Preservation Act	No		
CZMA / CAMA	No		
FEMA Floodplain Compliance	No		
Essential Fisheries Habitat	No		

Appendix B: Visual Assessment Data



Vegetation Monitoring Plot Photos



Veg Plot 1, view from southwest corner January 7, 2009



Veg Plot 1, view from southwest corner November 15, 2010



Veg Plot 1, view from southwest corner November, 11 2011



Veg Plot 1, view from southwest corner November 12, 2012



Veg Plot 1, view from southwest corner March 18, 2014



Veg Plot 2, view from southwest corner January 7, 2009



Veg Plot 2, view from southwest corner November 15, 2011



Veg Plot 2, view from southwest corner March 19, 2014



Veg Plot 2, view from southwest corner November 15, 2010



Veg Plot 2, view from southwest corner November 13, 2012



Veg Plot 3, view from southwest corner January 8, 2009



Veg Plot 3, view from southwest corner November 16, 2010



Veg Plot 3, view from southwest corner November 16, 2011



Veg Plot 3, view from southwest corner November 13, 2012



Veg Plot 3, view from southwest corner March 19, 2014



Veg Plot 4, view from southwest corner January 8, 2009



Veg Plot 4, view from southwest corner November 16, 2010



Veg Plot 4, view from southwest corner November 16, 2011



Veg Plot 4, view from southwest corner November 13, 2012



Veg Plot 4, view from southwest corner March 19, 2014



Veg Plot 5, view from southwest corner January 8, 2009



Veg Plot 5, view from southwest corner November 15, 2010



Veg Plot 5, view from southwest corner November 16, 2011



Veg Plot 5, view from southwest corner November 13, 2012



Veg Plot 5, view from southwest corner March 19, 2014



Veg Plot 6, view from southwest corner January 7, 2009



Veg Plot 6, view from southwest corner November 15, 2011



Veg Plot 6, view from southwest corner March 18, 2014




Veg Plot 6, view from southwest corner November 15, 2010



Veg Plot 6, view from southwest corner November 12, 2012



Veg Plot 7, view from southwest corner



Veg Plot 7, view from southwest corner November 15, 2011



Veg Plot 7, view from southwest corner March 19, 2014



Veg Plot 7, view from southwest corner November 15, 2010



Veg Plot 7, view from southwest corner November 13, 2012



Veg Plot 8, view from southwest corner January 7, 2009



Veg Plot 8, view from southwest corner November 15, 2011



Veg Plot 8, view from southwest corner March 19, 2014



Veg Plot 8, view from southwest corner November 15, 2010



Veg Plot 8, view from southwest corner November 13, 2012



Veg Plot 9, view from southwest corner, January 7, 2009



Veg Plot 9, view from southwest corner November 15, 2011



Veg Plot 9, view from southwest corner March 18, 2014



Veg Plot 9, view from southwest corner November 15, 2010



Veg Plot 9, view from southwest corner November 12, 2012

Photo Stations



Photo Station 1, view looking north October 28, 2009



Photo Station 1, view looking north November 15, 2010



Photo Station 1, view looking north November 15, 2011



Photo Station 1, view looking north November 12, 2012



Photo Station 1, view looking north March 18, 2014



Photo Station 2, view looking east October 28, 2009



Photo Station 2, view looking east November 15, 2010



Photo Station 2, view looking east November 15, 2011



Photo Station 2, view looking east November 12, 2012



Photo Station 2, view looking east March 19, 2014



Photo Station 3, view looking east October 28, 2009



Photo Station 3, view looking east November 15, 2010



Photo Station 3, view looking east November 15, 2011



Photo Station 3, view looking east November 12, 2012



Photo Station 3, view looking east March 19, 2014



Photo Station 4, view looking east October 29, 2009



Photo Station 4, view looking east November 15, 2011



Photo Station 4, view looking east March 19, 2014



Photo Station 4, view looking east November 15, 2010



Photo Station 4, view looking east November 13, 2012



Photo Station 5, view looking east October 29, 2009



Photo Station 5, view looking east November 15, 2010



Photo Station 5, view looking east November 16, 2011



Photo Station 5, view looking east November 13, 2012



Photo Station 5, view looking east March 19, 2014



Photo Station 6, view looking west October 29, 2009



Photo Station 6, view looking west November 15, 2010



Photo Station 6, view looking west November 16, 2011



Photo Station 6, view looking west November 13, 2012



Photo Station 6, view looking west March 18, 2014



Photo Station 7, view looking east October 29, 2009



Photo Station 7, view looking east November 16, 2011



Photo Station 7, view looking east March 19, 2014



Photo Station 7, view looking east November 15, 2010



Photo Station 7, view looking east November 13, 2012



Photo Station 8, view looking north October 29, 2009



Photo Station 8, view looking north November 15, 2010



Photo Station 8, view looking north November 16, 2011



Photo Station 8, view looking north November 13, 2012



Photo Station 8, view looking north March 19, 2014

Appendix C: Vegetation Plot Data

Table 5: Veg Plot Criteria Attainment Plum Creek Wetland Restoration EEP Project Number 92549; EEP Contract Number D06040-A					
Tract	Veg Plot ID	Stems Per Acre	Veg Survival Threshold Met? (260 stems per acre)	Tract Mean	
Plum Creek Wetland	1	526	Y	100%	
Restoration Site	2	283	Y		
	3	323	Y		
	4	323	\mathbf{Y}^{1}		
	5	364	Y		
	6	283	Y		
	7	364	\mathbf{Y}^{1}		
	8	323	Y		
	9	323	Y		

¹ - During Year 1 monitoring, these plots did not make vegetation criteria due to missing stems. These stems were found during Yr-2's monitoring efforts.

Table 6: CVS Vegetation Metadata Table Plum Creek Wetland Restoration EEP Project Number 92549; EEP Contract Number D06040-A			
3. Report Prepared By	4. Tina Sekula		
5. Date Prepared	6. 11/21/2012 1:49 PM		
7.	8.		
9.	10.		
11. database name	12. The Louis Berger Group-Plum-2011-A.mdb		
13. database location	14. C:\Users\tsekula\Desktop\temp\Plum2012		
15. computer name	16. TINASEKULA-WIN7		
17. file size	18. 59760640		
19.	20.		
21.	22.		
23. DESCRIPTION OF			
WORKSHEETS IN THIS			
DOCUMENT	24.		
25. Metadata	26. Description of database file, the report worksheets, and a summary of project(s) and project data.		
	28. Each project is listed with its PLANTED stems per acre,		
27. Proj, planted	for each year. This excludes live stakes.		
	30. Each project is listed with its TOTAL stems per acre, for		
20 7 1 1 1 1	each year. This includes live stakes, all planted stems,		
29. Proj, total stems	and all natural/volunteer stems.		
24 70 /	32. List of plots surveyed with location and summary data		
31. Plots	(live stems, dead stems, missing, etc.).		
33. Vigor	34. Frequency distribution of vigor classes for stems for all		

Plum Creek Wetland Mitigation Project; EEP Project Number 92549; EEP Contract Number D06040-A; Year 5 of 5; Submitted: January 2014

Table 6: CVS Vegetation Metadata Table Plum Creek Wetland Restoration EEP Project Number 92549; EEP Contract Number D06040-A		
	plots.	
35. Vigor by Spp	36. Frequency distribution of vigor classes listed by species.	
37. Damage	38. List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.	
39. Damage by Spp	40. Damage values tallied by type for each species.	
41. Damage by Plot	42. Damage values tallied by type for each plot.	
43. Planted Stems by Plot and Spp	44. A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.	
45.	46.	
47.	48.	
49. PROJECT SUMMARY	140.	
	50.	
51. Project Code	52. 92549	
53. project Name	54. Plum Creek Wetland Restoration Site	
55. Description	56. The project involves the construction of approximately 80 acres of non-riverine wetland restoration.	
57. River Basin	58. Lumber	
59. length(ft)	60. NA	
61. stream-to-edge width (ft)	62. NA	
63. area (sq m)	64. 323, 748 mi ²	
65. Required Plots (calculated)	66. 9	
67. Sampled Plots	68. 9	

346.2313556

92549

Table 7: CVS Stem Count Total and Planted by Plot and Species **Plum Creek Wetland Restoration** EEP Project Number 92549; EEP Contract Number D06040-A plot 92549-01-1plot 92549-01-4plot 92549-01-7plot 92549-01-2plot 92549-01-3plot 92549-01-5plot 92549-01-6plot 92549-01-8plot 92549-01-9-**Common Name Total Planted** avg# stems Comment Species Stems # plots year:5 year:5 year:5 year:5 year:5 year:5 year:5 year:5 Chamaecyparis Atlantic white thyoides 1.33 cedar 4 3 1 2 2 9 6 2 Gordonia lasianthus loblolly bay 1.50 1 1 2 1 5 62 6.89 10 7 7 5 9 7 9 Pinus serotina pond pine Quercus laurifolia laurel oak 1.00 1 1 1 swamp Quercus michauxii chestnut oak 1 1.00 1 1 5 77 5 13 7 9 7 9 8 TOT: 5 8 8 8 **Project Code Project Name River Basin Year 5 Stem Count**


Lumber

Plum Creek Wetland Restoration Site


Appendix D: Hydrologic Data

Summary Table: Wetland Gauge Attainment Data – >8 percent and <12.5 percent criteria **Plum Creek Wetland Restoration** EEP Project Number 92549; EEP Contract Number D06040-A Summary of Groundwater Gauge Results for Years 1 through 5 Gauge Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage) Year 1 (2009) Year 2 (2010) **Year 4 (2012)** Year 5 (2013) Year 3 (2011) G-1 No / 3 days No / 9 days No / 11 days No / 4 days No / 9 days (1.2 percent) (3.6 percent) (4.4 percent) (1.6 percent) (3.6 percent) G-2 No / 19 days No / 19 days No / 18 days Yes / 20 days Yes / 59 days (7.6 percent) (7.6 percent) (7.2 percent) (8 percent) (23.7 percent) G-3No / 9 days No / 15 days No / 15 days No / 9 days No / 5 days (3.6 percent) (6 percent) (3.6 percent) (2 percent) (6.0 percent) G-4 Yes / 22 days No / 18 days No / 15 days No / 9 days Yes / 60 days (8.8 percent) (7.2 percent) (6.0 percent) (3.6 percent) (24.1 percent) G-5 Yes / 41 days Yes / 20 days Yes / 22 days Yes / 22 days Yes / 63 days (16.5 percent) (8 percent) (8.8 percent) (8.8 percent) (25.3 percent) G-6 No / 3 days No / 8 days No / 7 days No / 2 days No / 9 days (1.2 percent) (3.2 percent) (2.8 percent) (0.8 percent) (3.6 percent) G-7 Yes / 24 days No / 18 days Yes / 58 days Yes / 35 days Yes / 65 days (9.6 percent) (7.2 percent) (23 percent) (14.1 percent) (26.1 percent) G-8 Yes / 22 days Yes / 50 days Yes / 31 days Yes / 64 days No / 19 days (12.4 percent) (8.8 percent) (7.6 percent) (20 percent) (25.7 percent) G-9 No / 12 days No / 15 days No / 12 days No / 6 days No/ 15 days (4.8 percent) (6 percent) (4.8 percent) (2.4 percent) (6.0 percent)


Plum Creek Wetland Mitigation Gauge G-1 (Serial No. EBD3BBC) Project Site




Plum Creek Wetland Mitigation Gauge G-2 (Serial No. EBD77A1) Project Site




Plum Creek Wetland Mitigation Gauge G-3 (Serial No. 11313B87) Project Site




Plum Creek Wetland Mitigation Gauge G-4 (Serial No. 1130ED8A) Project Site




Plum Creek Wetland Mitigation Gauge G-5 (Serial No. 11313B7D) Project Site




Plum Creek Wetland Mitigation Gauge G-6 (Serial No. EBD218E) Project Site




Plum Creek Wetland Mitigation Gauge G-7 (Serial No. EBD2A12) Project Site




Plum Creek Wetland Mitigation Gauge G-8 (Serial No. 1130ED80) Project Site




Plum Creek Wetland Mitigation Gauge G-9 (Serial No. EBD5020) Project Site




Plum Creek Wetland Mitigation Gauge 'Ditch25' (Serial No. EBD3EDF) Project Site




Plum Creek Wetland Mitigation Gauge 'Ditch50' (Serial No. EBD64BE) Project Site




Plum Creek Wetland Mitigation Gauge 'Ditch75' (Serial No. EBDBA05) Project Site




Plum Creek Wetland Mitigation Gauge 'Ditch100' (Serial No. 11310FEA) Project Site




Plum Creek Wetland Mitigation Gauge 'Ditch185' (Serial No. 11313BC2) Project Site




Plum Creek Wetland Mitigation Gauge "Ditch235" (Serial No. A28C5CB) Project Site




Plum Creek Wetland Mitigation Reference Site FOREST GUAGE {Formerly REF 2} (Serial No. EBCFCF6)




Plum Creek Wetland Mitigation Reference Site POND GUAGE {Formerly PC-REF1} (Serial No. EBD2B2F)



Plum Creek 30-70 Percentile Graph Shallotte, North Carolina



Plum Creek 30-70 Percentile Graph Shallotte, North Carolina



Appendix E: Pedon Description Sheets

Sampling Location: Well 1		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub		
			Hydric Soil: x Yes	No Hydric Soil Indicator:	
Soil Series:			HGM Wetland Class:	Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-14	10 YR 2/1		sandy loam	Oxidized rhizomes	
14-18	10 YR 4/2		sandy loam	No saturation	
Sampling L	ocation: Well 1	Time:	Date: 11/13/2012	Weather:	

Sampling Location: Well 2		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub		
			Hydric Soil: x Yes No Hydric Soil Indicator:		
Soil Series:	Soil Series:			: Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-9	10 YR 2/1		sandy loam	Oxidized rhizomes	
9-18	10 YR 2/1		sandy clay loam		
		<u> </u>			
Sampling L	Sampling Location: Well 2 Time:		Date: 11/13/2012	Weather:	

Sampling Location: Well 3		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub		
			Hydric Soil: x Yes No Hydric Soil Indicator:		
Soil Series	Soil Series:			: Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-10	10 YR 2/1		SACL Lo		
10-18	10 YR 3/2		SACL		
Sampling Location: Well 3		Time:	Date: 11/13/2012	Weather:	

Sampling Location: Well 4		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub Hydric Soil: x Yes No Hydric Soil Indicator:		
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-15	10 YR 2/1		SACL Lo		
15-18	10 YR 4/2		SACL		
Camanalian		T:	Data: 44/42/2042	W/s add and	
Sampling Location: Well 4		Time:	Date: 11/13/2012	Weather:	

Sampling Location: Well 5		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub		
			Hydric Soil: x Yes No Hydric Soil Indicator:		
Soil Series:	Soil Series:			: Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-18	10 YR 2/1		SACL Lo		
Sampling L	Sampling Location: Well 5 Time:		Date: 11/13/2012	Weather:	

Sampling Location: Well 6		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub		
			Hydric Soil: x Yes	No Hydric Soil Indicator:	
Soil Series:			HGM Wetland Class:	Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-2			organic	Oxidized rhizomes	
0-10	10 YR 2/1		sandy loam		
Sampling Lo	ocation: Well 6	Time:	Date: 11/13/2012	Weather:	

Sampling Location: Well 7		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water:			Vegetative Cover: Scrub-shrub		
Parent Mat	Parent Material(s):			No Hydric Soil Indicator:	
Soil Series:	Soil Series:			: Slope	
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-18	10 YR 2/1		SaCl Lo	Oxidized roots	
Sampling L	Sampling Location: Well 7 Time:		Date: 11/13/2012	Weather:	

Sampling Location: Well 8		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub Hydric Soil: x Yes No Hydric Soil Indicator:		
					Soil Series:
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-18	10 YR 2/1		SaCl Lo	Oxidized roots	
			+		
				1	
Sampling Location: Well 8		Time:	Date: 11/13/2012	Weather:	

Sampling Location: Well 9		Time:	Date: 11/13/2012	Weather:	
Describer: Roberts/Bode			Landscape Position: Headwater wetland		
Depth to Saturation or Free Water: Parent Material(s):			Vegetative Cover: Scrub-shrub Hydric Soil: x Yes No Hydric Soil Indicator:		
					Soil Series:
Depth	Matrix Color/Colors:	Redox Concentrations	Texture	Roots	
(in):		percent/size/color/location/type	% rock frags & size	size & abundance	
0-18	10 YR 2/1		Sandy Ioam	Oxidized roots	
Sampling L	ocation: Well 9	Time:	Date: 11/13/2012	Weather:	