St. Clair Creek Restoration Project Year 8 Monitoring Report FINAL

Beaufort County, North Carolina

DMS Project ID No. 95015 DWR Project #13-0739, DEQ Contract #003986 USACE Action ID: 2008-02655 Tar-Pamlico River Basin: 03020104-040040



Project Info:	Monitoring Year: 8 Year of Data Collection: 2021 Year of Completed Construction: 2014 Submission Date: January 2022
Submitted To:	NC DEQ – Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699 NC DEQ Contract ID No. 003986

St. Clair Creek Restoration Project Year 8 Monitoring Report FINAL

Beaufort County, North Carolina

DMS Project ID No. 95015 Tar-Pamlico River Basin: 03020104-040040

Report Prepared and Submitted by Michael Baker International NC Professional Engineering License # F-1084



INTERNATIONAL

TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY	1
2.0 METHODOLOGY	3
 2.1 Stream Assessment – Reaches UT2 and UT3 2.1.1 Hydrology 2.1.2 Photographic Documentation 	
 2.12 Photographic Documentation 2.2 Wetland Assessment 2.2.1 Wetlands Modifications Review 	
2.3 Vegetation Assessment	
3.0 REFERENCES	

APPENDICES

Appendix	Α	Project V	Vicinity Map, Background Tables and Files			
		Figure	1	Vicinity Map and Directions		
		Table	1	Project Components and Mitigation Credits		
		Table	2	Project Activity and Reporting History		
		Table	3	Project Contacts Table		
		Table	4	Project Attribute Table		
		Site Viab	oility f	For Buffer Mitigation memo (1/7/16)		
		IRT Field	d Mee	ting Minutes (5/16/19)		
Appendix	B	Visual A	ssessn	nent Data		
		Figure	2	Current Condition Plan View (CCPV)		
		Table	5a	Visual Stream Morphology Stability Assessment		
		Table	5b	Stream Problem Areas (SPAs)		
		Table	6a	Vegetation Condition Assessment		
		Table	6b	Vegetation Problem Areas (VPAs)		
		Stream P	hoto l	Points		
		Vegetatio	on Plo	t Photos		
		Hydrolog	gy Mo	nitoring Stations		
		UT2 Cha	nnel	Fransect Video Links and Location Map		
Appendix	С	Vegetatio	on Pla	ot Data		
		Table	7	Vegetation Plot Criteria Attainment		
		Table	8	CVS Vegetation Metadata		
		Table	9a	CVS Stem Count of Planted Stems by Plot and Species		
		Table	9b	Stem Count for All Species (Planted and Volunteer)		
				Arranged by Plot		
		Table	9c	Yearly Density by Plot		
		Table	9d	Vegetation Summary and Totals		

Appendix D Hydrologic Data

- Table10Wetland Restoration Well Success
- Figure 3 Wetland Gauge Graphs
- Table11Flow Gauge Success
- Figure 4 Flow Gauge Graphs

Figure5Observed Rainfall versus Historic AverageChannel Cross-Section Analysis for UT2 Flow

1.0 EXECUTIVE SUMMARY

Michael Baker Engineering, Inc. (Baker) restored 3,274 linear feet of perennial and intermittent headwater stream, 2.8 acres of riparian wetlands, and planted 17.5 acres of native riparian vegetation within the entire conservation easement along two unnamed tributaries (UT2 and UT3) to St. Clair Creek in Beaufort County, North Carolina (NC) (Figure 1). The St. Clair Creek Restoration Project (Site) is located in Beaufort County, approximately five miles east of the Town of Bath. The Site is located in the NC Division of Water Resources (NCDWR) subbasin 03-03-07 and the NC Department of Environmental Quality (NC DEQ) Division of Mitigation Services (DMS) Targeted Local Watershed (TLW) 03020104-040040 of the Tar-Pamlico River Basin. The project involved the restoration of a Coastal Plain Headwater Small Stream Swamp system (Schafale and Weakley 1990) from impairments within the project area due to past agricultural conversion and silviculture.

The primary restoration goals of the project were to improve ecological functions to the impaired areas within the Tar-Pamlico River Basin as described below:

- Create geomorphically stable conditions along the unnamed tributaries across the project,
- Implement agricultural BMPs to reduce nonpoint source inputs to the downstream estuary,
- Protect and improve water quality by reducing nutrient and sediment inputs,
- Restore stream and wetland hydrology by connecting historic flow paths and promoting natural flood processes, and
- Restore and protect riparian buffer functions and corridor habitat in perpetuity by establishing a permanent conservation easement.

To accomplish these goals, the following objectives were identified:

- Restore existing channelized streams by restoring the relic headwater valley and allowing diffuse flow, providing the streams access to their floodplains,
- Increase aquatic habitat value by allowing natural microtopography to form,
- Plant native species riparian buffer vegetation within the headwater valley and floodplain areas, and within the wetland areas, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, decrease erosion, and shade the stream to decrease water temperature,
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, and reduction of water temperature, and
- Control invasive species vegetation within the project area and if necessary continue treatments during the monitoring period.

During Year 8 monitoring, the planted acreage performance categories were functioning at 100 percent with no bare areas or low stem density areas to report. The average density of total planted stems, based on data collected from the nine monitoring plots during Year 8 monitoring, is 594 stems per acre. Thus, the Year 8 data demonstrate that the Site has met the final success criteria of 210 stems per acre.

During the previous Year 7 monitoring, *Pinus taeda* (loblolly pine) saplings were thinned throughout the buffer on UT2, in particular in the middle and upper sections. However, during Year 8 monitoring, new, rapidly growing loblolly pine seedlings and short saplings were again found scattered throughout the riparian buffer of the UT2 area. It should be noted that the pines do not appear to be suppressing planted

species survival or growth as vegetation density appears strong throughout the project, even in areas with pine presence. Nevertheless, these pines will again be treated and heavily thinned during the winter and/or spring of 2022 prior to any IRT site closeout visits using hand/power tools and/or chemical applications. The project will continue to be observed for pine growth throughout the remaining monitoring period.

Year 8 wetland groundwater monitoring demonstrated that 5 of the 8 of the groundwater monitoring wells located in the wetland credited areas along UT2 and UT3 met the success criteria by recording water levels within 12 inches of the ground surface for a consecutive period greater than 12% of the growing season (33 days for the Site). Successful hydroperiods ranged from 13.8% to 18.8%. Well SCAW6 missed the target hydrology by just two days mid-March when a dry spell caused the groundwater to dip two inches below the target depth. Well SCAW8 also missed the target hydrology by just two days at the very end of March. All of the wells achieved their greatest consecutive success early in the year, just after the growing season began. All wetland restoration well data and reference well data collected during Year 8 monitoring are located in Appendix D.

Additionally, during Year 8 monitoring the gauge in wetland well SCAW4 failed very near the start of the growing season and thus was unable to provide any meaningful data during the critical success timeframe. It was sent to the manufacturer (In-Situ) for additional evaluation though they were unable to retrieve any additional data. However, in the past it had been one of the better performing wells and given how its performance tracked with the other successful wells, it seems likely it would have passed given the data recorded up until gauge failure.

It should also be noted that while the success criteria stated in the mitigation plan for wetland hydroperiod is 12%, the 10/24/16 Wilmington District Stream and Wetland Compensatory Mitigation Update document states that for the Tomotley soils series (which is mapped on the project site) the wetland hydroperiod range is 10% to 12%.

Additionally, there are two groundwater monitoring wells (SCAW9 and SCAW10) installed on 3/16/17 in areas located outside the project's currently approved mitigation plan wetland restoration areas. Well SCAW9 met the 12% hydroperiod success criteria with 13.8%, though SCAW10 did not with only 7.4%. Both well locations certainly appear quite wet. Please note these areas are not being requested for any credits of any kind at this time. Baker is simply conducting exploratory monitoring within *potential* future wetland restoration areas. The three potential areas total 1.1 acres and are all located outside the 50 ft buffer from the stream channel but within the conservation easement (see Figure 2 in Appendix B). Baker is not presenting this information here for formal approval or acceptance, but to simply inform DMS and the IRT of all project activity.

On-site flow through the restored headwater valleys of UT2 and UT3 was recorded through the use of seven installed pressure transducers as flow gauges. Each one met the success criteria in Year 8 by recording a consecutive flow event of 30 days or longer in 2021. Of note, Flow gauge SCFL#4 located towards the top of UT2 met the success criteria, recording its longest single duration flow event of 40 days in February and March. This is of particular significance as flow in the upper portion of UT2 and the results of Flow Gauge #4 have been the subject of IRT concern in the past. Additionally, an eighth flow gauge was installed further upstream of Gauge #4 on February 17, 2021. This section of stream had been observed to have flow earlier in January and February but was gauged to confirm flow to the IRT. It was installed too late in the year to positively confirm a minimum of 30 days of flow, though that length of flow can be inferred from field visits and videos collected during site visits in February and March, in addition to the limited flow gauge data. The complete flow gauge success summary Table 11 and all individual flow gauge graphs are found in Appendix D.

To help demonstrate flow in upper UT2, several videos were taken in February and March of 2021 along four transects across sections of the reach and also along the profile in order to help demonstrate what this upper section looks like during the winter and early spring. Please see the video links and a map showing their locations in Appendix B. Baker strongly encourages all members of the IRT to view these videos as they have generally only seen the site during the late spring or summer when the site appears quite different and much drier.

Additionally, during the previous MY7 two cross-section survey transects were conducted in the upper portion of Reach UT2 to help demonstrate channel formation and thus flow. It shows the substantial width of the channel swale that has formed and stabilized since construction. Please see the Memorandum included in Appendix D for more details.

Total observed area rainfall for the previous 12-month period from December 2020 through November 2021 was 59.2 inches, as compared to the Beaufort County WETS table for the same period of 50.0 inches annually (see Figure 5 in Appendix D). However, to simply conclude that the annual rainfall was above average would be misleading. In fact, the distribution of that rainfall was heavily weighted over the winter of 2020-2021 and then within the single month of June 2021, all of which were above the historic 70% probable (June was over twice that value). The remainder of the year was quite dry. Six of remaining months were at or below the historic 30% probable. The fall of 2021 was so dry that the site is currently under a Level D2: Severe Drought. This will almost certainly impact the stream flow and wetland hydrology in the winter and spring of 2021-2022, unless significant and consistent rainfall returns.

In addition, currently contracted riparian buffer credits have been included as part of the project as referenced by the "Site Viability for Buffer Mitigation" memo from Karen Higgins (NCDWR) dated 1/7/16 and included as an asset in this report (as found in Appendix A). As part of the St. Clair Creek Restoration project, Riparian Buffer credits in excess of the contracted 6.8 acres (296,208 square feet) will be provided. Monitoring for success of riparian buffers will continue to follow the existing vegetation monitoring protocol and success criteria as stated in the approved mitigation plan for stream and wetland vegetation success. Only vegetation plots 1-6 are located within the approved buffer credit areas and no additional vegetation monitoring plots are required to monitor buffer success as these existing plots serve to monitor the success of the vegetation of the headwater coastal plain stream and the associated riparian buffer. The Year 8 monitoring results demonstrate that the site has met the success criteria requirements for Riparian Buffer credits in each of vegetation plots 1-6 as described in the buffer memo, and with an overall average density of 492 stems/acre.

Summary information/data related to the Site and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report Appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan available on the North Carolina Division of Mitigation Services (NCDMS) website. All raw data supporting the tables and figures in the Appendices are available from NCDMS upon request.

2.0 METHODOLOGY

The seven-year monitoring plan for the Site includes criteria to evaluate the success of the stream, wetland and vegetation components of the project. The methodology and report template used to evaluate these components adheres to the NCDMS monitoring guidance document dated 11/7/11, which will continue to serve as the template for subsequent monitoring years. The specific locations of monitoring features, such as vegetation plots, flow gauges and wells are shown on the CCPV sheets found in Appendix B.

The growing season for the Beaufort County ends on December 6^{th} , and the final well and flow data were collected on 12/15/21. The visual site assessment data contained in Appendix B were also collected in December 2021 as noted.

2.1 Stream Assessment – Reaches UT2 and UT3

The UT2 and UT3 mitigation approach involved the restoration of historic flow patterns and flooding functions in a multi-thread headwater stream system, monitoring efforts will focus on visual observations to document stability and the use of water level monitoring gauges to document saturation and flooding functions. The methods used and any related success criteria are described below for each parameter. Monitoring efforts focus on visual observations and in-channel flow gauges/pressure transducers to document stream success.

As-built Stream survey data was collected to a minimum of Class C Vertical and Class A Horizontal Accuracy using Leica TS06 Total Station and was georeferenced to the NAD83 State Plane Coordinate System, FIPS3200 in US Survey Feet, which was derived from the As-built Survey. This survey system collects point data with an accuracy of less than one tenth of a foot.

2.1.1 Hydrology

Total observed area rainfall for the previous 12-month period from December 2020 through November 2021 was 59.2 inches, as compared to the Beaufort County WETS table for the same period of 50.0 inches annually (see Figure 5 in Appendix D). However, to simply conclude that the annual rainfall was above average would be misleading. In fact, the distribution of that rainfall was heavily weighted over the winter of 2020-2021 and then within the single month of June 2021, all of which were above the historic 70% probable (June was over twice that value). The remainder of the year was quite dry. Six of remaining months were at or below the historic 30% probable. The fall of 2021 was so dry that the site is currently under a Level D2: Severe Drought. This will almost certainly impact the stream flow and wetland hydrology in the winter and spring of 2021-2022, unless significant and consistent rainfall returns.

Four automated flow gauges (pressure transducers) were originally installed in the UT2 channel along with two flow gauges installed in the UT3 channel. The gauges were installed approximately 500 feet apart within the restored systems to document flow duration. Additionally, a fifth flow gauge (SCFL#7) was installed approximately halfway between SCFL#4 and SCFL#3 on 6/6/18 in the upper portion of UT2, and a sixth flow gauge (SCFL#8) was installed on upper UT2 on 2/17/21 approximately halfway between SCFL#4 and the very top of the reach. As stated in the mitigation plan, annual success criteria are considered to have been met if 30 consecutive days of flow were observed at any point during the monitoring year, with two such 30-day flow events having been documented in separate monitoring years. The individual flow gauge graphs and the flow gauge success summary Table 11 are all located in Appendix D.

Additionally, during the previous Year 7 monitoring, two cross-section transects were conducted in the upper portion of Reach UT2 to help demonstrate flow and channel formation. Please see the Memorandum included in Appendix D for more details.

2.1.2 Photographic Documentation

The reaches were photographed longitudinally beginning at the downstream end of both reaches, moving upstream to the beginning of each reach. Photographs were taken looking at established locations throughout the restored stream valley. Points were close enough together to provide an

overall view of the reach lengths and valley crenulations. Photographs of the stream photo points, wetland wells, and flow gauges are all located in Appendix B.

2.2 Wetland Assessment

Wetland monitoring is conducted using eight automated groundwater-monitoring stations that are installed within the UT-2 and UT-3 wetland restoration areas, as well as two additional reference wells installed in the downstream portion of the UT-3 wetland restoration area. Installation of these groundwater monitoring stations follow Corps of Engineers Wetlands Research Program Technical Note VN-rs-4.1 (USACE 1997) and the water table monitoring standards follow Technical Note ERDC TN-WRAP-05-2 (USACE 2005). All wetland restoration well data collected during Year 8 monitoring are located in Appendix D.

The automated loggers are programmed to collect data to document groundwater levels in the restored wetland areas. The success criteria for wetland hydrology are considered to have been met when the site has groundwater within 12 inches of the soil surface for a consecutive number of days equal to a minimum of 12% of the growing season. For Beaufort County, the growing season is from February 28 to December 6 (282 days), so 12% is a minimum of 33.8 consecutive days for the Site.

It should also be noted that while the success criteria stated in the mitigation plan for wetland hydroperiod is 12%, the 10/24/16 Wilmington District Stream and Wetland Compensatory Mitigation Update document states that for the Tomotley soils series (which is mapped on the project site) the wetland hydroperiod range is 10% to 12%.

Two more groundwater monitoring wells (SCAW9 and SCAW10) were installed on 3/16/17 in areas located outside the project's currently approved mitigation plan wetland restoration areas (see Figure 2 in Appendix B). Please note these areas are not being requested for any credits of any kind at this time. Baker is simply conducting exploratory monitoring in potential future wetland restoration areas. The three potential areas total 1.1 acres and are all located outside the 50 ft buffer from the stream channel but within the conservation easement. Baker is not presenting this information here for formal approval or acceptance, but simply wishes to inform NCDMS and the IRT of all project activity.

Additionally, during Year 8 monitoring the gauge in wetland well SCAW4 failed very near the start of the growing season and thus was unable to provide any meaningful data during the critical success timeframe. It was sent to the manufacturer (In-Situ) for additional evaluation though they were unable to retrieve any additional data. However, in the past it had been one of the better performing wells and given how its performance tracked with the other successful wells, it seems likely it would have passed given the data recorded up until gauge failure.

2.2.1 Wetlands Modifications Review

A brief summary of previous wetlands modifications is presented here as a review of relevant project history. A more detailed description of this work was presented in the Year 3 report.

In the fall of 2015, the restoration site landowner cut a network of drainage ditches adjacent to the easement boundaries of both UT2 and UT3 with the intent to drain water away from his nearby pine plantation. The work was implemented without the knowledge of Baker and was discovered in the fall of 2015 during monitoring activities. To help remedy the situation, Baker oversaw three areas of drainage modifications to the project in March of 2016: 1) Three French drains were installed under the farm road along the northern portion of UT2 and were linked to wide, shallow swales cut into the buffer to reconnect water flow from the adjacent landowner's field that routinely ponded water behind the road. 2) The drainage ditch running parallel to the easement boundary along the western portion of UT2 was filled, and three wide, shallow swales were cut to connect the existing drainages within

the pine plantation to the project wetlands and buffer. 3) The drainage ditch running parallel to the easement boundary along the western edge of UT3 was filled, and a shallow swale was cut to connect drainage from the pine plantation into an existing shallow depression located within the existing wetland.

It was observed during the Year 8 monitoring that diffuse flow does move through all of the installed swales, and all remain stable and vegetated. Additional groundwater monitoring wells 5-8 were installed in April of 2016 specifically to observe the wetland restoration areas potentially affected by these modifications. The locations of this work are provided in Figure 2 in Appendix B.

2.3 Vegetation Assessment

In order to determine if the criteria are achieved, vegetation-monitoring quadrants were installed and are monitored across the restoration site in accordance with the CVS-NCDMS Protocol for Recording Vegetation, Version 4.1 (Lee 2007) and the CVS-NCDMS data entry tool v 2.3.1 (CVS 2012). The vegetation monitoring plots are a minimum of 2 percent of the planted portion of the Site with nine plots established randomly within the Site's planted riparian buffer areas per Monitoring Levels 1 and 2. The sizes of individual quadrants are 100 square meters for woody tree species.

Complete Year 8 vegetation assessment information is provided in Appendix C.

2.3.1 Vegetation Concerns

During Year 8 monitoring, *Pinus taeda* (loblolly pine) seedlings and short saplings were again found scattered throughout the riparian buffer of the UT2 restoration area. It should be noted that the pines do not appear to be suppressing planted species survival or growth as vegetation density appears strong throughout the project, even in areas with pine presence. The pines were thinned in May and December of 2021, however, they will be thinned and treated again during the winter and/or spring of 2022 using hand/power tools and/or chemical applications. The entire project will continue to be observed for pine growth throughout the remaining monitoring period.

3.0 REFERENCES


- Carolina Vegetation Survey (CVS) and NC Division of Mitigation Services (DMS). CVS-DMS Data Entry Tool v. 2.3.1. University of North Carolina, Raleigh, NC. 2012.
- Lee, M., Peet R., Roberts, S., Wentworth, T. 2007. CVS-DMS Protocol for Recording Vegetation, Version 4.1.
- North Carolina Division of Mitigation Services (DMS). 2011. Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation. November 7, 2011.
- Schafale, M. P., and A. S. Weakley. 1990. Classification of the natural communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program. Division of Parks and Recreation,

NC DEQ. Raleigh, NC.

United States Army Corps of Engineers. 1997. Corps of Engineers Wetlands Research Program. Technical Note VN-rs-4.1. Environmental Laboratory. U.S. Army Engineer Waterways Experiment Station. Vicksburg, MS. _. 2005. "Technical Standard for Water-Table Monitoring of Potential Wetland Sites," WRAP Technical Notes Collection (ERDC TN-WRAP-05-2), U.S. Army Engineer Research and Development Center. Vicksburg, MS.

Appendix A

Project Vicinity Map, Background Tables and Files



					Mitigation	Credits			
	Stream	Riparian We	etland	Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorus Nutrient Offs	
Туре	R	R	RE						
Totals	2,946.6 SMU / 327.4 SMU*	2.8 WMU	0				363,577 BMU		
					Project Com	ponents			
Project	Component or Reach ID	Stationing/ Location	Existing	Footage/ Acreage	Арр	roach	Restoration/ Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio
T2 Stream		12 + 64 - 34 + 00		2,660 LF	Headwater	Restoration	1,805.6 SMU / 327.4 SMU*	2,133 LF	1:1
T3 Stream		10+66-22+82		1,075 LF	Headwater	Restoration	1,141 SMU	1,141 LF	1:1
T2 Wetlan	d	See plan sheets		0.0 AC	Resto	ration	1.1 WMU	1.1 WMU	1:1
T3 Wetlan	d	See plan sheets		0.0 AC	Resto	ration	1.7 WMU	1.7 WMU	1:1
T2 Buffer		12 + 64 - 34 + 00		NA	Resto	ration	363,577 BMU	8.3 AC	1:1
				(Component Su	ummation			
Restoration Level		Stream (LF)	Riparian Wetland (AG		C)	Non-riparian Wetland (AC)		Buffer (ft ²) / (AC)	Upland (AC)
			Riverine	Non-River	rine				
	Restoration	3,274	2.8						
	Enhancement I								
	Enhancement II								
	Creation								
	Preservation								
Hig	h Quality Preservation								
В	uffer Zone A: 0-50 ft							226002 / 5.2	
Bu	ffer Zone B: 51-100 ft							137575 / 3.1	
					BMP Eler	nents			
lement	Location	Purpose/Function		Notes					

*The SMU credits shown here differ slightly from those presented in previous monitoring reports. They have been reduced by 327.4 SMU that have been deemed potentially at-risk in the uppermost section of Reach UT2.

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan Prepared	N/A	N/A	Jul-13
Mitigation Plan Amended	N/A	N/A	Sep-13
MItigation Plan Approved	N/A	N/A	Oct-13
Final Design – (at least 90% complete)	N/A	N/A	Nov-13
Construction Begins	N/A	N/A	Dec-13
Permanent seed mix applied to entire project area	N/A	N/A	Mar-14
Planting of live stakes	N/A	N/A	N/A
Planting of bare root trees	N/A	N/A	Apr-14
End of Construction	N/A	N/A	Apr-14
Survey of As-built conditions (Year 0 Monitoring-baseline)	N/A	May-14	Jun-14
Year 1 Monitoring (2014)	Nov-14	Dec-14	Dec-14
Year 2 Monitoring (2015)	Nov-15	Nov-15	Mar-16
Year 3 Monitoring (2016)	Nov-16	Dec-16	Jan-17
Pines thinned in Upper UT2	March 2016	•	•
Ditches cut by landowner adjacent to easement were filled and new swales cut to connect drainage onto project.	Conducted in Ma	rch 2016	
Additional groundwater wells #5-8 installed within credited area near newly cut swales.	Installed in April	2016	
Year 4 Monitoring (2017)	Nov-17	Dec-17	Jan-18
Additional groundwater wells #9 and #10 installed in non-credited areas.	Installed in Marc	h 2017	·
Pines thinned in Upper UT2 and UT3. Privet treated on Upper UT2	May 2017		
Year 5 Monitoring (2018)	Nov-18	Jan-19	Jan-19
Additional flow gauge #7 installed	Installed in June	2018	-
Year 6 Monitoring (2019)	Nov-19	Dec-19	Jan-20
Supplemental planting in Upper UT2	February 2019		
Pines thinned in Upper UT2	April 2019		
Year 7 Monitoring (2020)	Nov-20	Dec-20	Jan-21
Pines thinned in Upper UT2	May and Decem	ber 2020	•
Year 8 Monitoring (2021)	Nov-21	Dec-21	Jan-22
Pines thinned in Upper UT2	May and Decemb	per 2021	

Table 3. Project Contacts Table St. Claim Create Data Project: DMS Project	sight ID No. 05015
St. Clair Creek Restoration Project: DMS Pro Designer	oject ID No. 95015
	8000 Regency Parkway, Suite 600
Michael Baker International	Cary, NC 27518
	Contact:
	Katie McKeithan, Tel. 919-481-5703
Construction Contractor	
KBS Earthworks	5616 Coble Church Rd
KD5 Earliwork5	Julian, NC 27283
	Contact:
	Chris Sizemore, Telephone: 336-362-0289
Planting Contractor	
KBS Earthworks	5616 Coble Church Rd
	Julian, NC 27283
	Contact:
	Chris Sizemore, Telephone: 336-362-0289
Seeding Contractor	
KBS Earthworks	5616 Coble Church Rd
	Julian, NC 27283
	Contact:
	Chris Sizemore, Telephone: 336-362-0289
Seed Mix Sources	Green Resources, Tel. 336-855-6363
Nursery Stock Suppliers	Mellow Marsh Farm, 919-742-1200
	ArborGen, 843-528-3204
	Superior Tree, 850-971-5159
Monitoring Performers	
Michael Baker International	8000 Regency Parkway, Suite 600 Cary, NC 27518
	Contact:
Stream Monitoring Point of Contact	Scott King, Tel. 919-481-5731
Vegetation Monitoring Point of Contact	Scott King, Tel. 919-481-5731
Wetland Monitoring Point of Contact	Scott King, Tel. 919-481-5731

St. Clair Creek Restoration Project: DMS Project ID No. 9	Project Infor	mation			
Project Name	St. Clair Creek Restor				
County	Beaufort	5			
Project Area (acres)	17.5				
Project Coordinates (latitude and longitude)	35.452835 N, -76.767	726215 W			
)(Watershed Summar				
Physiographic Province	Outer Coastal Plain	y			
River Basin	Tar-Pamlico				
USGS Hydrologic Unit 8-digit and 14-digit	03020104 / 03020104	040040			
DWQ Sub-basin	03 03 07				
Project Drainage Area (AC)	89 (UT2), 30 (UT3)				
Project Drainage Area Percentage of Impervious Area	<1%				
CGIA Land Use Classification	3.02, Passively Manag	ged Forest Stands, 2.0	01.01.07, Annua	Row Crop Rotation;	
	Stream Reach Summa		,		
Parameters		Reach UT2		Reach UT3	
Length of Reach (LF)	2,133 (pro	oposed) 2,660 (existin	ng)	1,141 (proposed) 1,075 (existing)	
Valley Classification (Rosgen)		X		X	
Drainage Area (AC)		89		30	
NCDWQ Stream Identification Score		36		20	
NCDWQ Water Quality Classification		C; Sw, NSW		C; Sw, NSW	
Morphological Description (Rosgen stream type)*	Channelized H	Headwater System (Pe	erennial)	Channelized Headwater System (Intermitten	
Evolutionary Trend **		Restored G Restored G			
Underlying Mapped Soils		To, Hy, Ro To, At			
Drainage Class	Very poor	Very poorly drained, poorly drained Poorly drained, so			
Soil Hydric Status		Hydric	Hydric		
Average Channel Slope (ft/ft)		0.0006	0.0009		
FEMA Classification		SFHA, AE		SFHA, AE	
Native Vegetation Community	Coastal Pl	ain Small Stream Swa	amp	Coastal Plain Small Stream Swamp	
Percent Composition of Exotic/Invasive Vegetation		<5%		<5%	
i i i i i i i i i i i i i i i i i i i	Wetland Summary	Information			
Parameters	Wetland Along UT2				
Size of Wetland (AC)	1.1				
Wetland Type	Riparian Riverine				
Mapped Soil Series	To – Tomotley fine sa	indy loam			
Drainage Class	Poorly drained				
Soil Hydric Status	Hydric				
Source of Hydrology	Groundwater				
Hydrologic Impairment	Disconnected floodpla	,	ered water table		
Native Vegetation Community	Coastal Plain Small St	tream Swamp			
Percent Composition of Exotic/Invasive Vegetation	<5%				
Parameters	Wetland Along UT3				
Size of Wetland (AC) Wetland Type	Riparian Riverine				
21	To – Tomotley fine sa	un das loom			
Mapped Soil Series Drainage Class	Poorly drained	indy loam			
Soil Hydric Status	Hydric				
Source of Hydrology	Groundwater				
Hydrologic Impairment	Disconnected floodpla	in from ditches low	ared water table		
Native Vegetation Community	Coastal Plain Small S		and water table		
Percent Composition of Exotic/Invasive Vegetation	<5%	a cam o mamp			
erent composition of Exotic invasive vegetation	Regulatory Cons	siderations			
Regulation	The function of Cont	Applicable	Resolved	Supporting Documentation**	
Waters of the United States – Section 404		Yes	Yes	(Appendix B)	
Waters of the United States – Section 401		Yes	Yes	(Appendix B)	
Endangered Species Act		No	N/A	Categorical Exclusion (Appendix B)	
Historic Preservation Act		No	N/A	Categorical Exclusion (Appendix B)	
Coastal Zone Management Act (CZMA)/ Coastal Area Manag	ement Act (CAMA)	No	N/A	Categorical Exclusion (Appendix B)	
FEMA Floodplain Compliance	()	Yes	Yes	(Appendix B)	
		No	N/A	Categorical Exclusion (Appendix B)	
Essential Fisheries Habitat		INO	11/11	Categorical Exclusion (Appendix D)	

questionable due to its highly altered state. ** Supporting documentation is including in the approved Final Mitigation Plan.

PAT MCCRORY



Governor

DONALD R. VAN DER VAART

S. JAY ZIMMERMAN

Director

January 7, 2016

DWR# 2013-0739

Kristin Miguez DEQ-Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652 (via electronic mail)

Re: Site Viability for Buffer Mitigation – St. Clair Creek Headwater Stream Site off Peoples Road, Bath, NC Beaufort County

Dear Ms. Miguez,

On October 5, 2015, Katie Merritt, with the Division of Water Resources (DWR), received a request from Jake Byers with Michael Baker Engineering, for a site visit at the St. Clair Creek Restoration Site located off Peoples Road in Bath, NC to determine the potential for Tar-Pamlico Neuse riparian buffer mitigation. On December 3, 2015, Ms. Merritt performed a site assessment of the subject site. Karen Higgins and Mac Haupt with the DWR along with you and Mr. Byers were also present. If approved, mitigating this site could provide riparian buffer mitigation credits within the 8-digit Hydrologic Unit Code 03020104 of the Tar-Pamlico River Basin and as allowed under 15A NCAC 02B .0295 (f).

Ms. Merritt's evaluation of the site as an alternative buffer mitigation option for buffer mitigation pursuant to Rule 15A NCAC 02B .0295 (o) (1) and (2) (effective November 1, 2015) is provided below:

UT2

- UT2 was approved as part of a Coastal Headwater Stream Mitigation Site (DWR# 2013-0739) by the IRT in 2013 and is in its second year of monitoring. A copy of the approved mitigation plan has been provided to the DWR.
- Preliminary site conditions along with the onsite visit in December 2015 suggests that the entire area along UT2 (0-100') is viable for riparian restoration and suitable for buffer mitigation credit at 1:1. Preliminary photos and documentation have been provided to the DWR.
- The buffer must be measured perpendicular to the length of the valley being restored. Approximately 8.35 acres (363,577 ft²) have been planted and restored. A copy of the proposed restoration site has been provided to DWR.
- An agricultural ditch is present within the proposed riparian restoration and isn't planned to be removed. The presence of this ditch does not comply with the diffuse flow requirement of Rule .0295. However, DMS can apply Clarification Memo #2008-019 to

this project in order to calculate the deduction of buffer credit where diffuse flow cannot be attained.

- According to the St. Clair Creek Restoration Project Year 1 Monitoring Report submitted in April 2015, all 6 vegetative monitoring plots within the riparian areas are meeting the success criteria identified in Rule .0295. A copy of the Year 1 Monitoring Report has been provided to the DWR.
- A conservation easement of the proposed area, dated June 24th, 2013 has been provided to the DWR and is more accurately described as CE-1 and containing 11.55 acres, more or less. The easement document is located in the Beaufort County Register of Deeds, Book 1821, Pages 53-64.

A map showing the project site and the buffer mitigation areas assessed is provided and signed by Ms. Merritt on January 6, 2016. DWR did not assess this site for viability of nutrient offset and therefore only buffer mitigation is approved. DMS shall provide an annual monitoring report to Ms. Merritt for review and approval each year for four more years and until the performance standards have been met. The performance standards for buffer mitigation under Rule .0295 are the following:

(n) (2) (B) - A minimum of four native hardwood tree species or four native hardwood tree and native shrub species, where no one species is greater than 50 percent of the stems.
(o) (2) -All success criteria specified in the approval of the stream mitigation site by the Division shall be met.


Please provide an As-Built survey verifying the acreage proposed for buffer mitigation credit and a buffer credit ledger for this site to Ms. Merritt within 30 days from receipt of this letter. If you have any questions regarding this correspondence contact Katie Merritt at (919)-807-6371.

Sincerely,

Karen Higgins, Supervisor 401 and Buffer Permitting Unit

KAH/*km* Attachments: Site Aerial Map, DWR Clarification Memo #2008-019

cc:File Copy (Katie Merritt)





Michael F. Easley Governor William G. Ross. Jr., Secretary Department of Environment and Natural Resources

> Coleen, H. Sullins, Director Division of Water Quality

August 19, 2008 Buffer Interpretation/Clarification #2008-019

MEMORANDUM

<u>RE</u> The Division of Water Quality's (DWQ's) stance on whether diffuse flow of stormwater through the newly restored buffers on mitigation sites should be a requirement. Diffuse flow is a requirement for buffer restoration or enhancement in the Neuse River Basin Buffer Rule 15A NCAC 02B.0242(9)(d)(iii), the Tar-Pamlico River Basin Buffer Rule 15A NCAC 02B.0260(9)(d)(iii), and the Catawba River Basin Buffer Rule 15A NCAC 02B.0244 (9)(d)(iii).

Diffuse flow is a requirement for all sites in a buffered basin for buffer mitigation and for for sites providing nutrient offset credit as well.


<u>Current Policy</u>: According to the Mitigation rules in the Neuse, Tar-Pamlico and Catawba buffer rules, a grading plan must be provided for buffer mitigation sites. In addition, those rules state that "The site shall be graded in a manner to ensure diffuse flow through the riparian buffer".

<u>Problem:</u> The question has been raised as to whether stormwater carried by lateral ditches that enter buffered streams should provide diffuse flow prior to that stormwater entering the restored buffers.

<u>Solution:</u> The Neuse, Tar-Pamlico and Catawba buffer rules with respect to buffer mitigation sites contain a very clear requirement that states that diffuse flow of stormwater must be maintained through the buffer. Unless otherwise approved by DWQ, all buffer mitigation sites must provide diffuse flow of stormwater from ditches and similar conveyances through the restored buffer.

Where such diffuse flow cannot be attained and where DWQ agrees that such treatment is not possible, deduction of buffer credit will be calculated as follows:

SCENARIO 1



_NorthCarolina *Naturally*

401 Wetlands Certification Unit
1650 Mail Service Center, Raleigh, North Carolina 27699-1650
2321 Crabtree Boulevard, Suite 250, Raleigh, North Carolina 27604
Phone: 919-733-1786 / FAX 919-733-6893 / Internet: <u>http://h2o.enr.state.nc.us/newetlands</u>

An Equal Opportunity/Affirmative Action Employer - 50% Recycled/10% Post Consumer Paper

orthCarolina Vaturallu

A, B and C are angles. a, b, and c are distances (lengths)

DWQ believes that using an immediate drainage area extending at a 60-degree angle from the point of discharge to the stream is a reasonable approach to the issue of determining the area which is not draining through the restored buffer. To calculate the area of buffer being "short-circuited" by the ditch, the area of the right triangles shown in the figure above must be determined.

$$a = 50'A = 30°B = 60°b = a cot Ab = 50 (1.732)b = 86.6' (87')$$

The area to be excluded from credit would be the area of the two right triangles:


Area =
$$(a \times b)/2$$

Area = $(50 \text{ feet } \times 87 \text{ feet})/2$
Area = 2,175 SF

Total deducted area = $2,175 \times 2 = 4,350$ SF or 0.1 acres.

The example shown above assumes a buffer width of 50 feet from the top of bank (riparian buffer mitigation site). For nutrient offset sites, credit can be generated out to 200 feet from the top of bank. The policy applies to sites with larger buffers as follows:

SCENARIO 2




401 Wetlands Certification Unit
1650 Mail Service Center, Raleigh, North Carolina 27699-1650
2321 Crabtree Boulevard, Suite 250, Raleigh, North Carolina 27604
Phone: 919-733-1786 / FAX 919-733-6893 / Internet: http://h2o.enr.state.nc.us/ncwetlands

NorthCarolina Naturally


If a ditch leading to a buffered stream is buffered, then no credit is deducted from the stream buffer. If the upstream origin of the ditch is within the buffer, no credit is deducted. If the upstream origin of the ditch is not buffered (e.g. if the ditch begins upstream offsite), the credit deduction is applied to the most upstream portion of the ditch on the property.

SCENARIO 3



Where a network of interconnecting ditches occurs on a site, and all of the ditches are buffered, the only credit deduction would be at the point where an unbuffered ditch enters the project:

SCENARIO 4




401 Wetlands Certification Unit
1650 Mail Service Center, Raleigh, North Carolina, 27699-1650
2321 Crabtree Boulevard, Suite 250, Raleigh, North Carolina, 27604
Phone, 919-733-1786 / FAX 919-733-6893 / Internet. <u>http://h2o.enr.state.nc.us/newetlands</u>

An Equal Opportunity/Affirmative Action Employer - 50% Recycled/10% Post Consumer Paper

Where a natural stream enters the project site, no deduction of credit will occur. Also, when a natural stream or a modified natural stream flow into a buffered stream, no deduction of credit will occur. The modified natural stream must be subject to the buffer rules, and must be verified to be a modified natural stream (as opposed to a ditch) through an on-site determination by DWQ personnel.

SCENARIO 5



For any additional questions or clarifications on this issue, please contact Eric Kulz or Amy Chapman at (919) 733-1786.

Signature: Mart Marchana	Date: 8/19/2008
Signature: Polk-2	Date: 8/19/2000

401 Wetlands Certification Unit
1650 Mail Service Center, Raleigh, North Carolina 27699-1650
2321 Crabtree Boulevard, Suite 250, Raleigh, North Carolina 27604
Phone: 919-733-1786 / FAX 919-733-6893 / Internet: <u>http://h2o.enr.state.nc.us/ncwetlands</u>

NorthCarolina *Naturally*

An Equal Opportunity/Affirmative Action Employer - 50% Recycled/10% Post Consumer Paper

Michael Baker

Meeting Minutes

St. Clair RESTORATION PROJECT

DMS Project ID. 95015 DWR Project# 13-0739, Beaufort County USACE Action ID: 2008-02655 Tar-Parmlico River Basin: 03020104-040040

Date Prepared:	May 20, 2019
Meeting Date, Time, Location:	May 16, 2019, 10:30 am On-site (Beaufort County, NC)
Attendees:	USACE – Kim Browning DMS – Jeff Schaffer, Jeremiah Dow, Melanie Allen DWR – Erin Davis WRC – Travis Wilson, Maria Dunn Baker – Drew Powers, Katie McKeithan
Subject:	Credit release site walkover with IRT
Recorded By:	Drew Powers

An on-site meeting was held on May 16th, 2019 at 10:30 am to discuss St.Clair Restoration Project (Full Delivery) in Beaufort County, NC. The purposes of this meeting were to:

- 1. Discuss credits to be released and to get ready for project closeout; and
- 2. Identify and discuss potential concerns/issues based on field observations.

General recent weather conditions have been hot and dry in the area.

UT2

The group met at the entrance of the path leading to the site off Peoples Road in Bath, NC. A general site overview and map orientation was provided and discussed. The group then started walking into the site near monitoring well 5 where Melanie and Erin took a soil sample within the wetland boundary. The soils showed mottling and developing hydric features. The group walked upstream.

Both Kim and Erin questioned if the site had previous supplemental planting due to the height of some of the trees they encountered. Katie replied that there had been supplemental planting (40 containerized plants were installed in early 2019). Erin mentioned that the vigor of the trees looked good for the most part and noticed an effort to control the pine tree population. Kim mentioned, with the surrounding pine tree population, that the elimination of all pine trees is inevitable but was glad to see that efforts have been made. Another soil sample was taken near monitoring well 2. Melanie and Erin both were more pleased with the results of this sample as it showed more distinct hydric indicators.

The group continued up UT2 towards flow gauge 3. As a group, we inspected the stream area looking at signs of water, flow, veg, and overall conditions of the stream. The stream was dry but had evidence of water and the group all agreed that water flows in this area. Katie shared all the flow gauges have already met 30 days of continuous flow this year (2019) and the Mitigation Plan's success criteria calls for two years with 30 consecutive days to be accepted. At this time the group separated and headed up to the main area of concern flow gauges 4 and 7. Along the way, Jeff referenced the coastal headwater streams guidance and how bed and bank formation is not the design for this Rosgen DA stream type. Kim seemed to recall the Mitigation Plan stating that and agreed with the design. She said she was more concerned with the flow of the water and amount of water that was moving through the system. Jeff mentioned that he has visited the site on many occasions and it typically has wet channel conditions with water up to his ankles. As the group made it to flow gauge 7 they noticed a small hole in the ground about 1" in diameter about 6" downstream of the gauge, that some believed could be tampering with the results. Both Kim and Travis questioned our results of 84 consecutive days as of March 26th this year considering how different flow gauge 7 and 3 were from each other. Travis mentioned that it might be appropriate to check the gauges and confirm that the gauges are reading properly. The group then headed to flow gauge 4 still looking at veg and channel condition. Melanie and Erin took another soil sample right by the gauge and confirmed the hydric soils and could see a difference in the wetland soils compared to the stream soils. Out of curiosity Erin took a soil sample on the floodplain outside of the swale. This confirmed that these soils were upland and much different than both the stream and wetlands previous. This concluded the UT2 portion of the walk through and the group decided to continue to UT3.

UT3

The group congregated at the top of UT3 at monitoring well 8 to orient themselves with the map and discuss the area. Erin mentioned that the veg looked good and could notice pine and sweetgum removal. Maria and Travis began looking at the ditches in the easement and outside the easement while Jeremiah, Erin, and Melanie took a soil sample by monitoring well 7. The soils were dry but showed good hydric indicators throughout the soil. After this the group fast tracked to the culverts at the bottom of UT3 to look for flow and culvert placement. On the way, Erin asked Drew if invasive have been treated and he replied that no invasive species have been an issue on this site. Once the group got to the culvert they made there way in the stream towards flow gauge 5. Kim saw no issues with the gauge or stream and Travis was fine with the culverts. This concluded the UT3 walk through.

This concluded the walkover and below are a few notes that were discussed back at the vehicles before departure.

Erin summarized soils:

- soils look better than expected, seeing hydric indicators except near veg plot 5 which was showing mottling and developing hydric indicators.
- dark surface soil
- wetlands were a sandy/loam and the reach turned silt
- stream soils differed from the wetland and upland soils

Travis commented:

flow gauges should be checked for proper installation and maintenance to make sure they are accurately matching the onsite evidence of flow

Kim's summary:


- USACE will be looking for a stream JD at close out. UT3 looks OK; however, the upper section of UT2 is questionable.
- Ditch manipulations from the adjacent ag fields (currently drained and being maintenance) may not be helping the site.
- Vegetation along UT3 does not look like a wetland with evidence of black berry and ant hills. Soils do appear to be wetting.
- Some of the vegetation onsite is a little short. There is a strong pine seed source, but Michael Baker has worked on the population on-site.
- Release:
 - At risk at top of UT2, recommend holding.
 - Wetlands held at MY 3 and 4, OK with releasing this year.
 - Melanie will make a recommendation for release.

This represents Baker Engineering's best interpretation of the meeting discussions. If anyone should find any information contained in these meeting notes to be in error and/or incomplete based on individual comments or conversations, please notify me with corrections/additions as soon as possible.

Most sincerely,


andrew Powers

Andrew Powers Michael Baker Engineering, Inc. 8000 Regency Parkway, Suite 600 Cary, NC 27518 Phone: 919-481-5732 Email: Andrew.Powers@mbakerintl.com



Appendix B

Visual Assessment Data



	Morphology Stability Assess on Project: DMS Project ID									
Reach ID: UT2	on Project Dato Project ID	10, 5015								
Assessed Length (LF): 2,133	3									
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.		for Stabilizing
	1.Vertical Stability	1. Aggradation			0	0	100%			
	1. vertical Stability	2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	NA	NA						
	3. Meander Pool Condition	1. Depth	NA	NA						
	5. Meanuer 1 661 Condition	2. Length	NA	NA						
1. Bed	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	NA	NA						
		2. Thalweg centering at downstream of meander bend (Glide)	NA	NA						
		3. Thalweg centering along valley	Yes	2,133 LF						
	Γ	1						1		1
	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	2,133	100%
2. Bank	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	2,133	100%
	3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	2,133	100%
		Totals			0	0	100%	0	2,133	100%
		-					-			
	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	NA	NA						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	NA	NA						
3. Engineering Structures	2a. Piping	Structures lacking any substantial flow underneath sill or arms	NA	NA						
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	NA	NA						
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	NA	NA						

Table 5a - Visual Stream	Morphology Stability Assess	ment								
	on Project: DMS Project ID									
Reach ID: UT3										
Assessed Length (LF): 1,141										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	10r Stebilizing
	1 87 42 1 64 1 924	1. Aggradation			0	0	100%			
	1.Vertical Stability	2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	NA	NA						
	3. Meander Pool Condition	1. Depth	NA	NA						
	5. Weaturer Foor Condition	2. Length	NA	NA						
1. Bed	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	NA	NA						
		2. Thalweg centering at downstream of meander bend (Glide)	NA	NA						
		3. Thalweg centering along valley	Yes	1,141 LF						
				-	Ē	T	T	1	T.	
	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	1,141	100%
2. Bank	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	1,141	100%
	3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	1,141	100%
		Totals			0	0	100%	0	1,141	100%
		-								
	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	NA	NA						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	NA	NA						
3. Engineering Structures	2a. Piping	Structures lacking any substantial flow underneath sill or arms	NA	NA						
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	NA	NA						
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	NA	NA						

Table 5b. Stream Problem Areas St. Clair Creek Restoration Project: DMS Project ID No. 95015								
Feature Issue	Station Number	Suspected Cause	Photo Number					
None Observed								

Table 6a. Vegetation Conditions As	sessment					
St. Clair Creek Restoration Project:						
Reach ID: UT2						
Planted Acreage: 11.6						
Vegetation Category	Defintions	Mapping Threshold (acres)	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover both woody and herbaceous material.	0.1	NA	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4 or 5 stem count criteria.	0.1	NA	0	0.00	0.0%
	·		Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems or a size class that are obviously small given the monitoring year.	0.25	NA	0	0.00	0.0%
			Cumulative Total	0	0.00	0.0%
Easement Acreage:						
Vegetation Category	Defintions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
5. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale)	1000 ft ²	NA	0	0.00	0.0%
6. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale)	none	NA	0	0.00	0.0%

Table 6a. Vegetation Conditions Assessment							
St. Clair Restoration Project: DMS Project ID No. 95015							
Reach ID: UT3	0						
Planted Acreage: 5.9							
Vegetation Category	Defintions	Mapping Threshold (acres)	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
1. Bare Areas	Very limited cover both woody and herbaceous material.	0.1	NA	0	0.00	0.0%	
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4 or 5 stem count criteria.	0.1	NA	0	0.00	0.0%	
	÷	•	Total	0	0.00	0.0%	
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems or a size class that are obviously small given the monitoring year.	0.25	NA	0	0.00	0.0%	
	1-		Cumulative Total	0	0.00	0.0%	
Easement Acreage:							
Vegetation Category	Defintions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale)	1000 ft ²	NA	0	0.00	0.0%	
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale)	none	NA	0	0.00	0.0%	

Table 6b. Vegetation Problem Areas St. Clair Creek Restoration Project: DMS Project ID No. 95015							
Feature Issue	Station Number	Suspected Cause	Resolution				
Loblolly Pine (Pinus taeda)	Scattered throughout buffer on upper UT-2	Post-restoraton seed source	Will be treated in early 2022 prior to closeout				

St. Clair Restoration Site: Stream Photo Points (12/15/21)



Photo Point 1 - UT2

Photo Point 2 – UT2



Photo Point 3 – UT2






Photo Point 5 – UT2

Photo Point 6 – UT2



Photo Point 7 – UT2






Photo Point 9 - UT2






Photo Point 11 – UT2

Photo Point 12 – UT2

St. Clair Restoration Site: Stream Photo Points (12/15/21)



Photo Point 13 – UT2

Photo Point 14 – UT2



Photo Point 15 – UT2

Photo Point 16 – UT3



Photo Point 17 – UT3

Photo Point 18 - UT3

St. Clair Restoration Site: Stream Photo Points (12/15/21)




Photo Point 19 – UT3

Photo Point 20 – UT3



Photo Point 21 – UT3








Photo Point 24 – UT3

St. Clair Restoration Site: Vegetation Plot Photos (12/17/21)




Vegetation Plot 1

Vegetation Plot 2



Vegetation Plot 3





Vegetation Plot 5



Vegetation Plot 6

St. Clair Restoration Site: Vegetation Plot Photos (12/17/21)



Vegetation Plot 7

Vegetation Plot 8



Vegetation Plot 9




Auto Well – SCAW1

Auto Well – SCAW2



Auto Well – SCAW3





Supplemental Auto Well-SCAW5



Supplemental Auto Well-SCAW6



Supplemental Auto Well-SCAW7

Supplemental Auto Well-SCAW8



Supplemental Auto Well-SCAW9

Supplemental Auto Well-SCAW10




Flow Logger (UT2) - SCFL1

Flow Logger (UT2) – SCFL2



Flow Logger (UT2) - SCFL3





Flow Logger (UT3) – SCFL5



Flow Logger (UT3) – SCFL6



Flow Logger (UT2) – SCFL7



Flow Logger (UT2) – SCFL8 (installed 2/17/21)

UT2 Channel Transect Video Links and Location Map

From:King, ScottTo:Scott King (Scott.King@mbakerintl.com); Scott King; Powers, AndrewSubject:St Clair YouTube video linksDate:Wednesday, May 5, 2021 11:58Attachments:image001.png
image002.png

Upper UT2 (Feb 2021) https://youtu.be/jCtWfAFXq5I

Transect UT2 (Feb 2021) https://youtu.be/NyjH5YTtrwA

Minnows on UT2 (March 2021) https://youtu.be/YwXlZOMfB1s

Transect at Top of UT2 (March 2021) https://youtu.be/o6nMBpnwW0l


Transect on Upper UT2 (March 2021) https://youtu.be/-K_4XNWJNnQ

Transect on Upper UT2 (March 2021) https://youtu.be/A1bYXXsRjFw

Scott King, LSS, PWS | Soil Scientist - Ecosystem Restoration Group | Michael Baker International 8000 Regency Parkway, Suite 600 | Cary, NC 27518 | [O] 919-481-5731 <u>scott.king@mbakerintl.com</u> | <u>www.mbakerintl.com</u>



We Make a Difference



Appendix C

Vegetation Plot Data

Plot ID	Vegetation Survival Threshold Met?	MY8 Planted Density / As-built Planted Stem Density*	Tract Mean
1	Y	445/728	
2	Y	647/648	
3	Y	647/688	
4	Y	607/728	
5	Y	526/688	594
6	Y	364/486	
7	Y	890/1,174	
8	Y	486/728	
9	Y	728/769	

Note: *MY8 Planted Density / As-built Planted Stem Density - reflects the changes in stem density based on the current total density of planted stems as compared to the original planted stem density from the As-built conditions.

Table 8. CVS Vegetation Metad	lata
St. Clair Creek Restoration Proj	
Report Prepared By	Andrew Powers
Date Prepared	12/21/2021 14:43
database name	MichaelBaker MY8 2021 StClair 95015.mdb
database location	R:\125116\Monitoring\Post Restoration\Veg Plots\Year 8_2021
computer name	CARYLMHANCOCK1
file size	48361472
DESCRIPTION OF WORKSHEETS IN	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	95015
project Name	St Clair Creek Restoration Project
Description	
River Basin	Tar-Pamlico
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	9

Table 9a	. CVS Ster	n Count of Planted Stems	by Plot and Sp	ecies													
St. Clair	Creek Re	storation Project: DMS P	roject ID No. 9	5015													
	Common.	merios	Survive 11.	a commune	Loral Prov.	* Diors	al Sti Very	Plue Supe	Plat 95015	nu. 9501.	Plat Star	Plot 9501.	Plut 9501c	8:100 July Soll	Plut 95015	Dur 95015.01.0002.1002.3	Rines, Com
		Aronia arbutifolia	Shrub	Red Chokeberry	5	2	2.5		4							1	
		Carpinus caroliniana	Shrub Tree	American hornbeam	5	4	1.25		1					1	1	2	
		Clethra alnifolia	Shrub	coastal sweetpepperbush	1	1	1	1									
		Fraxinus pennsylvanica	Tree	green ash	5	4	1.25	2			1			1		1	
		Morella cerifera	Shrub Tree	wax myrtle	2	2	1						1		1		
		Nyssa sylvatica	Tree	blackgum	7	3	2.33		1					4	2		
		Persea palustris	Tree	swamp bay	6	2	3								2	4	
		Quercus laurifolia	Tree	laurel oak	9	3	3	1		3		5					
		Quercus lyrata	Tree	overcup oak	15	7	2.14	4	2	1		2		2	1	3	
		Quercus michauxii	Tree	swamp chestnut oak	27	6	4.5	1	4		4	5	5	8			
		Quercus phellos	Tree	willow oak	11	6	1.83			5	1	1	1	2	1		
		Taxodium distichum	Tree	bald cypress	15	4	3.75		4	3	7		1				
		Ulmus americana	Tree	American elm	19	6	3.17	1		4	2		1	4		7	
		Vaccinium corymbosum	Shrub	highbush blueberry	1	1	1								1		
		Viburnum dentatum	Shrub Tree	southern arrowwood	4	2	2	1							3		
Totals:					132	15		11	16	16	15	13	9	22	12	18	

Botanical Name						Plots					
	Common Name	1	2	3	4	5	6	7	8	9]
Tree Species											
lcer rubrum	red maple		2		1	1	2	1	1		
Fraxinus pennsylvanica	green ash	2			1			1		1	
iquidambar styraciflua	sweetgum	7	2	5	4			4	3	3	
lyssa sylvatica	blackgum		1				5	2		8	
Pinus taeda	loblolly pine					3	3	3	2	5	
Quercus laurifolia	laurel oak	1		3		5				9	
Quercus lyrata	overcup oak	5	2	1		2		2	1	3	
Juercus michauxii	swamp chestnut oak	1	4		4	5	6	8			
Quercus phellos	willow oak			5	2	1	1	2	1		
axodium distichum	bald cypress		4	3	7		1				
Лтиs americana	American elm	1		4	2		3	4		7]
Shrub Species]
Ironia arbutifolia	Red Chokeberry	0	4							1]
Baccharis	Salt myrtle	1		4	5	2	4	3	3		
Carpinus caroliniana	American hornbeam		3					1	1	3	
Clethra alnifolia	coastal sweetpepperbush	1								1	
Aorella cerifera	wax myrtle	2				3	1		2		
Persea palustris	swamp bay								2	6	
Rhus copallinum	flameleaf sumac	1	4	6	4	1	1	2		2	
accinium corymbosum	highbush blueberry								1		
iburnum dentatum	southern arrowwood	1							3		
											Average Stems
		r		1				1	1		Acre
Stems Per Plot (December	2021)	23	26	31	30	23	27	33	20	49	
fotal Stems/Acre Year 8 (December 2021)	931	1052	1255	1214	931	1093	1335	809	1983	1178
fotal Stems/Acre Year 7 (December 2020)	1093	1174	1255	1174	1376	890	1497	931	1335	1192
fotal Stems/Acre Year 6 (December 2019)	769	728	648	769	688	607	1012	486	809	724
fotal Stems/Acre Year 5 (December 2018)	809	688	728	647	607	445	1012	486	809	692
fotal Stems/Acre Year 4 (October 2017)	1052	1052	809	850	769	405	1133	680	728	831
fotal Stems/Acre Year 3 (December 2016)	567	648	648	648	526	364	850	526	688	607
Fotal Stems/Acre Year 2 (1	November 2015)	607	648	648	648	526	405	1012	607	688	643
fotal Stems/Acre Year 1 (688	648	648	648	648	445	1052	648	728	683
,	r 0 As-Built (Baseline Data)	728	648	688	728	688	486	1174	728	769	737

Table 9c. Yearly Density P	er Plot																												
St. Clair Creek Restoration	n Project: DMS Project ID No.	95015																											
														Cu	rrent Plo	t Data (N	4Y8 202	1)											
			9	5015-01-0	001	9	5015-01-0	002	95	015-01-00	003	95	015-01-00	004	95	015-01-00	05	95	015-01-00	06	9	5015-01-0	007	95	015-01-00	008	95	015-01-00	09
Scientific Name	Common Name	Species Type	Р	v	т	Р	v	т	Р	v	т	Р	v	т	Р	v	т	Р	v	т	Р	v	т	Р	v	т	Р	v	т
Acer rubrum	red maple	Tree					2	2					1	1		1	1		2	2		1	1		1	1			
Aronia arbutifolia	Red Chokeberry	Shrub				4		4																			1		1
Baccharis	baccharis	Shrub		1	1					4	4		5	5		2	2		4	4		3	3		3	3			
Carpinus caroliniana	American hornbeam	Tree				1	2	3													1		1	1		1	2	1	3
Clethra alnifolia	coastal sweetpepperbush	Shrub	1		1																								
Cornus foemina	stiff dogwood	Shrub Tree																											
Fraxinus pennsylvanica	green ash	Tree	2		2							1		1							1		1				1		1
Juniperus virginiana	eastern redcedar	Tree											1	1															
Liquidambar styraciflua	sweetgum	Tree		7	7		2	2		5	5		4	4								4	4		3	3		3	3
Morella cerifera	wax myrtle	shrub		2	2											3	3	1		1				1	2	2			
Nyssa sylvatica	blackgum	Tree				1		1													4	1	5	2		2			
Persea palustris	swamp bay	tree																						2		2	4	2	6
Pinus taeda	loblolly pine	Tree														3	3		3	3		3	3		2	2		5	5
Quercus laurifolia	laurel oak	Tree	1		1				3		3				5		5												
Quercus lyrata	overcup oak	Tree	4	1	5	2		2	1		1				2		2				2		2	1		1	3		3
Quercus michauxii	swamp chestnut oak	Tree	1		1	4		4				4		4	5		5	5	1	6	8		8						
Quercus pagoda	cherrybark oak	Tree																											
Quercus phellos	willow oak	Tree							5		5	1	1	2	1		1	1		1	2		2	1		1			
Quercus rubra	northern red oak	Tree		2	2		1	1								1	1												
Rhus copallinum	flameleaf sumac	shrub		1	1		4	4		6	6		4	4		1	1		1	1		2	2					2	2
Salix nigra	black willow	Tree																											
Taxodium distichum	bald cypress	Tree				4		4	3		3	7		7				1		1									
Ulmus alata	winged elm	Tree																											
Ulmus americana	American elm	Tree	1		1				4		4	2		2				1	2	3	4		4				7		7
Unknown		Shrub or Tree																											
Vaccinium corymbosum	highbush blueberry	Shrub																						1		1			
Viburnum dentatum	southern arrowwood	Shrub	1		1																			3		3			
Stem cou	int		11	14	25	16	11	27	16	15	31	15	16	31	13	11	24	9	13	22	22	14	36	12	11	22	18	13	31
size (ar	es)			. 1		1	. 1			1	•		. 1			. 1			1			. 1			1			1	
size (ACR	ES)			0.02		1	0.02			0.02		I	0.02			0.02			0.02			0.02			0.02			0.02	
Species cou			6	6	11	6	5	10	5	3	8	5	6	10	4	6	10	5	6	9	7	6	12	6	5	10	6	5	9
Stems per AC	RE		445	567	1,012	647	445	1,093	647	607	1,255	607	647	1,255	526	445	971	364	526	890	890	567	1,457	486	445	890	728	526	1,255

Scientific Name	Common Name	Species Type		MY8 (202	1)		MY7 (202	20)		MY6 (2019)	N	1Y5 (2018	3)	I I	VIY4 (2017	')	N	1Y3 (2016)			MY2 (201	.5)	N	VIY1 (2014	l)	
			Р	V	т	Р	V	Т	Р	V	Т	Р	v	Т	Р	V	Т	Р	V	т	Р	v	Т	Р	v	Т	
Acer rubrum	red maple	Tree		8	8		14	14					2	2													
Aronia arbutifolia	Red Chokeberry	Shrub	5		5	5		5	5		5	6		6	6		6	6		6	6		6	6		6	
Baccharis	baccharis	Shrub		22	22		24	24		7	7																
Carpinus caroliniana	American hornbeam	Tree	5	3	8	5		5	4		4	4		4	3	1	4	4		4	4		4	3		3	
Clethra alnifolia	coastal sweetpepperbush	Shrub	1		1	1		1	1		1	1		1	1		1	2		2	2		2	1		1	
Cornus foemina	stiff dogwood	Shrub Tree																						2		2	
Fraxinus pennsylvanica	green ash	Tree	5		5	5		5	5		5	5		5	5		5	5		5	5		5	4		4	
Juniperus virginiana	eastern redcedar	Tree		1	1																						
Liquidambar styraciflua	sweetgum	Tree		28	28		25	25		3	3								7	7							
Morella cerifera	wax myrtle	shrub	2	6	8	2	15	17	2	1	3	2	2	4	1		1	1		1	1		1	1		1	
Nyssa sylvatica	blackgum	Tree	7	1	8	7		7	7		7	7		7	7		7	5		5	7		7	6		6	Color for Density
Persea palustris	swamp bay	tree	6	2	8	6	1	7	6		6	6	1	7	6		6	6	2	8	6		6	6		6	Exceeds requirements by
Pinus taeda	loblolly pine	Tree		16	16		29	29		12	12								90	90							10%
Quercus laurifolia	laurel oak	Tree	9		9	9	5	14	9		9	9		9	8		8	8		8	8		8	14		14	Total including volunteer
Quercus lyrata	overcup oak	Tree	15	1	16	15	1	16	14	2	16	15	6	21	14	1	15	14		14	14		14	17		17	
Quercus michauxii	swamp chestnut oak	Tree	27	1	28	27		27	27	2	29	27		27	27		27	26		26	27		27	25		25	
Quercus pagoda	cherrybark oak	Tree														1	1		1	1							
Quercus phellos	willow oak	Tree	11	1	12	11	1	12	10	1	11	10	2	12	10		10	12		12	15		15	11		11	
Quercus rubra	northern red oak	Tree		4	4					1	1																
Rhus copallinum	flameleaf sumac	shrub		21	21		17	17					1	1													
Salix nigra	black willow	Tree											1	1					1	1							
Taxodium distichum	bald cypress	Tree	15		15	15		15	16		16	16		16	16		16	16		16	16		16	19		19	
Ulmus alata	winged elm	Tree																	2	2							
Ulmus americana	American elm	Tree	19	2	21	19	1	20	19		19	19	1	20	19		19	19		19	19		19	21		21	
Unknown		Shrub or Tree																						5		5	
Vaccinium corymbosum	highbush blueberry	Shrub	1		1	1		1	3		3	3	1	4	3		3	3		3	5		5	5		5	
Viburnum dentatum	southern arrowwood	Shrub	4		4	4		4	4		4	7		7	8		8	8		8	8		8	6		6	
Stem cou	unt		132	117	249	132	133	265	132	29	161	137	17	154	134	3	137	135	103	238	143	0	143	152	0	152]
size (ar	·es)			9			9			9			9			9			9			9			9]
size (ACRI	ES)			0.22			0.22			0.22			0.22			0.22			0.22			0.22			0.22]
Species cou	unt		13	15	22	13	11	20	13	8	19	13	8	16	13	3	14	13	6	18	13	0	13	14	0	14]
Stems per AC	RE		594	526	1,120	594	598	1,192	594	130	724	616	76	692	603	13	616	607	463	1,070	643	0	643	683	0	683	

 Table 9d.
 Vegetation Summary and Totals

 St.
 Clair Creek Restoration Project: DMS Project ID No. 95015

		St Clair Cree	k Restoration Proj Year 8 (21-Dec-20				
		Vegetati	on Plot Summary	Information			
Plot #	Riparian Buffer Stems ¹	Stream/ Wetland Stems ²	Live Stakes	Invasives	Volunteers ³	Total ⁴	Unknown Growth Forr
1	9	11	0	0	14	25	0
2	12	16	0	0	11	27	0
3	16	16	0	0	15	31	0
4	15	15	0	0	16	31	0
5	13	13	0	0	11	24	0
6	8	9	0	0	13	22	0
7	n/a	22	0	0	14	36	0
8	n/a	12	0	0	10	22	0
9	n/a	18	0	0	13	31	0

Wetland/Stream Vegetation Totals

		(per acre)		
Plot #	Stream/ Wetland Stems ²	Volunteers ³	Total ⁴	Success Criteria Met?
1	445	567	1012	Yes
2	647	445	1093	Yes
3	647	607	1255	Yes
4	607	647	1255	Yes
5	526	445	971	Yes
6	364	526	890	Yes
7	890	567	1457	Yes
8	486	405	890	Yes
9	728	526	1255	Yes
Project Avg	594	526	1120	Yes

Riparian Buffer Vegetation Totals

	(per acre)	
Plot #	Riparian Buffer Stems ¹	Success Criteria Met?
1	364	Yes
2	486	Yes
3	647	Yes
4	607	Yes
5	526	Yes
6	324	Yes
7*	n/a	n/a
8*	n/a	n/a
9*	n/a	n/a
Project Avg	492	Yes

*These plots are not located in areas receiving riparian buffer credits

Stem Class	Characteristics	Color for Density
¹ Buffer Stems	Native planted hardwood stems including trees and native shrub species. No pines. No vines.	Exceeds requirements by 10%
² Stream/ Wetland Stems	Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines	
³ Volunteers	Native woody stems. Not planted. No vines.	Exceeds requirements, but by less than
⁴ Total	Planted + volunteer native woody stems. Includes live stakes. Excl. exotics. Excl. vines.	10%

Appendix D

Hydrologic Data

Table 10. Wetland Re	storation Ar	ea Well Su	ccess																													
St. Clair Creek Resto	ration Proje	et: Project 1	ID No. 950	15																												
Well ID				8	Consecutive n Ground St							Most Conso Meeting	ecutive Day Criteria²	s						centage of C inches from							(Days Meetin teria³	ıg		
	Year 1 (2014)	Year 2 (2015)	Year 3 (2016)	Year 4 (2017)	Year 5 (2018)	Year 6 (2019)	Year 7 (2020)	Year 8 (2021)	Year 1 (2014)	Year 2 (2015)	Year 3 (2016)	Year 4 (2017)	Year 5 (2018)	Year 6 (2019)	Year 7 (2020)	Year 8 (2021)	Year 1 (2014)	Year 2 (2015)	Year 3 (2016)	Year 4 (2017)	Year 5 (2018)	Year 6 (2019)	Year 7 (2020)	Year 8 (2021)	Year 1 (2014)	Year 2 (2015)	Year 3 (2016)	Year 4 (2017)	Year 5 (2018)	Year 6 (2019)	Year 7 (2020)	Year 8 (2021)
													Wetland	l Monitori	ng Wells (Installed S	September	r 2013)														
SCAW1	1.0	12.3	13.1	33.7	23.0	13.1	17.7	13.8	3	35	37	95	65	37	50	39	8.5	39.3	61.7	68.1	68.1	40.1	46.8	25.2	24	111	174	192	192	113	132	71
SCAW2	3.8	3.3	9.2	10.6	13.1	12.8	17.7	13.8	11	9	26	30	37	36	50	39	30.6	16.1	19.9	51.1	59.9	41.1	52.5	27.3	86	46	56	144	169	116	148	77
SCAW3	2.3	13.4	9.6	11.0	13.1	12.4	17.7	13.5	7	38	27	31	37	35	50	38	9.4	37.5	44.3	26.2	47.2	33.0	44.7	24.5	27	106	125	74	133	93	126	69
SCAW4**	7.8	12.3	6.0	11.0	22.3	13.1	17.4	**	22	35	17	31	63	37	49	**	17.3	20.3	35.8	25.9	57.8	25.5	34.4	7.8	49	57	101	73	163	72	97	21**
												Suj	plement	al Wetland	l Monitori	ng Wells ((Installed)	April 2016	6)													
SCAW5*			12.8	11.3	23.4	21.6	26.6	18.8			36	32	66	61	75	53			46.8	69.9	68.1	47.9	73.0	35.8			132	197	192	135	206	101
SCAW6*			3.9	10.3	12.4	12.8	15.6	7.4			11	29	35	36	44	21			19.9	32.6	53.9	33.0	37.9	19.1			56	92	152	93	107	54
SCAW7*			9.6	11.3	22.3	13.1	17.7	14.5			27	32	63	37	50	41			33.0	38.3	55.0	27.3	44.7	18.8			93	108	155	77	126	53
SCAW8*			4.6	11.3	12.8	12.4	16.0	11.0			13	32	36	35	45	31			22.0	23.8	50.0	19.1	31.6	14.5			62	67	141	54	89	41
												Sup	plementa	l Wetland	Monitori	ng Wells (l	Installed N	Aarch 201	7)													
SCAW9*				9.9	12.1	11.0	17.7	13.8				28	34	31	50	39				45.4	55.0	36.2	48.9	27.0				128	155	102	138	76
SCAW10*				9.9	12.4	8.2	7.8	7.4				28	35	23	22	21				28.7	36.5	20.9	33.3	15.2				81	103	59	94	43
	•								-				Re	ference W	ells (Insta	lled Spete	mber 2013	3)							-							
SCAWREF1	24.8	57.9	40.9	41.1					70	163	115	116					46.4	93.7	77.9	70.1					131	264	220	198				
SCAWREF2	27.0	60.1	43.8	40.9	38.2	21.6	0.0		66	170	124	115	108	61	0		44.5	94.1	76.9	67.1	66.5	26.6	0.0		126	257	217	189	188	75	0	
Indicates the percenta	re of the sing	le greatest c	onsecutive	number of	lave within	the monitore	d growing s	eason with a	water table	12 inches	or less from	the soil sur	face		•	•			•	•	•			•			•				·	

Indicates the percentage of the single greatest consecutive number of days within the monitored growing season with a water table 12 inches or less from the soil surface.

²Indicates the single greatest consecutive number of days within the monitored growing season with a water table 12 inches or less from the soil surface.

³Indicates the total number of days within the monitored growing season with a water table 12 inches or less from the soil surface.

Growing season for Beaufort County is from February 28 to December 6 and is **282** days long. 12% of the growing season is **33.8** days.


Note: The hydric Tomotley soil series present in the wetlands on site is listed as having an average hydroperiod of between **10-12%** in the IRT monitoring guidance document issued Oct. 2016


HIGHLIGHTED indicates wells that *did not* meet the success criteria for the most consecutive number of days within the monitored Year 8 growing season with a water 12 inches or less from the soil surface. For Year 8 wetland monitoring, five of the eight wells located in currently credited wetland areas exhibited hyrdroperiods greater than 12% during the 2021 growing season. Well SCAW4 had gauge failure at the start of the growing season, and SCAW8 missed by 2 days.


*To gather additional well data in the wetland restoration area, In-Situ groundwater monitoring dataloggers SCAW9 and SCAW10 were installed in April 2016, several weeks after the growing season in 2017.


**SCAW4 gauge died at the very beginning of the MY8 growing season and thus missed the crucial success period timeframe.


Figure 3. Wetland Gauge Graphs




























t. Clair Restora	uon i roje		J			C.:					C	Letters De	Martine	· 2		
Flow Gauge ID	Year 1	Year 2	Year 3	secutive Da Year 4	Year 5	Year 6	Year 7	Year 8	Year 1	Year 2	Year 3	lative Days Year 4	Year 5	Year 6	Year 7	Year 8
	(2014)	(2015)	(2016)	(2017)	(2018)	(2019)	(2020)	(2021)	(2014)	(2015)	(2016)	(2017)	(2018)	(2019)	(2020)	(2021)
				1		UT2 Flow	/ Gauges (I	nstalled M	arch 21, 20	014)						
SCFL1	71	43	83	63	152	224	227	111	-	206	224	328	363	342	343	174
SCFL2	64	43	84	60	121	121	89	111	-	201	232	204	270	214	253	176
SCFL3	61	25	86	35	63	120	88	110	-	174	203	287	328	271	255	148
SCFL4	24	17	46	29*	20	38	45	40	-	118	124	86	146	85	106	69
				1		UT3 Flo	w Gauges ((Installed J	July 17, 20	15)						
SCFL5	57	44	62	30	57	74	73	66	NA	174	162	79	214	327	108	206
SCFL6	5	42	62	30	35	40	52	52	NA	116	180	191	214	103	87	83
				1		UT2 Flo	w Gauge (Installed J	une 6, 2018	8) ³						
SCFL7	NA	NA	NA	NA	60	117	78	74	NA	NA	NA	NA	162	167	180	132
				<u>.</u>	١	UT2 Flow	Gauge (Ins	talled Feb	ruary 17, 2	021) ⁴						
SCFL8	NA	NA	NA	NA	NA	NA	NA	21	NA	NA	NA	NA	NA	NA	NA	44
lotes:																
ndicates the single g	reatest numb	er of consecut	ive days with	in the monitor	ing year when	re flow was m	easured.									
ndicates the number		5		0,												
SCFL4 also recorde SCFL8 was installe	•															
CFL7 was installed			·			ie channel up	to the installa	tion date.								
CFL7 was installed CFL8 was installed		e														
	, ,	0														

Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.25 inches.


Figure 4. Flow Gauge Graphs




^{*0.25} inches denotes level at which flow occurs along the UT2 valley thalweg




*0.25 inches denotes level at which flow occurs along the UT2 valley thalweg




*0.25 inches denotes level at which flow occurs along the UT2 valley thalweg




*0.25 inches denotes level at which flow occurs along the UT2 valley thalweg




^{*0.25} inches denotes level at which flow occurs along the UT3 valley thalweg




*0.25 inches denotes level at which flow occurs along the UT3 valley thalweg




^{*0.25} inches denotes level at which flow occurs along the UT2 valley thalweg



*0.25 inches denotes level at which flow occurs along the UT2 valley thalweg



Note: Beaufort County historic average rainfall is 50.0 in, while observed previous 12 months rainfall total recorded onsite was 59.2 in.



Source: www.ncdrought.org/map-archives

Memorandem

St. Clair Creek Restoration Project: Channel Cross-Section Analysis for UT2 Flow

DMS Project ID. 95015 NC DEQ Contract# 003986 USACE Action ID: SAW-2008-02655, DWR# 13-0739 Tar-Pamlico River Basin: 03020104-040040

Date Prepared:	December 13, 2020
Subject:	Channel Cross-Section Analysis for UT2 Flow
Recorded By:	Scott King

Michael Baker

INTERNATIONAL

During the monitoring period for the St Clair Creek project, the IRT has expressed reservations regarding the seasonal flow present in the upper section of Reach UT2. Specifically, whether or not there is enough flow present to develop an appropriate channel or channels common to headwater coastal plain systems.

The entire reach is seasonally thick with herbaceous vegetation, which serves to mask both the presence of water in the reach in photographs as well as the development of a threaded channel system. Even during field inspections it can be difficult to discern the level of scour and channel formation present in the reach. As such, Baker took two cross-section transects in the upper portion of UT2 on May 1, 2020 to better illustrate the current conditions in these locations.

Please find attached the results of these cross-sections. They reveal the presence of a distinct multithread channel with shallow water present in the two primary threads at the time of the survey in the upper transect, and larger channel development with shallow water present in the lower transect. Both transects show signs of channel scour and evolution, with rough, irregular rutting and scour found all across the transects, even along the relatively gentle adjacent side slopes draining into the channel.

As the tree canopy matures and generates more shade for the reach, it is expected that this will depress the extent of the herbaceous growth, which will in turn allow for even more scour and channel development as this growth certainly provides substantial protection during storm events. Even during the winter, the presence of dead or quiescent vegetation acts as a stabilizing influence. Furthermore, this entire headwater system is low-gradient as is common in this portion of the low-lying Coastal Plain, and during heavy storm events much of the entire surrounding landscape is often inundated, which in turn inhibits the presence of a higher-velocity scouring flow that might be found in steeper gradient systems.


If the IRT finds these transects helpful for their evaluation of the upper portion of UT2, Baker would be happy to take several more transects for their future review.


Most sincerely,

Satt King

Scott King, LSS, PWS

Scott.King@mbakerintl.com 919-219-6339 [M] St Clair Cross Sections (collected 5/1/20):





Cross-Section / Transect Location Map:

