
FINAL ANNUAL MONITORING REPORT UT TO HAW BECKOM RESTORATION SITE ALAMANCE COUNTY, NORTH CAROLINA (DMS Project No. 92694, Contract No. 004545)

Monitoring Year 5 of 5 (2015)



Submitted to:
North Carolina Department of Environmental Quality
Division of Mitigation Services
Raleigh, North Carolina

FINAL ANNUAL MONITORING REPORT UT TO HAW BECKOM RESTORATION SITE ALAMANCE COUNTY, NORTH CAROLINA (DMS Project No. 92694, Contract No. 004545)

Monitoring Year 5 of 5 (2015)



Submitted to:
North Carolina Department of Environmental Quality
Division of Mitigation Services
Raleigh, North Carolina

Prepared by:
Axiom Environmental, Inc.
218 Snow Ave.
Raleigh, North Carolina 27603

Design Firm:
Axiom Environmental, Inc.
218 Snow Ave.
Raleigh, North Carolina 27603



November 2015

Table of Contents

1.0 EXECUTIVE SUMMARY	1
2.0 METHODOLOGY	
2.1 Stream Assessment	3
2.2 Vegetation Assessment	
3.0 REFERENCES	4
List of Figures	
Figure 1. Vicinity Map	
Figure 2. Current Conditions Plan View.	Appendix B
List of Tables	
Table 1. Project Components and Mitigation Credits	Appendix A
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Baseline Information and Attributes	
Table 5. Vegetation Condition Assessment Table	* *
Table 6. Vegetation Plot Criteria Attainment	Appendix C
Table 7. CVS Vegetation Plot Metadata	Appendix C
Table 8. Total and Planted Stems by Plot and Species	
Table 9. Verification of Bankfull Events	Appendix E
Appendices	
APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES	
Figure 1. Vicinity Map	
Table 1. Project Components and Mitigation Credits	
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Baseline Information and Attributes	
APPENDIX B. VISUAL ASSESSMENT DATA	
Figure 2. Current Conditions Plan View	
Table 5. Vegetation Condition Assessment Table	
Vegetation Monitoring Plot Photos	
APPENDIX C. VEGETATION PLOT DATA Table 6. Vegetation Plot Criteria Attainment	
Table 6. Vegetation Plot Criteria Attainment Table 7. CVS Vegetation Plot Metadata	
Table 8. Total and Planted Stems by Plot and Species	
APPENDIX D. STREAM DATA	
Fixed-Station Photos	
APPENDIX E. HYDROLOGY DATA	
Table 9. Verification of Bankfull Data	
APPENDIX F. ADDITIONAL SITE DATA	
Restoration Plan Figure 3. USGS Topographic Map (with drainage area)	
Restoration Plan Figure 4. Existing Conditions (with soils)	
Preconstruction Photographs	

1.0 EXECUTIVE SUMMARY

The North Carolina Department of Environmental Quality- Division of Mitigation Services (DMS) has completed stream and wetland enhancement and preservation at the UT to Haw Beckom Restoration Site (hereafter referred to as the "Site") to assist in fulfilling stream and wetland mitigation goals in the area. The Site is located approximately 4 miles north of Burlington, in Alamance County, North Carolina. This portion of Alamance County is located within Cape Fear River Basin Hydrologic Unit and Targeted Local Watershed 03030002030010. This report (compiled based on DMS's *Procedural Guidance and Content Requirements for DMS Monitoring Reports* Version 1.3 dated 1/15/10) summarizes data for year 5 (2015) monitoring.

Site drainage features provide water quality function to an approximately 385-acre (0.6-square mile) watershed. The Site is located within a NCDMS Targeted Local Watershed; in addition, this Site was identified for preservation as part of Site 15 (Travis & Tickle 15.2) in the 2008 NCDMS *Little Alamance and Travis and Tickle Creek Local Watershed Plan* (pages 72-73). Site streams drain to a section of the Haw River, which was included on North Carolina's 2010 final 303(d) list for impaired ecological/biological integrity of benthic communities.

Prior to construction, Site land use consisted of cleared pasture for livestock grazing and disturbed forest. Site streams were characterized by eroding stream banks and a riparian buffer dominated by active livestock pasture and disturbed forest.

The primary goals of this mitigation project were obtained through removal of livestock from streams, buffers, and wetlands; reforestation of pasture land with native species; and installation of forded crossings to safely move animals and equipment across the Site. The goals of this project focused on improving water quality, enhancing flood attenuation, and restoring aquatic and riparian habitat and include the following.

- Reducing nonpoint sources of pollution by 1) fencing livestock from stream channels, buffers, and wetlands; 2) ceasing the application of agricultural herbicides, pesticides, and fertilizers; and 3) providing a vegetative buffer adjacent to streams and wetlands to treat surface runoff prior to entering Site streams and ultimately the Haw River.
- Reducing sedimentation/siltation within onsite and downstream receiving waters by a) reducing bank erosion associated with livestock hoof shear on Site streams, b) filtering surface runoff and reducing particulate matter deposition into tributaries, and c) providing a forested vegetative buffer adjacent to Site streams and wetlands.
- Promoting floodwater attenuation and improving stream stability by revegetating Site floodplains
 to reduce floodwater velocities through increased frictional resistance on floodwaters crossing
 Site floodplains.
- Providing increased habitat for aquatic wildlife by 1) increasing organic matter, carbon export, and woody debris in the stream corridor and 2) restoring shade to Site open waters.
- Providing wildlife habitat including a minimum of a 50-foot forested riparian corridor from the top of each stream bank within a region of the state increasingly dissected by residential/agricultural land use.
- Protecting a Site identified in the 2008 Piedmont Triad Council of Government *Little Alamance*, *Travis*, *and Tickle Creek Watersheds Restoration Plan* (PTCG 2008) for preservation due to its location within a remote, rural area with increasing development pressure and appeal to developers.

This project was constructed between December 23, 2010 and January 6, 2011. All stream channels have a minimum of a 50-foot wide riparian buffer from the top of each stream bank, which was verified in the field on January 22, 2011. The project consisted of enhancement (level II) of 2200 linear feet of stream and enhancement of 1.75 acres of riparian wetlands by removing livestock and reforesting with native species. The project includes preservation of 1465 linear feet of perennial stream and 0.05 acre of riparian wetlands. Site activities provide 1173 Stream Mitigation Units and 0.89 riparian riverine Wetland Mitigation Units. The Site will be protected by a permanent conservation easement held by the State of North Carolina.

Success criteria for stream enhancement will include 1) success of riparian vegetation, 2) bank stability, and 3) documentation of two bankfull channel events. One bankfull event was documented to date during year 5 monitoring (2015) for a total of seven documented bankfull events with at least one event documented to occur in each monitoring year.

Vegetation success criteria dictate that an average density of 320 stems per acre must be surviving in the first three monitoring years. Subsequently, 290 stems per acre must be surviving in year 4 and 260 stems per acre in year 5. Stem counts will be based on an average of the evaluated vegetation plots. Based on the number of stems counted, average densities were measured at 639 planted stems per acre (excluding livestakes) surviving in year 5 (2015). The dominant species identified at the Site were planted stems of swamp chestnut oak (*Quercus michauxii*), American sycamore (*Platanus occidentalis*) and American elm (Ulmus americana). In addition, each individual vegetation plot met success criteria when counting planted stems alone.

Stems of Chinese privet (Ligustrum sinense) and several small patches of Japanese honeysuckle (Lonicera japonica) are scattered throughout the Site, mainly in the downstream portion of the Site around mature vegetation. This areas are minimal and pose no threat to the success of planted stems or site performance.

In 2011 herbaceous grasses within the Site, primarily tearthumb (Polygonum sagittatum) and rushes (Juncus spp.) in wetter areas and fescue (Festuca sp.) in drier areas, were vigorous and overtopping many of the smaller planted trees. As a result some of the smaller trees died due to grasses and some of the larger trees died over the summer of 2011 from dry, hot conditions. The Site was replanted as part of the planting warranty on November 1, 2011 including 369 bare root seedlings planted in Swamp Forest areas and 28 bare root seedlings planted in floodplain areas of the Site. Planted species and number of stems of each are as follows.

Swamp Forest (bare root trees)

45 swamp chestnut oak (*Quercus michauxii*) 135 sycamore (*Platanus occidentalis*) 99 American elm (*Ulmus americana*) 90 willow oak (*Quercus phellos*) **TOTAL 369 trees**

Floodplain (bare root trees) 13 sycamore (*Platanus occidentalis*) 10 American elm (*Ulmus americana*) 5 silky dogwood (*Cornus amomum*)

TOTAL 28 trees

Planted stems throughout the site, including bare roots planted in 2011 are vigorous. A small area in the upstream portion of the site previously reported as having low stem densities due to ponding by beavers has become vegetated with native hardwood species. Many of the planted stems in this area were stunted due to competition with herbaceous species after removal of beaver, currently these trees are vigorous and should continue to thrive unless beaver activity resumes.





Success criteria for wetland enhancement will include success of riparian vegetation. Wetland enhancement areas are jurisdictional; therefore, hydrology is not being monitored.

No signs of beaver activity were observed on the Site during monitoring year 5 (2015). One large, well-established dam is located just upstream of the Site, but no dams currently exist on the Site. APHIS personnel are providing beaver management and will continue to trap at the Site as necessary. The beaver dam location is depicted on Figure 2 (Appendix B).

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in tables and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices is available from DMS upon request.

2.0 METHODOLOGY

2.1 Stream Assessment

Annual stream monitoring will include vegetation survival (Section 2.2 Vegetation Assessment) and a photographic record of post-construction conditions. Photographs of the enhancement (level II) reach will be taken each monitoring year. In addition, visual assessments of the stream will be conducted by walking the length of stream and bankfull flow events will be documented during the monitoring period.

2.2 Vegetation Assessment

Five vegetation plots were established and marked after construction with four foot metal U-bar post demarking the corners with a ten foot, three-quarter inch PVC at the origin. The plots are 10 meters square and are located randomly within the Site. These plots were surveyed in September 2015 for the year 5 (2015) monitoring season using the CVS-DMS Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix C. The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2012).

3.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-DMS Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Division of Mitigation Services. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2009. Cape Fear River Basin Restoration Priorities (online). Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=864e82e8-725c-415e-8ed9-c72dfcb55012&groupId=60329 [June 2010]. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2010. Final North Carolina Water Quality Assessment and Impaired Waters List (2010 Integrated 5-303(d) Report) (online). Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=7820714e-d00c-4ef0-85d0-047a097e9c43&groupId=38364 [January 13, 2011]. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Wetland Functional Assessment Team (NCWFAT). 2008. N.C. Wetland Assessment Method (NCWAM) User Manual. North Carolina Wetland Functional Assessment Team, Raleigh, North Carolina
- Piedmont Triad Council of Government (PTCG). 2008. Little Alamance, Travis, & Tickle Creek Watersheds Restoration Plan. Available: http://www.ptrc.org/modules/showdocument.aspx? documentid=1487 [Jan 2011]. Piedmont Triad Council of Government, Greensboro, North Carolina.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environmental Quality. Raleigh, North Carolina.
- United States Army Corps of Engineers, United States Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Division of Water Quality (USACE et al.). 2003. Stream Mitigation Guidelines.
- United States Environmental Protection Agency (USEPA). 1990. Mitigation Site Type Classification (MiST). USEPA Workshop, August 13-15, 1989. EPA Region IV and Hardwood Research Cooperative, NCSU, Raleigh, North Carolina.

United States Geological Survey (USGS). 1974. Hydrologic Unit Map - 1974. State of North Carolina.

Weakley, Alan S. 2012. Flora of the Southern and Mid-Atlantic States. Available online at: http://www.herbarium.unc.edu/WeakleysFlora.pdf [September 28, 2012]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

Weather Underground. 2015. Station at Burlington, North Carolina. (online). Available: http://www.wunderground.com/history/airport/KBUY/2015/9/25/CustomHistory.html [September 25, 2015]. Weather Underground.

APPENDIX A

PROJECT VICINITY MAP AND BACKGROUND TABLES

- Figure 1. Vicinity Map
- Table 1. Project Components and Mitigation Credits
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Baseline Information and Attributes




Table 1. Project Components and Mitigation Credits UT to Haw (Beckom) Site, DMS Project No. 92694

Mitigation Credits								_						
		Stream	Dinar	ian We	utland	Non-Ripa Wetlan		Buffer	Nitrogen Offset	Phos	ohorus Nutrient Offset			
Туре	R	RE	R	ı	RE		u							
Totals		1173 SM			WMUs									
Project Components	J	1175 SIVI	03	0.07	WWICS	l								
Project Component/ Reach ID	mponent/ Reach			age	Approa		or Re	oration storation ivalent	Restora Footag Acrea	ge/	Mitigation Ratio			
	-	=	1550			Enha	ncem	ent (Level II)/	1550)	2.5:1			
Main Channel		-	635				Prese	ervation	635		5:1			
		-	15			Enha	ancem	ent (Level II)	15		2.5:1			
UT1	-	-	665				Prese	ervation	665		5:1			
UT2	-	-	635			Enha	ancem	ent (Level II)	635		2.5:1			
UT3		-	165				Prese	ervation	165		5:1			
Wetland 1		-	1.15				Enha	ncement	1.15		2:1			
Wetland 2		-	0.25				Enha	ncement	0.25		2:1			
Wetland 3		-	0.05				Enha	ncement	0.05		2:1			
Wetland 4		-	0.15				Enha	ncement	0.15		2:1			
Wetland 5		-	0.05				Enhancement				2:1			
Wetland 6		-	0.10				Enha	ncement	0.10	1	2:1			
Wetland 7		-	0.01				Prese	ervation	0.01		5:1			
Wetland 8		-	0.04				Prese	ervation	0.04		5:1			
Component Summatio	n													
Restorati	on Level		Stream (lin	ear foo	otage)		Ripari acrea;	an Wetland ge)	Planted R	iparian l	Buffer (acreage)			
Enhancemen	nt (Level II)		22	200										
Enhanc	ement		_	-			1.75							
Preser	vation		14	65			0.05							
Tot	als		36	665			1.8		5.1					
Mitigatio	on Units		1173	SMUs		0.8	89 WI	MUs						

Table 2. Project Activity and Reporting History UT to Haw (Beckom) Site, DMS Project No. 92694

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	March 2010	March 2010
Soil Amendments, Site Planting, & Baseline Monitoring Document	January 2011	January 2011
Year 1 (2011) Annual Monitoring	September 2011	October 2011
Year 2 (2012) Annual Monitoring	June 2012	August 2012
Year 3 (2013) Annual Monitoring	July 2013	September 2013
Year 4 (2014) Annual Monitoring	September 2014	October 2014
Year 5 (2015) Annual Monitoring	September 2015	November 2015

Table 3. Project Contacts Table UT to Haw (Beckom) Site, DMS Project No. 92694

e i to iiu (Beenom) site, Bills i i ojett i to i	=0> -
	Axiom Environmental
	218 Snow Ave
	Raleigh, NC 27603
Designer	Grant Lewis (919-215-1693)
	Riverworks Inc.
	PO Box 31768
	Raleigh NC 27622
Planting and Soil Amendment Contractor	George Morris (919-459-9043)

Table 4. Project Baseline Information and Attributes UT to Haw (Beckom) Site, DMS Project No. 92694

OT to Haw (Beckom) Site,	D 1,10	110,	jeee	Project I	nforn	nation										
Project name				riojecti			Beckom									
Project name						mance	Бескопі									
County																
Project Area					10 acres 36 1503°N -79 4644°W											
Project Coordinates		. .	. XX7	36.1503°N, -79.4644°W												
n			Projec	ct Watershed	d Summary Information											
Physiographic Province					Southern Outer Piedmont											
River Basin					Cape Fear USGS Hydrologic Unit 14 digit 02020002020010											
	30002				USGS Hydrologic Unit 14-digit 03030002030010											
DWQ Sub-Basin					03-06-02											
Project Drainage Area						acres										
Project Drainage Area Percentage Impervious	Surface	;			<5											
CGIA Land Use Classification							erbaceous Cov	ver, Hardwoo	d Swan	nps						
				Reach Summ	ary In	ıformati					T					
Parameters			N	Main Channel			UT 1		UT 2			T 3				
Length of reach (linear feet)				2185			680		635		1	65				
Valley classification				VIII			VIII		VIII		V	III				
Drainage area (acres)				150			75		50		3	30				
NCDWQ stream identification score				42			51		60		(58				
NCDWQ Water Quality Classification								WS-V								
Morphological Description (stream type)				-			-		-		<u>-</u>					
Evolutionary trend				-			-		-			-				
Underlying mapped soils							Local .	Alluvial Lan	d							
Drainage class							Poo	rly drained								
Soil Hydric status								Hydric								
Slope				.009 feet			005 feet	.0)25 feet		.024	4 feet				
FEMA classification				-			-		-							
Percent composition of exotic invasive vegeta	tion			<5			<5		<5		<5					
			,	Wetland Sumr	nary l	Informa	tion									
Parameters	,	Wetlaı	nd 1	Wetland 2	Wetl	land 3	Wetland 4	Wetland 5	Wetl	and 6	Wetland 7	Wetland 8				
Size of Wetland (acres)		1.15 a	acres	0.25 acres	0.05	acres	0.15 acres	0.05 acres	0.10	acres	0.01 acres	0.04 acres				
Wetland Type							Ripa	ırian								
Drainage class							Poorly 1	Drained								
Soil Hydric Status							Нус	dric								
Source of Hydrology						(Overbank and	over-land flo	W							
Native Vegetation Community				Pie	dmont	t/Mounta	in Swamp For	est			P/M BHF*	P/M BHF*				
Percent composition of exotic invasive vegeta	tion	0)	0		0	0	0		0	0	0				
,				Regulatory	Consi	deration	ıs			<u> </u>		•				
Regulation				9			licable	Resolv	ed?	S	Supporting Do	cument				
Waters of the United States – Section 404							No									
Waters of the United States – Section 401							No									
Endangered Species Act							No									
Historic Preservation Act							No									
Coastal Management Zone Act (CZMA)/ Coastal A	ea Manas	gement	t Act (C	CAMA)			No									
FEMA Floodplain Compliance			(0				No									
Essential Fisheries Habitat							No									
*Diadmont/Mountain Pottomland Har					<u> </u>					1						

^{*}Piedmont/Mountain Bottomland Hardwood Forest (Schafale and Weakley)

APPENDIX B VISUAL ASSESSMENT DATA

Figure 2. Current Conditions Plan View
Table 5. Vegetation Condition Assessment Table
Vegetation Monitoring Plot Photos




Table 5 <u>Vegetation Condition Assessment</u>
UT Haw Beckom/DMS Project Number 92694

Planted Acreage¹ 5.1

Tiuntou Aoreuge	0.1					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	NA	NA	NA	0	0.00	0.0%
2. Low Stem Density Areas	NA	NA	NA	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	NA	NA	NA	0	0.00	0.0%
		Cur	mulative Total	0	0.00	0.0%

Easement Acreage² 10

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Chinese privet and Japanese honeysuckle scattered throughout downstream portion of site.	NA	NA	0	0.10	1.0%
5. Easement Encroachment Areas³	NA	NA	NA	0	0.00	0.0%

UT Haw (Beckom) Year 5 - 2015 Vegetation Monitoring Photographs Taken September 2015



APPENDIX C

VEGETATION PLOT DATA

Table 6. Vegetation Plot Criteria Attainment

Table 7. CVS Vegetation Plot Metadata

Table 8. Total Planted and Natural Recruit Stems by Plot and Species

Table 6. Vegetation Plot Criteria Attainment UT to Haw (Beckom) Site, DMS Project No. 92694

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	
2	Yes	
3	Yes	100%
4	Yes	
5	Yes	

Table 7. CVS Vegetation Plot Metadata UT to Haw (Beckom) Site, DMS Project No. 92694

Report Prepared By	Corri Faquin
Date Prepared	9/22/2015 15:18
database name	Axiom-EEP-2015-A-v2.3.1.mdb
database location	S:\CVS database\2015
computer name	PHILLIP-PC
file size	52068352
DESCRIPTION OF WORKSHEETS	IN THIS DOCUMENT
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and
	all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot;
	dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	92694
project Name	UT Haw (Beckom)
Description	buffer and wetland mitigation
River Basin	
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	5

Table 8. Total and Planted Stems by Plot and Species
DMS Project Code 92694. Project Name: UT Haw (Beckom)

							Cur	Current Plot Data (MY5 2015) Annual Means															Α	nnual	Means							
			E92694	-AXE-0001	E92	694-AXE	-0002	E92694	-AXE-0003	E926	594-AXE	-0004	E926	94-AXE-	0005	М	Y5 (20:	15)	MY	4 (2014)		MY:	3 (2013	3)	MY2 (20	12)	N	1Y1 (201	1)	MYC	0 (2011)	
Scientific Name	Common Name	Species Type	PnoLS P	-all T	PnoL	S P-all	T	PnoLS P	all T	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS P	-all T	Pn	oLS P	-all 1	•	PnoLS P-all	T	PnoLS	P-all	T	PnoLS P	-all T	
Acer rubrum	red maple	Tree																						1		2	2					
Carya	hickory	Tree																						1		1	L		1			
Celtis occidentalis	common hackberry	Tree					4											4														
Cephalanthus occidentalis	common buttonbush	Shrub	6	6	6											6	6	6	6	6	14	6	6	18	6 6	47	7 6	6	31	2	2	2
Cornus amomum	silky dogwood	Shrub					5	1	1 :	1 2	2 2	2	1	. 1	1	4	4	9	4	4	4	4	4	4	4 4	<u>,</u>	1 1	1	1	3	3	3
Diospyros virginiana	common persimmon	Tree													6			6			17			21		38	3		21			
Fraxinus pennsylvanica	green ash	Tree	4	4	4			1	1	2 4	1 4	4				9	9	10	9	9	9	9	9	9	9 9	10) 9	9	9	11	11	11
Juglans nigra	black walnut	Tree			1													1								1						
Liquidambar styraciflua	sweetgum	Tree							4	1								4						3		8	3		2			
Platanus occidentalis	American sycamore	Tree	2	2	2	1 1	1	. 5	5 !	5 1	1 1	1	5	5	5	14	14	14	14	14	14	14	14	14	15 15	, 17	7 7	7	7	12	12	12
Quercus	oak	Tree																									2	2	2	20	20	20
Quercus alba	white oak	Tree								1	1 1	1				1	1	. 1	1	1	1	1	1	1	1 1	. 1	L					
Quercus michauxii	swamp chestnut oak	Tree	2	2	2	5 5	5	4	4 4	1 2	2 2	2	4	. 4	4	17	17	17	17	17	17	18	18	18	19 19	19	18	18	18	11	11	11
Quercus minima	dwarf live oak	Shrub																									1	1	1			
Quercus pagoda	cherrybark oak	Tree	2	2	2	2 2	2	2	2 2	2 2	2 2	2				8	8	8	8	8	8	12	12	12	14 14	14	1 17	17	17	23	23	23
Quercus phellos	willow oak	Tree	1	1	1			2	2 2	2						3	3	3	3	3	3	3	3	3	5 5	, 5	5 8	8	8	10	10	10
Ulmus	elm	Tree																								23	3		2			
Ulmus alata	winged elm	Tree				1 1	1									1	1	. 1	1	1	1	1	1	1	1 1	. 1	1	. 1	1			
Ulmus americana	American elm	Tree	1	1	1			3	3 !	5 4	1 4	4	. 8	8	11	16	16	21	19	19	22	20	20	25	18 18	18	3 15	15	15	16	16	16
		Stem count	18	18 1	9	9 9	18	18	18 25	5 16	5 16	16	18	18	27	79	79	105	82	82	110	88	88	131	92 92	208	85	85	135	108	108 1	108
		size (ares)	•	1		1			1		1	•		1			5	•		5		•	5		5	-		5			5	
		size (ACRES)	(0.02		0.02		(0.02		0.02			0.02			0.12			0.12			0.12		0.12			0.12	-	1	0.12	
		Species count	7	7	8	4 4	6	7	7 8	3	7 7	7	4	4	5	10	10	14	10	10	11	10	10	14	10 10	15	5 11	11	14	9	9	9
	:	Stems per ACRE	728.4	728.4 768.	9 364.	2 364.2	728.4	728.4	28.4 1012	647.5	647.5	647.5	728.4	728.4	1093	639.4	639.4	849.8	663.7	563.7 89	0.3 71	12.2	712.2	1060	744.6 744.6	1683	688	688	1093	874.1	374.1 87	4.1

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

PnoLS = Planted excluding livestakes P-all = Planting including livestakes

T = All planted and natural recruits including livestakes

T includes natural recruits

APPENDIX D STREAM DATA

Fixed-Station Photos

UT Haw (Beckom) Year 5 - 2015 Fixed-Station Photos Taken September 2015











UT Haw Beckom (final) DMS Project Number 92694 Alamance County, North Carolina

Axiom Environmental, Inc.

APPENDIX E HYDROLOGY DATA

Table 9. Verification of Bankfull Events

Table 9. Verification of Bankfull Events

UT to Haw (Beckom) Site, DMS Project No. 92694


Date of Data Collection	Date of Occurrence	Method	Photo (if available)
September 30, 2011	June 28, 2011	Total of 2.83 inches* of rain reported to fall over 2 days (June 27-28, 2011)	
September 30, 2011	September 24, 2011	Total of 3.61 inches* of rain reported to fall over 4 days (September 21-24, 2011) with an additional 0.85 inches* of rain the following 3 days (Sept 25-27, 2011)	
July 18, 2012	July 11, 2012	Total of 4.84 inches* of rain reported to fall over 3 days (July 9-11, 2012)	
July 11, 2013	June 31, 2013	Visual observations of overbank event including wrack lines and sediment deposition resulting from 14 days (June 25- July 8) of heavy rainfall totaling 6.27 inches.	1-2
August 13, 2014	September 1, 2013	Total of 2.56 inches* of rain reported to fall on September 1, 2014	
August 13, 2014	May 15, 2014	Total of 2.74 inches* of rain reported to fall on May 15, 2014	
September 25, 2015	July 19, 2015	Total of 2.50 inches* of rain reported to fall on July 19, 2015	


^{*} Reported at KBUY Weather Station in Burlington.



APPENDIX F ADDITIONAL SITE DATA

Restoration Plan Figure 3. USGS Topographic Map (with drainage area)
Restoration Plan Figure 4. Existing Conditions (with soils)
Preconstruction Photographs





UT to Haw (Beckom) Site Preconstruction Photographs Taken January 2010









