

**Report to the North Carolina General Assembly's
Joint Legislative Oversight Committee on
Agriculture and Environment and Natural Resources**



***Report on Quarterly Expenditures through the
North Carolina Flood Resiliency Blueprint
of Funds Allocated in SL 2021-180 Sec. 40.7***

January 31, 2026

**NORTH CAROLINA DEPARTMENT OF
ENVIRONMENTAL QUALITY**

Pursuant to SL 2021-180 Sec. 40.7(d)

Department of Environmental Quality
January 31, 2026

Background

This report is submitted to meet the requirements of Session Law 2021-180 Section 40.7(d), as amended by SL 2022-43 Sec. 2 and SL 2024-32 Sec. 5.2, which requires the Department of Environmental Quality (DEQ) to report on expenditures of funds authorized for stream debris removal and other flood mitigation strategies throughout the state. Specifically, Session Law 2021-180 Section 40.7(d) states:

SL 2021-180 Section 40.7(d):

The Department shall report within 30 days of the end of each fiscal quarter in which funds are expended to the chairs of the Joint Legislative Oversight Committee on Agriculture and Environment and Natural Resources and the Fiscal Research Division regarding uses of the funds appropriated by this section. The report shall include a cumulative and quarterly listing of projects funded, counties where funded projects were located, and linear feet of streams cleared.

Report Structure

This report summarizes project expenditures through the NC Flood Resiliency Blueprint (Blueprint), as well as legislation impacting future expenditures. The information provided is up to date as of January 31st, 2026.

Blueprint staff began implementing projects with the \$96 million appropriated by the North Carolina General Assembly in 2024. To implement projects efficiently and responsibly, DEQ established project partnerships with fellow state agencies that administer programs with overlapping goals. Flood resilience is a complex challenge. Many state agencies and programs have missions that intersect with various aspects of flood resilience. Recognizing these areas of overlap has allowed the Blueprint to efficiently implement much needed resilience projects. By supporting the ongoing flood resilience work of Local Governments, North Carolina Emergency Management (NCEM), the North Carolina Land and Water Fund (NCLWF), North Carolina office of Recovery and Resilience, and the North Carolina Department of Agriculture, North Carolina Department of Transportation (NCDACS), the Blueprint has made possible the implementation of 73 projects worth over \$80 million for \$34,118,834 in costs to the program.

Table 1. Blueprint projects and expenditures by partner

Partner – Program	Amount	Individual Projects
DEQ Water Resources Development Grant Program	\$5,858,513.00	11
Department of Agriculture & Consumer Services StRAP	\$4,721,991.00	32
Department of Natural and Cultural Resources – Land Water Fund	\$10,185,755.00	18
NC Emergency Management – 2023 Disaster Relief and Mitigation Fund	\$3,910,000.00	3
Lumberton Recovery and Infrastructure Resilience - NCORR Community Development	\$8,000,000.00	6
NC Department of Transportation -	\$225,900.00	1
Local Government Partner	\$1,550,000.00	2

The Blueprint partnered with DEQ Division of Water Resources to fund a cycle of the Water Resources Development Grant program. That's the first dedicated solicitation fully funded through the Blueprint. The Blueprint and DWR awarded over \$5.8 million to 11 projects.

This quarter, the Blueprint partnered with the Land and Water Fund (NCLWF) to fund three projects through the 2025 program cycle (in addition to 15 projects funded from previous cycles). The three projects were selected based on their ability to reduce flooding and include an innovative stormwater management in Smithfield and floodplain restorations in Clyde and Dunn.

The Blueprint provided \$50,000 for the Clyde's Downtown Building Elevation project to help fill gaps FEMA is unable to fund. The Blueprint is also supporting the City of Jacksonville's Scales Creek Watershed Improvement initiative with \$1,500,000 in order to improve the culvert crossing to the Hardison Hills Court community and restore an adjacent 1.5-acre wetlands within the floodplain.

The Blueprint partnered with NC DOT on a project to reinforce the shoulder and embankments where U.S. 74 crosses the Lumber River near the Columbus County town of Boardman. The improvements are necessary to reduce the potential for roadway damage and loss from flooding of the Lumber River. U.S. 74 is also a major east-west evacuation route making it essential to communities in need of emergency and community services during extreme weather events. The \$225,900 Blueprint investment is matched by \$1,800,000 in USDOT funds.

The six Lumberton Recovery and Infrastructure projects represent a range of project types. Two are stormwater system improvements to reduce localized flooding to housing and infrastructure. Three are fortification and retrofits for drinking water and wastewater infrastructure which will minimize the loss of function and the resulting damage and disruption from storms. One project is the relocation of PHA rental housing from areas that experience chronic flooding to an area outside of the 500-year flood plain.

The 32 StRAP projects with the Department of Agriculture and Consumer Services funded by the Blueprint are being disbursed through StRAP in the form of grants to local governments, Soil and Water Conservation Districts and nonprofits for stream debris removal and sediment removal. This effort benefits communities across the state in preventing future flooding, restoring streams and reducing the risk to life and property. The funding provides for debris removal for over 125 miles of streams.

The three projects funded through the NCEM 2023 Disaster Relief and Mitigation Fund focus on infrastructure improvements.

Table 2. Blueprint projects and expenditures by county:

County	Projects	Funding (\$)
Avery	1	\$ 149,200.00
Beaufort	8	\$ 766,789.00
Brunswick	1	\$ 344,000.00
Carteret	1	\$ 800,000.00
Chatham	1	\$ 1,407,236.00
Columbus	1	\$ 270,000.00
Cumberland	1	\$ 910,000.00
Dare	1	\$ 65,000.00
Duplin	3	\$ 158,000.00
Durham	2	\$ 1,100,000.00
Edgecombe	1	\$ 490,000.00
Harnett	1	\$ 270,500.00
Haywood	4	\$ 1,170,500.00
Henderson	1	\$ 604,625.00
Hyde	1	\$ 31,000.00
Johnston	1	\$ 1,458,351.00
Jones	3	\$ 872,414.00
Lee	1	\$ 1,500,000.00
Lenoir	2	\$ 777,956.00
Madison	1	\$ 789,023.00
Martin	4	\$ 1,060,000.00
Mitchell	1	\$ 346,000.00
New Hanover	2	\$ 885,150.00
Onslow	2	\$ 1,607,600.00
Pamlico	4	\$ 534,586.00
Pender	1	\$ 334,625.00
Person	1	\$ 1,250,000.00
Pitt	1	\$ 1,500,000.00
Robeson	8	\$ 12,080,300.00
Scotland	2	\$ 43,000.00
Wake	1	\$ 70,000.00
Wayne	1	\$ 151,950.00
Wilson	1	\$ 719,454.00
Yancey	1	\$ 100,000.00

In June 2025, HB 1012-Disaster Recovery Act of 2025 - Part II Section 2A.7.(a) takes \$20,000,000 away from Blueprint implementation and reallocates it “to Robeson County for State matching requirements for federal funding for the community-led Lumber River Basin Coalition waterway restoration project due to damage from PTC #8 and TS Debby.”

This change in funding will affect previous commitments and the program’s ability to fund projects identified through the ongoing River Basin Action Strategy processes. We have made adjustments to future contract amounts by \$20 million as shown in the table below.

Table 3. Funding allocation adjustments based on HB 1012

Program - Partner	Previously Committed	HB 1012 Adjustment	New Commitment
Agricultural Pond Flood Storage - Department of Agriculture Consumer Services	\$10,000,000.00	\$(1,000,000.00)	\$9,000,000.00
Natural Infrastructure Flood Mitigation Program Implementation - DEQ Mitigation Services	\$10,000,000.00	\$(5,000,000.00)	\$5,000,000.00
Resilient Transportation - NC Dept. Of Transportation	\$9,730,000.00	\$(7,000,000.00)	\$2,730,000.00
French Broad Resilient Recovery Opportunities - Direct Funding Local Governments	\$10,000,000.00	\$(1,000,000.00)	\$9,000,000.00
Funds for Actions Prioritized RBAS process	\$18,098,603.00	\$(6,000,000.00)	\$12,098,603.00

Table 4. Overall flood resilience funding allocation to date with the HB1012 adjustment is presented below. Total of \$76,142,500.

Program - Partner	Total Committed With Partners	Funded	Contracting in process
StRAP 2023 - Department of Agriculture Consumer Services		\$ 4,387,666.00	
Land Water Fund - Department of Natural and Cultural Resources		\$10,186,755.00	
Disaster Relief and Mitigation Grants - NC Emergency Management		\$3,910,000.00	
Direct Funding Local Governments		\$1,550,000.00	\$ 2,129,476
Lumberton Recovery and Infrastructure Resilience - NCORR		\$8,000,000.00	
Water Resources Development Grants - DEQ - Water Resources		\$5,858,513.00	
Agricultural Pond Flood Storage - Department of Agriculture Consumer Services			\$9,000,000.00
Natural Infrastructure Flood Mitigation Program Implementation - DEQ Mitigation Services		\$5,000,000.00	
Resilient Transportation - NC Dept. Of Transportation	\$2,774,100.00	\$225,900.00	
French Broad Resilient Recovery Opportunities - Direct Funding Local Governments	\$2,690,000.00		\$6,310,000.00
Funds for Actions Prioritized RBAS process	\$11,240,090.00		
Administration		\$2,880,000.00	
Totals	\$16,704,190.00	\$41,998,834.00	\$17,439,476.00

Table 5. Projects and awards funded through the Flood Resiliency Blueprint to date.

Project Name	Applicant	County	River Basin	Project Type	Supportin g Partner	DEQ Award	Projected Construction Start Date	Implementation Notes
Avery SWCD	Avery SWCD	Avery	French Broad	Stream Debris Removal	NCDACS	\$ 149,200.00	completed	Project complete
Town of Robersonville	Town of Robersonville	Martin	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 255,000.00	completed	Project complete
Town of Parmele	Town of Parmele	Martin	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 245,000.00	completed	Project complete
Pender Soil & Water Cons District	Pender Soil & Water Cons District	Pender	Cape Fear	Stream Debris Removal	NCDACS	\$ 334,625.00	unknown	Quarterly reporting is still outstanding. Status unknown.
Town of Rowland	Town of Rowland	Robeson	Lumber	Stream Debris Removal	NCDACS	\$ 500,000.00	completed	Project complete.

Pamlico SWCD	Pamlico SWCD	Pamlico	Neuse	Stream Debris Removal	NCDACS	\$ 148,810.00	11/8/2024	All but Smith creek completed; Smith Creek to be completed soon.
Edgecombe County SWCD	Edgecombe County SWCD	Edgecombe	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 490,000.00	TBD	No on-the-ground work started due to lengthy bidding process.
Mitchell SWCD	Mitchell SWCD	Mitchell	French Broad	Stream Debris Removal	NCDACS	\$ 346,000.00	completed	All work has been completed.
Martin SWCD	Martin SWCD	Martin	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 185,000.00	underway	16K feet cleared and beaver trapping complete on Conoho by KJ; 27K feet cleared on Conoho by J&J, beaver trapping remains
Robeson County Church and Community Center	Robeson County Church and Community Center	Robeson	Lumber	Stream Debris Removal	NCDACS	\$ 140,816.00	completed	All work has been completed.
Robeson County Drainage District 1	Robeson County Drainage District 2	Robeson	Lumber	Stream Debris Removal	NCDACS	\$ 132,500.00	TBD	First quarterly report was due 4/30/2025. Quarterly reporting is still outstanding.
Town of Pembroke	Town of Pembroke	Robeson	Lumber	Stream Debris Removal	NCDACS	\$ 159,184.00	Completed	The Town of Pembroke has completed the RFQ and received responses. The review committee has met but no determination has been made as of yet. Review committee are finalizing their review and completing reference checks. Debris removal completed on both Bear Swamp and Bonnie Road Ditch. Discussing how to

								use remaining funds.
Town of Bear Grass	Town of Bear Grass	Martin	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 375,000.00	Fall 2025	Sites have been visited with contractors to explain scope of work. Debris Removal should begin in the Fall.
Wayne Soil and Water Conservation District	Wayne Soil and Water Conservation District	Wayne	Neuse	Stream Debris Removal	NCDACS	\$ 151,950.00	12/23/2024	First quarterly report was due 4/30/2025. Quarterly reporting is still outstanding.
Town of Beulaville, N.C.	Town of Beulaville, N.C.	Duplin	Cape Fear	Stream Debris Removal	NCDACS	\$ 33,000.00	Completed	Project complete
Town of Magnolia	Town of Magnolia	Duplin	Cape Fear	Stream Debris Removal	NCDACS	\$ 10,000.00	TBD	First quarterly report was due 4/30/2025. Quarterly reporting is still outstanding.
Town of Leland	Town of Leland	Brunswick	Cape Fear	Stream Debris Removal	NCDACS	\$ 344,000.00	11/22/2024	Debris removal of 8863 linear feet along Jackeys Creek. 5 beaver dams were removed along the route. The Town of Leland is evaluating more sites along Jackeys Creek to remove debris as the bids came in under budget.
Loves Creek Tributary 2 - Section 4	Town of Siler City	Chatham	Cape Fear	Stream Restoration	NCDACS	\$ 85,150.00	TBD	<i>Awaiting the first quarterly report with status update.</i>

City of Washington	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 14,130.00	Underway	The 7 sites that were funded through DEQ's \$61,980 came in under budget, so the city added 4 additional segments to their project to use the remaining funds (total cost of the 4 new segments is \$28,449).
Ditch ID9	Town of Vandemere	Pamlico	Neuse	Sediment Removal	NCDACS	\$ 123,495.00	1/6/2025	Wetland and riparian buffer delineations are underway for permitting applications. Began bidding process; engineering contract delayed due to other projects.
Hasty beside the church Water Creek	Scotland SWCD	Scotland	Lumber	Sediment Removal	NCDACS	\$ 35,000.00	Completed	Project complete
StRAP 1- West 9th 10th	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 4,650.00	Completed	Project complete
Strap 2 - West 12th 13th	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 5,550.00	12/4/2024	Contractor began work to complete Strap segments 1-7 on April 15, 2025 and completed work on April 25, 2025. Anticipated need to add additional segments was realized and Scope of Work Revision was revised to include this additional need.
Azalea Behind Church Water Creek	Scotland SWCD	Scotland	Lumber	Sediment Removal	NCDACS	\$ 8,000.00	Completed	Project complete.

Ditch IDs 14-31	Town of Vandemere	Pamlico	Neuse	Sediment Removal	NCDACS	\$ 171,041.00	1/6/2025	Wetland and riparian buffer delineations are underway for permitting applications. Began bidding process; engineering contract delayed due to other projects.
Strap 5 - East 9th Street	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 12,600.00	12/4/2024	. (See above comments about Washington projects)
Ditch ID 10	Town of Vandemere	Pamlico	Neuse	Sediment Removal	NCDACS	\$ 91,240.00	1/6/2025	Wetland and riparian buffer delineations are underway for permitting applications. Began bidding process; engineering contract delayed due to other projects.
Strap 4 - E 12th 13th	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 4,500.00	12/4/2024	Project complete
Strap 6 - Bennett Street	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 8,550.00	12/4/2024	Project complete
Strap 3 - East 13th 14 th	City of Washington	Beaufort	Tar-Pamlico	Sediment Removal	NCDACS	\$ 12,000.00	12/4/2024	(See above comments about Washington projects)
Swamp Road Ditch	Hyde SWCD	Hyde	Tar-Pamlico	Infrastructure.	NCDACS	\$ 31,000.00	12/13/2024	Contractor bidding process has begun.
Nickelson Branch	Town of Wallace	Duplin	Cape Fear	Infrastructure.	NCDACS	\$ 115,000.00	June 2025	Project design underway along with USACE evaluations for permitting requirements. Contractor bidding process began and awaiting Q2 update.
Beaufort SWCD	Beaufort SWCD	Beaufort	Tar-Pamlico	Stream Debris Removal	NCDACS	\$ 132,500	1/7/2025	Planning and contractor bid

								process is underway.
Little Buffalo Creek MIT	Sanford	Lee	Cape Fear	Infrastructure.	NCDPS	\$ 1,500,000.00	May 2026	The City worked with Freese and Nichols, Inc. to get the selected Contractor under contract for the project. A pre-construction meeting was held mid-December, with mobilization planned to start by mid-January.
Lyon & Ivy Culvert Replacement	Fayetteville	Cumberland	Cape Fear	Infrastructure.	NCDPS	\$ 910,000.00	7/1/2024	City Council awarded the project to Roadworks Construction, LLC. Contract bonds were requested. Received contract bonds from Roadworks and executed the contract.
East Fire tower Rd Drainage & Stream Resto.	Greenville	Pitt	Tar-Pamlico	Infrastructure.	NCDPS	\$ 1,500,000.00	6/2/2025	Design activities this period included ongoing H&H modeling refinement and coordination as the design advanced, development of the BCA with associated FFE/LAG benefit calculations, culvert sizing, modeling runs, analysis, and memo preparation. The team also continued working towards 65% design document production, supported utility coordination and plan development, advanced stream

							<p>design and corridor modeling, including profiles, alignments, and surface updates, and provided roadway design support such as typical sections, grading, erosion control, and culvert design. Additional work included clarifying construction access and staging design needs. Geotechnical work progressed with continued development and receipt of the draft geotechnical report during December. Environmental permitting coordination continued throughout the period. An agent authorization form for pre-jurisdictional determination was prepared and is pending City Council action to delegate signature authority. Once approved, the City of Greenville will sign the environmental permitting applications. The determination will include stream and buffer assessments. Public engagement efforts included stakeholder coordination,</p>
--	--	--	--	--	--	--	--

								meetings, and preparation of meeting minutes with the drainage district, NCDOT, and local school and emergency service representatives.
2022-FRR20 Upper Pigeon River Flood Mitigation	Haywood Waterways	Haywood	French Broad	Flood Risk Reduction	NCLWF	\$ 800,000.00	1/31/2026	Grantee has secured a purchase agreement for a 73-acre tract necessary for the project. They have competed pre-acquisition documents and have submitted appraisals to the State Property Office with review expected to be completed before 5/30/25.
2022-FRR26 Adkin Branch Flood Mitigation Phase I Construction	Kinston	Lenoir	Neuse	Flood Risk Reduction	NCLWF	\$ 472,750.00	10/31/2025	Phase one of construction is complete. Phase two design is underway. Final construction expected to begin late fall of 2025.
2022-FRR12 South Ellerbe Restoration Project	Durham	Durham	Neuse	Flood Risk Reduction	NCLWF	\$ 500,000.00	12/30/2025	Durham is still negotiating how best to accept the DEQ funded award for supplemental work. Design underway for original flood retention work.

2022-FRR28 Lumberton Loop Five Mile Branch and Saddletree Swamp Confluence	Lumberton	Robeson	Lumber	Flood Risk Reduction	NCLWF	\$ 800,000.00	4/30/2026	Grantee has secured purchase agreements for six parcels necessary for the project. They have completed pre- acquisition documents and the appraisals have been approved by the State Property Office.
2022-FRR29 Maple Street Green Stormwater Improvement Project	Maysville	Jones	White Oak	Flood Risk Reduction	NCLWF	\$ 355,600.00	11/30/2024	Design is complete and permits are in hand. Preliminary construction (site preparation) is complete.
2024-051 TCF Schoolfield	The Conservation Fund	Robeson	Lumber	Acquisitio n	NCLWF	\$ 800,000.00	Projected Closing date 2/28/2026	Negotiations with landowners are ongoing.
2024-428 Wilmington - Wisteria and Clearbrook - Restoration	City of Wilmington	New Hanover	Cape Fear	Restoratio n	NCLWF	\$ 800,000.00	6/1/2026	Project contract under final review.
2024-056 TLC Lowgrounds	Triangle Land Conservancy	Johnston	Neuse	Acquisitio n	NCLWF	\$ 800,000.00	Projected Closing date 2/28/2026	Appraisals are completed and have been approved by the State Property Office. The closing attorney is currently completing title work, and as soon as completed, work on the survey will begin.
2024-038 WRC Big Swamp	NC Wildlife Resources Commission	Robeson	Lumber	Acquisitio n	NCLWF	\$ 800,000.00	Closing date to be determined.	WRC Commissioners gave Phase II approval December 2025 (inc. survey, Phase I Environmental Site Assessment, and appraisals). The project must receive approval

								from both the Joint Legislative Commission on Governmental Operations and the Council of State. Should those approvals be granted, title will be reviewed by the Attorney General's office and closing can be scheduled.
2022-FRR02 Bailey Creek Nature-Based Tributary Improvement s	Aurora	Beaufort	Tar- Pamlico	Flood Risk Reduction	NCLWF	\$ 704,809.00	6/1/2027	All land agreements are in place, but for some small parcels with no recorded ownership. The town will now advertise an RFQ for engineering/design services, then record easements once the 60% design is complete
2022-FRR35 Newport River Restoration Initiative Phase II	NCCF	Carteret	White Oak	Flood Risk Reduction	NCLWF	\$ 800,000.00	7/1/2026	Design is nearing completion. Conservation agreements have been recorded. Surface and groundwater monitoring underway.
2022-FRR03 Caswell Farm Water Farming Demonstratio n and Research Project	NCSU	Lenoir	Neuse	Flood Risk Reduction	NCLWF	\$ 305,206.00	8/31/2026	Design and permitting completed February 2025. Construction nearing completion, pre-installation monitoring complete.
2022-FRR16 Hofmann Forest Water Farming Demonstratio n and	NCSU	Onslow	White Oak	Flood Risk Reduction	NCLWF	\$ 107,600.00	4/30/2025	Design and permitting complete. Pre-treatment monitoring underway and construction of

Research Project								flood control devisees to begin spring of 2025.
2022-FRR61 Whiteville Stormwater Park	Whiteville	Columb.	Lumber	Flood Risk Reduction	NCLWF	\$ 396,814.00	6/30/2026	Design is complete and bids have been approved by town council. Construction expected summer of 2026.
2022-FRR24 Lower Mud Creek Floodplain Restoration and Flood Reduction Project	Hendersonville	Henders.	French Broad	Flood Risk Reduction	NCLWF	\$ 604,625.00	9/30/2025	Design and permitting complete and conservation agreements have been recorded. Appraisals complete and approved by State Property Office. Construction expected to begin fall or winter 2025.
NCORR_INF01 Pembroke Stormwater/Flooding Improvements	Pembroke	Robeson	Lumber	Infrastructure Stormwater	NCORR – Comm. Dev.	\$ 419,202.07	TBD	\$37,763.00 DEQ funds spent on engineering and CSX. There are some easement issues that the Pembroke attorney is looking into
NCORR_INF02 Fairmont WWTP Improvements	Fairmont	Robeson	Lumber	Critical Infrastructure	NCORR – Comm. Dev.	\$ 1,450,498.37	12/19/2024	\$1,290,669.65 DEQ funds spent. Waiting for final documentation to pay remaining funds and closeout project.
NCORR_INF03 St. Pauls Stormwater Improvements	St. Pauls	Robeson	Lumber	Infrastructure Stormwater	NCORR – Comm. Dev.	\$ 200,000.00	9/9/2024	\$200,000. DEQ funds spent. Project in final phase of construction. Anticipated completion February 20, 2026.
NCORR_INF04 Maxton Lift Station	Maxton	Robeson	Lumber	Critical Infrastructure	NCORR – Comm. Dev.	\$ 173,924.13	10/14/2024	\$173,924.13 of DEQ funds spent. Construction is complete. Awaiting

Improvements								final documentation and pay requests.
NCORR_INF05 Lumberton PHA Rental Housing	Lumberton	Robeson	Lumber	Housing	NCORR – Comm. Dev.	\$ 5,275,326.43	TBD	Rebid completed 1/27/26. Site prep bids to be ~\$3m lower following value engineering changes. Draw request for ~\$300k from DEQ funding to be submitted 1/28/26.
NCORR_INF06 Lumberton EOC Legend Rd. Water Supply	Lumberton	Robeson	Lumber	Critical Infrastructure	NCORR – Comm. Dev.	\$ 481,049.00	9/2/2024	\$481,049 in DEQ funds spent. Construction continues. Phoenix (construction) requested an extension until February 28, 2026.
Protecting US 74 at the Lumber River		Columbus	Lumber	Critical Infrastructure	NC DOT	\$ 225,900	TBD	Agreement Signed June 2025
<i>Main Street, Pollocksville</i>	<i>Pollocksville</i>	<i>Jones</i>	<i>Neuse</i>	<i>Infrastructure</i>	<i>Local</i>	\$ 120,000	TBD	<i>On hold pending BRIC funding resolution</i>
Wilson City Jetstream Park Ponds	City of Wilson	Wilson	Neuse	Nature- based	WRDG	\$ 395,254.00	TBD	Agreement Executed October 2025
R&F Hollow Riverbank Restoration	Town of Marshall	Madison	French Broad	Stream Restoration	WRDG	\$ 789,023.00	TBD	Agreement Executed October 2025
Stoney Creek Wetland Restoration	Tow of Nashville- Parks & Rec	Person	Tar- Pamlico	Wetland Restoration	WRDG	\$ 1,250,000.00	TBD	Agreement Executed October 2025
Whispering Pines	Durham County	Durham	Neuse	Stream Restoration	WRDG	\$ 600,000.00	TBD	Agreement Executed October 2025
Beaver Creek Nature Park Stream and Floodplain Restoration	Town of Apex	Chatham	Cape Fear	Stream/Floodplain Restoration	WRDG	\$ 1,407,236.00	TBD	Agreement Executed October 2025
Town of Clyde Flood Resiliency	Southwestern Commission	Haywood	French Broad	Floodplain Restoration	WRDG	\$ 110,000.00	TBD	Agreement Executed October 2025

Wilson City Ops Center CSW	City of Wilson	Wilson	Neuse	Nature-based CSW	WRDG	\$ 324,200.00	TBD	Agreement Executed October 2025
Cattail Creek Flood Resiliency	Yancey County-SWCD	Yancey	French Broad	Stream/Floodplain Restoration	WRDG	\$ 100,000.00	TBD	Agreement Executed October 2025
Linkhaw Road Flood Mitigation	City of Lumberton	Robeson	Lumber	Stormwater Infrastructure Improvement	WRDG	\$ 747,800.00	TBD	Agreement Executed October 2025
Hatteras Village Stormwater	Dare County	Dare	Tar-Pamlico	Stormwater Infrastructure Improvement	WRDG	\$ 65,000.00	TBD	Agreement Executed October 2025
Walnut Creek Stream and Floodplain	Wake County-SWCD	Wake	Neuse	Stream/Floodplain Restoration	WRDG	\$ 70,000.00	TBD	Agreement Executed October 2025
2025-408 CWA Stony Run Corridor Restoration	Carolina Wetland Association	Harnett	Cape Fear	Stream/Floodplain Restoration	NCLWF	\$ 270,500.00	TBD	Agreement Executed October 2025
2025-411 HWA Flood Resiliency Pigeon River at Clyde	Haywood Waterways Association	Haywood	French Broad	Floodplain Reconnection/Stream Restoration	NCLWF	\$ 210,500.00	TBD	Agreement Executed October 2025
2025-1003 Smithfield-College Pond Retrofit	Town of Smithfield	Johnston	Neuse	Innovative Stormwater	NCLWF	\$ 658,351.00	TBD	Agreement Executed October 2025
Clyde Downtown Core: Elevations and Floodproofing	Town of Clyde	Haywood	French Broad	Structure-Based	Local	\$ 50,000.00	TBD	Agreement Executed October 2025 December 2025-January 2026 Town Board formed committee to lead the administration and disbursement of the "flood insurance on-ramp"

								program” funds. Committee has held two meetings and created documents for public notices and documentation requirements for recipients of funds. Clyde submitted required FEMA HMGP documents for elevation and floodproofing funds to be released (Phase II of HMGP award).
City of Jacksonville: Scales Creek Watershed Improvements	Jacksonville	Onslow	White Oak	Infrastructure and Floodplain restoration	Local	\$1,500,000.00	July 2026	Agreement Executed on 12/31/2025