#### Juniper Bay Wetland Mitigation Site Robeson County, North Carolina

#### 2009 Annual Monitoring Report Year 4 of 5



NCEEP Project Number 201

Submitted To: NCDENR/Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, NC 27699-1652

Date: December 2009



#### **Monitoring Contact:**

Environmental Services, Inc. 524 S. New Hope Road Raleigh, North Carolina 27610 919-212-1760

www.environmentalservicesinc.com

2.0.	Table of Cont	ents	2						
3.0.	Executive Sur	nmary	3						
4.0.	Methodology								
5.0.	References		4						
6.0.	Project Condi	tion and Monitoring Data Appendices	5						
	Appendix A.	General Figures and Plan Views							
		Figure 1. Vicinity Map							
		Figure 2. Consolidated Current Condition Plan View							
	Appendix B.	General Project Tables							
	• •	Table 1. Project Restoration Component							
		Table 2. Project Activity and Reporting History							
		Table 3. Project Contacts Table							
		Table 4. Project Attributes Table							
	Appendix C.	Vegetation Assessment Data							
		Table 5. Vegetation Plot Mitigation Success Summary Table							
		Table 6. Vegetation Metadata Table							
		Table 7. Stem Count Total and Planted by Plot and Species							
	A an disa D	Watland Assessment Data							
	Appendix D.	Wetland Assessment Data							
		Figure 3. Juniper Bay 30-70 Percentile Graph for Rainfall in 2009							
		Gauge Hydrologic Data Graphs							
		Table 8. Wetland Hydrology Criteria Attainment							

#### 3.0. Executive Summary

The Juniper Bay Mitigation Site (JBMS) is a Carolina bay located in Robeson County, North Carolina comprising 728.5 acres. The site is monitored for two primary wetland parameters: hydrology and vegetation. In order to demonstrate successful mitigation, hydrologic and vegetation monitoring will be conducted for a minimum of five years. Vegetative data will be correlated with the appropriate hydrologic data from the groundwater monitoring gauges to determine if success criteria are being met. The site was constructed by the North Carolina Department of Transportation (NCDOT) and is managed by the North Carolina Ecosystem Enhancement Program (EEP) with the following goals and objectives.

- Provide compensatory wetland mitigation credits for Transportation Improvement Projects (TIP) in the Lumber River Basin (Hydrologic Unit 03040203).
- Restore the hydrologic functions to a Carolina Bay previously used for agricultural production with a drainage ditch network. The mitigation component in which jurisdictional hydrology is to be enhanced or restored comprises 567.7 acres.
- Restore natural wetland functions, processes, structure, and species composition to the site.
- Establish wetland forest vegetation within the site. The two community types planned for establishment are Peatland Atlantic White Cedar Forest/Bay Forest and Pond Pine Woodland/Bay Forest.

#### **Vegetation Conditions**

The 2009 monitoring event for the JBMS represents the fourth year of monitoring. The minimum survival rates for vegetative success are as follows: 320 stems/acre of target species at the end of Year 3, 290 stems/acre at the end of Year 4, and 260 stems/acre at the end of Year 5. Therefore, any plots with stem counts less than 290 stems/acre will not have met the vegetative success criterion for Year 4 monitoring. In 2009, 12 of the 20 plots (60.0%) did not meet the Year 4 success criterion. Two of the 9 (22.2%) plots in the Peatland Atlantic White Cedar Forest/Bay Forest community met the vegetative success criterion. Six of the 11 (54.5%) plots in the Pond Pine Woodland/Bay Forest community met the vegetative success criterion. The baseline stem counts conducted during the 2006 monitoring event indicate nine of the unsuccessful plots could not have met the success criteria for Year 4 with 100 percent survival rates due to existing low stem counts. The lack of damaged or dead stems found in these plots indicates the initial planting rates in these plots were likely too low to meet the success criteria. However, the anomalies in specific plots not meeting the vegetation success rate do not accurately reflect the overall vegetation success for the entire site. An overall examination of the plots within the entire site demonstrates an average of 316 stems/acre, which is above the Year 4 vegetation success criterion of 290 stems/acre. Furthermore, based upon the stem deaths within the plots during the 2009 monitoring year, it appears the mortality rate for the surviving stems within the plots has stabilized. Therefore, meeting the Year 5 vegetation success rate for the entire site is expected, pending no unforeseen problems contributing to stem mortality.

#### **Hydrology Conditions**

Forty-three automated groundwater monitoring gauges are installed across the site. The hydrologic success criterion requires the soil to be ponded, flooded, or saturated within 12 inches of the surface for a least 12.5% of the growing season during years with normal precipitation. The growing season extends from March 25<sup>th</sup> to November 4<sup>th</sup> in Robeson County (225 days). Therefore, in order to demonstrate hydrologic success, a gauge must have saturated conditions for a minimum of 28 consecutive days during the growing season. During the 2009 monitoring period, 35 of the 43 monitoring gauges met the hydrologic success criterion, an 81.4 % success rate. However, based on the JBMS Mitigation Plan, there are 13 perimeter gauges that are located adjacent to the perimeter ditch in the Pond Pine Woodland/Bay Forest community. The perimeter ditch remains open in order to avoid hydrologic trespass issues. The location of these 13 gauges represents portions of the site which are not expected to meet the wetland criterion due to the zone of influence exerted by the ditch. Seven of the 13 perimeter gauges met the jurisdictional hydrology criterion during the Year 4 monitoring, a 53.8% success rate. Multiple beaver dams within the perimeter ditch have raised the water levels along the perimeter, potentially resulting in higher than expected groundwater levels for the perimeter gauges. Of the remaining 30 interior gauges, 28 met the hydrologic success criterion, a 93.3% success rate.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

#### 4.0. Methodology Section

The fourth year of monitoring for JBMS occurred in 2009. Using the CVS-EEP Protocol for Recording Vegetation, Version 4.0 (Lee et al. 2006), 20 (10 meter X 10 meter) plots were designated across the site based on proximity to groundwater gauges and representative conditions for the site as a whole. Stem counts by species were conducted for each plot, including vigor and damage estimates. The stem counts were limited to planted woody stems. Natural recruits were not included in the stem counts. The taxonomic standard for vegetation that was applied was the Manual of the Vascular Flora of the Carolinas (Radford et al. 1968). Photographs of the vegetation plots from the same viewpoints annually were taken to provide a visual record of plot growth. No deviations regarding sampling procedures occurred.


#### 5.0. References


Lee, Michael T., Peet, Robert K., Roberts, Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved September 1 2009, from: http://cvs.bio.unc.edu/methods.htm.

Radford, Albert E., H.E. Ahles, and C.R. Bell. 1968. Manual of the Vascular Flora of the Carolinas. The University of North Carolina Press, Chapel Hill, NC. 1183 pp.

**6.0.** Project Condition and Monitoring Data Appendices

## Appendix A General Figures and Plan Views





## Appendix B General Project Tables

Table 1 lists the estimated wetland acreage by community type to be restored or enhanced.

Table 1. Project Restoration Components  Juniper Bay Wetland Mitigation Site-EEP # 201											
Community Type	Mitigation Type	Acreage									
Peatland Atlantic White Cedar Forest	Restoration	264.8									
Peatland Atlantic White Cedar Forest	Enhancement	11.8									
Pond Pine Woodland	Restoration	291.1									
	Total	567.7									
Non-restorable areas	Total	160.8									
Juniper Bay Mitigation Site	Total	728.5									

Table 2 provides the timeline for data collection and actual completion for construction and monitoring milestones of the JBMS. The dates for several activities were unavailable.

Table 2. Project Activity and Reporting History Juniper Bay Wetland Mitigation Site-EEP # 201									
Activity or Report	Data Collection Complete	Actual Completion							
Restoration Plan	N/A	N/A							
Final Design-90%	N/A	N/A							
Construction	N/A	Phase I Feb 2004; Phase II Jan 2006							
Temporary S&E mix applied to entire site	N/A	N/A							
Permanent Seed mix applied	N/A	N/A							
Mitigation Plan/ As-built (Year 0 Monitoring- baseline)	N/A	Feb 2006							
Year 1 Monitoring	Nov 2006	Dec 2006							
Year 2 Monitoring	Nov 2007	Dec 2007							
Year 3 Monitoring	Sept 2008	Oct 2008							
Year 4 Monitoring	Sept 2009	Nov 2009							
Year 5 Monitoring	N/A	N/A							

The point of contact for various phases and monitoring of the JBMS are provided in Table 3.

Table 3. Project Contacts Table Juniper Bay Wetland Mitigation Site-EEP # 201									
<b>Designer</b> N.C. Department of Transportation-Natural Environment UnitPrimary project design POCArcadis									
Construction Contractor Construction contractor POC	NCDOT Division 6 Robeson County Maintenance Eugene McKeithan, Highway Maintenance Engineer								
Planting Contractor Planting contractor POC	Professional Consolidated, LLC Henry Rozo								
Seeding Contractor Seeding contractor POC	NCDOT Division 6 Roadside Environmental Unit James Barnes, Division Roadside Environmental Engineer								
Nursery Stock Suppliers	NC Forestry Service (hardwoods); Coastal Plain Conservation Nursery (bays); Hillis Nursery (bays)								
Monitoring Performers Wetland and Vegetation POC	Environmental Services, Inc. 524 S. New Hope Road Raleigh, North Carolina 27610 Todd Milam (919) 212-1760								

Relevant project background information for the JBMS is provided in Table 4. The North Carolina Division of Water Quality (NCDWQ) classification for Project and Reference was unavailable at the time of report submission.

Table 4. Project Attributes Table Juniper Bay Wetland Mitigation Site-EEP # 201								
Project County	Robeson County							
Drainage Area	904 Acres; 756 acres within the site perimeter							
Drainage impervious cover estimate (%)	1%							
Physiographic Region	Coastal Plain							
Ecoregion	651 Atlantic Southern Loam Plain							
Cowardin Classification	PFOB4/6							
Dominant soil types	Ponzer muck, Leon sand, Rutledge loamy sand, Pantego fine							
	sandy loam							
Reference site ID	Tatum Millpond Bay, Bladen County, NC							
USGS HUC for Project and Reference	03040203							
NCDWQ Sub-basin for Project and Reference	03-07-54							
NCDWQ classification for Project and Reference	N/A							
Any portion of the project 303d listed?	No							
Any upstream portion 303d listed?	No							
% of project easement fenced	Gate at access road							

## Appendix C Vegetation Assessment Data

Table 5 provides a summary of the vegetation success for the 20 vegetation plots within the JBMS.

	etation Plot Mitigation Success Summary er Bay Wetland Mitigation Site-EEP# 201	Table
Peatlan	nd Atlantic White Cedar Forest/ Bay Forest	
Vegetation Plot	Vegetative Success Met	Community Type Mean
Veg-4	N	
Veg-11	N	
Veg-12	Y	
Veg-13	N	
Veg-15	N	22.2%
Veg-17	Y	
Veg-18	N	
Veg-19	N	
Veg-20	N	
	Pond Pine Woodland/Bay Forest	
Vegetation Plot	Vegetative Success Met	Community Type Mean
Veg-1	Y	
Veg-2	Y	
Veg-3	Y	
Veg-5	Y	
Veg-6	N	
Veg-7	N	54.5%
Veg-8	Y	
Veg-9	N	
Veg-10	Y	
Veg-14	N	
Veg-16	N	

# $\frac{\textbf{Vegetation Monitoring Plot Photos}}{\textbf{PLOT 1}}$



**2006** Photo Taken 9/19/06



2008 Photo Taken 10/21/08



**2007** Photo Taken 9/11/07



**2009** Photo Taken 9/22/09



**2006** Photo Taken 9/19/06



**2008** Photo Taken 9/21/2008



**2007** Photo Taken 9/11/07



2009 Photo Taken 9/23/2009



Photo Taken 9/19/06



Photo Taken 9/22/2008



Photo Taken 9/10/07



Photo Taken 9/23/2009



Photo Taken 9/21/06



Photo Taken 9/22/08



Photo Taken 9/10/07



Photo Taken 9/27/09



**2006** Photo Taken 9/19/06



2008 Photo Taken 9/21/08



**2007** Photo Taken 9/11/07



**2009** Photo Taken 9/22/09



Photo Taken 9/19/06



Photo Taken 9/21/08



Photo Taken 9/11/07



Photo Taken 9/23/09



Photo Taken 9/19/06



Photo Taken 9/22/08



Photo Taken 9/11/07



Photo Taken 9/22/09



Photo Taken 9/19/06



Photo Taken 9/21/08



Photo Taken 9/11/07



Photo Taken 9/27/09



Photo Taken 9/18/06



Photo Taken 9/22/2008



Photo Taken 9/12/07



Photo Taken 9/23/2009

## <u>PLOT 10</u>







Photo Taken 9/21/08



Photo Taken 9/12/07



Photo Taken 9/27/09

## <u>PLOT 11</u>








Photo Taken 9/21/08



Photo Taken 9/12/07



Photo Taken 9/27/09

## <u>PLOT 12</u>



Photo Taken 9/18/06



Photo Taken 9/22/08



Photo Taken 9/12/07



Photo Taken 9/23/09

## <u>PLOT 13</u>



Photo Taken 9/18/06



Photo Taken 9/22/08



Photo Taken 9/12/07



Photo Taken 9/27/09

## <u>PLOT 14</u>



Photo Taken 9/18/06



Photo Taken 9/21/08



Photo Taken 9/12/07



Photo Taken 9/22/09

## <u>PLOT 15</u>







Photo Taken 9/22/08



Photo Taken 9/11/07



Photo Taken 9/22/09

## <u>PLOT 16</u>



Photo Taken 9/20/06



Photo Taken 9/21/08



Photo Taken 9/10/07



Photo Taken 9/22/09

## <u>PLOT 17</u>



Photo Taken 9/20/06



Photo Taken 9/21/08



Photo Taken 9/11/07



Photo Taken 9/23/09

## <u>PLOT 18</u>



Photo Taken 9/20/06



Photo Taken 9/22/08



Photo Taken 9/11/07



Photo Taken 9/27/09

## <u>PLOT 19</u>



Photo Taken 9/20/06



Photo Taken 9/22/08





Photo Taken 9/22/09

## <u>PLOT 20</u>



**2006** Photo Taken 9/21/06

\*No 2008 Photo for Plot 20-No stem survival after Year 2



**2007** Photo Taken 9/11/07



**2009** Photo Taken 9/27/09

#### **Table 6. Vegetation Metadata Table**

**Report Prepared By** M. Todd Milam **Date Prepared** 10/5/2009 10:01

database name cvs-eep-entrytool-v2.2.7.mdb

database location P:\Projects\2007\ER07-008\2009 Monitoring\Veg Plot Data

computer name ES01043 file size 53137408

#### DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

MetadataDescription of database file, the report worksheets, and a summary of project(s) and project data.Proj, plantedEach project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.

**Proj. total stems** Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems,

and all natural/volunteer stems.

Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).

VigorFrequency distribution of vigor classes for stems for all plots.Vigor by SppFrequency distribution of vigor classes listed by species.

**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.

Damage by SppDamage values tallied by type for each species.Damage by PlotDamage values tallied by type for each plot.

Planted Stems by Plot and Spp A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

#### PROJECT SUMMARY-----

Project Code 201

**project Name** Juniper Bay

**Description** A Carolina Bay mitigation site

River BasinCape Fearlength(ft)N/Astream-to-edge width (ft)N/Aarea (sq m)2948134.9Required Plots (calculated)N/ASampled Plots20

<u>Table 7. Stem Count Total and Planted by Plot and Species</u>

	Species		002	01-01-00	01	00201-01-0002			0(	0201-01-	0003	00201-01-0004		
Scientific Name	Common Name	Туре	P-LS	P-all	T	P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т
Acer rubrum	red maple	Tree												
Baccharis halmifolia	baccharis	Shrub Tree												
Chamaecyparis thyoides	Atlantic white cedar	Tree												
Liquidambar styraciflua	sweetgum	Tree												
Magnolia virginiana	sweetbay	Shrub Tree												
Morella cerifera	sweetgale	Shrub												
Nyssa aquatica	water tupelo	Tree											1	1
Persea palustris	swamp bay	Tree												
Pinus serotina	pond pine	Tree											2	2
Pinus taeda	loblolly pine	Tree		6	6		5	5						
Quercus lyrata	overcup oak	Tree		2	2					12	12			
Salix nigra	black willow	Tree												
Taxodium ascendens	pond cypress	Tree												
Taxodium distichum	bald cypress	Tree		1	1		4	4		4	4		1	1
		Stem count	0	9	9	0	9	9	0	16	16	0	4	4
size (ares) size (ACRES)		1		1			1			1				
				0.02			0.0			0.02				
Species count			0	3	3	0	2	2	0	2	2	0	3	3
	S	tems per ACRE	0	364.2	364.2	0	364.2	364.2	0	647.5	647.5	0	161.9	161.9

Table 7. Continues.

<u>Table 7. Stem Count Total and Planted by Plot and Species continued.</u>

		Species	002	201-01-00	05	00:	201-01-00	006	00	201-01-00	07	00201-01-0008		
Scientific Name	Common Name	Туре	P-LS	P-all	Т	P-LS	P-all	T	P-LS	P-all	Т	P-LS	P-all	Т
Acer rubrum	red maple	Tree												
Baccharis halmifolia	baccharis	Shrub Tree												
Chamaecyparis thyoides	Atlantic white cedar	Tree												
Liquidambar styraciflua	sweetgum	Tree												
Magnolia virginiana	sweetbay	Shrub Tree												
Morella cerifera	sweetgale	Shrub												
Nyssa aquatica	water tupelo	Tree								1	1			
Persea palustris	swamp bay	Tree												
Pinus serotina	pond pine	Tree												
Pinus taeda	loblolly pine	Tree					2	2		5	5		2	2
Quercus lyrata	overcup oak	Tree					1	1					2	2
Salix nigra	black willow	Tree												
Taxodium ascendens	pond cypress	Tree												
Taxodium distichum	bald cypress	Tree		20	20		4	4		1	1		5	5
		Stem count	0	20	20	0	7	7	0	7	7	0	9	9
size (ares) size (ACRES) Species count Stems per ACRE		1		1			1			1				
			0.02		0.02			0.02			0.02			
		0	1	1	0	3	3	C	3	3	0	3	3	
		0	809.4	809.4	0	283.3	283.3	C	283.3	283.3	0	364.2	364.2	

Table 7. Continues.

<u>Table 7. Stem Count Total and Planted by Plot and Species continued.</u>

	Common Name	Species ame Type	002	01-01-00	09	00201-01-0010			00201-01-0011			00201-01-0012		
Scientific Name			P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т
Acer rubrum	red maple	Tree												
Baccharis halmifolia	baccharis	Shrub Tree												
Chamaecyparis thyoides	Atlantic white cedar	Tree												ŀ
Liquidambar styraciflua	sweetgum	Tree												
Magnolia virginiana	sweetbay	Shrub Tree												
Morella cerifera	sweetgale	Shrub												
Nyssa aquatica	water tupelo	Tree												
Persea palustris	swamp bay	Tree												
Pinus serotina	pond pine	Tree								4	4			
Pinus taeda	loblolly pine	Tree		3	3		10	10					4	4
Quercus lyrata	overcup oak	Tree		1	1									
Salix nigra	black willow	Tree												
Taxodium ascendens	pond cypress	Tree											1	1
Taxodium distichum	bald cypress	Tree								2	2		3	3
		Stem count	0	4	4	0	10	10	0	6	6	0	8	8
size (ares)		1		1		1			1					
	size (ACRES)				0.02			0.02				0.02		
		Species count	0	2	2	0	1	1	0	2	2	0	3	3
	S	tems per ACRE	0	161.9	161.9	0	404.7	404.7	0	242.8	242.8	0	323.7	323.7

Table 7. Continues.

<u>Table 7. Stem Count Total and Planted by Plot and Species continued.</u>

		Species Type	002	201-01-0	013	00201-01-0014			00201-02-0015			00201-02-0016		
Scientific Name	Common Name		P-LS	P-all	Т	P-LS	P-all	T	P-LS	P-all	Т	P-LS	P-all	Т
Acer rubrum	red maple	Tree												
Baccharis halmifolia	baccharis	Shrub Tree												
Chamaecyparis thyoides	Atlantic white cedar	Tree											2	2
Liquidambar styraciflua	sweetgum	Tree												
Magnolia virginiana	sweetbay	Shrub Tree					2	2		3	3			
Morella cerifera	sweetgale	Shrub												
Nyssa aquatica	water tupelo	Tree											1	1
Persea palustris	swamp bay	Tree												
Pinus serotina	pond pine	Tree											1	1
Pinus taeda	loblolly pine	Tree		7	7		5	5						
Quercus lyrata	overcup oak	Tree											3	3
Salix nigra	black willow	Tree												
Taxodium ascendens	pond cypress	Tree												
Taxodium distichum	bald cypress	Tree								2	2			ļ
		Stem count	0	7	7	0	7	7	0	5	5	0	7	7
size (ares)		1		1			1				1			
	size (ACRES)					0.02			0.02				0.02	
		Species count	0	1	1	0	2	2	0	2	2	0	4	4
	S	tems per ACRE	0	283.3	283.3	0	283.3	283.3	0	202.3	202.3	0	283.3	283.3

Table 7. Continues.

Table 7. Stem Count Total and Planted by Plot and Species continued.


	Common Name	Species	002	201-02-00	17	00	201-02-0	0018	00201-02-0019			
Scientific Name		Туре	P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т	
Acer rubrum	red maple	Tree										
Baccharis halmifolia	baccharis	Shrub Tree										
Chamaecyparis thyoides	Atlantic white cedar	Tree										
Liquidambar styraciflua	sweetgum	Tree										
Magnolia virginiana	sweetbay	Shrub Tree					3	3				
Morella cerifera	sweetgale	Shrub										
Nyssa aquatica	water tupelo	Tree					3	3				
Persea palustris	swamp bay	Tree										
Pinus serotina	pond pine	Tree		7	7							
Pinus taeda	loblolly pine	Tree										
Quercus lyrata	overcup oak	Tree										
Salix nigra	black willow	Tree										
Taxodium ascendens	pond cypress	Tree										
Taxodium distichum	bald cypress	Tree		4	4					4	4	
		Stem count	0	7	0	11	11	0	6	6	0	
	size (ares)			1			1			1		
		size (ACRES)		0.02		0.02						
		Species count	0	2	2	0	2	2	0	1	1	
	S	tems per ACRE	0	445.2	445.2	0	242.8	242.8	0	161.9	161.9	

Table 7. Continues.


<u>Table 7. Stem Count Total and Planted by Plot and Species concluded.</u>

		Species	М	IY3 (2009	)	MY2 (2008)			ı	MY1 (200	07)	MY0 (2006)		
Scientific Name	Common Name	Туре	P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т	P-LS	P-all	Т
Acer rubrum	red maple	Tree												8
Baccharis halmifolia	baccharis	Shrub Tree												1
Chamaecyparis thyoides	Atlantic white cedar	Tree		2	2		2	2		2	2		2	2
Liquidambar styraciflua	sweetgum	Tree												2
Magnolia virginiana	sweetbay	Shrub Tree		8	8		8	8		8	8		8	8
Morella cerifera	sweetgale	Shrub												1
Nyssa aquatica	water tupelo	Tree		6	6		6	6		7	7		14	15
Persea palustris	swamp bay	Tree											7	7
Pinus serotina	pond pine	Tree		14	14		15	15		16	16		20	20
Pinus taeda	loblolly pine	Tree		49	49		49	49		51	51		52	52
Quercus lyrata	overcup oak	Tree		21	21		21	21		22	22		28	28
Salix nigra	black willow	Tree												18
Taxodium ascendens	pond cypress	Tree		1	1									
Taxodium distichum	bald cypress	Tree		55	55		54	54		55	55		58	58
		Stem count	0	7	0	156	156	0	155	155	0	161	161	0
		size (ares)		20		20		20			20			
		size (ACRES)	0.49		0.49		0.49			0.49				
		Species count	0	8	8	0	7	7	0	7	7	0	8	13
	S	tems per ACRE	0	315.7	315.7	0	313.6	313.6	0	325.8	325.8	0	382.4	445.2


## Appendix D Wetland Assessment Data




Juniper Bay 1 40" Groundwater




Juinper Bay 2 40" Groundwater




Juniper Bay 3 40" Groundwater




Juniper Bay 4 40" Groundwater




Juniper Bay 5 40" Groundwater




Juniper Bay 6 40" Groundwater




Juniper Bay 7 40" Groundwater




Juniper Bay 8 40" Groundwater




Juniper Bay 9 40" Groundwater




Juniper Bay 10 40" Groundwater




Juniper Bay 11 40" Groundwater




Juniper Bay 12 40" Groundwater




Juniper Bay 13 40" Groundwater




Juniper Bay 14 40" Groundwater




Juniper Bay 16 40" Groundwater




Juniper Bay 17 40" Groundwater




Juniper Bay 18 40" Groundwater




Juniper Bay 19 40" Groundwater




Juniper Bay 20 40" Groundwater




Juniper Bay 21 40" Groundwater




Juniper Bay 23 40" Groundwater




Juniper Bay 24 40" Groundwater




Juniper Bay 25 40" Groundwater




Juniper Bay 26 40" Groundwater




Juniper Bay 27 40" Groundwater




Juniper Bay 28 40" Groundwater




Juniper Bay 29 40" Groundwater




Juniper Bay 30 40" Groundwater




Juniper Bay 31 40" Groundwater




Juniper Bay 32 40" Groundwater




Juniper Bay 33 40" Groundwater




Juniper Bay 34 40" Groundwater




Juniper Bay 35 40" Groundwater




Juniper Bay 36 40" Groundwater




Juniper Bay 37 40" Groundwater




Juniper Bay 38 40" Groundwater




Juniper Bay 39 40" Groundwater




Juniper Bay 40 40" Groundwater




Juniper Bay 41 40" Groundwater




Juniper Bay 42 40" Groundwater



Juniper Bay 43 40" Groundwater



Juniper Bay 44 40" Groundwater



Juniper Bay 45 40" Groundwater




Table 8. Wetland Hydrology Criteria Attainment
Summary of Groundwater Gauge Results for Year 1 through Year 4

		Year 1 (2006)			Year 2 (2007)			Year 3 (2008)			Year 4 (2009)		
Gauge	Community Type <sup>a</sup>	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success
GW-1 <sup>d</sup>	PPW/BF	<5%	2	No	>12.5%	80 <sup>b</sup>	Yes	5-12.5%	19	No	>12.5%	29	Yes
GW-2	PPW/BF	>12.5%	71	Yes	>12.5%	97	Yes	>12.5%	71	Yes	>12.5%	59	Yes
GW-3	PPW/BF	>12.5%	116	Yes	>12.5%	117	Yes	>12.5%	72(79) <sup>c</sup>	Yes	>12.5%	139	Yes
GW-4 <sup>d</sup>	PPW/BF	5-12.5%	18	No	5-12.5%	20	No	>12.5%	39	Yes	>12.5%	29	Yes
GW-5	PPW/BF	>12.5%	112 <sup>b</sup>	Yes	>12.5%	97	Yes	>12.5%	72	Yes	>12.5%	56	Yes
GW-6	PAWCF/BF	>12.5%	225	Yes	>12.5%	117	Yes	>12.5%	84	Yes	>12.5%	169	Yes
GW-7	PAWCF/BF	>12.5%	225	Yes	>12.5%	119	Yes	>12.5%	87	Yes	>12.5%	173	Yes
GW-8	PAWCF/BF	>12.5%	225	Yes	>12.5%	118	Yes	>12.5%	82	Yes	>12.5%	168	Yes
GW-9	PAWCF/BF	>12.5%	225	Yes	>12.5%	117	Yes	>12.5%	82	Yes	>12.5%	169	Yes
GW-10	PPW/BF	<5%	10	No	>12.5%	58	Yes	5-12.5%	19	No	5-12.5%	27	No
GW-11 <sup>d</sup>	PPW/BF	<5%	1	No	<5%	1	No	<5%	4	No	<5%	2	No
GW-12 <sup>d</sup>	PPW/BF	<5%	1	No	>12.5%	68	Yes	>12.5%	16(30) <sup>c</sup>	Yes	5-12.5%	26	No
GW-13	PAWCF/BF	>12.5%	196	Yes	>12.5%	133	Yes	>12.5%	118	Yes	>12.5%	173	Yes
GW-14	PAWCF/BF	>12.5%	156 (225) <sup>c</sup>	Yes	>12.5%	130	Yes	>12.5%	115	Yes	>12.5%	175	Yes
GW-15	PAWCF/BF	N/A	Not Installed	N/A	N/A	Not Installed	N/A	N/A	Not Installed	N/A	N/A	Not Installed	N/A
GW-16	PAWCF/BF	>12.5%	225	Yes	>12.5%	121	Yes	>12.5%	82	Yes	>12.5%	168	Yes
GW-17	PPW/BF	>12.5%	83	Yes	>12.5%	62	Yes	>12.5%	72	Yes	>12.5%	55	Yes
GW-18 <sup>d</sup>	PPW/BF	>12.5%	64	Yes	>12.5%	48	Yes	>12.5%	62	Yes	>12.5%	56	Yes
GW-19	PPW/BF	>12.5%	81	Yes	>12.5%	43	Yes	>12.5%	64	Yes	>12.5%	56	Yes
GW-20	PPW/BF	>12.5%	79	Yes	>12.5%	68 <sup>b</sup>	Yes	>12.5%	62	Yes	>12.5%	52	Yes
GW-21	PPW/BF	>12.5%	83	Yes	>12.5%	116	Yes	>12.5%	73	Yes	>12.5%	56	Yes
GW-22	PAWCF/BF	N/A	Not Installed	N/A	N/A	Not Installed	N/A	N/A	Not Installed	N/A	N/A	Not Installed	N/A

Table 8. Wetland Hydrology Criteria Attainment Continues.

Table 8. Wetland Hydrology Criteria Attainment Concluded. Summary of Groundwater Gauge Results for Year 1 through Year 4

		Year 1 (2006)			Year 2 (2007)			Year 3 (2008)			Year 4 (2009)		
Gauge	Community Type <sup>a</sup>	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success	Growing Season %	Days <12"	Hydrologic Success
GW-23	PAWCF/BF	>12.5%	225	Yes	>12.5%	208	Yes	>12.5%	115	Yes	>12.5%	174	Yes
GW-24	PAWCF/BF	>12.5%	105	Yes	>12.5%	130	Yes	>12.5%	114	Yes	>12.5%	156	Yes
GW-25 <sup>d</sup>	PPW/BF	<5%	4	No	>12.5%	88	Yes	>12.5%	63	Yes	>12.5%	29	Yes
GW-26 <sup>d</sup>	PPW/BF	<5%	10	No	>12.5%	80	Yes	>12.5%	64	Yes	5-12.5%	27	No
GW-27	PAWCF/BF	>12.5%	88	Yes	>12.5%	113	Yes	>12.5%	84	Yes	>12.5%	124	Yes
GW-28	PAWCF/BF	>12.5%	119	Yes	>12.5%	122	Yes	>12.5%	100	Yes	>12.5%	158	Yes
GW-29	PAWCF/BF	>12.5%	225	Yes	>12.5%	118	Yes	>12.5%	82	Yes	>12.5%	169	Yes
GW-30	PPW/BF	>12.5%	77	Yes	>12.5%	111	Yes	>12.5%	62	Yes	>12.5%	49	Yes
GW-31	PPW/BF	>12.5%	49	Yes	>12.5%	57	Yes	>12.5%	62	Yes	>12.5%	52	Yes
GW-32 <sup>d</sup>	PPW/BF	>12.5%	50	Yes	5-12.5%	19	No	>12.5%	40	Yes	>12.5%	53	Yes
GW-33 <sup>d</sup>	PPW/BF	<5%	10	No	5-12.5%	12	No	5-12.5%	17	No	5-12.5%	12	No
GW-34	PPW/BF	<5%	9	No	>12.5%	58	Yes	<5%	9	No	5-12.5%	16	No
GW-35	PPW/BF	>12.5%	36	Yes	>12.5%	38	Yes	>12.5%	32	Yes	>12.5%	41	Yes
GW-36	PPW/BF	5-12.5%	22	No	>12.5%	62	Yes	>12.5%	61	Yes	>12.5%	49	Yes
GW-37	PPW/BF	>12.5%	88	Yes	>12.5%	117	Yes	>12.5%	78	Yes	>12.5%	85 (124) <sup>c</sup>	Yes
GW-38 <sup>d</sup>	PPW/BF	>12.5%	35	Yes	>12.5%	89	Yes	>12.5%	62	Yes	5-12.5%	27	No
GW-39 <sup>d</sup>	PPW/BF	5-12.5%	22	No	>12.5%	109	Yes	>12.5%	72	Yes	>12.5%	50	Yes
GW-40	PPW/BF	>12.5%	35	Yes	>12.5%	103	Yes	>12.5%	74	Yes	>12.5%	53	Yes
GW-41	PPW/BF	>12.5%	44	Yes	5-12.5%	19	No	>12.5%	32	Yes	>12.5%	42 <sup>b</sup>	Yes
GW-42	PPW/BF	5-12.5%	20	No	>12.5%	66	Yes	>12.5%	31	Yes	>12.5%	45	Yes
GW-43	PAWCF/BF	>12.5%	116	Yes	>12.5%	60 (129) <sup>c</sup>	Yes	>12.5%	118	Yes	>12.5%	183	Yes
GW-44 <sup>d</sup>	PPW/BF	<5%	10	No	5-12.5%	17	No	5-12.5%	18	No	5-12.5%	12	No
GW-45 <sup>d</sup>	PPW/BF	5-12.5%	20	No	>12.5%	62	Yes	>12.5%	32	Yes	>12.5%	41	Yes

<sup>&</sup>lt;sup>a</sup> Community Types: PPW/BF-Pine Pond Woodland/Bay Forest, PAWCF/BF- Peatland Atlantic White Cedar Forest/Bay Forest.

<sup>&</sup>lt;sup>b</sup> Missing data: data does not affect longest hydroperiod.

<sup>&</sup>lt;sup>C</sup> Missing data: status shown in parenthesis was extrapolated from comparable gauges.

<sup>&</sup>lt;sup>d</sup> Gauges originally not expected to meet the jurisdictional hydrologic success criterion due to proximity to perimeter ditch