





MONITORING YEAR 4 ANNUAL REPORT Final

MARTIN DAIRY BUFFER MITIGATION SITE

Orange County, NC NCDEQ Contract No. 006831 DMS Project No. 97087 NCDWR Project No. 2016-0366

Data Collection Period: September 2021 Draft Submission Date: November 2021 Final Submission Date: November 23, 2021

PREPARED FOR:



NC Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652



Wildlands Engineering, Inc. 312 West Millbrook Road, Suite 225 Raleigh, NC 27609

Jason Lorch

jlorch@wildlandseng.com Phone: (919) 851-9986

MARTIN DAIRY BUFFER MITIGATION SITE

Monitoring Year 4 Report

TABLE OF CONTENTS

Section	1: PROJECT OVERVIEW	2
1.1		
1.2		
1.3	Monitoring Year 4 Data Assessment	
	.1 Vegetative Assessment	
1.4	Monitoring Year 4 Summary	3
	2: METHODOLOGY	
Section	3: REFERENCES	4
ADDENIC	DICES	

APPENDICES	
Appendix 1	General Figures and Tables
Figure 1	Project Vicinity Map
Figure 2	Service Area
Figure 3	Project Component / Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Table 5	Adjacent Forested Areas Existing Tree and Shrub Species
Table 6	Planted Tree Species
Table 6a	Supplemental Planting Tree Species (Planted MY3 – January 2020)
Appendix 2	Visual Assessment Data
Figure 4	Monitoring Plan View
Table 7	Vegetation Condition Assessment Table
	Vegetation Plot Photographs
Appendix 3	Vegetation Plot Data
Table 8	Vegetation Plot Criteria Attainment Table
Table 9	CVS Vegetation Tables - Metadata
Table 10	Planted and Total Stem Counts
Appendix 4	Overview Photos

Section 1: PROJECT OVERVIEW

1.1 Project Summary

Wildlands Engineering, Inc. (Wildlands) implemented a full delivery project at the Martin Dairy Mitigation Site ("Site") for the North Carolina Department of Environmental Quality Division of Mitigation Services (DMS) to restore a total of 2,135 linear feet (LF) of perennial streams in Orange County, NC. The Site included the restoration of two unnamed tributaries (Martin Dairy Creek and UT1). The project also restored 10.139 acres (441,654.84 ft²) of riparian buffer at the Site, which will provide 379,169.330 riparian buffer credits. The project Site was planned, designed, and constructed on land surrounding Martin Dairy Creek and its tributary. The Site is located approximately eight miles northeast of Hillsborough, NC and eight miles south of Caldwell, NC (Figure 1) in the Neuse River Basin 8-Digit Hydrologic Unit Code 03020201. The project is located within the Neuse River Basin Hydrologic Unit Code 03020201030030 and NC Division of Water Resources (DWR) Subbasin 03-04-01. The Site drains to Buckwater Creek, which flows to Falls Lake, which is classified as Water Supply Waters (WS-IV) and Nutrient Sensitive Waters (NSW). The 11.155 acre Site is protected with a permanent conservation easement.

The project has been planned, designed, and constructed per the Martin Dairy Mitigation Plan (Wildlands, 2017) and the Consolidated Buffer Mitigation Rule 15A NCAC 02B .0295 (effective November 1, 2015). The purpose of the riparian buffer restoration is to provide riparian buffer credits to compensate for buffer impacts within the Hydrologic Unit Code 03020201 and the Falls Lake Watershed. The service area for the riparian buffer credits is depicted in Figure 2. The mitigation credits generated from this Site are listed in Table 1 and shown in Figure 3.

1.2 Project Goals and Objectives

Prior to construction activities, the primary degradation on the Site was the original clearing of the Site and channelization of Martin Dairy Creek and UT1. The channelization involved straightening and deepening of the stream (as indicated by the amount of dredge spoil in the floodplain). In the past livestock were grazed on the Site, which contributed to bank sloughing. Table 4 in Appendix 1 presents the pre-restoration conditions in more detail. The restored riparian buffer areas within the Site will aid in protecting water quality.

The main objective of the project was to reduce nitrogen and phosphorus loading to the Neuse River tributaries by establishing a forested riparian buffer on land previously used for agricultural purposes. The riparian buffer will immobilize nutrients, reducing quantities available to downstream aquatic ecosystems in the Neuse River Basin.

The Site is protected with a 11.155 acre conservation easement. Out of the 11.155 acres, 10.139 acres were restored for Neuse River buffer credit and 1.017 acres will not generate buffer mitigation credit. In general, riparian buffer restoration area widths on streams extend out to 200 feet from top of bank for Neuse River buffer credits. Maps detailing the credit generation are provided in Figure 3.

1.3 Monitoring Year 4 Data Assessment

The final Mitigation Plan was submitted and accepted by DMS in March 2017. Construction activities were completed by Land Mechanic Designs, Inc in July 2017. The planting was completed by Bruton Natural Systems, Inc. in December 2017. The baseline as-built survey for the stream mitigation work was completed by Turner Land Surveying in August 2017 and for the buffer mitigation component in January 2018. Monitoring Year 4 vegetation survey was completed September 2021. Refer to Appendix 1 for detailed project activity, history, contact information, and watershed/site background information.

Vegetative performance for buffer restoration areas will be in accordance with 15A NCAC 02B .0295(n)(2)(B), and (n)(4) (effective November 1, 2015). To meet success criteria, areas generating buffer mitigation credits shall include a minimum of four native hardwood tree species or four native hardwood tree and native shrub species, where no one species is greater than 50 percent of stems, and have a survival of 260 planted stems per acre at the end of the required monitoring period (MY5) (no interim success criteria required). In order for the monitoring to be terminated, DWR must provide written approval of vegetation success of the buffer restoration areas generating buffer credit. Annual monitoring was conducted to assess the condition of the vegetation in September 2021.

1.3.1 Vegetative Assessment

The quantity of monitoring vegetation plots was determined in accordance with the Carolina Vegetative Sampling Protocol (CVS Levels II) such that at least two (2) percent of the Site is encompassed in monitoring plots. A total of eight (8) vegetation plots (10 meters by 10 meters) were randomly established between the conservation easement boundaries and five feet from the top of stream banks. The plot corners have been marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs will be taken at the origin looking diagonally across the plot to the opposite corner on an annual basis. Species composition, density, and survival rates will be evaluated on an annual basis by plot and for the entire site. The extent of invasive species coverage will also be monitored and controlled as necessary.

The MY4 vegetative survey was completed in September 2021. All eight of the vegetation plots exceeded the MY5 success criteria with an average stem density of 435 planted stems per acre. Individual plots ranged from 364 to 486 stems per acre. All plots surpassed the density requirements for MY5 by at least 47%. Volunteer species are flourishing and have shown an overall increase in both species diversity, and density. The MY4 average stem density including volunteer species has risen to 1,108 stems per acre, which is nearly 50% higher than MY0.

Refer to Appendix 3 for vegetation plot criteria attainment data, CVS vegetation plot metadata, and vegetation summary tables and Appendix 2 for vegetation plot photographs, vegetation condition assessment table, and monitoring plan view.

Tree vigor and vegetative cover along UT1 has immensely improved from MY3. Container trees and tublings planted in MY3 have thrived and vegetative and herbaceous cover has benefited from the addition of soil amendments. The effects of the supplemental planting done during the prior year can be seen through improvements in stem density across the Site. Deer browse has limited the height of trees throughout the Site. Repellex pellets containing capsacin will be added at the base of trees in attempt to deter deer from browsing.

1.4 Monitoring Year 4 Summary

All eight vegetation plots are on track to surpass the success criteria at the end of MY5. Remedial efforts taken in the prior monitoring year have greatly benefited the Site's overall vegetative success. The density of both volunteer and planted trees have increased from MY3. The Site has shown positive trends of vegetative growth and establishment and is expected to continue these trends during the upcoming monitoring year. Herbaceous vegetation is thriving, and species diversity and abundance has increased across the site.

Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on

DMS's website. All raw data supporting the tables and figures in the appendices is available from DMS upon request.


Section 2: METHODOLOGY

Planted woody vegetation was monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2006). A total of eight standard 10 meter by 10-meter vegetation plots were established within the project easement area.

Section 3: REFERENCES

- Breeding, R. 2010. Neuse River Basin Restoration Priorities. North Carolina Ecosystem Enhancement Program.
- Guidelines for Riparian Buffer Restoration. NC Department of Environment and Natural Resources, Ecosystem Enhancement Program. October 2004.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from http://www.nceep.net/business/monitoring/veg/datasheets.htm.
- Peet, R.K., T.R. Wentworth and P.S. White. 1998. A flexible, multipurpose method for recording vegetation composition and structure. Castanea 63:262-274. http://cvs.bio.unc.edu/methods.htm
- Schafale, M.P. and Weakley, A.S. 1990. A Classification of the Natural Communities of North Carolina, Third Approximation.
- Wildlands Engineering (2017). Martin Dairy Mitigation Site. NCDWR, Raleigh NC. http://portal.ncdenr.org/web/wq/nutrientbufferbanks















Figure 1. Project Vicinity Map Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021








0 5 10 Miles



Figure 2. Service Area Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021







0 100 200 Feet



Figure 3. Project Component / Asset Map Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021

Table 1. Project Components and Mitigation Credits

Martin Dairy Buffer Mitigation Site DMS Project No. 97087 **Monitoring Year 4 - 2021**

	MITIGATION CREDITS											
Riparian Buffer (15A NCAC 02B.0295)							If Conve Nutrien					
Location	Jurisdictional Streams	Restoration Type	Reach ID /Component	Buffer Width (ft)	Creditable Area (square feet)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits (BMU)	Convertible to Nutrient Offset (Yes or No*)	Nutrient Offset: N (lbs)	Nutrient Offset: P (lbs)
Rural	Subject	Restoration	Martin Dairy Martin Dairy	0-100 101-200	348,392.88	1	100% 33%	1.00000 3.00000	348,392.88 30.776.45	No No	0.000	0.000
	SUBTO		93,261.96 441,654.84		53%	3.00000	30,776.45 379,169.33	140	0.000	0.000		

^{*}Riparian buffer credits are not convertible to nutrient offset because the site was used for hay production and livestock have been removed.

Table 2. Project Activity and Reporting History

Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021

Activity or Report	Date Collection Complete	Completion or Scheduled Delivery	
Conservation Easement	N/A	November 2016	
Mitigation Plan	March 2017	March 2017	
Bare Root Planting	N/A	December 2017	
As-Built & Baseline Monitoring Document	January 2018	January 2018	
Year 1 Monitoring	September 2018	December 2018	
Year 2 Monitoring	September 2019	December 2019	
Supplemental Planting		January 2020	
Year 3 Monitoring	September 2020	December 2020	
Year 4 Monitoring	September 2021	December 2021	
Year 5 Monitoring	2022	December 2022	

Table 3. Project Contact Table

Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021

	Wildlands Engineering, Inc.
Designer	312 West Millbrook Road, Suite 225
Angela Allen, PE	Raleigh, NC 27609
	919.851.9986
	Bruton Natural Systems, Inc
Planting Contractor	P.O. Box 1197
	Fremont, NC 27830
Nursery Stock Suppliers	Dykes and Son Nursery
Monitoring Performers	Wildlands Engineering, Inc.
Monitoring, POC	Jason Lorch
	919.851.9986, ext. 107

Table 4. Project Information and Attributes Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021

	PROJECT INFORMATION
Project Name	Martin Dairy Buffer Mitigation Site
County	Orange County
Project Area (acres)	11.155
Planted Area (acres)	10.139
Project Coordinates (latitude and longitude)	36° 7' 25.76"N 79° 0' 14.26"W
PROJECT W	ATERSHED SUMMARY INFORMATION
Physiographic Province	Carolina Slate Belt of the Piedmont Physiographic Province
River Basin	Neuse
USGS Hydrologic Unit 8-digit	03020201
USGS Hydrologic Unit 14-digit	03020201030030
DWR Sub-basin	03-04-01
Project Drainage Area (acres)	526.0
Project Drainage Area Percentage of Impervious	0.4%
CGIA Land Use Classification	59.0% forested, 40.6% cultivated, 0.40% impervious

Table 5. Adjacent Forested Areas Existing Tree and Shrub Species

Martin Dairy Buffer Mitigation Site

DMS Project No. 97087

Monitoring Year 4 - 2021

Common Name	Scientific Name	Wetland Indicator Status
Red Maple	Acer rubrum	FAC
Water Hickory	Carya aquatica	OBL
Sugarberry	Celtis laevigata	FACW
Sweet Pepperbush	Clethra alnifolia	FACW
Swamp Titi	Cyrilla racemiflora	FACW
Persimmon	Diospyros virginiana	FAC
Water Ash	Fraxinus caroliniana	OBL
Deciduous Holly	Ilex decidua	FACW-
Virginia Sweetspire	Itea virginica	FACW+
Eastern Red Cedar	Juniperus virginiana	FACU-
Sweetgum	Liquidambar styraciflua	FAC+
Yellow Poplar	Liriodendron tulipifera	FAC
Water Tupelo	Nyssa aquatica	OBL
Blackgum	Nyssa sylvatica	FAC
Loblolly Pine	Pinus taeda	FAC
American Sycamore	Platanus occidentalis	FACW-
Willow Oak	Quercus phellos	FACW-
Red Oak	Quercus rubra	FACU
Shumard Oak	Quercus shumardii	FACW-
Black Willow	Salix nigra	OBL

Table 6. Planted Tree Species

Martin Dairy Buffer Mitigation Site

DMS Project No. 97087 Monitoring Year 4 - 2021

Common Name	Scientific Name	Number Planted	% of Total
River Birch	Betula nigra	926	16%
Eastern Redbud	Cercis canadensis	58	1%
Flowering Dogwood	Comus florida	58	1%
Green Ash	Fraxinus pennsylvanica	1,042	18%
Tulip Poplar	Liriodendron tulipifera	926	16%
Sycamore	Platanus occidentalis	1,274	22%
Pin Oak	Quercus palustris	811	14%
Willow Oak	Quercus phellos	695	12%
Total		5,790	100%

Table 6a. Supplemental Planting Tree Species (Planted MY3 - January 2020)


Martin Dairy Buffer Mitigation Site

DMS Project No. 97087

Monitoring Year 4 - 2021

Common Name	Scientific Name	Number Planted
Tag Alder	Alnus serrulata	15
Pawpaw	Asimina triloba	15
River birch	Betula nigra	100
Silky dogwood	Cornus amomum	15
Sourwood	Oxydendrum arboreum	10
Sycamore	Platanus occidentalis	100
Black Cherry	Prunus Serotina	35
White Oak	Quercus alba	10
Overcup Oak	Quercus lyrata	15
Willow Oak	Quercus phellos	75
Northern red oak	Quercus rubra	45
Shumard's oak	Quercus shumardii	30
American elm	Ulmus americana	25
Total		490














Figure 4. Monitoring Plan View Martin Dairy Buffer Mitigation Site DMS Project No. 97087 Monitoring Year 4 - 2021

Table 7. Vegetation Condition Assessment Table

Martin Dairy Buffer Mitigation Site DMS Project No. 97087

Monitoring Year 4 - 2021

Planted Acreage

10.139

Tianted Acreage	10.133				
Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0	0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0	0%
		Total	0	0	0%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0	0%
	Cum	nulative Total	0	0.00	0%

Easement Acreage

11.155

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	0	0	0%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%









Table 8. Vegetation Plot Criteria Attainment Table

Martin Dairy Buffer Mitigation Site

DMS Project No. 97087

Monitoring Year 4 - 2021

Plot	Met Success Criteria	Tract Mean
1	Yes	
2	Yes	
3	Yes	
4	Yes	100%
5	Yes	100%
6	Yes	
7	Yes	
8	Yes	

Table 9 CVS Vegetation Tables - Metadata

Martin Dairy Buffer Mitigation Project DMS Project No.97087

Monitoring Year 4 - 2021

Report Prepared By	Jason Lorch
Date Prepared	10/1/2021 13:28
Database Name	Martin Dairy- cvs-v2.5.0 MY4.mdb
Database Location	F:\Projects\005-02158 Martin Dairy\Monitoring\Monitoring Year 4 - 2021\Vegetation Assessment
Computer Name	CARLYNN-PC
File Size	51679232
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	97087
Project Name	Martin Dairy
Description	Stream Restoration Project
Sampled Plots	8

Table 10. Planted and Total Stem Counts

Martin Dairy Buffer Mitigation Site DMS Project No. 97087

Monitoring Year 4 - 2021

Worldoning Year 4 - 2021							Currer	t Plot D	ata (MY4	2021)						
		Species Type	VP 1			VP 2			VP 3			VP 4				
Scientific Name	Common Name		PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т		
Baccharis halimifolia	Groundsel Tree	Shrub Tree									3					
Betula nigra	River Birch	Tree	2	2	2	2	2	2	3	3	3	1	1	2		
Carya	Hickory	Tree														
Cephalanthus occidentalis	Buttonbush	Shrub Tree														
Cercis canadensis	Eastern Redbud	Shrub Tree														
Cornus amomum	Silky Dogwood	Shrub Tree														
Cornus florida	Flowering Dogwood	Shrub Tree														
Fraxinus pennsylvanica	Green Ash	Tree	1	1	1	3	3	3	2	2	3	3	3	3		
Juglans nigra	Black Walnut	Tree												1		
Ligustrum sinense	Chinese Privet	Exotic									1					
Liquidambar styraciflua	Sweet Gum	Tree			2			7			9			3		
Liriodendron tulipifera	Tulip Poplar	Tree	2	2	2							1	1	1		
Nyssa sylvatica	Black Gum	Tree														
Pinus taeda	Loblolly Pine	Tree									4					
Platanus occidentalis	Sycamore	Tree	2	2	2	2	2	2	3	3	4	2	2	3		
Prunus serotina	Black Cherry	Tree				1	1	1								
Pyrus calleryana	Bradford Pear	Exotic														
Quercus lyrata	Overcup Oak	Tree	1	1	1											
Quercus palustris	Pin Oak	Tree										1	1	1		
Quercus phellos	Willow Oak	Tree	3	3	3	4	4	4	4	4	4	3	3	3		
Quercus rubra	Northern Red Oak	Tree														
Salix nigra	Black Willow	Tree														
Ulmus	Elm	Tree														
Ulmus alata	Winged Elm	Tree												1		
Ulmus americana	American Elm	Tree												1		
Ulmus rubra	Slippery Elm	Tree			1			4								
		Stem count	11	11	14	12	12	23	12	12	23	11	11	19		
		size (are			1			1			1			1		
		size (ACRES)		0.02			0.02			0.02			0.02			
	6	6	8	5	5	7	4	4	8	6	6	10				
	445	445	567	486	486	931	486	486	931	445	445	769				

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

/olunteers

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

T: Total Stems

Table 10. Planted and Total Stem Counts

Martin Dairy Buffer Mitigation Site DMS Project No. 97087

Monitoring Year 4 - 2021

Monitoring fear 4 - 2021			Current Plot Data (MY4 2021)													
		Species Type	VP 5			VP 6			VP 7			VP 8				
Scientific Name	Common Name		PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т		
Baccharis halimifolia	Groundsel Tree	Shrub Tree														
Betula nigra	River Birch	Tree	3	3	3	2	2	2	3	3	3	3	3	3		
Carya	Hickory	Tree														
Cephalanthus occidentalis	Buttonbush	Shrub Tree														
Cercis canadensis	Eastern Redbud	Shrub Tree														
Cornus amomum	Silky Dogwood	Shrub Tree							1	1	6					
Cornus florida	Flowering Dogwood	Shrub Tree														
Fraxinus pennsylvanica	Green Ash	Tree	1	1	2	1	1	1	1	1	10	2	2	48		
Juglans nigra	Black Walnut	Tree														
Ligustrum sinense	Chinese Privet	Exotic														
Liquidambar styraciflua	Sweet Gum	Tree												5		
Liriodendron tulipifera	Tulip Poplar	Tree										1	1	1		
Nyssa sylvatica	Black Gum	Tree						18								
Pinus taeda	Loblolly Pine	Tree														
Platanus occidentalis	Sycamore	Tree	4	4	5	4	4	4	5	5	5	2	2	13		
Prunus serotina	Black Cherry	Tree														
Pyrus calleryana	Bradford Pear	Exotic			3											
Quercus lyrata	Overcup Oak	Tree														
Quercus palustris	Pin Oak	Tree														
Quercus phellos	Willow Oak	Tree	2	2	2	3	3	3	1	1	1	1	1	1		
Quercus rubra	Northern Red Oak	Tree														
Salix nigra	Black Willow	Tree			2											
Ulmus	Elm	Tree														
Ulmus alata	Winged Elm	Tree														
Ulmus americana	American Elm	Tree														
Ulmus rubra	Slippery Elm	Tree												2		
		Stem count	10	10	14	10	10	28	11	11	25	9	9	73		
size (ares)			1			1			1			1				
		size (ACRES)	0.02			0.02			0.02			0.02				
Species count				4	6	4	4	5	5	5	5	5	5	7		
		Stems per ACRE	405	405	567	405	405	1,133	445	445	1,012	364	364	2,954		

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

T: Total Stems

Table 10. Planted and Total Stem Counts

Martin Dairy Buffer Mitigation Site DMS Project No. 97087

Monitoring Year 4 - 2021

			Annual Means															
Scientific Name			MY4 (2021)			MY3 (2020)			MY2 (2019)			MY1 (2018)			MY0 (2018)			
	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	Т	PnoLS	P-all	Т	
Baccharis halimifolia	Groundsel Tree	Shrub Tree			3													
Betula nigra	River Birch	Tree	19	19	20	12	12	18	14	14	14	16	16	16	17	17	17	
Carya	Hickory	Tree						1										
Cephalanthus occidentalis	Buttonbush	Shrub Tree									12			8				
Cercis canadensis	Eastern Redbud	Shrub Tree										1	1	1	3	3	3	
Cornus amomum	Silky Dogwood	Shrub Tree	1	1	6													
Cornus florida	Flowering Dogwood	Shrub Tree						4				2	2	2	2	2	2	
Fraxinus pennsylvanica	Green Ash	Tree	14	14	71	15	15	83	15	15	45	17	17	29	18	18	18	
Juglans nigra	Black Walnut	Tree			1													
Ligustrum sinense	Chinese Privet	Exotic			1			1										
Liquidambar styraciflua	Sweet Gum	Tree			26			9			9			2				
Liriodendron tulipifera	Tulip Poplar	Tree	4	4	4	4	4	4	5	5	7	7	7	7	19	19	19	
Nyssa sylvatica	Black Gum	Tree			18			24										
Pinus taeda	Loblolly Pine	Tree			4													
Platanus occidentalis	Sycamore	Tree	24	24	38	22	22	29	22	22	27	24	24	25	25	25	25	
Prunus serotina	Black Cherry	Tree	1	1	1													
Pyrus calleryana	Bradford Pear	Exotic			3			2			3							
Quercus lyrata	Overcup Oak	Tree	1	1	1													
Quercus palustris	Pin Oak	Tree	1	1	1	3	3	3	12	12	12	16	16	16	20	20	20	
Quercus phellos	Willow Oak	Tree	21	21	21	15	15	15	12	12	12	14	14	14	14	14	14	
Quercus rubra	Northern Red Oak	Tree						1										
Salix nigra	Black Willow	Tree			2			2										
Ulmus	Elm	Tree									2			1				
Ulmus alata	Winged Elm	Tree			1													
Ulmus americana	American Elm	Tree			1													
Ulmus rubra	Slippery Elm	Tree			7			6										
		Stem count	86	86	219	71	71	202	80	80	143	97	97	121	118	118	118	
		size (ares)	·			8			8			8			8			
		size (ACRES)					0.20			0.20			0.20			0.20		
		Species count	9	9	20	6	6	15	6	6	10	8	8	11	8	8	8	
		Stems per ACRE	435	435	1,108	359	359	1,022	405	405	723	491	491	612	597	597	597	

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers

PnoLS: Number of Planted stems excluding live stakes P-all: Number of planted stems including live stakes

T: Total Stems









