Monitoring Report

Norman's Pasture Restoration Site DMS Contract 005010 DMS Project Number 95717

Norman's Pasture II Restoration Site DMS Contract 5787 DMS Project Number 96310

Monitoring Year 02



Construction Completed: Feb 2016 Data Collection: August 2017 Submitted: January 2018



Engineers • Scientists • Surveyors • Construction Managers

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

MEMORANDUM

Date:

January 22, 2018

To:

Jeff Schaffer, DMS Project Manager

From:

Tim Morris, Project Manager

Subject:

KCI Associates of North Carolina, PA Norman's Pasture/Norman's II Restoration Sites

Year 2 Monitoring Report Comments Cape Fear River Basin CU 03030006

Sampson County, North Carolina

DMS IMS #s 95717 & 96310

Please find below our responses in italics to the Year 2 Monitoring Report comments from NCDMS received on January 19, 2018, for the Norman's Pasture/Norman's II Restoration Sites.

- 1. The digital data and drawings have been reviewed. During the review, DMS received a pop up warning that the spatial reference is missing for the 01_Normans CCPV (MY02).dgn Group, 02_Normans CCPV (MY02).dgn Group, 99_Norm_BA.dgn Group and 99_Norm_BS.dgn Group layers. In addition, KCI did not submit all the required digital data files and drawings. Specifically, please submit all required GIS shapefiles for the CCPV as required by contract. KCI Response: These files have been added to the digital data submission.
- 2. Section 2.2, third paragraph: Report states that gauges NPII6 and NPII8 are the only two gauges that did not meet the hydrologic success of 9%. Based on the data in Table 10, these have not met in either MY 1 or MY2. Please discuss reasons for this and provide what, if any, remedial action KCI intends to take to improve hydrology in the areas of these gauges. During the April 3, 2017 Credit Release meeting, the IRT stated that future monitoring must demonstrate hydrologic improvement or credits may be withheld for Norman's Pasture II wetlands. KCI Response: This discussion has been added to the report. KCI is planning to install a couple of additional gauges to elucidate any potential credit reduction that may be required in those areas.
- 3. Section 2.2, last paragraph: Report states that the stream portion of Norman's Pasture II experienced several bankfull events in 2017. Table 9 in Appendix D also shows that there were several bankfull events in 2016 (MY 1). Please state that the stream met the bankfull standard. KCI Response: This change has been made.
- 4. Appendix C, Tables 6 and 8: These tables show vegetation plot (VP) 14 as meeting success with 364 stems per acre. In looking at MY 1 data, VP 14 failed to meet success based on only 283 stems per acre. Since there was no discussion in the MY 2 report of a supplemental planting effort, please explain how VP 14 was successful in MY 2 and not in MY 1. KCI Response: During the baseline monitoring, 17 stems were reported in VP14. When the vegetation counts for MY01 were performed, 5 of these 17 stems were reported as missing (and 5 were reported as dead). When MY02 vegetation counts were performed, only one new dead stem

KCI Associates of North Carolina, P.A.

www.kci.com

was reported and 2 of the missing stems were located. It is likely that these stems were not found in MY01 due to the thick tear thumb and blackberry that is present in that area. Then by MY02 they had achieved sufficient height to be noticed amidst the thick herbaceous vegetation.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Tim Morris

Project Manager

Jog g. Mais

Monitoring and Design Firm







KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 (919) 783-9214

Project Contact: Tim Morris Email: tim.morris@kci.com KCI Project # 20122925/20145090

January 2018

Table of Contents

1.0	EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0	MONITORING RESULTS	3
3.0	REFERENCES	4
	Appendix A – Project Vicinity Map and Background	Tables
Figure 1.	Vicinity Map	6
Table 1.	Project Components and Mitigation Credits	7
Table 2.	Project Activity and Reporting History	9
Table 3.	Project Contacts Table	10
Table 4.	Project Attribute Table	11
	Appendix B – Visual Assessment Data	
Current Cor	ndition Plan View	16
Table 5.	Vegetation Condition Assessment	18
Vegetation	Monitoring Plot Photos	20
Photo Refer	rence Points	26
	Appendix C – Vegetation Plot Data	
Table 6.	Vegetation Plot Criteria Attainment	31
Table 7.	CVS Vegetation Plot Metadata	32
Table 8.	CVS Stem Count Total and Planted by Plot and Species	33
	Appendix D – Hydrologic Data	
Stream Wat	ter Level Hydrograph	38
Table 9.	Verification of Bankfull Events	
Table 10.	Wetland Hydrology Criteria Attainment	
	entile Graph	
Precipitatio	on and Water Level Hydrographs	42

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

There are two separate projects included within this report. The projects are adjacent to each other, which is why the reporting structure for these projects is combined. The Norman's Pasture Restoration Site (NPRS) was completed in February 2016 and restored a total of 16.2 acres of riparian wetlands. Two onsite tributaries were also restored to integrated headwater/stream systems, but no stream mitigation credit is included in the NPRS. The NPRS is a riparian wetland system in the Cape Fear River Basin (03030006 8-digit HUC) in eastern Sampson County, North Carolina, that had been substantially modified to maximize agricultural production. The completed project will restore impacted agricultural lands to riparian wetland habitat.

The Norman's Pasture II Restoration Site (NPII) is located directly adjacent to NPRS, was also completed in February 2016, and includes a total of 10.2 acres of riparian wetland restoration and 843 linear feet of stream enhancement II. The NPII also includes 0.8 acres of existing wetland preservation. The completed NPII project will expand on the restoration efforts of the NPRS by extending restoration and protection initiatives to the headwater extents of much of the local watershed. The site will restore and protect a range of unique aquatic resources in one setting – existing riparian wetlands, a forested tributary that had lost connection with its historic floodplain, lower gradient seep-fed headwaters, and adjacent upland buffers.

The NPRS is protected by a 36.9-acre permanent conservation easement, while NPII is protected by a 16.3-acre permanent conservation easement, both held by the State of North Carolina. Both sites are located on two parcels located off of Cornwallis Road, approximately 5 miles west of Magnolia, North Carolina. The project sites are bounded by Stewarts Creek to the south, agricultural land to the north, Cornwallis Road to the east, and woodlands to the west. The sites have a long history of hydrologic modification in order to allow for farming to take place on the property.

The Cape Fear River Basin Restoration Priorities state the goals for the NPRS and NPII's 14-digit HUC are to protect and improve water quality throughout the Basin by reducing sediment and nutrient inputs into streams and rivers and to support efforts to restore local watersheds (NCDENR EEP, 2009). The project goals for NPRS and NPII are in line with the basin priorities and include the following:

- Reconnect a continuous stream and wetland headwater wetland system to Stewarts Creek.
- Expand and protect riparian habitat along Stewart's Creek.
- Buffer nutrient inputs from adjacent agricultural and grazing practices.

Additional goals for the project include:

- Increase the local hydroperiod by encouraging both surface and subsurface storage and retention.
- Restore and establish a functional and diverse stream/wetland complex.

The project goals will be addressed through the following objectives:

- Redevelop a stream/wetland complex that has previously been impacted by ditching and cattle grazing.
- Fill field ditches to restore surface flow retention and historic flow paths.
- Protect and integrate existing riparian wetlands into the project design.
- Re-forest riparian areas with native plant communities.
- Re-connect headwater seeps to the broader swamp forest community of Stewarts Creek being restored by NPRS and NPII

Project planting and construction were completed in February 2016. The NPRS involved restoration and establishment of a functional stream/wetland complex with 16.2 acres of riparian wetland restoration (15.5 acres of re-establishment and 0.7 acre of wetland rehabilitation). Select ditches across the site were modified or filled and seeps were redirected and redeveloped to retain and distribute surface flow across the site. The two project tributaries (Tributaries 1 and 2 to Stewarts Creek) were restored to integrated headwater/stream systems, but no stream mitigation credit is included in NPRS. Approximately 9.0 acres of wetland preservation is included throughout the NPRS, but for no additional credit.

The NPII aimed to restore and establish a stream/wetland complex with 10.2 acres of riparian wetland restoration (8.8 acres of re-establishment and 1.4 acres of rehabilitation). Approximately 843 linear feet of Tributary 1 to Stewarts Creek were improved with Enhancement II and reconnected to the historic floodplain. Also, approximately 0.8 acre of existing wetlands were included as preservation at NPII (no mitigation credit).

Both NPRS and NPII were constructed as designed with only a few modifications made to the design plan during construction. On NPRS, several portions of the on-site ditches were not filled and a ditch plug was not installed to allow Stewart's Creek better flood access to the site. Two extra areas were also planted as Headwater Forest Communities. On NPII, one riffle enhancement and one log drop were not installed at the very beginning of the stream reach. Several extra HDPE pipes were also added at the crossings to allow better hydraulic connectivity between the different areas of the site.

The monitoring components were installed in February and March 2016 for both sites. 22 monitoring gauges (9 on NPRS and 13 on NPII) were installed to evaluate the attainment of jurisdictional wetland hydrology for both sites. One additional monitoring gauge was installed in the stream on NPII to document the presence of surface water and record the occurrence of bankfull events. To determine the success of the planted mitigation areas, 31 permanent vegetation monitoring plots (18 on NPRS and 13 on NPII) were established according to the CVS-EEP Level 2 protocol. Ten permanent photo points have been established with a total of twelve photos to be taken annually. The site will be monitored for five to seven years or until the success criteria are achieved. Reports will be submitted to the DMS each year.

The success criteria for the sites state that the planted wetlands must meet the success criteria of a site average of 320 stems/acre after three years, 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. The second year monitoring counted an average of 752 planted stems/acre and 1,295 total stems/acre. All 31 of the vegetation monitoring plots met the success criteria.

Wetland hydrology will be monitored with the series of 22 automatic gauges described above that record water table depth. An additional two gauges were installed outside of the credit bearing area to monitor hydrology in what could become a (non-credit bearing) wetland creation area within the easement. To meet the success criterion, the upper 12 inches of the soil profile must have continuously saturated or inundated conditions for at least 9.0% of the growing season in the Headwater Forest community and 12.0% of the growing season in the Riverine Swamp Forest community during normal weather conditions. During the site's second growing season, all of the 9 gauges at NPRS and 11 of the 13 gauges at NPII met the success criteria.

2.0 MONITORING RESULTS

2.1 Vegetation Monitoring Results

The vegetation monitoring success criterion for the planted mitigation area is a density of 320 stems/acre after the third year of monitoring and an allowance for 10% mortality in the following years for a stem density of 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. To determine the success of the planted mitigation area, thirty-one permanent vegetation monitoring plots (10 by 10 meters) have been established in the mitigation area at a density that represents the total mitigation acreage. Eighteen of these plots are in NPRS and thirteen of these are in NPII. The second-year vegetation monitoring was based on the Level 2 CVS-EEP vegetation monitoring protocol. The site's average density for this monitoring period was 752 planted stems/acre. All 31 plots exceeded 320 planted stems/acre. Including volunteers, the site averaged 1,295 total stems/acre.

The vegetation monitoring was completed on August 11, 2017.

2.2 **Hydrology Monitoring Results**

Twenty-two groundwater monitoring gauges were installed in the wetland mitigation areas to measure wetland hydrology. Nine of these gauges are in Norman's Pasture (NP) and thirteen are in Norman's Pasture II (NPII). In addition to this, two other gauges were installed outside of the credit bearing area to monitor hydrology in what could become a (non-credit bearing) wetland creation area within the easement. The soil survey for Sampson County estimates that the growing season begins February 28 and ends November 21 (267 days). The success criteria for the site states that the water table of the restored wetlands must be within 12" of the soils surface continuously for at least 9% (24 days) of the growing season for headwater forest systems and 12% (32 days) for riverine swamp forest systems during normal weather conditions. A "normal" year is based on NRCS climatological data for Sampson County, and using the 30th to 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology" (Sprecher and Warne, 2000).

The daily rainfall data was obtained from a local weather station in Clinton, NC; provided by the NC State Climate Office. For the 2017-year, the months of April, May, and June experienced an above average rainfall, while March, August, September, and October experienced average rainfall. The months of January, February, July, and November recorded below average rainfall for the site. Overall, the area experienced average rainfall during the 2017 growing season.

During the site's second growing season, twenty of the twenty-two wells met the success criterion of having saturated soil conditions occurring within 12 inches of the ground surface for a minimum continuous period of 9% (24 days) for headwater forest systems or 12% (32 days) for riverine swamp forest systems of the 267 day growing season (February 28 to November 21) during average climatic conditions. The gauges that did not meet are Gauges NPII 6 and NPII8. These two gauges also did not meet in MY01. It is believed that these gauges have struggled to meet the success criteria because NPII 8 is located at the highest elevation of any gauge on the site and NPII 6 is located near the edge of the restored area. KCI is planning to install a couple additional gauges around these gauges to clarify the extent of any potentially non-attaining areas. Please refer to Table 10 in Appendix D.

As part of the site success criteria the stream must experience two bankfull events in separate years. The stream experienced several bankfull events in both 2016 and 2017 and has met this criteria. See Table 9 in Appendix D.

2.3 Visual Monitoring Results

A yearly visual assessment of the enhanced stream on NPII will occur every year. The second year monitoring visual assessment found the stream to be in good condition. As the photos show, there has been a high survival rate of live stakes and herbaceous streamside vegetation is thriving. One small area of erosion developed shortly after construction and was repaired before the end of the first growing season. Despite numerous large flow events, the stream has shown no additional signs of erosion since. The stream corridor is also showing signs of a higher water table, which was a goal of raising the streambed elevation. This is evidenced by more standing surface water compared to pre-construction conditions and the gauge data from the adjacent monitored wetlands.

3.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (http://cvs.bio.unc.edu/methods.htm)
- NCDENR, Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoration Priorities 2009. Raleigh, NC.

https://ncdenr.s3.amazonaws.com/s3fs-public/PublicFolder/Work%20With/Watershed%20Planners/RBRP%20Cape%20Fear%202009.pdf

- Sprecher, S. W., and Warne, A. G. (2000). "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology," ERDC/EL TR-WRAP-00-1, U.S. Army Engineer Research and Development Center, Vicksburg, MS.USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Department of Agriculture. 1985. Soil Survey of Sampson County, North Carolina. USDA, NCDENR, SCS.

 $https://www.nrcs.usda.gov/Internet/FSE_MANUSCRIPTS/north_carolina/NC163/0/sampson.pdf$

Appendix A

Project Vicinity Map and Background Tables




Table 1a. Pro Norman's Pas																																											
1 (01 111011 5 1 0)	70022 0 220	20140101		1.10 110,	Mitigation (Credits																																					
	Str	eam		arian land	Non-ripa Wetla	arian Ruffor		Nitrogen Nutrient Offset	Phosphorous Nutrient Offset																																		
Type	R	RE	R	RE	R	RE																																					
Length			16.2																																								
Credits			16.0																																								
TOTAL CREDITS			16	5.0																																							
					Project Com	ponents																																					
Project Component -or- Reach ID	onent Stationing/ r- Location		Foo	sting otage/ reage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent		Restoration Footage/Acreage	Mitigation Ratio																																		
Wetland Reestablishmen	t					Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		15.5	1:1
Wetland Rehabilitation						Resto	oration	0.7	1.5:1																																		
Wetland Preservation						Presei	rvation	9.0	NA																																		
				C	Component Su	mmation																																					
Restoration	Level	Strea (line: feet	ar	Riparian W		Non-Riparian Wetlands (Acres)		Buffer (square feet)	Upland (Acres)																																		
				Riverine	Non- Riverine																																						
Restoration	on			16.2																																							
Enhancem	ent																																										
Enhanceme	ent I																																										
Enhanceme	nt II																																										
Creation	1																																										
Preservation																																											
High Qual Preservati																																											
TOTAL CRI	EDITS			16.0																																							

Table 1b. Pro Norman's II I																																											
1101 man 5 11 1	xcstor at	ion one,	DIVIDI	Toject #2	Mitigation (Credits																																					
	Str	eam		arian tland	Non-ripa Wetla		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset																																		
Type	R	RE	R	RE	R	RE																																					
Length		843	10.2																																								
Credits TOTAL CREDITS	33	337 37	9.7	1.7																																							
•					Project Com	ponents																																					
Project Component -or- Reach ID	Component Stationing/ -or- Location		Foo	isting otage/ reage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent		Restoration Footage/Acreage	Mitigation Ratio																																		
Tributary 1	_	0+00 – 8+43	8	343		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		Enhancement II		843	2.5:1		
Wetland Reestablishmen	t					Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		Restoration		8.8	1:1
Wetland Rehabilitation						Resto	ration	1.4	1.5:1																																		
Wetland Preservation						Preser	vation	0.8	NA																																		
		•	1	C	Component Su	mmation		_																																			
Restoration	Level	Strea (line: feet	ar	Riparian Wetlands (Acres)			iparian s (Acres)	Buffer (square feet)	Upland (Acres)																																		
				Riverine	Non- Riverine																																						
Restoration	on				9.7																																						
Enhancem	ent																																										
Enhanceme	ent I																																										
Enhanceme	nt II	337	,																																								
Creation	1																																										
	Preservation																																										
High Qual Preservati																																											
TOTAL CRI	EDITS	337	'		9.7																																						

	Data Collection	Actual Completion or
Activity or Report	Complete	Delivery
Mitigation Plan		Nov 2014
Final Design - Construction Plans		Jan 2015
Construction		Jan 2016
Planting		Feb 2016
Baseline Monitoring/Report	April 2016	April 2016
Vegetation Monitoring	March 31, 2016	
Photo Points	April 15, 2016	
Year 1 Monitoring	Nov 2016	Dec 2016
Vegetation Monitoring	Nov 1, 2016	
Photo Points	Aug 16, 2016	
Gauge Downloads	Nov 22, 2016	
Year 2 Monitoring	Nov 2017	Jan 2018
Vegetation Monitoring	Aug 11, 2017	
Photo Points	Nov 30, 2017	
Gauge Downloads	Nov 30, 2017	

Table 3. Project Contacts Norman's Pasture and Norman's II Restoration Sites						
Design Firm	KCI Associates of North Carolina, PC					
O	4505 Falls of Neuse Rd. Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
	Fax: (919) 783-9266					
Construction Contractor	KCI Environmental Technologies and Construction					
	4505 Falls of Neuse Rd. Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
Planting Contractor	Conservation Services Inc.					
	1620 N. Delphine Ave.					
	Waynesboro, VA 22980					
	Contact: Mr. David Coleman					
	Phone: (540) 941-0067					
Monitoring Performers						
$\mathbf{MY}\text{-}00 - \mathbf{MY}\text{-}02$	KCI Associates of North Carolina, PC					
	4505 Falls of Neuse Rd.					
	Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Adam Spiller					
	Phone: (919) 278-2514					
	Fax: (919) 783-9266					

Table 4a. Project Informati	on, Norn	an's Pasture	Restoration S	Site, DMS	Project #95717			
Project Name	1011, 11011	un s i ustare			asture Restoration S	ite		
County		Sampson County						
Project Area (acres)		36.92 acres						
Project Coordinates (lat. an	nd long.)				3 N , -78.151460 W			
110,000 0001 0111111000 (11111 1111	101181)	Project Wat	tershed Summ					
Physiographic Province		3			Coastal Plain			
River Basin					Cape Fear			
USGS Hydrologic Unit 8-di	git	0303	30006	USGS	Hydrologic Unit 14-	digit	03030006110040	
DWQ Sub-basin					03-06-19		•	
Project Drainage Area (acr	es)				186 acres			
Project Drainage Area Pero of Impervious Area	centage				1%			
CGIA Land Use Classificat	ion	Hardv	vood Swamps 17	% (31.0 ac)	3 ac), Cultivated 24% (4), Southern Yellow Pindac), and Evergreen Shr	10%	(19.5 ac), Mixed	
	R	each Summer	ry Information	ı (Post Re	estoration)			
Parameters		Т	1			T2		
Length of reach (linear feet)			585			1,612		
Valley classification		•	Type X				ype X	
Drainage area (acres)	_		acres		36 acres			
NCDWQ Water Quality			Not Classified;		Project Reach Not Classified;			
Classification Morphological Description	Receivii	ig water = Ste	ewart's Creek (C; SW)	Receiving water = Stewart's Creek (C; SW) Portions headwater stream; others ditched			
(stream type)	Por		channel; other	C5	channel			
Evolutionary trend		Channelized				nannel		
Mapped Soil Series			ston; Torhunta	1	Bibb and Johnston; Johnston; Lumbee			
Drainage class		Somewhat poorly drained, very poorly drained, very poorly drained			Poorly drained; very poorly drained; poorly drained			
Soil Hydric status		Drained hydric			Drained hydric			
Slope		0-2%			0-2%			
FEMA classification		Zon	e AE		Zone AE			
Native vegetation community		Pasture, Head	dwater Forest		Pasture, Riverine Swamp Forest			
Percent composition of exotic invasive vegetation		<5	5%		<5%			
	We	tland Summa	ary Informatio	on (Post F	Restoration)			
Parameters	A	rea 1	Area	4	Area 9		Area 10	
Size of Wetland (acres)	1.9	9 acres	5.20 ac	res	2.19 acres		0.02 acres	
Wetland Type	Ri	parian	Ripari	an	Riparian		Riparian	
Mapped Soil Series		d Johnston	Lumbo	ee	Bibb and Johnsto	n	Bibb and Johnston	
Drainage class		Poorly or very poorly drained Poorly drained		ained	Poorly or very poo drained	rly	Poorly or very poorly drained	
Soil Hydric Status		ed hydric	Drained h	ydric	Drained hydric		Drained hydric	
Source of Hydrology		Seepage/ Se		ge/ ntion	Seepage/ Precipitation		Seepage/ Precipitation	
Hydrologic Impairment					os	Ditching and Crops		
Native vegetation community	Crops	, Pasture, etland	Crops, Pa Forested W	sture,	Crops, Pasture, Forested Wetland		Crops, Pasture	
Percent composition of exotic invasive vegetation		<5%	<5%		<5%		<5%	


Regulatory Considerations							
Regulation	Applicable?	Resolved?	Supporting Documentation				
Waters of the United States – Section 404	Yes	Yes	Jurisdictional Determination				
Waters of the United States – Section 401	Yes	Yes	Jurisdictional Determination				
Endangered Species Act	No	N/A	N/A				
Historic Preservation Act	No	N/A	N/A				
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A				
FEMA Floodplain Compliance	Yes	Yes	No-Rise Certification/FEMA Floodplain Checklist				
Essential Fisheries Habitat	No	N/A	N/A				

Table 4b. Project Information, Project Name	Norman S II I	restoration site, D	Norman's II Restora	ation Site			
County Sampson County							
Project Area (acres)			16.3 acres	nty			
Project Coordinates (lat. and long	51797 W						
1 roject Coordinates (lat. and long		viect Watershed Su	mmary Information	31777 11			
Physiographic Province	110	jeet watershea sa	Coastal Plai	n			
River Basin			Cape Fear	-			
USGS Hydrologic Unit 8-digit	0	3030006	USGS Hydrologic Un	it 14-digit	3030006110040		
DWQ Sub-basin		303000	03-06-19	it 14 digit	2020000110010		
Project Drainage Area (acres)			139 acres				
Project Drainage Area Percentag	0						
of Impervious Area	е		1%				
CGIA Land Use Classification		Forest/Hardwood Swar Hardwoods/Co	3 ac), Managed Herbaceous mps 14% (19.5 ac), Souther nifers 6% (9.0 ac), and Eve	rn Yellow Pine 14% (19 ergreen Shrubland 3% (9.5 ac), Mixed		
	Reach	Summery Informa	ntion (Post Restoration)			
Parameters			T1				
Length of reach (linear feet)			843				
Valley classification			Valley Type X				
Drainage area (acres)			112 acres				
NCDWQ Water Quality			Project Reach Not Cla				
Classification		Recei	ving water = Stewart's	Creek (C; SW)			
Morphological Description			Modified E5				
(stream type)							
Evolutionary trend			Stage III				
Mapped Soil Series			Johnston				
Drainage class			Very poorly drain	ned			
Soil Hydric status			Drained hydric	;			
Slope			0-1%				
FEMA classification			Zone AE & Zone	X			
Native vegetation community			Headwater Fore	st			
Percent composition of exotic			<5%				
invasive vegetation	Watland	d Commone Inform	nation (Post Restoratio				
Parameters	Area 6	Area 7	Area 8	Area 9	Area 11		
Size of Wetland (acres)	0.09 acre	0.17 acre	0.37 acre	0.02 acre	0.08 acre		
Wetland Type	Riparian	Riparian	Pond and Riparian	Riparian	Riparian		
Mapped Soil Series	Bibb and Johnston; Lumbee	Johnston loam	Lynn Haven	Bibb and Johnston	Torhunta Varian		
Drainage class	Poorly or very poorly drained	Poorly or very poorly Very poorly Poorly or very Poorly or very drained poorly drained poorly drained poorly drained					
Soil Hydric Status	Drained Hydric	Drained Drained Hydric Drained Hydri					
Source of Hydrology	Seepage/ Precipitatio n	page/ Seepage / Seepage/ Seepage / Precipitation Precipitation Precipitation			Seepage / Precipitation		
Hydrologic Impairment	Ditching and Crops	Ditching and Crops	Ditching and Crops	Ditching and Crops	Ditching		
Native vegetation community	Crops, Pasture, Wetland	Crops, Pasture, Wetland	Crops, Pasture	Crops, Pasture, Forested Wetland	Forested Wetland		

Percent composition of exotic invasive vegetation	0%	0%	0%		0%					
Project Information continued - Norman's II Restoration Site Restoration Site										
	Regulatory Considerations									
Regulation Applic able? Resolved? Supporting Documentation										
Waters of the United States – Section 404	Yes	Yes	Jurisdictional Determination							
Waters of the United States – Section 401	Yes	Yes	Jurisdictional Determination							
Endangered Species Act	No	N/A			N/A					
Historic Preservation Act	No	N/A			N/A					
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A							
FEMA Floodplain Compliance	Yes	Yes	FEMA Floodplain Checklist							
Essential Fisheries Habitat	No	N/A			N/A					

Appendix B

Visual Assessment Data






Table 5a. Vegetation Condition Assessment

Norman's Pasture Restoration Site, DMS Project #95717

Planted Acreage 36.92 Easement Acreage 36.92

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
		Cui	mulative Total	0	0.00	0.0%
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1,000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Table 5b. Vegetation Condition Assessment

Norman's Pasture II Restoration Site, DMS Project #96310

Planted Acreage 16.3 Easement Acreage 16.3

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	0	0.00	0.0%
			Total	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
		Cur	mulative Total	0	0.00	0.0%
4. Invasive Areas of Concern	Areas or points (if too small to	1,000 SF	Pattern and Color	0	0.00	0.0%
Concern	render as polygons at map scale).		Color			
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Vegetation Monitoring Plot Photos



Plot 1 – MY-02 – 8/11/17



Plot 3 - MY - 02 - 8/11/17



Plot 5 - MY - 02 - 8/11/17



Plot 2 - MY - 02 - 8/11/17



Plot 4 - MY - 02 - 8/11/17



Plot 6 - MY - 02 - 8/11/17



Plot 7 – MY-02 – 8/11/17



Plot 9 - MY - 02 - 8/11/17



Plot 11 - MY - 02 - 8/11/17



Plot 8 - MY - 02 - 8/11/17



Plot 10 - MY - 02 - 8/11/17



Plot 12 - MY - 02 - 8/11/17



Plot 13 – MY-02 – 8/11/17



Plot 15 - MY - 02 - 8/11/17



Plot 17 - MY - 02 - 8/11/17



Plot 14 – MY-02 – 8/11/17



Plot 16 - MY - 02 - 8/11/17



Plot 18 - MY - 02 - 8/11/17



Plot 19 – MY-02 – 8/11/17



Plot 21 - MY - 02 - 8/11/17



Plot 23 - MY - 02 - 8/11/17



Plot 20 – MY-02 – 8/11/17



Plot 22 - MY - 02 - 8/11/17



Plot 24 - MY - 02 - 8/11/17



Plot 25 – MY-02 – 8/11/17



Plot 27 - MY - 02 - 8/11/17



Plot 29 - MY - 02 - 8/11/17



Plot 26 – MY-02 – 8/11/17



Plot 28 – MY-02 – 8/11/17



Plot 30 - MY - 02 - 8/11/17



Plot 31 – MY-02 – 8/11/17

Photo Reference Points



PP01 - MY-00 - 4/15/16



PP02 - MY-00 - 4/15/16



PP03 - MY-00 - 4/15/16



PP01 - MY-02 - 11/30/17



PP02 - MY-02 - 11/30/17



PP03 - MY-02 - 11/30/17



PP04 - MY-00 - 4/15/16



PP05 - MY-00 - 4/15/16



PP06 - MY-00 - 4/15/16



PP04 - MY-02 - 11/30/17



PP05 - MY-02 - 11/30/17



PP06 - MY-02 - 11/30/17



PP07 – MY-00 – 4/15/16



PP08 - MY-00 - 4/15/16



PP09 - MY-00 - 4/15/16



PP07 – MY-02 – 11/30/17



PP08 - MY-02 - 11/30/17



PP09 - MY-02 - 11/30/17



PP10 – MY-00 – 4/15/16



PP11 - MY-00 - 4/15/16



PP12 - MY-00 - 4/15/16



PP10 - MY-02 - 11/30/17



PP11 - MY-02 - 11/30/17



PP12 - MY-02 - 11/30/17

Appendix C

Vegetation Plot Data

Table 6. Vegetation Plot Criteria Attainment Norman's Pasture & Norman's Pasture II Restoration Sites Vegetation Survival Monitoring Year 02 Planted Stem Vegetation **Monitoring Year 02 Total** Location Plot ID Threshold Met? Density (stems/acre) Stem Density (stems/acre) NPII 1 Yes 809 971 2 **NPII** Yes 1,012 1,538 3 **NPII** Yes 1,012 1,052 4 NPII 445 Yes 1,902 5 NPII Yes 486 2,792 6 **NPII** Yes 647 850 NPII 7 Yes 445 526 8 **NPII** Yes 688 1,376 9 **NPII** Yes 688 850 10 **NPII** Yes 486 2,873 **NPII** 11 Yes 1,012 1,983 12 NPII Yes 445 728 **NPRS** 445 13 Yes 728 14 **NPRS** Yes 364 607 15 **NPRS** Yes 971 1,416 **NPRS** Yes 1,457 16 1,457 17 **NPRS** Yes 1,497 1,538 18 **NPRS** Yes 486 850 NPRS 1,497 19 Yes 1,700 20 **NPRS** Yes 971 1,012 21 **NPRS** Yes 931 1,174 22 **NPRS** Yes 405 486 23 **NPRS** Yes 890 1,376 24 **NPRS** Yes 809 1,052 **NPRS** 25 Yes 809 1,012 26 **NPRS** Yes 567 688 27 **NPRS** Yes 728 3,359 **NPRS** 28 Yes 445 1,619 29 **NPRS** Yes 688 1,578

30

31

NPRS

NPII

Yes

Yes

364

688

364

688

Table 7. CVS Vegetation I	Plot Metadata
Norman's Pasture & Norm	an's Pasture II Restoration Sites
Report Prepared By	Ben Grunwald
Date Prepared	8/15/2017 9:53
database name	KCI-2016-Normans.mdb
database location	M:\2012\20122925 Norman's Pasture FDP\Monitoring\Veg database
computer name	44-8PQ3J72
file size	50855936
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
	A matrix of the count of PLANTED living stems of each
Planted Stems by Plot and Spp	species for each plot; dead and missing stems are excluded.
	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems
ALL Stems by Plot and spp	are excluded.
DDO IFOT CLIP 49 4 5 7 1	
PROJECT SUMMARY	0.747
Project Code project Name	95717 Norman's Pasture
Description	wetland restoration site
River Basin	Cape Fear
	::

Table 8: CVS Stem Count Total	and Planted by Plot and S	pecies, Norman's Pas	ture and	Norm	an's F	Pasture	II Rest	oration	Sites																					
DMS Project #: 95717/96310	•	•														Current P	lot Data													
			9571	7-01-00	001	9571	17-01-0	0002	9571	L7-01-0	0003	9571	7-01-0	004	9571	7-01-0005	9571	7-01-0006	9571	95717-01-0007		957	17-01-	0008	95717	7-01-00	009	95717	7-01-00	10
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all T	PnoLS	P-all T	PnoLS	P-all	Т	PnoLS	P-all	T	PnoLS	P-all	T F	PnoLS	P-all T	:
Acer rubrum	red maple	Tree						3			1			5		46	5	2	2		2			7	,		3		. 7	52
Alnus incana	gray alder																													
Alnus serrulata	hazel alder	Shrub																												
Baccharis	baccharis	Shrub																												
Baccharis halimifolia	eastern baccharis	Shrub						3						6			5													
Betula nigra	river birch	Tree	2	2 2	2	1	. 1	. 1	. 1	1	1 1	3	3	3	5	5 5	5 8	8 8	3 2	2 2	2		1 :	1 1				2	2	2
Cephalanthus occidentalis	common buttonbush	Shrub	1	1	1										1	1 1	L 1	1 1 :	1											
Cornus amomum	silky dogwood	Shrub																												
Corylus americana	American hazelnut	Shrub	Ī																											
Crataegus	hawthorn	Tree																				Ī		1						
Diospyros virginiana	common persimmon	Tree																												
Fraxinus pennsylvanica	green ash	Tree	3	3 3	3	3	3	4	. 5		5 5						1	1 1 :	1 3	3	3				4	4	4	2	2	3
Juglans nigra	black walnut	Tree			1											2	2						1 :	1 2					. 7	1
Liquidambar styraciflua	sweetgum	Tree			2													1	1		1			7	,				. 7	4
Liriodendron tulipifera	tuliptree	Tree	3	3 3	3	1	. 1	. 5				1	1	1								:	1 :	1 1	. 3	3	3	1	1	1
Morella cerifera	wax myrtle	shrub						2																						
Myrica	sweetgale	shrub																												
Nyssa aquatica	water tupelo	Tree																												
Nyssa biflora	swamp tupelo	Tree																												
Pinus palustris	longleaf pine	Tree														1	L													
Pinus taeda	loblolly pine	Tree																									1			
Prunus serotina	black cherry	Tree																						1					7	1
Quercus laurifolia	laurel oak	Tree	3	3 3	3	4	. 4	. 4	. 1	1	1 1						3	3 3	3 2	2 2	2		3 3	3 3	2	2	2	3	3	3
Quercus lyrata	overcup oak	Tree	5	5 5	5	6	6	6	5		5 5	1	1	1	3	3 3	3 1	1 1 :	1			4	4 4	4 4	2	2	2	1	1	
Quercus michauxii	swamp chestnut oak	Tree	1	1	1	5	5	5	5		5 5	6	6	6	2	2 2	2 2	2 2 2	2 1	. 1	. 1	į	5 !	5 5	1	1	1	1	1	
Quercus minima	dwarf live oak	Shrub																												
Quercus phellos	willow oak	Tree				1	. 1	. 1																						
Rhus copallinum	flameleaf sumac	shrub														2	2													
Salix nigra	black willow	Tree												25		1	L													
Taxodium distichum	bald cypress	Tree	2	2 2	2	4	. 4	. 4	. 8	8	3 8				1	1 1	L		2	2 2	2	:	2 :	2 2	5	5	5	2	2	2
Ulmus americana	American elm	Tree	1																											
Unknown		Shrub or Tree	1	1	1												2	2 2 2	2		Ì									
		Stem coun	t 21	21	24	25	25	38	25	25	26	11	11	47	12	12 69	9 18	3 18 21	1 10	10	13	1	7 1	7 34	17	17	21	12	12	71
		size (ares		1			1		1	1	•		1	1		1		1		1			1	•		1			1	
		size (ACRES		0.02			0.02			0.02			0.02			0.02		0.02		0.02			0.02			0.02			0.02	-
		Species coun		_	11	8	8	11	. 6	1	5 7	4	4	7	5	5 11	1		9 5	5 5	7		7	7 11	1	1	8	7	7	11
		Stems per ACRI		850		1012	1012	1538	1012	1012	1052	445	445	1902	486	486 2792	728	728 850	405	405	526	688	8 688			688	850	486	486	2873

Norman's Pasture/Norman's Pasture II Restoration Sites

DMS Project # 95717/96310

33

33

DMS Project #: 95717/96310									·					(Curren	t Plot D	ata												·
•			957	17-01-0	011	957	7-01-0	012	95717	-01-0013	95717-01-0	014	9571	7-01-0	015	957	17-01-0	016	9571	L7-01-0	017	9571	7-01-0	J 01 8	9571	L7-01-0	019	9571	7-01-0020
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all T	PnoLS P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all T
Acer rubrum	red maple	Tree			5			6		6		3			6						1			5			4		
Alnus incana	gray alder																												
Alnus serrulata	hazel alder	Shrub																									1		
Baccharis	baccharis	Shrub																											
Baccharis halimifolia	eastern baccharis	Shrub													2														
Betula nigra	river birch	Tree	3	3	3				1	1 1	1 1	1	. 2	2	2							2	2	. 2	3	3	3		
Cephalanthus occidentalis	common buttonbush	Shrub	6	6	6				2	2 2			2	2	2				6	6	6								
Cornus amomum	silky dogwood	Shrub																											
Corylus americana	American hazelnut	Shrub																											
Crataegus	hawthorn	Tree																						1					
Diospyros virginiana	common persimmon	Tree	1	1	3																								
Fraxinus pennsylvanica	green ash	Tree	4	1 4	4	3	3	3	3	3 3		1																	
Juglans nigra	black walnut	Tree	1	1 1	1							1																	
Liquidambar styraciflua	sweetgum	Tree						1		1		2												3					
Liriodendron tulipifera	tuliptree	Tree	2	2 2	2				1	1 1																			
Morella cerifera	wax myrtle	shrub																											
Myrica	sweetgale	shrub																											
Nyssa aquatica	water tupelo	Tree											11	11	11	4	4	4	14	14	14	ϵ	6	6	14	14	14	11	11 :
Nyssa biflora	swamp tupelo	Tree																				1	1	. 1					
Pinus palustris	longleaf pine	Tree																											
Pinus taeda	loblolly pine	Tree			1										3														
Prunus serotina	black cherry	Tree																											
Quercus laurifolia	laurel oak	Tree	3	3 3	3	1	1	1					5	5	5							2	2	2 2					
Quercus lyrata	overcup oak	Tree		2 2	2								2	2	2							1	1	1				3	3
Quercus michauxii	swamp chestnut oak	Tree	3	3 3	3				3	3 3	1 1	1	1	1	1				1	1	1				11	11	11	1	1
Quercus minima	dwarf live oak	Shrub												_															
Quercus phellos	willow oak	Tree	1										1	1	1				1							\Box			
Rhus copallinum	flameleaf sumac	shrub			16														1							\Box			
Salix nigra	black willow	Tree	1																1							$\overline{}$			
Taxodium distichum	bald cypress	Tree				7	7	7	1	1 1	7 7	7	,			32	32	32	16	16	16				9	9	9	9	9
Ulmus americana	American elm	Tree																	1					\vdash					
Unknown		Shrub or Tree																	1							\Box			
	ı	Stem coun	t 25	5 25	49	11	11	18	11	11 18	9 9	15	24	24	35	36	36	36	37	37	38	12	12	21	37	37	42	24	24 2
		size (ares	_	1			1			1	1			1			1		3,	1			1			1			1
		size (ACRES		0.02			0.02			0.02	0.02			0.02			0.02			0.02			0.02		\vdash	0.02			0.02
		Species coun		_	12	a	3	5	6		3 3	6	7		10	2		2	4	4	5	5	_	<u>8</u>	4	<u> </u>	6	4	4
		Stems per ACR	_	1012		445	445	728	445	445 728	364 364	_	971	971		1457	1457	1457	1497	1497	1538	486		<u> </u>	1497	1497	1700	971	971 102

Norman's Pasture/Norman's Pasture II Restoration Sites

DMS Project # 95717/96310

34

2017-MY02

Table 8: CVS Stem Count Total (and Planted by Plot and Sp	pecies, Norman's Pas	ture and	Norma	an's Pa	sture II	Restor	ation S	ites																				
DMS Project #: 95717/96310															С	urrent	Plot Da	ta											
			9571	L7-01-0	021	9571	7-01-0	022	95717-01-0	0023	9571	7-01-00	24	9571	7-01-0	025	957	17-01-0	0026	9571	L7-01-00	27	95717-01-0	0028	957	17-01-0	029	9571	7-01-0030
Scientific Name	Common Name	Species Type	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS P-all	Т	PnoLS	P-all 1	Г	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS P-all	Т	PnoLS	P-all	Т	PnoLS	P-all T
Acer rubrum	red maple	Tree			2														1			4					14		
Alnus incana	gray alder																											1	
Alnus serrulata	hazel alder	Shrub																	1			11							
Baccharis	baccharis	Shrub																											
Baccharis halimifolia	eastern baccharis	Shrub																											
Betula nigra	river birch	Tree	4	4	4					1				1	1	1	4	. 4	1 4			34			1	1	1	1	
Cephalanthus occidentalis	common buttonbush	Shrub	2	2	2	1	1	1									3	3	3	2	2	2			1	1	1	3	3
Cornus amomum	silky dogwood	Shrub																											
Corylus americana	American hazelnut	Shrub																											
Crataegus	hawthorn	Tree	Ī													1								1			2		
Diospyros virginiana	common persimmon	Tree	Î																				2 2	2 29					
Fraxinus pennsylvanica	green ash	Tree																											
luglans nigra	black walnut	Tree														1													
Liquidambar styraciflua	sweetgum	Tree			4											2			1			8					5		
Liriodendron tulipifera	tuliptree	Tree																										1	
Morella cerifera	wax myrtle	shrub																											
Myrica State of the state of th	sweetgale	shrub																											
Nyssa aquatica	water tupelo	Tree	3	3	3				6 6	6	1	1	1										4 4	1 4				1	1
Nyssa biflora	swamp tupelo	Tree												1	1	1												1	
Pinus palustris	longleaf pine	Tree																										1	
Pinus taeda	loblolly pine	Tree																										1	
Prunus serotina	black cherry	Tree																											
Quercus laurifolia	laurel oak	Tree	5	5	5	1	1	1	1 1	1				6	6	6	2	. 2	2 2	5	5	5	3 3	3 3				4	4
Quercus lyrata	overcup oak	Tree				1	. 1	1						8	8	8				8	8	8			9	9	10	i	
Quercus michauxii	swamp chestnut oak	Tree	2	2	2				1 1	. 1				1	1	1				2	2	2							
Quercus minima	dwarf live oak	Shrub																											
Quercus phellos	willow oak	Tree																											
Rhus copallinum	flameleaf sumac	shrub																											
Salix nigra	black willow	Tree						2		9			6									5							
Taxodium distichum	bald cypress	Tree	7	7	7	7	7	7	14 14	14	. 19	19	19	3	3	3	5	5	5 5	5 1	1	1	2 2	2 2	6	6	6	1	1
Ulmus americana	American elm	Tree								1						1						3		1				i	
Unknown		Shrub or Tree							1 1	. 1																			
	I	Stem count	t 23	23	29	10	10	12	23 23	34	20	20	26	20	20	25	14	14	1 17	7 18	18	83	11 11	L 40	17	17	39	9	9 9
		size (ares)	1			1		1			1			1			1			1		1			1			1
		size (ACRES)		0.02			0.02		0.02		1	0.02			0.02			0.02			0.02		0.02			0.02		 i	0.02
		Species count		6	8	4	4	5	5 5	3 8	2	2	3	6	6	10	4	. 4	1 7	7 5		11	4 4	1 6	4	4	7	4	4
		Stems per ACRI		931	1174	405	405	486	931 931	1376	809	809	1052	809	809		567	567	688	728	728	3359	445 445	1619	688	688	, 1578	364	364 36

Norman's Pasture/Norman's Pasture II Restoration Sites

DMS Project # 95717/96310

35

Table 8: CVS Stem Count Tota	l and Planted by Plot and S	pecies, Norman's Past	ture and	Norma	an's Pas	ture II R	estora	tion Si	tes					
DMS Project #: 95717/96310	_	_	Curre	nt Plo	t Data				Anr	nual M	eans	_		
			957	17-01-0	0031	MY	/2 (201	.7)	М	Y1 (20	16)	M'	YO (20	16)
Scientific Name	Common Name	Species Type	PnoLS	P-all	т	PnoLS	P-all	Т	PnoLS	P-all	Т	PnoLS	P-all	Т
Acer rubrum	red maple	Tree						178			92			
Alnus incana	gray alder										4			
Alnus serrulata	hazel alder	Shrub						13						
Baccharis	baccharis	Shrub									2			
Baccharis halimifolia	eastern baccharis	Shrub						16						
Betula nigra	river birch	Tree	1	1	1	48	48	83	47	47	61	42	42	42
Cephalanthus occidentalis	common buttonbush	Shrub				31	31	31	21	21	21			
Cornus amomum	silky dogwood	Shrub							2	2	. 2			
Corylus americana	American hazelnut	Shrub							4	4	. 4			
Crataegus	hawthorn	Tree						6			1			
Diospyros virginiana	common persimmon	Tree				3	3	32						
Fraxinus pennsylvanica	green ash	Tree	1	1	1	32	32	34	30	30	31	36	36	36
Juglans nigra	black walnut	Tree				2	2	9	2	2	5			
Liquidambar styraciflua	sweetgum	Tree						42			29			
Liriodendron tulipifera	tuliptree	Tree	5	5	5	18	18	22	19	19	21	10	10	10
Morella cerifera	wax myrtle	shrub						2						
Myrica	sweetgale	shrub									1			
Nyssa aquatica	water tupelo	Tree				75	75	75	79	79	79	60	60	60
Nyssa biflora	swamp tupelo	Tree				2	2	2	2	2	. 2			
Pinus palustris	longleaf pine	Tree						1						
Pinus taeda	loblolly pine	Tree						5						
Prunus serotina	black cherry	Tree						2			1			
Quercus laurifolia	laurel oak	Tree	5	5	5	64	64	64	70	70	70	68	68	68
Quercus lyrata	overcup oak	Tree	1	1	1	63	63	64	65	65	65	33	33	33
Quercus michauxii	swamp chestnut oak	Tree	3	3	3	59	59	59	60	60	60	41	41	41
Quercus minima	dwarf live oak	Shrub										1	1	1
Quercus phellos	willow oak	Tree				2	2	2	3	3	3	1	1	1
Rhus copallinum	flameleaf sumac	shrub						18			5			
Salix nigra	black willow	Tree						49			26			
Taxodium distichum	bald cypress	Tree	1	1	1	173	173	173	171	171	171	169	169	169
Ulmus americana	American elm	Tree						6			6			
Unknown		Shrub or Tree				4	4	4	21	21	. 35	213	213	213
		Stem count	17	17	17	576	576	992	596	596	797	674	674	674
		size (ares)		1			31			31			31	
		size (ACRES)		0.02			0.77			0.77			0.77	
		Species count			7	14	14	26	15	15	25		11	11
		Stems per ACRE	688	688	688	752	752	1295	778	778	1040	880	880	880

Appendix D

Hydrologic Data




		Table 9. Verification of Bankfull Events	
Norman's Pa	asture and Norr	nan's Pasture II Restoration Sites, DMS Project Nu	mber 95717/96310
Date of Data	Date of	Method	Photo Number
Collection	Occurrence	Method	I noto Number
7/15/2016	7/15/2016	On-site automatic gauge	N/A
8/7/2016	8/7/2016	On-site automatic gauge	N/A
10/8/2016	10/8/2016	On-site automatic gauge	N/A
12/21/2016	12/21/2016	On-site automatic gauge	N/A
12/23/2016	12/23/2016	On-site automatic gauge	N/A
12/28/2016	12/28/2016	On-site automatic gauge	N/A
12/30/2016	12/30/2016	On-site automatic gauge	N/A
4/6 - 4/22/2017	4/6 - 4/22/2017	On-site automatic gauge	N/A
4/24/2017	4/24/2017	On-site automatic gauge	N/A
4/27/2017	4/27/2017	On-site automatic gauge	N/A

Nor	·man's Pasture ar		Wetland Hy Pasture II R				nber 95717/9	96310
Gauge Number	Gauge Location	MY-01 (2016)	MY-02 (2017)	MY-03 (2018)	MY-04 (2019)	MY-05 (2020)	MY-06 (2021)	MY-07 (2022)
NP1	Headwater	Yes/111	Yes/91					
	Forest	(41.6%)	(34.1%)					
NP2	Riverine Swamp Forest	Yes/98 (36.7%)	Yes/84 (31.5%)					
NP3	Riverine	Yes/99	Yes/106					
	Swamp Forest	(37.1%)	(39.7%)					
NP4	Riverine	Yes/81	Yes/105					
	Swamp Forest	(30.3%)	(39.3%)					
NP5	Riverine	Yes/64	Yes/41					
	Swamp Forest	(24.0%)	(15.4%)					
NP6	Riverine	Yes/100	Yes/103					
	Swamp Forest	(37.5%)	(38.6%)					
NP7	Riverine	Yes/64	Yes/77					
	Swamp Forest	(24.0%)	(28.8%)					
NP8	Riverine	No/30	Yes/58					
	Swamp Forest	(11.2%)	(21.7%)					
NP9	Riverine	Yes/39	Yes/59					
	Swamp Forest	(14.6%)	(22.1%)					
NPII 1	Headwater Forest	Yes/65 (24.3%)	Yes.77 (28.8%)					
	Headwater	Yes/81	Yes/78					
NPII 2	Forest	(30.3%)	(29.2%)					
	Headwater	Yes/50	Yes/77					
NPII 3	Forest	(18.7%)	(28.8%)					
NPII 4	Headwater	Yes/64	Yes/65					
1,111	Forest	(24.0%)	(24.3%)					
NPII 5	Headwater	No/22	Yes/35					
14113	Forest	(8.2%)	(13.1%)					
NPII 6	Headwater	No/6	No/7					
	Forest	(2.2%)	(2.6%)					
NPII 7	Headwater	Yes/29	Yes/53					
	Forest	(10.9%)	(19.9%)					
NPII 8	Headwater	No/12	No/7					
	Forest	(4.5%)	(2.6%)					
NPII 9	Headwater Forest	No/18	Yes/35					
	Headwater	(6.7%) No/18	(13.1%) Yes/33					
NPII 10	Forest	(6.7%)	(12.4%)					
	Headwater	No/9	Yes/31					
NPII 11	Forest	(3.4%)	(11.6%)					
NIDII 12	Headwater	Yes/27	Yes/58					
NPII 12	Forest	(10.1%)	(21.7%)					
NPII 13	Headwater	Yes/64	Yes/81					
111111	Forest	(24.0%)	(30.3%)					
NPC1*	Non-credited	No/11	Yes/58					
MICI	Creation Area	(4.1%)	(21.7%)					
NPC2*	Non-credited	Yes/24	Yes/81					
*- installa	Creation Area	(9.0%)	(30.3%)					

^{*=} installed October 5, 2016

