## "Simpson Tract" Buffer Restoration Project

Beaufort County, NC Tar-Pamlico River Basin (Cataloging Unit #03020104)

## Annual Monitoring Report – Year 2 (Task 8)



Prepared For:

North Carolina Department of Environment and Natural Resources Ecosystem Enhancement Program 1652 Mail Service Center Raleigh, NC 27699-1652



December 2008

### Submitted By:

#### Wetlands Resource Center 3970 Bowen Road Canal Winchester, Ohio 43110

### **Project Manager:**

Cal Miller Office: 614-864-7511 Cell: 614-327-7034

Email: wetlandresource@aol.com

Prepared By:



Wilmington, N.C.

### TABLE OF CONTENTS

	EXECU	TIVE SUMMARY
l.	Introduc Mitigation Pre-Cor	TIVE
II.	AS-BUI	LTS
III.	MONIT	ORING PLAN
IV.	MONIT	ORING RESULTS (YEAR 2)
٧.	CONCL	LUSION
TABLE	1. 2. 3.	REPORTING AND MILESTONE HISTORY PLANTED SPECIES LIST ANNUAL MONITORING DATA (YEAR 2) – CUMULATIVE SPREADSHEET
FIGUR	ES	
	1. 2. 3. 4. 5.	VICINITY MAP NRCS SOIL SURVEY USGS TOPOGRAPHIC QUADRANGLE 1998 AERIAL PHOTOGRAPHY MAP BUFFER RESTORATION MAP
APPE	NDICES	
	A. B. C.	SITE PHOTOGRAPHS VEGETATION SURVEY DATA BY PLOT CONSERVATION EASEMENT PLAT – September 2006

#### **EXECUTIVE SUMMARY**

Prior to project implementation, the Simpson Tract was managed for silvicultural production. The site consisted of clear-cut timber blocks with trees either absent or sparsely populated. Under contract with the EEP, Wetlands Resource Center (WRC) restored 45.0 acres of riparian buffer which will improve water quality within Pungo Creek (a tributary of the Pungo River) in Beaufort County, NC.

The entire 45.0 acre area has been planted with an appropriate mixture of tree and shrub species at an average density of 600 stems/acre. Planting was completed in February 2007. A total of twenty-three (23) 0.10-acre permanent plots corresponding to a total of 2.3 acres (equivalent to 5% of the restoration area) were established throughout the project area. Year 2 monitoring was conducted in September 2008 and will continue until 2011. Vegetative planting will be deemed successful if survivorship of plantings and volunteers of desirable species meets or exceeds a target stem density of 320 stems/acre.

A total of 585 woody stems (excluding volunteer species such as sweet gum, *Liquidambar styraciflu*a, and red maple, *Acer rubrum*) were enumerated during the Year 2 monitoring event. This total corresponds to an average density of 254 stems per acre throughout the project area. At the conclusion of the Year 2 monitoring, five of the twenty-three plots met the established success criteria for target stem density. However, all plots appear to have been affected by drought conditions in 2007 and 2008 as indicated by reduced survivorship. As a result of reduced survivorship from drought conditions, supplemental planting is proposed for February 2009. The plots will need to be closely monitored and supplemental planting is deemed necessary at this time.

The following mitigation report summarizes the restoration project and includes more specific information related to project implementation and site progress through Year 2 monitoring.

#### 1.0 NARRATIVE

#### Introduction

As approved by the EEP, WRC implemented the restoration of 45.0 acres of riparian buffer located at the headwaters of Pungo Creek, a fourth-order tributary of the Pungo River within the Tar-Pamlico River Basin (USGS 8-digit Hydrologic Unit 03020104; DWQ Subbasin 03-03-07). The project area is part of the "Simpson Tract," located approximately 10 miles south of Plymouth in Beaufort County, NC (refer to Figure 1). The project includes the establishment of characteristic tree and shrub species adjacent to open silvicultural ditches on the north side of Rodman Road (refer to Figures 2-5).

#### Mitigation Goals and Objectives

The proposed restoration project is intended to provide suitable, high-quality riparian buffer restoration as compensatory mitigation for buffer impacts authorized through the NC Division of Water Quality. The objective of the project is to restore appropriate vegetation and diffuse flow conditions to help reduce non-point source discharge of contaminants into adjacent water bodies and increase flood water retention. The primary function of the buffer restoration project detailed in this document is to restore the nitrogen (N) and sediment removal capacity of those areas situated adjacent to surface waters. In addition, the project will provide ancillary benefits to aquatic and terrestrial wildlife via enhanced niche habitat, microclimate modification and shade, and increased food-web support.

#### **Pre-Construction Conditions**

The 45-acre restoration area is part of a larger timber tract totaling 1,391 acres. Approximately 950 acres have been determined to be non-jurisdictional ("non-wetlands") by the NRCS (USACE concurrence of this determination has also been provided in previous submittals to the EEP). The remaining acreage has been confirmed to be jurisdictional wetlands. The predominant land use of the tract (both jurisdictional and non-jurisdictional areas) is silvicultural production. Prior land use practices (including herbicide, pesticide, and fertilizer application) serve as potential contributors to decreased water quality of adjacent surface waters (i.e. ditches and 'blue-line' streams). The natural vegetative assemblage of the tract has been modified over the years via prescribed drainage improvements (i.e. ditching), bedding, and planting of loblolly pine (*Pinus taeda*). These silvicultural practices have resulted in a community dominated by pine in more mature stands outside of the proposed buffer area. Hardwood species characteristic of headwater swamp communities of the Coastal Plain are either absent entirely or occur only in sparse locations. Typical canopy species of an undisturbed area would include swamp tupelo (*Nyssa biflora*), bald cypress (*Taxodium distichum*), pond pine (*Pinus serotina*), and Atlantic white cedar (*Chamaecyparis thyoides*). Understory species typical of non-

riverine swamp forest communities include American titi (*Cyrilla racemiflora*), sweet bay (*Magnolia virginiana*), red bay (*Persea borbonia*), fetterbush (*Lyonia lucida*), red maple (*Acer rubrum*), and catbrier (*Smilax* species).

#### Project Implementation

Site preparation commenced in the fall of 2006. During this period, areas of invasive or non-target species were drum-chopped and bush-hogged. Following these activities, a water-soluble herbicide was applied by a licensed applicator to reduce competition within the project area.

Site planting was completed on February 23, 2007. The installation of approximately 35,000 seedlings was supervised by LMG to ensure proper spacing and planting depths. LMG obtained a mix of hardwood and shrub seedlings which accurately represent the targeted headwater swamp community discussed in the approved restoration plan (Table 2). Hardwood tree seedlings comprised a majority of the planting for Zone 1 (150' wide), while shrubs were installed throughout Zone 2 (remaining 50'). Seedlings were planted on approximately 8' centers at a depth sufficient to cover the root collar throughout the project area. Following the planting activities, LMG inspected the project area to ensure that seedlings had been installed correctly.

Refer to Appendix A for photographs of site conditions during the Year 2 monitoring event. Refer to Table 1 for a complete project timeline.

#### 2.0 AS-BUILTS

As specified by the approved restoration plan, a total of twenty-three (23) permanent monitoring plots were established, which corresponds to a total of 2.3 acres (equivalent to 5% of the restoration area). These plots were installed throughout the project area to provide for a representative sampling of the vegetative community.

Refer to the attached survey (Appendix C) of the buffer restoration area for the location and corresponding number of the permanent vegetative monitoring plots a on the site.

#### 3.0 MONITORING PLAN

Annual monitoring is being conducted near the end of each growing season for a period of five years. Vegetative monitoring has been conducted at each of the twenty-three (23) 0.10-acre permanent plots.

Vegetative planting will be deemed successful if survivorship of plantings and volunteers of desirable species<sup>1</sup> meets or exceeds a target stem density of 320 stems/acre. Monitoring reports will be submitted annually to the EEP (by January 1 of each year). These reports will include results of vegetative monitoring and photographic documentation of site conditions. Monitoring reports will also identify any contingency measures that may need to be employed to remedy any site deficiencies. For instance, deer browse tubes and fencing may need to be used if evidence of significant herbivory or deer browse is observed. In addition, supplemental planting may be necessary in areas of reduced survivorship.

#### 4.0 MONITORING RESULTS

Monitoring of the on-site vegetation was conducted on September 29, 2008. A total of 585 stems were counted throughout the twenty-three plots, which correlates to an average of 254 stems per acre within the project area (Table 3). Bitter galberry (*Ilex glabra*) was the most abundant woody species, with an observed total of 123 individuals. Other planted species such as bald cypress (*Taxodium distichum*) and black gum (*Nyssa sylvatica*) were also prevalent within the monitored plots. Acceptable survivorship of target and volunteer species was found at 5 of the 23 plots (2, 3, 17, 18 and 22). The reduced survivorship in the remaining plots is attributed to the drought conditions that followed the initial planting in February 2007 and continued throughout the summer and fall of 2007 and spring of 2008. Estimates from the USDA classified Beaufort County as ranging from a D0 (Abnormally Dry) to a D3 (Extreme Drought) county during the growing season of 2008. Refer to Appendix A for photographs of current site conditions and Appendix B for information regarding individual plot totals.

Continued drought conditions have adversely impacted the remaining seedlings. Survivorship totals have declined during Year 2. As a result, supplemental planting will be implemented to ensure that the site can, over time, provide for mature buffer habitat.

#### 5.0 CONCLUSION

WRC has completed the implementation of 45.0 acres of buffer restoration located in TAR-7 of the lower Tar-Pamlico Basin. At the end of Year 2 monitoring, successful vegetative criteria has been affected by a severe drought, and the restoration of the target swamp forest community is progressing slower than desired. Therefore supplemental planting of target species is proposed for February of 2009. This work will involve the planting of an average of 300 stems per acre. Species to be planted will include bald cypress, green ash,

Desirable species are considered as noninvasive species characteristic of riparian habitats. Simpson Tract Riparian Buffer Annual Monitoring Report – Year 1 Contract No. D05027

swamp black gum and pond pine. Planting will be focused on areas of the buffer site exhibiting particularly acute mortality. After supplemental planting is implemented and vegetation progresses towards the successful criteria threshold, it is expected that restoration of riparian buffer along "blue-line" surface waters will help to decrease source nutrient loading and concurrently increase nutrient removal capacity. In addition, the project will provide ancillary benefits to aquatic and terrestrial wildlife via enhanced niche habitat, microclimate modification and shade, and increased food-web support. By doing so, the proposed project will help to effectively mitigate for authorized loss of buffer habitat within the Tar-Pamlico Basin.

## TABLES

Table 1. Simpson Buffer Restoration Timeline

Task	Project Milestone	Completion Date	COMMENTS
1	Feasibility Study, CE Document, and Public Meeting	July 1, 2005	
2	Record a Conservation Easement on the Site	September 22, 2006	Recorded in Beaufort County Register of Deeds
3	Restoration Plan Approved by EEP	April 2006	Restoration Plan complete
4	Mitigation Site Earthwork Completed	February 15, 2007	
5	Mitigation Site Planting and Installation of Monitoring Devices	February 21, 2007	Approved by EEP
6	Submittal of Mitigation Plan (including asbuilt drawings)	June, 2007	Approved by EEP
7	Submittal of Monitoring Report #1 to EEP	December 31, 2007	Approved by EEP
8	Submittal of Monitoring Report #2 to EEP	December 31, 2008	
9	Submittal of Monitoring Report #3 to EEP	December 31, 2009	
10	Submittal of Monitoring Report #4 to EEP	December 31, 2010	
11	Submittal of Monitoring Report #5 to EEP	December 31, 2011	


TABLE 2. Simpson Buffer Plant List (Planted February 2007)

Buffer Zone	Zone 1 (Trees)	
Stem Target:	600/ac (30ac.)	17,000
Species	# planted	(% of total)
Bald cypress (Taxodium distichum)	5,000	27.78%
White Cedar (Chamaemycyparis thyoides)	3,000	16.67%
Black Gum ( <i>Nyssa sylvatica</i> )	4,000	22.22%
Green Ash (Fraxinus pennsylvanica)	5,000	27.78%
	Zone 2 (Shrubs)	
	1,000/ac (15ac.)	18,500
Red Bay ( <i>Persea borbonia</i> )	5,000	33.33%
Sweet Bay ( <i>Magnolia virginiana</i> )	6,000	40.00%
Fetterbush ( <i>Lyonia lucida</i> )	2,000	13.33%
Wax Myrtle (Myrica cerifera)	5,500	36.67%
Total	35,500	×1

TABLE 3. MONITORING PLOT COMPARISON SIMPSON BUFFER RESTORATION YEAR 2 (2008)

	Total	119	121	0	24	123	8	32	0	47	0	0		2	51	45	ç	2 2	202	585		254
H	23		17							-							50 = 60°.	5	2	18		180
	22		6			6				-					23	5		1	47	42		420
	7,1	2	20										l					1	52	25		250
	70	9	16															1	7.7	22		220
	19		-				2											,	3	ю		30
	18	3	6			D.		3		8					28	-		-	58	82		580
	17	15	19			1		1						1				8	33	65	7	330
	16	9	-			-													18	α		180
	15	13	6			τ-	-									67			27		i	270
	14	7	7								i				1995	4			18	ä		180
	13	7	2				-	-					†			,			12	ç	4	120
Plot #	12	-	2				-						1						14		t	140
-	7	13	D.										†	-		-	-		20		22	200
	10															ď			9		•	09
	6	7	-		·-			2		80						,	7		21		17	210
	8				4			8											12		71	120
	7	12				-		2		<u>_</u>								2	18		2	180
	9							1							3			,	2		7	20
	5	7	4											-					12		12	120
	4	2	1		-	14													17		17	170
	<sub>2</sub>				-	- 52	3	10		Œ						,	0		58		28	580
	2		1000		14		3 6	го		4	-		1				41		103	1	103	1030
	-	· u	0 4		,	4 (4				α	,	-	1					•	1.5		56	260
	Species	Bald Cynress	Block Gilm	Blieberry	Fetterhich	Difference	Graph Ash	Loblolly Bay	Loblolly Pine	Bod Boy	0000	Red Maple	Sassafras	Sweet Bay	Sweet	Pepperbusu	Wax Myrtle	Coder	TOTAL	Total Counted Toward	Saccess	Stem Density (per ac)

## **FIGURES**






SCALE: 1" = 2 miles

**Simpson Tract Tar-Pamlico River Basin** HUC: 03020104 Subbasin:03-03-07


Figure 1. Vicinity Map


Delorme Gazetteer Land Management Group, Inc.











## Typical maturing bald cypress



Typical monitoring plot with flagged seedlings



Wetlands Resource Center
Cal Miller
Simpson Tract Buffer Restoration
Beaufort County, NC
40-05-625



Appendix A. Site Photographs

#### View of conditions at Plot 11



View of conditions at Plot 5



Wetlands Resource Center
Cal Miller
Simpson Tract Buffer Restoration
Beaufort County, NC
40-05-625



Appendix A. Site Photographs

## Typical view of buffer vegetation (plot 18)



Typical view of buffer vegetation (plot 21)



Wetlands Resource Center Cal Miller Simpson Tract Buffer Restoration Beaufort County, NC 40-05-625



Appendix A. Site Photographs

APPENDIX B. Vegetation Survey Data by Plot

#### SIMPSON FARM BUFFER RESTORATION SITE ANNUAL MONITORING DATA SHEET - VEGETATION PLOTS **YEAR 2-2008** PLOT NUMBER 1

SPECIES	STRATUM (T, SA or SH)	Number of Individuals	HEIGHT (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	1	1	Planted	1
Bald Cypress	T/SA	4	. 2	Planted	4
Black Gum	T/SA	4	1	Planted	4
Fetterbush	SH	2	1	Planted	2
Galberry	SH	1	1	Volunteer	1
Galberry	SH	1	2	Volunteer	11
Galberry	SH	4	3	Volunteer	4
Red Bay	SH	2	1	Planted	2
Red Bay	SH	1	2	Planted	1
Red Bay	SH	5	4	Planted	5
White Cedar	T/SA	1	1	Planted	1
	TOTAL SHRUBS	16		OBSERVED DENSITY (PER PLOT)	26
	TOTAL TREES OF PLANTED SPECIES	10		OBSERVED DENSITY (PER ACRE)	260
,	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	26	Viet in the latest of the late		

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Fetterbush	SH	6	1	Planted	6
Fetterbush	SH	7	2	Planted	7
Fetterbush	SH	1	3	Planted	1
Galberry	SH	3	1	Volunteer	3
Galberry	SH	35	2	Volunteer	35
Galberry	SH	11	3	Volunteer	11
Galberry	SH	4	4	Volunteer	4
Green Ash	T/SA	2	1	Planted	2
Green Ash	T/SA	1	4	Planted	1
Loblolly Bay	SH	2	1	Volunteer	2
Loblolly Bay	SH	1	5	Volunteer	1
Loblolly Bay	SH	1	6	Volunteer	1
Loblolly Bay	SH	1	8	Volunteer	11
Red Bay	SH	3	1	Planted	3
Red Bay	SH	4	2	Planted	4
Red Bay	SH	2	3	Planted	2
Red Bay	SH	5	4	Planted	5
Wax Myrtle	SH	6	2	Planted	6
Wax Myrtle	SH	7	3	Planted	7
Wax Myrtle	SH	1	4	Planted	1
	TOTAL SHRUBS	100		OBSERVED DENSITY (PER PLOT)	103
	TOTAL TREES OF PLANTED SPECIES	3		OBSERVED DENSITY (PER ACRE)	1030
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	103			

PLOT NUMBER

3

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Fetterbush	SH	1	1	Planted	11
Loblolly Bay	SH	2	3	Volunteer	2
Loblolly Bay	SH	1	4	Volunteer	1
Loblolly Bay	SH	2	5	Volunteer	2
Loblolly Bay	SH -	5	6	Volunteer	5
Red Bay	SH	1	1	Planted	1
Red Bay	SH	2	2	Planted	2
Red Bay	SH	3	3	Planted	3
Galberry	SH	2	1	Volunteer	2
Galberry	SH	5	2	Volunteer	5
Galberry	SH	9	3	Volunteer	9
Galberry	SH	16	4	Volunteer	16
Galberry	SH	1	5	Volunteer	1
Wax Myrtle	SH	1	1	Planted	1
Wax Myrtle	SH	5	2	Planted	5
Wax Myrtle	SH	1	3	Planted	1
Wax Myrtle	SH	1	4	Planted	1
,	TOTAL SHRUBS	58		OBSERVED DENSITY (PER PLOT)	58
	TOTAL TREES OF PLANTED SPECIES	0		OBSERVED DENSITY (PER ACRE)	580
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	58			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	2	2	Planted	2
Fetterbush	SH	1	2	Planted	1
Galberry	SH	14	2	Volunteer	14
	TOTAL SHRUBS	15		OBSERVED DENSITY (PER PLOT)	17
	TOTAL TREES OF PLANTED SPECIES	2		OBSERVED DENSITY (PER ACRE)	170
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	17			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	1	1	Planted	1
Bald Cypress	T/SA	4	2	Planted	4
Bald Cypress	T/SA	2	3	Planted	2
Black Gum	T/SA	1	1	Planted	1
Black Gum	T/SA	2	2	Planted	2
Black Gum	T/SA	1	4	Planted	1
Sweetbay	SH	1	2	Planted	1
	TOTAL SHRUBS	1		OBSERVED DENSITY (PER PLOT)	12
	TOTAL TREES OF PLANTED SPECIES	11		OBSERVED DENSITY (PER ACRE)	120
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	12			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Lobiolly Bay	SH	1	1	Volunteer	1
White Cedar	T/SA	1	1	Planted	1
	TOTAL SHRUBS	1		OBSERVED DENSITY (PER PLOT)	2
	TOTAL TREES OF PLANTED SPECIES	1		OBSERVED DENSITY (PER ACRE)	20
	TOTAL TREES OF VOLUNTEER SPECIES	0			·
	TOTAL INDIVIDUALS	2			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	12	2	Planted	12
Galberry	SH	1	1	Volunteer	1
Loblolly Bay	SH	2	1	Volunteer	2
Red Bay	SH	1	3	Planted	1
Whtie Cedar	T/SA	2	1	Planted	2
	TOTAL SHRUBS	4		OBSERVED DENSITY (PER PLOT)	18
	TOTAL TREES OF PLANTED SPECIES	14		OBSERVED DENSITY (PER ACRE)	180
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	18			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Fetterbush	SH	4	2	Planted	4
Loblolly Bay	SH	6	1	Volunteer	6
Loblolly Bay	SH	2	2	Volunteer	2
	TOTAL SHRUBS	12		OBSERVED DENSITY (PER PLOT)	12
	TOTAL TREES OF PLANTED SPECIES	0		OBSERVED DENSITY (PER ACRE)	120
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	12			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	4	1	Planted	4
Bald Cypress	T/SA	3	2	Planted	3
Black Gum	T/SA	1	1	Planted	11
Fetterbush	SH	1	1	Planted	1
Loblolly Bay	SH	2	1	Volunteer	2
Red Bay	SH	1	1	Volunteer	1
Red Bay	SH	6	2	Volunteer	6
Red Bay	SH	1	3	Volunteer	1
Wax Myrtle	SH	2	2	Planted	2
, tak myriis	TOTAL SHRUBS	13		OBSERVED DENSITY (PER PLOT)	21
B	TOTAL TREES OF PLANTED SPECIES	8		OBSERVED DENSITY (PER ACRE)	210
	TOTAL TREES OF VOLUNTEER SPECIES	s 0			
	TOTAL INDIVIDUALS	21			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Wax Myrtle	SH	1	1	Planted	1
Wax Myrtle	SH	2	2	Planted	2
Wax Myrtle	SH	3	3	Planted	3
	TOTAL SHRUBS	6		OBSERVED DENSITY (PER PLOT)	6
	TOTAL TREES OF PLANTED SPECIES	0		OBSERVED DENSITY (PER ACRE)	60
	TOTAL TREES OF VOLUNTEER SPECIES	0	25. 25.		
	TOTAL INDIVIDUALS	6			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	4	1	Planted	4
Bald Cypress	T/SA	9	2	Planted	9
Black Gum	T/SA	1	1	Planted	1
Black Gum	T/SA	4	2	Planted	4
Sweetbay	SH	1	<1	Planted	11
Wax Myrtle	SH	1	1	Planted	1
	TOTAL SHRUBS	2		OBSERVED DENSITY (PER PLOT)	20
	TOTAL TREES OF PLANTED SPECIES	18		OBSERVED DENSITY (PER ACRE)	200
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	20			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	2	1	Planted	2
Bald Cypress	T/SA	9	2	Planted	9
Black Gum	T/SA	2	2	Planted	2
Green Ash	T/SA	1	2	Planted	1
	TOTAL SHRUBS	0		OBSERVED DENSITY (PER PLOT)	14
	TOTAL TREES OF PLANTED SPECIES	14		OBSERVED DENSITY (PER ACRE)	140
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	14			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individual Counted toward Success Criteria
Bald Cypress	T/SA	7	2	Planted	7
Black Gum	T/SA	1	11	Planted	1
Black Gum	T/SA	1	2	Planted	1
Green Ash	T/SA	1	1	Planted	1
Loblolly Bay	SH	1	1	Volunteer	1
Wax Myrtle	SH	1	<1	Planted	1
	TOTAL SHRUBS	2		OBSERVED DENSITY (PER PLOT)	12
	TOTAL TREES OF PLANTED SPECIES	10		OBSERVED DENSITY (PER ACRE)	120
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	12			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	2	1	Planted	2
Bald Cypress	T/SA	5	2	Planted	5
Black Gum	T/SA	4	1	Planted	4
Black Gum	T/SA	3	2	Planted	3
Wax Myrtle	SH	1	1	Planted	1
Wax Myrtle	SH	2	2	Planted	2
Wax Myrtle	SH	1	3	Planted	1
	TOTAL SHRUBS	4	*	OBSERVED DENSITY (PER PLOT)	18
	TOTAL TREES OF PLANTED SPECIES	14		OBSERVED DENSITY (PER ACRE)	180
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	18			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	3	1	Planted	3
Bald Cypress	T/SA	10	2	Planted	10
Black Gum	T/SA	2	1	Planted	2
Black Gum	T/SA	7	2	Planted	7
Galberry	SH	1	1	Volunteer	1
Green Ash	T/SA	1	2	Planted	1
Wax Myrtle	SH	3	2	Planted	3
	TOTAL SHRUBS	4		OBSERVED DENSITY (PER PLOT)	27
	TOTAL TREES OF PLANTED SPECIES	23		OBSERVED DENSITY (PER ACRE)	270
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	27			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	1	1	Planted	1
Bald Cypress	T/SA	4	2	Planted	4
Bald Cypress	T/SA	1	3	Planted	1
Black Gum	T/SA	11	2	Planted	11
Galberry	SH	1	2	Volunteer	1
	TOTAL SHRUBS	1		OBSERVED DENSITY (PER PLOT)	18
	TOTAL TREES OF PLANTED SPECIES	17		OBSERVED DENSITY (PER ACRE)	180
	TOTAL INDIVIDUALS	18			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individual Counted toward Success Criteria
Bald Cypress	T/SA	1	<1	Planted	1
Bald Cypress	T/SA	2	1	Planted	2
Bald Cypress	T/SA	11	2	Planted	11
Bald Cypress	T/SA	1	3	Planted	11
Black Gum	T/SA	4	1	Planted	4
Black Gum	T/SA	6	2	Planted	6
White Cedar	T/SA	8	<1	Planted	8
	TOTAL SHRUBS	0		OBSERVED DENSITY (PER PLOT)	33
	TOTAL TREES OF PLANTED SPECIES	33		OBSERVED DENSITY (PER ACRE)	330
	TOTAL INDIVIDUALS	33			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	3	2	Planted	3
Black Gum	T/SA	4	1	Planted	4
Black Gum	T/SA	5	2	Planted	5
Galberry	SH	1	2	Volunteer	1
Galberry	SH	3	3	Volunteer	3
Galberry	SH	1	4	Volunteer	1
Loblolly Bay	SH	1	3	Volunteer	1
Loblolly Bay	SH	2	4	Volunteer	2
Red Bay	SH	1	1	Planted	11
Red Bay	SH	2	2	Planted	2
Red Bay	SH	3	3	Planted	3
Red Bay	SH	2	4	Planted	2
Sweet Pepperbush	SH	5	1	Volunteer	5
Sweet Pepperbush	SH	14	2	Volunteer	14
Sweet Pepperbush	SH	8	3	Volunteer	8
Sweet Pepperbush	SH	1	4	Volunteer	1
Wax Myrtle	SH	1	<1	Planted	1
White Cedar	T/SA	1	<1	Planted	1
	TOTAL SHRUBS	45		OBSERVED DENSITY (PER PLOT)	58
	TOTAL TREES OF PLANTED SPECIES	13		OBSERVED DENSITY (PER ACRE)	580
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	58			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Black Gum	T/SA	1	1	Planted	1
Green Ash	T/SA	2	2	Planted	2
9:	TOTAL SHRUBS	0		OBSERVED DENSITY (PER PLOT)	3
	TOTAL TREES OF PLANTED SPECIES	3		OBSERVED DENSITY (PER ACRE)	30
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	3			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individu Counted toward Success Criteria
Bald Cypress	T/SA	2	11	Planted	2
Bald Cypress	T/SA	4	2	Planted	4
Black Gum	T/SA	3	1	Planted	3
Black Gum	T/SA	13	2	Planted	13
	TOTAL SHRUBS	0		OBSERVED DENSITY (PER PLOT)	22
	TOTAL TREES OF PLANTED SPECIES	22		OBSERVED DENSITY (PER ACRE)	220
	TOTAL TREES OF VOLUNTEER SPECIES	0			2.00.000
	TOTAL INDIVIDUALS	22			

PLOT NUMBER

21

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Bald Cypress	T/SA	5	2	Planted	5
Black Gum	T/SA	4	1	Planted	4
Black Gum	T/SA	15	2	Planted	15
Black Gum	T/SA	1	3	Planted	11
	TOTAL SHRUBS	0		OBSERVED DENSITY (PER PLOT)	25
	TOTAL TREES OF PLANTED SPECIES	25		OBSERVED DENSITY (PER ACRE)	250
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	25			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Black Gum	T/SA	2	1	Planted	2
Black Gum	T/SA	1	2	Planted	1
Fetterbush	SH	1	1	Planted	1
Galberry	SH	1	2	Volunteer	1
Galberry	SH	4	3	Volunteer	4
Galberry	SH	4	4	Volunteer	4
Red Bay	SH	1	3	Planted	1
Sweet Pepperbush	SH	8	<1	Volunteer	8
Sweet Pepperbush	SH	4	1	Volunteer	4
Sweet Pepperbush	SH	4	2	Volunteer	4
Sweet Pepperbush	SH	6	3	Volunteer	6
Sweet Pepperbush	SH	1	4	Volunteer	1
Wax Myrtle	SH	3	2	Planted	3
Wax Myrtle	SH	2	3	Planted	2
	TOTAL SHRUBS	39		OBSERVED DENSITY (PER PLOT)	42
	TOTAL TREES OF PLANTED SPECIES	3		OBSERVED DENSITY (PER ACRE)	420
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	42			

Species	Stratum (T, SA or SH)	Number of Individuals	Height (feet)	Planted vs. Volunteer Species	Number of Individuals Counted toward Success Criteria
Black Gum	T/SA	4	1	Planted	4
Black Gum	T/SA	13	2	Planted	13
Red Bay	SH	1	1	Planted	11
	TOTAL SHRUBS	1		OBSERVED DENSITY (PER PLOT)	18
	TOTAL TREES OF PLANTED SPECIES	17		OBSERVED DENSITY (PER ACRE)	180
	TOTAL TREES OF VOLUNTEER SPECIES	0			
	TOTAL INDIVIDUALS	18			

APPENDIX C. Conservation Easement Plat-September 2006

Site Location Map NTS THE SCULHERS BOUNDARY OF THE KEW CONSTRUCTION FASEVERTS RUN ALONG THE INCREMENTS RUN ALONG THE INCREMENT OF THE EASTWARD CHIALS (THROCAL OF THE EASTWARD OF THE HORTH POE OF THE ROAD) THE SCOTHERN HOUNDARY OF THE NEW CONSERVATION EASEMENTS RUN ALONG THE FORTHERN BANK OF THE EXISTING CAMAIS (THE CAL OF THE EASEMENTS ON THE HORTH SIDE OF THE ROAD) N 14759'35" L \_\_\_\_2268.97 HEW ACCESS
CASSUENT
(1) 11 15 AC : ---EASEMENT AREA TOT (10) EASEMENT AREA TAT 13.1B AC. ± 5 14"59"15" W 2 14:59:35. A EASEMENT AREA TO (19) 1 15727 27 2387.43 5 15'02'72" W THE MORTHERN HOUSDARY OF THE NEW CONSERVATION EASEMENTS RUN ALCOND THE SULTIMENT HAND, OF THE EXISTING CHARLS (TYPICAL OF THE EASEMENTS OF THE SOUTH STORE OF THE ROAD). 1HCMAS D SMPSON DB 1418 PG 558 PLAT CAB. "T" SLUE 23-4 DB 1418 PG 558 PLAT CABL TT SLICE 23-4 THOUAS D SUPSON DH 1418 PG 558 PLAT CAB "F" SUDE 73-4

> THIS MAP IS BASED ON ORIGINAL DRAWINGS AND/OR SURVEY INFORMATION FROM:



. Engineering . Aream . inter \_ Lastquip

LATID MANAGEMENT IS NOT RESPONSIBLE FOR THE ACCURACY OF SAID INFORMATION

0 100 200 400 800 Environmental Group - Invited Box 2522
Willimington, North Carolina 28402
Telephone: 910-452-0001

Project: Simpson Buller Resteration	Date:	4/17/07	Revision Date:
Applicant:	Scale:	17=400"	Jab Number: -10-05-625
Titla:	Drawn By:	GSF	Sheet Number: Appendix B

LAND MANAGEMENT IS NOT RESPONSIBLE FOR LOCATING, OR THE LOCATION OF, UTILITIES, ANY UTILITIES SHOWN ON THIS PLAN HAVE BEEN PROVIDED BY THEND PRAFTES AND ARE FOR GEHERAL REFERENCE PURPOSES ONLY. IT IS THE RESPONSIBILITY OF THE OWNERAPPLICANT ANDOR CONTRACTOR TO CONTRACT A PROPESSIONAL UTILITY LOCATING COMPANY.