FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 3 of 5 (2010)



Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

January 2011

FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 3 of 5 (2010)

Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

Prepared by:



Axiom Environmental, Inc. 20 Enterprise Street, Suite 7 Raleigh, North Carolina 27607 (919) 215-1693 (phone)

January 2011

Table of Contents

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0 METHODOLOGY	2
3.0 REFERENCES	2
Appendices	
List of Figures	
Figure 1. Site Location	Appendix A
Figure 2. Monitoring Plan View	Appendix A
List of Tables	
Table 1. Site Restoration Structures and Objectives	Appendix B
Table 2. Project Activity and Reporting History	* *
Table 3. Project Contacts Table	Appendix B
Table 4. Project Attribute Table	Appendix B
Table 5. Vegetation Plot Mitigation Success Summary Table	
Table 6. Vegetation Metadata Table	
Table 7. Total and Planted Stems by Plot and Species	Appendix C
Appendices	
APPENDIX A. FIGURES AND PLAN VIEWS	
Figure 1. Site Location	
Figure 2. Current Conditions Plan View	
APPENDIX B. GENERAL PROJECT TABLES	
Table 1. Site Restoration Structures and Objectives	
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Attributes Table	
APPENDIX C. VEGETATION ASSESSMENT DATA	
Table 5. Vegetation Plot Mitigation Success Summary	
Vegetation Monitoring Plot Photos	
CVS Summary Data Tables	
Table 6. Vegetation Metadata Table	
Table 7. Total and Planted Stems by Plot and Species	
APPENDIX D. BEAVER MANAGEMENT INFORMATION	
Map of Located and/or Removed Beaver Dams	

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

This report describes annual monitoring at the **Terrible Creek Buffer Restoration Site** (Site), which was designed specifically to assist in fulfilling North Carolina Ecosystem Enhancement Program (EEP) restoration goals. The Site is located approximately 1 mile northeast of Willow Spring and 4 miles northeast of Fuquay-Varina, in Wake County. This portion of Wake County is located within Neuse River Basin Cataloging Unit 03020201120010 (Figure 1, Appendix A). This document details annual monitoring results for riparian buffer restoration on the 47.84-acre Site, which resulted in a total of 45.6 acres of riparian buffer restoration. This project was instituted prior to October 11, 2007 and therefore is eligible for riparian buffer restoration credit up to 200 feet from the top of bank of all perennial and intermittent waterways within the Site.

The primary goals of this buffer restoration project focused on reforestation of the floodplain with native species to

- 1) improve water quality;
- 2) enhance flood attenuation;
- 3) reduce sedimentation/siltation;
- 4) increase channel bank stability;
- 5) filter and reduce pollutants prior to entering Terrible Creek;
- 6) serve as a wildlife corridor by providing connectivity to forested areas adjacent to the Site;
- 7) provide increased habitat for aquatic and terrestrial wildlife;
- 8) increase organic matter, carbon export, and woody debris in the stream corridor;
- 9) restore shade to Site open waters; and
- 10) enhance characteristic macroinvertebrate species populations in the channel.

Sixteen vegetation plots (10 meters by 10 meters) were installed within the Site after planting was completed. An average density of 320 stems per acre of Character Tree Species must be surviving after five monitoring years in accordance with North Carolina Division of Water Quality Administrative Code 15A NCAC 02B.0242 (Neuse River Basin, Mitigation Program for Protection and Maintenance of Existing Riparian Buffers) (NCDWQ 2007). Based on the number of stems counted, average densities were measured at 367 planted stems per acre surviving in year 3 (2010). When considering tree species only and no shrub species average densities were measured at 326 planted tree stems per acre surviving in year 3 (2010). The dominant species identified at the Site were planted stems of cherrybark oak (Quercus pagoda), swamp chestnut oak (Quercus michauxii), green ash (Fraxinus pennsylvanica), pawpaw (Asimina triloba), and common buttonbush (Cephalanthus occidentalis). EEP is contracting to replant approximately 7 acres of riparian buffer and several outer bends of Terrible Creek during the 2011-2012 dormant season.

In summary, the Site achieved success criteria for vegetation in the Third Monitoring Year (2010). Approximately 430 linear feet of outerbend within the Site shows some sign of bank sloughing or reduced integrity. However, when compared to preconstruction conditions the issue areas have not worsened and in general, the stream channel as a whole is trending toward more stable conditions. Beaver dams located near the eastern portion of the Site were mapped in August 2009 (Appendix D). The smaller beaver dams located in the northern portion of the Site were removed; the larger dam located just off-site was not removed because it is not located on the State's easement.

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in table and

figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEPs website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

2.0 METHODOLOGY

Sixteen vegetation plots (10 meters by 10 meters) were installed within the Site after planting was completed as depicted on Figure 2 (Current Conditions Plan View) in Appendix A. These plots were surveyed in June 2010 for the 2010 (year 3) monitoring season using the CVS-EEP Protocol for Recording Vegetation, Version 4.0 CVS-EEP Protocol for Recording Vegetation, Version 4.0, Levels 1 and 2 Plot Sampling Only (Lee et al. 2006) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix C. The taxonomic standard for vegetation used for this document was Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (Weakley 2007).

3.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation. Version 4.0. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2007. Redbook, Surface Waters and Wetlands Standards. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, North Carolina.


United States Geological Survey (USGS). 1974. Hydrologic Unit Map - 1974. State of North Carolina.


Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/WeakleysFlora.pdf [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

APPENDIX A FIGURES AND PLAN VIEWS

Figure 1. Site Location

Figure 2. Monitoring Plan View





APPENDIX B GENERAL PROJECT TABLES

- Table 1. Site Restoration Structures and Objectives
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes Table

Table 1.	able 1. Project Restoration Components														
Project So	_	Existing Acreage	Mitigation Type	Approach	Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment						
Riparian B	uffer	45.6	Restoration		45.6	1	45.6								
Mitigation	Unit Su	mmati	ons												
Stream	Riparian Wetland		Nonriparian Wetland	Total W	Vetland	Buf	fer	C	Comment						
0	0		0	0)	45.	6								

	Data	Actual
	Collection	Completion
Activity or Report	Completion	or Delivery
Restoration Plan		July 2007
Construction		February 2008
Planting/Permanent Seed Mix Applied		February 2008
Mitigation Plan/As-built Report		June 2008
(Year 0 Monitoring – baseline)		
Year 1 Monitoring (2008)	September 2008	July 2009
Year 2 Monitoring (2009)	July 2009	August 2009
Conservation Easement Boundary Marked		March 2010
Year 3 Monitoring (2010)	July 2010	July 2010

Table 3. Project Contacts Table	
Designer and	Axiom Environmental, Inc.
Year 1-3 (2008-2010)	20 Enterprise Street, Suite 7
Monitoring Performers	Raleigh, NC 27607
	Grant Lewis (919) 215-1693
Construction, Planting,	Backwater Environmental
and Seeding Contractor	PO Box 1654
	Pittsboro, North Carolina 27312
	Wes Newell (919) 523-4375

Table 4. Project Background Table	
Project County	Wake County, North Carolina
Drainage Area	13-square miles
Drainage impervious cover estimate (%)	< 10 percent
Stream Order	Terrible Creek-fourth order, UTs-first order
Physiographic Region	Piedmont
Ecoregion	Outer Piedmont
Rosgen Classification of As-built	Not Applicable
Cowardin Classification	Palustrine
Dominant Soil Types	Appling, Augusta, Chewacla, Wehadkee
Reference Site ID	Terrible Creek
USGS HUC for Project and Reference	03020201
NCDWQ Subbasin for Project and Reference	03-04-03
NCDWQ Classification for Project and Reference	C NSW
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	None

APPENDIX C VEGETATION ASSESSMENT DATA

Table 5. Vegetation Plot Mitigation Success Summary Vegetation Monitoring Plot Photos CVS Summary Data Tables

Table 6. Vegetation Metadata TableTable 7. Total and Planted Stems by Plot and Species

Final Terrible Creek

EEP Project Number 134

Axiom Environmental, Inc.

Wake County, North Carolina

Table 5. Vegetation Plot Mitigation Success Summary

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	
2	Yes*	
3	Yes*	
4	Yes*	
5	Yes	
6	Yes	
7	Yes*	
8	Yes*	02.00/
9	No	93.8%
10	Yes	
11	Yes	
12	Yes	
13	Yes	
14	Yes	
15	Yes	
16	Yes	

^{*}These plots exceed 320 stems/acre when taking into account planted stems as well as natural recruits such as *Ulmus* sp., *Carya illinoinensis*, *Carya ovata*, *Diospyros virginiana*, and *Quercus pagoda*.

Terrible Creek Buffer Restoration Year 3 (2010) Vegetation Plot Photographs Taken June 2010




Final Terrible Creek EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Monitoring Year 3 of 5 (2010) January 2011 Appendices

Terrible Creek Buffer Restoration Year 3 (2010) Vegetation Plot Photographs (continued) Taken June 2010



Final Terrible Creek EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Table 6. Vegetation Metadata Table

Report Prepared By	Corri Faquin
Date Prepared	7/29/2010 14:13
database name	Axiom-EEP-2010-A.mdb
database location	C:\Axiom\Business\CVS Database\2010
computer name	CORRILAPTOP
file size	35717120
DESCRIPTION OF WORKSHEE	TS IN THIS DOCUMENT
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems,
Proj, total stems	and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are
Spp	excluded.
PROJECT SUMMARY	
Project Code	134
project Name	Terrible Creek Buffer (Fish Property) (G)
Description	Buffer Restoration Site
River Basin	Neuse
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	16

Table 7. Total and Planted Stems by Plot and Species

sakimlastifilosha gasem backaris. b all this interior and the proper section of the prop	Table 7. Total and Planted	Stems by Plot and Species														Cur	rent [Data (MY3	2010	0)																				
## Acer rubrum red maple Tree 3 5 5 7 8 7 9 9								-	plot 3													plot 10	_		100	piot 12			plot 14		plot 15		plot 16		Current Data	MY3 (2010)	(6000) (2004)	- INIY2 (2009)	10000,	MY1 (2008)	Asbuilt
Accorations free maple free 3 1 5 12 1 2 2 3 4 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Species*	CommonName	Туре	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total stems	Planted stems	Total stems	Planted stems	Total stems	Planted stems	Total stems Planted stems
Section Placements Section Sec	Acer rubrum	red maple	tree	3	3	5				28		94						2							1								3		148				1		
setula nigra miver birch tree 1	Asimina triloba	pawpaw	tree									1	. 1	. 1	1	1	1	4	4	4	4	2	2		3	3									16	16	27	17	30	20	46 46
Carya Januari Maghark history Tree Totals Sense pecan Totals Sense pecan Totals Sense pecan Tree Totals Sense pecan Totals Sense pecan Tree Totals Sense peca	Baccharis halimifolia	eastern baccharis	shrub			1	L											4		1					1				2		7		9		25		18				i
Carya ovata shagbark hickory	Betula nigra	river birch	tree											1	1							1	1												2	2	3	2	2	2	2 2
Cells laewjata Sugarberry	Carya illinoinensis	pecan	tree			1	l																												1		2		1		
Cells laewjata Sugarberry	Carya ovata	shagbark hickory	tree					1	1																										1	1	1	1	7	5	7 7
Cephalambus occidentalis						1	l 1			1	1													7 7	,										9	9	11	9	14	13	18 18
Discipling significant Disciplinary Disciplinary Disciplinary				2	2					4	4							8	8	4	. 4												\rightarrow		18	16	14		+		4
Frexions per short stree			tree					1												1				1 1												1	1	1	1	1	
Frexing pennsylvanica green ash tree 3 3 3 0 0 0 0 0 0 0		-																															\rightarrow			\rightarrow	1		3	3	
				3	3 3	;		3	2	2		4		1	1												1	1	1	1	5	5	6	6	26	23	28	23	23	21	47 47
Jugidans nigra Seedium Tree 1 1 1 1 1 1 1 1 1										_																	2														
Lindadambar styraciffican Sweetgum Tree												2	1														_		2	2					4	3	3	3	1	1	5 5
Distribution of the point of						6	5					_								1		2		1						_	4		2		16	-	5		3		
Platanus occidentalis American sycamore tree						<u> </u>																_											1	-+	1	\rightarrow					
Prunus serotina black cherry tree	-	<u> </u>										Δ		. 3	3							2	2						1	1			一十		10	10	9	9	8	8	
Prus callery pear tree																						1								_			\rightarrow	-+	1		1				
Quercus michauxii swamp chestnut oak tree tree tree tree tree tree tree tre		-																															\rightarrow			\longrightarrow	2				
Quercus michauxii																\vdash																	\rightarrow	\rightarrow		\longrightarrow	5	2	40	5	13/1 13/
Quercus pagoda cherrybark oak tree 7 7 4 3 1 1 1 1 1 1 1 1 1								1	1	7	2			1	1	2	2	1	1	1	1			4 4	6	1						1			20	25	21				134 134
Rhus copallinum flameled sumac Shrub		-		 	, ,	, ,	1 2	1	1	1	1			1	1	1	1	2	1		. 1	4	1	1 1	2	2	10	10	4	4	1	1	2	- 4			-		_		$\overline{}$
Sambucus canadensis common elderberry shrub				<u> </u>	' 		+ 3) 1						1		-	1	1	1			4	4	1 1	. 3		10	10	4	4					42	33	43	41	44	42	$\overline{}$
Ulmus elm tree							+	2				1	-			\vdash	-	1							1				1				\rightarrow			\longrightarrow	$\vdash \vdash \vdash$		\vdash		
Unknown unknown tree		-					+	- 2				1	·	1		10	-	2							1		1									\longrightarrow	屵		\vdash		
Plot area (acres) Plot area (acres) Plot							-							1		10											1			-	-				1/	\longrightarrow	5		\vdash	1	
Species Count	Unknown	unknown	tree	1				<u> </u>				_				$\vdash \vdash$									_									_					1		6 6
Stem Count 15 10 18 4 21 5 38 8 106 10 9 8 15 5 24 14 12 9 12 9 14 13 16 9 14 11 11 8 22 10 30 12 377 145 227 147 220 160 269 265 Totals Stems per acre 607 405 729 162 850 202 1538 324 4291 405 364 324 607 202 972 567 486 364 567 526 648 364 567 445 445 324 891 405 1215 486 954 367 574 372 557 405 681 671 Species Count 3 2 5 2 6 4 5 3 5 4 7 6 4 3 5 3 5 4 7 6 4 3 5 3 4 2 6 7 5 12 9 14 13 14 9 12 11 8 8 22 10 30 12 377 145 227 147 220 160 269 265 Riparian Buffer Success Stem Count 13 10 17 4 19 5 34 4 105 10 9 8 15 5 11 6 7 5 12 9 14 13 14 9 12 11 8 8 22 10 30 12 377 145 227 147 220 160 269 265		Plot area (acres)			0.0247		0.0247		0.0247				0.0247			n 0247	0.024	0.0247	1700			4.0000		0.0247	50	0.0247	0.0247	7000	0.0247		0.0247		0.0247	j							
Totals Stems per acre 607 405 729 162 850 202 1538 324 4291 405 364 324 607 202 972 567 486 364 567 526 648 364 567 526 648 364 567 445 445 324 891 405 1215 486 954 367 574 372 557 405 681 671 Species Count Species Count 13 10 17 4 19 5 34 4 105 10 9 8 15 5 11 6 7 5 12 9 14 13 14 9 12 11 8 8 8 22 10 21 12 326 129 193 137 208 159 259		Species Count		4	1 2	: 6	5 2	7	4	6	4	6	4	7	6	4	3	8	4	6	3	6	4	5 4	7	3	4	2	6	4	5	3	8	3							
Species Count 3 2 5 2 6 4 5 3 5 4 7 6 4 3 5 4 7 6 4 3 5 4 7 6 4 3 5 4 7 6 4 3 5 4 7 6 4 3 5 3 3 2 4 4 5 3 7 3 16 10 17 11 15 13 7 7 Riparian Buffer Success Stem Count 13 10 17 4 19 5 34 4 105 10 9 8 15 5 11 6 7 5 12 9 14 13 14 9 12 11 8 8 22 10 21 12 326 129 193 137 208 159 259 259		Stem Count															5																								
Species Count 3 2 5 2 6 4 5 3 5 4 7 6 4 3 5 4 7 6 4 3 5 3 4 2 6 4 5 3 3 2 4 4 5 3 7 3 16 10 17 11 15 13 7 7 Riparian Buffer Success Stem Count 13 10 17 4 19 5 34 4 105 10 9 8 15 5 11 6 7 5 12 9 14 13 14 9 12 11 8 8 22 10 21 12 326 129 193 137 208 159 259 259	Totals	Stems per acre		607	405	729	162	850	202	1538	324	4291	405	364	324	607	202	972	567	486	364	486	364	567 526	648	364	567	445	445 3	24	391	405	1215	486	954	367	574	372	557	405	681 671
Riparian Buffer Success Stem Count 13 10 17 4 19 5 34 4 105 10 9 8 15 5 11 6 7 5 12 9 14 13 14 9 12 11 8 8 22 10 21 12 326 129 193 137 208 159 259				3	3 2	. 5	5 2	2 6	4	5	3	5	. 4	7	6	4	3	5	3	4	2	6	4	5 4	5	3	3	2	4	4	5	3	7	3							
	Riparian Buffer Success			13	3 10	17	7 4	19	5	34	4	105	10	9	8	15	5	11	6	7	5	12	9	14 13	14	9	12	11	8	8	22	10	21	12	326	129	193	137	208	159	259 259
	Criteria	Stems per acre		526	405	688	3 162	769	202	1377	162	4251	405	364	324	607	202	445	243	283	202	486	364	567 526	567	364	486	445	324 3	24	391	405	850	486							

^{*}Bolded hardwood tree species are counted toward riparian buffer success criteria.

APPENDIX D BEAVER MANAGEMENT INFORMATION Map of Located and/or Removed Beaver Dams

